



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2023

Pay Estimate Created Date: August 16, 2023

Progress Estimate Number <b>11</b>	Contract ID	221021-C02	Pay Period Start	August 2, 2023	Original Contract Amount	\$4,918,576.89
	Prime Contractor	Radmacher Brothers Excavating Co.,Inc.	Pay Period End	August 15, 2023	Net Change Order Amount	\$54,058.40
					Current Contract Amount	\$4,972,635.29

Approval Date		By User
August 16, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	frizzm
August 16, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	yostj1
August 17, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

<b>Original Completion Date</b>	<b>Current Completion Date</b>	<b>Actual Completion Date</b>	<b>% of Current Contract Amount Complete</b>
December 1, 2023	December 1, 2023		87.94%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 2, 2022	November 2, 2022	
Letting Date	October 21, 2022	October 21, 2022	
Notice to Proceed Date	December 21, 2022	December 21, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 11				
		This Estimate	Previous	To Date
221021-C02	Total Posted Items Pay	\$206,506.40	\$4,166,376.00	\$4,372,882.40
	Gross Item Adjustments	\$0.00	(\$2,103.24)	(\$2,103.24)
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	<b>Contract Total Payable This Estimate:</b>	<b>\$206,506.40</b>	<b>\$4,164,272.76</b>	<b>\$4,370,779.16</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J413451	0020	2031000	CLASS A EXCAVATION	CUYD	\$10.750	627	\$6,740.25
	0030	2036000	COMPACTING EMBANKMENT	CUYD	\$1.250	161	\$201.25
	0050	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	100F	\$441.500	9	\$3,973.50
	0080	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	SQYD	\$13.750	702	\$9,652.50
	0150	5041000	CONCRETE APPROACH PAVEMENT	SQYD	\$157.000	351.2	\$55,138.40
	0740	7011600	SONIC LOGGING TESTING	EA	\$1,589.500	3	\$4,768.50
	0920	5031010A	BRIDGE APPROACH SLAB (MAJOR)	SQYD	\$299.500	252	\$75,474.00
	1030	7034219A	TYPE D BARRIER	LF	\$102.500	416	\$42,640.00
	1080	7151001	VERTICAL DRAIN AT END BENTS	EA	\$3,959.000	2	\$7,918.00
<b>Project J413451 - Total</b>							<b>\$206,506.40</b>
<b>Overall - Total</b>							<b>\$206,506.40</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J413451	0150	CONCRETE APPROACH PAVEMENT	Material			-702.4	\$157.00	(\$110,276.80)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2023

Pay Estimate Created Date: August 16, 2023

<b>Progress Estimate Number</b> 11	<b>Contract ID</b> 221021-C02	<b>Pay Period Start</b> August 2, 2023	<b>Original Contract Amount</b> \$4,918,576.89
	<b>Prime Contractor</b> Radmacher Brothers Excavating Co.,Inc.	<b>Pay Period End</b> August 15, 2023	<b>Net Change Order Amount</b> \$54,058.40
			<b>Current Contract Amount</b> \$4,972,635.29

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J413451	0150	CONCRETE APPROACH PAVEMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user frizzm overriding Payment Estimate Exception 9 on the current Payment Estimate.	702.4	\$157.00	\$110,276.80
	0160	8 IN. CONCRETE MEDIAN STRIP	Material			-139.4	\$74.00	(\$10,315.60)
	0160	8 IN. CONCRETE MEDIAN STRIP	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 14 on the current Payment Estimate.	139.4	\$74.00	\$10,315.60
	0330	CONCRETE TRAFFIC BARRIER, TYPE B	Material			-280	\$212.50	(\$59,500.00)
	0330	CONCRETE TRAFFIC BARRIER, TYPE B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user frizzm overriding Payment Estimate Exception 15 on the current Payment Estimate.	280	\$212.50	\$59,500.00
	0410	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-24,409	\$0.50	(\$12,204.50)
	0410	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 17 on the current Payment Estimate.	24,409	\$0.50	\$12,204.50
	0420	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-20,558	\$0.50	(\$10,279.00)
	0420	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user frizzm overriding Payment Estimate Exception 19 on the current Payment Estimate.	20,558	\$0.50	\$10,279.00
	0700	BRIDGE APPROACH SLAB (MAJOR)	Material			-252	\$299.50	(\$75,474.00)
	0700	BRIDGE APPROACH SLAB (MAJOR)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.	252	\$299.50	\$75,474.00
	0710	ROCK SOCKETS (4 FT 0 IN. DIA.)	Material			-75	\$564.00	(\$42,300.00)
	0710	ROCK SOCKETS (4 FT 0 IN. DIA.)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user frizzm overriding Payment Estimate Exception 21 on the current Payment Estimate.	75	\$564.00	\$42,300.00
	0790	CLASS B CONCRETE (SUBSTRUCTURE)	Material			-58.5	\$999.50	(\$58,470.75)
	0790	CLASS B CONCRETE (SUBSTRUCTURE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user frizzm overriding Payment Estimate Exception 22 on the current Payment Estimate.	58.5	\$999.50	\$58,470.75



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2023

Pay Estimate Created Date: August 16, 2023

<b>Progress Estimate Number</b> 11	<b>Contract ID</b> 221021-C02	<b>Pay Period Start</b> August 2, 2023	<b>Original Contract Amount</b> \$4,918,576.89
	<b>Prime Contractor</b> Radmacher Brothers Excavating Co.,Inc.	<b>Pay Period End</b> August 15, 2023	<b>Net Change Order Amount</b> \$54,058.40
			<b>Current Contract Amount</b> \$4,972,635.29

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J413451	0850	REINFORCING STEEL (EPOXY COATED)	Material			-11,770	\$2.00	(\$23,540.00)
	0850	REINFORCING STEEL (EPOXY COATED)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user frizzm overriding Payment Estimate Exception 32 on the current Payment Estimate.	11,770	\$2.00	\$23,540.00
	0860	VERTICAL DRAIN AT END BENTS	Material			-2	\$3,959.00	(\$7,918.00)
	0860	VERTICAL DRAIN AT END BENTS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user frizzm overriding Payment Estimate Exception 34 on the current Payment Estimate.	2	\$3,959.00	\$7,918.00
	0920	BRIDGE APPROACH SLAB (MAJOR)	Material			-252	\$299.50	(\$75,474.00)
	0920	BRIDGE APPROACH SLAB (MAJOR)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user frizzm overriding Payment Estimate Exception 4 on the current Payment Estimate.	252	\$299.50	\$75,474.00
	1010	CLASS B CONCRETE (SUBSTRUCTURE)	Material			-54.5	\$1,058.50	(\$57,688.25)
	1010	CLASS B CONCRETE (SUBSTRUCTURE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user frizzm overriding Payment Estimate Exception 23 on the current Payment Estimate.	54.5	\$1,058.50	\$57,688.25
	1020	CLASS B-1 CONCRETE (SUBSTRUCTURE)	Material			-49.3	\$1,131.00	(\$55,758.30)
	1020	CLASS B-1 CONCRETE (SUBSTRUCTURE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user frizzm overriding Payment Estimate Exception 26 on the current Payment Estimate.	49.3	\$1,131.00	\$55,758.30
	1030	TYPE D BARRIER	Material			-416	\$102.50	(\$42,640.00)
	1030	TYPE D BARRIER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user frizzm overriding Payment Estimate Exception 27 on the current Payment Estimate.	416	\$102.50	\$42,640.00
	1040	SLAB ON CONCRETE NU-GIRDER	Material			-1,230	\$396.00	(\$487,080.00)
	1040	SLAB ON CONCRETE NU-GIRDER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user frizzm overriding Payment Estimate Exception 28 on the current Payment Estimate.	1,230	\$396.00	\$487,080.00
	1060	REINFORCING STEEL (BRIDGES)	Material			-4,940	\$2.00	(\$9,880.00)
	1060	REINFORCING STEEL (BRIDGES)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user frizzm overriding Payment Estimate Exception 31 on the current Payment Estimate.	4,940	\$2.00	\$9,880.00
	1070	REINFORCING STEEL (EPOXY COATED)	Material			-11,720	\$2.00	(\$23,440.00)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2023

Pay Estimate Created Date: August 16, 2023

<b>Progress Estimate Number</b> 11	<b>Contract ID</b> 221021-C02	<b>Pay Period Start</b> August 2, 2023	<b>Original Contract Amount</b> \$4,918,576.89
	<b>Prime Contractor</b> Radmacher Brothers Excavating Co.,Inc.	<b>Pay Period End</b> August 15, 2023	<b>Net Change Order Amount</b> \$54,058.40
			<b>Current Contract Amount</b> \$4,972,635.29

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J413451	1070	REINFORCING STEEL (EPOXY COATED)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user frizzm overriding Payment Estimate Exception 33 on the current Payment Estimate.	11,720	\$2.00	\$23,440.00
	1080	VERTICAL DRAIN AT END BENTS	Material			-2	\$3,959.00	(\$7,918.00)
	1080	VERTICAL DRAIN AT END BENTS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user frizzm overriding Payment Estimate Exception 35 on the current Payment Estimate.	2	\$3,959.00	\$7,918.00
	5006	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material			-1,162.5	\$33.60	(\$39,060.00)
	5006	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user frizzm overriding Payment Estimate Exception 12 on the current Payment Estimate.	1,162.5	\$33.60	\$39,060.00
<b>Total</b>								<b>\$0.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on August 18, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J413451	I 435-1(333)	2 Bridge replacements	I-435	JACKSON	over 87th Street, 1.1 miles north of Route W and 2.2 miles south of Gregory Boulevard near Raytown

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J413451	<b>Posted Item Pay</b>	\$206,506.40	\$4,166,376.00	\$4,372,882.40
	<b>Gross Item Adjustments</b>	\$0.00	(\$2,103.24)	(\$2,103.24)
	<b>Gross Item Pay</b>	<b>\$206,506.40</b>	<b>\$4,164,272.76</b>	<b>\$4,370,779.16</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 18, 2023

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J413451, Item 5031010A, Project Item Line Number 0700, Material Set 5031010A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	All material for this item was field tested and visually inspected at the time of incorporation into the project. Currently waiting on T85/T27 test results. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 5031010A, Project Item Line Number 0700, Material Set 5031010A96, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	All material for this item was field tested and visually inspected at the time of incorporation into the project. Currently waiting on T85/T27 test results. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 5031010A, Project Item Line Number 0700, Material Set 5031010A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	All material for this item was field tested and visually inspected at the time of incorporation into the project. Currently waiting on T85/T27 test results. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 5031010A, Project Item Line Number 0920, Material Set 5031010A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	All material for this item was field tested and visually inspected at the time of incorporation into the project. Currently waiting on T85/T27 test results. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 5031010A, Project Item Line Number 0920, Material Set 5031010A96, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	All material for this item was field tested and visually inspected at the time of incorporation into the project. Currently waiting on T85/T27 test results. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 5031010A, Project Item Line Number 0920, Material Set 5031010A96, Material 1005FACCN.S..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCN.S..CA is insufficient.	All material for this item was field tested and visually inspected at the time of incorporation into the project. Currently waiting on T85/T27 test results. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 5031010A, Project Item Line Number 0920, Material Set 5031010A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	All material for this item was field tested and visually inspected at the time of incorporation into the project. Currently waiting on T85/T27 test results. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 5031010A, Project Item Line Number 0920, Material Set 5031010A96, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	All material for this item was field tested and visually inspected at the time of incorporation into the project. Currently waiting on T85/T27 test results. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 5041000, Project Item Line Number 0150, Material Set 504100096, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	All material for this item was field tested and visually inspected at the time of incorporation into the project. Currently waiting on T85/T27 test results. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 5041000, Project Item Line Number 0150, Material Set 504100096, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	All material for this item was field tested and visually inspected at the time of incorporation into the project. Currently waiting on T85/T27 test results. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 5041000, Project Item Line Number 0150, Material Set 504100096, Material 1057JMTBE28019 - Tie Bar Ep Ctd 40" No. 6/M19 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	All material for this item was field tested and visually inspected at the time of incorporation into the project. Currently waiting on T85/T27 test results. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 6061061, Project Item Line Number 5006, Material Set 606106196, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	Sent email on 8/16/23 to Q. Dao concerning this exception. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 6061061, Project Item Line Number 5006, Material Set 606106196, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Sent email on 8/16/23 to Q. Dao concerning this exception. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 6083008, Project Item Line Number 0160, Material Set 608300896, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	All material for this item was field tested and visually inspected at the time of incorporation into the project. Currently waiting on T85/T27 test results. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 6172000, Project Item Line Number 0330, Material Set 617200096, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	All material for this item was field tested and visually inspected at the time of incorporation into the project. Currently waiting on T85/T27 test results. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 6172000, Project Item Line Number 0330, Material Set 617200096, Material 1057JMDBEC6.10 - Dowel Bar Epoxy Ctd Gr60 1" @, Acceptance Action Generic ReinforcingMisc is insufficient.	All material for this item was field tested and visually inspected at the time of incorporation into the project. Currently waiting on T85/T27 test results. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 6205902A, Project Item Line Number 0410, Material Set 6205902A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	All material for this item was visually inspected at the time of incorporation into the project. Certs have been forwarded to KC Materials. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 6205902A, Project Item Line Number 0410, Material Set 6205902A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	All material for this item was visually inspected at the time of incorporation into the project. Certs have been forwarded to KC Materials. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 6205903A, Project Item Line Number 0420, Material Set 6205903A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	All material for this item was visually inspected at the time of incorporation into the project. Certs have been forwarded to KC Materials. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 6205903A, Project Item Line Number 0420, Material Set 6205903A96, Material 1048PMTRHBWBWL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBWL is insufficient.	All material for this item was visually inspected at the time of incorporation into the project. Certs have been forwarded to KC Materials. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 7011206, Project Item Line Number 0710, Material Set 701120696, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	All material for this item was field tested and visually inspected at the time of incorporation into the project. Currently waiting on T85/T27 test results. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 7032003, Project Item Line Number 0790, Material Set 703200396, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	All material for this item was field tested and visually inspected at the time of incorporation into the project. Currently waiting on T85/T27 test results. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 7032003, Project Item Line Number 1010, Material Set 703200396, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	All material for this item was field tested and visually inspected at the time of incorporation into the project. Currently waiting on T85/T27 test results. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 7032003, Project Item Line Number 1010, Material Set 703200396, Material 1005FACCN.S..CA - Natural Sand for Conc Class A,	All material for this item was field tested and visually inspected at the time of incorporation into the project.	frizzm	Overridden



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 18, 2023

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Acceptance Action Generic 1005FACCNS..CA is insufficient.	Currently waiting on T85/T27 test results. frizzm 8/16/23		
Estimate Exception Type: Insufficient Materials: Project J413451, Item 7032003, Project Item Line Number 1010, Material Set 703200396, Material 0501CCB.A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	All material for this item was field tested and visually inspected at the time of incorporation into the project. Currently waiting on T85/T27 test results. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 7034003, Project Item Line Number 1020, Material Set 703400396, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	All material for this item was field tested and visually inspected at the time of incorporation into the project. Currently waiting on T85/T27 test results. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 7034219A, Project Item Line Number 1030, Material Set 7034219A96, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	All material for this item was field tested and visually inspected at the time of incorporation into the project. Currently waiting on T85/T27 test results. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 7034221, Project Item Line Number 1040, Material Set 703422196, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	All material for this item was field tested and visually inspected at the time of incorporation into the project. Currently waiting on T85/T27 test results. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 7034221, Project Item Line Number 1040, Material Set 703422196, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	All material for this item was field tested and visually inspected at the time of incorporation into the project. Currently waiting on T85/T27 test results. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 7034221, Project Item Line Number 1040, Material Set 703422196, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	All material for this item was field tested and visually inspected at the time of incorporation into the project. Currently waiting on T85/T27 test results. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 7061060, Project Item Line Number 1060, Material Set 706106096, Material 1036RSDFL42M29 - Reinforcing Steel No. 9/M29 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	All material for this item was field tested and visually inspected at the time of incorporation into the project. Currently waiting on T85/T27 test results. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 7101000, Project Item Line Number 0850, Material Set 710100096, Material 1036RSSRECAB - Epoxy Ctd Sprl Stl Rein for Anch Bolts @, Acceptance Action Generic ReinforcingMisc is insufficient.	All material for this item was field tested and visually inspected at the time of incorporation into the project. Currently waiting on T85/T27 test results. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 7101000, Project Item Line Number 1070, Material Set 710100096, Material 1036RSSRECAB - Epoxy Ctd Sprl Stl Rein for Anch Bolts @, Acceptance Action Generic ReinforcingMisc is insufficient.	All material for this item was field tested and visually inspected at the time of incorporation into the project. Currently waiting on T85/T27 test results. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 7151001, Project Item Line Number 0860, Material Set 715100196, Material 0715DRVT - Vertical Drain at End Bents, Acceptance Action Generic 0715DRVT is insufficient.	All material for this item was field tested and visually inspected at the time of incorporation into the project. Currently waiting on T85/T27 test results. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413451, Item 7151001, Project Item Line Number 1080, Material Set 715100196, Material 0715DRVT - Vertical Drain at End Bents, Acceptance Action Generic 0715DRVT is insufficient.	All material for this item was field tested and visually inspected at the time of incorporation into the project. Currently waiting on T85/T27 test results. frizzm 8/16/23	frizzm	Overridden
Estimate Exception Type: Item Overrun: Contract 221021-C02, Contract Project J413451, Project Item Line Number 0410, Contract Line Item Number 0410, Item 6205902A, Minor Item.	A change order will be processed for this item. frizzm 8/16/23	frizzm	Acknowledged
Estimate Exception Type: Item Overrun: Contract 221021-C02, Contract Project J413451, Project Item Line Number 0420, Contract Line Item Number 0420, Item 6205903A, Minor Item.	A change order will be processed for this item. frizzm 8/16/23	frizzm	Acknowledged
Estimate Exception Type: Item Overrun: Contract 221021-C02, Contract Project J413451, Project Item Line Number 0120, Contract Line Item Number 0120, Item 4030206, Minor Item.	A change order will be processed for this item. frizzm 8/16/23	frizzm	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221021-C02	J413451	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.70	\$44,107.50	\$30,875.25
		0001	0020	2031000	CLASS A EXCAVATION	672.00	0.00	672.00	CUYD	627.00	\$10.75	\$6,740.25
		0001	0030	2036000	COMPACTING EMBANKMENT	580.00	0.00	580.00	CUYD	161.00	\$1.25	\$201.25
		0001	0040	2063000	CLASS 3 EXCAVATION	8.00	0.00	8.00	CUYD	0.00	\$12.00	\$0.00
		0001	0050	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	18.00	0.00	18.00	100F	9.00	\$441.50	\$3,973.50
		0001	0060	2153000	SHAPING SLOPES, CLASS III	23.00	0.00	23.00	100F	0.00	\$770.50	\$0.00
		0001	0070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	624.00	0.00	624.00	SQYD	0.00	\$11.00	\$0.00
		0001	0080	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	702.00	0.00	702.00	SQYD	702.00	\$13.75	\$9,652.50
		0001	0090	3049905	MISC.TYPE 5 AGGREGATE 8 IN. THICK	2,783.00	0.00	2,783.00	SQYD	2,783.00	\$22.75	\$63,313.25
		0001	0100	4019905	MISC.OPTIONAL PAVEMENT	2,783.30	0.00	2,783.30	SQYD	2,783.30	\$82.75	\$230,318.08
		0001	0110	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	619.00	0.00	619.00	TONS	553.46	\$175.00	\$96,855.50
		0001	0120	4030206	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP190C MIX)	979.30	0.00	979.30	TONS	1,054.53	\$166.50	\$175,579.24
		0001	0130	4071007	TACK COAT - LOW OR NON-TRACKING	979.00	0.00	979.00	GAL	241.00	\$5.25	\$1,265.25
		0001	0140	5029905	MISC.4 IN. CONCRETE PAVEMENT (DECORATIVE)	324.70	0.00	324.70	SQYD	0.00	\$70.00	\$0.00
		0001	0150	5041000	CONCRETE APPROACH PAVEMENT	702.40	0.00	702.40	SQYD	702.40	\$157.00	\$110,276.80
		0001	0160	6083008	8 IN. CONCRETE MEDIAN STRIP	139.40	0.00	139.40	SQYD	139.40	\$74.00	\$10,315.60
		0001	0170	6086004	CONCRETE SIDEWALK, 4 IN.	159.70	0.00	159.70	SQYD	159.70	\$48.25	\$7,705.52
		0001	0180	6099907	MISC.FURNISHING ROCK SLOPE PROTECTION	242.00	0.00	242.00	CUYD	0.00	\$58.00	\$0.00
		0001	0190	6099907	MISC.PLACING ROCK SLOPE PROTECTION	242.00	0.00	242.00	CUYD	0.00	\$56.00	\$0.00
		0001	0200	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	3.00	0.00	3.00	EA	3.00	\$4,239.00	\$12,717.00
		0001	0210	6122030	IMPACT ATTENUATOR (RELOCATION)	4.00	0.00	4.00	EA	2.00	\$1,854.50	\$3,709.00
		0001	0220	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$2,490.50	\$0.00
		0001	0230	6141028	GRATE AND BEARING PLATE (5 FT. 1 IN. X 3 FT. 1 IN. OR 1549 MM X 940 MM)	1.00	0.00	1.00	EA	0.00	\$2,692.00	\$0.00
		0001	0240	6161005	CONSTRUCTION SIGNS	1,479.00	0.00	1,479.00	SQFT	1,479.00	\$10.50	\$15,529.50
		0001	0250	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$132.50	\$530.00
		0001	0260	6161025	CHANNELIZER (TRIM LINE)	434.00	0.00	434.00	EA	206.00	\$39.25	\$8,085.50
		0001	0270	6161030	TYPE III MOVEABLE BARRICADE	28.00	0.00	28.00	EA	26.00	\$286.00	\$7,436.00
		0001	0280	6161033	DIRECTIONAL INDICATOR BARRICADE	30.00	26.00	56.00	EA	56.00	\$106.00	\$5,936.00
		0001	0290	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	4.00	\$2,596.50	\$10,386.00
		0001	0300	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$10,333.00	\$41,332.00
		0001	0310	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	7.00	0.00	7.00	EA	7.00	\$1,430.50	\$10,013.50
		0001	0320	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADE	4.00	0.00	4.00	EA	4.00	\$106.00	\$424.00
		0001	0330	6172000	CONCRETE TRAFFIC BARRIER, TYPE B	350.00	0.00	350.00	LF	280.00	\$212.50	\$59,500.00
		0001	0340	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	794.00	0.00	794.00	LF	0.00	\$99.25	\$0.00
		0001	0350	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	5,135.00	-750.00	4,385.00	LF	3,352.50	\$16.50	\$55,316.25
		0001	0360	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	10,438.00	-750.00	9,688.00	LF	3,580.00	\$9.25	\$33,115.00
		0001	0370	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$191,409.50	\$191,409.50
		0001	0380	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00
		0001	0390	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	41,586.00	0.00	41,586.00	LF	0.00	\$1.50	\$0.00
		0001	0400	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	35,833.00	0.00	35,833.00	LF	0.00	\$1.50	\$0.00
		0001	0410	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	21,622.00	0.00	21,622.00	LF	24,409.00	\$0.50	\$12,204.50
		0001	0420	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	13,614.00	0.00	13,614.00	LF	20,558.00	\$0.50	\$10,279.00
		0001	0430	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,578.00	0.00	2,578.00	LF	0.00	\$2.75	\$0.00
		0001	0440	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,102.00	0.00	1,102.00	LF	0.00	\$0.40	\$0.00





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221021-C02	J413451	0001	0450	6207001	PAVEMENT MARKING REMOVAL	38,029.00	0.00	38,029.00	LF	10,608.00	\$0.40	\$4,243.20
		0001	0460	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	6,525.00	0.00	6,525.00	SQYD	4,869.10	\$13.25	\$64,515.58
		0001	0470	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	58.10	0.00	58.10	STA	0.00	\$96.75	\$0.00
		0001	0480	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.90	\$18,016.50	\$16,214.85
		0001	0490	7261018	18 IN. PIPE GROUP A	650.00	0.00	650.00	LF	650.00	\$53.00	\$34,450.00
		0001	0500	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	2.00	0.00	2.00	FT	0.00	\$2,371.00	\$0.00
		0001	0510	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$387.00	\$0.00
		0001	0520	8025006	MULCHING	0.60	0.00	0.60	ACRE	0.00	\$2,584.50	\$0.00
		0001	0530	8051000A	SEEDING - COOL SEASON GRASSES	0.50	0.00	0.50	ACRE	0.00	\$3,075.00	\$0.00
		0001	0540	8061005	ROCK DITCH CHECK	8.00	0.00	8.00	LF	0.00	\$15.25	\$0.00
		0001	0550	8061007A	CURB INLET CHECK	4.00	0.00	4.00	EA	4.00	\$95.50	\$382.00
		0001	0560	8061016	SEDIMENT REMOVAL	28.00	0.00	28.00	CUYD	0.00	\$94.50	\$0.00
		0001	0570	8061017	TEMPORARY SEEDING	0.10	0.00	0.10	ACRE	0.00	\$2,295.50	\$0.00
		0001	0580	8061019	SILT FENCE	2,553.00	0.00	2,553.00	LF	800.00	\$1.75	\$1,400.00
		0010	0590	6061060	MGS GUARDRAIL	2,100.00	-1,850.00	250.00	LF	0.00	\$28.50	\$0.00
		0010	0600	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	6.00	0.00	6.00	EA	2.00	\$3,932.00	\$7,864.00
		0010	0610	6061080	MGS END ANCHOR	3.00	0.00	3.00	EA	1.00	\$1,430.50	\$1,430.50
		0010	0620	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	1.00	\$3,410.50	\$3,410.50
		0010	0630	6069902	MISC.CABLE TO GUARDRAIL TRANSITION	3.00	0.00	3.00	EA	0.00	\$4,815.50	\$0.00
		0010	0640	6069902	MISC.HTGC ANCHOR ASSEMBLY	3.00	0.00	3.00	EA	0.00	\$4,345.00	\$0.00
		0010	0650	6069903	MISC.HIGH TENSION GUARD CABLE	840.00	0.00	840.00	LF	0.00	\$39.25	\$0.00
		0040	0660	9039902	MISC.RELOCATION OF EXISTING SIGN ASSEMBLIES	4.00	0.00	4.00	EA	0.00	\$106.00	\$0.00
		0070	0675	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	18.00	0.00	18.00	SQFT	18.00	\$153.50	\$2,763.00
		0070	0680	2061000	CLASS 1 EXCAVATION	110.00	0.00	110.00	CUYD	110.00	\$68.75	\$7,562.50
		0070	0690	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$105,929.00	\$105,929.00
		0070	0700	5031010A	BRIDGE APPROACH SLAB (MAJOR)	252.00	0.00	252.00	SQYD	252.00	\$299.50	\$75,474.00
		0070	0710	7011206	ROCK SOCKETS (4 FT 0 IN. DIA.)	75.00	0.00	75.00	LF	75.00	\$564.00	\$42,300.00
		0070	0720	7011300	VIDEO CAMERA INSPECTION	3.00	0.00	3.00	EA	3.00	\$53.00	\$159.00
		0070	0730	7011400	FOUNDATION INSPECTION HOLES	105.00	0.00	105.00	LF	105.00	\$204.00	\$21,420.00
		0070	0740	7011600	SONIC LOGGING TESTING	3.00	0.00	3.00	EA	3.00	\$1,589.50	\$4,768.50
		0070	0750	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	280.00	0.00	280.00	LF	280.00	\$135.50	\$37,940.00
		0070	0760	7025002	PILE WAVE ANALYSIS	2.00	0.00	2.00	EA	2.00	\$530.00	\$1,060.00
		0070	0770	7026000	PRE-BORE FOR PILING	210.00	0.00	210.00	LF	210.00	\$84.75	\$17,797.50
		0070	0780	7027000	PILE POINT REINFORCEMENT	14.00	0.00	14.00	EA	14.00	\$133.00	\$1,862.00
		0070	0790	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	58.50	0.00	58.50	CUYD	58.50	\$999.50	\$58,470.75
		0070	0800	7034003	CLASS B-1 CONCRETE (SUBSTRUCTURE)	51.80	0.00	51.80	CUYD	51.80	\$1,086.00	\$56,254.80
		0070	0810	7034219A	TYPE D BARRIER	416.00	0.00	416.00	LF	416.00	\$102.50	\$42,640.00
		0070	0820	7034221	SLAB ON CONCRETE NU-GIRDER	1,230.00	0.00	1,230.00	SQYD	1,230.00	\$397.00	\$488,310.00
		0070	0830	7056022	NU 43, PRESTRESSED CONCRETE NU-GIRDER	1,116.00	0.00	1,116.00	LF	1,116.00	\$414.00	\$462,024.00
		0070	0840	7061060	REINFORCING STEEL (BRIDGES)	5,740.00	0.00	5,740.00	LB	5,740.00	\$2.00	\$11,480.00
		0070	0850	7101000	REINFORCING STEEL (EPOXY COATED)	11,770.00	0.00	11,770.00	LB	11,770.00	\$2.00	\$23,540.00
		0070	0860	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$3,959.00	\$7,918.00
		0070	0870	7161000	PLAIN NEOPRENE BEARING PAD	12.00	0.00	12.00	EA	12.00	\$152.00	\$1,824.00
		0070	0880	7161002	LAMINATED NEOPRENE BEARING PAD	12.00	0.00	12.00	EA	12.00	\$188.00	\$2,256.00
		0071	0895	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	18.00	0.00	18.00	SQFT	18.00	\$153.50	\$2,763.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
221021-C02	J413451	0071	0900	2061000	CLASS 1 EXCAVATION	110.00	0.00	110.00	CUYD	0.00	\$68.75	\$0.00	
		0071	0910	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$105,929.00	\$105,929.00	
		0071	0920	5031010A	BRIDGE APPROACH SLAB (MAJOR)	252.00	0.00	252.00	SQYD	252.00	\$299.50	\$75,474.00	
		0071	0930	7011206	ROCK SOCKETS (4 FT 0 IN. DIA.)	63.00	0.00	63.00	LF	63.00	\$615.50	\$38,776.50	
		0071	0940	7011300	VIDEO CAMERA INSPECTION	3.00	0.00	3.00	EA	3.00	\$53.00	\$159.00	
		0071	0950	7011400	FOUNDATION INSPECTION HOLES	93.00	0.00	93.00	LF	93.00	\$209.50	\$19,483.50	
		0071	0960	7011600	SONIC LOGGING TESTING	3.00	0.00	3.00	EA	3.00	\$1,589.50	\$4,768.50	
		0071	0970	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	280.00	0.00	280.00	LF	280.00	\$135.50	\$37,940.00	
		0071	0980	7025002	PILE WAVE ANALYSIS	2.00	0.00	2.00	EA	2.00	\$530.00	\$1,060.00	
		0071	0990	7026000	PRE-BORE FOR PILING	210.00	0.00	210.00	LF	210.00	\$84.75	\$17,797.50	
		0071	1000	7027000	PILE POINT REINFORCEMENT	14.00	0.00	14.00	EA	14.00	\$133.00	\$1,862.00	
		0071	1010	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	54.50	0.00	54.50	CUYD	54.50	\$1,058.50	\$57,688.25	
		0071	1020	7034003	CLASS B-1 CONCRETE (SUBSTRUCTURE)	49.30	0.00	49.30	CUYD	49.30	\$1,131.00	\$55,758.30	
		0071	1030	7034219A	TYPE D BARRIER	416.00	0.00	416.00	LF	416.00	\$102.50	\$42,640.00	
		0071	1040	7034221	SLAB ON CONCRETE NU-GIRDER	1,230.00	0.00	1,230.00	SQYD	1,230.00	\$396.00	\$487,080.00	
		0071	1050	7056022	NU 43, PRESTRESSED CONCRETE NU-GIRDER	1,116.00	0.00	1,116.00	LF	1,116.00	\$414.00	\$462,024.00	
		0071	1060	7061060	REINFORCING STEEL (BRIDGES)	4,940.00	0.00	4,940.00	LB	4,940.00	\$2.00	\$9,880.00	
		0071	1070	7101000	REINFORCING STEEL (EPOXY COATED)	11,720.00	0.00	11,720.00	LB	11,720.00	\$2.00	\$23,440.00	
		0071	1080	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$3,959.00	\$7,918.00	
		0071	1090	7161000	PLAIN NEOPRENE BEARING PAD	12.00	0.00	12.00	EA	12.00	\$152.00	\$1,824.00	
		0071	1100	7161002	LAMINATED NEOPRENE BEARING PAD	12.00	0.00	12.00	EA	12.00	\$188.00	\$2,256.00	
		0001	5001	6173706	TEMPORARY TRAFFIC BARRIER STIFFNESS TRANSITION SECTION, CONTRACTOR FURNISHED / RETAINED	0.00	50.00	50.00	LF	50.00	\$29.88	\$1,494.00	
		0001	5002	6175013	RELOCATING TEMPORARY TRAFFIC BARRIER STIFFNESS TRANSITION SECTION	0.00	50.00	50.00	LF	50.00	\$17.28	\$864.00	
		0001	5003	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	0.00	750.00	750.00	LF	750.00	\$43.60	\$32,700.00	
		0001	5004	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	0.00	750.00	750.00	LF	0.00	\$22.05	\$0.00	
		0001	5005	6161055	SEQUENTIAL FLASHING WARNING LIGHT	0.00	56.00	56.00	EA	56.00	\$171.15	\$9,584.40	
		0010	5006	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	0.00	1,850.00	1,850.00	LF	1,162.50	\$33.60	\$39,060.00	
		Project J413451 - Total Value Posted to Date as of Report Generated Date											\$4,372,882.37
		<b>221021-C02 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$4,372,882.37</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 18, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J413451

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	2031000	CLASS A EXCAVATION	8/15/23	8/16/23	627.00	CUYD	Grading for x-over, and grading for slope protection under Brs. A9236 & A9237	727+00		736+05		
0030	2036000	COMPACTING EMBANKMENT	8/15/23	8/16/23	161.00	CUYD	For x-over north of 87th St. bridges	727+00		736+05		
0050	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	8/15/23	8/16/23	9.00	100F	For north x-over	727+00		736+05		
0080	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	8/15/23	8/16/23	702.00	SQYD	Bridge approach areas N/S of Brs. A9236 & A9237	735+75		738+96		
0150	5041000	CONCRETE APPROACH PAVEMENT	8/11/23	8/16/23	70.24	SQYD	Concrete approach pavement lane 3 and right shoulder north of Br. A9237	736+34				
			8/12/23	8/16/23	210.72	SQYD	Concrete approach pavement on north side of Br. A9237 left shoulder and lane 1. Concrete approach pavement on the south side of Br. A9237 left shoulder, lane 1, lane 3, right shoulder.	736+34		738+73		
			8/14/23	8/16/23	70.24	SQYD	Concrete approach pavement of lane 2 on both the north and south side of Br. A9237	736+34		738+73		
0740	7011600	SONIC LOGGING TESTING	8/15/23	8/16/23	3.00	EA	Bent 2 Br. A9236	737+18				
0920	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	8/10/23	8/16/23	126.00	SQYD	Bridge approach slab on north side of Br. A9237	736+59				
			8/11/23	8/16/23	126.00	SQYD	Bridge approach slab on the south side of Br. A9237	738+48				
1030	7034219A	TYPE D BARRIER	8/15/23	8/16/23	416.00	LF	Right/Left Type D Barrier on Br. A9237	736+59		738+48		
1080	7151001	VERTICAL DRAIN AT END BENTS	8/7/23	8/16/23	2.00	EA	Vertical drains at fill face of abutments 1 and 3 of Br. A9237	736+59		738+48		

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221021-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J413451	0090	MISC. AGGREGATE FOR BASE	Material		2	Apr 4, 2023	SYSTEM	\$63,313.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					2	Apr 4, 2023	SYSTEM	(\$63,313.25)					
					3	Apr 17, 2023	SYSTEM	\$63,313.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					3	Apr 17, 2023	SYSTEM	(\$63,313.25)					
					4	May 3, 2023	SYSTEM	\$63,313.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					4	May 3, 2023	SYSTEM	(\$63,313.25)					
					5	May 16, 2023	SYSTEM	\$63,313.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user baiamf1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					5	May 16, 2023	SYSTEM	(\$63,313.25)					
					6	Jun 2, 2023	SYSTEM	\$17,813.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					6	Jun 2, 2023	SYSTEM	(\$17,813.25)					
					7	Jun 16, 2023	SYSTEM	\$17,813.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					7	Jun 16, 2023	SYSTEM	(\$17,813.25)					
					8	Jun 30, 2023	SYSTEM	\$63,313.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					8	Jun 30, 2023	SYSTEM	(\$63,313.25)					
					<b>- Total</b>								<b>\$0.00</b>
<b>Material - Total</b>								<b>\$0.00</b>					
<b>0090 - Total</b>								<b>\$0.00</b>					
0100		MISC.	Other Item Adjustment	ACAD	2	Apr 4, 2023	frizzm	(\$6,033.61)	AC adjustment for March 16 to April 1.				
					<b>ACAD - Total</b>								<b>(\$6,033.61)</b>
					<b>Other Item Adjustment - Total</b>								<b>(\$6,033.61)</b>
<b>0100 - Total</b>								<b>(\$6,033.61)</b>					
0110		ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	ACAD	1	Mar 17, 2023	frizzm	(\$547.10)	AC adjustment for March 1 to 15.				
					2	Apr 4, 2023	frizzm	(\$1,420.87)	AC adjustment for March 16 to April 1.				
					<b>ACAD - Total</b>								<b>(\$1,967.97)</b>
<b>Other Item Adjustment - Total</b>								<b>(\$1,967.97)</b>					
<b>0110 - Total</b>								<b>(\$1,967.97)</b>					
0120		ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1	Other Item Adjustment	ACAD	1	Mar 17, 2023	frizzm	(\$824.84)	AC adjustment for March 1 to 15.				
					2	Apr 4, 2023	frizzm	(\$2,964.89)	AC adjustment for March 16 to April 1.				
					<b>ACAD - Total</b>								<b>(\$3,789.73)</b>
					<b>Other Item Adjustment - Total</b>								<b>(\$3,789.73)</b>
					Overrun			Overrun		2	Apr 4, 2023	SYSTEM	(\$4,542.12)
7	Jun 16, 2023	SYSTEM	(\$7,983.68)										
<b>Overrun - Total</b>										<b>(\$12,525.80)</b>			
<b>Overrun - Total</b>								<b>(\$12,525.80)</b>					



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221021-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J413451	<b>0120 - Total</b>							<b>(\$16,315.53)</b>	
	0130	TACK COAT - LOW OR NON-TRACKING	Material		1	Mar 17, 2023	SYSTEM	\$609.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.
					1	Mar 17, 2023	SYSTEM	(\$609.00)	
					2	Apr 4, 2023	SYSTEM	\$609.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user frizzm overriding Payment Estimate Exception 3 on the current Payment Estimate.
					2	Apr 4, 2023	SYSTEM	(\$609.00)	
					3	Apr 17, 2023	SYSTEM	\$609.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user frizzm overriding Payment Estimate Exception 3 on the current Payment Estimate.
					3	Apr 17, 2023	SYSTEM	(\$609.00)	
					4	May 3, 2023	SYSTEM	\$609.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user frizzm overriding Payment Estimate Exception 3 on the current Payment Estimate.
					4	May 3, 2023	SYSTEM	(\$609.00)	
					5	May 16, 2023	SYSTEM	\$609.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user baiamf1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					5	May 16, 2023	SYSTEM	(\$609.00)	
					6	Jun 2, 2023	SYSTEM	\$609.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.
					6	Jun 2, 2023	SYSTEM	(\$609.00)	
					7	Jun 16, 2023	SYSTEM	\$1,265.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.
					7	Jun 16, 2023	SYSTEM	(\$1,265.25)	
					8	Jun 30, 2023	SYSTEM	\$1,265.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user frizzm overriding Payment Estimate Exception 3 on the current Payment Estimate.
					8	Jun 30, 2023	SYSTEM	(\$1,265.25)	
					<b>- Total</b>			<b>\$0.00</b>	
			<b>Material - Total</b>					<b>\$0.00</b>	
	<b>0130 - Total</b>							<b>\$0.00</b>	
	0150	CONCRETE APPROACH PAVEMENT	Material		6	Jun 2, 2023	SYSTEM	\$55,138.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user frizzm overriding Payment Estimate Exception 8 on the current Payment Estimate.
					6	Jun 2, 2023	SYSTEM	(\$55,138.40)	
					7	Jun 16, 2023	SYSTEM	\$55,138.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user frizzm overriding Payment Estimate Exception 8 on the current Payment Estimate.
					7	Jun 16, 2023	SYSTEM	(\$55,138.40)	
					8	Jun 30, 2023	SYSTEM	\$55,138.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 9 on the current Payment Estimate.
					8	Jun 30, 2023	SYSTEM	(\$55,138.40)	
					9	Jul 17, 2023	SYSTEM	\$55,138.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 4 on the current Payment Estimate.
					9	Jul 17, 2023	SYSTEM	(\$55,138.40)	
					10	Aug 2, 2023	SYSTEM	\$55,138.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user frizzm overriding Payment Estimate Exception 4 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221021-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J413451	0150	CONCRETE APPROACH PAVEMENT	Material		10	Aug 2, 2023	SYSTEM	(\$55,138.40)	
					11	Aug 16, 2023	SYSTEM	\$110,276.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user frizzm overriding Payment Estimate Exception 9 on the current Payment Estimate.
					11	Aug 16, 2023	SYSTEM	(\$110,276.80)	
					<b>- Total</b>			\$0.00	
	<b>Material - Total</b>			\$0.00					
	<b>0150 - Total</b>			\$0.00					
	0160	8 IN. CONCRETE MEDIAN STRIP	Material		10	Aug 2, 2023	SYSTEM	\$10,315.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 9 on the current Payment Estimate.
					10	Aug 2, 2023	SYSTEM	(\$10,315.60)	
					11	Aug 16, 2023	SYSTEM	\$10,315.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 14 on the current Payment Estimate.
					11	Aug 16, 2023	SYSTEM	(\$10,315.60)	
<b>- Total</b>						\$0.00			
<b>Material - Total</b>			\$0.00						
<b>0160 - Total</b>			\$0.00						
0200	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	Material		2	Apr 4, 2023	SYSTEM	\$8,478.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user frizzm overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				2	Apr 4, 2023	SYSTEM	(\$8,478.00)		
				3	Apr 17, 2023	SYSTEM	\$8,478.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				3	Apr 17, 2023	SYSTEM	(\$8,478.00)		
				<b>- Total</b>			\$0.00		
<b>Material - Total</b>			\$0.00						
<b>0200 - Total</b>			\$0.00						
0240	CONSTRUCTION SIGNS	Material		2	Apr 4, 2023	SYSTEM	\$8,377.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user frizzm overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				2	Apr 4, 2023	SYSTEM	(\$8,377.95)		
				3	Apr 17, 2023	SYSTEM	\$15,529.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user frizzm overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				3	Apr 17, 2023	SYSTEM	(\$15,529.50)		
				<b>- Total</b>			\$0.00		
<b>Material - Total</b>			\$0.00						
<b>0240 - Total</b>			\$0.00						
0250	ADVANCED WARNING RAIL SYSTEM	Material		2	Apr 4, 2023	SYSTEM	\$530.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user frizzm overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				2	Apr 4, 2023	SYSTEM	(\$530.00)		
				3	Apr 17, 2023	SYSTEM	\$530.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user frizzm overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				3	Apr 17, 2023	SYSTEM	(\$530.00)		
				<b>- Total</b>			\$0.00		
<b>Material - Total</b>			\$0.00						
<b>0250 - Total</b>			\$0.00						



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221021-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J413451	0260	CHANNELIZER (TRIM LINE)	Material		2	Apr 4, 2023	SYSTEM	\$8,085.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user frizzm overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					2	Apr 4, 2023	SYSTEM	(\$8,085.50)				
					3	Apr 17, 2023	SYSTEM	\$8,085.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user frizzm overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					3	Apr 17, 2023	SYSTEM	(\$8,085.50)				
					<b>- Total</b>						\$0.00	
	<b>Material - Total</b>						\$0.00					
	<b>0260 - Total</b>						\$0.00					
	0270	TYPE III MOVEABLE BARRICADE	Material		3	Apr 17, 2023	SYSTEM	\$7,436.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user frizzm overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					3	Apr 17, 2023	SYSTEM	(\$7,436.00)				
					<b>- Total</b>						\$0.00	
					<b>Material - Total</b>						\$0.00	
					<b>0270 - Total</b>						\$0.00	
	0280	DIRECTIONAL INDICATOR BARRICADE	Material		2	Apr 4, 2023	SYSTEM	\$4,134.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user frizzm overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					2	Apr 4, 2023	SYSTEM	(\$4,134.00)				
					3	Apr 17, 2023	SYSTEM	\$4,134.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user frizzm overriding Payment Estimate Exception 9 on the current Payment Estimate.			
3					Apr 17, 2023	SYSTEM	(\$4,134.00)					
<b>- Total</b>								\$0.00				
<b>Material - Total</b>								\$0.00				
Overrun					Overrun	2	Apr 4, 2023	SYSTEM	(\$954.00)			
						8	Jun 30, 2023	SYSTEM	\$954.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,106.00000 - 106.00000, 'is applied (if non-zero).		
<b>Overrun - Total</b>						\$0.00						
<b>Overrun - Total</b>						\$0.00						
<b>0280 - Total</b>						\$0.00						
0290	FLASHING ARROW PANEL	Material		2	Apr 4, 2023	SYSTEM	\$10,386.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user frizzm overriding Payment Estimate Exception 9 on the current Payment Estimate.				
				2	Apr 4, 2023	SYSTEM	(\$10,386.00)					
				3	Apr 17, 2023	SYSTEM	\$10,386.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user frizzm overriding Payment Estimate Exception 10 on the current Payment Estimate.				
				3	Apr 17, 2023	SYSTEM	(\$10,386.00)					
				<b>- Total</b>						\$0.00		
<b>Material - Total</b>						\$0.00						
<b>0290 - Total</b>						\$0.00						
0300	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		1	Mar 17, 2023	SYSTEM	\$41,332.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.				
				1	Mar 17, 2023	SYSTEM	(\$41,332.00)					
				2	Apr 4, 2023	SYSTEM	\$41,332.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user frizzm overriding Payment Estimate Exception 10 on the current Payment Estimate.				
				2	Apr 4, 2023	SYSTEM	(\$41,332.00)					



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221021-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J413451	0300	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material			2023					
					3	Apr 17, 2023	SYSTEM	\$41,332.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user frizzm overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					3	Apr 17, 2023	SYSTEM	(\$41,332.00)			
					<b>- Total</b>					\$0.00	
					<b>Material - Total</b>					\$0.00	
					<b>0300 - Total</b>					\$0.00	
	0310	TEMPORARY LONG-TERM RUMBLE STRIPS	Material		2	Apr 4, 2023	SYSTEM	\$2,861.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user frizzm overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					2	Apr 4, 2023	SYSTEM	(\$2,861.00)			
					3	Apr 17, 2023	SYSTEM	\$10,013.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user frizzm overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					3	Apr 17, 2023	SYSTEM	(\$10,013.50)			
					<b>- Total</b>					\$0.00	
					<b>Material - Total</b>					\$0.00	
<b>0310 - Total</b>					\$0.00						
	0330	CONCRETE TRAFFIC BARRIER, TYPE B	Material		8	Jun 30, 2023	SYSTEM	\$29,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user frizzm overriding Payment Estimate Exception 21 on the current Payment Estimate.		
					8	Jun 30, 2023	SYSTEM	(\$29,750.00)			
					9	Jul 17, 2023	SYSTEM	\$29,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user frizzm overriding Payment Estimate Exception 14 on the current Payment Estimate.		
					9	Jul 17, 2023	SYSTEM	(\$29,750.00)			
					10	Aug 2, 2023	SYSTEM	\$59,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user frizzm overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					10	Aug 2, 2023	SYSTEM	(\$59,500.00)			
					11	Aug 16, 2023	SYSTEM	\$59,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user frizzm overriding Payment Estimate Exception 15 on the current Payment Estimate.		
					11	Aug 16, 2023	SYSTEM	(\$59,500.00)			
					<b>- Total</b>					\$0.00	
					<b>Material - Total</b>					\$0.00	
<b>0330 - Total</b>					\$0.00						
	0350	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		2	Apr 4, 2023	SYSTEM	\$55,316.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user frizzm overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					2	Apr 4, 2023	SYSTEM	(\$55,316.25)			
					3	Apr 17, 2023	SYSTEM	\$55,316.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user frizzm overriding Payment Estimate Exception 13 on the current Payment Estimate.		
					3	Apr 17, 2023	SYSTEM	(\$55,316.25)			
					4	May 3, 2023	SYSTEM	\$55,316.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					4	May 3, 2023	SYSTEM	(\$55,316.25)			
					5	May 16, 2023	SYSTEM	\$55,316.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user baiamf1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					5	May 16, 2023	SYSTEM	(\$55,316.25)			





## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221021-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J413451	0350	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		6	Jun 2, 2023	SYSTEM	\$55,316.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					6	Jun 2, 2023	SYSTEM	(\$55,316.25)		
					7	Jun 16, 2023	SYSTEM	\$55,316.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user frizzm overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					7	Jun 16, 2023	SYSTEM	(\$55,316.25)		
					8	Jun 30, 2023	SYSTEM	\$55,316.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user frizzm overriding Payment Estimate Exception 23 on the current Payment Estimate.	
					8	Jun 30, 2023	SYSTEM	(\$55,316.25)		
	<b>- Total</b>								<b>\$0.00</b>	
	<b>Material - Total</b>								<b>\$0.00</b>	
	<b>0350 - Total</b>								<b>\$0.00</b>	
	0400	TEMPORARY REMOVABLE MARKING TAPE	Material		2	Apr 4, 2023	SYSTEM	\$16,221.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user frizzm overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					2	Apr 4, 2023	SYSTEM	(\$16,221.00)		
					<b>- Total</b>					
	<b>Material - Total</b>								<b>\$0.00</b>	
	<b>0400 - Total</b>								<b>\$0.00</b>	
0410	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		3	Apr 17, 2023	SYSTEM	\$6,372.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user frizzm overriding Payment Estimate Exception 14 on the current Payment Estimate.		
				3	Apr 17, 2023	SYSTEM	(\$6,372.50)			
				4	May 3, 2023	SYSTEM	\$6,372.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user frizzm overriding Payment Estimate Exception 5 on the current Payment Estimate.		
				4	May 3, 2023	SYSTEM	(\$6,372.50)			
				5	May 16, 2023	SYSTEM	\$6,372.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user baiamf1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				5	May 16, 2023	SYSTEM	(\$6,372.50)			
				6	Jun 2, 2023	SYSTEM	\$6,372.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user frizzm overriding Payment Estimate Exception 16 on the current Payment Estimate.		
				6	Jun 2, 2023	SYSTEM	(\$6,372.50)			
				7	Jun 16, 2023	SYSTEM	\$12,204.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user frizzm overriding Payment Estimate Exception 21 on the current Payment Estimate.		
				7	Jun 16, 2023	SYSTEM	(\$12,204.50)			
				8	Jun 30, 2023	SYSTEM	\$12,204.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user frizzm overriding Payment Estimate Exception 24 on the current Payment Estimate.		
				8	Jun 30, 2023	SYSTEM	(\$12,204.50)			
				9	Jul 17, 2023	SYSTEM	\$12,204.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 16 on the current Payment Estimate.		
				9	Jul 17, 2023	SYSTEM	(\$12,204.50)			
				10	Aug 2, 2023	SYSTEM	\$12,204.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 12 on the current Payment Estimate.		
				10	Aug 2, 2023	SYSTEM	(\$12,204.50)			



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221021-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J413451	0410	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		11	Aug 16, 2023	SYSTEM	\$12,204.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 17 on the current Payment Estimate.			
					11	Aug 16, 2023	SYSTEM	(\$12,204.50)				
				<b>- Total</b>							<b>\$0.00</b>	
				<b>Material - Total</b>							<b>\$0.00</b>	
				Overrun	Overrun	7	Jun 16, 2023	SYSTEM	(\$1,393.50)			
				<b>Overrun - Total</b>							<b>(\$1,393.50)</b>	
				<b>Overrun - Total</b>							<b>(\$1,393.50)</b>	
				<b>0410 - Total</b>							<b>(\$1,393.50)</b>	
				0420	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		3	Apr 17, 2023	SYSTEM	\$7,363.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user frizzm overriding Payment Estimate Exception 16 on the current Payment Estimate.
								3	Apr 17, 2023	SYSTEM	(\$7,363.00)	
	4	May 3, 2023	SYSTEM				\$7,363.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user frizzm overriding Payment Estimate Exception 7 on the current Payment Estimate.				
	4	May 3, 2023	SYSTEM				(\$7,363.00)					
	5	May 16, 2023	SYSTEM				\$7,363.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user baiamf1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
	5	May 16, 2023	SYSTEM				(\$7,363.00)					
	6	Jun 2, 2023	SYSTEM				\$7,363.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user frizzm overriding Payment Estimate Exception 18 on the current Payment Estimate.				
	6	Jun 2, 2023	SYSTEM				(\$7,363.00)					
	7	Jun 16, 2023	SYSTEM				\$10,279.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user frizzm overriding Payment Estimate Exception 23 on the current Payment Estimate.				
	7	Jun 16, 2023	SYSTEM				(\$10,279.00)					
	8	Jun 30, 2023	SYSTEM				\$10,279.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user frizzm overriding Payment Estimate Exception 26 on the current Payment Estimate.				
	8	Jun 30, 2023	SYSTEM				(\$10,279.00)					
	9	Jul 17, 2023	SYSTEM				\$10,279.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user frizzm overriding Payment Estimate Exception 18 on the current Payment Estimate.				
	9	Jul 17, 2023	SYSTEM				(\$10,279.00)					
	10	Aug 2, 2023	SYSTEM				\$10,279.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user frizzm overriding Payment Estimate Exception 14 on the current Payment Estimate.				
	10	Aug 2, 2023	SYSTEM				(\$10,279.00)					
	11	Aug 16, 2023	SYSTEM				\$10,279.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user frizzm overriding Payment Estimate Exception 19 on the current Payment Estimate.				
	11	Aug 16, 2023	SYSTEM				(\$10,279.00)					
<b>- Total</b>							<b>\$0.00</b>					
<b>Material - Total</b>							<b>\$0.00</b>					
Overrun	Overrun	3	Apr 17, 2023	SYSTEM	(\$556.00)							
		7	Jun 16, 2023	SYSTEM	(\$2,916.00)							
<b>Overrun - Total</b>							<b>(\$3,472.00)</b>					
<b>Overrun - Total</b>							<b>(\$3,472.00)</b>					



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221021-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J413451	<b>0420 - Total</b>							<b>(\$3,472.00)</b>		
	0590	MGS GUARDRAIL	Construction Stockpile		7	Jun 16, 2023	SYSTEM	(\$16,751.63)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					<b>- Total</b>			<b>(\$16,751.63)</b>		
			<b>Construction Stockpile - Total</b>						<b>(\$16,751.63)</b>	
			Construction Stockpile STMI		3	Apr 17, 2023	SYSTEM	\$30,261.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					<b>- Total</b>			<b>\$30,261.00</b>		
			<b>Construction Stockpile STMI - Total</b>						<b>\$30,261.00</b>	
			Material		7	Jun 16, 2023	SYSTEM	\$33,131.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user frizzm overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					7	Jun 16, 2023	SYSTEM	(\$33,131.25)		
					8	Jun 30, 2023	SYSTEM	\$33,131.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user frizzm overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					8	Jun 30, 2023	SYSTEM	(\$33,131.25)		
					9	Jul 17, 2023	SYSTEM	\$33,131.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user frizzm overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					9	Jul 17, 2023	SYSTEM	(\$33,131.25)		
					<b>- Total</b>			<b>\$0.00</b>		
			<b>Material - Total</b>						<b>\$0.00</b>	
	<b>0590 - Total</b>							<b>\$13,509.37</b>		
	0600	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile		7	Jun 16, 2023	SYSTEM	(\$4,080.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					<b>- Total</b>			<b>(\$4,080.00)</b>		
			<b>Construction Stockpile - Total</b>						<b>(\$4,080.00)</b>	
			Construction Stockpile STMI		3	Apr 17, 2023	SYSTEM	\$6,120.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					3	Apr 17, 2023	SYSTEM	\$6,120.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					<b>- Total</b>			<b>\$12,240.00</b>		
			<b>Construction Stockpile STMI - Total</b>						<b>\$12,240.00</b>	
			Material		7	Jun 16, 2023	SYSTEM	\$7,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user frizzm overriding Payment Estimate Exception 16 on the current Payment Estimate.	
					7	Jun 16, 2023	SYSTEM	(\$7,864.00)		
					8	Jun 30, 2023	SYSTEM	\$7,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user frizzm overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					8	Jun 30, 2023	SYSTEM	(\$7,864.00)		
					9	Jul 17, 2023	SYSTEM	\$7,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user frizzm overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					9	Jul 17, 2023	SYSTEM	(\$7,864.00)		
					<b>- Total</b>			<b>\$0.00</b>		
			<b>Material - Total</b>						<b>\$0.00</b>	
	<b>0600 - Total</b>							<b>\$8,160.00</b>		
	0610	MGS END ANCHOR	Construction Stockpile		7	Jun 16, 2023	SYSTEM	(\$830.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					<b>- Total</b>			<b>(\$830.00)</b>		
			<b>Construction Stockpile - Total</b>						<b>(\$830.00)</b>	
			Construction Stockpile STMI		3	Apr 17, 2023	SYSTEM	\$2,490.00	Payment Estimate Item Adjustment generated Stockpile Transaction	



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221021-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J413451	0610	MGS END ANCHOR	Construction Stockpile STMI	<b>- Total</b>						<b>\$2,490.00</b>		
				<b>Construction Stockpile STMI - Total</b>						<b>\$2,490.00</b>		
			Material	7	Jun 16, 2023	SYSTEM	\$1,430.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user frizzm overriding Payment Estimate Exception 17 on the current Payment Estimate.				
				7	Jun 16, 2023	SYSTEM	(\$1,430.50)					
				8	Jun 30, 2023	SYSTEM	\$1,430.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user frizzm overriding Payment Estimate Exception 18 on the current Payment Estimate.				
				8	Jun 30, 2023	SYSTEM	(\$1,430.50)					
				9	Jul 17, 2023	SYSTEM	\$1,430.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user frizzm overriding Payment Estimate Exception 11 on the current Payment Estimate.				
				9	Jul 17, 2023	SYSTEM	(\$1,430.50)					
			<b>- Total</b>						<b>\$0.00</b>			
			<b>Material - Total</b>						<b>\$0.00</b>			
			<b>0610 - Total</b>								<b>\$1,660.00</b>	
			0620	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile	7	Jun 16, 2023	SYSTEM	(\$1,875.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						<b>- Total</b>						<b>(\$1,875.00)</b>
					<b>Construction Stockpile - Total</b>						<b>(\$1,875.00)</b>	
Construction Stockpile STMI	3	Apr 17, 2023			SYSTEM	\$5,625.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
	<b>- Total</b>						<b>\$5,625.00</b>					
<b>Construction Stockpile STMI - Total</b>							<b>\$5,625.00</b>					
Material	7	Jun 16, 2023			SYSTEM	\$3,410.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user frizzm overriding Payment Estimate Exception 18 on the current Payment Estimate.					
	7	Jun 16, 2023			SYSTEM	(\$3,410.50)						
	8	Jun 30, 2023			SYSTEM	\$3,410.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user frizzm overriding Payment Estimate Exception 19 on the current Payment Estimate.					
	8	Jun 30, 2023			SYSTEM	(\$3,410.50)						
	9	Jul 17, 2023			SYSTEM	\$3,410.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user frizzm overriding Payment Estimate Exception 12 on the current Payment Estimate.					
	9	Jul 17, 2023			SYSTEM	(\$3,410.50)						
<b>- Total</b>							<b>\$0.00</b>					
<b>Material - Total</b>							<b>\$0.00</b>					
<b>0620 - Total</b>								<b>\$3,750.00</b>				
0700	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material	6	Jun 2, 2023	SYSTEM	\$75,474.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user frizzm overriding Payment Estimate Exception 3 on the current Payment Estimate.					
			6	Jun 2, 2023	SYSTEM	(\$75,474.00)						
			7	Jun 16, 2023	SYSTEM	\$75,474.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user frizzm overriding Payment Estimate Exception 3 on the current Payment Estimate.					
			7	Jun 16, 2023	SYSTEM	(\$75,474.00)						
			8	Jun 30, 2023	SYSTEM	\$75,474.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user frizzm overriding Payment Estimate Exception 4 on the current Payment Estimate.					
			8	Jun 30, 2023	SYSTEM	(\$75,474.00)						
			9	Jul 17, 2023	SYSTEM	\$75,474.00	This adjustment offsets the original system-generated Material Payment					



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221021-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J413451	0700	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material			2023			Estimate Item Adjustment (0010) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					9	Jul 17, 2023	SYSTEM	(\$75,474.00)		
					10	Aug 2, 2023	SYSTEM	\$75,474.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					10	Aug 2, 2023	SYSTEM	(\$75,474.00)		
					11	Aug 16, 2023	SYSTEM	\$75,474.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					11	Aug 16, 2023	SYSTEM	(\$75,474.00)		
	<b>- Total</b>								<b>\$0.00</b>	
	<b>Material - Total</b>								<b>\$0.00</b>	
	<b>0700 - Total</b>								<b>\$0.00</b>	
	0710	ROCK SOCKETS (4 FT 0 IN. DIA.)	Material		3	Apr 17, 2023	SYSTEM	\$42,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user frizzm overriding Payment Estimate Exception 18 on the current Payment Estimate.	
					3	Apr 17, 2023	SYSTEM	(\$42,300.00)		
					4	May 3, 2023	SYSTEM	\$42,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user frizzm overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					4	May 3, 2023	SYSTEM	(\$42,300.00)		
					5	May 16, 2023	SYSTEM	\$42,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user baiamf1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					5	May 16, 2023	SYSTEM	(\$42,300.00)		
					6	Jun 2, 2023	SYSTEM	\$42,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user frizzm overriding Payment Estimate Exception 20 on the current Payment Estimate.	
					6	Jun 2, 2023	SYSTEM	(\$42,300.00)		
7					Jun 16, 2023	SYSTEM	\$42,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user frizzm overriding Payment Estimate Exception 25 on the current Payment Estimate.		
7					Jun 16, 2023	SYSTEM	(\$42,300.00)			
8					Jun 30, 2023	SYSTEM	\$42,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user frizzm overriding Payment Estimate Exception 28 on the current Payment Estimate.		
8					Jun 30, 2023	SYSTEM	(\$42,300.00)			
9					Jul 17, 2023	SYSTEM	\$42,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user frizzm overriding Payment Estimate Exception 20 on the current Payment Estimate.		
9					Jul 17, 2023	SYSTEM	(\$42,300.00)			
10					Aug 2, 2023	SYSTEM	\$42,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user frizzm overriding Payment Estimate Exception 16 on the current Payment Estimate.		
10					Aug 2, 2023	SYSTEM	(\$42,300.00)			
11	Aug 16, 2023	SYSTEM	\$42,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user frizzm overriding Payment Estimate Exception 21 on the current Payment Estimate.						
11	Aug 16, 2023	SYSTEM	(\$42,300.00)							
<b>- Total</b>								<b>\$0.00</b>		
<b>Material - Total</b>								<b>\$0.00</b>		
<b>0710 - Total</b>								<b>\$0.00</b>		



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221021-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J413451	0750	GALVANIZED STRUCTURAL STEEL PILES (12 IN	Material		4	May 3, 2023	SYSTEM	\$37,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user frizzm overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					4	May 3, 2023	SYSTEM	(\$37,940.00)					
					5	May 16, 2023	SYSTEM	\$37,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user baiamf1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					5	May 16, 2023	SYSTEM	(\$37,940.00)					
					6	Jun 2, 2023	SYSTEM	\$37,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user frizzm overriding Payment Estimate Exception 21 on the current Payment Estimate.				
					6	Jun 2, 2023	SYSTEM	(\$37,940.00)					
					7	Jun 16, 2023	SYSTEM	\$37,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user frizzm overriding Payment Estimate Exception 26 on the current Payment Estimate.				
					7	Jun 16, 2023	SYSTEM	(\$37,940.00)					
					<b>- Total</b>							<b>\$0.00</b>	
					<b>Material - Total</b>							<b>\$0.00</b>	
<b>0750 - Total</b>							<b>\$0.00</b>						
0780	PILE POINT REINFORCEMENT	Material		4	May 3, 2023	SYSTEM	\$1,862.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user frizzm overriding Payment Estimate Exception 11 on the current Payment Estimate.					
				4	May 3, 2023	SYSTEM	(\$1,862.00)						
				5	May 16, 2023	SYSTEM	\$1,862.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user baiamf1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
				5	May 16, 2023	SYSTEM	(\$1,862.00)						
				6	Jun 2, 2023	SYSTEM	\$1,862.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user frizzm overriding Payment Estimate Exception 22 on the current Payment Estimate.					
				6	Jun 2, 2023	SYSTEM	(\$1,862.00)						
				7	Jun 16, 2023	SYSTEM	\$1,862.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user frizzm overriding Payment Estimate Exception 27 on the current Payment Estimate.					
				7	Jun 16, 2023	SYSTEM	(\$1,862.00)						
				<b>- Total</b>							<b>\$0.00</b>		
				<b>Material - Total</b>							<b>\$0.00</b>		
<b>0780 - Total</b>							<b>\$0.00</b>						
0790	CLASS B CONCRETE (SUBSTRUCTURE)	Material		4	May 3, 2023	SYSTEM	\$58,470.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user frizzm overriding Payment Estimate Exception 12 on the current Payment Estimate.					
				4	May 3, 2023	SYSTEM	(\$58,470.75)						
				5	May 16, 2023	SYSTEM	\$58,470.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user baiamf1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
				5	May 16, 2023	SYSTEM	(\$58,470.75)						
				6	Jun 2, 2023	SYSTEM	\$58,470.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user frizzm overriding Payment Estimate Exception 23 on the current Payment Estimate.					
				6	Jun 2, 2023	SYSTEM	(\$58,470.75)						
				7	Jun 16, 2023	SYSTEM	\$58,470.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user frizzm overriding Payment Estimate Exception 28 on the current Payment Estimate.					
				7	Jun 16, 2023	SYSTEM	(\$58,470.75)						
				<b>- Total</b>							<b>\$0.00</b>		



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221021-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413451	0790	CLASS B CONCRETE (SUBSTRUCTURE)	Material		8	Jun 30, 2023	SYSTEM	\$58,470.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user frizzm overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					8	Jun 30, 2023	SYSTEM	(\$58,470.75)						
					9	Jul 17, 2023	SYSTEM	\$58,470.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user frizzm overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					9	Jul 17, 2023	SYSTEM	(\$58,470.75)						
					10	Aug 2, 2023	SYSTEM	\$58,470.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user frizzm overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					10	Aug 2, 2023	SYSTEM	(\$58,470.75)						
					11	Aug 16, 2023	SYSTEM	\$58,470.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user frizzm overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					11	Aug 16, 2023	SYSTEM	(\$58,470.75)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>0790 - Total</b>								<b>\$0.00</b>						
0800		CLASS B-1 CONCRETE (SUBSTR)	Material		4	May 3, 2023	SYSTEM	\$56,254.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user frizzm overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					4	May 3, 2023	SYSTEM	(\$56,254.80)						
					5	May 16, 2023	SYSTEM	\$56,254.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user baiamf1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					5	May 16, 2023	SYSTEM	(\$56,254.80)						
					6	Jun 2, 2023	SYSTEM	\$56,254.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user frizzm overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					6	Jun 2, 2023	SYSTEM	(\$56,254.80)						
					7	Jun 16, 2023	SYSTEM	\$56,254.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user frizzm overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					7	Jun 16, 2023	SYSTEM	(\$56,254.80)						
					8	Jun 30, 2023	SYSTEM	\$56,254.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user frizzm overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					8	Jun 30, 2023	SYSTEM	(\$56,254.80)						
<b>- Total</b>								<b>\$0.00</b>						
<b>Material - Total</b>								<b>\$0.00</b>						
<b>0800 - Total</b>								<b>\$0.00</b>						
0810		TYPE D BARRIER	Material		6	Jun 2, 2023	SYSTEM	\$42,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user frizzm overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					6	Jun 2, 2023	SYSTEM	(\$42,640.00)						
					7	Jun 16, 2023	SYSTEM	\$42,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user frizzm overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					7	Jun 16, 2023	SYSTEM	(\$42,640.00)						
					8	Jun 30, 2023	SYSTEM	\$42,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user frizzm overriding Payment Estimate Exception 38 on the current Payment Estimate.					
					8	Jun 30, 2023	SYSTEM	(\$42,640.00)						



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221021-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J413451	0810	TYPE D BARRIER	Material		9	Jul 17, 2023	SYSTEM	\$42,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user frizzm overriding Payment Estimate Exception 26 on the current Payment Estimate.				
					9	Jul 17, 2023	SYSTEM	(\$42,640.00)					
									<b>- Total</b>	\$0.00			
									<b>Material - Total</b>	\$0.00			
									<b>0810 - Total</b>	\$0.00			
	0820	SLAB ON CONCRETE NU-GIRDER	Construction Stockpile		5	May 16, 2023	SYSTEM	(\$111,690.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
										<b>- Total</b>	(\$111,690.00)		
											<b>Construction Stockpile - Total</b>	(\$111,690.00)	
			Construction Stockpile STMI		1	Mar 17, 2023	SYSTEM	\$111,690.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
											<b>- Total</b>	\$111,690.00	
											<b>Construction Stockpile STMI - Total</b>	\$111,690.00	
			Material		5	May 16, 2023	SYSTEM	\$219,739.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user baiamf1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
					5	May 16, 2023	SYSTEM	(\$219,739.50)					
					6	Jun 2, 2023	SYSTEM	\$488,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user frizzm overriding Payment Estimate Exception 29 on the current Payment Estimate.				
					6	Jun 2, 2023	SYSTEM	(\$488,310.00)					
					7	Jun 16, 2023	SYSTEM	\$488,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user frizzm overriding Payment Estimate Exception 34 on the current Payment Estimate.				
					7	Jun 16, 2023	SYSTEM	(\$488,310.00)					
					8	Jun 30, 2023	SYSTEM	\$488,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user frizzm overriding Payment Estimate Exception 39 on the current Payment Estimate.				
					8	Jun 30, 2023	SYSTEM	(\$488,310.00)					
									<b>- Total</b>	\$0.00			
								<b>Material - Total</b>	\$0.00				
								<b>0820 - Total</b>	\$0.00				
0830	NU 43, PRESTRESSED CONC NU-GIRDER	Construction Stockpile		4	May 3, 2023	SYSTEM	(\$336,860.76)	Payment Estimate Item Adjustment generated Stockpile Transaction					
									<b>- Total</b>	(\$336,860.76)			
										<b>Construction Stockpile - Total</b>	(\$336,860.76)		
		Construction Stockpile STMI		1	Mar 17, 2023	SYSTEM	\$336,860.76	Payment Estimate Item Adjustment generated Stockpile Transaction					
										<b>- Total</b>	\$336,860.76		
								<b>Construction Stockpile STMI - Total</b>	\$336,860.76				
								<b>0830 - Total</b>	\$0.00				
0850	REINFORCING STEEL (EPOXY COATED)	Material		4	May 3, 2023	SYSTEM	\$23,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user frizzm overriding Payment Estimate Exception 18 on the current Payment Estimate.					
				4	May 3, 2023	SYSTEM	(\$23,540.00)						
				5	May 16, 2023	SYSTEM	\$23,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user baiamf1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
				5	May 16, 2023	SYSTEM	(\$23,540.00)						
				6	Jun 2, 2023	SYSTEM	\$23,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user frizzm overriding Payment Estimate Exception 33 on the current Payment Estimate.					
				6	Jun 2, 2023	SYSTEM	(\$23,540.00)						





## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221021-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413451	0850	REINFORCING STEEL (EPOXY COATED)	Material			2023								
					7	Jun 16, 2023	SYSTEM	\$23,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user frizzm overriding Payment Estimate Exception 38 on the current Payment Estimate.					
					7	Jun 16, 2023	SYSTEM	(\$23,540.00)						
					8	Jun 30, 2023	SYSTEM	\$23,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user frizzm overriding Payment Estimate Exception 43 on the current Payment Estimate.					
					8	Jun 30, 2023	SYSTEM	(\$23,540.00)						
					9	Jul 18, 2023	SYSTEM	\$23,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user frizzm overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					9	Jul 17, 2023	SYSTEM	(\$23,540.00)						
					10	Aug 2, 2023	SYSTEM	\$23,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user frizzm overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					10	Aug 2, 2023	SYSTEM	(\$23,540.00)						
					11	Aug 16, 2023	SYSTEM	\$23,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user frizzm overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					11	Aug 16, 2023	SYSTEM	(\$23,540.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0850 - Total</b>								<b>\$0.00</b>	
0860	VERTICAL DRAIN AT END BENTS	Material			6	Jun 2, 2023	SYSTEM	\$7,918.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user frizzm overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					6	Jun 2, 2023	SYSTEM	(\$7,918.00)						
					7	Jun 16, 2023	SYSTEM	\$7,918.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user frizzm overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					7	Jun 16, 2023	SYSTEM	(\$7,918.00)						
					8	Jun 30, 2023	SYSTEM	\$7,918.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user frizzm overriding Payment Estimate Exception 45 on the current Payment Estimate.					
					8	Jun 30, 2023	SYSTEM	(\$7,918.00)						
					9	Jul 18, 2023	SYSTEM	\$7,918.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user frizzm overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					9	Jul 17, 2023	SYSTEM	(\$7,918.00)						
					10	Aug 2, 2023	SYSTEM	\$7,918.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user frizzm overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					10	Aug 2, 2023	SYSTEM	(\$7,918.00)						
					11	Aug 16, 2023	SYSTEM	\$7,918.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user frizzm overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					11	Aug 16, 2023	SYSTEM	(\$7,918.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>0860 - Total</b>								<b>\$0.00</b>						
0870	PLAIN NEOPRENE BEARING PAD	Material			4	May 3, 2023	SYSTEM	\$1,824.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user frizzm overriding Payment Estimate Exception 19 on the current Payment Estimate.					



### Line Item Adjustments by Estimate

Contract ID: 221021-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J413451	0870	PLAIN NEOPRENE BEARING PAD	Material		4	May 3, 2023	SYSTEM	(\$1,824.00)	
					5	May 16, 2023	SYSTEM	\$1,824.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user baiamf1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					5	May 16, 2023	SYSTEM	(\$1,824.00)	
					6	Jun 2, 2023	SYSTEM	\$1,824.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user frizzm overriding Payment Estimate Exception 35 on the current Payment Estimate.
					6	Jun 2, 2023	SYSTEM	(\$1,824.00)	
					7	Jun 16, 2023	SYSTEM	\$1,824.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user frizzm overriding Payment Estimate Exception 40 on the current Payment Estimate.
					7	Jun 16, 2023	SYSTEM	(\$1,824.00)	
					8	Jun 30, 2023	SYSTEM	\$1,824.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user frizzm overriding Payment Estimate Exception 46 on the current Payment Estimate.
					8	Jun 30, 2023	SYSTEM	(\$1,824.00)	
					9	Jul 18, 2023	SYSTEM	\$1,824.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user frizzm overriding Payment Estimate Exception 34 on the current Payment Estimate.
					9	Jul 17, 2023	SYSTEM	(\$1,824.00)	
					10	Aug 2, 2023	SYSTEM	\$1,824.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user frizzm overriding Payment Estimate Exception 29 on the current Payment Estimate.
					10	Aug 2, 2023	SYSTEM	(\$1,824.00)	
					<b>- Total</b>				
<b>Material - Total</b>								<b>\$0.00</b>	
<b>0870 - Total</b>								<b>\$0.00</b>	
0880		LAMINATED NEOPRENE BEARING PAD	Material		4	May 3, 2023	SYSTEM	\$2,256.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user frizzm overriding Payment Estimate Exception 20 on the current Payment Estimate.
					4	May 3, 2023	SYSTEM	(\$2,256.00)	
					5	May 16, 2023	SYSTEM	\$2,256.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user baiamf1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					5	May 16, 2023	SYSTEM	(\$2,256.00)	
					6	Jun 2, 2023	SYSTEM	\$2,256.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user frizzm overriding Payment Estimate Exception 36 on the current Payment Estimate.
					6	Jun 2, 2023	SYSTEM	(\$2,256.00)	
					7	Jun 16, 2023	SYSTEM	\$2,256.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user frizzm overriding Payment Estimate Exception 41 on the current Payment Estimate.
					7	Jun 16, 2023	SYSTEM	(\$2,256.00)	
					8	Jun 30, 2023	SYSTEM	\$2,256.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user frizzm overriding Payment Estimate Exception 47 on the current Payment Estimate.
					8	Jun 30, 2023	SYSTEM	(\$2,256.00)	
					9	Jul 18, 2023	SYSTEM	\$2,256.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user frizzm overriding Payment Estimate Exception 36 on the current Payment Estimate.
					9	Jul 17, 2023	SYSTEM	(\$2,256.00)	
					10	Aug 2, 2023	SYSTEM	\$2,256.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user frizzm overriding Payment



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221021-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J413451	0880	LAMINATED NEOPRENE BEARING PAD	Material		10	Aug 2, 2023	SYSTEM	(\$2,256.00)	Estimate Exception 31 on the current Payment Estimate.		
					<b>- Total</b>					\$0.00	
					<b>Material - Total</b>					\$0.00	
					<b>0880 - Total</b>					\$0.00	
	0920	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		11	Aug 16, 2023	SYSTEM	\$75,474.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user frizzm overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					11	Aug 16, 2023	SYSTEM	(\$75,474.00)			
					<b>- Total</b>					\$0.00	
					<b>Material - Total</b>					\$0.00	
<b>0920 - Total</b>					\$0.00						
	1010	CLASS B CONCRETE (SUBSTRUCTURE)	Material		8	Jun 30, 2023	SYSTEM	\$57,688.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user frizzm overriding Payment Estimate Exception 32 on the current Payment Estimate.		
					8	Jun 30, 2023	SYSTEM	(\$57,688.25)			
					9	Jul 17, 2023	SYSTEM	\$57,688.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user frizzm overriding Payment Estimate Exception 22 on the current Payment Estimate.		
					9	Jul 17, 2023	SYSTEM	(\$57,688.25)			
					10	Aug 2, 2023	SYSTEM	\$57,688.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user frizzm overriding Payment Estimate Exception 18 on the current Payment Estimate.		
					10	Aug 2, 2023	SYSTEM	(\$57,688.25)			
					11	Aug 16, 2023	SYSTEM	\$57,688.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user frizzm overriding Payment Estimate Exception 23 on the current Payment Estimate.		
					11	Aug 16, 2023	SYSTEM	(\$57,688.25)			
					<b>- Total</b>					\$0.00	
<b>Material - Total</b>					\$0.00						
<b>1010 - Total</b>					\$0.00						
	1020	CLASS B-1 CONCRETE (SUBSTR)	Material		8	Jun 30, 2023	SYSTEM	\$55,758.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user frizzm overriding Payment Estimate Exception 37 on the current Payment Estimate.		
					8	Jun 30, 2023	SYSTEM	(\$55,758.30)			
					9	Jul 17, 2023	SYSTEM	\$55,758.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user frizzm overriding Payment Estimate Exception 25 on the current Payment Estimate.		
					9	Jul 17, 2023	SYSTEM	(\$55,758.30)			
					10	Aug 2, 2023	SYSTEM	\$55,758.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user frizzm overriding Payment Estimate Exception 21 on the current Payment Estimate.		
					10	Aug 2, 2023	SYSTEM	(\$55,758.30)			
					11	Aug 16, 2023	SYSTEM	\$55,758.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user frizzm overriding Payment Estimate Exception 26 on the current Payment Estimate.		
					11	Aug 16, 2023	SYSTEM	(\$55,758.30)			
<b>- Total</b>					\$0.00						
<b>Material - Total</b>					\$0.00						
<b>1020 - Total</b>					\$0.00						
	1030	TYPE D BARRIER	Material		11	Aug 16, 2023	SYSTEM	\$42,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user frizzm overriding Payment Estimate Exception 27 on the current Payment Estimate.		



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221021-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
J413451	1030	TYPE D BARRIER	Material		11	Aug 16, 2023	SYSTEM	(\$42,640.00)								
				- Total				\$0.00								
				Material - Total				\$0.00								
	<b>1030 - Total</b>								\$0.00							
	1040	SLAB ON CONCRETE NU-GIRDER	Material		9	Jul 17, 2023	SYSTEM	\$97,416.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user frizzm overriding Payment Estimate Exception 27 on the current Payment Estimate.							
								(\$97,416.00)								
						Aug 2, 2023	SYSTEM	\$487,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user frizzm overriding Payment Estimate Exception 22 on the current Payment Estimate.							
								(\$487,080.00)								
						Aug 16, 2023	SYSTEM	\$487,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user frizzm overriding Payment Estimate Exception 28 on the current Payment Estimate.							
								(\$487,080.00)								
				- Total		\$0.00										
				Material - Total		\$0.00										
				<b>1040 - Total</b>								\$0.00				
				1050		NU 43, PRESTRESSED CONC NU-GIRDER	Construction Stockpile		9	Jul 17, 2023	SYSTEM	(\$333,402.76)	Payment Estimate Item Adjustment generated Stockpile Transaction			
	- Total	(\$333,402.76)														
	<b>Construction Stockpile - Total</b>											(\$333,402.76)				
	Construction Stockpile STMI		7		Jun 16, 2023			SYSTEM				\$333,402.76	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total										\$333,402.76				
	<b>Construction Stockpile STMI - Total</b>								\$333,402.76							
	<b>1050 - Total</b>								\$0.00							
	1060	REINFORCING STEEL (BRIDGES)	Material		8	Jun 30, 2023	SYSTEM	\$9,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user frizzm overriding Payment Estimate Exception 42 on the current Payment Estimate.							
								(\$9,880.00)								
						Jul 17, 2023	SYSTEM	\$9,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user frizzm overriding Payment Estimate Exception 30 on the current Payment Estimate.							
								(\$9,880.00)								
				Aug 2, 2023		SYSTEM	\$9,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user frizzm overriding Payment Estimate Exception 25 on the current Payment Estimate.								
							(\$9,880.00)									
				Aug 16, 2023		SYSTEM	\$9,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user frizzm overriding Payment Estimate Exception 31 on the current Payment Estimate.								
							(\$9,880.00)									
- Total				\$0.00												
Material - Total				\$0.00												
<b>1060 - Total</b>								\$0.00								
1070	REINFORCING STEEL (EPOXY COATED)	Material		8	Jun 30, 2023	SYSTEM	\$23,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user frizzm overriding Payment Estimate Exception 44 on the current Payment Estimate.								
							(\$23,440.00)									
							Jul 18, 2023	SYSTEM	\$23,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user frizzm overriding Payment Estimate Exception 32 on the current Payment Estimate.						



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221021-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J413451	1070	REINFORCING STEEL (EPOXY COATED)	Material		9	Jul 17, 2023	SYSTEM	(\$23,440.00)				
					10	Aug 2, 2023	SYSTEM	\$23,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user frizzm overriding Payment Estimate Exception 27 on the current Payment Estimate.			
					10	Aug 2, 2023	SYSTEM	(\$23,440.00)				
					11	Aug 16, 2023	SYSTEM	\$23,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user frizzm overriding Payment Estimate Exception 33 on the current Payment Estimate.			
					11	Aug 16, 2023	SYSTEM	(\$23,440.00)				
					<b>- Total</b>						<b>\$0.00</b>	
	<b>Material - Total</b>						<b>\$0.00</b>					
	<b>1070 - Total</b>						<b>\$0.00</b>					
	1080	VERTICAL DRAIN AT END BENTS	Material		11	Aug 16, 2023	SYSTEM	\$7,918.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user frizzm overriding Payment Estimate Exception 35 on the current Payment Estimate.			
					11	Aug 16, 2023	SYSTEM	(\$7,918.00)				
					<b>- Total</b>						<b>\$0.00</b>	
					<b>Material - Total</b>						<b>\$0.00</b>	
	<b>1080 - Total</b>						<b>\$0.00</b>					
	1090	PLAIN NEOPRENE BEARING PAD	Material		9	Jul 18, 2023	SYSTEM	\$1,824.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user frizzm overriding Payment Estimate Exception 35 on the current Payment Estimate.			
					9	Jul 17, 2023	SYSTEM	(\$1,824.00)				
10					Aug 2, 2023	SYSTEM	\$1,824.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user frizzm overriding Payment Estimate Exception 30 on the current Payment Estimate.				
10					Aug 2, 2023	SYSTEM	(\$1,824.00)					
<b>- Total</b>								<b>\$0.00</b>				
<b>Material - Total</b>								<b>\$0.00</b>				
<b>1090 - Total</b>						<b>\$0.00</b>						
1100	LAMINATED NEOPRENE BEARING PAD	Material		9	Jul 18, 2023	SYSTEM	\$2,256.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user frizzm overriding Payment Estimate Exception 37 on the current Payment Estimate.				
				9	Jul 17, 2023	SYSTEM	(\$2,256.00)					
				10	Aug 2, 2023	SYSTEM	\$2,256.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user frizzm overriding Payment Estimate Exception 32 on the current Payment Estimate.				
				10	Aug 2, 2023	SYSTEM	(\$2,256.00)					
				<b>- Total</b>						<b>\$0.00</b>		
				<b>Material - Total</b>						<b>\$0.00</b>		
<b>1100 - Total</b>						<b>\$0.00</b>						
5003	TEMP. TRAFFIC BARRIER ANCHORED., CONT	Material		5	May 16, 2023	SYSTEM	\$32,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user baiamf1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
				5	May 16, 2023	SYSTEM	(\$32,700.00)					
				6	Jun 2, 2023	SYSTEM	\$32,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user frizzm overriding Payment Estimate Exception 15 on the current Payment Estimate.				
				6	Jun 2, 2023	SYSTEM	(\$32,700.00)					
				7	Jun 16, 2023	SYSTEM	\$32,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user frizzm overriding Payment Estimate Exception 20 on the current Payment Estimate.				
				7	Jun 16, 2023	SYSTEM	(\$32,700.00)					
				<b>- Total</b>						<b>\$0.00</b>		



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221021-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J413451	5003	TEMP. TRAFFIC BARRIER ANCHORED.. CONT	Material	<b>- Total</b>				\$0.00		
			<b>Material - Total</b>							\$0.00
	<b>5003 - Total</b>								\$0.00	
	5005	SEQUENTIAL FLASHING WARNING LIGHT	Material		8	Jun 30, 2023	SYSTEM	\$9,584.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user frizzm overriding Payment Estimate Exception 20 on the current Payment Estimate.	
					8	Jun 30, 2023	SYSTEM	(\$9,584.40)		
					9	Jul 17, 2023	SYSTEM	\$9,584.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user frizzm overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					9	Jul 17, 2023	SYSTEM	(\$9,584.40)		
				<b>- Total</b>						
	<b>Material - Total</b>							\$0.00		
	<b>5005 - Total</b>								\$0.00	
	5006	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Material		10	Aug 2, 2023	SYSTEM	\$39,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user frizzm overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					10	Aug 2, 2023	SYSTEM	(\$39,060.00)		
					11	Aug 16, 2023	SYSTEM	\$39,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user frizzm overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					11	Aug 16, 2023	SYSTEM	(\$39,060.00)		
				<b>- Total</b>						
	<b>Material - Total</b>							\$0.00		
	<b>5006 - Total</b>								\$0.00	
	<b>J413451 - Total</b>								(\$2,103.24)	
	<b>Overall - Total</b>								(\$2,103.24)	



---

**Contract Adjustments for Contract - 221021-C02**

There are no contract adjustments to display for this contract.