



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 21, 2023

Pay Estimate Created Date: September 19, 2023

Progress Estimate Number 2	Contract ID 221021-C06 Prime Contractor J M Scheidle, LLC	Pay Period Start May 16, 2023 Pay Period End September 15, 2023	Original Contract Amount \$274,150.00 Net Change Order Amount \$0.00 Current Contract Amount \$274,150.00
--------------------------------------	--	--	--

Approval Date		By User
September 19, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	londrt1
September 19, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	penner1
September 20, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2023	November 1, 2023		3.01%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 2, 2022	November 2, 2022	
Letting Date	October 21, 2022	October 21, 2022	
Notice to Proceed Date	December 5, 2022	December 5, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
221021-C06			
Total Posted Items Pay	\$0.00	\$8,254.00	\$8,254.00
Gross Item Adjustments	\$79,850.00	\$0.00	\$79,850.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$8,254.00	\$88,104.00
Contract Total Payable This Estimate:	\$79,850.00		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0158	0120	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$79,850.00
Total								\$79,850.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on September 21, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKU0158	I-49-2(435)	Sign installation	I-49	JACKSON	from Longview Road to Blue Ridge Blvd. near Grandview

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
JKU0158	Posted Item Pay	\$0.00	\$8,254.00
	Gross Item Adjustments	\$79,850.00	\$0.00
	Gross Item Pay	\$79,850.00	\$8,254.00
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on September 21, 2023

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 21, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221021-C06	JKU0158	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0001	0020	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	0.00	\$5,500.00	\$0.00
		0001	0030	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	0.00	4.00	EA	0.00	\$10,000.00	\$0.00
		0001	0040	6169902	MISC.TEMPORARY TRAFFIC CONTROL TYPE 1	4.00	0.00	4.00	EA	0.00	\$5,500.00	\$0.00
		0001	0050	6169902	MISC.TEMPORARY TRAFFIC CONTROL TYPE 2	2.00	0.00	2.00	EA	0.00	\$5,500.00	\$0.00
		0001	0060	6169902	MISC.TEMPORARY TRAFFIC CONTROL TYPE 3	1.00	0.00	1.00	EA	0.00	\$11,000.00	\$0.00
		0001	0070	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	60.00	0.00	60.00	LF	0.00	\$200.00	\$0.00
		0001	0080	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	150.00	0.00	150.00	LF	0.00	\$100.00	\$0.00
		0001	0090	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$10,000.00	\$0.00
		0001	0091	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$1,746.00	\$0.00
		0040	0100	9035004A	SH-FLAT SHEET	48.00	0.00	48.00	SQFT	0.00	\$25.00	\$0.00
		0040	0110	9035011A	ST-STRUCTURAL	710.00	0.00	710.00	SQFT	0.00	\$45.00	\$0.00
		0040	0120	9039902	MISC.OVERHEAD SIGN TRUSS, 74 FT. - 0 IN.	1.00	0.00	1.00	EA	0.00	\$103,000.00	\$0.00
		0040	0130	9039902	MISC.REINSTALL SIGN	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
		0001	5001	6189901	MISC.CONTRACT BOND PAYMENT	0.00	1.00	1.00	LS	1.00	\$8,254.00	\$8,254.00
		Project JKU0158 - Total Value Posted to Date as of Report Generated Date										
221021-C06 Overall - Total Value Posted to Date as of Report Generated Date												\$8,254.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 21, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Sep 21, 2023

Contract ID: 221021-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKU0158	0120	MISC.	Construction Stockpile STMI		2	Sep 19, 2023	SYSTEM	\$79,850.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$79,850.00	
			Construction Stockpile STMI - Total					\$79,850.00	
	0120 - Total							\$79,850.00	
JKU0158 - Total								\$79,850.00	
Overall - Total								\$79,850.00	



Contract Adjustments for Contract - 221021-C06

There are no contract adjustments to display for this contract.