



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 4, 2024

Pay Estimate Created Date: January 2, 2024

Progress Estimate Number 17	Contract ID	221021-D03	Pay Period Start	November 16, 2023	Original Contract Amount	\$5,585,910.82
	Prime Contractor	Capital Paving & Construction, LLC	Pay Period End	January 1, 2024	Net Change Order Amount	\$33,223.97
					Current Contract Amount	\$5,619,134.79

Approval Date		By User
January 2, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	coram
January 3, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	browns1
January 3, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2023	December 1, 2023	August 31, 2023	99.46%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Calendar Time	July 21, 2023	September 5, 2023	Milestone Complete	
Awarded Date	November 2, 2022	November 2, 2022					
Letting Date	October 21, 2022	October 21, 2022					
Notice to Proceed Date	January 2, 2023	January 2, 2023					
Open to Traffic Date							
Work Began Date	March 6, 2023	March 6, 2023					

Contract Total Pay For Estimate No. 17

		This Estimate	Previous	To Date
221021-D03	Total Posted Items Pay	\$0.00	\$5,588,694.79	\$5,588,694.79
	Gross Item Adjustments	\$0.00	(\$214,093.80)	(\$214,093.80)
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	(\$528.00)	(\$528.00)
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$5,374,072.99	\$5,374,072.99
	Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

Contract Adjustment ID	Adj Type	Entered By	Comments	Time Units	Rate	Amount
4981	OTHR--Disincentive	coram	Contract adjustment distribution correction of estimate 14. Line 0360. the 60" Pipe Group B (CMP was out of Tolerance and measured as low as 57.5" according to QC/QA field measurements that were taken after installation. H.R. Quadri chose to leave the pipe in place. After consulting with the R.E. and design it was decided to leave the pipe in place and deduct 4% of the contract price for that item. The pipe was			(\$528.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 4, 2024

Pay Estimate Created Date: January 2, 2024

Progress Estimate Number 17	Contract ID 221021-D03 Prime Contractor Capital Paving & Construction, LLC	Pay Period Start November 16, 2023 Pay Period End January 1, 2024	Original Contract Amount \$5,585,910.82 Net Change Order Amount \$33,223.97 Current Contract Amount \$5,619,134.79			
Contract Adjustment ID	Adj Type	Entered By	Comments	Time Units	Rate	Amount
			approximately 4% out of tolerance. \$13,000 x 4% = \$528 deduct.			
4980	OTHR--Disincentive	coram	Contract adjustment correction from estimate 14.			\$528.00
Overall - Total						\$0.00
These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments						
<u>Line Item Adjustments This Estimate</u>						
No Data Available						



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on January 4, 2024

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3354	FAS-S402(1)	Drainage, resurface, and add shoulders	U, E	OSAGE	on Route U from Route 50 to Route E and on Route E from Route 89 to Route 63
J5S3473	FAF 42-2(279)	Resurface	42, EE	MARIES	on Route 42 from Rte. 63 to Rte. 28 and on Rte. EE from Rte. 28 to end of state maintenance

Totals by Job Numbers				
J5S3354		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$3,632,412.22	\$3,632,412.22
	Gross Item Adjustments	\$0.00	(\$125,564.96)	(\$125,564.96)
	Gross Item Pay	\$0.00	\$3,506,847.26	\$3,506,847.26
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	(\$185.09)	(\$342.91)	(\$528.00)
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J5S3473		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$1,956,282.57	\$1,956,282.57
	Gross Item Adjustments	\$0.00	(\$88,528.84)	(\$88,528.84)
	Gross Item Pay	\$0.00	\$1,867,753.73	\$1,867,753.73
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$185.09	(\$185.09)	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on January 4, 2024

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221021-D03	J5S3354	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$30,000.00	\$30,000.00
		0001	0020	2063000	CLASS 3 EXCAVATION	165.00	0.00	165.00	CUYD	165.00	\$20.00	\$3,300.00
		0001	0030	2079909	MISC.Modified Linear Grading, Class 2	868.60	0.00	868.60	STA	868.60	\$651.24	\$565,667.06
		0001	0040	2142000	FURNISHING ROCK FILL	642.00	-290.00	352.00	CUYD	352.00	\$1.00	\$352.00
		0001	0050	2143000	PLACING ROCK FILL	642.00	-290.00	352.00	CUYD	352.00	\$50.00	\$17,600.00
		0001	0060	3030600	FURNISHING ROCK BASE MATERIAL	104.00	0.00	104.00	SQYD	104.00	\$1.00	\$104.00
		0001	0070	3030610A	PLACING ROCK BASE	104.00	0.00	104.00	SQYD	104.00	\$10.00	\$1,040.00
		0001	0080	3105002	GRAVEL (A) OR CRUSHED STONE (B)	295.00	-30.00	265.00	TONS	265.00	\$30.00	\$7,950.00
		0001	0090	4013010	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE WIDENING)	7,315.90	327.80	7,643.70	TONS	7,643.70	\$90.75	\$693,665.78
		0001	0100	4019905	MISC.Full Depth Optional Pavement Replacement	104.00	0.00	104.00	SQYD	104.00	\$125.00	\$13,000.00
		0001	0110	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	13,483.60	410.10	13,893.70	TONS	13,893.70	\$103.22	\$1,434,107.71
		0001	0120	4071005	TACK COAT	16,514.00	-1,801.00	14,713.00	GAL	14,713.00	\$2.83	\$41,637.79
		0001	0130	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	147.00	371.00	518.00	CUYD	518.00	\$1.00	\$518.00
		0001	0140	6096042	PLACING TYPE 2 ROCK DITCH LINER	147.00	371.00	518.00	CUYD	518.00	\$50.00	\$25,900.00
		0001	0150	6097000	ROCK LINING	115.00	0.00	115.00	CUYD	115.00	\$50.00	\$5,750.00
		0001	0160	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$552.23	\$1,104.46
		0001	0170	6161005	CONSTRUCTION SIGNS	1,296.00	855.00	2,151.00	SQFT	2,151.00	\$6.00	\$12,906.00
		0001	0180	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	-2.00	2.00	EA	2.00	\$35.00	\$70.00
		0001	0190	6161025	CHANNELIZER (TRIM LINE)	160.00	-80.00	80.00	EA	80.00	\$24.00	\$1,920.00
		0001	0200	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$145.00	\$1,450.00
		0001	0210	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$4,000.00	\$8,000.00
		0001	0220	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	-4.00	0.00	EA	0.00	\$2,400.00	\$0.00
		0001	0230	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	4,725.00	-4,385.00	340.00	LF	340.00	\$16.00	\$5,440.00
		0001	0240	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	2,100.00	-1,760.00	340.00	LF	340.00	\$9.00	\$3,060.00
		0001	0250	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$235,092.30	\$235,092.30
		0001	0260	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	8.00	-2.00	6.00	EA	2.00	\$600.00	\$1,200.00
		0001	0270	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	154,756.00	0.00	154,756.00	LF	154,756.00	\$0.10	\$15,475.60
		0001	0280	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	142,707.00	0.00	142,707.00	LF	142,707.00	\$0.12	\$17,124.84
		0001	0290	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	390.00	0.00	390.00	SQYD	390.00	\$16.80	\$6,552.00
		0001	0300	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	377.00	320.00	697.00	SQYD	697.00	\$25.41	\$17,710.77
		0001	0310	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	820.80	0.00	820.80	STA	820.80	\$10.25	\$8,413.20
		0001	0320	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	437.80	0.00	437.80	STA	437.80	\$10.25	\$4,487.45
		0001	0330	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$0.01	\$0.01
		0001	0340	7039902	MISC.CULVERT HEADWALL MODIFICATION	7.00	0.00	7.00	EA	7.00	\$3,100.00	\$21,700.00
		0001	0350	7039902	MISC.CULVERT WINGWALL MODIFICATION	22.00	0.00	22.00	EA	22.00	\$3,150.00	\$69,300.00
		0001	0360	7250360A	60 IN. PIPE GROUP B	66.00	0.00	66.00	LF	66.00	\$200.00	\$13,200.00
		0001	0370	7320060A	60 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$4,000.00	\$8,000.00
		0001	0380	8051000A	SEEDING - COOL SEASON GRASSES	33.30	-7.10	26.20	ACRE	19.17	\$2,900.00	\$55,593.00
		0001	0390	8061004	SEDIMENT TRAP ROCK	83.00	-21.80	61.20	CUYD	61.20	\$65.00	\$3,978.00
		0001	0400	8061005	ROCK DITCH CHECK	2,488.00	1,027.00	3,515.00	LF	3,515.00	\$20.00	\$70,300.00
		0001	0410	8061006	ALTERNATE DITCH CHECK	663.00	752.00	1,415.00	LF	1,415.00	\$12.00	\$16,980.00
		0001	0420	8061016	SEDIMENT REMOVAL	282.00	0.00	282.00	CUYD	111.25	\$44.82	\$4,986.22
		0001	0430	8061017	TEMPORARY SEEDING	16.80	-16.80	0.00	ACRE	0.00	\$1,900.00	\$0.00
		0001	0440	8061019	SILT FENCE	4,146.00	8,390.00	12,536.00	LF	12,536.00	\$3.50	\$43,876.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221021-D03	J5S3354	0030	0450	9029400	TEMPORARY TRAFFIC SIGNALS	2.00	0.00	2.00	LS	2.00	\$6,500.00	\$13,000.00
		0030	0455	9029902	MISC.RELOCATING TEMPORARY TRAFFIC SIGNALS	7.00	-7.00	0.00	EA	0.00	\$0.01	\$0.00
		0040	0460	9031250A	U-CHANNEL POST, 3 LB	400.00	0.00	400.00	LF	400.00	\$26.00	\$10,400.00
		0040	0470	9035069A	SHF-FLAT SHEET FLUORESCENT	75.00	0.00	75.00	SQFT	75.00	\$32.00	\$2,400.00
		0070	0480	2063300	CLASS 4 EXCAVATION	20.00	0.00	20.00	CUYD	20.00	\$40.00	\$800.00
		0070	0490	2065500	TEMPORARY SHORING	1.00	-1.00	0.00	LS	0.00	\$2,000.00	\$0.00
		0070	0500	2163501	PARTIAL REMOVAL OF CULVERT-BRIDGE CONCRETE	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
		0070	0510	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	54.10	0.00	54.10	CUYD	54.10	\$1,500.00	\$81,150.00
		0070	0520	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	10.00	0.00	10.00	SQFT	10.00	\$150.00	\$1,500.00
		0070	0530	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	7,940.00	0.00	7,940.00	LB	7,940.00	\$2.50	\$19,850.00
		0001	5001	6122012	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	0.00	2.00	2.00	EA	2.00	\$2,400.00	\$4,800.00
Project J5S3354 - Total Value Posted to Date as of Report Generated Date												\$3,632,412.20
J5S3473	0001	0540	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$3,000.00	\$3,000.00	
		0550	2153000	SHAPING SLOPES, CLASS III	9.00	0.00	9.00	100F	9.00	\$1,600.00	\$14,400.00	
		0560	3105002	GRAVEL (A) OR CRUSHED STONE (B)	700.00	-372.00	328.00	TONS	328.00	\$78.51	\$25,751.28	
		0570	4071005	TACK COAT	20,515.00	-1,928.00	18,587.00	GAL	18,587.00	\$2.82	\$52,415.34	
		0580	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	-1.00	1.00	EA	1.00	\$552.23	\$552.23	
		0590	6161005	CONSTRUCTION SIGNS	3,006.00	-1,348.00	1,658.00	SQFT	1,658.00	\$6.00	\$9,948.00	
		0600	6161025	CHANNELIZER (TRIM LINE)	150.00	-70.00	80.00	EA	80.00	\$22.00	\$1,760.00	
		0610	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00	
		0620	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$3,000.00	\$12,000.00	
		0630	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	8.00	-8.00	0.00	EA	0.00	\$1,200.00	\$0.00	
		0640	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$35,261.91	\$35,261.91	
		0650	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	5.00	0.00	5.00	EA	5.00	\$200.00	\$1,000.00	
		0660	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	215,762.00	0.00	215,762.00	LF	215,762.00	\$0.09	\$19,418.58	
		0670	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	188,827.00	0.00	188,827.00	LF	188,827.00	\$0.13	\$24,547.51	
		0680	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	200.00	0.00	200.00	LF	200.00	\$2.00	\$400.00	
		0690	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	2,480.00	0.00	2,480.00	SQYD	2,480.00	\$3.26	\$8,084.80	
		0700	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	3,661.00	-142.00	3,519.00	SQYD	3,519.00	\$6.84	\$24,069.96	
		0710	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	8.00	EA	8.00	\$4,200.00	\$33,600.00	
		0720	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	8.00	\$3,400.00	\$27,200.00	
		0730	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	12,553.60	623.70	13,177.30	TONS	13,177.30	\$98.89	\$1,303,103.20	
		0740	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	2,672.80	332.80	3,005.60	TONS	3,005.60	\$103.53	\$311,169.77	
0750	7039902	MISC.Barrier End Modification	4.00	0.00	4.00	EA	4.00	\$5,700.00	\$22,800.00			
0760	7039902	MISC.Barrier End Modification	4.00	0.00	4.00	EA	4.00	\$5,700.00	\$22,800.00			
Project J5S3473 - Total Value Posted to Date as of Report Generated Date												\$1,956,282.58
221021-D03 Overall - Total Value Posted to Date as of Report Generated Date												\$5,588,694.77



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on January 4, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jan 4, 2024

Contract ID: 221021-D03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J5S3354	0040	FURNISHING ROCK FILL	Material		2	Mar 16, 2023	SYSTEM	\$352.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user coram overriding Payment Estimate Exception 1 on the current Payment Estimate.								
					2	Mar 16, 2023	SYSTEM	(\$352.00)									
				- Total							\$0.00						
				Material - Total							\$0.00						
				0040 - Total							\$0.00						
				0090	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Other Item Adjustment	ACAD			8	Jun 16, 2023	coram	(\$13,278.34)				
										9	Jun 30, 2023	coram	(\$7,777.09)				
										12	Aug 17, 2023	coram	(\$385.15)	This AC adjustment for pay period of June 1 - 15.			
								ACAD - Total							(\$21,440.58)		
										FUEL	12	Aug 17, 2023	coram	(\$223.37)	Fuel adjustment for pay period of June 1 - 15.		
	FUEL - Total							(\$223.37)									
	Other Item Adjustment - Total							(\$21,663.95)									
	Overrun	Overrun						9	Jun 30, 2023	SYSTEM	(\$16,762.05)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
								12	Aug 17, 2023	SYSTEM	\$16,762.05	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',87.99438 - 90.75000, 'is applied (if non-zero).					
			Overrun - Total							\$0.00							
	Overrun - Total							\$0.00									
	Price FUEL							8	Jun 16, 2023	SYSTEM	(\$13,044.49)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
								9	Jun 30, 2023	SYSTEM	(\$7,640.12)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
								12	Aug 17, 2023	SYSTEM	(\$155.00)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
			- Total							(\$20,839.61)							
	Price FUEL - Total							(\$20,839.61)									
	0090 - Total							(\$42,503.56)									
	0100	MISC.	Material						2	Mar 16, 2023	SYSTEM	(\$13,000.00)					
									3	Apr 3, 2023	SYSTEM	(\$13,000.00)					
								- Total							(\$26,000.00)		
								Material - Total							(\$26,000.00)		
								MaterialCredit		3	Apr 3, 2023	SYSTEM	\$13,000.00				
										4	Apr 18, 2023	SYSTEM	\$13,000.00				
								- Total							\$26,000.00		
								MaterialCredit - Total							\$26,000.00		
				0100 - Total							\$0.00						
				0110	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Other Item Adjustment	ACAD		9	Jun 30, 2023	coram	(\$46,057.65)					
	ACAD - Total							(\$46,057.65)									
	Other Item Adjustment - Total							(\$46,057.65)									
	Overrun	Overrun						9	Jun 30, 2023	SYSTEM	(\$41,200.45)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
								12	Aug 17, 2023	SYSTEM	\$41,200.45	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',100.46440 - 103.22000, 'is applied (if non-zero).					
	Overrun - Total							\$0.00									
	Overrun - Total							\$0.00									
	Price FUEL		9					Jun 30, 2023	SYSTEM	(\$38,285.48)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						



Line Item Adjustments by Estimate

Jan 4, 2024

Contract ID: 221021-D03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5S3354	0110	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Price FUEL			2023						
			- Total							(\$38,285.48)		
			Price FUEL - Total							(\$38,285.48)		
	0110 - Total								(\$84,343.13)			
	0120	TACK COAT	Material			13	Sep 1, 2023	SYSTEM	\$41,637.79	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user coram overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						13	Sep 1, 2023	SYSTEM	(\$41,637.79)			
				- Total							\$0.00	
				Material - Total							\$0.00	
	0120 - Total								\$0.00			
	0130	FURN. TYPE 2 ROCK DITCH LINER	Material			12	Aug 17, 2023	SYSTEM	\$499.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user coram overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						12	Aug 17, 2023	SYSTEM	(\$499.00)			
						13	Sep 1, 2023	SYSTEM	\$518.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user coram overriding Payment Estimate Exception 3 on the current Payment Estimate.		
						13	Sep 1, 2023	SYSTEM	(\$518.00)			
				- Total							\$0.00	
				Material - Total							\$0.00	
				Overrun	Overrun		12	Aug 17, 2023	SYSTEM	(\$352.00)		
							13	Sep 1, 2023	SYSTEM	(\$19.00)		
							16	Nov 16, 2023	SYSTEM	\$371.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.00000 - 1.00000,' is applied (if non-zero).	
				Overrun - Total							\$0.00	
	Overrun - Total							\$0.00				
	0130 - Total								\$0.00			
	0140	PLACING TYPE 2 ROCK DITCH LINER	Overrun	Overrun		12	Aug 17, 2023	SYSTEM	(\$17,600.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',50.00000 - 50.00000,' is applied (if non-zero).		
						13	Sep 1, 2023	SYSTEM	(\$950.00)			
						16	Nov 16, 2023	SYSTEM	\$18,550.00			
					Overrun - Total							\$0.00
	Overrun - Total							\$0.00				
	0140 - Total								\$0.00			
	0150	ROCK LINING	Material			2	Mar 16, 2023	SYSTEM	\$550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user coram overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					2	Mar 16, 2023	SYSTEM	(\$550.00)				
- Total							\$0.00					
Material - Total							\$0.00					
0150 - Total								\$0.00				
0170	CONSTRUCTION SIGNS	Overrun	Overrun		8	Jun 16, 2023	SYSTEM	(\$4,404.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',6.00000 - 6.00000,' is applied (if non-zero).			
					12	Aug 17, 2023	SYSTEM	\$4,404.00				
				Overrun - Total							\$0.00	
Overrun - Total							\$0.00					
0170 - Total								\$0.00				
0230	TEMPORARY	Material			3	Apr 3,	SYSTEM	\$5,440.00	This adjustment offsets the original system-generated Material Payment			



Line Item Adjustments by Estimate

Jan 4, 2024

Contract ID: 221021-D03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5S3354	0230	TRAFFIC BARRIER, CONT. FURN/RE	Material			2023			Estimate Item Adjustment (0003) due to user coram overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					3	Apr 3, 2023	SYSTEM	(\$5,440.00)				
					- Total						\$0.00	
					Material - Total						\$0.00	
	0230 - Total						\$0.00					
	0270	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	15	Oct 2, 2023	coram	\$676.07	Retroreflectivity adjustment.			
					REFL - Total						\$676.07	
					Other Item Adjustment - Total						\$676.07	
					0270 - Total						\$676.07	
	0280	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	15	Oct 2, 2023	coram	\$605.66	Retroreflectivity Adjustment			
					REFL - Total						\$605.66	
					Other Item Adjustment - Total						\$605.66	
					0280 - Total						\$605.66	
	0300	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	9	Jun 30, 2023	SYSTEM	(\$8,131.20)				
					12	Aug 17, 2023	SYSTEM	\$8,131.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',25.41000 - 25.41000, 'is applied (if non-zero).			
					Overrun - Total						\$0.00	
					Overrun - Total						\$0.00	
					0300 - Total						\$0.00	
	0370	60 IN. GROUP B FLARED END SEC	Material		2	Mar 16, 2023	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user coram overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					2	Mar 16, 2023	SYSTEM	(\$8,000.00)				
3					Apr 3, 2023	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user coram overriding Payment Estimate Exception 4 on the current Payment Estimate.				
3					Apr 3, 2023	SYSTEM	(\$8,000.00)					
- Total								\$0.00				
Material - Total								\$0.00				
0370 - Total								\$0.00				
0400					ROCK DITCH CHECK	Overrun	Overrun	7	Jun 1, 2023	SYSTEM	(\$800.00)	
	8	Jun 16, 2023	SYSTEM	\$800.00				Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',20.00000 - 20.00000, 'is applied (if non-zero).				
	11	Aug 2, 2023	SYSTEM	(\$2,160.00)								
	12	Aug 17, 2023	SYSTEM	(\$4,080.00)								
	13	Sep 1, 2023	SYSTEM	(\$2,160.00)								
	15	Oct 2, 2023	SYSTEM	(\$440.00)								
	16	Nov 16, 2023	SYSTEM	\$8,840.00				Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',20.00000 - 20.00000, 'is applied (if non-zero).				
	Overrun - Total									\$0.00		
	Overrun - Total									\$0.00		
	0400 - Total									\$0.00		
0410	ALTERNATE DITCH CHECK	Material		4	Apr 18, 2023	SYSTEM	(\$240.00)					
				5	May 2, 2023	SYSTEM	\$6,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user coram overriding Payment				



Line Item Adjustments by Estimate

Jan 4, 2024

Contract ID: 221021-D03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3354	0410	ALTERNATE DITCH CHECK	Material						Estimate Exception 10 on the current Payment Estimate.					
					5	May 2, 2023	SYSTEM	(\$6,480.00)						
					6	May 17, 2023	SYSTEM	\$6,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user bashoa1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					6	May 17, 2023	SYSTEM	(\$6,480.00)						
					7	Jun 1, 2023	SYSTEM	\$16,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user coram overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					7	Jun 1, 2023	SYSTEM	(\$16,980.00)						
					- Total							(\$240.00)		
					Material - Total							(\$240.00)		
					MaterialCredit		5	May 2, 2023	SYSTEM	\$240.00				
					- Total							\$240.00		
					MaterialCredit - Total							\$240.00		
					Overrun	Overrun	7	Jun 1, 2023	SYSTEM	(\$5,424.00)				
							8	Jun 16, 2023	SYSTEM	\$5,424.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',12.00000 - 12.00000, 'is applied (if non-zero).			
					Overrun - Total							\$0.00		
					Overrun - Total							\$0.00		
					0410 - Total							\$0.00		
					0430	TEMPORARY SEEDING	Material			3	Apr 3, 2023	SYSTEM	(\$475.00)	
									4	Apr 18, 2023	SYSTEM	(\$475.00)		
									5	May 2, 2023	SYSTEM	(\$475.00)		
									- Total					
Material - Total											(\$1,425.00)			
MaterialCredit		4	Apr 18, 2023	SYSTEM					\$475.00					
		5	May 2, 2023	SYSTEM					\$475.00					
		6	May 17, 2023	SYSTEM					\$475.00					
- Total											\$1,425.00			
MaterialCredit - Total											\$1,425.00			
0430 - Total							\$0.00							
0440	SILT FENCE	Material			2	Mar 16, 2023	SYSTEM	\$840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user coram overriding Payment Estimate Exception 6 on the current Payment Estimate.					
				2	Mar 16, 2023	SYSTEM	(\$840.00)							
				3	Apr 3, 2023	SYSTEM	\$1,330.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user coram overriding Payment Estimate Exception 8 on the current Payment Estimate.						
				3	Apr 3, 2023	SYSTEM	(\$1,330.00)							
				4	Apr 18, 2023	SYSTEM	\$1,330.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user coram overriding Payment Estimate Exception 7 on the current Payment Estimate.						
				4	Apr 18, 2023	SYSTEM	(\$1,330.00)							
				5	May 2, 2023	SYSTEM	\$30,583.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user coram overriding Payment Estimate Exception 14 on the current Payment Estimate.						
				5	May 2, 2023	SYSTEM	(\$30,583.00)							



Line Item Adjustments by Estimate

Jan 4, 2024

Contract ID: 221021-D03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5S3354	0440	SILT FENCE	Material			2023							
				- Total							\$0.00		
			Material - Total							\$0.00			
			Overrun	Overrun	5	May 2, 2023	SYSTEM	(\$16,072.00)					
					6	May 17, 2023	SYSTEM	\$16,072.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.50000 - 3.50000, 'is applied (if non-zero).				
					7	Jun 1, 2023	SYSTEM	(\$4,711.00)					
					8	Jun 16, 2023	SYSTEM	\$4,711.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.50000 - 3.50000, 'is applied (if non-zero).				
			Overrun - Total							\$0.00			
			Overrun - Total							\$0.00			
			0440 - Total							\$0.00			
			0460	U-CHANNEL POST, 3 LB	Material	13	Sep 1, 2023	SYSTEM	\$10,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user coram overriding Payment Estimate Exception 4 on the current Payment Estimate.			
						13	Sep 1, 2023	SYSTEM	(\$10,400.00)				
					- Total							\$0.00	
					Material - Total							\$0.00	
					0460 - Total							\$0.00	
0520	SUBSTRUCTURE REPAIR (UNFORMED)	Material	6	May 17, 2023	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user bashoa1 overriding Payment Estimate Exception 10 on the current Payment Estimate.						
			6	May 17, 2023	SYSTEM	(\$1,500.00)							
		7	Jun 1, 2023	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user coram overriding Payment Estimate Exception 9 on the current Payment Estimate.							
		7	Jun 1, 2023	SYSTEM	(\$1,500.00)								
		- Total							\$0.00				
Material - Total							\$0.00						
0520 - Total							\$0.00						
5001	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	Material	16	Nov 16, 2023	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user coram overriding Payment Estimate Exception 1 on the current Payment Estimate.						
			16	Nov 16, 2023	SYSTEM	(\$4,800.00)							
		- Total							\$0.00				
Material - Total							\$0.00						
5001 - Total							\$0.00						
J5S3354 - Total								(\$125,564.96)					
J5S3473	0560	GRAVEL (A) OR CRUSHED STONE (B)	Material	5	May 2, 2023	SYSTEM	(\$23,317.47)						
				6	May 17, 2023	SYSTEM	\$23,317.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user bashoa1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
			6	May 17, 2023	SYSTEM	(\$23,317.47)							
			- Total							(\$23,317.47)			
			Material - Total							(\$23,317.47)			
			MaterialCredit	6	May 17, 2023	SYSTEM	\$23,317.47						
				- Total							\$23,317.47		
MaterialCredit - Total							\$23,317.47						
0560 - Total							\$0.00						
0570	TACK COAT	Material		13	Sep 1,	SYSTEM	\$52,415.34	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Jan 4, 2024

Contract ID: 221021-D03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5S3473	0570	TACK COAT	Material			2023			Estimate Item Adjustment (0007) due to user coram overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					13	Sep 1, 2023	SYSTEM	(\$52,415.34)			
				- Total					\$0.00		
				Material - Total					\$0.00		
0570 - Total								\$0.00			
	0650	PREF THERMO PVMT MARK, 30" WHT MIDBL	Material		5	May 2, 2023	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user coram overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					5	May 2, 2023	SYSTEM	(\$1,000.00)			
					6	May 17, 2023	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user bashoa1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					6	May 17, 2023	SYSTEM	(\$1,000.00)			
					7	Jun 1, 2023	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user coram overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					7	Jun 1, 2023	SYSTEM	(\$1,000.00)			
				- Total					\$0.00		
				Material - Total					\$0.00		
0650 - Total								\$0.00			
	0660	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		5	May 2, 2023	SYSTEM	\$19,418.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user coram overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					5	May 2, 2023	SYSTEM	(\$19,418.58)			
					6	May 17, 2023	SYSTEM	\$19,418.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user bashoa1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					6	May 17, 2023	SYSTEM	(\$19,418.58)			
					7	Jun 1, 2023	SYSTEM	\$19,418.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user coram overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					7	Jun 1, 2023	SYSTEM	(\$19,418.58)			
				- Total					\$0.00		
				Material - Total					\$0.00		
					Other Item Adjustment	REFL	15	Oct 2, 2023	coram	\$962.59	Retroreflectivity Adjustment
				REFL - Total						\$962.59	
Other Item Adjustment - Total						\$962.59					
0660 - Total								\$962.59			
	0670	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		5	May 2, 2023	SYSTEM	\$24,547.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user coram overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					5	May 2, 2023	SYSTEM	(\$24,547.51)			
					6	May 17, 2023	SYSTEM	\$24,547.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user bashoa1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					6	May 17, 2023	SYSTEM	(\$24,547.51)			
					7	Jun 1, 2023	SYSTEM	\$24,547.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user coram overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					7	Jun 1, 2023	SYSTEM	(\$24,547.51)			
				- Total					\$0.00		
Material - Total					\$0.00						



Line Item Adjustments by Estimate

Jan 4, 2024

Contract ID: 221021-D03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks									
J5S3473	0670	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	15	Oct 2, 2023	coram	\$1,226.67	Retroreflectivity Adjustment									
								REFL - Total		\$1,226.67								
								Other Item Adjustment - Total		\$1,226.67								
	0670 - Total								\$1,226.67									
	0680	8 IN. WHITE WATERBORNE PAVEMENT MARKING	Material			5	May 2, 2023	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user coram overriding Payment Estimate Exception 7 on the current Payment Estimate.								
						5	May 2, 2023	SYSTEM	(\$400.00)									
						6	May 17, 2023	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user bashoa1 overriding Payment Estimate Exception 9 on the current Payment Estimate.								
						6	May 17, 2023	SYSTEM	(\$400.00)									
						7	Jun 1, 2023	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user coram overriding Payment Estimate Exception 6 on the current Payment Estimate.								
						7	Jun 1, 2023	SYSTEM	(\$400.00)									
						- Total								\$0.00				
	Material - Total								\$0.00									
	0680 - Total								\$0.00									
	0710	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile			5	May 2, 2023	SYSTEM	(\$16,400.00)	Payment Estimate Item Adjustment generated Stockpile Transaction								
									- Total								(\$16,400.00)	
									Construction Stockpile - Total								(\$16,400.00)	
			Construction Stockpile STMI			4	Apr 17, 2023	SYSTEM	\$16,400.00	\$16,400.00	Payment Estimate Item Adjustment generated Stockpile Transaction							
												- Total						
	Construction Stockpile STMI - Total								\$16,400.00									
	0710 - Total								\$0.00									
	0720	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile			5	May 2, 2023	SYSTEM	(\$15,000.00)	Payment Estimate Item Adjustment generated Stockpile Transaction								
									- Total								(\$15,000.00)	
									Construction Stockpile - Total								(\$15,000.00)	
Construction Stockpile STMI					4	Apr 17, 2023	SYSTEM	\$15,000.00	\$15,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction								
											- Total							
Construction Stockpile STMI - Total								\$15,000.00										
0720 - Total								\$0.00										
0730	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material			4	Apr 18, 2023	SYSTEM	\$746,443.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user coram overriding Payment Estimate Exception 2 on the current Payment Estimate.									
					4	Apr 18, 2023	SYSTEM	(\$746,443.48)										
					- Total								\$0.00					
		Material - Total								\$0.00								
		Other Item Adjustment	ACAD			4	Apr 17, 2023	coram	(\$25,022.35)	AC adjustment for line 0730								
						5	May 2, 2023	coram	(\$18,660.40)									
						ACAD - Total								(\$43,682.75)				
		Other Item Adjustment - Total								(\$43,682.75)								
		Overrun	Overrun			5	May 2, 2023	SYSTEM	(\$60,248.92)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL								
						6	May 17, 2023	SYSTEM	\$60,248.92									
Overrun - Total								\$0.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '96.59920 - 98.89000, 'is applied (if non-zero).									



Line Item Adjustments by Estimate

Jan 4, 2024

Contract ID: 221021-D03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5S3473	0730	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Overrun - Total						\$0.00			
			Price FUEL		4	Apr 17, 2023	SYSTEM	(\$17,291.46)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					5	May 2, 2023	SYSTEM	(\$12,895.10)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					- Total						(\$30,186.56)	
				Price FUEL - Total						(\$30,186.56)		
			0730 - Total						(\$73,869.31)			
			0740	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		4	Apr 18, 2023	SYSTEM	\$311,170.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user coram overriding Payment Estimate Exception 1 on the current Payment Estimate.	
		4				Apr 18, 2023	SYSTEM	(\$311,170.80)				
		- Total						\$0.00				
	Material - Total						\$0.00					
	Other Item Adjustment	ACAD			4	Apr 17, 2023	coram	(\$9,963.56)				
		ACAD - Total						(\$9,963.56)				
	Other Item Adjustment - Total						(\$9,963.56)					
	Overrun	Overrun			4	Apr 18, 2023	SYSTEM	(\$33,693.42)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					6	May 17, 2023	SYSTEM	\$33,692.41	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',101.23921 - 103.53000, 'is applied (if non-zero).			
					8	Jun 16, 2023	SYSTEM	\$1.01	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',101.00000 - 103.53000, 'is applied (if non-zero).			
					Overrun - Total						\$0.00	
	Overrun - Total						\$0.00					
	Price FUEL				4	Apr 17, 2023	SYSTEM	(\$6,885.26)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					8	Jun 16, 2023	SYSTEM	\$0.03	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		- Total						(\$6,885.23)				
	Price FUEL - Total						(\$6,885.23)					
	0740 - Total						(\$16,848.79)					
	J5S3473 - Total						(\$88,528.84)					
	Overall - Total						(\$214,093.80)					



Contract Adjustments for Contract - 221021-D03

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
14	J5S3354	Disincentive	OTHR	(\$342.91)	64.94561857	Sep 18, 2023	coram	Line 0360. The 60" Pipe Group B (CMP) was out of tolerance and measured as low as 57.5" according to QC/QA field measurements that were taken after installation. H.R. Quadri chose to leave the pipe in place. After consulting with the R.E. and design it was decided to leave the pipe in place and deduct 4% of the contract price for that item. The pipe was approximately 4% out of tolerance. \$13,200 x 4% = \$528 deduct.
	J5S3473	Disincentive	OTHR	(\$185.09)	35.05438143	Sep 18, 2023	coram	Line 0360. The 60" Pipe Group B (CMP) was out of tolerance and measured as low as 57.5" according to QC/QA field measurements that were taken after installation. H.R. Quadri chose to leave the pipe in place. After consulting with the R.E. and design it was decided to leave the pipe in place and deduct 4% of the contract price for that item. The pipe was approximately 4% out of tolerance. \$13,200 x 4% = \$528 deduct.
14 - Total					(\$528.00)			
17	J5S3354	Disincentive	OTHR	\$342.91	64.94507600	Jan 2, 2024	coram	Contract adjustment correction from estimate 14.
		Disincentive	OTHR	(\$528.00)	100	Jan 2, 2024	coram	Contract adjustment distribution correction of estimate 14. Line 0360. the 60" Pipe Group B (CMP) was out of Tolerance and measured as low as 57.5" according to QC/QA field measurements that were taken after installation. H.R. Quadri chose to leave the pipe in place. After consulting with the R.E. and design it was decided to leave the pipe in place and deduct 4% of the contract price for that item. The pipe was approximately 4% out of tolerance. \$13,000 x 4% = \$528 deduct.
	J5S3473	Disincentive	OTHR	\$185.09	35.05492400	Jan 2, 2024	coram	Contract adjustment correction from estimate 14.
17 - Total					\$0.00			
Overall - Total					(\$528.00)			