



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 19, 2024

Pay Estimate Created Date: June 17, 2024

Progress Estimate Number 33	Contract ID 221021-F02 Prime Contractor KCI Construction Company	Pay Period Start June 2, 2024 Pay Period End June 15, 2024	Original Contract Amount \$15,299,000.00 Net Change Order Amount \$546,119.11 Current Contract Amount \$15,845,119.11
---------------------------------------	-----------------------------------------------------------------------------------	-----------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------------------

Approval Date		By User
June 17, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	corrij1
June 17, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	amburs1
June 18, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
January 1, 2024	February 29, 2024	March 1, 2024	97.17%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 2, 2022	November 2, 2022	
Letting Date	October 21, 2022	October 21, 2022	
Notice to Proceed Date	January 2, 2023	January 2, 2023	
Open to Traffic Date			
Work Began Date	February 13, 2023	February 13, 2023	

Contract Total Pay For Estimate No. 33			
	This Estimate	Previous	To Date
221021-F02			
Total Posted Items Pay	\$0.00	\$15,396,268.58	\$15,396,268.58
Gross Item Adjustments	\$0.00	(\$1.75)	(\$1.75)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$15,396,266.83	\$15,396,266.83
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period
No Data Available

Contract Adjustments This Estimate
No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J613534	0360	SUBSTRUCTURE REPAIR (UNFORMED)	Material			-281	\$605.00	(\$170,005.00)
	0360	SUBSTRUCTURE REPAIR (UNFORMED)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user corrij1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	281	\$605.00	\$170,005.00
	0500	SUBSTRUCTURE REPAIR (UNFORMED)	Material			-303	\$520.00	(\$157,560.00)
	0500	SUBSTRUCTURE REPAIR (UNFORMED)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user corrij1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	303	\$520.00	\$157,560.00
	0640	SUBSTRUCTURE REPAIR (UNFORMED)	Material			-108	\$575.00	(\$62,100.00)
	0640	SUBSTRUCTURE REPAIR (UNFORMED)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user corrij1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	108	\$575.00	\$62,100.00
	0770	SUBSTRUCTURE REPAIR	Material			-134	\$840.00	(\$112,560.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 19, 2024

Pay Estimate Created Date: June 17, 2024

Progress Estimate Number 33	Contract ID 221021-F02 Prime Contractor KCI Construction Company	Pay Period Start June 2, 2024 Pay Period End June 15, 2024	Original Contract Amount \$15,299,000.00 Net Change Order Amount \$546,119.11 Current Contract Amount \$15,845,119.11
---------------------------------------	-----------------------------------------------------------------------------------	-----------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------------------

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6I3534		(UNFORMED)						
	0770	SUBSTRUCTURE REPAIR (UNFORMED)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user corrij1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	134	\$840.00	\$112,560.00
J6S3556	1370	SUBSTRUCTURE REPAIR (UNFORMED)	Material			-103	\$1,075.00	(\$110,725.00)
	1370	SUBSTRUCTURE REPAIR (UNFORMED)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user corrij1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	103	\$1,075.00	\$110,725.00
Total								\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on June 19, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J613534	I-55-3(102)	6 Bridge rehabilitations	Various	ST LOUIS	I-55 and I-270
J6S3556	FAS S503(9)	4 Bridge rehabilitations	Various	ST LOUIS	on Mattis Rd. over I-55, Geyer Rd. over I-44, Craigwold Rd. over I-270 and on I-270 over I-44

Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J613534	Posted Item Pay	\$0.00	\$12,650,954.82	\$12,650,954.82
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$12,650,954.82	\$12,650,954.82
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J6S3556	Posted Item Pay	\$0.00	\$2,745,313.76	\$2,745,313.76
	Gross Item Adjustments	\$0.00	(\$1.75)	(\$1.75)
	Gross Item Pay	\$0.00	\$2,745,312.01	\$2,745,312.01
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on June 19, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6I3534, Item 7040102, Project Item Line Number 0360, Material Set 704010296, Material 1005CM..GV04 - Masonry 0-3/8" Max Gravel, Acceptance Action Generic 1005CM..GV04 is insufficient.	Waiting on QA/QC reports	corrij1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3534, Item 7040102, Project Item Line Number 0500, Material Set 704010296, Material 1005CM..GV04 - Masonry 0-3/8" Max Gravel, Acceptance Action Generic 1005CM..GV04 is insufficient.	Waiting on QA/QC reports	corrij1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3534, Item 7040102, Project Item Line Number 0640, Material Set 704010296, Material 1005CM..GV04 - Masonry 0-3/8" Max Gravel, Acceptance Action Generic 1005CM..GV04 is insufficient.	Waiting on QA/QC reports	corrij1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3534, Item 7040102, Project Item Line Number 0770, Material Set 704010296, Material 1005CM..GV04 - Masonry 0-3/8" Max Gravel, Acceptance Action Generic 1005CM..GV04 is insufficient.	Waiting on QA/QC reports	corrij1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3556, Item 7040102, Project Item Line Number 1370, Material Set 704010296, Material 1005CM..GV04 - Masonry 0-3/8" Max Gravel, Acceptance Action Generic 1005CM..GV04 is insufficient.	Waiting on QA/QC reports	corrij1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221021-F02	J613534	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$65,000.00	\$65,000.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	20.00	0.00	20.00	100F	20.00	\$1,428.00	\$28,560.00
		0001	0030	4138000	PCCP CRACK FILLING	4,400.00	-1,029.00	3,371.00	LF	3,371.00	\$4.25	\$14,326.75
		0001	0040	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	60.00	0.00	60.00	LF	49.00	\$215.00	\$10,535.00
		0001	0050	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	254.00	0.00	254.00	CUYD	254.00	\$140.00	\$35,560.00
		0001	0060	6096042	PLACING TYPE 2 ROCK DITCH LINER	254.00	0.00	254.00	CUYD	254.00	\$210.00	\$53,340.00
		0001	0070	6116010A	SLOPE PROTECTION	160.00	0.00	160.00	SQYD	160.00	\$330.00	\$52,800.00
		0001	0080	6122008	IMPACT ATTENUATOR 40 MPH (SAND BARREL ARRAY)	1.00	0.00	1.00	EA	1.00	\$2,380.00	\$2,380.00
		0001	0090	6122020	REPLACEMENT SAND BARREL	1.00	0.00	1.00	EA	0.00	\$510.00	\$0.00
		0001	0100	6122030	IMPACT ATTENUATOR (RELOCATION)	1.00	0.00	1.00	EA	1.00	\$1,075.00	\$1,075.00
		0001	0110	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	1.00	\$10,000.00	\$10,000.00
		0001	0120	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	2.00	4.00	EA	4.00	\$3,200.00	\$12,800.00
		0001	0130	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$30,189.30	\$30,189.30
		0001	0140	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	490.00	0.00	490.00	LF	490.00	\$32.80	\$16,072.00
		0001	0150	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	490.00	0.00	490.00	LF	490.00	\$12.85	\$6,296.50
		0001	0160	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$855,020.22	\$855,020.22
		0001	0170	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	441.00	0.00	441.00	LF	0.00	\$4.00	\$0.00
		0001	0180	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	763.00	0.00	763.00	LF	0.00	\$4.00	\$0.00
		0001	0190	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	12,561.00	1,910.00	14,471.00	LF	14,471.00	\$0.40	\$5,788.40
		0001	0200	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	9,803.00	2,812.00	12,615.00	LF	12,615.00	\$0.40	\$5,046.00
		0001	0210	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	314.00	-15.00	299.00	LF	299.00	\$2.00	\$598.00
		0001	0220	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	15,856.00	0.00	15,856.00	LF	0.00	\$1.50	\$0.00
		0001	0230	6214600A	FLOWABLE BACKFILL	15.00	0.00	15.00	CUYD	10.00	\$2,900.00	\$29,000.00
		0001	0240	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$12,000.00	\$12,000.00
		0001	0250	7172054	OPEN CELL FOAM JOINT SEAL	266.00	0.00	266.00	LF	266.00	\$160.00	\$42,560.00
		0001	0260	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE, PROGRAMMING, AND ADJUSTMENT	1.00	0.00	1.00	LS	1.00	\$22,482.00	\$22,482.00
		0001	0270	9039902	MISC.COVER EXISTING OVERHEAD SIGNS	26.00	0.00	26.00	EA	26.00	\$3,672.00	\$95,472.00
		0010	0280	6061060	MGS GUARDRAIL	1,588.00	0.00	1,588.00	LF	1,588.00	\$28.56	\$45,353.28
		0010	0290	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	1.00	0.00	1.00	EA	1.00	\$4,284.00	\$4,284.00
		0010	0300	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	6.00	0.00	6.00	EA	6.00	\$4,080.00	\$24,480.00
		0010	0310	6061080	MGS END ANCHOR	3.00	0.00	3.00	EA	3.00	\$1,530.00	\$4,590.00
		0010	0320	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	2.00	\$3,264.00	\$6,528.00
		0050	0330	9109903	MISC.MODOT ITS ASSETS RELOCATION	160.00	0.00	160.00	LF	0.00	\$25.00	\$0.00
		0070	0340	2169902	MISC.REMOVAL OF EXISTING BEARINGS	30.00	0.00	30.00	EA	30.00	\$25,500.00	\$765,000.00
		0070	0350	6239905	MISC.EPOXY URETHANE POLYMER WEARING SURFACE WITH HEALER/SEALER	6,386.00	0.00	6,386.00	SQYD	6,386.00	\$39.00	\$249,054.00
		0070	0360	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	350.00	-69.00	281.00	SQFT	281.00	\$605.00	\$170,005.00
		0070	0370	7040104	HALF-SOLE REPAIR	250.00	0.00	250.00	SQFT	144.50	\$675.00	\$97,537.50
		0070	0380	7040113	CLEANING AND EPOXY COATING	400.00	0.00	400.00	SQFT	400.00	\$6.00	\$2,400.00
		0070	0390	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$30,000.00	\$30,000.00
		0070	0400	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	60,100.00	0.00	60,100.00	SQFT	60,100.00	\$17.00	\$1,021,700.00
		0070	0410	7125201	SURFACE PREPARATION FOR OVERCOATING STRUCTURAL STEEL (SYSTEM G)	30,800.00	0.00	30,800.00	SQFT	30,800.00	\$9.50	\$292,600.00
		0070	0420	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	60,100.00	0.00	60,100.00	SQFT	60,100.00	\$4.00	\$240,400.00
		0070	0430	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	90,900.00	0.00	90,900.00	SQFT	90,900.00	\$2.00	\$181,800.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
221021-F02	J613534		0070	0440	7125370A	FINISH FIELD COAT (SYSTEM G)	22,900.00	0.00	22,900.00	SQFT	22,900.00	\$2.00	\$45,800.00
			0070	0450	7129902	MISC.EXPANSION DEVICE DRAINAGE TROUGH SYSTEM	3.00	0.00	3.00	EA	3.00	\$245,000.00	\$735,000.00
			0070	0460	7163000	TYPE N PTFE BEARING	30.00	0.00	30.00	EA	30.00	\$7,900.00	\$237,000.00
			0070	0470	7173002	SILICONE EXPANSION JOINT SEALANT	128.00	0.00	128.00	LF	128.00	\$130.00	\$16,640.00
			0071	0480	2169902	MISC.REMOVAL OF EXISTING BEARINGS	10.00	0.00	10.00	EA	10.00	\$36,000.00	\$360,000.00
			0071	0490	6239905	MISC.EPOXY URETHANE POLYMER WEARING SURFACE WITH HEALER/SEALER	6,455.00	0.00	6,455.00	SQYD	6,455.00	\$38.98	\$251,615.90
			0071	0500	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	210.00	93.00	303.00	SQFT	303.00	\$520.00	\$157,560.00
			0071	0510	7040104	HALF-SOLE REPAIR	100.00	0.00	100.00	SQFT	6.00	\$670.00	\$4,020.00
			0071	0520	7040113	CLEANING AND EPOXY COATING	4,400.00	0.00	4,400.00	SQFT	4,400.00	\$6.00	\$26,400.00
			0071	0530	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$30,000.00	\$30,000.00
			0071	0540	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	37,800.00	0.00	37,800.00	SQFT	37,800.00	\$17.00	\$642,600.00
			0071	0550	7125201	SURFACE PREPARATION FOR OVERCOATING STRUCTURAL STEEL (SYSTEM G)	41,100.00	0.00	41,100.00	SQFT	41,100.00	\$9.50	\$390,450.00
			0071	0560	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	37,800.00	0.00	37,800.00	SQFT	37,800.00	\$4.00	\$151,200.00
			0071	0570	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	78,900.00	0.00	78,900.00	SQFT	78,900.00	\$2.00	\$157,800.00
			0071	0580	7125370A	FINISH FIELD COAT (SYSTEM G)	19,400.00	0.00	19,400.00	SQFT	19,400.00	\$2.00	\$38,800.00
			0071	0590	7129902	MISC.EXPANSION DEVICE DRAINAGE TROUGH SYSTEM	2.00	0.00	2.00	EA	2.00	\$245,000.00	\$490,000.00
			0071	0600	7163000	TYPE N PTFE BEARING	10.00	0.00	10.00	EA	10.00	\$8,000.00	\$80,000.00
			0071	0610	7173002	SILICONE EXPANSION JOINT SEALANT	128.00	0.00	128.00	LF	128.00	\$160.00	\$20,480.00
			0072	0620	2169902	MISC.REMOVAL OF EXISTING BEARINGS	5.00	-1.00	4.00	EA	4.00	\$28,000.00	\$112,000.00
			0072	0630	6239905	MISC.EPOXY URETHANE POLYMER WEARING SURFACE WITH HEALER/SEALER	5,130.00	0.00	5,130.00	SQYD	5,130.00	\$39.27	\$201,455.10
			0072	0640	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	140.00	-32.00	108.00	SQFT	108.00	\$575.00	\$62,100.00
			0072	0650	7040104	HALF-SOLE REPAIR	100.00	0.00	100.00	SQFT	15.00	\$650.00	\$9,750.00
			0072	0660	7040113	CLEANING AND EPOXY COATING	400.00	0.00	400.00	SQFT	400.00	\$6.00	\$2,400.00
			0072	0670	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$36,000.00	\$36,000.00
			0072	0680	7125201	SURFACE PREPARATION FOR OVERCOATING STRUCTURAL STEEL (SYSTEM G)	88,600.00	0.00	88,600.00	SQFT	88,600.00	\$9.50	\$841,700.00
			0072	0690	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	88,600.00	0.00	88,600.00	SQFT	88,600.00	\$2.00	\$177,200.00
			0072	0700	7125370A	FINISH FIELD COAT (SYSTEM G)	41,300.00	0.00	41,300.00	SQFT	41,300.00	\$2.00	\$82,600.00
			0072	0710	7129901	MISC.CLEAN AND FLUSH EXISTING DRAINAGE SYSTEM	1.00	0.00	1.00	LS	1.00	\$76,000.00	\$76,000.00
			0072	0720	7163000	TYPE N PTFE BEARING	5.00	-1.00	4.00	EA	4.00	\$9,800.00	\$39,200.00
			0072	0730	7172054	OPEN CELL FOAM JOINT SEAL	54.00	0.00	54.00	LF	54.00	\$215.00	\$11,610.00
			0072	0740	7173002	SILICONE EXPANSION JOINT SEALANT	44.00	0.00	44.00	LF	44.00	\$170.00	\$7,480.00
			0073	0750	2169903	MISC.REMOVE AND REPLACE BARRIER	10.00	0.00	10.00	LF	10.00	\$5,500.00	\$55,000.00
			0073	0760	6239905	MISC.EPOXY URETHANE POLYMER WEARING SURFACE WITH HEALER/SEALER	5,322.00	0.00	5,322.00	SQYD	5,322.00	\$38.99	\$207,504.78
			0073	0770	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	75.00	59.00	134.00	SQFT	134.00	\$840.00	\$112,560.00
			0073	0780	7040104	HALF-SOLE REPAIR	100.00	0.00	100.00	SQFT	20.00	\$720.00	\$14,400.00
			0073	0790	7040113	CLEANING AND EPOXY COATING	400.00	0.00	400.00	SQFT	400.00	\$6.00	\$2,400.00
			0073	0800	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$42,000.00	\$42,000.00
			0073	0810	7125201	SURFACE PREPARATION FOR OVERCOATING STRUCTURAL STEEL (SYSTEM G)	97,600.00	0.00	97,600.00	SQFT	97,600.00	\$9.50	\$927,200.00
			0073	0820	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	97,600.00	0.00	97,600.00	SQFT	97,600.00	\$2.00	\$195,200.00
			0073	0830	7125370A	FINISH FIELD COAT (SYSTEM G)	44,000.00	0.00	44,000.00	SQFT	44,000.00	\$2.00	\$88,000.00
0073	0840	7129901	MISC.CLEAN AND FLUSH EXISTING DRAINAGE SYSTEM	1.00	0.00	1.00	LS	1.00	\$76,000.00	\$76,000.00			
0073	0850	7129902	MISC.REPLACE SEISMIC ANCHOR ROD	1.00	0.00	1.00	EA	1.00	\$17,000.00	\$17,000.00			
0073	0860	7172054	OPEN CELL FOAM JOINT SEAL	54.00	0.00	54.00	LF	54.00	\$250.00	\$13,500.00			
0073	0870	7173002	SILICONE EXPANSION JOINT SEALANT	44.00	0.00	44.00	LF	44.00	\$210.00	\$9,240.00			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221021-F02	J6I3534	0074	0880	7040163	CONCRETE CRACK FILLER	11,800.00	0.00	11,800.00	SQYD	11,800.00	\$15.50	\$182,900.00
		0075	0890	7040163	CONCRETE CRACK FILLER	10,200.00	0.00	10,200.00	SQYD	10,200.00	\$15.50	\$158,100.00
		0070	5001	7169901	MISC.FURNISH TYPE N PTFE BEARINGS AND ANCHOR BOLTS (STRUCTURE A48811)	0.00	1.00	1.00	LS	1.00	\$81,683.18	\$81,683.18
		0071	5002	7169901	MISC.FURNISH TYPE N PTFE BEARINGS AND ANCHOR BOLTS (STRUCTURE A48821)	0.00	1.00	1.00	LS	1.00	\$27,935.73	\$27,935.73
		0072	5003	7169901	MISC.FURNISH TYPE N PTFE BEARINGS AND ANCHOR BOLTS (STRUCTURE A54111)	0.00	1.00	1.00	LS	1.00	\$14,054.29	\$14,054.29
		0070	5004	7040113	CLEANING AND EPOXY COATING	0.00	414.00	414.00	SQFT	414.00	\$9.89	\$4,094.46
		0072	5005	1094000A	FORCE ACCOUNT	0.00	23,745.46	23,745.46	EA	23,745.46	\$1.00	\$23,745.46
		0070	5006	2169902	MISC.REMOVAL OF EXISTING BEARING ASSEMBLY (Bridge A48811)	0.00	30.00	30.00	EA	30.00	\$2,212.84	\$66,385.20
		0070	5007	7169902	MISC.INSTALL TYPE N PTFE BEARING ASSEMBLY (Bridge A48811)	0.00	30.00	30.00	EA	30.00	\$2,676.35	\$80,290.50
		0071	5008	2169902	MISC.REMOVAL OF EXISTING BEARING ASSEMBLY (Bridge A48821)	0.00	10.00	10.00	EA	10.00	\$2,212.84	\$22,128.40
		0071	5009	7169902	MISC.INSTALL TYPE N PTFE BEARING ASSEMBLY (Bridge A48821)	0.00	10.00	10.00	EA	10.00	\$2,676.35	\$26,763.50
		0072	5010	2169902	MISC.REMOVAL OF EXISTING BEARING ASSEMBLY (Bridge A54111)	0.00	4.00	4.00	EA	4.00	\$2,212.84	\$8,851.36
		0072	5011	7169902	MISC.INSTALL TYPE N PTFE BEARING ASSEMBLY (Bridge A54111)	0.00	4.00	4.00	EA	4.00	\$2,676.35	\$10,705.40
		0070	5012	1094000	FORCE ACCOUNT	0.00	140,650.40	140,650.40	EA	139,765.90	\$1.00	\$139,765.90
		0071	5013	7119904	MISC.PROTECTIVE COATINGS - BENTS AND PIERS (EPOXY)	0.00	612.00	612.00	SQFT	612.00	\$9.89	\$6,052.68
Project J6I3534 - Total Value Posted to Date as of Report Generated Date												\$12,650,954.79
J6S3556	0001	0900	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$27,500.00	\$27,500.00	
		0910	2153000	SHAPING SLOPES, CLASS III	44.00	0.00	44.00	100F	44.00	\$1,224.00	\$53,856.00	
		0920	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	27.00	0.00	27.00	SQYD	27.00	\$260.00	\$7,020.00	
		0930	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	303.10	0.00	303.10	TONS	19.00	\$150.02	\$2,850.38	
		0940	4071005	TACK COAT	16.00	0.00	16.00	GAL	16.00	\$10.00	\$160.00	
		0950	6086004	CONCRETE SIDEWALK, 4 IN.	26.60	0.00	26.60	SQYD	26.60	\$910.00	\$24,206.00	
		0960	6116010A	SLOPE PROTECTION	50.00	0.00	50.00	SQYD	47.00	\$680.00	\$31,960.00	
		0970	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	1.00	\$10,000.00	\$10,000.00	
		0980	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$3,200.00	\$12,800.00	
		0990	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$26,595.00	\$26,595.00	
		1000	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$446,700.00	\$446,700.00	
		1010	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	3,363.00	0.00	3,363.00	LF	0.00	\$3.00	\$0.00	
		1020	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	3,060.00	0.00	3,060.00	LF	0.00	\$3.00	\$0.00	
		1030	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,764.00	410.00	3,174.00	LF	3,174.00	\$1.00	\$3,174.00	
		1040	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	4,189.00	689.00	4,878.00	LF	4,878.00	\$1.00	\$4,878.00	
		1050	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	779.00	119.00	898.00	LF	898.00	\$1.00	\$898.00	
		1060	6214600A	FLOWABLE BACKFILL	5.00	0.00	5.00	CUYD	5.00	\$5,000.00	\$25,000.00	
		1070	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	156.00	0.00	156.00	SQYD	156.00	\$14.00	\$2,184.00	
		1080	6252003	SLAB JACKING MATERIAL HIGH DENSITY POLYURETHANE	10,000.00	0.00	10,000.00	LB	7,181.00	\$6.00	\$43,086.00	
		1090	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$127,000.00	\$127,000.00	
		1100	7172054	OPEN CELL FOAM JOINT SEAL	50.00	0.00	50.00	LF	50.00	\$400.00	\$20,000.00	
		1110	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE, PROGRAMMING, AND ADJUSTMENT	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00	
		1120	9039902	MISC.COVER EXISTING OVERHEAD SIGNS	1.00	0.00	1.00	EA	1.00	\$3,672.00	\$3,672.00	
		1130	6061060	MGS GUARDRAIL	3,400.00	0.00	3,400.00	LF	3,400.00	\$28.56	\$97,104.00	
		1140	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	100.00	0.00	100.00	LF	100.00	\$36.72	\$3,672.00	
		1150	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	3.00	0.00	3.00	EA	3.00	\$4,284.00	\$12,852.00	
		1160	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	10.00	0.00	10.00	EA	10.00	\$4,080.00	\$40,800.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221021-F02	J6S3556	0010	1170	6061074	MGS HEIGHT AND BLOCK TRANSITION	4.00	0.00	4.00	EA	4.00	\$816.00	\$3,264.00
		0010	1180	6061080	MGS END ANCHOR	9.00	0.00	9.00	EA	9.00	\$1,530.00	\$13,770.00
		0010	1190	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	10.00	0.00	10.00	EA	10.00	\$3,264.00	\$32,640.00
		0050	1200	9109903	MISC.MODOT ITS ASSETS RELOCATION	378.00	0.00	378.00	LF	0.00	\$22.00	\$0.00
		0070	1210	7125201	SURFACE PREPARATION FOR OVERCOATING STRUCTURAL STEEL (SYSTEM G)	22,600.00	0.00	22,600.00	SQFT	22,600.00	\$9.50	\$214,700.00
		0070	1220	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	22,600.00	0.00	22,600.00	SQFT	22,600.00	\$2.00	\$45,200.00
		0070	1230	7125370A	FINISH FIELD COAT (SYSTEM G)	7,000.00	0.00	7,000.00	SQFT	7,000.00	\$2.00	\$14,000.00
		0071	1240	7040163	CONCRETE CRACK FILLER	5,855.00	0.00	5,855.00	SQYD	5,855.00	\$15.50	\$90,752.50
		0071	1250	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$40,000.00	\$40,000.00
		0072	1260	6239905	MISC.EPOXY URETHANE POLYMER WEARING SURFACE WITH HEALER/SEALER	1,366.00	0.00	1,366.00	SQYD	1,366.00	\$46.81	\$63,942.46
		0072	1270	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	20.00	2.00	22.00	SQFT	22.00	\$1,000.00	\$22,000.00
		0072	1280	7040163	CONCRETE CRACK FILLER	240.00	0.00	240.00	SQYD	240.00	\$25.00	\$6,000.00
		0072	1290	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$40,000.00	\$40,000.00
		0072	1300	7125201	SURFACE PREPARATION FOR OVERCOATING STRUCTURAL STEEL (SYSTEM G)	19,800.00	0.00	19,800.00	SQFT	19,800.00	\$9.50	\$188,100.00
		0072	1310	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	19,800.00	0.00	19,800.00	SQFT	19,800.00	\$2.00	\$39,600.00
		0072	1320	7125370A	FINISH FIELD COAT (SYSTEM G)	4,400.00	0.00	4,400.00	SQFT	4,400.00	\$2.00	\$8,800.00
		0072	1330	7129902	MISC.CLEAN AND FLUSH EXISTING EXPANSION GAP	1.00	0.00	1.00	EA	1.00	\$5,100.00	\$5,100.00
		0072	1340	7173002	SILICONE EXPANSION JOINT SEALANT	59.00	0.00	59.00	LF	59.00	\$210.00	\$12,390.00
		0073	1350	2161502	REMOVAL OF CONCRETE WEARING SURFACE	10,244.00	0.00	10,244.00	SQFT	10,244.00	\$1.50	\$15,366.00
		0073	1360	6239905	MISC.EPOXY URETHANE POLYMER WEARING SURFACE WITH HEALER/SEALER	1,545.00	0.00	1,545.00	SQYD	1,511.70	\$43.51	\$65,774.07
		0073	1370	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	107.00	-4.00	103.00	SQFT	103.00	\$1,075.00	\$110,725.00
		0073	1380	7040113	CLEANING AND EPOXY COATING	120.00	0.00	120.00	SQFT	120.00	\$6.00	\$720.00
		0073	1390	7040163	CONCRETE CRACK FILLER	187.00	0.00	187.00	SQYD	187.00	\$25.00	\$4,675.00
		0073	1400	7049903	MISC.BARRIER CURB REPAIR	150.00	0.00	150.00	LF	28.00	\$470.00	\$13,160.00
		0073	1410	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$12,000.00	\$12,000.00
		0073	1420	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	12,500.00	0.00	12,500.00	SQFT	12,500.00	\$17.00	\$212,500.00
		0073	1430	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	12,500.00	0.00	12,500.00	SQFT	12,500.00	\$4.00	\$50,000.00
		0073	1440	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	12,500.00	0.00	12,500.00	SQFT	12,500.00	\$2.00	\$25,000.00
		0073	1450	7125370A	FINISH FIELD COAT (SYSTEM G)	3,500.00	0.00	3,500.00	SQFT	3,500.00	\$2.00	\$7,000.00
		0073	1460	7129902	MISC.CLEAN AND FLUSH EXISTING EXPANSION GAP	1.00	0.00	1.00	EA	1.00	\$5,100.00	\$5,100.00
		0073	1470	7173002	SILICONE EXPANSION JOINT SEALANT	16.00	0.00	16.00	LF	16.00	\$310.00	\$4,960.00
		0074	1480	6239905	MISC.EPOXY URETHANE POLYMER WEARING SURFACE WITH HEALER/SEALER	1,945.00	0.00	1,945.00	SQYD	1,945.00	\$38.23	\$74,357.35
		0074	1490	7040113	CLEANING AND EPOXY COATING	300.00	0.00	300.00	SQFT	300.00	\$6.00	\$1,800.00
		0074	1500	7040163	CONCRETE CRACK FILLER	216.00	0.00	216.00	SQYD	216.00	\$25.00	\$5,400.00
		0074	1510	7049903	MISC.BARRIER CURB REPAIR	20.00	0.00	20.00	LF	20.00	\$1,110.00	\$22,200.00
		0074	1520	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$12,000.00	\$12,000.00
		0074	1530	7125201	SURFACE PREPARATION FOR OVERCOATING STRUCTURAL STEEL (SYSTEM G)	16,500.00	0.00	16,500.00	SQFT	16,500.00	\$9.50	\$156,750.00
		0074	1540	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	16,500.00	0.00	16,500.00	SQFT	16,500.00	\$2.00	\$33,000.00
		0074	1550	7125370A	FINISH FIELD COAT (SYSTEM G)	3,800.00	0.00	3,800.00	SQFT	3,800.00	\$2.00	\$7,600.00
		0001	5101	1094000	FORCE ACCOUNT	0.00	30,000.00	30,000.00	EA	27,000.00	\$1.00	\$27,000.00
Project J6S3556 - Total Value Posted to Date as of Report Generated Date												\$2,745,313.76
221021-F02 Overall - Total Value Posted to Date as of Report Generated Date												\$15,396,268.55



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 19, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jun 19, 2024

Contract ID: 221021-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J613534	0020	SHAPING SLOPES, CLASS III	Material		6	May 2, 2023	SYSTEM	\$23,747.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					6	May 2, 2023	SYSTEM	(\$23,747.64)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					0020 - Total							\$0.00	
	0030	PCCP CRACK FILLING	Material		19	Nov 17, 2023	SYSTEM	\$18,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user pansag1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					19	Nov 17, 2023	SYSTEM	(\$18,700.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					0030 - Total							\$0.00	
	0040	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		12	Aug 2, 2023	SYSTEM	\$6,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user pansag1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					12	Aug 2, 2023	SYSTEM	(\$6,880.00)					
					13	Aug 17, 2023	SYSTEM	\$6,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					13	Aug 17, 2023	SYSTEM	(\$6,880.00)					
					14	Sep 5, 2023	SYSTEM	\$6,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user pansag1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					14	Sep 5, 2023	SYSTEM	(\$6,880.00)					
					15	Sep 18, 2023	SYSTEM	\$10,535.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user pansag1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					15	Sep 17, 2023	SYSTEM	(\$10,535.00)					
					16	Oct 2, 2023	SYSTEM	\$10,535.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user pansag1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					16	Oct 2, 2023	SYSTEM	(\$10,535.00)					
					17	Oct 17, 2023	SYSTEM	\$10,535.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					17	Oct 17, 2023	SYSTEM	(\$10,535.00)					
					18	Nov 3, 2023	SYSTEM	(\$10,535.00)					
					- Total							(\$10,535.00)	
					Material - Total							(\$10,535.00)	
		MaterialCredit		19	Nov 17, 2023	SYSTEM	\$10,535.00						
- Total							\$10,535.00						
MaterialCredit - Total							\$10,535.00						
0040 - Total							\$0.00						
	0050	FURN. TYPE 2 ROCK DITCH LINER	Material		15	Sep 18, 2023	SYSTEM	\$2,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user pansag1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					15	Sep 17, 2023	SYSTEM	(\$2,520.00)					
					- Total							\$0.00	
Material - Total							\$0.00						
0050 - Total							\$0.00						



Line Item Adjustments by Estimate

Jun 19, 2024

Contract ID: 221021-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks										
J613534	0070	SLOPE PROTECTION	Material		16	Oct 2, 2023	SYSTEM	\$52,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user pansag1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
					16	Oct 2, 2023	SYSTEM	(\$52,800.00)											
					17	Oct 17, 2023	SYSTEM	\$52,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
					17	Oct 17, 2023	SYSTEM	(\$52,800.00)											
					18	Nov 3, 2023	SYSTEM	(\$52,800.00)											
					19	Nov 17, 2023	SYSTEM	\$52,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user pansag1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
					19	Nov 17, 2023	SYSTEM	(\$52,800.00)											
					- Total								(\$52,800.00)						
					Material - Total								(\$52,800.00)						
								MaterialCredit		19	Nov 17, 2023	SYSTEM	\$52,800.00						
					- Total								\$52,800.00						
					MaterialCredit - Total								\$52,800.00						
					0070 - Total								\$0.00						
					0110		TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		2	Mar 2, 2023	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user krausm2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
										2	Mar 2, 2023	SYSTEM	(\$10,000.00)						
										- Total								\$0.00	
										Material - Total								\$0.00	
					0110 - Total								\$0.00						
					0120		CMS WITH COMMUNICATION INTERFACE, CONT F	Material		2	Mar 2, 2023	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user krausm2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
										2	Mar 2, 2023	SYSTEM	(\$9,600.00)						
- Total										\$0.00									
Material - Total										\$0.00									
			Overrun	Overrun						2	Mar 2, 2023	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user krausm2 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
			Overrun	Overrun						2	Mar 2, 2023	SYSTEM	(\$3,200.00)						
			Overrun	Overrun						3	Mar 17, 2023	SYSTEM	(\$3,200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
			Overrun	Overrun						4	Apr 3, 2023	SYSTEM	\$3,200.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3200.00000 - 3200.00000, 'is applied (if non-zero).					
Overrun - Total										\$0.00									
Overrun - Total										\$0.00									
0120 - Total								\$0.00											
0140		TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		8	Jun 2, 2023	SYSTEM	(\$13,120.00)											
					- Total								(\$13,120.00)						
					Material - Total								(\$13,120.00)						
								MaterialCredit		9	Jun 16, 2023	SYSTEM	\$13,120.00						
					- Total								\$13,120.00						
MaterialCredit - Total								\$13,120.00											
0140 - Total								\$0.00											
0190	6 IN. WHITE HIGH	Material			15	Sep 18,	SYSTEM	\$2,589.20	This adjustment offsets the original system-generated Material Payment										



Line Item Adjustments by Estimate

Jun 19, 2024

Contract ID: 221021-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J613534	0190	BUILD WATERBORNE PAINT	Material			2023			Estimate Item Adjustment (0004) due to user pansag1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					15	Sep 17, 2023	SYSTEM	(\$2,589.20)	
					19	Nov 17, 2023	SYSTEM	\$5,024.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user pansag1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					19	Nov 17, 2023	SYSTEM	(\$5,024.40)	
					- Total				
Material - Total					\$0.00				
0190 - Total					\$0.00				
	0200	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		15	Sep 18, 2023	SYSTEM	\$119.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user pansag1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					15	Sep 17, 2023	SYSTEM	(\$119.60)	
					19	Nov 17, 2023	SYSTEM	\$3,921.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user pansag1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					19	Nov 17, 2023	SYSTEM	(\$3,921.20)	
					- Total				
Material - Total					\$0.00				
0200 - Total					\$0.00				
	0210	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		15	Sep 18, 2023	SYSTEM	\$598.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user pansag1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					15	Sep 17, 2023	SYSTEM	(\$598.00)	
					19	Nov 17, 2023	SYSTEM	\$628.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user pansag1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					19	Nov 17, 2023	SYSTEM	(\$628.00)	
					- Total				
Material - Total					\$0.00				
0210 - Total					\$0.00				
	0230	FLOWABLE BACKFILL	Material		16	Oct 2, 2023	SYSTEM	\$14,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user pansag1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					16	Oct 2, 2023	SYSTEM	(\$14,500.00)	
					17	Oct 17, 2023	SYSTEM	\$14,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					17	Oct 17, 2023	SYSTEM	(\$14,500.00)	
					18	Nov 3, 2023	SYSTEM	\$14,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					18	Nov 3, 2023	SYSTEM	(\$14,500.00)	
					- Total				
Material - Total					\$0.00				
0230 - Total					\$0.00				
	0250	OPEN CELL FOAM JOINT SEAL	Material		12	Aug 2, 2023	SYSTEM	\$8,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user pansag1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					12	Aug 2, 2023	SYSTEM	(\$8,640.00)	
					13	Aug 17, 2023	SYSTEM	\$8,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 15 on the current Payment Estimate.



Line Item Adjustments by Estimate

Jun 19, 2024

Contract ID: 221021-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J613534	0250	OPEN CELL FOAM JOINT SEAL	Material		13	Aug 17, 2023	SYSTEM	(\$8,640.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
	0250 - Total								\$0.00			
	0260	MISC.	Material		10	Jul 5, 2023	SYSTEM	\$5,620.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user krausm2 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
					10	Jul 5, 2023	SYSTEM	(\$5,620.50)				
					11	Jul 17, 2023	SYSTEM	\$5,620.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user pansag1 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
					11	Jul 17, 2023	SYSTEM	(\$5,620.50)				
					12	Aug 2, 2023	SYSTEM	\$11,241.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user pansag1 overriding Payment Estimate Exception 27 on the current Payment Estimate.			
					12	Aug 2, 2023	SYSTEM	(\$11,241.00)				
				- Total							\$0.00	
	Material - Total							\$0.00				
	0260 - Total								\$0.00			
	0270	MISC.	Material		10	Jul 5, 2023	SYSTEM	\$47,736.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user krausm2 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
					10	Jul 5, 2023	SYSTEM	(\$47,736.00)				
					11	Jul 17, 2023	SYSTEM	\$47,736.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user pansag1 overriding Payment Estimate Exception 21 on the current Payment Estimate.			
					11	Jul 17, 2023	SYSTEM	(\$47,736.00)				
					12	Aug 2, 2023	SYSTEM	\$66,096.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user pansag1 overriding Payment Estimate Exception 29 on the current Payment Estimate.			
					12	Aug 2, 2023	SYSTEM	(\$66,096.00)				
				- Total							\$0.00	
	Material - Total							\$0.00				
	0270 - Total								\$0.00			
	0280	MGS GUARDRAIL	Construction Stockpile		6	May 2, 2023	SYSTEM	(\$20,710.80)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					14	Sep 5, 2023	SYSTEM	(\$4,204.92)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							(\$24,915.72)	
Construction Stockpile - Total							(\$24,915.72)					
				3	Mar 17, 2023	SYSTEM	\$24,915.72	Payment Estimate Item Adjustment generated Stockpile Transaction				
- Total							\$24,915.72					
Construction Stockpile STMI - Total							\$24,915.72					
0280 - Total								\$0.00				
0290	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile		14	Sep 5, 2023	SYSTEM	(\$2,265.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							(\$2,265.00)		
			Construction Stockpile - Total							(\$2,265.00)		
				3	Mar 17, 2023	SYSTEM	\$2,265.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							\$2,265.00		
Construction Stockpile STMI - Total							\$2,265.00					
0290 - Total								\$0.00				



Line Item Adjustments by Estimate

Jun 19, 2024

Contract ID: 221021-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J613534	0300	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		6	May 2, 2023	SYSTEM	(\$13,590.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
			- Total							(\$13,590.00)				
			Construction Stockpile - Total							(\$13,590.00)				
			Construction Stockpile STMI		3	Mar 17, 2023	SYSTEM	\$13,590.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
			- Total							\$13,590.00				
			Construction Stockpile STMI - Total							\$13,590.00				
			Overrun	Overrun	6	May 2, 2023	SYSTEM	(\$4,080.00)						
					14	Sep 5, 2023	SYSTEM	\$4,080.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '4080.00000 - 4080.00000, 'is applied (if non-zero).					
			Overrun - Total							\$0.00				
			Overrun - Total							\$0.00				
			0300 - Total							\$0.00				
			J613534	0310	MGS END ANCHOR	Construction Stockpile		6	May 2, 2023	SYSTEM	(\$2,505.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						- Total							(\$2,505.00)	
						Construction Stockpile - Total							(\$2,505.00)	
						Construction Stockpile STMI		3	Mar 17, 2023	SYSTEM	\$2,505.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total							\$2,505.00							
Construction Stockpile STMI - Total							\$2,505.00							
0310 - Total							\$0.00							
J613534	0320	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		6	May 2, 2023	SYSTEM	(\$3,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
			- Total							(\$3,750.00)				
			Construction Stockpile - Total							(\$3,750.00)				
			Construction Stockpile STMI		3	Mar 17, 2023	SYSTEM	\$3,750.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
			- Total							\$3,750.00				
			Construction Stockpile STMI - Total							\$3,750.00				
			Material	6	May 2, 2023	SYSTEM	(\$6,528.00)							
				7	May 16, 2023	SYSTEM	(\$6,528.00)							
				8	Jun 2, 2023	SYSTEM	(\$6,528.00)							
				9	Jun 16, 2023	SYSTEM	(\$6,528.00)							
				10	Jul 5, 2023	SYSTEM	\$6,528.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user krausm2 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
				10	Jul 5, 2023	SYSTEM	(\$6,528.00)							
				11	Jul 17, 2023	SYSTEM	\$6,528.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user pansag1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
				11	Jul 17, 2023	SYSTEM	(\$6,528.00)							
				12	Aug 2, 2023	SYSTEM	\$6,528.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user pansag1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
				12	Aug 2, 2023	SYSTEM	(\$6,528.00)							
			- Total							(\$26,112.00)				
			Material - Total							(\$26,112.00)				
			MaterialCredit	7	May 16, 2023	SYSTEM	\$6,528.00							
				8	Jun 2, 2023	SYSTEM	\$6,528.00							



Line Item Adjustments by Estimate

Contract ID: 221021-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
J613534	0320	TYPE A CRASHWORTHY END TERMINAL (MASH)	MaterialCredit			2023										
					9	Jun 16, 2023	SYSTEM	\$6,528.00								
					10	Jul 5, 2023	SYSTEM	\$6,528.00								
					- Total							\$26,112.00				
					MaterialCredit - Total							\$26,112.00				
					0320 - Total							\$0.00				
					0350	MISC.	Material		10	Jul 5, 2023	SYSTEM	\$134,862.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user krausm2 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
									10	Jul 5, 2023	SYSTEM	(\$134,862.00)				
									11	Jul 17, 2023	SYSTEM	\$245,154.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user pansag1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
									11	Jul 17, 2023	SYSTEM	(\$245,154.00)				
									12	Aug 2, 2023	SYSTEM	\$245,154.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user pansag1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
									12	Aug 2, 2023	SYSTEM	(\$245,154.00)				
									- Total						\$0.00	
									Material - Total						\$0.00	
0350 - Total										\$0.00						
0360	SUBSTRUCTURE REPAIR (UNFORMED)	Material		8					Jun 2, 2023	SYSTEM	\$2,722.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user krausm2 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				8	Jun 2, 2023	SYSTEM	(\$2,722.50)									
				10	Jul 5, 2023	SYSTEM	\$15,427.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user krausm2 overriding Payment Estimate Exception 4 on the current Payment Estimate.								
				10	Jul 5, 2023	SYSTEM	(\$15,427.50)									
				11	Jul 17, 2023	SYSTEM	\$22,687.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user pansag1 overriding Payment Estimate Exception 5 on the current Payment Estimate.								
				11	Jul 17, 2023	SYSTEM	(\$22,687.50)									
				12	Aug 2, 2023	SYSTEM	\$39,022.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user pansag1 overriding Payment Estimate Exception 7 on the current Payment Estimate.								
				12	Aug 2, 2023	SYSTEM	(\$39,022.50)									
				13	Aug 17, 2023	SYSTEM	\$102,547.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.								
				13	Aug 17, 2023	SYSTEM	(\$102,547.50)									
				14	Sep 5, 2023	SYSTEM	\$140,965.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user pansag1 overriding Payment Estimate Exception 3 on the current Payment Estimate.								
				14	Sep 5, 2023	SYSTEM	(\$140,965.00)									
				15	Sep 18, 2023	SYSTEM	\$159,115.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user pansag1 overriding Payment Estimate Exception 15 on the current Payment Estimate.								
				15	Sep 17, 2023	SYSTEM	(\$159,115.00)									
				16	Oct 2, 2023	SYSTEM	\$159,115.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user pansag1 overriding Payment Estimate Exception 9 on the current Payment Estimate.								
				16	Oct 2, 2023	SYSTEM	(\$159,115.00)									



Line Item Adjustments by Estimate

Jun 19, 2024

Contract ID: 221021-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J613534	0360	SUBSTRUCTURE REPAIR (UNFORMED)	Material		17	Oct 17, 2023	SYSTEM	\$170,005.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					17	Oct 17, 2023	SYSTEM	(\$170,005.00)	
					18	Nov 3, 2023	SYSTEM	\$170,005.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					18	Nov 3, 2023	SYSTEM	(\$170,005.00)	
					19	Nov 17, 2023	SYSTEM	\$170,005.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user pansag1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					19	Nov 17, 2023	SYSTEM	(\$170,005.00)	
					20	Dec 1, 2023	SYSTEM	\$170,005.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user pansag1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					20	Dec 1, 2023	SYSTEM	(\$170,005.00)	
					21	Dec 15, 2023	SYSTEM	\$170,005.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user pansag1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					21	Dec 15, 2023	SYSTEM	(\$170,005.00)	
					22	Jan 2, 2024	SYSTEM	\$170,005.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user pansag1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					22	Jan 2, 2024	SYSTEM	(\$170,005.00)	
					23	Jan 15, 2024	SYSTEM	\$170,005.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user pansag1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					23	Jan 15, 2024	SYSTEM	(\$170,005.00)	
					24	Feb 1, 2024	SYSTEM	\$170,005.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user pansag1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					24	Feb 1, 2024	SYSTEM	(\$170,005.00)	
					25	Feb 16, 2024	SYSTEM	\$170,005.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user krausm2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					25	Feb 16, 2024	SYSTEM	(\$170,005.00)	
					26	Mar 4, 2024	SYSTEM	\$170,005.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user krausm2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					26	Mar 4, 2024	SYSTEM	(\$170,005.00)	
					27	Mar 18, 2024	SYSTEM	\$170,005.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user krausm2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					27	Mar 18, 2024	SYSTEM	(\$170,005.00)	
					28	Apr 2, 2024	SYSTEM	\$170,005.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user pansag1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					28	Apr 2, 2024	SYSTEM	(\$170,005.00)	
					29	Apr 15, 2024	SYSTEM	\$170,005.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user pansag1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					29	Apr 15, 2024	SYSTEM	(\$170,005.00)	
					30	May 1, 2024	SYSTEM	\$170,005.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user corrij1 overriding Payment Estimate Exception 1 on the current Payment Estimate.



Line Item Adjustments by Estimate

Jun 19, 2024

Contract ID: 221021-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J613534	0360	SUBSTRUCTURE REPAIR (UNFORMED)	Material		30	May 1, 2024	SYSTEM	(\$170,005.00)					
					31	May 16, 2024	SYSTEM	\$170,005.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user corrij1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					31	May 16, 2024	SYSTEM	(\$170,005.00)					
					32	Jun 3, 2024	SYSTEM	\$170,005.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user corrij1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					32	Jun 3, 2024	SYSTEM	(\$170,005.00)					
					33	Jun 17, 2024	SYSTEM	\$170,005.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user corrij1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					33	Jun 17, 2024	SYSTEM	(\$170,005.00)					
	- Total								\$0.00				
	Material - Total								\$0.00				
	0360 - Total								\$0.00				
0370	HALF-SOLE REPAIR	Material		8	Jun 2, 2023	SYSTEM	\$97,537.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user krausm2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
				8	Jun 2, 2023	SYSTEM	(\$97,537.50)						
				9	Jun 16, 2023	SYSTEM	(\$97,537.50)						
				10	Jul 5, 2023	SYSTEM	\$97,537.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user krausm2 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
				10	Jul 5, 2023	SYSTEM	(\$97,537.50)						
				11	Jul 17, 2023	SYSTEM	\$97,537.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user pansag1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
				11	Jul 17, 2023	SYSTEM	(\$97,537.50)						
				12	Aug 2, 2023	SYSTEM	\$97,537.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user pansag1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
				12	Aug 2, 2023	SYSTEM	(\$97,537.50)						
				- Total								(\$97,537.50)	
				Material - Total								(\$97,537.50)	
						MaterialCredit		10	Jul 5, 2023	SYSTEM	\$97,537.50		
	- Total								\$97,537.50				
MaterialCredit - Total								\$97,537.50					
0370 - Total								\$0.00					
0420	FIELD APPLICATION OF INORGANIC ZINC	Material		2	Mar 2, 2023	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user krausm2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
				2	Mar 2, 2023	SYSTEM	(\$800.00)						
				- Total								\$0.00	
Material - Total								\$0.00					
0420 - Total								\$0.00					
0430	INTERMEDIATE FIELD COAT (SYSTEM G)	Material		2	Mar 2, 2023	SYSTEM	\$33,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user krausm2 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
				2	Mar 2, 2023	SYSTEM	(\$33,400.00)						
				- Total								\$0.00	
Material - Total								\$0.00					



Line Item Adjustments by Estimate

Jun 19, 2024

Contract ID: 221021-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J613534	0430 - Total								\$0.00					
	0440	FINISH FIELD COAT (SYSTEM G)	Material		3	Mar 17, 2023	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user krausm2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					3	Mar 17, 2023	SYSTEM	(\$2,400.00)						
	- Total								\$0.00					
	Material - Total								\$0.00					
	0440 - Total								\$0.00					
	0460	TYPE N PTFE BEARING	Material		16	Oct 2, 2023	SYSTEM	\$7,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user pansag1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					16	Oct 2, 2023	SYSTEM	(\$7,900.00)						
					17	Oct 17, 2023	SYSTEM	\$39,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user gummer1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					17	Oct 17, 2023	SYSTEM	(\$39,500.00)						
					18	Nov 3, 2023	SYSTEM	\$79,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user gummer1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					18	Nov 3, 2023	SYSTEM	(\$79,000.00)						
					19	Nov 17, 2023	SYSTEM	\$7,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user pansag1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					19	Nov 17, 2023	SYSTEM	(\$7,900.00)						
					20	Dec 1, 2023	SYSTEM	\$7,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user pansag1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					20	Dec 1, 2023	SYSTEM	(\$7,900.00)						
					- Total								\$0.00	
	Material - Total								\$0.00					
	0460 - Total								\$0.00					
	0470	SILICONE EXPANSION JOINT SEALANT	Material		17	Oct 17, 2023	SYSTEM	(\$16,640.00)						
					18	Nov 3, 2023	SYSTEM	(\$16,640.00)						
					- Total								(\$33,280.00)	
					Material - Total								(\$33,280.00)	
					MaterialCredit		18	Nov 3, 2023	SYSTEM	\$16,640.00				
	19	Nov 17, 2023	SYSTEM	\$16,640.00										
- Total								\$33,280.00						
MaterialCredit - Total								\$33,280.00						
0470 - Total								\$0.00						
0490	MISC.	Material		11	Jul 17, 2023	SYSTEM	\$122,280.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user pansag1 overriding Payment Estimate Exception 4 on the current Payment Estimate.						
				11	Jul 17, 2023	SYSTEM	(\$122,280.26)							
				12	Aug 2, 2023	SYSTEM	\$251,615.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user pansag1 overriding Payment Estimate Exception 6 on the current Payment Estimate.						
				12	Aug 2, 2023	SYSTEM	(\$251,615.90)							
				- Total								\$0.00		
Material - Total								\$0.00						
0490 - Total								\$0.00						



Line Item Adjustments by Estimate

Contract ID: 221021-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J613534	0500	SUBSTRUCTURE REPAIR (UNFORMED)	Material		10	Jul 5, 2023	SYSTEM	\$69,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user krausm2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					10	Jul 5, 2023	SYSTEM	(\$69,160.00)	
					11	Jul 17, 2023	SYSTEM	\$93,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user pansag1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					11	Jul 17, 2023	SYSTEM	(\$93,600.00)	
					12	Aug 2, 2023	SYSTEM	\$109,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user pansag1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					12	Aug 2, 2023	SYSTEM	(\$109,200.00)	
					13	Aug 17, 2023	SYSTEM	\$109,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					13	Aug 17, 2023	SYSTEM	(\$109,200.00)	
					14	Sep 5, 2023	SYSTEM	\$109,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user pansag1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					14	Sep 5, 2023	SYSTEM	(\$109,200.00)	
					15	Sep 18, 2023	SYSTEM	\$109,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user pansag1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					15	Sep 17, 2023	SYSTEM	(\$109,200.00)	
					16	Oct 2, 2023	SYSTEM	\$109,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user pansag1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					16	Oct 2, 2023	SYSTEM	(\$109,200.00)	
					17	Oct 17, 2023	SYSTEM	\$109,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user gummer1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					17	Oct 17, 2023	SYSTEM	(\$109,200.00)	
					18	Nov 3, 2023	SYSTEM	\$109,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user gummer1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					18	Nov 3, 2023	SYSTEM	(\$109,200.00)	
					19	Nov 17, 2023	SYSTEM	\$109,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user pansag1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					19	Nov 17, 2023	SYSTEM	(\$109,200.00)	
					20	Dec 1, 2023	SYSTEM	\$109,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user pansag1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					20	Dec 1, 2023	SYSTEM	(\$109,200.00)	
					21	Dec 15, 2023	SYSTEM	\$109,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user pansag1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
21	Dec 15, 2023	SYSTEM	(\$109,200.00)						
22	Jan 2, 2024	SYSTEM	\$157,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user pansag1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
22	Jan 2, 2024	SYSTEM	(\$157,560.00)						
23	Jan 15, 2024	SYSTEM	\$157,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user pansag1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Jun 19, 2024

Contract ID: 221021-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J613534	0500	SUBSTRUCTURE REPAIR (UNFORMED)	Material		23	Jan 15, 2024	SYSTEM	(\$157,560.00)							
					24	Feb 1, 2024	SYSTEM	\$157,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user pansag1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
					24	Feb 1, 2024	SYSTEM	(\$157,560.00)							
					25	Feb 16, 2024	SYSTEM	\$157,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user krausm2 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
					25	Feb 16, 2024	SYSTEM	(\$157,560.00)							
					26	Mar 4, 2024	SYSTEM	\$157,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user krausm2 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
					26	Mar 4, 2024	SYSTEM	(\$157,560.00)							
					27	Mar 18, 2024	SYSTEM	\$157,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user krausm2 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
					27	Mar 18, 2024	SYSTEM	(\$157,560.00)							
					28	Apr 2, 2024	SYSTEM	\$157,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user pansag1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
					28	Apr 2, 2024	SYSTEM	(\$157,560.00)							
					29	Apr 15, 2024	SYSTEM	\$157,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user pansag1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
					29	Apr 15, 2024	SYSTEM	(\$157,560.00)							
					30	May 1, 2024	SYSTEM	\$157,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user corrij1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
					30	May 1, 2024	SYSTEM	(\$157,560.00)							
					31	May 16, 2024	SYSTEM	\$157,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user corrij1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
					31	May 16, 2024	SYSTEM	(\$157,560.00)							
					32	Jun 3, 2024	SYSTEM	\$157,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user corrij1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
					32	Jun 3, 2024	SYSTEM	(\$157,560.00)							
					33	Jun 17, 2024	SYSTEM	\$157,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user corrij1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
					33	Jun 17, 2024	SYSTEM	(\$157,560.00)							
					- Total								\$0.00		
					Material - Total								\$0.00		
									Overrun	Overrun	22	Jan 2, 2024	SYSTEM	(\$48,360.00)	
											24	Feb 1, 2024	SYSTEM	\$48,360.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '520.00000 - 520.00000, 'is applied (if non-zero).
					Overrun - Total								\$0.00		
					Overrun - Total								\$0.00		
					0500 - Total								\$0.00		
						0560	FIELD APPLICATION OF INORGANIC ZINC	Material		2	Mar 2, 2023	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user krausm2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
										2	Mar 2, 2023	SYSTEM	(\$400.00)		



Line Item Adjustments by Estimate

Jun 19, 2024

Contract ID: 221021-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J613534	0560	FIELD APPLICATION OF INORGANIC ZINC	Material	- Total				\$0.00			
			Material - Total						\$0.00		
	0560 - Total							\$0.00			
	0570	INTERMEDIATE FIELD COAT (SYSTEM G)	Material			2	Mar 2, 2023	SYSTEM	\$20,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user krausm2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
						2	Mar 2, 2023	SYSTEM	(\$20,200.00)		
				- Total						\$0.00	
				Material - Total						\$0.00	
	0570 - Total							\$0.00			
	0640	SUBSTRUCTURE REPAIR (UNFORMED)	Material			11	Jul 17, 2023	SYSTEM	\$12,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user pansag1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
						11	Jul 17, 2023	SYSTEM	(\$12,650.00)		
					12	Aug 2, 2023	SYSTEM	\$16,675.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user pansag1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
					12	Aug 2, 2023	SYSTEM	(\$16,675.00)			
					13	Aug 17, 2023	SYSTEM	\$61,525.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					13	Aug 17, 2023	SYSTEM	(\$61,525.00)			
					14	Sep 5, 2023	SYSTEM	\$61,525.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user pansag1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					14	Sep 5, 2023	SYSTEM	(\$61,525.00)			
					15	Sep 18, 2023	SYSTEM	\$61,525.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user pansag1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
					15	Sep 17, 2023	SYSTEM	(\$61,525.00)			
					16	Oct 2, 2023	SYSTEM	\$61,525.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user pansag1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
					16	Oct 2, 2023	SYSTEM	(\$61,525.00)			
					17	Oct 17, 2023	SYSTEM	\$49,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user gummer1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
					17	Oct 17, 2023	SYSTEM	(\$49,450.00)			
					18	Nov 3, 2023	SYSTEM	\$49,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user gummer1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
					18	Nov 3, 2023	SYSTEM	(\$49,450.00)			
					19	Nov 17, 2023	SYSTEM	\$49,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user pansag1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
					19	Nov 17, 2023	SYSTEM	(\$49,450.00)			
					20	Dec 1, 2023	SYSTEM	\$49,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user pansag1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					20	Dec 1, 2023	SYSTEM	(\$49,450.00)			
		21	Dec 15, 2023	SYSTEM	\$49,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user pansag1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
		21	Dec 15, 2023	SYSTEM	(\$49,450.00)						



Line Item Adjustments by Estimate

Jun 19, 2024

Contract ID: 221021-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J613534	0640	SUBSTRUCTURE REPAIR (UNFORMED)	Material		22	Jan 2, 2024	SYSTEM	\$62,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user pansag1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					22	Jan 2, 2024	SYSTEM	(\$62,100.00)						
					23	Jan 15, 2024	SYSTEM	\$62,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user pansag1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					23	Jan 15, 2024	SYSTEM	(\$62,100.00)						
					24	Feb 1, 2024	SYSTEM	\$62,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user pansag1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					24	Feb 1, 2024	SYSTEM	(\$62,100.00)						
					25	Feb 16, 2024	SYSTEM	\$62,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user krausm2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					25	Feb 16, 2024	SYSTEM	(\$62,100.00)						
					26	Mar 4, 2024	SYSTEM	\$62,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user krausm2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					26	Mar 4, 2024	SYSTEM	(\$62,100.00)						
					27	Mar 18, 2024	SYSTEM	\$62,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user krausm2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					27	Mar 18, 2024	SYSTEM	(\$62,100.00)						
					28	Apr 2, 2024	SYSTEM	\$62,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user pansag1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					28	Apr 2, 2024	SYSTEM	(\$62,100.00)						
					29	Apr 15, 2024	SYSTEM	\$62,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user pansag1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					29	Apr 15, 2024	SYSTEM	(\$62,100.00)						
					30	May 1, 2024	SYSTEM	\$62,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user corrij1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					30	May 1, 2024	SYSTEM	(\$62,100.00)						
					31	May 16, 2024	SYSTEM	\$62,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user corrij1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					31	May 16, 2024	SYSTEM	(\$62,100.00)						
					32	Jun 3, 2024	SYSTEM	\$62,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user corrij1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					32	Jun 3, 2024	SYSTEM	(\$62,100.00)						
					33	Jun 17, 2024	SYSTEM	\$62,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user corrij1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					33	Jun 17, 2024	SYSTEM	(\$62,100.00)						
													- Total	\$0.00
													Material - Total	\$0.00
													0640 - Total	\$0.00
						0650	HALF-SOLE REPAIR	Material		12	Aug 2, 2023	SYSTEM	\$9,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user pansag1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
										12	Aug 2, 2023	SYSTEM	(\$9,750.00)	



Line Item Adjustments by Estimate

Jun 19, 2024

Contract ID: 221021-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J613534	0650	HALF-SOLE REPAIR	Material	- Total				\$0.00		
			Material - Total						\$0.00	
			0650 - Total						\$0.00	
	0700	FINISH FIELD COAT (SYSTEM G)	Material			7	May 16, 2023	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user krausm2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
						7	May 16, 2023	SYSTEM	(\$5,600.00)	
						8	Jun 2, 2023	SYSTEM	\$28,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user krausm2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
						8	Jun 2, 2023	SYSTEM	(\$28,600.00)	
						9	Jun 16, 2023	SYSTEM	\$28,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stgemr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
						9	Jun 16, 2023	SYSTEM	(\$28,600.00)	
						- Total		\$0.00		
Material - Total							\$0.00			
0700 - Total							\$0.00			
J613534	0730	OPEN CELL FOAM JOINT SEAL	Material		12	Aug 2, 2023	SYSTEM	\$11,610.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user pansag1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
					12	Aug 2, 2023	SYSTEM	(\$11,610.00)		
					13	Aug 17, 2023	SYSTEM	\$11,610.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user gummer1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
					13	Aug 17, 2023	SYSTEM	(\$11,610.00)		
						- Total		\$0.00		
	Material - Total							\$0.00		
0730 - Total							\$0.00			
J613534	0740	SILICONE EXPANSION JOINT SEALANT	Material		12	Aug 2, 2023	SYSTEM	\$7,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user pansag1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
					12	Aug 2, 2023	SYSTEM	(\$7,480.00)		
					13	Aug 17, 2023	SYSTEM	\$7,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user gummer1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					13	Aug 17, 2023	SYSTEM	(\$7,480.00)		
					14	Sep 5, 2023	SYSTEM	\$7,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user pansag1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					14	Sep 5, 2023	SYSTEM	(\$7,480.00)		
					15	Sep 18, 2023	SYSTEM	\$7,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user pansag1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
					15	Sep 17, 2023	SYSTEM	(\$7,480.00)		
						- Total		\$0.00		
Material - Total							\$0.00			
0740 - Total							\$0.00			
J613534	0770	SUBSTRUCTURE REPAIR (UNFORMED)	Material		10	Jul 5, 2023	SYSTEM	\$53,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user krausm2 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					10	Jul 5, 2023	SYSTEM	(\$53,760.00)		
					11	Jul 17, 2023	SYSTEM	\$53,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user pansag1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Jun 19, 2024

Contract ID: 221021-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J613534	0770	SUBSTRUCTURE REPAIR (UNFORMED)	Material		11	Jul 17, 2023	SYSTEM	(\$53,760.00)	
					12	Aug 2, 2023	SYSTEM	\$63,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user pansag1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					12	Aug 2, 2023	SYSTEM	(\$63,000.00)	
					13	Aug 17, 2023	SYSTEM	\$63,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user gummer1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					13	Aug 17, 2023	SYSTEM	(\$63,000.00)	
					14	Sep 5, 2023	SYSTEM	\$63,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user pansag1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					14	Sep 5, 2023	SYSTEM	(\$63,000.00)	
					15	Sep 18, 2023	SYSTEM	\$63,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user pansag1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					15	Sep 17, 2023	SYSTEM	(\$63,000.00)	
					16	Oct 2, 2023	SYSTEM	\$63,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user pansag1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					16	Oct 2, 2023	SYSTEM	(\$63,000.00)	
					17	Oct 17, 2023	SYSTEM	\$63,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user gummer1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					17	Oct 17, 2023	SYSTEM	(\$63,000.00)	
					18	Nov 3, 2023	SYSTEM	\$63,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user gummer1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					18	Nov 3, 2023	SYSTEM	(\$63,000.00)	
					19	Nov 17, 2023	SYSTEM	\$63,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user pansag1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					19	Nov 17, 2023	SYSTEM	(\$63,000.00)	
					20	Dec 1, 2023	SYSTEM	\$63,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user pansag1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					20	Dec 1, 2023	SYSTEM	(\$63,000.00)	
					21	Dec 15, 2023	SYSTEM	\$63,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user pansag1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					21	Dec 15, 2023	SYSTEM	(\$63,000.00)	
					22	Jan 2, 2024	SYSTEM	\$112,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user pansag1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					22	Jan 2, 2024	SYSTEM	(\$112,560.00)	
					23	Jan 15, 2024	SYSTEM	\$112,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user pansag1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					23	Jan 15, 2024	SYSTEM	(\$112,560.00)	
24	Feb 1, 2024	SYSTEM	\$112,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user pansag1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
24	Feb 1, 2024	SYSTEM	(\$112,560.00)						
25	Feb 16, 2024	SYSTEM	\$112,560.00	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Jun 19, 2024

Contract ID: 221021-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J613534	0770	SUBSTRUCTURE REPAIR (UNFORMED)	Material			2024			Estimate Item Adjustment (0004) due to user krausm2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					25	Feb 16, 2024	SYSTEM	(\$112,560.00)						
					26	Mar 4, 2024	SYSTEM	\$112,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user krausm2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					26	Mar 4, 2024	SYSTEM	(\$112,560.00)						
					27	Mar 18, 2024	SYSTEM	\$112,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user krausm2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					27	Mar 18, 2024	SYSTEM	(\$112,560.00)						
					28	Apr 2, 2024	SYSTEM	\$112,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user pansag1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					28	Apr 2, 2024	SYSTEM	(\$112,560.00)						
					29	Apr 15, 2024	SYSTEM	\$112,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user pansag1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					29	Apr 15, 2024	SYSTEM	(\$112,560.00)						
					30	May 1, 2024	SYSTEM	\$112,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user corrij1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					30	May 1, 2024	SYSTEM	(\$112,560.00)						
					31	May 16, 2024	SYSTEM	\$112,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user corrij1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					31	May 16, 2024	SYSTEM	(\$112,560.00)						
					32	Jun 3, 2024	SYSTEM	\$112,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user corrij1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					32	Jun 3, 2024	SYSTEM	(\$112,560.00)						
					33	Jun 17, 2024	SYSTEM	\$112,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user corrij1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					33	Jun 17, 2024	SYSTEM	(\$112,560.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
							Overrun	Overrun	22	Jan 2, 2024	SYSTEM	(\$49,560.00)		
									24	Feb 1, 2024	SYSTEM	\$49,560.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',840.00000 - 840.00000, 'is applied (if non-zero).	
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0770 - Total								\$0.00	
						0780	HALF-SOLE REPAIR	Material		16	Oct 2, 2023	SYSTEM	\$14,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user pansag1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
										16	Oct 2, 2023	SYSTEM	(\$14,400.00)	
										17	Oct 17, 2023	SYSTEM	\$14,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user gummer1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
17	Oct 17, 2023	SYSTEM	(\$14,400.00)											
18	Nov 3, 2023	SYSTEM	\$14,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user gummer1 overriding Payment Estimate Exception 22 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Jun 19, 2024

Contract ID: 221021-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J613534	0780	HALF-SOLE REPAIR	Material		18	Nov 3, 2023	SYSTEM	(\$14,400.00)		
				- Total				\$0.00		
				Material - Total				\$0.00		
	0780 - Total								\$0.00	
	0830	FINISH FIELD COAT (SYSTEM G)	Material		9	Jun 16, 2023	SYSTEM	\$18,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user stgemr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
								(\$18,800.00)		
				- Total				\$0.00		
				Material - Total				\$0.00		
	0830 - Total								\$0.00	
	0870	SILICONE EXPANSION JOINT SEALANT	Material		14	Sep 5, 2023	SYSTEM	\$9,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user pansag1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
								(\$9,240.00)		
						Sep 18, 2023	SYSTEM	\$9,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user pansag1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
								(\$9,240.00)		
				- Total		\$0.00				
				Material - Total		\$0.00				
	0870 - Total								\$0.00	
	0880	CONCRETE CRACK FILLER	Material		26	Mar 4, 2024	SYSTEM	\$182,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user krausm2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
								(\$182,900.00)		
				- Total		\$0.00				
				Material - Total		\$0.00				
	0880 - Total								\$0.00	
	0890	CONCRETE CRACK FILLER	Material		26	Mar 4, 2024	SYSTEM	\$158,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user krausm2 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
								(\$158,100.00)		
				- Total		\$0.00				
	Material - Total	\$0.00								
0890 - Total								\$0.00		
5004	CLEANING AND EPOXY COATING	Material		16	Oct 2, 2023	SYSTEM	\$4,094.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user pansag1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
							(\$4,094.46)			
					Oct 17, 2023	SYSTEM	\$4,094.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user gummer1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
							(\$4,094.46)			
					Nov 3, 2023	SYSTEM	\$4,094.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user gummer1 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
							(\$4,094.46)			
			- Total		\$0.00					
			Material - Total		\$0.00					
5004 - Total								\$0.00		
J613534 - Total								\$0.00		
J6S3556	0910	SHAPING	Material		10	Jul 5,	SYSTEM	\$7,344.00	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Jun 19, 2024

Contract ID: 221021-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3556	0910	SLOPES, CLASS III	Material			2023			Estimate Item Adjustment (0012) due to user krausm2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					10	Jul 5, 2023	SYSTEM	(\$7,344.00)						
					11	Jul 17, 2023	SYSTEM	\$7,344.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user pansag1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					11	Jul 17, 2023	SYSTEM	(\$7,344.00)						
					12	Aug 2, 2023	SYSTEM	\$7,344.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user pansag1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					12	Aug 2, 2023	SYSTEM	(\$7,344.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0910 - Total								\$0.00	
					J6S3556	0920	TYPE 5 AGGREGATE FOR BASE	Material		19	Nov 17, 2023	SYSTEM	\$7,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user pansag1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
19	Nov 17, 2023	SYSTEM	(\$7,020.00)											
20	Dec 1, 2023	SYSTEM	\$7,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user pansag1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
20	Dec 1, 2023	SYSTEM	(\$7,020.00)											
- Total										\$0.00				
Material - Total										\$0.00				
		Price FUEL		15						Sep 17, 2023	SYSTEM	(\$0.49)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
- Total										(\$0.49)				
Price FUEL - Total										(\$0.49)				
0920 - Total										(\$0.49)				
J6S3556	0930	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Price FUEL		18	Nov 3, 2023	SYSTEM	(\$1.26)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					- Total								(\$1.26)	
					Price FUEL - Total								(\$1.26)	
0930 - Total								(\$1.26)						
J6S3556	0940	TACK COAT	Material		18	Nov 3, 2023	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					18	Nov 3, 2023	SYSTEM	(\$160.00)						
					- Total								\$0.00	
Material - Total								\$0.00						
0940 - Total								\$0.00						
J6S3556	0950	CONCRETE SIDEWALK, 4 IN.	Material		15	Sep 17, 2023	SYSTEM	\$24,206.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user pansag1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					15	Sep 17, 2023	SYSTEM	(\$24,206.00)						
					16	Oct 2, 2023	SYSTEM	\$24,206.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user pansag1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					16	Oct 2, 2023	SYSTEM	(\$24,206.00)						
					17	Oct 17, 2023	SYSTEM	\$24,206.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					17	Oct 17, 2023	SYSTEM	(\$24,206.00)						
					18	Nov 3, 2023	SYSTEM	(\$24,206.00)						



Line Item Adjustments by Estimate

Jun 19, 2024

Contract ID: 221021-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3556	0950	CONCRETE SIDEWALK, 4 IN.	Material			2023						
				- Total							(\$24,206.00)	
				Material - Total							(\$24,206.00)	
						19	Nov 17, 2023	SYSTEM	\$24,206.00			
				- Total							\$24,206.00	
				MaterialCredit - Total							\$24,206.00	
	0950 - Total								\$0.00			
	0960	SLOPE PROTECTION	Material			16	Oct 2, 2023	SYSTEM	\$28,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user pansag1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
						16	Oct 2, 2023	SYSTEM	(\$28,560.00)			
						17	Oct 17, 2023	SYSTEM	\$28,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user gummer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
						17	Oct 17, 2023	SYSTEM	(\$28,560.00)			
						18	Nov 3, 2023	SYSTEM	(\$28,560.00)			
						19	Nov 17, 2023	SYSTEM	\$28,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user pansag1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
						19	Nov 17, 2023	SYSTEM	(\$28,560.00)			
				- Total							(\$28,560.00)	
				Material - Total							(\$28,560.00)	
						19	Nov 17, 2023	SYSTEM	\$28,560.00			
				- Total							\$28,560.00	
				MaterialCredit - Total							\$28,560.00	
	0960 - Total								\$0.00			
0970	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material			2	Mar 2, 2023	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user krausm2 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					2	Mar 2, 2023	SYSTEM	(\$10,000.00)				
			- Total							\$0.00		
			Material - Total							\$0.00		
0970 - Total								\$0.00				
1030	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material			19	Nov 17, 2023	SYSTEM	\$2,764.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user pansag1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					19	Nov 17, 2023	SYSTEM	(\$2,764.00)				
			- Total							\$0.00		
			Material - Total							\$0.00		
1030 - Total								\$0.00				
1040	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material			15	Sep 18, 2023	SYSTEM	\$2,461.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user pansag1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					15	Sep 17, 2023	SYSTEM	(\$2,461.00)				
					19	Nov 17, 2023	SYSTEM	\$2,461.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user pansag1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					19	Nov 17, 2023	SYSTEM	(\$2,461.00)				
			- Total							\$0.00		
			Material - Total							\$0.00		
1040 - Total								\$0.00				



Line Item Adjustments by Estimate

Jun 19, 2024

Contract ID: 221021-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3556	1050	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		15	Sep 18, 2023	SYSTEM	\$779.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user pansag1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					15	Sep 17, 2023	SYSTEM	(\$779.00)					
					19	Nov 17, 2023	SYSTEM	\$779.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user pansag1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					19	Nov 17, 2023	SYSTEM	(\$779.00)					
									- Total			\$0.00	
									Material - Total			\$0.00	
									1050 - Total			\$0.00	
					1060	FLOWABLE BACKFILL	Material		12	Aug 2, 2023	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user pansag1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
									12	Aug 2, 2023	SYSTEM	(\$25,000.00)	
									13	Aug 17, 2023	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
13	Aug 17, 2023	SYSTEM	(\$25,000.00)										
14	Sep 5, 2023	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user pansag1 overriding Payment Estimate Exception 2 on the current Payment Estimate.									
14	Sep 5, 2023	SYSTEM	(\$25,000.00)										
15	Sep 18, 2023	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user pansag1 overriding Payment Estimate Exception 14 on the current Payment Estimate.									
15	Sep 17, 2023	SYSTEM	(\$25,000.00)										
16	Oct 2, 2023	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user pansag1 overriding Payment Estimate Exception 8 on the current Payment Estimate.									
16	Oct 2, 2023	SYSTEM	(\$25,000.00)										
17	Oct 17, 2023	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user gummer1 overriding Payment Estimate Exception 8 on the current Payment Estimate.									
17	Oct 17, 2023	SYSTEM	(\$25,000.00)										
18	Nov 3, 2023	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user gummer1 overriding Payment Estimate Exception 9 on the current Payment Estimate.									
18	Nov 3, 2023	SYSTEM	(\$25,000.00)										
				- Total						\$0.00			
				Material - Total			\$0.00						
				1060 - Total			\$0.00						
1080	SLAB JACKING MATL HIGH DENSITY POLYURETH	Material		17	Oct 17, 2023	SYSTEM	(\$6,372.00)						
				18	Nov 3, 2023	SYSTEM	(\$43,086.00)						
				19	Nov 17, 2023	SYSTEM	\$43,086.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user pansag1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
				19	Nov 17, 2023	SYSTEM	(\$43,086.00)						
								- Total			(\$49,458.00)		
								Material - Total			(\$49,458.00)		
				MaterialCredit									
				18	Nov 3, 2023	SYSTEM	\$6,372.00						
				19	Nov 17, 2023	SYSTEM	\$43,086.00						



Line Item Adjustments by Estimate

Jun 19, 2024

Contract ID: 221021-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3556	1080	SLAB JACKING MATL HIGH DENSITY POLYURETH	MaterialCredit			2023							
			- Total							\$49,458.00			
			MaterialCredit - Total							\$49,458.00			
			1080 - Total							\$0.00			
J6S3556	1110	MISC.	Material		11	Jul 17, 2023	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user pansag1 overriding Payment Estimate Exception 20 on the current Payment Estimate.				
					11	Jul 17, 2023	SYSTEM	(\$2,500.00)					
					12	Aug 2, 2023	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user pansag1 overriding Payment Estimate Exception 28 on the current Payment Estimate.				
					12	Aug 2, 2023	SYSTEM	(\$5,000.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
1110 - Total							\$0.00						
J6S3556	1120	MISC.	Material		17	Oct 17, 2023	SYSTEM	\$3,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user gummer1 overriding Payment Estimate Exception 28 on the current Payment Estimate.				
					17	Oct 17, 2023	SYSTEM	(\$3,672.00)					
					18	Nov 3, 2023	SYSTEM	\$3,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user gummer1 overriding Payment Estimate Exception 29 on the current Payment Estimate.				
					18	Nov 3, 2023	SYSTEM	(\$3,672.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
1120 - Total							\$0.00						
J6S3556	1130	MGS GUARDRAIL	Construction Stockpile		10	Jul 5, 2023	SYSTEM	(\$5,491.50)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					17	Oct 17, 2023	SYSTEM	(\$47,854.50)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total							(\$53,346.00)	
					Construction Stockpile - Total							(\$53,346.00)	
					3	Mar 17, 2023	SYSTEM	\$53,346.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total							\$53,346.00	
Construction Stockpile STMI - Total							\$53,346.00						
1130 - Total							\$0.00						
J6S3556	1140	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		17	Oct 17, 2023	SYSTEM	(\$1,891.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total							(\$1,891.00)	
					Construction Stockpile - Total							(\$1,891.00)	
					3	Mar 17, 2023	SYSTEM	\$1,891.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total							\$1,891.00	
					Construction Stockpile STMI - Total							\$1,891.00	
1140 - Total							\$0.00						
J6S3556	1150	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile		17	Oct 17, 2023	SYSTEM	(\$6,795.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total							(\$6,795.00)	
					Construction Stockpile - Total							(\$6,795.00)	
					3	Mar 17, 2023	SYSTEM	\$6,795.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total							\$6,795.00	
					Construction Stockpile STMI - Total							\$6,795.00	
1150 - Total							\$0.00						



Line Item Adjustments by Estimate

Jun 19, 2024

Contract ID: 221021-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3556	1160	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		10	Jul 5, 2023	SYSTEM	(\$6,795.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					17	Oct 17, 2023	SYSTEM	(\$15,855.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							(\$22,650.00)		
				Construction Stockpile - Total							(\$22,650.00)		
					3	Mar 17, 2023	SYSTEM	\$22,650.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							\$22,650.00		
				Construction Stockpile STMI - Total							\$22,650.00		
				1160 - Total								\$0.00	
				J6S3556	1180	MGS END ANCHOR	Construction Stockpile		10	Jul 5, 2023	SYSTEM	(\$835.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
									17	Oct 17, 2023	SYSTEM	(\$6,680.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
- Total											(\$7,515.00)		
Construction Stockpile - Total											(\$7,515.00)		
	3	Mar 17, 2023	SYSTEM					\$7,515.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
- Total											\$7,515.00		
Construction Stockpile STMI - Total											\$7,515.00		
1180 - Total								\$0.00					
J6S3556	1190	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile						10	Jul 5, 2023	SYSTEM	(\$3,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
									17	Oct 17, 2023	SYSTEM	(\$15,000.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total							(\$18,750.00)		
				Construction Stockpile - Total							(\$18,750.00)		
					3	Mar 17, 2023	SYSTEM	\$18,750.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							\$18,750.00		
				Construction Stockpile STMI - Total							\$18,750.00		
				1190 - Total								\$0.00	
				J6S3556	1240	CONCRETE CRACK FILLER	Material		26	Mar 4, 2024	SYSTEM	\$53,304.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user krausm2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
									26	Mar 4, 2024	SYSTEM	(\$53,304.50)	
- Total											\$0.00		
Material - Total											\$0.00		
1240 - Total								\$0.00					
J6S3556	1250	PROTECTIVE COATING - CONCRETE BENTS AND	Material		8	Jun 2, 2023	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user krausm2 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					8	Jun 2, 2023	SYSTEM	(\$8,000.00)					
					9	Jun 16, 2023	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user stgemr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					9	Jun 16, 2023	SYSTEM	(\$8,000.00)					
				- Total							\$0.00		
				Material - Total							\$0.00		
1250 - Total								\$0.00					
J6S3556	1270	SUBSTRUCTURE REPAIR (UNFORMED)	Material		18	Nov 3, 2023	SYSTEM	\$20,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user gummer1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					18	Nov 3, 2023	SYSTEM	(\$20,000.00)					
					19	Nov 17, 2023	SYSTEM	\$20,000.00	This adjustment offsets the original system-generated Material Payment				



Line Item Adjustments by Estimate

Jun 19, 2024

Contract ID: 221021-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3556	1270	SUBSTRUCTURE REPAIR (UNFORMED)	Material			2023			Estimate Item Adjustment (0014) due to user pansag1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					19	Nov 17, 2023	SYSTEM	(\$20,000.00)					
											- Total	\$0.00	
											Material - Total	\$0.00	
						Overrun	Overrun	22	Jan 2, 2024	SYSTEM	(\$2,000.00)		
								24	Feb 1, 2024	SYSTEM	\$2,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1000.00000 - 1000.00000, 'is applied (if non-zero).	
											Overrun - Total	\$0.00	
											Overrun - Total	\$0.00	
											1270 - Total	\$0.00	
			J6S3556	1280	CONCRETE CRACK FILLER	Material		26	Mar 4, 2024	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user krausm2 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
	26	Mar 4, 2024					SYSTEM	(\$6,000.00)					
											- Total	\$0.00	
											Material - Total	\$0.00	
								1280 - Total	\$0.00				
J6S3556	1320	FINISH FIELD COAT (SYSTEM G)	Material		6	May 2, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user krausm2 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					6	May 2, 2023	SYSTEM	(\$3,000.00)					
											- Total	\$0.00	
											Material - Total	\$0.00	
								1320 - Total	\$0.00				
J6S3556	1370	SUBSTRUCTURE REPAIR (UNFORMED)	Material		15	Sep 18, 2023	SYSTEM	\$15,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user pansag1 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
					15	Sep 17, 2023	SYSTEM	(\$15,050.00)					
					16	Oct 2, 2023	SYSTEM	\$15,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user pansag1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					16	Oct 2, 2023	SYSTEM	(\$15,050.00)					
					17	Oct 17, 2023	SYSTEM	\$102,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user gummer1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					17	Oct 17, 2023	SYSTEM	(\$102,125.00)					
					18	Nov 3, 2023	SYSTEM	\$110,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user gummer1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
					18	Nov 3, 2023	SYSTEM	(\$110,725.00)					
					19	Nov 17, 2023	SYSTEM	\$110,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user pansag1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					19	Nov 17, 2023	SYSTEM	(\$110,725.00)					
					20	Dec 1, 2023	SYSTEM	\$110,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user pansag1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					20	Dec 1, 2023	SYSTEM	(\$110,725.00)					
					21	Dec 15, 2023	SYSTEM	\$110,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user pansag1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					21	Dec 15, 2023	SYSTEM	(\$110,725.00)					



Line Item Adjustments by Estimate

Jun 19, 2024

Contract ID: 221021-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J6S3556	1370	SUBSTRUCTURE REPAIR (UNFORMED)	Material		22	Jan 2, 2024	SYSTEM	\$110,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user pansag1 overriding Payment Estimate Exception 6 on the current Payment Estimate.						
					22	Jan 2, 2024	SYSTEM	(\$110,725.00)							
					23	Jan 15, 2024	SYSTEM	\$110,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user pansag1 overriding Payment Estimate Exception 6 on the current Payment Estimate.						
					23	Jan 15, 2024	SYSTEM	(\$110,725.00)							
					24	Feb 1, 2024	SYSTEM	\$110,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user pansag1 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
					24	Feb 1, 2024	SYSTEM	(\$110,725.00)							
					25	Feb 16, 2024	SYSTEM	\$110,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user krausm2 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
					25	Feb 16, 2024	SYSTEM	(\$110,725.00)							
					26	Mar 4, 2024	SYSTEM	\$110,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user krausm2 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
					26	Mar 4, 2024	SYSTEM	(\$110,725.00)							
					27	Mar 18, 2024	SYSTEM	\$110,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user krausm2 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
					27	Mar 18, 2024	SYSTEM	(\$110,725.00)							
					28	Apr 2, 2024	SYSTEM	\$110,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user pansag1 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
					28	Apr 2, 2024	SYSTEM	(\$110,725.00)							
					29	Apr 15, 2024	SYSTEM	\$110,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user pansag1 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
					29	Apr 15, 2024	SYSTEM	(\$110,725.00)							
					30	May 1, 2024	SYSTEM	\$110,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user corrij1 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
					30	May 1, 2024	SYSTEM	(\$110,725.00)							
					31	May 16, 2024	SYSTEM	\$110,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user corrij1 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
					31	May 16, 2024	SYSTEM	(\$110,725.00)							
					32	Jun 3, 2024	SYSTEM	\$110,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user corrij1 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
					32	Jun 3, 2024	SYSTEM	(\$110,725.00)							
					33	Jun 17, 2024	SYSTEM	\$110,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user corrij1 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
					33	Jun 17, 2024	SYSTEM	(\$110,725.00)							
													- Total	\$0.00	
													Material - Total	\$0.00	
													1370 - Total	\$0.00	
						1380	CLEANING AND EPOXY COATING	Material		11	Jul 17, 2023	SYSTEM	\$300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user pansag1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
										11	Jul 17, 2023	SYSTEM	(\$300.00)		



Line Item Adjustments by Estimate

Jun 19, 2024

Contract ID: 221021-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3556	1380	CLEANING AND EPOXY COATING	Material		12	Aug 2, 2023	SYSTEM	\$303.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user pansag1 overriding Payment Estimate Exception 23 on the current Payment Estimate.				
					12	Aug 2, 2023	SYSTEM	(\$303.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					1380 - Total							\$0.00	
	1390	CONCRETE CRACK FILLER	Material		26	Mar 4, 2024	SYSTEM	\$4,675.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user krausm2 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					26	Mar 4, 2024	SYSTEM	(\$4,675.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					1390 - Total							\$0.00	
	1470	SILICONE EXPANSION JOINT SEALANT	Material		16	Oct 2, 2023	SYSTEM	\$4,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user pansag1 overriding Payment Estimate Exception 25 on the current Payment Estimate.				
					16	Oct 2, 2023	SYSTEM	(\$4,960.00)					
					17	Oct 17, 2023	SYSTEM	(\$4,960.00)					
					18	Nov 3, 2023	SYSTEM	(\$4,960.00)					
					- Total							(\$9,920.00)	
					Material - Total							(\$9,920.00)	
					MaterialCredit								
					18	Nov 3, 2023	SYSTEM	\$4,960.00					
19	Nov 17, 2023	SYSTEM	\$4,960.00										
- Total							\$9,920.00						
MaterialCredit - Total							\$9,920.00						
1470 - Total							\$0.00						
	1500	CONCRETE CRACK FILLER	Material		26	Mar 4, 2024	SYSTEM	\$5,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user krausm2 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					26	Mar 4, 2024	SYSTEM	(\$5,400.00)					
					- Total							\$0.00	
Material - Total							\$0.00						
1500 - Total							\$0.00						
J6S3556 - Total							(\$1.75)						
Overall - Total							(\$1.75)						



Contract Adjustments for Contract - 221021-F02

There are no contract adjustments to display for this contract.