



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 18, 2023

Pay Estimate Created Date: September 19, 2023

Final Estimate Number 5	Contract ID 221021-F06 Prime Contractor SWATA Group, LLC	Pay Period Start August 2, 2023 Pay Period End September 15, 2023	Original Contract Amount \$164,438.90 Net Change Order Amount \$16,622.10 Current Contract Amount \$181,061.00
-----------------------------------	---------------------------------------------------------------------------	------------------------------------------------------------------------------------	-------------------------------------------------------------------------------------------------------------------------------------------

Approval Date		By User
October 10, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	morgac1
October 10, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
October 17, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
July 1, 2023	July 1, 2023	June 30, 2023	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	September 19, 2023	September 19, 2023	
Awarded Date	November 2, 2022	November 2, 2022	
Letting Date	October 21, 2022	October 21, 2022	
Notice to Proceed Date	December 5, 2022	December 5, 2022	
Open to Traffic Date			
Work Began Date	June 19, 2023	June 19, 2023	

Contract Total Pay For Estimate No. 5

	This Estimate	Previous	To Date
221021-F06			
Total Posted Items Pay	\$0.00	\$181,061.00	\$181,061.00
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$181,061.00	\$181,061.00
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on October 18, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSLM0021		Sound wall repairs	64	ST LOUIS	from east of Clayton Road to west of McCutcheon near Richmond Heights

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
JSLM0021	Posted Item Pay	\$0.00	\$181,061.00
	Gross Item Adjustments	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$181,061.00
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 18, 2023

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 18, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221021-F06	JSLM0021	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$710.00	\$710.00
		0001	0020	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$6,000.00	\$6,000.00
		0001	0030	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	2.00	0.00	2.00	EA	2.00	\$300.00	\$600.00
		0001	0040	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$5,500.00	\$0.00
		0001	0041	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$567.00	\$567.00
		0001	0050	7209904	MISC.SOUND WALL REPLACEMENT	336.00	37.00	373.00	SQFT	373.00	\$450.00	\$167,850.00
		0001	0060	8059901	MISC.SITE RESTORATION	1.00	0.00	1.00	LS	1.00	\$400.00	\$400.00
		0001	0070	8061016	SEDIMENT REMOVAL	3.00	-3.00	0.00	CUYD	0.00	\$0.10	\$0.00
		0001	0080	8061019	SILT FENCE	276.00	-276.00	0.00	LF	0.00	\$0.10	\$0.00
		0020	0090	9019400	TEMPORARY LIGHTING	1.00	0.00	1.00	LS	1.00	\$1.00	\$1.00
		0001	5001	6189901	MISC.Contract Bond	0.00	1.00	1.00	LS	1.00	\$4,933.00	\$4,933.00
		Project JSLM0021 - Total Value Posted to Date as of Report Generated Date										
221021-F06 Overall - Total Value Posted to Date as of Report Generated Date											\$181,061.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 18, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Oct 18, 2023

Contract ID: 221021-F06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JSLM0021	0050	MISC.	Material		2	Jul 1, 2023	SYSTEM	\$151,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user anderk overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					2	Jul 1, 2023	SYSTEM	(\$151,200.00)					
					3	Jul 17, 2023	SYSTEM	\$151,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user anderk overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					3	Jul 17, 2023	SYSTEM	(\$151,200.00)					
	- Total								\$0.00				
	Material - Total								\$0.00				
	0050 - Total								\$0.00				
	0090	TEMPORARY LIGHTING	Material		2	Jul 1, 2023	SYSTEM	\$1.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user anderk overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					2	Jul 1, 2023	SYSTEM	(\$1.00)					
					- Total								\$0.00
Material - Total								\$0.00					
0090 - Total								\$0.00					
JSLM0021 - Total								\$0.00					
Overall - Total								\$0.00					



Contract Adjustments for Contract - 221021-F06

There are no contract adjustments to display for this contract.