



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 18, 2023

Pay Estimate Created Date: February 16, 2023

Progress Estimate Number 1	Contract ID 221021-F07 Prime Contractor Concrete Strategies, LLC	Pay Period Start See NTP Date Pay Period End February 15, 2023	Original Contract Amount \$5,631,445.13 Net Change Order Amount \$0.00 Current Contract Amount \$5,631,445.13
--------------------------------------	---	---	--

Approval Date		By User
February 16, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	sawyej2
February 16, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	morgac1
February 17, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 15, 2023	December 15, 2023		2.32%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 2, 2022	November 2, 2022	
Letting Date	October 21, 2022	October 21, 2022	
Notice to Proceed Date	January 3, 2023	January 3, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 1

	This Estimate	Previous	To Date
221021-F07			
Total Posted Items Pay	\$130,910.04	\$0.00	\$130,910.04
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$130,910.04		\$130,910.04

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3532	0010	2019901	MISC.VEGETATION, CLEARING AND TRIMMING	LS	\$89,825.780	0.75	\$67,369.34
	0090	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$10,702.880	1	\$10,702.88
	0110	6169901	MISC.TEMPORARY TRAFFIC CONTROL	LS	\$89,593.300	0.5	\$44,796.65
	0120	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	EA	\$1,605.430	2	\$3,210.86
	0280	8061007A	CURB INLET CHECK	EA	\$214.060	1	\$214.06
	0310	8061019	SILT FENCE	LF	\$3.750	1,231	\$4,616.25
Project J6S3532 - Total							\$130,910.04
Overall - Total							\$130,910.04

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on February 18, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3532	FAF 30-1(49)	2 Bridge rehabilitations	30	ST LOUIS	over the Meramec River

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J6S3532	Posted Item Pay	\$130,910.04	\$0.00	\$130,910.04
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$130,910.04	\$0.00	\$130,910.04
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on February 18, 2023

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 18, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221021-F07	J6S3532	0001	0010	2019901	MISC.VEGETATION, CLEARING AND TRIMMING	1.00	0.00	1.00	LS	0.75	\$89,825.78	\$67,369.34
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$149,537.57	\$0.00
		0001	0030	2072000	LINEAR GRADING CLASS 2	14.40	0.00	14.40	STA	0.00	\$2,215.21	\$0.00
		0001	0040	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	3,079.00	0.00	3,079.00	SQYD	0.00	\$10.69	\$0.00
		0001	0050	4019905	MISC.OPTIONAL SHOULDER	3,079.30	0.00	3,079.30	SQYD	0.00	\$62.86	\$0.00
		0001	0060	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	0.00	\$3,210.86	\$0.00
		0001	0070	6122020	REPLACEMENT SAND BARREL	4.00	0.00	4.00	EA	0.00	\$256.87	\$0.00
		0001	0080	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	0.00	2.00	EA	0.00	\$1,605.43	\$0.00
		0001	0090	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	1.00	\$10,702.88	\$10,702.88
		0001	0100	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	0.00	\$428.12	\$0.00
		0001	0110	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.50	\$89,593.30	\$44,796.65
		0001	0120	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	7.00	0.00	7.00	EA	2.00	\$1,605.43	\$3,210.86
		0001	0130	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	3,513.00	0.00	3,513.00	LF	0.00	\$40.67	\$0.00
		0001	0140	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	3,513.00	0.00	3,513.00	LF	0.00	\$21.41	\$0.00
		0001	0150	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$803,955.20	\$0.00
		0001	0160	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00
		0001	0170	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	4.00	0.00	4.00	EA	0.00	\$294.33	\$0.00
		0001	0180	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	13,550.00	0.00	13,550.00	LF	0.00	\$0.20	\$0.00
		0001	0190	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	10,276.00	0.00	10,276.00	LF	0.00	\$0.19	\$0.00
		0001	0200	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	326.00	0.00	326.00	LF	0.00	\$1.07	\$0.00
		0001	0210	6209901	MISC.OPTIONAL TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$4,816.30	\$0.00
		0001	0220	6209902	MISC.PREFORMED THERMOPLASTIC PAVEMENT MARKING, LANE DROP ARROW	1.00	0.00	1.00	EA	0.00	\$856.23	\$0.00
		0001	0230	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	30.10	0.00	30.10	STA	0.00	\$317.10	\$0.00
		0001	0240	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$6,421.73	\$0.00
		0001	0250	8025006	MULCHING	4.80	0.00	4.80	ACRE	0.00	\$1,177.32	\$0.00
		0001	0260	8051000A	SEEDING - COOL SEASON GRASSES	3.20	0.00	3.20	ACRE	0.00	\$2,568.69	\$0.00
		0001	0270	8061006	ALTERNATE DITCH CHECK	476.00	0.00	476.00	LF	0.00	\$12.84	\$0.00
		0001	0280	8061007A	CURB INLET CHECK	1.00	0.00	1.00	EA	1.00	\$214.06	\$214.06
		0001	0290	8061016	SEDIMENT REMOVAL	63.00	0.00	63.00	CUYD	0.00	\$42.18	\$0.00
		0001	0300	8061017	TEMPORARY SEEDING	1.60	0.00	1.60	ACRE	0.00	\$2,140.58	\$0.00
		0001	0310	8061019	SILT FENCE	4,645.00	0.00	4,645.00	LF	1,231.00	\$3.75	\$4,616.25
		0070	0320	2161000	SCARIFICATION OF BRIDGE DECK	5,327.00	0.00	5,327.00	SQYD	0.00	\$6.57	\$0.00
		0070	0330	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	152.00	0.00	152.00	LF	0.00	\$575.43	\$0.00
		0070	0340	2169903	MISC.REMOVE AND REPLACE BARRIER	40.00	0.00	40.00	LF	0.00	\$696.87	\$0.00
		0070	0350	5029907	MISC.FURNISH POLYESTER POLYMER CONCRETE WEARING SURFACE	148.00	0.00	148.00	CUYD	0.00	\$3,752.15	\$0.00
		0070	0360	5059905	MISC.PLACE POLYESTER POLYMER CONCRETE WEARING SURFACE	5,327.00	0.00	5,327.00	SQYD	0.00	\$35.25	\$0.00
		0070	0370	7039907	MISC.HIGH PERFORMANCE CONCRETE	20.90	0.00	20.90	CUYD	0.00	\$14,030.19	\$0.00
		0070	0380	7040101	SUBSTRUCTURE REPAIR (FORMED)	10.00	0.00	10.00	SQFT	0.00	\$288.97	\$0.00
		0070	0390	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	810.00	0.00	810.00	SQFT	0.00	\$130.15	\$0.00
		0070	0400	7040104	HALF-SOLE REPAIR	1,800.00	0.00	1,800.00	SQFT	0.00	\$46.61	\$0.00
		0070	0410	7061070	MECHANICAL BAR SPLICE	74.00	0.00	74.00	EA	0.00	\$69.83	\$0.00
		0070	0420	7101000	REINFORCING STEEL (EPOXY COATED)	4,820.00	0.00	4,820.00	LB	0.00	\$3.36	\$0.00
		0070	0430	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$32,108.65	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 18, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
221021-F07	J6S3532	0070	0440	7120900	EXPANSION DEVICE (FINGER PLATE)	76.00	0.00	76.00	LF	0.00	\$2,997.91	\$0.00		
		0070	0450	7123620	DRAINAGE SYSTEM (ON STRUCTURE)	1.00	0.00	1.00	LS	0.00	\$21,498.60	\$0.00		
		0070	0460	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	4,300.00	0.00	4,300.00	SQFT	0.00	\$36.39	\$0.00		
		0070	0470	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	4,300.00	0.00	4,300.00	SQFT	0.00	\$4.28	\$0.00		
		0070	0480	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	4,300.00	0.00	4,300.00	SQFT	0.00	\$2.14	\$0.00		
		0070	0490	7125370A	FINISH FIELD COAT (SYSTEM G)	4,300.00	0.00	4,300.00	SQFT	0.00	\$2.14	\$0.00		
		0070	0500	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	76.00	0.00	76.00	LF	0.00	\$607.04	\$0.00		
		0071	0510	2161000	SCARIFICATION OF BRIDGE DECK	5,327.00	0.00	5,327.00	SQYD	0.00	\$6.57	\$0.00		
		0071	0520	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	152.00	0.00	152.00	LF	0.00	\$575.43	\$0.00		
		0071	0530	2169903	MISC.REMOVE AND REPLACE BARRIER	40.00	0.00	40.00	LF	0.00	\$696.87	\$0.00		
		0071	0540	5029907	MISC.FURNISH POLYESTER POLYMER CONCRETE WEARING SURFACE	148.00	0.00	148.00	CUYD	0.00	\$3,752.15	\$0.00		
		0071	0550	5059905	MISC.PLACE POLYESTER POLYMER CONCRETE WEARING SURFACE	5,327.00	0.00	5,327.00	SQYD	0.00	\$35.25	\$0.00		
		0071	0560	7039907	MISC.HIGH PERFORMANCE CONCRETE	20.90	0.00	20.90	CUYD	0.00	\$14,030.19	\$0.00		
		0071	0570	7040101	SUBSTRUCTURE REPAIR (FORMED)	20.00	0.00	20.00	SQFT	0.00	\$288.97	\$0.00		
		0071	0580	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	585.00	0.00	585.00	SQFT	0.00	\$130.15	\$0.00		
		0071	0590	7040104	HALF-SOLE REPAIR	3,800.00	0.00	3,800.00	SQFT	0.00	\$46.61	\$0.00		
		0071	0600	7061070	MECHANICAL BAR SPLICE	74.00	0.00	74.00	EA	0.00	\$69.83	\$0.00		
		0071	0610	7101000	REINFORCING STEEL (EPOXY COATED)	4,820.00	0.00	4,820.00	LB	0.00	\$3.36	\$0.00		
		0071	0620	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$25,686.92	\$0.00		
		0071	0630	7120900	EXPANSION DEVICE (FINGER PLATE)	76.00	0.00	76.00	LF	0.00	\$2,997.91	\$0.00		
		0071	0640	7123620	DRAINAGE SYSTEM (ON STRUCTURE)	1.00	0.00	1.00	LS	0.00	\$21,498.60	\$0.00		
		0071	0650	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	4,300.00	0.00	4,300.00	SQFT	0.00	\$36.39	\$0.00		
		0071	0660	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	4,300.00	0.00	4,300.00	SQFT	0.00	\$4.28	\$0.00		
		0071	0670	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	4,300.00	0.00	4,300.00	SQFT	0.00	\$2.14	\$0.00		
		0071	0680	7125370A	FINISH FIELD COAT (SYSTEM G)	4,300.00	0.00	4,300.00	SQFT	0.00	\$2.14	\$0.00		
		0071	0690	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	76.00	0.00	76.00	LF	0.00	\$607.04	\$0.00		
		Project J6S3532 - Total Value Posted to Date as of Report Generated Date												\$130,910.04
		221021-F07 Overall - Total Value Posted to Date as of Report Generated Date												\$130,910.04



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 18, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6S3532

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0010	2019901	MISC.	2/15/23	2/16/23	0.75	LS	20' from outside of each bridge, and everything in between.					Partial payment @ 75% of bid quantity, subcontractor has to return to trim from lane closures @ all 4 corners of the project.
0090	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	2/15/23	2/16/23	1.00	EA	N/A					One Crash Truck w/Truck Mounted Attenuator on-site and being utilized for lane closures.
0110	6169901	MISC.	2/15/23	2/16/23	0.50	LS	N/A					Partial payment @ 50% of bid quantity. Traffic control has been setup and currently being utilized.
0120	6169902	MISC. TRAFFIC CONTROL DEVICES	2/15/23	2/16/23	2.00	EA	EB & WB 30					Partial payment of 2 CMS, as there are only 2 currently being utilized on the project.
0280	8061007A	CURB INLET CHECK	2/15/23	2/16/23	1.00	EA	Larkin Williams Rd					N/A
0310	8061019	SILT FENCE	2/15/23	2/16/23	1,231.00	LF	Under Bridges					Partial Payment for LF of silt fence/straw wattles that have been placed @ this time. Remainder of silt fence to be installed before shoulder work begins.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 221021-F07

No Data Available