



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 19, 2023

Pay Estimate Created Date: April 17, 2023

Progress Estimate Number 1	Contract ID 221021-H03 Prime Contractor Apex Paving Co.	Pay Period Start See NTP Date April 15, 2023	Pay Period End	Original Contract Amount \$9,079,379.49 Net Change Order Amount (\$38,337.28) Current Contract Amount \$9,041,042.21
--------------------------------------	--	---	-----------------------	--

Approval Date	By User
April 17, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by coolec1
April 17, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by stottt1
April 18, 2023	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2023	November 1, 2023		0.18%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 2, 2022	November 2, 2022	
Letting Date	October 21, 2022	October 21, 2022	
Notice to Proceed Date	January 2, 2023	January 2, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 1			
	This Estimate	Previous	To Date
221021-H03			
Total Posted Items Pay	\$16,240.14	\$0.00	\$16,240.14
Gross Item Adjustments	\$371,787.25	\$0.00	\$371,787.25
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$0.00	\$388,027.39
Contract Total Payable This Estimate:	\$388,027.39		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3702	0400	6161005	CONSTRUCTION SIGNS	SQFT	\$5.500	313.34	\$1,723.37
	0420	6161025	CHANNELIZER (TRIM LINE)	EA	\$18.000	100	\$1,800.00
	0440	6161033	DIRECTIONAL INDICATOR BARRICADE	EA	\$20.000	18	\$360.00
	0450	6161040	FLASHING ARROW PANEL	EA	\$750.000	1	\$750.00
	0460	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$3,200.000	2	\$6,400.00
	0510	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$2.280	172.2	\$392.62
	0520	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$6.770	711.1	\$4,814.15
Project J9P3702 - Total							\$16,240.14
Overall - Total							\$16,240.14

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3700	0250	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$116,271.25
	0260	MGS BRIDGE APPROACH TRANSITION SECTION	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$6,801.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 19, 2023

Pay Estimate Created Date: April 17, 2023

Progress Estimate Number 1		Contract ID Prime Contractor	221021-H03 Apex Paving Co.	Pay Period Start Pay Period End	See NTP Date April 15, 2023	Original Contract Amount Net Change Order Amount Current Contract Amount	\$9,079,379.49 (\$38,337.28) \$9,041,042.21	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3700		(REGULAR/NO CURB)						
	0270	MGS END ANCHOR	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$4,100.00
	0280	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$11,250.00
J9P3702	0400	CONSTRUCTION SIGNS	Material			-313.34	\$5.50	(\$1,723.37)
	0400	CONSTRUCTION SIGNS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user coolec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	313.34	\$5.50	\$1,723.37
	0420	CHANNELIZER (TRIM LINE)	Material			-100	\$18.00	(\$1,800.00)
	0420	CHANNELIZER (TRIM LINE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user coolec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	100	\$18.00	\$1,800.00
	0440	DIRECTIONAL INDICATOR BARRICADE	Material			-18	\$20.00	(\$360.00)
	0440	DIRECTIONAL INDICATOR BARRICADE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user coolec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	18	\$20.00	\$360.00
	0450	FLASHING ARROW PANEL	Material			-1	\$750.00	(\$750.00)
	0450	FLASHING ARROW PANEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user coolec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	1	\$750.00	\$750.00
	0460	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material			-2	\$3,200.00	(\$6,400.00)
	0460	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user coolec1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	2	\$3,200.00	\$6,400.00
J9P3704	0900	GUARDRAIL TYPE E, 6 FT. POST, 3 FT.-1.5 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$10,500.00
	0910	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$63,836.50
	0920	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$47,607.00
	0930	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$7,510.50
	0940	MGS END ANCHOR	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$8,200.00
	0950	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$2,250.00
	0960	TYPE A CRASHWORTHY	Construction		Payment Estimate Item Adjustment generated			\$88,125.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 19, 2023

Pay Estimate Created Date: April 17, 2023

Progress Estimate Number 1		Contract ID 221021-H03	Prime Contractor Apex Paving Co.	Pay Period Start See NTP Date	Pay Period End April 15, 2023	Original Contract Amount \$9,079,379.49	Net Change Order Amount (\$38,337.28)	Current Contract Amount \$9,041,042.21
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3704		END TERMINAL (MASH)	Stockpile		Stockpile Transaction			
J9S3587	1160	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$1,586.00
	1170	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$3,750.00
Total								\$371,787.25



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on April 19, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3700	FAF 60-4(91)	Resurface	60	BUTLER	on WBL from 0.8 mile west of Route PP to 0.3 mile east of Route V, on EBL from 0.8 mile east of Route 21 to Route V near Ellsinore
J9P3702	FAF 60-4(92)	Resurface	60	STODDARD	from 2 miles east of Route 51 to Route F near Dudley
J9P3704	FAF 60-4(94)	Shoulder improvement	60	BUTLER	on Route 60 from Route 60/67 interchange to 2.3 miles east of Route 51, on Bus. 60 from Route 60 to Route B near Poplar Bluff
J9S3587	FAS S703(50)	Resurface	60	BUTLER	from Short Leaf Drive to Route W near Poplar Bluff
J9S3588	FAS S703(49)	Resurface	60 OR	BUTLER	from Township Line Road to end of state maintenance near Poplar Bluff

Totals by Job Numbers

Job Number	This Estimate	Previous	To Date
J9P3700	Posted Item Pay	\$0.00	\$0.00
	Gross Item Adjustments	\$138,422.25	\$138,422.25
	Gross Item Pay	\$138,422.25	\$0.00
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
J9P3702	Posted Item Pay	\$16,240.14	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00
	Gross Item Pay	\$16,240.14	\$0.00
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
J9P3704	Posted Item Pay	\$0.00	\$0.00
	Gross Item Adjustments	\$228,029.00	\$0.00
	Gross Item Pay	\$228,029.00	\$0.00
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
J9S3587	Posted Item Pay	\$0.00	\$0.00
	Gross Item Adjustments	\$5,336.00	\$0.00
	Gross Item Pay	\$5,336.00	\$0.00
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
J9S3588	Posted Item Pay	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on April 19, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9P3702, Item 6161005, Project Item Line Number 0400, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Awaiting Certifications	coolec1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3702, Item 6161025, Project Item Line Number 0420, Material Set 616102596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Awaiting Certifications	coolec1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3702, Item 6161033, Project Item Line Number 0440, Material Set 616103396, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Awaiting Certifications	coolec1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3702, Item 6161040, Project Item Line Number 0450, Material Set 616104096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Awaiting Certifications	coolec1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3702, Item 6161098A, Project Item Line Number 0460, Material Set 6161098A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Awaiting Certifications	coolec1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 19, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
221021-H03	J9P3700	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$30,000.00	\$0.00		
		0001	0020	2159903	MISC.MODIFIED SHAPING SLOPES CLASS III	480.00	0.00	480.00	LF	0.00	\$14.00	\$0.00		
		0001	0030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	119.00	0.00	119.00	TONS	0.00	\$135.99	\$0.00		
		0001	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	6,015.40	0.00	6,015.40	TONS	0.00	\$97.78	\$0.00		
		0001	0050	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	53.70	0.00	53.70	TONS	0.00	\$220.14	\$0.00		
		0001	0060	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	17,811.30	0.00	17,811.30	TONS	0.00	\$93.17	\$0.00		
		0001	0070	4031056	ASPHALT PERFORMANCE TESTING	1.00	0.00	1.00	LS	0.00	\$1,597.39	\$0.00		
		0001	0080	4031058	INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	0.00	\$7,863.80	\$0.00		
		0001	0090	4031059	PAVER-MOUNTED THERMAL PROFILES	1.00	0.00	1.00	LS	0.00	\$13,606.50	\$0.00		
		0001	0100	4071005	TACK COAT	18,199.00	0.00	18,199.00	GAL	0.00	\$1.00	\$0.00		
		0001	0110	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$0.00	\$0.00		
		0001	0120	6161005	CONSTRUCTION SIGNS	1,017.00	0.00	1,017.00	SQFT	0.00	\$5.50	\$0.00		
		0001	0130	6161025	CHANNELIZER (TRIM LINE)	300.00	0.00	300.00	EA	0.00	\$18.00	\$0.00		
		0001	0140	6161030	TYPE III MOVEABLE BARRICADE	6.00	0.00	6.00	EA	0.00	\$110.00	\$0.00		
		0001	0150	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	0.00	\$750.00	\$0.00		
		0001	0160	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	8.00	-8.00	0.00	EA	0.00	\$4,792.16	\$0.00		
		0001	0170	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$111,702.48	\$0.00		
		0001	0180	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	7.00	0.00	7.00	EA	0.00	\$245.00	\$0.00		
		0001	0190	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	63,231.00	0.00	63,231.00	LF	0.00	\$0.22	\$0.00		
		0001	0200	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	47,624.00	0.00	47,624.00	LF	0.00	\$0.21	\$0.00		
		0001	0210	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$10,649.25	\$0.00		
		0001	0220	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	43,003.00	0.00	43,003.00	SQYD	0.00	\$4.45	\$0.00		
		0001	0230	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	19,275.00	0.00	19,275.00	SQYD	0.00	\$0.70	\$0.00		
		0001	0240	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	810.60	0.00	810.60	STA	0.00	\$31.91	\$0.00		
		0010	0250	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	6,088.00	0.00	6,088.00	LF	0.00	\$31.00	\$0.00		
		0010	0260	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	3.00	0.00	3.00	EA	0.00	\$3,800.00	\$0.00		
		0010	0270	6061080	MGS END ANCHOR	5.00	0.00	5.00	EA	0.00	\$1,400.00	\$0.00		
		0010	0280	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6.00	0.00	6.00	EA	0.00	\$3,000.00	\$0.00		
		Project J9P3700 - Total Value Posted to Date as of Report Generated Date												\$0.00
		J9P3702	0001	0290	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$13,210.00	\$0.00	
0300	2159903			MISC.MODIFIED SHAPING SLOPES, CLASS III	1,360.00	0.00	1,360.00	LF	0.00	\$12.12	\$0.00			
0310	3049910			MISC.PERMANENT AGGREGATE EDGE TREATMENT	778.20	0.00	778.20	TONS	0.00	\$42.87	\$0.00			
0320	3105003			GRAVEL (A) OR CRUSHED STONE (B)	1.00	0.00	1.00	SQYD	0.00	\$106.49	\$0.00			
0330	4011209			BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	10,902.90	0.00	10,902.90	TONS	0.00	\$84.25	\$0.00			
0340	4030103			ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	7,568.40	0.00	7,568.40	TONS	0.00	\$87.98	\$0.00			
0350	4071005			TACK COAT	14,206.00	0.00	14,206.00	GAL	0.00	\$1.00	\$0.00			
0360	4091048			EMULSIFIED ASPHALT, SEAL COAT	267.00	0.00	267.00	GAL	0.00	\$7.00	\$0.00			
0370	4094011			SEAL COAT AGGREGATE, GRADE B1	667.00	0.00	667.00	SQYD	0.00	\$7.00	\$0.00			
0380	4134000			BITUMINOUS FOG SEAL	11,045.00	0.00	11,045.00	GAL	0.00	\$1.00	\$0.00			
0390	6123000A			TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$0.00	\$0.00			
0400	6161005			CONSTRUCTION SIGNS	1,995.00	0.00	1,995.00	SQFT	313.34	\$5.50	\$1,723.37			
0410	6161008			ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	0.00	\$30.00	\$0.00			
0420	6161025			CHANNELIZER (TRIM LINE)	410.00	0.00	410.00	EA	100.00	\$18.00	\$1,800.00			
0430	6161030			TYPE III MOVEABLE BARRICADE	20.00	0.00	20.00	EA	0.00	\$110.00	\$0.00			
0440	6161033			DIRECTIONAL INDICATOR BARRICADE	40.00	0.00	40.00	EA	18.00	\$20.00	\$360.00			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 19, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
221021-H03	J9P3702	0001	0450	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	1.00	\$750.00	\$750.00		
		0001	0460	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	2.00	\$3,200.00	\$6,400.00		
		0001	0470	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$157,529.97	\$0.00		
		0001	0480	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	102,350.00	0.00	102,350.00	LF	0.00	\$0.22	\$0.00		
		0001	0490	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	81,905.00	0.00	81,905.00	LF	0.00	\$0.21	\$0.00		
		0001	0500	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,750.00	0.00	1,750.00	LF	0.00	\$1.00	\$0.00		
		0001	0510	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	65,331.00	0.00	65,331.00	SQYD	172.20	\$2.28	\$392.62		
		0001	0520	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	9,102.00	0.00	9,102.00	SQYD	711.10	\$6.77	\$4,814.15		
		0001	0530	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,069.60	0.00	1,069.60	STA	0.00	\$13.00	\$0.00		
		0010	0540	6061060	MGS GUARDRAIL	1,865.00	0.00	1,865.00	LF	0.00	\$32.48	\$0.00		
		0010	0550	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$3,750.00	\$0.00		
		0010	0560	6061074	MGS HEIGHT AND BLOCK TRANSITION	8.00	0.00	8.00	EA	0.00	\$813.00	\$0.00		
		0010	0570	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	0.00	\$1,650.00	\$0.00		
		0010	0580	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	4.00	0.00	4.00	EA	0.00	\$4,000.00	\$0.00		
		0010	0590	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	17.00	0.00	17.00	EA	0.00	\$3,600.00	\$0.00		
		0070	0600	2169903	MISC.REMOVAL OF BRIDGE GUARDRAIL (THRIE BEAM)	196.00	0.00	196.00	LF	0.00	\$55.00	\$0.00		
		0070	0610	7040104	HALF-SOLE REPAIR	100.00	0.00	100.00	SQFT	0.00	\$170.00	\$0.00		
		0070	0620	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	196.00	0.00	196.00	LF	0.00	\$438.33	\$0.00		
		0071	0630	2169903	MISC.REMOVAL OF BRIDGE GUARDRAIL (THRIE BEAM)	196.00	0.00	196.00	LF	0.00	\$55.00	\$0.00		
		0071	0640	7040104	HALF-SOLE REPAIR	100.00	0.00	100.00	SQFT	0.00	\$170.00	\$0.00		
		0071	0650	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	196.00	0.00	196.00	LF	0.00	\$438.33	\$0.00		
		Project J9P3702 - Total Value Posted to Date as of Report Generated Date												\$16,240.13
		J9P3704	0001	0660	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$36,000.00	\$0.00	
0670	2071000			LINEAR GRADING CLASS 1	74.30	0.00	74.30	STA	0.00	\$299.39	\$0.00			
0680	2159903			MISC.MODIFIED SHAPING SLOPES, CLASS III	3,760.00	0.00	3,760.00	LF	0.00	\$12.00	\$0.00			
0690	4011209			BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	17,407.20	0.00	17,407.20	TONS	0.00	\$92.85	\$0.00			
0700	4019905			MISC.6" OPTIONAL PAVEMENT	1,682.60	0.00	1,682.60	SQYD	0.00	\$126.26	\$0.00			
0710	4071005			TACK COAT	14,018.00	0.00	14,018.00	GAL	0.00	\$1.06	\$0.00			
0720	4134000			BITUMINOUS FOG SEAL	15,129.00	0.00	15,129.00	GAL	0.00	\$1.06	\$0.00			
0730	6092013			INTEGRAL CURB TYPE M	1,440.00	0.00	1,440.00	LF	0.00	\$85.86	\$0.00			
0740	6123000A			TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	0.00	\$0.00	\$0.00			
0750	6161005			CONSTRUCTION SIGNS	1,432.00	0.00	1,432.00	SQFT	0.00	\$5.50	\$0.00			
0760	6161008			ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	0.00	\$30.00	\$0.00			
0770	6161025			CHANNELIZER (TRIM LINE)	500.00	0.00	500.00	EA	0.00	\$18.00	\$0.00			
0780	6161030			TYPE III MOVEABLE BARRICADE	20.00	0.00	20.00	EA	0.00	\$110.00	\$0.00			
0790	6161033			DIRECTIONAL INDICATOR BARRICADE	50.00	0.00	50.00	EA	0.00	\$20.00	\$0.00			
0800	6161040			FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$750.00	\$0.00			
0810	6161098A			CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	0.00	\$3,200.00	\$0.00			
0820	6181000			MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$96,792.60	\$0.00			
0830	6200018			PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	190.00	0.00	190.00	LF	0.00	\$20.00	\$0.00			
0840	6205902A			6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	197,306.00	0.00	197,306.00	LF	0.00	\$0.22	\$0.00			
0850	6205903A			6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	148,687.00	0.00	148,687.00	LF	0.00	\$0.21	\$0.00			
0860	6205906A			12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	8,819.00	0.00	8,819.00	LF	0.00	\$1.00	\$0.00			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 19, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221021-H03	J9P3704	0001	0870	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	174,679.00	0.00	174,679.00	SQYD	0.00	\$2.11	\$0.00
		0001	0880	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,999.40	0.00	1,999.40	STA	0.00	\$15.50	\$0.00
		0001	0890	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	0.00	\$6,500.00	\$0.00
		0010	0900	6061050	GUARDRAIL TYPE E, 6 FT. POST, 3 FT.-1.5 IN. SPACING	350.00	0.00	350.00	LF	0.00	\$52.00	\$0.00
		0010	0910	6061060	MGS GUARDRAIL	4,025.00	0.00	4,025.00	LF	0.00	\$27.00	\$0.00
		0010	0920	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	21.00	0.00	21.00	EA	0.00	\$3,800.00	\$0.00
		0010	0930	6061074	MGS HEIGHT AND BLOCK TRANSITION	18.00	0.00	18.00	EA	0.00	\$750.00	\$0.00
		0010	0940	6061080	MGS END ANCHOR	10.00	0.00	10.00	EA	0.00	\$1,400.00	\$0.00
		0010	0950	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	10.00	0.00	10.00	EA	0.00	\$400.00	\$0.00
		0010	0960	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	47.00	0.00	47.00	EA	0.00	\$3,000.00	\$0.00
Project J9P3704 - Total Value Posted to Date as of Report Generated Date												\$0.00
J9S3587	0001	0970	2022010		REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
		0980	2159910		MISC.SHAPING SLOPES CLASS III - MODIFIED MATERIAL REQUIREMENT	3.00	0.00	3.00	100F	0.00	\$3,600.00	\$0.00
		0990	3040506		TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	76.00	0.00	76.00	SQYD	0.00	\$0.00	\$0.00
		1000	3049910		MISC.PERMANENT AGGREGATE EDGE TREATMENT	680.90	0.00	680.90	TONS	0.00	\$33.18	\$0.00
		1010	3105002		GRAVEL (A) OR CRUSHED STONE (B)	7.00	0.00	7.00	TONS	0.00	\$33.03	\$0.00
		1020	4011211		BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	1,329.30	0.00	1,329.30	TONS	0.00	\$82.40	\$0.00
		1030	4020520		BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	785.50	0.00	785.50	TONS	0.00	\$93.28	\$0.00
		1040	4071007		TACK COAT - LOW OR NON-TRACKING	2,131.00	0.00	2,131.00	GAL	0.00	\$3.19	\$0.00
		1050	4134000		BITUMINOUS FOG SEAL	1,202.00	0.00	1,202.00	GAL	0.00	\$2.66	\$0.00
		1060	5029905		MISC.TINTED CONCRETE PAVEMENT (6 IN. NON-REINFORCED)	75.30	0.00	75.30	SQYD	0.00	\$146.46	\$0.00
		1070	6123000A		TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$0.00	\$0.00
		1080	6161005		CONSTRUCTION SIGNS	870.00	0.00	870.00	SQFT	0.00	\$5.50	\$0.00
		1090	6161025		CHANNELIZER (TRIM LINE)	20.00	0.00	20.00	EA	0.00	\$18.00	\$0.00
		1100	6161098A		CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$3,200.00	\$0.00
		1110	6181000		MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$19,848.84	\$0.00
		1120	6200015		PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	55.00	0.00	55.00	LF	0.00	\$20.00	\$0.00
		1130	6206001C		4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	16,760.00	0.00	16,760.00	LF	0.00	\$0.15	\$0.00
		1140	6221001		COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	778.00	0.00	778.00	SQYD	0.00	\$9.31	\$0.00
		1150	6224010		MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,094.00	0.00	1,094.00	SQYD	0.00	\$6.63	\$0.00
		0010	1160	6061060		MGS GUARDRAIL	100.00	0.00	100.00	LF	0.00	\$30.00
0010	1170	6063014		TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	0.00	\$3,200.00	\$0.00	
Project J9S3587 - Total Value Posted to Date as of Report Generated Date												\$0.00
J9S3588	0001	1180	3049910		MISC.PERMANENT AGGREGATE EDGE TREATMENT	406.30	0.00	406.30	TONS	0.00	\$37.69	\$0.00
		1190	3105002		GRAVEL (A) OR CRUSHED STONE (B)	8.00	0.00	8.00	TONS	0.00	\$37.91	\$0.00
		1200	4020520		BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,028.00	0.00	1,028.00	TONS	0.00	\$86.57	\$0.00
		1210	4071007		TACK COAT - LOW OR NON-TRACKING	1,306.00	0.00	1,306.00	GAL	0.00	\$3.19	\$0.00
		1220	4134000		BITUMINOUS FOG SEAL	717.00	0.00	717.00	GAL	0.00	\$3.19	\$0.00
		1230	6161005		CONSTRUCTION SIGNS	638.00	0.00	638.00	SQFT	0.00	\$5.50	\$0.00
		1240	6161025		CHANNELIZER (TRIM LINE)	20.00	0.00	20.00	EA	0.00	\$18.00	\$0.00
		1250	6161098A		CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$3,200.00	\$0.00
		1260	6181000		MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$10,732.62	\$0.00
0001	1270	6200015		PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	44.00	0.00	44.00	LF	0.00	\$20.00	\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 19, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221021-H03	J9S3588	0001	1280	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	12,904.00	0.00	12,904.00	LF	0.00	\$0.15	\$0.00
			1290	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	239.00	0.00	239.00	SQYD	0.00	\$30.17	\$0.00
			1300	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	569.00	0.00	569.00	SQYD	0.00	\$12.52	\$0.00
Project J9S3588 - Total Value Posted to Date as of Report Generated Date												\$0.00
221021-H03 Overall - Total Value Posted to Date as of Report Generated Date												\$16,240.13



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 19, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9P3702

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0400	6161005	CONSTRUCTION SIGNS	4/13/23	4/17/23	313.34	SQFT	Work Zone Sign Package	279.687		280.854		
0420	6161025	CHANNELIZER (TRIM LINE)	4/13/23	4/17/23	100.00	EA		281.013		283.285		
0440	6161033	DIRECTIONAL INDICATOR BARRICADE	4/13/23	4/17/23	18.00	EA		280.809		281.013		
0450	6161040	FLASHING ARROW PANEL	4/13/23	4/17/23	1.00	EA		280.854		280.854		
0460	6161098A	CMS W/O COMMUNICATION INTERFACE, CONT F/	4/13/23	4/17/23	1.00	EA	East Bound 60 Just West of Route 51	279.602		279.602		
				4/17/23	1.00	EA	U.S 60 Westbound Just West of Route ZZ	54.021		54.021		
0510	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	4/13/23	4/17/23	172.20	SQYD	Bridge L0820 Left Lane	281.939		281.958		100' x 31' / 2 Lanes
0520	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4/13/23	4/17/23	355.55	SQYD	Bridge L0820 Left Lane Approach Transition	281.906		281.939		200' x 32' / 2 Lanes
				4/17/23	355.55	SQYD	Bridge L0820 Left Lane Departure	281.958		281.991		200' x 32' / 2 Lanes

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Apr 19, 2023

Contract ID: 221021-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9P3700	0250	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI		1	Apr 17, 2023	SYSTEM	\$116,271.25	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$116,271.25	
				Construction Stockpile STMI - Total							\$116,271.25	
	0250 - Total								\$116,271.25			
	0260	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		1	Apr 17, 2023	SYSTEM	\$6,801.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$6,801.00	
				Construction Stockpile STMI - Total							\$6,801.00	
	0260 - Total								\$6,801.00			
	0270	MGS END ANCHOR	Construction Stockpile STMI		1	Apr 17, 2023	SYSTEM	\$4,100.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$4,100.00	
				Construction Stockpile STMI - Total							\$4,100.00	
	0270 - Total								\$4,100.00			
	0280	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Apr 17, 2023	SYSTEM	\$11,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$11,250.00	
				Construction Stockpile STMI - Total							\$11,250.00	
0280 - Total								\$11,250.00				
J9P3700 - Total								\$138,422.25				
J9P3702	0400	CONSTRUCTION SIGNS	Material		1	Apr 17, 2023	SYSTEM	\$1,723.37	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user coolec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					1	Apr 17, 2023	SYSTEM	(\$1,723.37)				
				- Total							\$0.00	
	Material - Total							\$0.00				
	0400 - Total								\$0.00			
	0420	CHANNELIZER (TRIM LINE)	Material		1	Apr 17, 2023	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user coolec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					1	Apr 17, 2023	SYSTEM	(\$1,800.00)				
				- Total							\$0.00	
	Material - Total							\$0.00				
	0420 - Total								\$0.00			
	0440	DIRECTIONAL INDICATOR BARRICADE	Material		1	Apr 17, 2023	SYSTEM	\$360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user coolec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					1	Apr 17, 2023	SYSTEM	(\$360.00)				
				- Total							\$0.00	
	Material - Total							\$0.00				
	0440 - Total								\$0.00			
0450	FLASHING ARROW PANEL	Material		1	Apr 17, 2023	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user coolec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
				1	Apr 17, 2023	SYSTEM	(\$750.00)					
			- Total							\$0.00		
Material - Total							\$0.00					
0450 - Total								\$0.00				
0460	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		1	Apr 17, 2023	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user coolec1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
				1	Apr 17, 2023	SYSTEM	(\$6,400.00)					



Line Item Adjustments by Estimate

Apr 19, 2023

Contract ID: 221021-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3702	0460	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material	- Total				\$0.00	
			Material - Total					\$0.00	
	0460 - Total						\$0.00		
J9P3702 - Total								\$0.00	
J9P3704	0900	GUARDRAIL TYPE E, 6 FT. POST, 3 FT.-1.5	Construction Stockpile STMI		1	Apr 17, 2023	SYSTEM	\$10,500.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$10,500.00	
			Construction Stockpile STMI - Total					\$10,500.00	
	0900 - Total						\$10,500.00		
	0910	MGS GUARDRAIL	Construction Stockpile STMI		1	Apr 17, 2023	SYSTEM	\$63,836.50	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$63,836.50	
			Construction Stockpile STMI - Total					\$63,836.50	
	0910 - Total						\$63,836.50		
	0920	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		1	Apr 17, 2023	SYSTEM	\$47,607.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$47,607.00	
			Construction Stockpile STMI - Total					\$47,607.00	
	0920 - Total						\$47,607.00		
	0930	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile No Transaction Type		1	Apr 17, 2023	SYSTEM	\$7,510.50	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$7,510.50	
			Construction Stockpile No Transaction Type - Total					\$7,510.50	
0930 - Total						\$7,510.50			
0940	MGS END ANCHOR	Construction Stockpile STMI		1	Apr 17, 2023	SYSTEM	\$8,200.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$8,200.00		
		Construction Stockpile STMI - Total					\$8,200.00		
0940 - Total						\$8,200.00			
0950	ASYMMETRICAL TRNS. SEC., 6.5 FT. POSTS	Construction Stockpile STMI		1	Apr 17, 2023	SYSTEM	\$2,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$2,250.00		
		Construction Stockpile STMI - Total					\$2,250.00		
0950 - Total						\$2,250.00			
0960	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Apr 17, 2023	SYSTEM	\$88,125.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$88,125.00		
		Construction Stockpile STMI - Total					\$88,125.00		
0960 - Total						\$88,125.00			
J9P3704 - Total								\$228,029.00	
J9S3587	1160	MGS GUARDRAIL	Construction Stockpile STMI		1	Apr 17, 2023	SYSTEM	\$1,586.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$1,586.00	
			Construction Stockpile STMI - Total					\$1,586.00	
	1160 - Total						\$1,586.00		
	1170	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Apr 17, 2023	SYSTEM	\$3,750.00	Payment Estimate Item Adjustment generated Stockpile Transaction
- Total							\$3,750.00		
1170 - Total						\$3,750.00			
J9S3587 - Total								\$5,336.00	
Overall - Total								\$371,787.25	



Contract Adjustments for Contract - 221021-H03

There are no contract adjustments to display for this contract.