



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 4, 2023

Pay Estimate Created Date: May 2, 2023

<b>Progress Estimate Number</b> 2	<b>Contract ID</b> 221021-H03	<b>Pay Period Start</b> April 16, 2023	<b>Original Contract Amount</b> \$9,079,379.49
	<b>Prime Contractor</b> Apex Paving Co.	<b>Pay Period End</b> May 1, 2023	<b>Net Change Order Amount</b> (\$38,337.28)
			<b>Current Contract Amount</b> \$9,041,042.21

Approval Date		By User
May 2, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	coolec1
May 2, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stottt1
May 3, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2023	November 1, 2023		1.85%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 2, 2022	November 2, 2022	
Letting Date	October 21, 2022	October 21, 2022	
Notice to Proceed Date	January 2, 2023	January 2, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
221021-H03			
Total Posted Items Pay	\$150,701.08	\$16,240.14	\$166,941.22
Gross Item Adjustments	(\$2,902.45)	\$371,787.25	\$368,884.80
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$147,798.63</b>	\$388,027.39	\$535,826.02

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3702	0400	6161005	CONSTRUCTION SIGNS	SQFT	\$5.500	482.66	\$2,654.63
	0420	6161025	CHANNELIZER (TRIM LINE)	EA	\$18.000	222	\$3,996.00
	0440	6161033	DIRECTIONAL INDICATOR BARRICADE	EA	\$20.000	19	\$380.00
	0450	6161040	FLASHING ARROW PANEL	EA	\$750.000	1	\$750.00
	0510	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$2.280	11,838.46	\$26,991.69
	0520	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$6.770	711.1	\$4,814.15
	0610	7040104	HALF-SOLE REPAIR	SQFT	\$170.000	89.23	\$15,169.10
	0630	2169903	MISC.REMOVAL OF BRIDGE GUARDRAIL (THRIE BEAM)	LF	\$55.000	100	\$5,500.00
	0640	7040104	HALF-SOLE REPAIR	SQFT	\$170.000	72.5	\$12,325.00
<b>Project J9P3702 - Total</b>							<b>\$72,580.57</b>
J9P3704	0690	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	TONS	\$92.850	517.76	\$48,074.02
	0710	4071005	TACK COAT	GAL	\$1.060	629	\$666.74
	0750	6161005	CONSTRUCTION SIGNS	SQFT	\$5.500	440	\$2,420.00
	0770	6161025	CHANNELIZER (TRIM LINE)	EA	\$18.000	198	\$3,564.00
	0790	6161033	DIRECTIONAL INDICATOR BARRICADE	EA	\$20.000	19	\$380.00
	0800	6161040	FLASHING ARROW PANEL	EA	\$750.000	1	\$750.00
	0810	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$3,200.000	1	\$3,200.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 4, 2023

Pay Estimate Created Date: May 2, 2023

<b>Progress Estimate Number</b> 2	<b>Contract ID</b> 221021-H03 <b>Prime Contractor</b> Apex Paving Co.	<b>Pay Period Start</b> April 16, 2023 <b>Pay Period End</b> May 1, 2023	<b>Original Contract Amount</b> \$9,079,379.49 <b>Net Change Order Amount</b> (\$38,337.28) <b>Current Contract Amount</b> \$9,041,042.21
--------------------------------------	--	---	---

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3704	0870	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$2.110	9,035.9	\$19,065.75
<b>Project J9P3704 - Total</b>							<b>\$78,120.51</b>
<b>Overall - Total</b>							<b>\$150,701.08</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3704	0690	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	517.76	(\$2.29)	(\$1,186.08)
	0690	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	Asphalt Cement Price Adjustment	AC Index Price Adjustments (-1716.37)			(\$1,716.37)
<b>Total</b>								<b>(\$2,902.45)</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on May 4, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3700	FAF 60-4(91)	Resurface	60	BUTLER	on WBL from 0.8 mile west of Route PP to 0.3 mile east of Route V, on EBL from 0.8 mile east of Route 21 to Route V near Ellsinore
J9P3702	FAF 60-4(92)	Resurface	60	STODDARD	from 2 miles east of Route 51 to Route F near Dudley
J9P3704	FAF 60-4(94)	Shoulder improvement	60	BUTLER	on Route 60 from Route 60/67 interchange to 2.3 miles east of Route 51, on Bus. 60 from Route 60 to Route B near Poplar Bluff
J9S3587	FAS S703(50)	Resurface	60	BUTLER	from Short Leaf Drive to Route W near Poplar Bluff
J9S3588	FAS S703(49)	Resurface	60 OR	BUTLER	from Township Line Road to end of state maintenance near Poplar Bluff

Totals by Job Numbers

Job Number	This Estimate	Previous	To Date
J9P3700	Posted Item Pay	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$138,422.25
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$138,422.25</b>
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
J9P3702	Posted Item Pay	\$72,580.57	\$16,240.14
	Gross Item Adjustments	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$72,580.57</b>	<b>\$16,240.14</b>
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
J9P3704	Posted Item Pay	\$78,120.51	\$0.00
	Gross Item Adjustments	(\$2,902.45)	\$228,029.00
	<b>Gross Item Pay</b>	<b>\$75,218.06</b>	<b>\$228,029.00</b>
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
J9S3587	Posted Item Pay	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$5,336.00
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$5,336.00</b>
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
J9S3588	Posted Item Pay	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$0.00</b>
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on May 4, 2023

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 4, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
221021-H03	J9P3700	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$30,000.00	\$0.00		
		0001	0020	2159903	MISC.MODIFIED SHAPING SLOPES CLASS III	480.00	0.00	480.00	LF	0.00	\$14.00	\$0.00		
		0001	0030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	119.00	0.00	119.00	TONS	0.00	\$135.99	\$0.00		
		0001	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	6,015.40	0.00	6,015.40	TONS	0.00	\$97.78	\$0.00		
		0001	0050	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	53.70	0.00	53.70	TONS	0.00	\$220.14	\$0.00		
		0001	0060	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	17,811.30	0.00	17,811.30	TONS	0.00	\$93.17	\$0.00		
		0001	0070	4031056	ASPHALT PERFORMANCE TESTING	1.00	0.00	1.00	LS	0.00	\$1,597.39	\$0.00		
		0001	0080	4031058	INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	0.00	\$7,863.80	\$0.00		
		0001	0090	4031059	PAVER-MOUNTED THERMAL PROFILES	1.00	0.00	1.00	LS	0.00	\$13,606.50	\$0.00		
		0001	0100	4071005	TACK COAT	18,199.00	0.00	18,199.00	GAL	0.00	\$1.00	\$0.00		
		0001	0110	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$0.00	\$0.00		
		0001	0120	6161005	CONSTRUCTION SIGNS	1,017.00	0.00	1,017.00	SQFT	0.00	\$5.50	\$0.00		
		0001	0130	6161025	CHANNELIZER (TRIM LINE)	300.00	0.00	300.00	EA	0.00	\$18.00	\$0.00		
		0001	0140	6161030	TYPE III MOVEABLE BARRICADE	6.00	0.00	6.00	EA	0.00	\$110.00	\$0.00		
		0001	0150	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	0.00	\$750.00	\$0.00		
		0001	0160	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	8.00	-8.00	0.00	EA	0.00	\$4,792.16	\$0.00		
		0001	0170	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$111,702.48	\$0.00		
		0001	0180	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	7.00	0.00	7.00	EA	0.00	\$245.00	\$0.00		
		0001	0190	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	63,231.00	0.00	63,231.00	LF	0.00	\$0.22	\$0.00		
		0001	0200	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	47,624.00	0.00	47,624.00	LF	0.00	\$0.21	\$0.00		
		0001	0210	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$10,649.25	\$0.00		
		0001	0220	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	43,003.00	0.00	43,003.00	SQYD	0.00	\$4.45	\$0.00		
		0001	0230	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	19,275.00	0.00	19,275.00	SQYD	0.00	\$0.70	\$0.00		
		0001	0240	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	810.60	0.00	810.60	STA	0.00	\$31.91	\$0.00		
		0010	0250	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	6,088.00	0.00	6,088.00	LF	0.00	\$31.00	\$0.00		
		0010	0260	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	3.00	0.00	3.00	EA	0.00	\$3,800.00	\$0.00		
		0010	0270	6061080	MGS END ANCHOR	5.00	0.00	5.00	EA	0.00	\$1,400.00	\$0.00		
		0010	0280	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6.00	0.00	6.00	EA	0.00	\$3,000.00	\$0.00		
		<b>Project J9P3700 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$0.00</b>
		J9P3702	0001	0290	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$13,210.00	\$0.00	
0300	2159903			MISC.MODIFIED SHAPING SLOPES, CLASS III	1,360.00	0.00	1,360.00	LF	0.00	\$12.12	\$0.00			
0310	3049910			MISC.PERMANENT AGGREGATE EDGE TREATMENT	778.20	0.00	778.20	TONS	0.00	\$42.87	\$0.00			
0320	3105003			GRAVEL (A) OR CRUSHED STONE (B)	1.00	0.00	1.00	SQYD	0.00	\$106.49	\$0.00			
0330	4011209			BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	10,902.90	0.00	10,902.90	TONS	0.00	\$84.25	\$0.00			
0340	4030103			ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	7,568.40	0.00	7,568.40	TONS	0.00	\$87.98	\$0.00			
0350	4071005			TACK COAT	14,206.00	0.00	14,206.00	GAL	0.00	\$1.00	\$0.00			
0360	4091048			EMULSIFIED ASPHALT, SEAL COAT	267.00	0.00	267.00	GAL	0.00	\$7.00	\$0.00			
0370	4094011			SEAL COAT AGGREGATE, GRADE B1	667.00	0.00	667.00	SQYD	0.00	\$7.00	\$0.00			
0380	4134000			BITUMINOUS FOG SEAL	11,045.00	0.00	11,045.00	GAL	0.00	\$1.00	\$0.00			
0390	6123000A			TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$0.00	\$0.00			
0400	6161005			CONSTRUCTION SIGNS	1,995.00	0.00	1,995.00	SQFT	796.00	\$5.50	\$4,378.00			
0410	6161008			ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	0.00	\$30.00	\$0.00			
0420	6161025			CHANNELIZER (TRIM LINE)	410.00	0.00	410.00	EA	322.00	\$18.00	\$5,796.00			
0430	6161030			TYPE III MOVEABLE BARRICADE	20.00	0.00	20.00	EA	0.00	\$110.00	\$0.00			
0440	6161033			DIRECTIONAL INDICATOR BARRICADE	40.00	0.00	40.00	EA	37.00	\$20.00	\$740.00			



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 4, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
221021-H03	J9P3702	0001	0450	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$750.00	\$1,500.00		
		0001	0460	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	2.00	\$3,200.00	\$6,400.00		
		0001	0470	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$157,529.97	\$0.00		
		0001	0480	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	102,350.00	0.00	102,350.00	LF	0.00	\$0.22	\$0.00		
		0001	0490	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	81,905.00	0.00	81,905.00	LF	0.00	\$0.21	\$0.00		
		0001	0500	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,750.00	0.00	1,750.00	LF	0.00	\$1.00	\$0.00		
		0001	0510	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	65,331.00	0.00	65,331.00	SQYD	12,010.66	\$2.28	\$27,384.30		
		0001	0520	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	9,102.00	0.00	9,102.00	SQYD	1,422.20	\$6.77	\$9,628.29		
		0001	0530	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,069.60	0.00	1,069.60	STA	0.00	\$13.00	\$0.00		
		0010	0540	6061060	MGS GUARDRAIL	1,865.00	0.00	1,865.00	LF	0.00	\$32.48	\$0.00		
		0010	0550	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$3,750.00	\$0.00		
		0010	0560	6061074	MGS HEIGHT AND BLOCK TRANSITION	8.00	0.00	8.00	EA	0.00	\$813.00	\$0.00		
		0010	0570	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	0.00	\$1,650.00	\$0.00		
		0010	0580	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	4.00	0.00	4.00	EA	0.00	\$4,000.00	\$0.00		
		0010	0590	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	17.00	0.00	17.00	EA	0.00	\$3,600.00	\$0.00		
		0070	0600	2169903	MISC.REMOVAL OF BRIDGE GUARDRAIL (THRIE BEAM)	196.00	0.00	196.00	LF	0.00	\$55.00	\$0.00		
		0070	0610	7040104	HALF-SOLE REPAIR	100.00	0.00	100.00	SQFT	89.23	\$170.00	\$15,169.10		
		0070	0620	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	196.00	0.00	196.00	LF	0.00	\$438.33	\$0.00		
		0071	0630	2169903	MISC.REMOVAL OF BRIDGE GUARDRAIL (THRIE BEAM)	196.00	0.00	196.00	LF	100.00	\$55.00	\$5,500.00		
		0071	0640	7040104	HALF-SOLE REPAIR	100.00	0.00	100.00	SQFT	72.50	\$170.00	\$12,325.00		
		0071	0650	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	196.00	0.00	196.00	LF	0.00	\$438.33	\$0.00		
		<b>Project J9P3702 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$88,820.70</b>
		J9P3704	0001	0660	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$36,000.00	\$0.00	
0670	2071000			LINEAR GRADING CLASS 1	74.30	0.00	74.30	STA	0.00	\$299.39	\$0.00			
0680	2159903			MISC.MODIFIED SHAPING SLOPES, CLASS III	3,760.00	0.00	3,760.00	LF	0.00	\$12.00	\$0.00			
0690	4011209			BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	17,407.20	0.00	17,407.20	TONS	517.76	\$92.85	\$48,074.02			
0700	4019905			MISC.6" OPTIONAL PAVEMENT	1,682.60	0.00	1,682.60	SQYD	0.00	\$126.26	\$0.00			
0710	4071005			TACK COAT	14,018.00	0.00	14,018.00	GAL	629.00	\$1.06	\$666.74			
0720	4134000			BITUMINOUS FOG SEAL	15,129.00	0.00	15,129.00	GAL	0.00	\$1.06	\$0.00			
0730	6092013			INTEGRAL CURB TYPE M	1,440.00	0.00	1,440.00	LF	0.00	\$85.86	\$0.00			
0740	6123000A			TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	0.00	\$0.00	\$0.00			
0750	6161005			CONSTRUCTION SIGNS	1,432.00	0.00	1,432.00	SQFT	440.00	\$5.50	\$2,420.00			
0760	6161008			ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	0.00	\$30.00	\$0.00			
0770	6161025			CHANNELIZER (TRIM LINE)	500.00	0.00	500.00	EA	198.00	\$18.00	\$3,564.00			
0780	6161030			TYPE III MOVEABLE BARRICADE	20.00	0.00	20.00	EA	0.00	\$110.00	\$0.00			
0790	6161033			DIRECTIONAL INDICATOR BARRICADE	50.00	0.00	50.00	EA	19.00	\$20.00	\$380.00			
0800	6161040			FLASHING ARROW PANEL	2.00	0.00	2.00	EA	1.00	\$750.00	\$750.00			
0810	6161098A			CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	1.00	\$3,200.00	\$3,200.00			
0820	6181000			MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$96,792.60	\$0.00			
0830	6200018			PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	190.00	0.00	190.00	LF	0.00	\$20.00	\$0.00			
0840	6205902A			6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	197,306.00	0.00	197,306.00	LF	0.00	\$0.22	\$0.00			
0850	6205903A			6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	148,687.00	0.00	148,687.00	LF	0.00	\$0.21	\$0.00			
0860	6205906A			12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	8,819.00	0.00	8,819.00	LF	0.00	\$1.00	\$0.00			



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 4, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221021-H03	J9P3704	0001	0870	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	174,679.00	0.00	174,679.00	SQYD	9,035.90	\$2.11	\$19,065.75
		0001	0880	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,999.40	0.00	1,999.40	STA	0.00	\$15.50	\$0.00
		0001	0890	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	0.00	\$6,500.00	\$0.00
		0010	0900	6061050	GUARDRAIL TYPE E, 6 FT. POST, 3 FT.-1.5 IN. SPACING	350.00	0.00	350.00	LF	0.00	\$52.00	\$0.00
		0010	0910	6061060	MGS GUARDRAIL	4,025.00	0.00	4,025.00	LF	0.00	\$27.00	\$0.00
		0010	0920	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	21.00	0.00	21.00	EA	0.00	\$3,800.00	\$0.00
		0010	0930	6061074	MGS HEIGHT AND BLOCK TRANSITION	18.00	0.00	18.00	EA	0.00	\$750.00	\$0.00
		0010	0940	6061080	MGS END ANCHOR	10.00	0.00	10.00	EA	0.00	\$1,400.00	\$0.00
		0010	0950	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	10.00	0.00	10.00	EA	0.00	\$400.00	\$0.00
		0010	0960	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	47.00	0.00	47.00	EA	0.00	\$3,000.00	\$0.00
<b>Project J9P3704 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$76,120.50</b>
J9S3587	0001	0970	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00	
		0980	2159910	MISC.SHAPING SLOPES CLASS III - MODIFIED MATERIAL REQUIREMENT	3.00	0.00	3.00	100F	0.00	\$3,600.00	\$0.00	
		0990	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	76.00	0.00	76.00	SQYD	0.00	\$0.00	\$0.00	
		1000	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	680.90	0.00	680.90	TONS	0.00	\$33.18	\$0.00	
		1010	3105002	GRAVEL (A) OR CRUSHED STONE (B)	7.00	0.00	7.00	TONS	0.00	\$33.03	\$0.00	
		1020	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	1,329.30	0.00	1,329.30	TONS	0.00	\$82.40	\$0.00	
		1030	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	785.50	0.00	785.50	TONS	0.00	\$93.28	\$0.00	
		1040	4071007	TACK COAT - LOW OR NON-TRACKING	2,131.00	0.00	2,131.00	GAL	0.00	\$3.19	\$0.00	
		1050	4134000	BITUMINOUS FOG SEAL	1,202.00	0.00	1,202.00	GAL	0.00	\$2.66	\$0.00	
		1060	5029905	MISC.TINTED CONCRETE PAVEMENT (6 IN. NON-REINFORCED)	75.30	0.00	75.30	SQYD	0.00	\$146.46	\$0.00	
		1070	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$0.00	\$0.00	
		1080	6161005	CONSTRUCTION SIGNS	870.00	0.00	870.00	SQFT	0.00	\$5.50	\$0.00	
		1090	6161025	CHANNELIZER (TRIM LINE)	20.00	0.00	20.00	EA	0.00	\$18.00	\$0.00	
		1100	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$3,200.00	\$0.00	
		1110	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$19,848.84	\$0.00	
		1120	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	55.00	0.00	55.00	LF	0.00	\$20.00	\$0.00	
		1130	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	16,760.00	0.00	16,760.00	LF	0.00	\$0.15	\$0.00	
		1140	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	778.00	0.00	778.00	SQYD	0.00	\$9.31	\$0.00	
		1150	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,094.00	0.00	1,094.00	SQYD	0.00	\$6.63	\$0.00	
		0010	1160	6061060	MGS GUARDRAIL	100.00	0.00	100.00	LF	0.00	\$30.00	\$0.00
0010	1170	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	0.00	\$3,200.00	\$0.00		
<b>Project J9S3587 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$0.00</b>
J9S3588	0001	1180	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	406.30	0.00	406.30	TONS	0.00	\$37.69	\$0.00	
		1190	3105002	GRAVEL (A) OR CRUSHED STONE (B)	8.00	0.00	8.00	TONS	0.00	\$37.91	\$0.00	
		1200	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,028.00	0.00	1,028.00	TONS	0.00	\$86.57	\$0.00	
		1210	4071007	TACK COAT - LOW OR NON-TRACKING	1,306.00	0.00	1,306.00	GAL	0.00	\$3.19	\$0.00	
		1220	4134000	BITUMINOUS FOG SEAL	717.00	0.00	717.00	GAL	0.00	\$3.19	\$0.00	
		1230	6161005	CONSTRUCTION SIGNS	638.00	0.00	638.00	SQFT	0.00	\$5.50	\$0.00	
		1240	6161025	CHANNELIZER (TRIM LINE)	20.00	0.00	20.00	EA	0.00	\$18.00	\$0.00	
		1250	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$3,200.00	\$0.00	
		1260	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$10,732.62	\$0.00	
0001	1270	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	44.00	0.00	44.00	LF	0.00	\$20.00	\$0.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 4, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221021-H03	J9S3588	0001	1280	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	12,904.00	0.00	12,904.00	LF	0.00	\$0.15	\$0.00
			1290	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	239.00	0.00	239.00	SQYD	0.00	\$30.17	\$0.00
			1300	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	569.00	0.00	569.00	SQYD	0.00	\$12.52	\$0.00
<b>Project J9S3588 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$0.00</b>
<b>221021-H03 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$166,941.20</b>





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 4, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**Project: J9P3702**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments																																																																	
0400	6161005	CONSTRUCTION SIGNS	4/25/23	5/2/23	-313.34	SQFT	Work Zone Sign Package Removed from 4/13	280.854		281.013																																																																			
				5/2/23	576.00	SQFT		62.984		54.021			<table border="0"> <tr> <td align="right" colspan="2"># of Signs</td> <td align="right" colspan="2">Sign Footage Total</td> </tr> <tr> <td>Road Work Next 9 Miles</td> <td align="right">2</td> <td align="right">10</td> <td align="right">20</td> </tr> <tr> <td>Road Work Next 6 Miles</td> <td align="right">2</td> <td align="right">10</td> <td align="right">20</td> </tr> <tr> <td>Road Work Ahead</td> <td align="right">6</td> <td align="right">16</td> <td align="right">96</td> </tr> <tr> <td>End Road Work</td> <td align="right">4</td> <td align="right">8</td> <td align="right">32</td> </tr> <tr> <td>Min. \$250 Fine Speeding</td> <td align="right">2</td> <td align="right">20</td> <td align="right">40</td> </tr> <tr> <td>WZ/Don Not Pass</td> <td align="right">2</td> <td align="right">18</td> <td align="right">36</td> </tr> <tr> <td>Right/Ln Closed Ahead</td> <td align="right">2</td> <td align="right">16</td> <td align="right">32</td> </tr> <tr> <td>Right/Left Lane Closed</td> <td align="right">1</td> <td align="right">16</td> <td align="right">16</td> </tr> <tr> <td>Merge</td> <td align="right">1</td> <td align="right">16</td> <td align="right">16</td> </tr> <tr> <td>WZ/Speed Limit 55MPH</td> <td align="right">2</td> <td align="right">18</td> <td align="right">36</td> </tr> <tr> <td>Pass W/Care</td> <td align="right">2</td> <td align="right">18</td> <td align="right">36</td> </tr> <tr> <td>Bump</td> <td align="right">2</td> <td align="right">16</td> <td align="right">32</td> </tr> <tr> <td>Bump</td> <td align="right">2</td> <td align="right">16</td> <td align="right">32</td> </tr> <tr> <td>No Center Line</td> <td align="right">8</td> <td align="right">16</td> <td align="right">128</td> </tr> <tr> <td>WZ/Speed Limit 65MPH</td> <td align="right">2</td> <td align="right">18</td> <td align="right">36</td> </tr> <tr> <td><b>Totals</b></td> <td></td> <td align="right"><b>576</b></td> <td></td> </tr> </table>	# of Signs		Sign Footage Total		Road Work Next 9 Miles	2	10	20	Road Work Next 6 Miles	2	10	20	Road Work Ahead	6	16	96	End Road Work	4	8	32	Min. \$250 Fine Speeding	2	20	40	WZ/Don Not Pass	2	18	36	Right/Ln Closed Ahead	2	16	32	Right/Left Lane Closed	1	16	16	Merge	1	16	16	WZ/Speed Limit 55MPH	2	18	36	Pass W/Care	2	18	36	Bump	2	16	32	Bump	2	16	32	No Center Line	8	16	128	WZ/Speed Limit 65MPH	2	18	36
# of Signs		Sign Footage Total																																																																											
Road Work Next 9 Miles	2	10	20																																																																										
Road Work Next 6 Miles	2	10	20																																																																										
Road Work Ahead	6	16	96																																																																										
End Road Work	4	8	32																																																																										
Min. \$250 Fine Speeding	2	20	40																																																																										
WZ/Don Not Pass	2	18	36																																																																										
Right/Ln Closed Ahead	2	16	32																																																																										
Right/Left Lane Closed	1	16	16																																																																										
Merge	1	16	16																																																																										
WZ/Speed Limit 55MPH	2	18	36																																																																										
Pass W/Care	2	18	36																																																																										
Bump	2	16	32																																																																										
Bump	2	16	32																																																																										
No Center Line	8	16	128																																																																										
WZ/Speed Limit 65MPH	2	18	36																																																																										
<b>Totals</b>		<b>576</b>																																																																											
5/1/23	5/2/23	220.00	SQFT	Westbound 60 Right Lane Closure	54.021		55.898					<table border="0"> <tr> <td>Road Work Ahead</td> <td align="right">2</td> <td align="right">16</td> <td align="right">32</td> </tr> <tr> <td>Min. \$250 Fine Speeding</td> <td align="right">2</td> <td align="right">20</td> <td align="right">40</td> </tr> <tr> <td>WZ/Do Not Pass</td> <td align="right">2</td> <td align="right">18</td> <td align="right">36</td> </tr> <tr> <td>R/L Lane Closed Ahead</td> <td align="right">2</td> <td align="right">16</td> <td align="right">32</td> </tr> <tr> <td>Right/Left Lane Closed</td> <td align="right">1</td> <td align="right">16</td> <td align="right">16</td> </tr> <tr> <td>Merge</td> <td align="right">1</td> <td align="right">16</td> <td align="right">16</td> </tr> <tr> <td>WZ/Speed Limit 55MPH</td> <td align="right">2</td> <td align="right">18</td> <td align="right">36</td> </tr> <tr> <td>Exit Arrow</td> <td align="right">1</td> <td align="right">12</td> <td align="right">12</td> </tr> <tr> <td><b>Total</b></td> <td></td> <td align="right"><b>220</b></td> <td></td> </tr> </table>	Road Work Ahead	2	16	32	Min. \$250 Fine Speeding	2	20	40	WZ/Do Not Pass	2	18	36	R/L Lane Closed Ahead	2	16	32	Right/Left Lane Closed	1	16	16	Merge	1	16	16	WZ/Speed Limit 55MPH	2	18	36	Exit Arrow	1	12	12	<b>Total</b>		<b>220</b>																														
Road Work Ahead	2	16	32																																																																										
Min. \$250 Fine Speeding	2	20	40																																																																										
WZ/Do Not Pass	2	18	36																																																																										
R/L Lane Closed Ahead	2	16	32																																																																										
Right/Left Lane Closed	1	16	16																																																																										
Merge	1	16	16																																																																										
WZ/Speed Limit 55MPH	2	18	36																																																																										
Exit Arrow	1	12	12																																																																										
<b>Total</b>		<b>220</b>																																																																											
0420	6161025	CHANNELIZER (TRIM LINE)	4/19/23	5/1/23	75.00	EA	Added Channelizers from Old Dudley Entrance past Bridge L07762	283.285		284.285																																																																			
			5/1/23	5/2/23	147.00	EA	Westbound 60 East of Dudley Right Lane Drop	54.021		55.898																																																																			
0440	6161033	DIRECTIONAL INDICATOR BARRICADE	5/1/23	5/2/23	19.00	EA	Westbound 60 East of Dudley Right Lane Drop	53.401		53.512																																																																			
0450	6161040	FLASHING ARROW PANEL	5/1/23	5/2/23	1.00	EA	Westbound 60 East of Dudley Right Lane Drop	53.406		53.406																																																																			
0510	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	4/19/23	5/1/23	172.20	SQYD	Bridge L0776 Left Lane	284.136		284.155																																																																			
				5/2/23	73.33	SQYD	60 Westbound RT SHDLR	55.372		55.397																																																																			
				5/2/23	76.67	SQYD	Ramp 3 RT SHDLR	0.191	0.04																																																																				
				5/2/23	88.00	SQYD	60 Westbound RT SHDLR	54.021		54.051																																																																			
				5/2/23	1,120.53	SQYD	Ramp 3 RT SHDLR	0.00		0.191																																																																			
				5/2/23	2,939.20	SQYD	60 Westbound RT SHDLR	55.397		55.898																																																																			
				5/2/23	7,368.53	SQYD	60 Westbound RT SHDLR	54.051		55.307																																																																			
0520	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4/19/23	5/1/23	355.55	SQYD	Bridge L0776 Left Lane Approach Transition	284.103		284.136																																																																			
				5/1/23	355.55	SQYD	Bridge L0776 Left Lane Departure	284.155		284.188																																																																			
0610	7040104	HALF-SOLE REPAIR	4/21/23	5/2/23	89.23	SQFT	Bridge L0776 Left Lane	284.136		284.155																																																																			
0630	2169903	MISC. REMOVALS	4/17/23	5/1/23	100.00	LF	Bridge L8202 Left Side	281.939		281.958																																																																			
0640	7040104	HALF-SOLE REPAIR	4/19/23	5/1/23	72.50	SQFT	Bridge L0820 Left Lane	281.939		281.958																																																																			

**Project: J9P3704**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments																																																						
0690	4011209	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	4/26/23	5/2/23	50.85	TONS	60 Westbound RT SHDLR	71.675		72.180		(67.80 Tons / 4')*3' = 50.85																																																						
				5/2/23	143.23	TONS	60 Westbound RT SHDLR	70.136		71.554		(190.97 Tons / 4')*3' = 143.23																																																						
				5/2/23	323.68	TONS	60 Westbound RT SHDLR	72.217		75.428		(431.57 Tons / 4')*3' = 323.68																																																						
0710	4071005	TACK COAT	4/26/23	5/2/23	629.00	GAL		70.136		75.428																																																								
0750	6161005	CONSTRUCTION SIGNS	4/25/23	5/2/23	440.00	SQFT		264.551		281.699		<table border="0"> <tr> <td align="right" colspan="2"># Sign Footage Total Footage</td> </tr> <tr> <td>Road Work Next 7 Miles</td> <td align="right">2</td> <td align="right">10</td> <td align="right">20</td> </tr> <tr> <td>Road Work Next 17 Miles</td> <td align="right">2</td> <td align="right">10</td> <td align="right">20</td> </tr> <tr> <td>Road Work Next 3 Miles</td> <td align="right">2</td> <td align="right">10</td> <td align="right">20</td> </tr> <tr> <td>End Road Work</td> <td align="right">4</td> <td align="right">8</td> <td align="right">32</td> </tr> <tr> <td>Road Work Ahead</td> <td align="right">10</td> <td align="right">16</td> <td align="right">128</td> </tr> <tr> <td>Min. \$250 Fine Speeding</td> <td align="right">2</td> <td align="right">20</td> <td align="right">40</td> </tr> <tr> <td>WZ/Don Not Pass</td> <td align="right">2</td> <td align="right">18</td> <td align="right">36</td> </tr> <tr> <td>Right/Ln Closed Ahead</td> <td align="right">2</td> <td align="right">16</td> <td align="right">32</td> </tr> <tr> <td>Right/Left Lane Closed</td> <td align="right">1</td> <td align="right">16</td> <td align="right">16</td> </tr> <tr> <td>Merge</td> <td align="right">1</td> <td align="right">16</td> <td align="right">16</td> </tr> <tr> <td>WZ/Speed Limit 55MPH</td> <td align="right">2</td> <td align="right">18</td> <td align="right">36</td> </tr> <tr> <td>Exit Arrow</td> <td align="right">1</td> <td align="right">12</td> <td align="right">12</td> </tr> <tr> <td><b>Total</b></td> <td></td> <td align="right"><b>440</b></td> <td></td> </tr> </table>	# Sign Footage Total Footage		Road Work Next 7 Miles	2	10	20	Road Work Next 17 Miles	2	10	20	Road Work Next 3 Miles	2	10	20	End Road Work	4	8	32	Road Work Ahead	10	16	128	Min. \$250 Fine Speeding	2	20	40	WZ/Don Not Pass	2	18	36	Right/Ln Closed Ahead	2	16	32	Right/Left Lane Closed	1	16	16	Merge	1	16	16	WZ/Speed Limit 55MPH	2	18	36	Exit Arrow	1	12	12	<b>Total</b>		<b>440</b>	
												# Sign Footage Total Footage																																																						
Road Work Next 7 Miles	2	10	20																																																															
Road Work Next 17 Miles	2	10	20																																																															
Road Work Next 3 Miles	2	10	20																																																															
End Road Work	4	8	32																																																															
Road Work Ahead	10	16	128																																																															
Min. \$250 Fine Speeding	2	20	40																																																															
WZ/Don Not Pass	2	18	36																																																															
Right/Ln Closed Ahead	2	16	32																																																															
Right/Left Lane Closed	1	16	16																																																															
Merge	1	16	16																																																															
WZ/Speed Limit 55MPH	2	18	36																																																															
Exit Arrow	1	12	12																																																															
<b>Total</b>		<b>440</b>																																																																
0770	6161025	CHANNELIZER (TRIM LINE)	4/25/23	5/2/23	198.00	EA	60 WB Lane Drop with Route T Exit Ramp and Bu. 60 Onramp	69.225		75.428																																																								
0790	6161033	DIRECTIONAL INDICATOR BARRICADE	4/25/23	5/2/23	19.00	EA	60 WB Right Lane Drop	69.095		69.225																																																								
0800	6161040	FLASHING ARROW PANEL	4/25/23	5/2/23	1.00	EA	60 WB Right Lane Drop	69.139		69.139																																																								
0810	6161098A	CMS W/O COMMUNICATION INTERFACE, CONT F/	4/25/23	5/2/23	1.00	EA	60 WB Near Route Z Overpass	66.762		66.762																																																								
0870	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	4/25/23	5/2/23	888.80	SQYD	60 W, RT SHDLR	71.675		72.180																																																								
				5/2/23	2,495.70	SQYD	60 W, RT SHDLR	70.136		71.554																																																								
				5/2/23	5,651.40	SQYD	60 W, RT SHDLR	72.217		75.428																																																								

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

May 4, 2023

Contract ID: 221021-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9P3700	0250	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI		1	Apr 17, 2023	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				\$116,271.25				
				Construction Stockpile STMI - Total				\$116,271.25				
	0250 - Total								\$116,271.25			
	0260	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		1	Apr 17, 2023	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				\$6,801.00				
				Construction Stockpile STMI - Total				\$6,801.00				
	0260 - Total								\$6,801.00			
	0270	MGS END ANCHOR	Construction Stockpile STMI		1	Apr 17, 2023	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				\$4,100.00				
				Construction Stockpile STMI - Total				\$4,100.00				
	0270 - Total								\$4,100.00			
	0280	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Apr 17, 2023	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				\$11,250.00				
				Construction Stockpile STMI - Total				\$11,250.00				
0280 - Total								\$11,250.00				
J9P3700 - Total								\$138,422.25				
J9P3702	0400	CONSTRUCTION SIGNS	Material		1	Apr 17, 2023	SYSTEM	\$1,723.37	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user coolec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
								1		Apr 17, 2023	SYSTEM	(\$1,723.37)
				- Total								\$0.00
	Material - Total	\$0.00										
	0400 - Total								\$0.00			
	0420	CHANNELIZER (TRIM LINE)	Material		1	Apr 17, 2023	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user coolec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
								1		Apr 17, 2023	SYSTEM	(\$1,800.00)
				- Total								\$0.00
	Material - Total	\$0.00										
	0420 - Total								\$0.00			
	0440	DIRECTIONAL INDICATOR BARRICADE	Material		1	Apr 17, 2023	SYSTEM	\$360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user coolec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
								1		Apr 17, 2023	SYSTEM	(\$360.00)
				- Total								\$0.00
	Material - Total	\$0.00										
	0440 - Total								\$0.00			
0450	FLASHING ARROW PANEL	Material		1	Apr 17, 2023	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user coolec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
							1		Apr 17, 2023	SYSTEM	(\$750.00)	
			- Total								\$0.00	
Material - Total	\$0.00											
0450 - Total								\$0.00				
0460	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		1	Apr 17, 2023	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user coolec1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
							1		Apr 17, 2023	SYSTEM	(\$6,400.00)	



## Line Item Adjustments by Estimate

May 4, 2023

Contract ID: 221021-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3702	0460	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material	- Total				\$0.00	
			Material - Total					\$0.00	
	0460 - Total						\$0.00		
<b>J9P3702 - Total</b>								\$0.00	
J9P3704	0690	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	2	May 2, 2023	coolec1	(\$1,716.37)	AC Index Price Adjustments (-1716.37)
			ACAD - Total					(\$1,716.37)	
			Other Item Adjustment - Total					(\$1,716.37)	
			Price FUEL		2	May 2, 2023	SYSTEM	(\$1,186.08)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total					(\$1,186.08)	
	Price FUEL - Total					(\$1,186.08)			
	0690 - Total						(\$2,902.45)		
	0900	GUARDRAIL TYPE E, 6 FT. POST, 3 FT.-1.5	Construction Stockpile STMI		1	Apr 17, 2023	SYSTEM	\$10,500.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$10,500.00	
	<b>Construction Stockpile STMI - Total</b>								\$10,500.00
<b>0900 - Total</b>								\$10,500.00	
0910	MGS GUARDRAIL	Construction Stockpile STMI		1	Apr 17, 2023	SYSTEM	\$63,836.50	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$63,836.50		
		<b>Construction Stockpile STMI - Total</b>							
<b>0910 - Total</b>								\$63,836.50	
0920	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		1	Apr 17, 2023	SYSTEM	\$47,607.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$47,607.00		
		<b>Construction Stockpile STMI - Total</b>							
<b>0920 - Total</b>								\$47,607.00	
0930	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile No Transaction Type		1	Apr 17, 2023	SYSTEM	\$7,510.50	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$7,510.50		
		<b>Construction Stockpile No Transaction Type - Total</b>							
<b>0930 - Total</b>								\$7,510.50	
0940	MGS END ANCHOR	Construction Stockpile STMI		1	Apr 17, 2023	SYSTEM	\$8,200.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$8,200.00		
		<b>Construction Stockpile STMI - Total</b>							
<b>0940 - Total</b>								\$8,200.00	
0950	ASYMMETRICAL TRNS. SEC., 6.5 FT. POSTS	Construction Stockpile STMI		1	Apr 17, 2023	SYSTEM	\$2,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$2,250.00		
		<b>Construction Stockpile STMI - Total</b>							
<b>0950 - Total</b>								\$2,250.00	
0960	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Apr 17, 2023	SYSTEM	\$88,125.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$88,125.00		
		<b>Construction Stockpile STMI - Total</b>							
<b>0960 - Total</b>								\$88,125.00	
<b>J9P3704 - Total</b>								\$225,126.55	
J9S3587	1160	MGS GUARDRAIL	Construction Stockpile STMI		1	Apr 17, 2023	SYSTEM	\$1,586.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$1,586.00	
			<b>Construction Stockpile STMI - Total</b>						
<b>1160 - Total</b>								\$1,586.00	



# Line Item Adjustments by Estimate

May 4, 2023

Contract ID: 221021-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9S3587	1170	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Apr 17, 2023	SYSTEM	\$3,750.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
								<b>- Total</b>		
								<b>Construction Stockpile STMI - Total</b>	<b>\$3,750.00</b>	
<b>1170 - Total</b>								<b>\$3,750.00</b>		
<b>J9S3587 - Total</b>								<b>\$5,336.00</b>		
<b>Overall - Total</b>								<b>\$368,884.80</b>		



---

**Contract Adjustments for Contract - 221021-H03**

There are no contract adjustments to display for this contract.