



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 19, 2023

Pay Estimate Created Date: May 16, 2023

<b>Progress Estimate Number</b> 5	<b>Contract ID</b> 221118-A03 <b>Prime Contractor</b> L. G. Barcus and Sons, Inc.	<b>Pay Period Start</b> May 2, 2023 <b>Pay Period End</b> May 15, 2023	<b>Original Contract Amount</b> \$2,260,124.03 <b>Net Change Order Amount</b> \$118.16 <b>Current Contract Amount</b> \$2,260,242.19
--------------------------------------	--	---	--

Approval Date		By User
May 17, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	summec1
May 17, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gillej
May 18, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2023	December 1, 2023		15.90%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 6, 2022	December 6, 2022	
Letting Date	November 18, 2022	November 18, 2022	
Notice to Proceed Date	February 6, 2023	February 6, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 5			
	This Estimate	Previous	To Date
221118-A03			
Total Posted Items Pay	\$114,147.50	\$245,302.93	\$359,450.43
Gross Item Adjustments	(\$80,600.00)	\$290,790.99	\$210,190.99
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$33,547.50</b>	\$536,093.92	\$569,641.42

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J1S3362	0400	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	LF	\$53.250	630	\$33,547.50
	0440	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	CUYD	\$1,550.000	52	\$80,600.00
<b>Project J1S3362 - Total</b>							<b>\$114,147.50</b>
<b>Overall - Total</b>							<b>\$114,147.50</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J1S3362	0440	CLASS B CONCRETE (SUBSTRUCTURE)	Material			-52	\$1,550.00	(\$80,600.00)
<b>Total</b>								<b>(\$80,600.00)</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on May 19, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1S3362	FAS S102(49)	Bridge replacement	C	LIVINGSTON	Rte C over Shoal Creek Drainage Ditch

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J1S3362	<b>Posted Item Pay</b>	\$114,147.50	\$245,302.93	\$359,450.43
	<b>Gross Item Adjustments</b>	(\$80,600.00)	\$290,790.99	\$210,190.99
	<b>Gross Item Pay</b>	<b>\$33,547.50</b>	<b>\$536,093.92</b>	<b>\$569,641.42</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 19, 2023

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J1S3362, Item 7032003, Project Item Line Number 0440, Material Set 703200396, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	waiting on test results	summec1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1S3362, Item 7032003, Project Item Line Number 0440, Material Set 703200396, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	waiting on test results	summec1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1S3362, Item 7032003, Project Item Line Number 0440, Material Set 703200396, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	waiting on test results	summec1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 19, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221118-A03	J1S3362	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$3,300.00	\$3,300.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.75	\$3,300.00	\$2,475.00
		0001	0030	2031000	CLASS A EXCAVATION	560.00	0.00	560.00	CUYD	0.00	\$5.90	\$0.00
		0001	0040	2035500	EMBANKMENT IN PLACE	2,916.00	0.00	2,916.00	CUYD	0.00	\$13.00	\$0.00
		0001	0050	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	3,968.00	0.00	3,968.00	SQYD	0.00	\$6.00	\$0.00
		0001	0060	3105002	GRAVEL (A) OR CRUSHED STONE (B)	162.00	0.00	162.00	TONS	0.00	\$23.97	\$0.00
		0001	0070	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	328.70	0.00	328.70	TONS	0.00	\$210.00	\$0.00
		0001	0080	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	1,624.40	0.00	1,624.40	TONS	0.00	\$180.00	\$0.00
		0001	0090	4071005	TACK COAT	850.00	0.00	850.00	GAL	0.00	\$5.00	\$0.00
		0001	0100	6097000	ROCK LINING	135.00	0.00	135.00	CUYD	0.00	\$55.00	\$0.00
		0001	0110	6113010	FURNISHING TYPE 1 ROCK BLANKET	80.00	0.00	80.00	CUYD	0.00	\$36.13	\$0.00
		0001	0120	6113020	FURNISHING TYPE 2 ROCK BLANKET	923.00	0.00	923.00	CUYD	0.00	\$38.61	\$0.00
		0001	0130	6113030	PLACING TYPE 1 ROCK BLANKET	80.00	0.00	80.00	CUYD	0.00	\$43.00	\$0.00
		0001	0140	6113040	PLACING TYPE 2 ROCK BLANKET	923.00	0.00	923.00	CUYD	0.00	\$18.00	\$0.00
		0001	0150	6161005	CONSTRUCTION SIGNS	164.00	48.00	212.00	SQFT	212.00	\$8.25	\$1,749.00
		0001	0160	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$50.00	\$100.00
		0001	0170	6161030	TYPE III MOVEABLE BARRICADE	14.00	0.00	14.00	EA	14.00	\$200.00	\$2,800.00
		0001	0180	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$227,000.00	\$113,500.00
		0001	0190	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	1.00	0.00	1.00	EA	0.00	\$600.00	\$0.00
		0001	0200	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	22.00	0.00	22.00	LF	0.00	\$25.00	\$0.00
		0001	0210	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	0.00	\$1,800.00	\$0.00
		0001	0220	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,712.00	0.00	2,712.00	LF	0.00	\$0.50	\$0.00
		0001	0230	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,385.00	0.00	1,385.00	SQYD	0.00	\$3.75	\$0.00
		0001	0240	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$10,000.00	\$5,000.00
		0001	0250	7250484	84 IN. PIPE GROUP C	44.00	0.00	44.00	LF	0.00	\$250.00	\$0.00
		0001	0260	7320884A	84 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$6,700.00	\$0.00
		0001	0270	8025006	MULCHING	0.60	0.00	0.60	ACRE	0.00	\$3,841.00	\$0.00
		0001	0280	8051000A	SEEDING - COOL SEASON GRASSES	0.60	0.00	0.60	ACRE	0.00	\$3,841.00	\$0.00
		0001	0290	8061016	SEDIMENT REMOVAL	32.00	0.00	32.00	CUYD	0.00	\$45.00	\$0.00
		0001	0300	8061017	TEMPORARY SEEDING	0.10	0.00	0.10	ACRE	0.00	\$5,335.00	\$0.00
		0001	0310	8061019	SILT FENCE	2,842.00	-151.00	2,691.00	LF	2,691.00	\$1.84	\$4,951.44
		0001	0320	8061050	TYPE C BERM	318.00	0.00	318.00	LF	0.00	\$65.00	\$0.00
		0040	0330	9031010	CONCRETE FOOTINGS, EMBEDDED	1.10	0.00	1.10	CUYD	0.00	\$2,500.00	\$0.00
		0040	0340	9031270A	2 IN. PSST POST - 12 GA.	120.00	0.00	120.00	LF	0.00	\$12.00	\$0.00
		0040	0350	9031273A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 7 GA.	12.00	0.00	12.00	EA	0.00	\$100.00	\$0.00
		0040	0360	9035004A	SH-FLAT SHEET	36.00	0.00	36.00	SQFT	0.00	\$20.00	\$0.00
		0070	0370	2061000	CLASS 1 EXCAVATION	155.00	0.00	155.00	CUYD	0.00	\$25.00	\$0.00
		0070	0380	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$40,000.00	\$40,000.00
		0070	0390	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	120.00	0.00	120.00	SQYD	0.00	\$145.00	\$0.00
		0070	0400	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	955.00	0.00	955.00	LF	869.00	\$53.25	\$46,274.25
		0070	0410	7021214	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	1,146.00	0.00	1,146.00	LF	573.00	\$96.38	\$55,225.74
		0070	0420	7025002	PILE WAVE ANALYSIS	2.00	0.00	2.00	EA	2.00	\$800.00	\$1,600.00
		0070	0430	7027000	PILE POINT REINFORCEMENT	22.00	0.00	22.00	EA	15.00	\$125.00	\$1,875.00
		0070	0440	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	173.90	0.00	173.90	CUYD	52.00	\$1,550.00	\$80,600.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 19, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221118-A03	J1S3362	0070	0450	7034216	TYPE H BARRIER	460.00	0.00	460.00	LF	0.00	\$106.00	\$0.00
		0070	0460	7034222	SLAB ON CONCRETE BEAM	680.00	0.00	680.00	SQYD	0.00	\$660.00	\$0.00
		0070	0470	7056050A	27 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	839.00	0.00	839.00	LF	0.00	\$474.00	\$0.00
		0070	0480	7061060	REINFORCING STEEL (BRIDGES)	9,810.00	0.00	9,810.00	LB	0.00	\$1.95	\$0.00
		0070	0490	7123610	SLAB DRAIN	20.00	0.00	20.00	EA	0.00	\$558.00	\$0.00
		0070	0500	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$3,977.00	\$0.00
		0070	0510	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	0.00	\$567.00	\$0.00
		0070	0520	7161002	LAMINATED NEOPRENE BEARING PAD	16.00	0.00	16.00	EA	0.00	\$600.00	\$0.00
<b>Project J1S3362 - Total Value Posted to Date as of Report Generated Date</b>											<b>\$359,450.43</b>	
<b>221118-A03 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$359,450.43</b>	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on May 19, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J1S3362

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0400	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN	5/15/23	5/16/23	630.00	LF	bridge S0639	4.959		5.268		paying per field measurements of a total 869 from roadway of the following bent 1 out off 8'4" 8'2" 8'4" 8'2" 8'4" Bent 4 out off 9' 9'6" 9'6" 8' 8'6"
0440	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	5/15/23	5/16/23	52.00	CUYD	bridge S0639	4.959		5.268		paying from 52 yard of concrete used for the webwall on bent 3

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

May 19, 2023

Contract ID: 221118-A03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J1S3362	0150	CONSTRUCTION SIGNS	Material		1	Mar 14, 2023	SYSTEM	(\$1,749.00)			
			- Total							(\$1,749.00)	
			Material - Total							(\$1,749.00)	
			MaterialCredit		2	Mar 30, 2023	SYSTEM	\$1,749.00			
			- Total							\$1,749.00	
			MaterialCredit - Total							\$1,749.00	
			Overrun	Overrun	1	Mar 14, 2023	SYSTEM	\$396.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user summec1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					1	Mar 14, 2023	SYSTEM	(\$396.00)			
			Overrun - Total							\$0.00	
			Overrun - Total							\$0.00	
			0150 - Total							\$0.00	
			J1S3362	0160	ADVANCED WARNING RAIL SYSTEM	Material		1	Mar 14, 2023	SYSTEM	(\$100.00)
- Total							(\$100.00)				
Material - Total							(\$100.00)				
MaterialCredit		2				Mar 30, 2023	SYSTEM	\$100.00			
- Total							\$100.00				
MaterialCredit - Total							\$100.00				
0160 - Total							\$0.00				
J1S3362	0170	TYPE III MOVEABLE BARRICADE	Material		1	Mar 14, 2023	SYSTEM	(\$2,800.00)			
			- Total							(\$2,800.00)	
			Material - Total							(\$2,800.00)	
			MaterialCredit		2	Mar 30, 2023	SYSTEM	\$2,800.00			
			- Total							\$2,800.00	
			MaterialCredit - Total							\$2,800.00	
0170 - Total							\$0.00				
J1S3362	0310	SILT FENCE	Material		1	Mar 14, 2023	SYSTEM	(\$4,951.44)			
			- Total							(\$4,951.44)	
			Material - Total							(\$4,951.44)	
			MaterialCredit		2	Mar 30, 2023	SYSTEM	\$4,951.44			
			- Total							\$4,951.44	
			MaterialCredit - Total							\$4,951.44	
0310 - Total							\$0.00				
J1S3362	0440	CLASS B CONCRETE (SUBSTRUCTURE)	Material		5	May 16, 2023	SYSTEM	(\$80,600.00)			
			- Total							(\$80,600.00)	
			Material - Total							(\$80,600.00)	
0440 - Total							(\$80,600.00)				
J1S3362	0470	27 IN., PRESTRESSED CONC SPREAD BOX BM	Construction Stockpile STMI		3	Apr 14, 2023	SYSTEM	\$290,790.99	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$290,790.99	
			Construction Stockpile STMI - Total							\$290,790.99	
0470 - Total							\$290,790.99				
J1S3362 - Total							\$210,190.99				
Overall - Total							\$210,190.99				



---

## Contract Adjustments for Contract - 221118-A03

There are no contract adjustments to display for this contract.