



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 20, 2024

Pay Estimate Created Date: March 18, 2024

Progress Estimate Number 15	Contract ID 221118-B01 Prime Contractor W. L. Miller Company	Pay Period Start March 2, 2024 Pay Period End March 15, 2024	Original Contract Amount \$9,737,007.42 Net Change Order Amount (\$4,518.98) Current Contract Amount \$9,732,488.44
---------------------------------------	-------------------------------------------------------------------------------	-------------------------------------------------------------------------------	------------------------------------------------------------------------------------------------------------------------------------------------

Approval Date		By User
March 18, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	stewaj1
March 18, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lincom
March 19, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2023	November 1, 2023		98.81%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 6, 2022	December 6, 2022	
Letting Date	November 18, 2022	November 18, 2022	
Notice to Proceed Date	February 6, 2023	February 6, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 15			
	This Estimate	Previous	To Date
221118-B01			
Total Posted Items Pay	\$0.00	\$9,616,381.37	\$9,616,381.37
Gross Item Adjustments	\$0.00	\$255,450.11	\$255,450.11
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$9,871,831.48	\$9,871,831.48
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2P3335	0100	TACK COAT	Material			-22,876	\$3.00	(\$68,628.00)
	0100	TACK COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	22,876	\$3.00	\$68,628.00
Total								\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on March 20, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2P3335	FAF 136-3(16)	Resurface	136	CLARK	from 2.5 miles east of Route BB to Route 61 near Alexandria
J2S3338	FAS S202(43)	Resurface	81	CLARK	from Iowa State line to Route EE in Kahoka

Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J2P3335	Posted Item Pay	\$0.00	\$7,617,953.86	\$7,617,953.86
	Gross Item Adjustments	\$0.00	\$279,211.71	\$279,211.71
	Gross Item Pay	\$0.00	\$7,897,165.57	\$7,897,165.57
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J2S3338	Posted Item Pay	\$0.00	\$1,998,427.51	\$1,998,427.51
	Gross Item Adjustments	\$0.00	(\$23,761.60)	(\$23,761.60)
	Gross Item Pay	\$0.00	\$1,974,665.91	\$1,974,665.91
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on March 20, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J2P3335, Item 4071005, Project Item Line Number 0100, Material Set 407100596, Material 1015EA....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	Material report needs to be entered.	stewaj1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 20, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221118-B01	J2P3335	0001	0010	2152000A	SHAPING SLOPES, CLASS II	617.00	0.00	617.00	100F	617.00	\$41.50	\$25,605.50
		0001	0020	3049910	MISC.PERM. AGGREGATE EDGE TREATMENT	1,043.80	0.00	1,043.80	TONS	900.00	\$40.00	\$36,000.00
		0001	0030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	96.00	-31.10	64.90	TONS	0.00	\$125.00	\$0.00
		0001	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	9,555.00	-1.00	9,554.00	TONS	9,554.00	\$117.00	\$1,117,818.00
		0001	0050	4030015	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP048F MIX)	6,400.80	126.80	6,527.60	TONS	6,527.60	\$127.50	\$832,269.00
		0001	0060	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	35,642.80	148.20	35,791.00	TONS	35,791.00	\$125.50	\$4,491,770.50
		0001	0070	4031056	ASPHALT PERFORMANCE TESTING	1.00	0.00	1.00	LS	1.00	\$34,000.00	\$34,000.00
		0001	0080	4031058	INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	1.00	\$100,000.00	\$100,000.00
		0001	0090	4031059	PAVER-MOUNTED THERMAL PROFILES	1.00	0.00	1.00	LS	1.00	\$30,000.00	\$30,000.00
		0001	0100	4071005	TACK COAT	42,869.00	-4,054.00	38,815.00	GAL	25,513.00	\$3.00	\$76,539.00
		0001	0110	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$1,150.00	\$2,300.00
		0001	0120	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	155.80	40.20	196.00	TONS	155.80	\$228.00	\$35,522.40
		0001	0130	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	480.00	0.00	480.00	SQYD	480.00	\$130.00	\$62,400.00
		0001	0140	6161005	CONSTRUCTION SIGNS	2,041.00	0.00	2,041.00	SQFT	1,000.00	\$7.00	\$7,000.00
		0001	0150	6161025	CHANNELIZER (TRIM LINE)	200.00	-176.00	24.00	EA	24.00	\$18.00	\$432.00
		0001	0160	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	-2.00	0.00	EA	0.00	\$3,200.00	\$0.00
		0001	0170	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	-4.00	0.00	EA	0.00	\$2,500.00	\$0.00
		0001	0180	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$185,000.00	\$185,000.00
		0001	0190	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	895.00	-895.00	0.00	LF	0.00	\$6.00	\$0.00
		0001	0200	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	144.00	0.00	144.00	LF	144.00	\$20.00	\$2,880.00
		0001	0210	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	20.00	0.00	20.00	EA	20.00	\$285.00	\$5,700.00
		0001	0220	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	204,258.00	5,131.00	209,389.00	LF	204,258.00	\$0.13	\$26,553.54
		0001	0230	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	112,758.00	2,169.00	114,927.00	LF	112,758.00	\$0.13	\$14,658.54
		0001	0240	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	519.00	0.00	519.00	LF	519.00	\$10.00	\$5,190.00
		0001	0250	6207001	PAVEMENT MARKING REMOVAL	742.00	-742.00	0.00	LF	0.00	\$5.00	\$0.00
		0001	0260	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	4.00	0.00	4.00	EA	4.00	\$100.00	\$400.00
		0001	0270	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	257,142.00	0.00	257,142.00	SQYD	257,142.00	\$1.80	\$462,855.60
		0001	0280	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	6,754.00	-1,220.00	5,534.00	SQYD	5,534.00	\$6.91	\$38,239.94
		0001	0290	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,785.60	0.00	1,785.60	STA	1,785.60	\$13.90	\$24,819.84
		0001	5001	3105002	GRAVEL (A) OR CRUSHED STONE (B)	0.00	166.60	166.60	TONS	0.00	\$155.00	\$0.00
Project J2P3335 - Total Value Posted to Date as of Report Generated Date												\$7,617,953.86
J2S3338	0001	0300	3049910	MISC.PERM. AGGREGATE EDGE TREATMENT	3,609.20	-578.50	3,030.70	TONS	2,700.00	\$35.00	\$94,500.00	
		0310	3105002	GRAVEL (A) OR CRUSHED STONE (B)	278.00	-83.40	194.60	TONS	167.00	\$150.00	\$25,050.00	
		0320	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	14,228.60	274.40	14,503.00	TONS	14,503.00	\$117.00	\$1,696,851.00	
		0330	4071005	TACK COAT	14,464.00	-5,225.00	9,239.00	GAL	9,239.00	\$3.00	\$27,717.00	
		0340	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$1,150.00	\$2,300.00	
		0350	6161005	CONSTRUCTION SIGNS	1,548.00	0.00	1,548.00	SQFT	1,082.50	\$7.00	\$7,577.50	
		0360	6161025	CHANNELIZER (TRIM LINE)	100.00	-94.00	6.00	EA	6.00	\$18.00	\$108.00	
		0370	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$48,500.00	\$48,500.00	
		0380	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	140,015.00	1,069.00	141,084.00	LF	140,015.00	\$0.13	\$18,201.95	
		0390	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	94,287.00	-6,305.00	87,982.00	LF	87,982.00	\$0.13	\$11,437.66	
		0400	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	13,104.00	-964.00	12,140.00	SQYD	12,140.00	\$3.40	\$41,276.00	
		0410	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,664.00	0.00	2,664.00	SQYD	2,664.00	\$9.35	\$24,908.40	
		Project J2S3338 - Total Value Posted to Date as of Report Generated Date										



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on March 20, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221118-B01 Overall - Total Value Posted to Date as of Report Generated Date												\$9,616,381.37



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 20, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Contract ID: 221118-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2P3335	0020	MISC. AGGREGATE FOR BASE	Material		3	Sep 18, 2023	SYSTEM	\$36,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					3	Sep 18, 2023	SYSTEM	(\$36,000.00)						
					4	Oct 2, 2023	SYSTEM	\$36,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					4	Oct 2, 2023	SYSTEM	(\$36,000.00)						
					5	Oct 16, 2023	SYSTEM	\$36,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					5	Oct 16, 2023	SYSTEM	(\$36,000.00)						
					6	Nov 2, 2023	SYSTEM	\$36,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	Nov 2, 2023	SYSTEM	(\$36,000.00)						
					7	Nov 16, 2023	SYSTEM	\$36,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					7	Nov 16, 2023	SYSTEM	(\$36,000.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0020 - Total								\$0.00	
					0040		BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	5	Oct 16, 2023	stewaj1	(\$11,161.97)	AC Index adjustment BP1 10-9-23 1506.8 -\$2595.46 10-10-23 2421.8 -\$4171.55 10-12-23 2551.5 -\$4394.96
										6	Nov 2, 2023	stewaj1	(\$5,294.79)	10-16-23 1673.2 BP1 10-19-23 1400.7 BP1
ACAD - Total										(\$16,456.76)				
Other Item Adjustment - Total										(\$16,456.76)				
0040 - Total								(\$16,456.76)						
0050		ASPH. CONC. MIXTURE PG 64-22 (SP048F)	Other Item Adjustment	ACAD	4	Oct 2, 2023	stewaj1	(\$11,542.27)						
					5	Oct 16, 2023	stewaj1	(\$2,247.28)	AC Index 048 10-2-23 -\$2247.28 1063.8 tons					
					ACAD - Total								(\$13,789.55)	
					OTHR	5	Oct 16, 2023	stewaj1	(\$63,750.00)	1B density 91.4 \$19,125 deduct 1E density 91.7 \$12750 deduct 1F density 90.2 \$31875 deduct all on 048 mix				
						5	Oct 16, 2023	stewaj1	\$3,251.56	Bonus for Roller information 9-28-23 \$1496.09 9-29-23 \$978.52 10-2-23 \$776.95				
						5	Oct 16, 2023	stewaj1	\$22,440.00	Lot #1 SP048 mix Volumetrics Bonus				
						5	Oct 16, 2023	stewaj1	(\$553.00)	SP048 IR Deduction 9-28-23 -\$105 9-29-23 -\$224 10-2-23 -\$224				
						7	Nov 16, 2023	stewaj1	\$24,968.07	Lot 1 SP048 23-1 TSR bonus 103% 6527.6 tons				
						7	Nov 16, 2023	stewaj1	\$36,619.84	Volumetrics bonus SP048 23-1 6527.6 tons 104.4%				
						8	Dec 4, 2023	stewaj1	(\$22,440.00)	Correction to fix overpayment of 048 volumetrics.				
						OTHR - Total								\$536.47
					Other Item Adjustment - Total								(\$13,253.08)	



Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 221118-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2P3335	0050	ASPH. CONC. MIXTURE PG 64-22 (SP048F)	Overrun	Overrun	5	Oct 16, 2023	SYSTEM	\$16,167.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					5	Oct 16, 2023	SYSTEM	(\$16,167.00)						
					6	Nov 2, 2023	SYSTEM	(\$16,167.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					6	Nov 2, 2023	SYSTEM	\$16,167.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					7	Nov 16, 2023	SYSTEM	(\$16,167.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					7	Nov 16, 2023	SYSTEM	\$16,167.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					8	Dec 4, 2023	SYSTEM	(\$16,167.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					8	Dec 4, 2023	SYSTEM	\$16,167.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					9	Dec 18, 2023	SYSTEM	(\$16,167.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					9	Dec 18, 2023	SYSTEM	\$16,167.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					10	Jan 2, 2024	SYSTEM	(\$16,167.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					10	Jan 2, 2024	SYSTEM	\$16,167.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					11	Jan 16, 2024	SYSTEM	(\$16,167.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					11	Jan 16, 2024	SYSTEM	\$16,167.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					12	Feb 1, 2024	SYSTEM	(\$16,167.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					12	Feb 1, 2024	SYSTEM	\$16,167.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					13	Feb 16, 2024	SYSTEM	(\$16,167.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					13	Feb 16, 2024	SYSTEM	\$16,167.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					14	Mar 1, 2024	SYSTEM	(\$16,167.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					14	Mar 1, 2024	SYSTEM	\$16,167.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0050 - Total								(\$13,253.08)	
						0060	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1)	Other Item Adjustment	ACAD	2	Sep 5, 2023	stewaj1	(\$19,136.38)	
										3	Sep 18, 2023	stewaj1	(\$127,667.32)	9-5-23/1657.2 9-6-23/1482.1 9-7-23/3121.9 9-8-23/3022.5 9-12-23/2515 9-13-23/2539.5 9-14-23/1201.6 9-15-23/173.1
										4	Oct 2, 2023	stewaj1	\$101,112.51	I had to adjust the AC Index due to an error I made on estimate number 0003.
										4	Oct 2, 2023	stewaj1	(\$704.90)	
										5	Oct 16, 2023	stewaj1	(\$16,253.25)	AC Index SP125 10-3-23 -\$4615.56 2731.1 tons 10-4-23 -\$4230.92 2503.5 tons 10-5-23 -\$3890.89 2302.3 tons 10-6-23 -\$3515.88 2080.4 tons



Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 221118-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J2P3335	0060	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1)	Other Item Adjustment	ACAD - Total						(\$62,649.34)			
				OTHR	2	Sep 5, 2023	stewaj1	\$20,582.00	Lot 1 Pay factor 104.1				
					3	Sep 18, 2023	stewaj1	\$13,103.92	Intelligent Compaction and Infrared Data8-28,8-29,8-30,8-31,9-5,9-6,9-7,9-12,9-13,9-14 Missing 9-8 data				
					3	Sep 18, 2023	stewaj1	\$9,538.00	Lot #6				
					4	Oct 2, 2023	stewaj1	\$37,650.00	Lots 1-3B SP125 TSR				
					5	Oct 16, 2023	stewaj1	\$3,171.00	125 bonus IR Info 9-8-23 \$616 10-3-23 \$791 10-4-23 \$693 10-5-23 \$546 10-6-23 \$525				
					5	Oct 16, 2023	stewaj1	\$5,990.68	Bonus for 125 Roller Info 9-8-23 \$1192.36 10-3-23 \$1332.14 10-4-23 \$1346.00 10-5-23 \$1060.09 10-6-23 \$1060.09				
					5	Oct 16, 2023	stewaj1	\$49,679.05	SP125 Volumetric Bonus Lot#7 \$18574 Lot#8 \$12550 Lot#9 \$18555.05				
					6	Nov 2, 2023	stewaj1	\$29,333.12	TSR Bonus Lots 8A-9D				
					7	Nov 16, 2023	stewaj1	\$37,650.00	Lot 1 SP125 23-2 TSR bonus 103%				
					7	Nov 16, 2023	stewaj1	\$37,650.00	Lot 2 SP125 23-2 TSR bonus 103%				
					7	Nov 16, 2023	stewaj1	\$37,650.00	Lot 3 SP125 23-2 TSR bonus 103%				
					7	Nov 16, 2023	stewaj1	\$7,530.00	Lot 9 SP125 23-2 TSR correction 1st line item adjustment was for 5791 tons. The total for Lot 9 was 7791 tons. Difference of 2000 tons. Dollar amount difference is \$7530 to pay for lot of 7791 tons.				
					8	Dec 4, 2023	stewaj1	(\$37,650.00)	Correction to fix double payment of lot1 TSR bonus.				
					8	Dec 4, 2023	stewaj1	(\$15,060.00)	Correction to fix overpayment of SP125 TSR				
					8	Dec 4, 2023	stewaj1	\$134,753.12	Three 10,000 ton CT(cracking) bonuses, each \$37650 One 5791 ton CT(cracking) bonus for \$21803.12				
								OTHR - Total				\$371,570.89	
								Other Item Adjustment - Total				\$308,921.55	
							Overrun	Overrun	5	Oct 16, 2023	SYSTEM	\$18,600.36	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
									5	Oct 16, 2023	SYSTEM	(\$18,600.36)	
									6	Nov 2, 2023	SYSTEM	(\$18,600.36)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
									6	Nov 2, 2023	SYSTEM	\$18,600.36	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
									7	Nov 16, 2023	SYSTEM	(\$18,600.36)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
									7	Nov 16, 2023	SYSTEM	\$18,600.36	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
									8	Dec 4, 2023	SYSTEM	(\$18,600.36)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
									8	Dec 4, 2023	SYSTEM	\$18,600.36	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
									9	Dec 18, 2023	SYSTEM	(\$18,600.36)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
									9	Dec 18, 2023	SYSTEM	\$18,600.36	This adjustment offsets the original system-generated Overrun Payment



Line Item Adjustments by Estimate

Contract ID: 221118-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2P3335	0060	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1)	Overrun	Overrun		2023			Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					10	Jan 2, 2024	SYSTEM	(\$18,600.36)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					10	Jan 2, 2024	SYSTEM	\$18,600.36	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					11	Jan 16, 2024	SYSTEM	(\$18,600.36)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					11	Jan 16, 2024	SYSTEM	\$18,600.36	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					12	Feb 1, 2024	SYSTEM	(\$18,600.36)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					12	Feb 1, 2024	SYSTEM	\$18,600.36	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					13	Feb 16, 2024	SYSTEM	(\$18,600.36)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					13	Feb 16, 2024	SYSTEM	\$18,600.36	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					14	Mar 1, 2024	SYSTEM	(\$18,599.10)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					14	Mar 1, 2024	SYSTEM	\$18,599.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0060 - Total								\$308,921.55	
					J2P3335	0100	TACK COAT	Material		2	Sep 5, 2023	SYSTEM	\$24,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
	2	Sep 5, 2023	SYSTEM	(\$24,900.00)										
	3	Sep 18, 2023	SYSTEM	\$43,851.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
	3	Sep 18, 2023	SYSTEM	(\$43,851.00)										
	4	Oct 2, 2023	SYSTEM	\$68,628.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
	4	Oct 2, 2023	SYSTEM	(\$68,628.00)										
	6	Nov 2, 2023	SYSTEM	\$76,539.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
	6	Nov 2, 2023	SYSTEM	(\$76,539.00)										
	7	Nov 16, 2023	SYSTEM	\$76,539.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
	7	Nov 16, 2023	SYSTEM	(\$76,539.00)										
	8	Dec 4, 2023	SYSTEM	\$76,539.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
	8	Dec 4, 2023	SYSTEM	(\$76,539.00)										
	9	Dec 18, 2023	SYSTEM	\$76,539.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
	9	Dec 18, 2023	SYSTEM	(\$76,539.00)										
	10	Jan 2, 2024	SYSTEM	\$76,539.00	This adjustment offsets the original system-generated Material Payment									



Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 221118-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2P3335	0100	TACK COAT	Material			2024			Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					10	Jan 2, 2024	SYSTEM	(\$76,539.00)						
					11	Jan 16, 2024	SYSTEM	\$76,539.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					11	Jan 16, 2024	SYSTEM	(\$76,539.00)						
					12	Feb 1, 2024	SYSTEM	\$76,539.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					12	Feb 1, 2024	SYSTEM	(\$76,539.00)						
					13	Feb 16, 2024	SYSTEM	\$76,539.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					13	Feb 16, 2024	SYSTEM	(\$76,539.00)						
					14	Mar 1, 2024	SYSTEM	\$76,539.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					14	Mar 1, 2024	SYSTEM	(\$76,539.00)						
					15	Mar 18, 2024	SYSTEM	\$68,628.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					15	Mar 18, 2024	SYSTEM	(\$68,628.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0100 - Total								\$0.00	
	0200	PREF THERMO PVTM MARK, 24 IN WHIT	Material		8	Dec 4, 2023	SYSTEM	\$2,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					8	Dec 4, 2023	SYSTEM	(\$2,880.00)						
					9	Dec 18, 2023	SYSTEM	\$2,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					9	Dec 18, 2023	SYSTEM	(\$2,880.00)						
					- Total								\$0.00	
Material - Total								\$0.00						
0200 - Total								\$0.00						
	0210	PREF THERMO PVTM MARK, LT/RT ARROW	Material		8	Dec 4, 2023	SYSTEM	\$5,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					8	Dec 4, 2023	SYSTEM	(\$5,700.00)						
					9	Dec 18, 2023	SYSTEM	\$5,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					9	Dec 18, 2023	SYSTEM	(\$5,700.00)						
					- Total								\$0.00	
Material - Total								\$0.00						
0210 - Total								\$0.00						
	0220	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		8	Dec 4, 2023	SYSTEM	\$26,553.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					8	Dec 4, 2023	SYSTEM	(\$26,553.54)						
					9	Dec 18, 2023	SYSTEM	\$26,553.54	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 221118-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J2P3335	0220	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material			2023			Estimate Item Adjustment (0007) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					9	Dec 18, 2023	SYSTEM	(\$26,553.54)				
					- Total						\$0.00	
					Material - Total						\$0.00	
	0220 - Total							\$0.00				
	0230	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		8	Dec 4, 2023	SYSTEM	\$14,658.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user stewaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					8	Dec 4, 2023	SYSTEM	(\$14,658.54)				
					9	Dec 18, 2023	SYSTEM	\$14,658.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user stewaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					9	Dec 18, 2023	SYSTEM	(\$14,658.54)				
					- Total						\$0.00	
	Material - Total						\$0.00					
	0230 - Total							\$0.00				
	0240	24 IN. YELLOW WATERBORNE PAVEMENT MARKIN	Material		8	Dec 4, 2023	SYSTEM	\$1,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user stewaj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
					8	Dec 4, 2023	SYSTEM	(\$1,440.00)				
					9	Dec 18, 2023	SYSTEM	\$1,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user stewaj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
9					Dec 18, 2023	SYSTEM	(\$1,440.00)					
- Total								\$0.00				
Material - Total						\$0.00						
0240 - Total							\$0.00					
J2P3335 - Total								\$279,211.71				
J2S3338	0300	MISC. AGGREGATE FOR BASE	Material		2	Sep 5, 2023	SYSTEM	(\$94,500.00)				
					3	Sep 18, 2023	SYSTEM	\$94,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					3	Sep 18, 2023	SYSTEM	(\$94,500.00)				
					4	Oct 2, 2023	SYSTEM	\$94,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					4	Oct 2, 2023	SYSTEM	(\$94,500.00)				
					5	Oct 16, 2023	SYSTEM	\$94,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					5	Oct 16, 2023	SYSTEM	(\$94,500.00)				
					6	Nov 2, 2023	SYSTEM	\$94,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					6	Nov 2, 2023	SYSTEM	(\$94,500.00)				
					7	Nov 16, 2023	SYSTEM	\$94,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					7	Nov 16, 2023	SYSTEM	(\$94,500.00)				
					- Total						(\$94,500.00)	
Material - Total						(\$94,500.00)						



Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 221118-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J2S3338	0300	MISC. AGGREGATE FOR BASE	MaterialCredit		3	Sep 18, 2023	SYSTEM	\$94,500.00				
				- Total						\$94,500.00		
				MaterialCredit - Total						\$94,500.00		
	0300 - Total								\$0.00			
	0310	GRAVEL (A) OR CRUSHED STONE (B)	Material			2	Sep 5, 2023	SYSTEM	(\$25,050.00)			
						3	Sep 18, 2023	SYSTEM	\$25,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
						3	Sep 18, 2023	SYSTEM	(\$25,050.00)			
						4	Oct 2, 2023	SYSTEM	\$25,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
						4	Oct 2, 2023	SYSTEM	(\$25,050.00)			
						5	Oct 16, 2023	SYSTEM	\$25,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
						5	Oct 16, 2023	SYSTEM	(\$25,050.00)			
						6	Nov 2, 2023	SYSTEM	(\$25,050.00)			
						7	Nov 16, 2023	SYSTEM	\$25,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
						7	Nov 16, 2023	SYSTEM	(\$25,050.00)			
				- Total							(\$50,100.00)	
				Material - Total							(\$50,100.00)	
						MaterialCredit		3	Sep 18, 2023	SYSTEM	\$25,050.00	
								7	Nov 16, 2023	SYSTEM	\$25,050.00	
				- Total							\$50,100.00	
	MaterialCredit - Total							\$50,100.00				
	0310 - Total								\$0.00			
	0320	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD		1	Aug 16, 2023	stewaj1	(\$23,761.60)	8-7-23(\$4142.17) 8-8-23(\$5019.48) 8-9-23(\$865.33) 8-10-23(\$4248.17) 8-11-23(\$3045.19) 8-14-23(\$2631.38) 8-15-23(\$3809.88)		
					ACAD - Total						(\$23,761.60)	
					Other Item Adjustment - Total						(\$23,761.60)	
			Overrun	Overrun			2	Sep 5, 2023	SYSTEM	\$32,104.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
						2	Sep 5, 2023	SYSTEM	(\$32,104.80)			
						3	Sep 18, 2023	SYSTEM	(\$32,104.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
						3	Sep 18, 2023	SYSTEM	\$32,104.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
						4	Oct 2, 2023	SYSTEM	(\$32,104.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
						4	Oct 2, 2023	SYSTEM	\$32,104.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
						5	Oct 16, 2023	SYSTEM	(\$32,104.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
		5	Oct 16, 2023	SYSTEM	\$32,104.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.						



Line Item Adjustments by Estimate

Contract ID: 221118-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3338	0320	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Overrun	Overrun	6	Nov 2, 2023	SYSTEM	(\$32,104.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					6	Nov 2, 2023	SYSTEM	\$32,104.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					7	Nov 16, 2023	SYSTEM	(\$32,104.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					7	Nov 16, 2023	SYSTEM	\$32,104.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					8	Dec 4, 2023	SYSTEM	(\$32,104.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					8	Dec 4, 2023	SYSTEM	\$32,104.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					9	Dec 18, 2023	SYSTEM	(\$32,104.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					9	Dec 18, 2023	SYSTEM	\$32,104.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					10	Jan 2, 2024	SYSTEM	(\$32,104.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					10	Jan 2, 2024	SYSTEM	\$32,104.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					11	Jan 16, 2024	SYSTEM	(\$32,104.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					11	Jan 16, 2024	SYSTEM	\$32,104.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					12	Feb 1, 2024	SYSTEM	(\$32,104.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					12	Feb 1, 2024	SYSTEM	\$32,104.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					13	Feb 16, 2024	SYSTEM	(\$32,104.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					13	Feb 16, 2024	SYSTEM	\$32,104.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					14	Mar 1, 2024	SYSTEM	(\$32,104.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					14	Mar 1, 2024	SYSTEM	\$32,104.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
0320 - Total								(\$23,761.60)						
0380	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material			8	Dec 4, 2023	SYSTEM	\$18,201.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user stewaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					8	Dec 4, 2023	SYSTEM	(\$18,201.95)						
					9	Dec 18, 2023	SYSTEM	\$18,201.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user stewaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					9	Dec 18, 2023	SYSTEM	(\$18,201.95)						
					- Total								\$0.00	
Material - Total								\$0.00						
0380 - Total								\$0.00						
0390	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material			8	Dec 4, 2023	SYSTEM	\$11,437.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user stewaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					8	Dec 4, 2023	SYSTEM	(\$11,437.66)						



Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 221118-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J2S3338	0390	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material			2023							
					9	Dec 18, 2023	SYSTEM	\$11,437.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user stewaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					9	Dec 18, 2023	SYSTEM	(\$11,437.66)					
					- Total							\$0.00	
					Material - Total							\$0.00	
0390 - Total								\$0.00					
J2S3338 - Total								(\$23,761.60)					
Overall - Total								\$255,450.11					



Contract Adjustments for Contract - 221118-B01

There are no contract adjustments to display for this contract.