



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 6, 2024

Pay Estimate Created Date: February 1, 2024

Progress Estimate Number 14	Contract ID Prime Contractor	221118-C02 Ideker, Inc.	Pay Period Start Pay Period End	January 16, 2024 February 1, 2024	Original Contract Amount Net Change Order Amount Current Contract Amount	\$7,329,948.51 \$11,609.38 \$7,341,557.89
---------------------------------------	---	----------------------------	--	--------------------------------------	---	---

Approval Date		By User
February 1, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	wilsor2
February 1, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	karlic1
February 5, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2023	November 1, 2023		96.77%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 6, 2022	December 6, 2022	
Letting Date	November 18, 2022	November 18, 2022	
Notice to Proceed Date	February 6, 2023	February 6, 2023	
Open to Traffic Date			
Work Began Date	June 19, 2023	June 19, 2023	

Contract Total Pay For Estimate No. 14			
	This Estimate	Previous	To Date
221118-C02			
Total Posted Items Pay	\$1,129,960.08	\$5,974,474.25	\$7,104,434.33
Gross Item Adjustments	(\$67,639.46)	(\$75,754.83)	(\$143,394.29)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	(\$122,600.00)	(\$122,600.00)
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$5,776,119.42	\$6,838,440.04
Contract Total Payable This Estimate:	\$1,062,320.62		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4I3335	0070	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	TONS	\$113.920	7,925.93	\$902,921.95
	0110	4071005	TACK COAT	GAL	\$3.680	7,502	\$27,607.36
	0200	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	TONS	\$807.430	22.2	\$17,924.95
	0210	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	SQYD	\$215.050	12.39	\$2,664.47
	0330	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.350	26,273.6	\$9,195.76
	0340	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.350	21,381.8	\$7,483.63
	0350	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.650	1,927.8	\$1,253.07
	0360	6209902	MISC.PREFORMED THERMOPLASTIC PAVEMENT MARKING, LANE-REDUCTION ARROW	EA	\$650.000	4	\$2,600.00
	0370	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$2.260	67,277.6	\$152,047.38
	0380	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	STA	\$15.220	411.4	\$6,261.51
Project J4I3335 - Total							\$1,129,960.08
Overall - Total							\$1,129,960.08

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 6, 2024

Pay Estimate Created Date: February 1, 2024

Progress Estimate Number 14		Contract ID Prime Contractor	221118-C02 Ideker, Inc.	Pay Period Start Pay Period End	January 16, 2024 February 1, 2024	Original Contract Amount Net Change Order Amount Current Contract Amount	\$7,329,948.51 \$11,609.38 \$7,341,557.89	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J413335	0060	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Material			-12,017.21	\$80.27	(\$964,621.45)
	0060	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wilsor2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	12,017.21	\$80.27	\$964,621.45
	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Overrun			-304.86	\$113.92	(\$34,729.65)
	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Material			-15,601.86	\$113.92	(\$1,777,363.89)
	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wilsor2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	15,601.86	\$113.92	\$1,777,363.89
	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	Adjustment for 7,925.93 Tons of SP-095 (6.2% AC) placed on 9/15, 9/16, 9/18, 9/19 and 9/26.			(\$15,970.75)
	0110	TACK COAT	Material			-44,088	\$3.68	(\$162,243.84)
	0110	TACK COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user wilsor2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	44,088	\$3.68	\$162,243.84
	0200	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Overrun			-4.2	\$807.43	(\$3,391.21)
	0210	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Overrun			-8.3	\$215.05	(\$1,784.92)
	0310	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material			-336	\$18.00	(\$6,048.00)
	0310	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wilsor2 overriding Payment Estimate Exception 9 on the current Payment Estimate.	336	\$18.00	\$6,048.00
	0320	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material			-7	\$240.00	(\$1,680.00)
	0320	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wilsor2 overriding Payment Estimate Exception 10 on the current Payment Estimate.	7	\$240.00	\$1,680.00
	0330	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-131,368	\$0.35	(\$45,978.80)
	0330	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wilsor2 overriding Payment Estimate Exception 11 on the current Payment Estimate.	131,368	\$0.35	\$45,978.80
	0330	6 IN. WHITE HIGH BUILD	Other Item	Retroreflectivity	Net adjustment of:			(\$2,051.80)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 6, 2024

Pay Estimate Created Date: February 1, 2024

Progress Estimate Number 14		Contract ID Prime Contractor	221118-C02 Ideker, Inc.	Pay Period Start Pay Period End	January 16, 2024 February 1, 2024	Original Contract Amount Net Change Order Amount Current Contract Amount	\$7,329,948.51 \$11,609.38 \$7,341,557.89	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J413335		WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Adjustment	Adjustment	No Pay - (\$629.91) 80% - (\$2,686.08) 105% - \$1,264.19			
	0340	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-106,909	\$0.35	(\$37,418.15)
	0340	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wilsor2 overriding Payment Estimate Exception 13 on the current Payment Estimate.	106,909	\$0.35	\$37,418.15
	0340	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	Retroreflectivity Adjustment	Net adjustment of: No Pay - (\$6,050.51) 80% - (\$3,827.88) 105% - \$167.26			(\$9,711.13)
	0350	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-9,639	\$0.65	(\$6,265.35)
	0350	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wilsor2 overriding Payment Estimate Exception 15 on the current Payment Estimate.	9,639	\$0.65	\$6,265.35
	0360	MISC.	Material			-4	\$650.00	(\$2,600.00)
	0360	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wilsor2 overriding Payment Estimate Exception 17 on the current Payment Estimate.	4	\$650.00	\$2,600.00
	0390	MGS GUARDRAIL	Material			-50	\$28.00	(\$1,400.00)
	0390	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wilsor2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	50	\$28.00	\$1,400.00
	0400	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Material			-2	\$3,588.00	(\$7,176.00)
	0400	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wilsor2 overriding Payment Estimate Exception 7 on the current Payment Estimate.	2	\$3,588.00	\$7,176.00
	0410	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material			-2	\$2,930.00	(\$5,860.00)
	0410	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wilsor2 overriding Payment Estimate Exception 8 on the current Payment Estimate.	2	\$2,930.00	\$5,860.00
Total								(\$67,639.46)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on February 6, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J413335	I 435-1(330)	Resurface	I-435	PLATTE	from Cookingham Dr. to 108th St.

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J413335	Posted Item Pay	\$1,129,960.08	\$5,974,474.25	\$7,104,434.33
	Gross Item Adjustments	(\$67,639.46)	(\$75,754.83)	(\$143,394.29)
	Gross Item Pay	\$1,062,320.62	\$5,898,719.42	\$6,961,040.04
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	(\$122,600.00)	(\$122,600.00)
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on February 6, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J413335, Item 4010150, Project Item Line Number 0050, Material Set 401015096, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic AspLow is insufficient.	No Remark was entered by Engineer	wilsor2	Overridden
Estimate Exception Type: Insufficient Materials: Project J413335, Item 4011209, Project Item Line Number 0060, Material Set 401120996, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic AspLow is insufficient.	No Remark was entered by Engineer	wilsor2	Overridden
Estimate Exception Type: Insufficient Materials: Project J413335, Item 4030132, Project Item Line Number 0070, Material Set 403013296, Material 0403SP095B5M - Superpave 9.5 mm, Des B SM, Acceptance Action Generic AspHigh is insufficient.	No Remark was entered by Engineer	wilsor2	Overridden
Estimate Exception Type: Insufficient Materials: Project J413335, Item 4071005, Project Item Line Number 0110, Material Set 407100596, Material 1015EA...SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	No Remark was entered by Engineer	wilsor2	Overridden
Estimate Exception Type: Insufficient Materials: Project J413335, Item 6061060, Project Item Line Number 0390, Material Set 606106096, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	No Remark was entered by Engineer	wilsor2	Overridden
Estimate Exception Type: Insufficient Materials: Project J413335, Item 6061060, Project Item Line Number 0390, Material Set 606106096, Material 1040GRSRCAT1 - Steel Beam for Class A Type 1 Guard Rail, Acceptance Action Generic 1040GRSRCAT1 is insufficient.	No Remark was entered by Engineer	wilsor2	Overridden
Estimate Exception Type: Insufficient Materials: Project J413335, Item 6061069, Project Item Line Number 0400, Material Set 606106996, Material 1040GRAB - Bridge Anchor Section, Acceptance Action Generic 1040GRAB is insufficient.	No Remark was entered by Engineer	wilsor2	Overridden
Estimate Exception Type: Insufficient Materials: Project J413335, Item 6063014, Project Item Line Number 0410, Material Set 606301496, Material 1040GRCW..A - Crashworthy End Terminal Type A, Acceptance Action Generic 1040GRCW..A is insufficient.	No Remark was entered by Engineer	wilsor2	Overridden
Estimate Exception Type: Insufficient Materials: Project J413335, Item 6200015, Project Item Line Number 0310, Material Set 620001596, Material 1048PMPFWH - Performed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	No Remark was entered by Engineer	wilsor2	Overridden
Estimate Exception Type: Insufficient Materials: Project J413335, Item 6200021, Project Item Line Number 0320, Material Set 620002196, Material 1048PMPFWHXX - Pref Mrk Tape Direct Indcat or Shape WH, Acceptance Action Generic 1048PMPFWHXX is insufficient.	No Remark was entered by Engineer	wilsor2	Overridden
Estimate Exception Type: Insufficient Materials: Project J413335, Item 6205902A, Project Item Line Number 0330, Material Set 6205902A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	No Remark was entered by Engineer	wilsor2	Overridden
Estimate Exception Type: Insufficient Materials: Project J413335, Item 6205902A, Project Item Line Number 0330, Material Set 6205902A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	No Remark was entered by Engineer	wilsor2	Overridden
Estimate Exception Type: Insufficient Materials: Project J413335, Item 6205903A, Project Item Line Number 0340, Material Set 6205903A96, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient.	No Remark was entered by Engineer	wilsor2	Overridden
Estimate Exception Type: Insufficient Materials: Project J413335, Item 6205903A, Project Item Line Number 0340, Material Set 6205903A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	No Remark was entered by Engineer	wilsor2	Overridden
Estimate Exception Type: Insufficient Materials: Project J413335, Item 6205906A, Project Item Line Number 0350, Material Set 6205906A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	No Remark was entered by Engineer	wilsor2	Overridden
Estimate Exception Type: Insufficient Materials: Project J413335, Item 6205906A, Project Item Line Number 0350, Material Set 6205906A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	No Remark was entered by Engineer	wilsor2	Overridden
Estimate Exception Type: Insufficient Materials: Project J413335, Item 6209902, Project Item Line Number 0360, Material Set 620990296, Material 1048PMPFWHXX - Pref Mrk Tape Direct Indcat or Shape WH, Acceptance Action Generic 1048PMPFWHXX is insufficient.	No Remark was entered by Engineer	wilsor2	Overridden
Estimate Exception Type: Item Overrun: Contract 221118-C02, Contract Project J413335, Project Item Line Number 0070, Contract Line Item Number 0070, Item 4030132, Minor Item.	No Remark was entered by Engineer	wilsor2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 221118-C02, Contract Project J413335, Project Item Line Number 0200, Contract Line Item Number 0200, Item 6133018, Minor Item.	No Remark was entered by Engineer	wilsor2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 221118-C02, Contract Project J413335, Project Item Line Number 0210, Contract Line Item Number 0210, Item 6133019, Minor Item.	No Remark was entered by Engineer	wilsor2	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221118-C02	J413335	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$38,449.36	\$38,449.36
		0001	0020	2071000	LINEAR GRADING CLASS 1	5.00	0.00	5.00	STA	5.00	\$3,104.90	\$15,524.50
		0001	0030	3049910	MISC.AGGREGATE EDGE TREATMENT	184.30	0.00	184.30	TONS	184.30	\$129.80	\$23,922.14
		0001	0040	3105003	GRAVEL (A) OR CRUSHED STONE (B)	548.00	0.00	548.00	SQYD	548.00	\$52.86	\$28,967.28
		0001	0050	4010150	TYPE A2 SHOULDER	66.70	26.60	93.30	SQYD	93.30	\$111.00	\$10,356.30
		0001	0060	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	14,968.80	0.00	14,968.80	TONS	12,017.21	\$80.27	\$964,621.45
		0001	0070	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	35,297.00	0.00	35,297.00	TONS	35,601.86	\$113.92	\$4,055,763.89
		0001	0080	4031056	ASPHALT PERFORMANCE TESTING	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0001	0090	4031058	INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0001	0100	4031059	PAVER-MOUNTED THERMAL PROFILES	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0001	0110	4071005	TACK COAT	45,960.00	0.00	45,960.00	GAL	44,088.00	\$3.68	\$162,243.84
		0001	0120	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00
		0001	0130	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	110.00	20.90	130.90	SQYD	130.90	\$369.70	\$48,393.73
		0001	0140	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	11.00	-11.00	0.00	SQYD	0.00	\$1.00	\$0.00
		0001	0150	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	11.00	-11.00	0.00	SQYD	0.00	\$1.00	\$0.00
		0001	0160	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	390.00	107.00	497.00	LF	497.00	\$1.85	\$919.45
		0001	0170	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	100.00	137.00	237.00	EA	237.00	\$8.95	\$2,121.15
		0001	0180	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	8.00	-8.00	0.00	EA	0.00	\$14.95	\$0.00
		0001	0190	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	53.00	-53.00	0.00	EA	0.00	\$6.65	\$0.00
		0001	0200	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	18.00	0.00	18.00	TONS	22.20	\$807.43	\$17,924.95
		0001	0210	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	87.00	0.00	87.00	SQYD	95.30	\$215.05	\$20,494.26
		0001	0220	6161005	CONSTRUCTION SIGNS	1,390.00	0.00	1,390.00	SQFT	1,250.79	\$6.00	\$7,504.74
		0001	0230	6161008	ADVANCED WARNING RAIL SYSTEM	17.00	0.00	17.00	EA	4.00	\$50.00	\$200.00
		0001	0240	6161025	CHANNELIZER (TRIM LINE)	700.00	0.00	700.00	EA	488.00	\$18.00	\$8,784.00
		0001	0250	6161030	TYPE III MOVEABLE BARRICADE	9.00	0.00	9.00	EA	9.00	\$165.00	\$1,485.00
		0001	0260	6161033	DIRECTIONAL INDICATOR BARRICADE	55.00	0.00	55.00	EA	42.00	\$55.00	\$2,310.00
		0001	0270	6161040	FLASHING ARROW PANEL	8.00	0.00	8.00	EA	3.00	\$2,200.00	\$6,600.00
		0001	0280	6161055	SEQUENTIAL FLASHING WARNING LIGHT	55.00	0.00	55.00	EA	31.00	\$50.00	\$1,550.00
		0001	0290	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$3,200.00	\$12,800.00
		0001	0300	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$493,801.80	\$0.00
		0001	0301	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$460,680.80	\$460,680.80
		0001	0310	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	336.00	0.00	336.00	LF	336.00	\$18.00	\$6,048.00
		0001	0320	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	7.00	0.00	7.00	EA	7.00	\$240.00	\$1,680.00
		0001	0330	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	131,368.00	0.00	131,368.00	LF	131,368.00	\$0.35	\$45,978.80
		0001	0340	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	106,909.00	0.00	106,909.00	LF	106,909.00	\$0.35	\$37,418.15
		0001	0350	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	9,639.00	0.00	9,639.00	LF	9,639.00	\$0.65	\$6,265.35
		0001	0360	6209902	MISC.PREFORMED THERMOPLASTIC PAVEMENT MARKING, LANE-REDUCTION ARROW	4.00	0.00	4.00	EA	4.00	\$650.00	\$2,600.00
		0001	0370	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	459,641.00	0.00	459,641.00	SQYD	459,641.00	\$2.26	\$1,038,788.66
		0001	0380	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,411.40	0.00	1,411.40	STA	1,411.40	\$15.22	\$21,481.51
		0010	0390	6061060	MGS GUARDRAIL	50.00	0.00	50.00	LF	50.00	\$28.00	\$1,400.00
		0010	0400	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	2.00	\$3,588.00	\$7,176.00
		0010	0410	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	2.00	\$2,930.00	\$5,860.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221118-C02	J413335	0001	5001	6089901	MISC.CONTRACT BOND PAYMENT	0.00	1.00	1.00	LS	1.00	\$33,121.00	\$33,121.00
Project J413335 - Total Value Posted to Date as of Report Generated Date												\$7,104,434.31
221118-C02 Overall - Total Value Posted to Date as of Report Generated Date												\$7,104,434.31



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 6, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J413335

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0070	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	2/1/24	2/1/24	3,894.34	TONS	435					9/15 - 1,662.85 T Mainline 9/16 - 1213.06 T Mainline 9/26 - 1018.43 Ramps at Cookingham
				2/1/24	4,031.59	TONS	435					9/18 Day - 1718.79 Tons 9/19 Day - 2312.80 Tons
0110	4071005	TACK COAT	2/1/24	2/1/24	7,502.00	GAL	435					9/15 - 2070 9/16 - 1271 9/18 Day - 2321 9/19 Day - 1840
0200	6133018	FURN & PLACE BIT. MATL FOR CL B PARTIAL	2/1/24	2/1/24	22.20	TONS	435 various locations					95.3 SY of patching at 4" depth, plus 5%
0210	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVT R	2/1/24	2/1/24	12.39	SQYD	435 various locations					
0330	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	2/1/24	2/1/24	26,273.60	LF	435					
0340	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	2/1/24	2/1/24	21,381.80	LF	435					
0350	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	2/1/24	2/1/24	1,927.80	LF	435					
0360	6209902	MISC. PAVEMENT MARKINGS	2/1/24	2/1/24	4.00	EA	Cookingham					
0370	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	2/1/24	2/1/24	28,408.00	SQYD	435					9/15-16,352 9/16-12,056
				2/1/24	38,869.60	SQYD	435					Pay to plan. 9/18 Day - 21,484 SY 9/19 Day - 22,823 SY
0380	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	2/1/24	2/1/24	411.40	STA	435					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Contract ID: 221118-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413335	0030	MISC. AGGREGATE FOR BASE	Material		2	Jul 17, 2023	SYSTEM	\$23,922.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					2	Jul 17, 2023	SYSTEM	(\$23,922.14)						
					3	Aug 2, 2023	SYSTEM	\$23,922.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					3	Aug 2, 2023	SYSTEM	(\$23,922.14)						
					4	Aug 15, 2023	SYSTEM	\$23,922.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					4	Aug 15, 2023	SYSTEM	(\$23,922.14)						
					5	Sep 6, 2023	SYSTEM	\$23,922.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					5	Sep 6, 2023	SYSTEM	(\$23,922.14)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0030 - Total								\$0.00	
					0040		GRAVEL (A) OR CRUSHED STONE (B)	Material		2	Jul 17, 2023	SYSTEM	\$28,967.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.
										2	Jul 17, 2023	SYSTEM	(\$28,967.28)	
										3	Aug 2, 2023	SYSTEM	\$28,967.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.
3	Aug 2, 2023	SYSTEM	(\$28,967.28)											
4	Aug 15, 2023	SYSTEM	\$28,967.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.										
4	Aug 15, 2023	SYSTEM	(\$28,967.28)											
5	Sep 6, 2023	SYSTEM	\$28,967.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.										
5	Sep 6, 2023	SYSTEM	(\$28,967.28)											
- Total										\$0.00				
Material - Total										\$0.00				
0040 - Total										\$0.00				
0050		TYPE A2 SHOULDER	Material							2	Jul 17, 2023	SYSTEM	\$10,356.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.
										2	Jul 17, 2023	SYSTEM	(\$10,356.30)	
										3	Aug 2, 2023	SYSTEM	\$10,356.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.
					3	Aug 2, 2023	SYSTEM	(\$10,356.30)						
					4	Aug 15, 2023	SYSTEM	\$10,356.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					4	Aug 15, 2023	SYSTEM	(\$10,356.30)						
					5	Sep 6, 2023	SYSTEM	\$10,356.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					5	Sep 6, 2023	SYSTEM	(\$10,356.30)						



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 221118-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413335	0050	TYPE A2 SHOULDER	Material		6	Sep 18, 2023	SYSTEM	\$10,356.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	Sep 18, 2023	SYSTEM	(\$10,356.30)						
					7	Oct 2, 2023	SYSTEM	\$10,356.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					7	Oct 2, 2023	SYSTEM	(\$10,356.30)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					Overrun	Overrun	2	Jul 17, 2023	SYSTEM		(\$2,952.60)			
							4	Aug 15, 2023	SYSTEM		\$2,952.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',111.00000 - 111.00000, 'is applied (if non-zero).		
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0050 - Total								\$0.00	
					0060		BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Material		9	Nov 1, 2023	SYSTEM	\$960,815.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.
										9	Nov 1, 2023	SYSTEM	(\$960,815.04)	
										10	Nov 16, 2023	SYSTEM	\$964,621.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.
										10	Nov 16, 2023	SYSTEM	(\$964,621.45)	
11	Dec 4, 2023	SYSTEM	\$964,621.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.										
11	Dec 4, 2023	SYSTEM	(\$964,621.45)											
12	Jan 2, 2024	SYSTEM	\$964,621.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user scarp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
12	Jan 2, 2024	SYSTEM	(\$964,621.45)											
13	Jan 16, 2024	SYSTEM	\$964,621.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user scarp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
13	Jan 16, 2024	SYSTEM	(\$964,621.45)											
14	Feb 1, 2024	SYSTEM	\$964,621.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wilsor2 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
14	Feb 1, 2024	SYSTEM	(\$964,621.45)											
- Total											\$0.00			
Material - Total											\$0.00			
		Other Item Adjustment	ACAD	9						Nov 1, 2023	johnsse		(\$12,837.60)	AC Adjustments 10/1 - night (\$606.51) 10/3 - day (\$888.30) 10/3 - night (\$375.88) 10/4 - day (\$1,129.17) 10/4 - night (\$704.44) 10/5 - day (\$1,916.66) 10/5 - night (\$603.36) 10/6 - day (\$1,708.19) 10/7 - day (\$1,292.85) 10/8 - night (\$258.00) 10/9 - day (\$768.34) 10/9 - night (\$526.15) 10/10 - day (\$408.97) 10/11 - day (\$886.00) 10/12 - day (\$764.79)



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 221118-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks																		
J413335	0060	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	10	Nov 16, 2023	johnsse	(\$50.86)	AC Adjustments - 11/7/23 Day - -50.86																		
								ACAD - Total		(\$12,888.46)																	
								Other Item Adjustment - Total		(\$12,888.46)																	
								0060 - Total		(\$12,888.46)																	
	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Material			7	Oct 2, 2023	SYSTEM	\$1,896,671.17	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.																	
						7	Oct 2, 2023	SYSTEM	(\$1,896,671.17)																		
						14	Feb 1, 2024	SYSTEM	\$1,777,363.89	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wilson2 overriding Payment Estimate Exception 3 on the current Payment Estimate.																	
						14	Feb 1, 2024	SYSTEM	(\$1,777,363.89)																		
						- Total		\$0.00																			
		Material - Total		\$0.00																							
		Other Item Adjustment	ACAD	7	Oct 2, 2023	johnsse				(\$38,071.04)	AC Adjustment - 9/18 - Day (708.09) 9/18 - Night (4,205.83) 9/19 - (4,523.00) 9/19 - Night (1,887.91) 9/19 - Night (2,584.28) 9/20 - Day (4,272.08) 9/20 - Night (3,704.34) 9/21 - Day (4,688.30) 9/21 - Night (1,223.43) 9/22 - Day(3,315.14) 9/23 - Night (3,261.84) 9/24 - Day (2,453.08) 9/24 - Night (1,243.72)																
										9	Nov 1, 2023	johnsse				(\$23,953.00)	AC Adjustments: 9/25 - night (842.33) 9/26 - night (1,730.02) 9/27 - night (1,989.20) 9/28 - day (1,357.70) 9/28 - night (1,899.12) 9/29 - day (2,430.78) 9/29 - night (1,952.27) 9/30 - day (825.30) 9/30 - night (2,046.98) 10/1 - day (2,097.84) 10/2 - day (2,166.37) 10/2 - night (2,104.39) 10/7 - night (161.36) 10/8 - day (1,725.53) 10/10 - day (293.20) 10/10 - day (330.62)										
																12	Jan 2, 2024	scarp1	(\$842.33)	SP125 9/25/23 418.03 Tons = \$(842.33)							
																14	Feb 1, 2024	wilson2	(\$15,970.75)	Adjustment for 7,925.93 Tons of SP-095 (6.2% AC) placed on 9/15, 9/16, 9/18, 9/19 and 9/26.							
																ACAD - Total		(\$78,837.12)									
																Other Item Adjustment - Total		(\$78,837.12)									
																Overrun	Overrun	14	Feb 1, 2024	SYSTEM				(\$34,729.65)			
																								Overrun - Total		(\$34,729.65)	
																								Overrun - Total		(\$34,729.65)	
	0070 - Total		(\$113,566.77)																								
	0110	TACK COAT	Material			7	Oct 2, 2023	SYSTEM	\$51,442.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.																	
						7	Oct 2, 2023	SYSTEM	(\$51,442.72)																		
						8	Oct 16, 2023	SYSTEM	\$51,442.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.																	
						8	Oct 16, 2023	SYSTEM	(\$51,442.72)																		



Line Item Adjustments by Estimate

Contract ID: 221118-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4I3335	0110	TACK COAT	Material			2023							
					9	Nov 1, 2023	SYSTEM	\$131,353.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					9	Nov 1, 2023	SYSTEM	(\$131,353.92)					
					10	Nov 16, 2023	SYSTEM	\$131,353.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					10	Nov 16, 2023	SYSTEM	(\$131,353.92)					
					11	Dec 4, 2023	SYSTEM	\$131,353.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					11	Dec 4, 2023	SYSTEM	(\$131,353.92)					
					12	Jan 2, 2024	SYSTEM	\$134,636.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user scarp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					12	Jan 2, 2024	SYSTEM	(\$134,636.48)					
					13	Jan 16, 2024	SYSTEM	\$134,636.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user scarp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					13	Jan 16, 2024	SYSTEM	(\$134,636.48)					
					14	Feb 1, 2024	SYSTEM	\$162,243.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user wilsor2 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					14	Feb 1, 2024	SYSTEM	(\$162,243.84)					
					- Total								\$0.00
	Material - Total								\$0.00				
	0110 - Total								\$0.00				
	0130	FURN & PLACE CONC MATL FOR FULL DEPTH	Overrun	Overrun	2	Jul 17, 2023	SYSTEM	(\$7,726.73)					
					4	Aug 15, 2023	SYSTEM	\$7,726.73	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',369.70000 - 369.70000, 'is applied (if non-zero).				
					Overrun - Total								\$0.00
					Overrun - Total								\$0.00
0130 - Total								\$0.00					
0160	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	Overrun	Overrun	2	Jul 17, 2023	SYSTEM	(\$197.95)						
				4	Aug 15, 2023	SYSTEM	\$197.95	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.85000 - 1.85000, 'is applied (if non-zero).					
				Overrun - Total								\$0.00	
				Overrun - Total								\$0.00	
0160 - Total								\$0.00					
0170	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		2	Jul 17, 2023	SYSTEM	\$2,121.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user johnsse overriding Payment Estimate Exception 5 on the current Payment Estimate.					
				2	Jul 17, 2023	SYSTEM	(\$2,121.15)						
				3	Aug 2, 2023	SYSTEM	\$2,121.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user johnsse overriding Payment Estimate Exception 5 on the current Payment Estimate.					
				3	Aug 2, 2023	SYSTEM	(\$2,121.15)						
				4	Aug 15, 2023	SYSTEM	\$2,121.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user johnsse overriding Payment Estimate Exception 5 on the current Payment Estimate.					
				4	Aug 15, 2023	SYSTEM	(\$2,121.15)						



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 221118-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J413335	0170	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		5	Sep 6, 2023	SYSTEM	\$2,121.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsse overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					5	Sep 6, 2023	SYSTEM	(\$2,121.15)				
					6	Sep 18, 2023	SYSTEM	\$2,121.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					6	Sep 18, 2023	SYSTEM	(\$2,121.15)				
					7	Oct 2, 2023	SYSTEM	\$2,121.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					7	Oct 2, 2023	SYSTEM	(\$2,121.15)				
			- Total								\$0.00	
			Material - Total								\$0.00	
			Overrun	Overrun	2	Jul 17, 2023	SYSTEM	(\$1,226.15)				
					4	Aug 15, 2023	SYSTEM	\$1,226.15	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '8.95000 - 8.95000', is applied (if non-zero).			
			Overrun - Total								\$0.00	
			Overrun - Total								\$0.00	
			0170 - Total								\$0.00	
			0200	FURN & PLACE BIT. MATL FOR CL B PARTIAL	Overrun	Overrun	14	Feb 1, 2024	SYSTEM	(\$3,391.21)		
							Overrun - Total					
Overrun - Total								(\$3,391.21)				
0200 - Total								(\$3,391.21)				
0210	REMOVAL FOR CLASS B PARTIAL DEPTH PAVT R	Overrun	Overrun	14	Feb 1, 2024	SYSTEM	(\$1,784.92)					
				Overrun - Total								(\$1,784.92)
				Overrun - Total								(\$1,784.92)
0210 - Total								(\$1,784.92)				
0220	CONSTRUCTION SIGNS	Material		2	Jul 17, 2023	SYSTEM	\$3,276.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user johnsse overriding Payment Estimate Exception 7 on the current Payment Estimate.				
				2	Jul 17, 2023	SYSTEM	(\$3,276.00)					
				3	Aug 2, 2023	SYSTEM	\$3,276.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user johnsse overriding Payment Estimate Exception 7 on the current Payment Estimate.				
				3	Aug 2, 2023	SYSTEM	(\$3,276.00)					
				- Total								\$0.00
				Material - Total								\$0.00
0220 - Total								\$0.00				
0240	CHANNELIZER (TRIM LINE)	Material		2	Jul 17, 2023	SYSTEM	\$3,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user johnsse overriding Payment Estimate Exception 8 on the current Payment Estimate.				
				2	Jul 17, 2023	SYSTEM	(\$3,420.00)					
				3	Aug 2, 2023	SYSTEM	\$3,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 8 on the current Payment Estimate.				
				3	Aug 2, 2023	SYSTEM	(\$3,420.00)					
				- Total								\$0.00
Material - Total								\$0.00				
0240 - Total								\$0.00				
0260	DIRECTIONAL	Material		2	Jul 17,	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment				



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 221118-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J413335	0260	INDICATOR BARRICADE	Material			2023			Estimate Item Adjustment (0009) due to user johnsse overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					2	Jul 17, 2023	SYSTEM	(\$2,310.00)		
					3	Aug 2, 2023	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user johnsse overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					3	Aug 2, 2023	SYSTEM	(\$2,310.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0260 - Total								\$0.00	
	0270	FLASHING ARROW PANEL	Material		2	Jul 17, 2023	SYSTEM	\$6,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user johnsse overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					2	Jul 17, 2023	SYSTEM	(\$6,600.00)		
					3	Aug 2, 2023	SYSTEM	\$6,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsse overriding Payment Estimate Exception 10 on the current Payment Estimate.	
3					Aug 2, 2023	SYSTEM	(\$6,600.00)			
- Total								\$0.00		
Material - Total								\$0.00		
0270 - Total								\$0.00		
0290	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		2	Jul 17, 2023	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user johnsse overriding Payment Estimate Exception 11 on the current Payment Estimate.		
				2	Jul 17, 2023	SYSTEM	(\$6,400.00)			
				3	Aug 2, 2023	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user johnsse overriding Payment Estimate Exception 11 on the current Payment Estimate.		
				3	Aug 2, 2023	SYSTEM	(\$6,400.00)			
				- Total						
Material - Total								\$0.00		
0290 - Total								\$0.00		
0310	PREF THERMO PVMT MARK, 24 IN WHIT	Material		11	Dec 4, 2023	SYSTEM	\$6,048.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user johnsse overriding Payment Estimate Exception 8 on the current Payment Estimate.		
				11	Dec 4, 2023	SYSTEM	(\$6,048.00)			
				12	Jan 2, 2024	SYSTEM	\$6,048.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user scarp1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
				12	Jan 2, 2024	SYSTEM	(\$6,048.00)			
				13	Jan 16, 2024	SYSTEM	\$6,048.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user scarp1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
				13	Jan 16, 2024	SYSTEM	(\$6,048.00)			
				14	Feb 1, 2024	SYSTEM	\$6,048.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wilso2 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
				14	Feb 1, 2024	SYSTEM	(\$6,048.00)			
				- Total						
Material - Total								\$0.00		
0310 - Total								\$0.00		
0320	PREF THERMO PVMT MARK, LT/RT ARROW	Material		11	Dec 4, 2023	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 9 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 221118-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4I3335	0320	PREF THERMO PVMT MARK, LT/RT ARROW	Material		11	Dec 4, 2023	SYSTEM	(\$1,680.00)		
					12	Jan 2, 2024	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarp1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					12	Jan 2, 2024	SYSTEM	(\$1,680.00)		
					13	Jan 16, 2024	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarp1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					13	Jan 16, 2024	SYSTEM	(\$1,680.00)		
					14	Feb 1, 2024	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wilsor2 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					14	Feb 1, 2024	SYSTEM	(\$1,680.00)		
					- Total					
	Material - Total								\$0.00	
	0320 - Total								\$0.00	
	0330	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		11	Dec 4, 2023	SYSTEM	\$36,783.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user johnsse overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					11	Dec 4, 2023	SYSTEM	(\$36,783.04)		
					12	Jan 2, 2024	SYSTEM	\$36,783.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarp1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					12	Jan 2, 2024	SYSTEM	(\$36,783.04)		
13					Jan 16, 2024	SYSTEM	\$36,783.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarp1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
13					Jan 16, 2024	SYSTEM	(\$36,783.04)			
14					Feb 1, 2024	SYSTEM	\$45,978.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wilsor2 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
14					Feb 1, 2024	SYSTEM	(\$45,978.80)			
- Total								\$0.00		
Material - Total								\$0.00		
Other Item Adjustment				REFL	14	Feb 1, 2024	wilsor2	(\$2,051.80)	Net adjustment of: No Pay - (\$629.91) 80% - (\$2,686.08) 105% - \$1,264.19	
REFL - Total								(\$2,051.80)		
Other Item Adjustment - Total								(\$2,051.80)		
0330 - Total								(\$2,051.80)		
0340	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		11	Dec 4, 2023	SYSTEM	\$29,934.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsse overriding Payment Estimate Exception 12 on the current Payment Estimate.		
				11	Dec 4, 2023	SYSTEM	(\$29,934.52)			
				12	Jan 2, 2024	SYSTEM	\$29,934.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarp1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
				12	Jan 2, 2024	SYSTEM	(\$29,934.52)			
				13	Jan 16, 2024	SYSTEM	\$29,934.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarp1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
				13	Jan 16, 2024	SYSTEM	(\$29,934.52)			
				14	Feb 1, 2024	SYSTEM	\$37,418.15	This adjustment offsets the original system-generated Material Payment		
				14	Feb 1, 2024	SYSTEM	(\$37,418.15)			



Line Item Adjustments by Estimate

Contract ID: 221118-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4I3335	0340	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material			2024			Estimate Item Adjustment (0008) due to user wilsor2 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
						14	Feb 1, 2024	SYSTEM	(\$37,418.15)				
				- Total							\$0.00		
				Material - Total							\$0.00		
				Other Item Adjustment	REFL	14	Feb 1, 2024	wilsor2	(\$9,711.13)	Net adjustment of: No Pay - (\$6,050.51) 80% - (\$3,827.88) 105% - \$167.26			
				REFL - Total							(\$9,711.13)		
				Other Item Adjustment - Total							(\$9,711.13)		
				0340 - Total							(\$9,711.13)		
				0350	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material			11	Dec 4, 2023	SYSTEM	\$5,012.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user johnsse overriding Payment Estimate Exception 14 on the current Payment Estimate.
									11	Dec 4, 2023	SYSTEM	(\$5,012.28)	
		12	Jan 2, 2024				SYSTEM	\$5,012.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarp1 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
		12	Jan 2, 2024				SYSTEM	(\$5,012.28)					
		13	Jan 16, 2024				SYSTEM	\$5,012.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarp1 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
		13	Jan 16, 2024				SYSTEM	(\$5,012.28)					
		14	Feb 1, 2024				SYSTEM	\$6,265.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wilsor2 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
		14	Feb 1, 2024				SYSTEM	(\$6,265.35)					
- Total							\$0.00						
Material - Total							\$0.00						
0350 - Total							\$0.00						
0360	MISC. PAVEMENT MARKINGS	Material			14	Feb 1, 2024	SYSTEM	\$2,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wilsor2 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					14	Feb 1, 2024	SYSTEM	(\$2,600.00)					
			- Total							\$0.00			
			Material - Total							\$0.00			
0360 - Total							\$0.00						
0390	MGS GUARDRAIL	Material			9	Nov 1, 2023	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					9	Nov 1, 2023	SYSTEM	(\$1,400.00)					
					10	Nov 16, 2023	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					10	Nov 16, 2023	SYSTEM	(\$1,400.00)					
					11	Dec 4, 2023	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					11	Dec 4, 2023	SYSTEM	(\$1,400.00)					
					12	Jan 2, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user scarp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					12	Jan 2, 2024	SYSTEM	(\$1,400.00)					



Line Item Adjustments by Estimate

Contract ID: 221118-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J413335	0390	MGS GUARDRAIL	Material		13	Jan 16, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user scarp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					13	Jan 16, 2024	SYSTEM	(\$1,400.00)					
					14	Feb 1, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wilsor2 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					14	Feb 1, 2024	SYSTEM	(\$1,400.00)					
									- Total			\$0.00	
									Material - Total			\$0.00	
									0390 - Total			\$0.00	
					0400	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Material		9	Nov 1, 2023	SYSTEM	\$7,176.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 6 on the current Payment Estimate.
									9	Nov 1, 2023	SYSTEM	(\$7,176.00)	
									10	Nov 16, 2023	SYSTEM	\$7,176.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 6 on the current Payment Estimate.
10	Nov 16, 2023	SYSTEM	(\$7,176.00)										
11	Dec 4, 2023	SYSTEM	\$7,176.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user johnsse overriding Payment Estimate Exception 6 on the current Payment Estimate.									
11	Dec 4, 2023	SYSTEM	(\$7,176.00)										
12	Jan 2, 2024	SYSTEM	\$7,176.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user scarp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.									
12	Jan 2, 2024	SYSTEM	(\$7,176.00)										
13	Jan 16, 2024	SYSTEM	\$7,176.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user scarp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.									
13	Jan 16, 2024	SYSTEM	(\$7,176.00)										
14	Feb 1, 2024	SYSTEM	\$7,176.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wilsor2 overriding Payment Estimate Exception 7 on the current Payment Estimate.									
14	Feb 1, 2024	SYSTEM	(\$7,176.00)										
				- Total							\$0.00		
				Material - Total							\$0.00		
				0400 - Total			\$0.00						
0410	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		9	Nov 1, 2023	SYSTEM	\$5,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user johnsse overriding Payment Estimate Exception 7 on the current Payment Estimate.					
				9	Nov 1, 2023	SYSTEM	(\$5,860.00)						
				10	Nov 16, 2023	SYSTEM	\$5,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user johnsse overriding Payment Estimate Exception 7 on the current Payment Estimate.					
				10	Nov 16, 2023	SYSTEM	(\$5,860.00)						
				11	Dec 4, 2023	SYSTEM	\$5,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user johnsse overriding Payment Estimate Exception 7 on the current Payment Estimate.					
				11	Dec 4, 2023	SYSTEM	(\$5,860.00)						
				12	Jan 2, 2024	SYSTEM	\$5,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user scarp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
				12	Jan 2, 2024	SYSTEM	(\$5,860.00)						



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 221118-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J413335	0410	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		13	Jan 16, 2024	SYSTEM	\$5,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user scarpm1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					13	Jan 16, 2024	SYSTEM	(\$5,860.00)					
					14	Feb 1, 2024	SYSTEM	\$5,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wilso2 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					14	Feb 1, 2024	SYSTEM	(\$5,860.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
0410 - Total							\$0.00						
J413335 - Total								(\$143,394.29)					
Overall - Total								(\$143,394.29)					



Contract Adjustments for Contract - 221118-C02

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
11	J4I3335	Liquidated Damage		(\$96,800.00)	100	Dec 4, 2023	johnsse	<p>According to JSP B. Section 3.0, Liquidated damages for Contract Administrative Costs will be charged at \$2000 per day (excluding weekends and holidays). The amount of \$38,000 is being charged for 11/2/2023 to 12/1/2023 excluding weekend and holidays. During the period this resulted in 19 days of administrative costs of \$2000 per day.</p> <p>According to JSP B. Section 4.0, Liquidated damages for Road User Costs will be charged at \$9,800 per day (excluding weekends and holidays). The amount of \$58,800 is being charged for 6 days between 11/2/2023 to 12/1/2023 excluding weekends and holidays. During this period this resulted in 6 days of Road User Costs of \$9,800 per day. Traffic was impacted due to the contractors work and lane closures on the following dates 11/6/23, 11/7/23, 11/9/23, 11/13/23, 11/17/23 and 11/29/23.</p>
11 - Total								
								(\$96,800.00)
12	J4I3335	Liquidated Damage		(\$25,800.00)	100	Jan 2, 2024	scarp1	<p>According to JSP B. Section 3.0, Liquidated Damages for Contract Administrative Costs will be charged at \$2,000 per day (excluding weekends and holidays). The amount of \$16,000 is being charged for 12/2/2023 to 12/13/2023. During the period this resulted in 8 days of administrative costs of \$2,000 per day. According to JSP B. Section 4.0, Liquidated Damages for Road User Costs will be charged at \$9,800 per day (excluding weekends and holidays). The amount of \$9,800 is being charged for the day of 12/13/2023. During this period this resulted in 1 day of Road User Costs of \$9,800 per day. Traffic was impacted due to the contractors work and lane and ramp closures on 12/13/2023.</p>
12 - Total								
								(\$25,800.00)
Overall - Total								(\$122,600.00)