



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2023

Pay Estimate Created Date: August 15, 2023

Progress Estimate Number 4	Contract ID 221118-C02	Pay Period Start August 2, 2023	Original Contract Amount \$7,329,948.51
	Prime Contractor Ideker, Inc.	Pay Period End August 15, 2023	Net Change Order Amount \$11,609.38
			Current Contract Amount \$7,341,557.89

Approval Date		By User
August 15, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	johnsse
August 15, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	wilsor2
August 17, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2023	November 1, 2023		3.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 6, 2022	December 6, 2022	
Letting Date	November 18, 2022	November 18, 2022	
Notice to Proceed Date	February 6, 2023	February 6, 2023	
Open to Traffic Date			
Work Began Date	May 31, 2023	May 31, 2023	

Contract Total Pay For Estimate No. 4			
	This Estimate	Previous	To Date
221118-C02			
Total Posted Items Pay	\$0.00	\$219,935.97	\$219,935.97
Gross Item Adjustments	\$12,103.43	(\$12,103.43)	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$12,103.43	\$207,832.54	\$219,935.97

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J413335	0030	MISC.	Material			-184.3	\$129.80	(\$23,922.14)
	0030	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.	184.3	\$129.80	\$23,922.14
	0040	GRAVEL (A) OR CRUSHED STONE (B)	Material			-548	\$52.86	(\$28,967.28)
	0040	GRAVEL (A) OR CRUSHED STONE (B)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.	548	\$52.86	\$28,967.28
	0050	TYPE A2 SHOULDER	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',111.00000 - 111.00000, 'is applied (if non-zero).	26.6	\$111.00	\$2,952.60
	0050	TYPE A2 SHOULDER	Material			-93.3	\$111.00	(\$10,356.30)
	0050	TYPE A2 SHOULDER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item	93.3	\$111.00	\$10,356.30



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2023

Pay Estimate Created Date: August 15, 2023

Progress Estimate Number 4		Contract ID Prime Contractor	221118-C02 Ideker, Inc.	Pay Period Start Pay Period End	August 2, 2023 August 15, 2023	Original Contract Amount Net Change Order Amount Current Contract Amount	\$7,329,948.51 \$11,609.38 \$7,341,557.89	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J413335					Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.			
	0130	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',369.70000 - 369.70000, 'is applied (if non-zero).	20.9	\$369.70	\$7,726.73
	0160	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.85000 - 1.85000, 'is applied (if non-zero).	107	\$1.85	\$197.95
	0170	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8.95000 - 8.95000, 'is applied (if non-zero).	137	\$8.95	\$1,226.15
	0170	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material			-237	\$8.95	(\$2,121.15)
	0170	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user johnsse overriding Payment Estimate Exception 5 on the current Payment Estimate.	237	\$8.95	\$2,121.15
Total								\$12,103.43



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on August 18, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J413335	I 435-1(330)	Resurface	I-435	PLATTE	from Cookingham Dr. to 108th St.

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
J413335	Posted Item Pay	\$0.00	\$219,935.97
	Gross Item Adjustments	\$12,103.43	(\$12,103.43)
	Gross Item Pay	\$12,103.43	\$207,832.54
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on August 18, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4I3335, Item 3049910, Project Item Line Number 0030, Material Set 304991096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	No Remark was entered by Engineer	johnsse	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3335, Item 3049910, Project Item Line Number 0030, Material Set 304991096, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	No Remark was entered by Engineer	johnsse	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3335, Item 3105003, Project Item Line Number 0040, Material Set 310500396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	No Remark was entered by Engineer	johnsse	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3335, Item 4010150, Project Item Line Number 0050, Material Set 401015096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	No Remark was entered by Engineer	johnsse	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3335, Item 6131015, Project Item Line Number 0170, Material Set 613101596, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	No Remark was entered by Engineer	johnsse	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3335, Item 6131015, Project Item Line Number 0170, Material Set 613101596, Material 1057JMDBEC6.10 - Dowel Bar Epoxy Ctd Gr60 1" @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	johnsse	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221118-C02	J413335	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.90	\$38,449.36	\$34,604.42
		0001	0020	2071000	LINEAR GRADING CLASS 1	5.00	0.00	5.00	STA	5.00	\$3,104.90	\$15,524.50
		0001	0030	3049910	MISC.AGGREGATE EDGE TREATMENT	184.30	0.00	184.30	TONS	184.30	\$129.80	\$23,922.14
		0001	0040	3105003	GRAVEL (A) OR CRUSHED STONE (B)	548.00	0.00	548.00	SQYD	548.00	\$52.86	\$28,967.28
		0001	0050	4010150	TYPE A2 SHOULDER	66.70	26.60	93.30	SQYD	93.30	\$111.00	\$10,356.30
		0001	0060	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	14,968.80	0.00	14,968.80	TONS	0.00	\$80.27	\$0.00
		0001	0070	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	35,297.00	0.00	35,297.00	TONS	0.00	\$113.92	\$0.00
		0001	0080	4031056	ASPHALT PERFORMANCE TESTING	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0001	0090	4031058	INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0001	0100	4031059	PAVER-MOUNTED THERMAL PROFILES	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0001	0110	4071005	TACK COAT	45,960.00	0.00	45,960.00	GAL	0.00	\$3.68	\$0.00
		0001	0120	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$2,500.00	\$0.00
		0001	0130	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	110.00	20.90	130.90	SQYD	130.90	\$369.70	\$48,393.73
		0001	0140	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	11.00	-11.00	0.00	SQYD	0.00	\$1.00	\$0.00
		0001	0150	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	11.00	-11.00	0.00	SQYD	0.00	\$1.00	\$0.00
		0001	0160	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	390.00	107.00	497.00	LF	497.00	\$1.85	\$919.45
		0001	0170	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	100.00	137.00	237.00	EA	237.00	\$8.95	\$2,121.15
		0001	0180	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	8.00	-8.00	0.00	EA	0.00	\$14.95	\$0.00
		0001	0190	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	53.00	-53.00	0.00	EA	0.00	\$6.65	\$0.00
		0001	0200	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	18.00	0.00	18.00	TONS	0.00	\$807.43	\$0.00
		0001	0210	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	87.00	0.00	87.00	SQYD	0.00	\$215.05	\$0.00
		0001	0220	6161005	CONSTRUCTION SIGNS	1,390.00	0.00	1,390.00	SQFT	546.00	\$6.00	\$3,276.00
		0001	0230	6161008	ADVANCED WARNING RAIL SYSTEM	17.00	0.00	17.00	EA	0.00	\$50.00	\$0.00
		0001	0240	6161025	CHANNELIZER (TRIM LINE)	700.00	0.00	700.00	EA	190.00	\$18.00	\$3,420.00
		0001	0250	6161030	TYPE III MOVEABLE BARRICADE	9.00	0.00	9.00	EA	0.00	\$165.00	\$0.00
		0001	0260	6161033	DIRECTIONAL INDICATOR BARRICADE	55.00	0.00	55.00	EA	42.00	\$55.00	\$2,310.00
		0001	0270	6161040	FLASHING ARROW PANEL	8.00	0.00	8.00	EA	3.00	\$2,200.00	\$6,600.00
		0001	0280	6161055	SEQUENTIAL FLASHING WARNING LIGHT	55.00	0.00	55.00	EA	0.00	\$50.00	\$0.00
		0001	0290	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	2.00	\$3,200.00	\$6,400.00
		0001	0300	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$493,801.80	\$0.00
		0001	0301	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$460,680.80	\$0.00
		0001	0310	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	336.00	0.00	336.00	LF	0.00	\$18.00	\$0.00
		0001	0320	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	7.00	0.00	7.00	EA	0.00	\$240.00	\$0.00
		0001	0330	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	131,368.00	0.00	131,368.00	LF	0.00	\$0.35	\$0.00
		0001	0340	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	106,909.00	0.00	106,909.00	LF	0.00	\$0.35	\$0.00
		0001	0350	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	9,639.00	0.00	9,639.00	LF	0.00	\$0.65	\$0.00
		0001	0360	6209902	MISC.PREFORMED THERMOPLASTIC PAVEMENT MARKING, LANE-REDUCTION ARROW	4.00	0.00	4.00	EA	0.00	\$650.00	\$0.00
		0001	0370	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	459,641.00	0.00	459,641.00	SQYD	0.00	\$2.26	\$0.00
		0001	0380	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,411.40	0.00	1,411.40	STA	0.00	\$15.22	\$0.00
		0010	0390	6061060	MGS GUARDRAIL	50.00	0.00	50.00	LF	0.00	\$28.00	\$0.00
		0010	0400	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	0.00	\$3,588.00	\$0.00
		0010	0410	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	0.00	\$2,930.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221118-C02	J413335	0001	5001	6089901	MISC.CONTRACT BOND PAYMENT	0.00	1.00	1.00	LS	1.00	\$33,121.00	\$33,121.00
Project J413335 - Total Value Posted to Date as of Report Generated Date												\$219,935.97
221118-C02 Overall - Total Value Posted to Date as of Report Generated Date												\$219,935.97



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 18, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221118-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J413335	0030	MISC. AGGREGATE FOR BASE	Material		2	Jul 17, 2023	SYSTEM	\$23,922.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					2	Jul 17, 2023	SYSTEM	(\$23,922.14)		
					3	Aug 2, 2023	SYSTEM	\$23,922.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					3	Aug 2, 2023	SYSTEM	(\$23,922.14)		
					4	Aug 15, 2023	SYSTEM	\$23,922.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					4	Aug 15, 2023	SYSTEM	(\$23,922.14)		
					- Total					
	Material - Total							\$0.00		
	0030 - Total							\$0.00		
	0040	GRAVEL (A) OR CRUSHED STONE (B)	Material		2	Jul 17, 2023	SYSTEM	\$28,967.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					2	Jul 17, 2023	SYSTEM	(\$28,967.28)		
					3	Aug 2, 2023	SYSTEM	\$28,967.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					3	Aug 2, 2023	SYSTEM	(\$28,967.28)		
					4	Aug 15, 2023	SYSTEM	\$28,967.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					4	Aug 15, 2023	SYSTEM	(\$28,967.28)		
- Total							\$0.00			
Material - Total							\$0.00			
0040 - Total							\$0.00			
0050	TYPE A2 SHOULDER	Material		2	Jul 17, 2023	SYSTEM	\$10,356.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				2	Jul 17, 2023	SYSTEM	(\$10,356.30)			
				3	Aug 2, 2023	SYSTEM	\$10,356.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				3	Aug 2, 2023	SYSTEM	(\$10,356.30)			
				4	Aug 15, 2023	SYSTEM	\$10,356.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				4	Aug 15, 2023	SYSTEM	(\$10,356.30)			
	- Total							\$0.00		
	Material - Total							\$0.00		
				Overrun	Overrun	2	Jul 17, 2023	SYSTEM	(\$2,952.60)	
						4	Aug 15, 2023	SYSTEM	\$2,952.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',111.00000 - 111.00000, 'is applied (if non-zero).
Overrun - Total							\$0.00			
Overrun - Total							\$0.00			
0050 - Total							\$0.00			
	0130	FURN & PLACE CONC MATL FOR	Overrun	Overrun	2	Jul 17, 2023	SYSTEM	(\$7,726.73)		



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221118-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J413335	0130	FULL DEPTH	Overrun	Overrun	4	Aug 15, 2023	SYSTEM	\$7,726.73	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',369.70000 - 369.70000, 'is applied (if non-zero).
								Overrun - Total	\$0.00
								Overrun - Total	\$0.00
								0130 - Total	\$0.00
	0160	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	Overrun	Overrun	2	Jul 17, 2023	SYSTEM	(\$197.95)	
					4	Aug 15, 2023	SYSTEM	\$197.95	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.85000 - 1.85000, 'is applied (if non-zero).
								Overrun - Total	\$0.00
								Overrun - Total	\$0.00
								0160 - Total	\$0.00
	0170	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		2	Jul 17, 2023	SYSTEM	\$2,121.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user johnsse overriding Payment Estimate Exception 5 on the current Payment Estimate.
					2	Jul 17, 2023	SYSTEM	(\$2,121.15)	
					3	Aug 2, 2023	SYSTEM	\$2,121.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user johnsse overriding Payment Estimate Exception 5 on the current Payment Estimate.
					3	Aug 2, 2023	SYSTEM	(\$2,121.15)	
					4	Aug 15, 2023	SYSTEM	\$2,121.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user johnsse overriding Payment Estimate Exception 5 on the current Payment Estimate.
					4	Aug 15, 2023	SYSTEM	(\$2,121.15)	
								- Total	\$0.00
								Material - Total	\$0.00
			Overrun	Overrun	2	Jul 17, 2023	SYSTEM	(\$1,226.15)	
					4	Aug 15, 2023	SYSTEM	\$1,226.15	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8.95000 - 8.95000, 'is applied (if non-zero).
								Overrun - Total	\$0.00
								Overrun - Total	\$0.00
								0170 - Total	\$0.00
	0220	CONSTRUCTION SIGNS	Material		2	Jul 17, 2023	SYSTEM	\$3,276.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user johnsse overriding Payment Estimate Exception 7 on the current Payment Estimate.
					2	Jul 17, 2023	SYSTEM	(\$3,276.00)	
					3	Aug 2, 2023	SYSTEM	\$3,276.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user johnsse overriding Payment Estimate Exception 7 on the current Payment Estimate.
					3	Aug 2, 2023	SYSTEM	(\$3,276.00)	
								- Total	\$0.00
								Material - Total	\$0.00
								0220 - Total	\$0.00
	0240	CHANNELIZER (TRIM LINE)	Material		2	Jul 17, 2023	SYSTEM	\$3,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user johnsse overriding Payment Estimate Exception 8 on the current Payment Estimate.
					2	Jul 17, 2023	SYSTEM	(\$3,420.00)	
					3	Aug 2, 2023	SYSTEM	\$3,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 8 on the current Payment Estimate.
					3	Aug 2, 2023	SYSTEM	(\$3,420.00)	



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221118-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J413335	0240	CHANNELIZER (TRIM LINE)	Material	- Total				\$0.00		
				Material - Total				\$0.00		
	0240 - Total								\$0.00	
	0260	DIRECTIONAL INDICATOR BARRICADE	Material		2	Jul 17, 2023	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user johnsse overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					2	Jul 17, 2023	SYSTEM	(\$2,310.00)		
					3	Aug 2, 2023	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user johnsse overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					3	Aug 2, 2023	SYSTEM	(\$2,310.00)		
				- Total				\$0.00		
				Material - Total				\$0.00		
	0260 - Total								\$0.00	
	0270	FLASHING ARROW PANEL	Material		2	Jul 17, 2023	SYSTEM	\$6,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user johnsse overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					2	Jul 17, 2023	SYSTEM	(\$6,600.00)		
					3	Aug 2, 2023	SYSTEM	\$6,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsse overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					3	Aug 2, 2023	SYSTEM	(\$6,600.00)		
				- Total				\$0.00		
				Material - Total				\$0.00		
	0270 - Total								\$0.00	
	0290	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		2	Jul 17, 2023	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user johnsse overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					2	Jul 17, 2023	SYSTEM	(\$6,400.00)		
					3	Aug 2, 2023	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user johnsse overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					3	Aug 2, 2023	SYSTEM	(\$6,400.00)		
				- Total				\$0.00		
				Material - Total				\$0.00		
0290 - Total								\$0.00		
J413335 - Total								\$0.00		
Overall - Total								\$0.00		



Contract Adjustments for Contract - 221118-C02

There are no contract adjustments to display for this contract.