



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 18, 2023

Pay Estimate Created Date: May 16, 2023

<b>Progress Estimate Number</b> 6	<b>Contract ID</b> 221118-D01 <b>Prime Contractor</b> Capital Paving & Construction, LLC	<b>Pay Period Start</b> May 2, 2023 <b>Pay Period End</b> May 15, 2023	<b>Original Contract Amount</b> \$16,388,165.46 <b>Net Change Order Amount</b> (\$12,000.00) <b>Current Contract Amount</b> \$16,376,165.46
--------------------------------------	---	---	---

Approval Date		By User
May 16, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	snells1
May 17, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	grahac1
May 17, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2023	November 1, 2023		7.83%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 6, 2022	December 6, 2022	
Letting Date	November 18, 2022	November 18, 2022	
Notice to Proceed Date	February 6, 2023	February 6, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 6			
	This Estimate	Previous	To Date
221118-D01			
Total Posted Items Pay	\$542,189.14	\$739,722.75	\$1,281,911.89
Gross Item Adjustments	(\$121,200.77)	\$513,705.29	\$392,504.52
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$420,988.37</b>	<b>\$1,253,428.04</b>	<b>\$1,674,416.41</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5P3044	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$157,714.450	0.09	\$14,194.30
	0060	2142000	FURNISHING ROCK FILL	CUYD	\$71.340	289	\$20,617.26
	0070	2143000	PLACING ROCK FILL	CUYD	\$52.430	289	\$15,152.27
	0080	2153000	SHAPING SLOPES, CLASS III	100F	\$975.000	7.5	\$7,312.50
	0160	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	TONS	\$87.580	2,844.62	\$249,131.82
	0170	4071007	TACK COAT - LOW OR NON-TRACKING	GAL	\$4.070	2,863	\$11,652.41
	0430	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$1.240	29,779.1	\$36,926.08
	0600	6061060	MGS GUARDRAIL	LF	\$28.000	300	\$8,400.00
	0610	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$31.000	2,050	\$63,550.00
	0620	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$3,800.000	4	\$15,200.00
	0670	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$2,950.000	12	\$35,400.00
	0680	9023255	POST, TYPE C, 55 FT. ARM	EA	\$18,799.000	1	\$18,799.00
	0690	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	LF	\$25.000	14	\$350.00
	0700	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	LF	\$25.000	90	\$2,250.00
	0710	9028100	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	LF	\$1.000	90	\$90.00
	0720	9028302	CABLE, 12 AWG 2 CONDUCTOR	LF	\$1.450	150	\$217.50
	0730	9028311	CABLE, 16 AWG 7 CONDUCTOR	LF	\$1.400	400	\$560.00
	0740	9028811	PULL BOX, PREFORMED CLASS 2	EA	\$1,986.000	1	\$1,986.00
	0780	9029902	MISC.VIDEO DETECTION SYSTEM	EA	\$26,400.000	1	\$26,400.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 18, 2023

Pay Estimate Created Date: May 16, 2023

<b>Progress Estimate Number</b> 6	<b>Contract ID</b> 221118-D01 <b>Prime Contractor</b> Capital Paving & Construction, LLC	<b>Pay Period Start</b> May 2, 2023 <b>Pay Period End</b> May 15, 2023	<b>Original Contract Amount</b> \$16,388,165.46 <b>Net Change Order Amount</b> (\$12,000.00) <b>Current Contract Amount</b> \$16,376,165.46
--------------------------------------	---	---	---

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5P3044	0830	7039902	MISC.BARRIER END MODIFICATION	EA	\$7,000.000	2	\$14,000.00
<b>Project J5P3044 - Total</b>							<b>\$542,189.14</b>
<b>Overall - Total</b>							<b>\$542,189.14</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5P3044	0060	FURNISHING ROCK FILL	Overrun			-243	\$71.34	(\$17,335.62)
	0060	FURNISHING ROCK FILL	Material			-289	\$71.34	(\$20,617.26)
	0060	FURNISHING ROCK FILL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user snells1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	289	\$71.34	\$20,617.26
	0070	PLACING ROCK FILL	Overrun			-243	\$52.43	(\$12,740.49)
	0160	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,794.27	(\$5.28)	(\$9,471.59)
	0160	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,050.35	(\$5.28)	(\$5,544.59)
	0160	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	This adjustment is for the quantity of asphalt placed on the project from May 1 through May 15, 2023. A copy of the adjustment is on file in e- projects.  snells1			(\$3,420.66)
	0600	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$4,536.00)
	0610	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$37,351.82)
	0620	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$8,300.00)
	0670	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$22,500.00)
	0750	BASE, CONCRETE	Material			-3	\$1,380.00	(\$4,140.00)
	0750	BASE, CONCRETE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user snells1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	3	\$1,380.00	\$4,140.00
	<b>Total</b>							



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on May 18, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5P3044	FAF 5-3(72)	Coldmill and resurface	5	MORGAN	from Tipton to Niangua Bridge
JCD0131	FAF-52-3(27)	Coldmill and resurface	52	MORGAN	from Haw Creek to 0.6 miles west of Route 5 in Versailles

Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J5P3044	<b>Posted Item Pay</b>	\$542,189.14	\$739,722.75	\$1,281,911.89
	<b>Gross Item Adjustments</b>	(\$121,200.77)	\$513,705.29	\$392,504.52
	<b>Gross Item Pay</b>	<b>\$420,988.37</b>	<b>\$1,253,428.04</b>	<b>\$1,674,416.41</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00
JCD0131	<b>Posted Item Pay</b>	\$0.00	\$0.00	\$0.00
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on May 18, 2023

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5P3044, Item 2142000, Project Item Line Number 0060, Material Set 214200096, Material 0214STRF - Stone for Rock Fill, Acceptance Action Generic 0214STRF is insufficient.	Testing for this material is being completed for this item. snells1	snells1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3044, Item 9029100, Project Item Line Number 0750, Material Set 902910096, Material 1036RSDFL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Materials requirements are still being satisfied. snells1	snells1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3044, Item 9029100, Project Item Line Number 0750, Material Set 902910096, Material 1036RSDFL42M19 - Reinforcing Steel No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Materials requirements are still being satisfied. snells1	snells1	Overridden
Estimate Exception Type: Item Overrun: Contract 221118-D01, Contract Project J5P3044, Project Item Line Number 0060, Contract Line Item Number 0060, Item 2142000, Minor Item.	A Change Order has been drafted and is awaiting final approval. snells1	snells1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 221118-D01, Contract Project J5P3044, Project Item Line Number 0070, Contract Line Item Number 0070, Item 2143000, Minor Item.	A Change Order has been drafted and is awaiting final approval. snells1	snells1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 18, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221118-D01	J5P3044	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.27	\$157,714.45	\$42,582.90
		0001	0020	2031000	CLASS A EXCAVATION	262.00	0.00	262.00	CUYD	0.00	\$50.40	\$0.00
		0001	0030	2036000	COMPACTING EMBANKMENT	24.00	0.00	24.00	CUYD	0.00	\$92.39	\$0.00
		0001	0040	2063000	CLASS 3 EXCAVATION	20.00	0.00	20.00	CUYD	0.00	\$158.61	\$0.00
		0001	0050	2071000	LINEAR GRADING CLASS 1	1.90	0.00	1.90	STA	0.00	\$1,599.61	\$0.00
		0001	0060	2142000	FURNISHING ROCK FILL	46.00	0.00	46.00	CUYD	289.00	\$71.34	\$20,617.26
		0001	0070	2143000	PLACING ROCK FILL	46.00	0.00	46.00	CUYD	289.00	\$52.43	\$15,152.27
		0001	0080	2153000	SHAPING SLOPES, CLASS III	80.00	0.00	80.00	100F	31.50	\$975.00	\$30,712.50
		0001	0090	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	34.00	0.00	34.00	SQYD	0.00	\$33.27	\$0.00
		0001	0100	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	649.00	0.00	649.00	SQYD	0.00	\$16.59	\$0.00
		0001	0110	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,987.30	0.00	1,987.30	TONS	0.00	\$63.39	\$0.00
		0001	0120	3105002	GRAVEL (A) OR CRUSHED STONE (B)	287.00	0.00	287.00	TONS	0.00	\$136.19	\$0.00
		0001	0130	4010150	TYPE A2 SHOULDER	34.00	0.00	34.00	SQYD	0.00	\$36.59	\$0.00
		0001	0140	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	15,051.30	-15,051.30	0.00	TONS	0.00	\$95.11	\$0.00
		0001	0150	4019905	MISC.OPTIONAL PAVEMENT - 10" HMA VS 8"PCCP	649.40	0.00	649.40	SQYD	0.00	\$90.50	\$0.00
		0001	0160	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	76,490.00	0.00	76,490.00	TONS	6,349.38	\$87.58	\$556,078.70
		0001	0170	4071007	TACK COAT - LOW OR NON-TRACKING	94,769.00	0.00	94,769.00	GAL	6,354.00	\$4.07	\$25,860.78
		0001	0180	4139905	MISC.HIGH FRICTION SURFACE TREATMENT - BAUXITE	6,787.00	0.00	6,787.00	SQYD	0.00	\$23.75	\$0.00
		0001	0190	6085008	PAVED APPROACH, 8 IN.	154.10	0.00	154.10	SQYD	0.00	\$203.42	\$0.00
		0001	0200	6091060	PAVED DITCH	54.00	0.00	54.00	SQYD	0.00	\$207.80	\$0.00
		0001	0210	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00
		0001	0220	6161005	CONSTRUCTION SIGNS	4,193.00	0.00	4,193.00	SQFT	680.00	\$5.00	\$3,400.00
		0001	0230	6161025	CHANNELIZER (TRIM LINE)	235.00	0.00	235.00	EA	35.00	\$15.00	\$525.00
		0001	0240	6161030	TYPE III MOVEABLE BARRICADE	3.00	0.00	3.00	EA	0.00	\$200.00	\$0.00
		0001	0250	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	5.00	0.00	5.00	EA	4.00	\$2,000.00	\$8,000.00
		0001	0260	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	-4.00	0.00	EA	0.00	\$1,500.00	\$0.00
		0001	0270	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$452,049.08	\$0.00
		0001	0280	6191000	PAVEMENT EDGE TREATMENT	503.00	0.00	503.00	LF	0.00	\$7.61	\$0.00
		0001	0290	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	229.00	0.00	229.00	LF	0.00	\$4.50	\$0.00
		0001	0300	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	305.00	0.00	305.00	LF	0.00	\$17.50	\$0.00
		0001	0310	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	464.00	0.00	464.00	LF	0.00	\$15.00	\$0.00
		0001	0320	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	90.00	0.00	90.00	EA	0.00	\$220.00	\$0.00
		0001	0330	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
		0001	0340	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	8.00	0.00	8.00	EA	0.00	\$175.00	\$0.00
		0001	0350	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	885.00	0.00	885.00	LF	0.00	\$0.25	\$0.00
		0001	0360	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	338,505.00	0.00	338,505.00	LF	0.00	\$0.10	\$0.00
		0001	0370	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	402,708.00	0.00	402,708.00	LF	0.00	\$0.25	\$0.00
		0001	0380	6207001	PAVEMENT MARKING REMOVAL	885.00	0.00	885.00	LF	0.00	\$0.25	\$0.00
		0001	0390	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	1.00	0.00	1.00	EA	0.00	\$25.00	\$0.00
		0001	0400	6208063	TEMPORARY PAVEMENT MARKING	1.00	0.00	1.00	EA	0.00	\$25.00	\$0.00
		0001	0410	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$25,000.00	\$0.00
		0001	0420	6209903	MISC."8 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS"	250.00	0.00	250.00	LF	0.00	\$2.00	\$0.00
		0001	0430	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	891,686.00	0.00	891,686.00	SQYD	66,347.70	\$1.24	\$82,271.15
		0001	0440	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	16,174.00	0.00	16,174.00	SQYD	0.00	\$4.91	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 18, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
221118-D01	J5P3044	0001	0450	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	16,492.00	0.00	16,492.00	SQYD	525.00	\$3.50	\$1,837.50		
		0001	0460	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	3,069.10	0.00	3,069.10	STA	0.00	\$9.25	\$0.00		
		0001	0470	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	1,721.00	0.00	1,721.00	STA	0.00	\$9.25	\$0.00		
		0001	0480	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$15,000.00	\$0.00		
		0001	0490	7250415	15 IN. PIPE GROUP C	46.00	0.00	46.00	LF	0.00	\$114.06	\$0.00		
		0001	0500	7320815A	15 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$788.61	\$0.00		
		0001	0510	8059901	MISC.MULCHING	1.00	0.00	1.00	LS	0.00	\$2,800.00	\$0.00		
		0001	0520	8059901	MISC.SEEDING - COOL SEASON MIXTURES	1.00	0.00	1.00	LS	0.00	\$4,900.00	\$0.00		
		0001	0530	8061003	SEDIMENT TRAP EXCAVATION	6.70	0.00	6.70	CUYD	0.00	\$85.00	\$0.00		
		0001	0540	8061004	SEDIMENT TRAP ROCK	6.70	0.00	6.70	CUYD	0.00	\$60.00	\$0.00		
		0001	0550	8061005	ROCK DITCH CHECK	10.00	0.00	10.00	LF	0.00	\$100.00	\$0.00		
		0001	0560	8061006	ALTERNATE DITCH CHECK	60.00	0.00	60.00	LF	0.00	\$20.00	\$0.00		
		0001	0570	8061016	SEDIMENT REMOVAL	13.00	0.00	13.00	CUYD	0.00	\$62.62	\$0.00		
		0001	0580	8061019	SILT FENCE	439.00	0.00	439.00	LF	0.00	\$5.50	\$0.00		
		0001	0590	8069901	MISC.TEMPORARY SEEDING	1.00	0.00	1.00	LS	0.00	\$1,800.00	\$0.00		
		0010	0600	6061060	MGS GUARDRAIL	5,700.00	0.00	5,700.00	LF	300.00	\$28.00	\$8,400.00		
		0010	0610	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	22,488.00	0.00	22,488.00	LF	12,850.00	\$31.00	\$398,350.00		
		0010	0620	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	22.00	0.00	22.00	EA	4.00	\$3,800.00	\$15,200.00		
		0010	0630	6061074	MGS HEIGHT AND BLOCK TRANSITION	5.00	0.00	5.00	EA	0.00	\$800.00	\$0.00		
		0010	0640	6061080	MGS END ANCHOR	17.00	0.00	17.00	EA	0.00	\$1,450.00	\$0.00		
		0010	0650	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	4.00	0.00	4.00	EA	0.00	\$3,900.00	\$0.00		
		0010	0660	6062400	BRIDGE ANCHOR SECTION (THRIE BEAM)	2.00	0.00	2.00	EA	0.00	\$3,200.00	\$0.00		
		0010	0670	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	101.00	0.00	101.00	EA	44.00	\$2,950.00	\$129,800.00		
		0030	0680	9023255	POST, TYPE C, 55 FT. ARM	1.00	0.00	1.00	EA	1.00	\$18,799.00	\$18,799.00		
		0030	0690	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	14.00	0.00	14.00	LF	14.00	\$25.00	\$350.00		
		0030	0700	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	90.00	0.00	90.00	LF	90.00	\$25.00	\$2,250.00		
		0030	0710	9028100	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	90.00	0.00	90.00	LF	90.00	\$1.00	\$90.00		
		0030	0720	9028302	CABLE, 12 AWG 2 CONDUCTOR	150.00	0.00	150.00	LF	150.00	\$1.45	\$217.50		
		0030	0730	9028311	CABLE, 16 AWG 7 CONDUCTOR	400.00	0.00	400.00	LF	400.00	\$1.40	\$560.00		
		0030	0740	9028811	PULL BOX, PREFORMED CLASS 2	1.00	0.00	1.00	EA	1.00	\$1,986.00	\$1,986.00		
		0030	0750	9029100	BASE, CONCRETE	3.00	0.00	3.00	CUYD	3.00	\$1,380.00	\$4,140.00		
		0030	0760	9029902	MISC.6' X 30' LOOP DETECTOR	6.00	0.00	6.00	EA	0.00	\$2,290.00	\$0.00		
		0030	0770	9029902	MISC.6' X 6' ADVANCE LOOP DETECTOR	2.00	0.00	2.00	EA	0.00	\$1,650.00	\$0.00		
		0030	0780	9029902	MISC.VIDEO DETECTION SYSTEM	1.00	0.00	1.00	EA	1.00	\$26,400.00	\$26,400.00		
		0040	0790	9031250A	U-CHANNEL POST, 3 LB	2,534.00	0.00	2,534.00	LF	0.00	\$5.05	\$0.00		
		0040	0800	9031280	2.5 IN. PSST POST - 12 GA.	28.00	0.00	28.00	LF	0.00	\$5.20	\$0.00		
		0040	0810	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	2.00	0.00	2.00	EA	0.00	\$21.00	\$0.00		
		0040	0820	9035069A	SHF-FLAT SHEET FLUORESCENT	543.00	0.00	543.00	SQFT	0.00	\$39.00	\$0.00		
		0070	0830	7039902	MISC.BARRIER END MODIFICATION	4.00	0.00	4.00	EA	4.00	\$7,000.00	\$28,000.00		
		0071	0840	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	38.00	0.00	38.00	LF	0.00	\$425.00	\$0.00		
		0072	0850	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	75.00	0.00	75.00	LF	0.00	\$380.00	\$0.00		
		0001	5001	4039910	MISC.SP125C in Lieu of BP-1	0.00	15,051.30	15,051.30	TONS	32.01	\$95.11	\$3,044.47		
		<b>Project J5P3044 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$1,424,625.03</b>
		JCD0131		0001	0860	2152000A	SHAPING SLOPES, CLASS II	112.00	0.00	112.00	100F	0.00	\$284.51	\$0.00
				0001	0870	3105002	GRAVEL (A) OR CRUSHED STONE (B)	330.00	0.00	330.00	TONS	0.00	\$159.45	\$0.00
0001	0880			4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	2,586.10	-2,586.10	0.00	TONS	0.00	\$103.53	\$0.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 18, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221118-D01	JCD0131	0001	0890	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	28,256.50	0.00	28,256.50	TONS	0.00	\$92.95	\$0.00
		0001	0905	4071007	TACK COAT - LOW OR NON-TRACKING	22,765.00	0.00	22,765.00	GAL	0.00	\$4.07	\$0.00
		0001	0910	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	0.00	\$1,000.00	\$0.00
		0001	0920	6161005	CONSTRUCTION SIGNS	1,729.00	0.00	1,729.00	SQFT	0.00	\$5.00	\$0.00
		0001	0930	6161025	CHANNELIZER (TRIM LINE)	225.00	0.00	225.00	EA	0.00	\$15.00	\$0.00
		0001	0940	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$2,000.00	\$0.00
		0001	0950	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	-4.00	0.00	EA	0.00	\$1,500.00	\$0.00
		0001	0960	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$101,117.20	\$0.00
		0001	0970	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	7.00	0.00	7.00	EA	0.00	\$175.00	\$0.00
		0001	0980	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	118,890.00	0.00	118,890.00	LF	0.00	\$0.11	\$0.00
		0001	0990	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	79,838.00	0.00	79,838.00	LF	0.00	\$0.14	\$0.00
		0001	1000	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	214,741.00	0.00	214,741.00	SQYD	0.00	\$1.81	\$0.00
		0001	1010	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	11,245.00	0.00	11,245.00	SQYD	0.00	\$4.80	\$0.00
		0001	1020	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	3,000.00	0.00	3,000.00	SQYD	0.00	\$1.00	\$0.00
		0001	1030	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	804.30	0.00	804.30	STA	0.00	\$9.25	\$0.00
		0001	1040	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	505.80	0.00	505.80	STA	0.00	\$9.25	\$0.00
		0001	5101	4039910	MISC.SP125C in Lieu of BP-1	0.00	2,586.10	2,586.10	TONS	0.00	\$103.53	\$0.00
		<b>Project JCD0131 - Total Value Posted to Date as of Report Generated Date</b>										
<b>221118-D01 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$1,424,625.03</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 18, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5P3044

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	5/8/23	5/15/23	0.01	LS	Run 24 - SB Route 5 right Shoulder - 225 LF of rail + 2 crashworthy.	195.020	RT CL	195.080	Rt CL	
			5/9/23	5/15/23	0.01	LS	Run 23 Removed 512.5 LF - 412.5 LF of rail + 2 CET's	195.000	LT CL	195.080		
			5/11/23	5/12/23	0.03	LS	removals of old signal for right turn lane	1+00	rt	1+14	rt	removals of old signal for right turn lane
			5/12/23	5/12/23	0.04	LS	soap creek removals of guardrail B0365	201.881	lt	201.916	rt	soap creek removals of guardrail B0365
0060	2142000	FURNISHING ROCK FILL	5/12/23	5/12/23	46.00	CUYD	behind guardrail to ditch on steep slope 25' x 25' x 2' for 46 CY field measured see special sheet 8	211.582	rt			behind guardrail to ditch on steep slope 25' x 25' x 2' for 46 CY field measured see special sheet 8
			5/12/23	5/12/23	243.00	CUYD	left side across from Laurie Marine 410' x 16' x 1' for 243 CY field measured see change order 003 for details paved shoulder was caving away	205.743	lt	205.665	lt	left side across from Laurie Marine 410' x 16' x 1' for 243 CY field measured see change order 003 for details paved shoulder was caving away
0070	2143000	PLACING ROCK FILL	5/12/23	5/12/23	46.00	CUYD	behind guardrail to ditch on steep slope 25' x 25' x 2' for 46 CY field measured see special sheet 8	211.582	rt			behind guardrail to ditch on steep slope 25' x 25' x 2' for 46 CY field measured see special sheet 8
			5/12/23	5/12/23	243.00	CUYD	left side across from Laurie Marine 410' x 16' x 1' for 243 CY field measured see change order 003 for details paved shoulder was caving away	205.743	lt	205.665	lt	left side across from Laurie Marine 410' x 16' x 1' for 243 CY field measured see change order 003 for details paved shoulder was caving away
0080	2153000	SHAPING SLOPES, CLASS III	5/8/23	5/15/23	0.75	100F	Run 24 - SB Route 5 Right Shoulder	195.071	RT CL	195.085		
			5/15/23	5/15/23	0.75	100F	Run 24 - SB Route 5 Right Shoulder	195.095	RT CL	195.029		
			5/9/23	5/15/23	0.75	100F	Run 23 - NB Route 5 - Right Shoulder	195.071	LT CL	195.085		
			5/15/23	5/15/23	0.75	100F	Run 23 - NB Route 5 Right Shoulder	194.995	LT CL	195.009		
			5/11/23	5/12/23	4.50	100F	soap creek shaping slopes guardrail B0365 this bridge includes approach transitions with shaping slopes as well as CET's. 75 ft each CET(4 places) 37.5 ft each bridge transition (4 places) 450 If total use 4.5	201.876	lt	202.006	rt	soap creek shaping slopes guardrail B0365 this bridge includes approach transitions with shaping slopes as well as CET's. 75 ft each CET(4 places) 37.5 ft each bridge transition (4 places) 450 If total use 4.5
0160	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1)	5/2/23	5/5/23	1,794.27	TONS	Rte. 5 SBL. 1.75" thickness L.M. 219.517 - 219.165 14' width L.M. 219.165 - 217.537 16' width L.M. xxx.xxx - xxx.xxx varies.	219.517		217.537		
			5/3/23	5/9/23	1,050.35	TONS	NBL Route 5 - LM 217.087 to LM 215.982 - 16 Ft. wide NBL Route 5 - LM 215.982 to LM 215.934 - 18 Ft. wide	217.087		215.934		
0170	4071007	TACK COAT - LOW OR NON-TRACKING	5/2/23	5/5/23	1,818.00	GAL	Rte. 5 SBL	219.517		217.537		
			5/3/23	5/9/23	1,045.00	GAL	NBL Route 5 - LM 217.087 to LM 215.982 - 16 Ft. wide NBL Route 5 - LM 215.982 to LM 215.934 - 18 Ft. wide	217.087		215.934		
0430	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	5/2/23	5/5/23	18,792.10	SQYD	Rte. 5 SBL L.M. 219.517 - L.M. 219.162 = 14' Rte. 5 SBL L.M. 219.162 - L.M. 217.537 = 16' L.M. 218.303 - 218.176 = Various width for center turn lane in Greenview.	219.517		217.537		
			5/3/23	5/9/23	10,987.00	SQYD	NBL Route 5 - LM 217.087 to LM 215.982 - 16 Ft. wide - 5,834.4 x 16 = 93,350.4 sq yds. NBL Route 5 - LM 215.982 to LM 215.934 - 18 Ft. wide - 253.44 x 18 = 4,561.92 sq yds. Total = 10,879.18 sq. yds	217.087		215.934		
0600	6061060	MGS GUARDRAIL	5/11/23	5/12/23	100.00	LF	soap creek guardrail B0365 runs 37 and 36	201.881	lt	201.916	lt	soap creek guardrail B0365 runs 37 and 36
			5/12/23	5/12/23	100.00	LF	soap creek guardrail B0365 runs 37 and 36	201.885	rt	201.916	rt	soap creek guardrail B0365 runs 37 and 36
			5/12/23	5/12/23	100.00	LF	soap creek guardrail B0365 runs 37 and 36	201.931	rt	201.960	rt	soap creek guardrail B0365 runs 37 and 36
0610	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	5/8/23	5/15/23	225.00	LF	Run 24 - SB Route 5 Right Shoulder	195.020	RT CL	195.080		
			5/9/23	5/15/23	412.50	LF	Run 23 - NB Route 5 - Right Shoulder	195.000	LT CL	195.080		
			5/11/23	5/12/23	325.00	LF	soap creek guardrail B0365 runs 37 and 36	201.931	lt	202.002	lt	soap creek guardrail B0365 runs 37 and 36
			5/12/23	5/12/23	537.50	LF	runs 21 and 22	194.740	rt	194.859	rt	runs 21 and 22
			5/12/23	5/12/23	550.00	LF	runs 21 and 22	194.719	lt	194.841	lt	runs 21 and 22
0620	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	5/11/23	5/12/23	4.00	EA	soap creek guardrail B0365 runs 37 and 36 4 corners of bridge	201.881	lt	202.002	rt	soap creek guardrail B0365 runs 37 and 36 4 corners of bridge
0670	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	5/8/23	5/15/23	2.00	EA	Run 24 - SB Route 5 - Right Shoulder	195.020	RT CL	195.080		
			5/9/23	5/15/23	2.00	EA	Run 23 - NB Route 5 - Right Shoulder	195.000	LT CL	195.080		
			5/11/23	5/12/23	2.00	EA	runs 21 and 22	194.719	lt	194.841	lt	runs 21 and 22
			5/12/23	5/12/23	2.00	EA	runs 21 and 22	194.740	rt	194.859	rt	runs 21 and 22
			5/12/23	5/12/23	4.00	EA	soap creek guardrail B0365 runs 37 and 36 4 ends of CET's	201.881	lt	202.002	rt	soap creek guardrail B0365 runs 37 and 36 4 ends of CET's
0680	9023255	POST, TYPE C, 55 FT. ARM	5/9/23	5/15/23	1.00	EA	NB Route 5 @ Route O SE corner of the intersection by the Bank. New 55Ft mast arm and post, Type C	1+05.000	LT CL - 17 LF			
0690	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	5/11/23	5/12/23	14.00	LF	from pull box 3 to junction box at pole 4 at a skew right turn lane at route O	1+05	lt			from pull box 3 to junction box at pole 4 at a skew right turn lane at route O
0700	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	5/11/23	5/12/23	90.00	LF	from pullbox 2 to pullbox 3 at a skew right turn lane at route O	1+05	lt			from pullbox 2 to pullbox 3 at a skew right turn lane at route O
0710	9028100	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRAC	5/11/23	5/12/23	90.00	LF	from controller to luminaire 4 pole and bracket use 90 ft right turn lane at route O	1+05	lt			from controller to luminaire 4 pole and bracket use 90 ft right turn lane at route O
0720	9028302	CABLE, 12 AWG 2 CONDUCTOR	5/11/23	5/12/23	150.00	LF	from controller to luminaire 4 control use 150 ft right turn lane at route O	1+05	lt			from controller to luminaire 4 control use 150 ft right turn lane at route O
0730	9028311	CABLE, 16 AWG 7 CONDUCTOR	5/11/23	5/12/23	400.00	LF	from controller to signal face number 70 for 199 ft from controller to signal face number 41 and 42 for 198 ft use 400 ft (with a jumper included) right turn lane at route O	1+05	lt			from controller to signal face number 70 for 199 ft from controller to signal face number 41 and 42 for 198 ft use 400 ft (with a jumper included) right turn lane at route O
0740	9028811	PULL BOX, PREFORMED CLASS 2	5/11/23	5/12/23	1.00	EA	Route O and route 5 for new right turn onto O Route	1+20	lt			Route O and route 5 for new right turn onto O Route
0780	9029902	MISC.	5/11/23	5/12/23	1.00	EA	Route O and route 5 for new right turn onto O Route	1+05	lt			Route O and route 5 for new right turn onto O Route
0830	7039902	MISC. CONCRETE CONSTRUCTION	5/9/23	5/15/23	2.00	EA	SB Route 5 @ Soap Creek Bridge.	201.916	RT CL	201.931		

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J5P3044	0220	March 14, 2023	128	WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		190.219 to 219.517	rt and lt daily lane drop w/flaggers	2.00	16.00			32.00
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		190.219 to 219.517	rt and lt daily lane drop w/flaggers	2.00	16.00			32.00
				WO20-1 48x48 16.00		190.219 to	rt and lt daily lane drop w/flaggers	2.00	16.00			32.00





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 18, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post				
J5P3044	0220	March 14, 2023	128	ROAD/BRIDGE/RAMP WORK AHEAD		219.517										
				WO3-4 8x48 16.00 BE PREPARED TO STOP		190.219 to 219.517	rt and lt daily lane drop w/flaggers	2.00	16.00			32.00				
		March 15, 2023	424	CONST-5 36x48 12.00 POINT OF PRESENCE		173.114 rt.	Rte. 5 S.	1.00	12.00				12.00			
				CONST-5 36x48 12.00 POINT OF PRESENCE		187.116 lt.	Rte. 5 S.	1.00	12.00				12.00			
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		187.229 lt.	Rte. 5 S.	1.00	12.00				12.00			
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		187.250 lt.	Rte. 5 S.	1.00	10.00				10.00			
				CONST-7 48x24 8.00 RATE OUR WORK ZONE		187.283 lt.	Rte. 5 S.	1.00	8.00				8.00			
				GO20-2 48x24 8.00 END ROAD WORK		187.330 rt.	Rte. 5 S.	1.00	8.00				8.00			
				GO20-2 48x24 8.00 END ROAD WORK		190.132 lt.	Rte. 5 S.	1.00	8.00				8.00			
				CONST-7 48x24 8.00 RATE OUR WORK ZONE		190.143 rt.	Rte. 5 S.	1.00	8.00				8.00			
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		190.186 rt.	Rte. 5 S.	1.00	10.00				10.00			
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		190.225 rt.	Rte. 5 S.	1.00	12.00				12.00			
				CONST-5 36x48 12.00 POINT OF PRESENCE		190.288 rt.	Rte. 5 S.	1.00	12.00				12.00			
				CONST-5 36x48 12.00 POINT OF PRESENCE		219.230 lt.	Rte. 5 S.	1.00	12.00				12.00			
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		173.084 rt.	Rte. 5 S.	1.00	12.00				12.00			
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		173.030 rt.	Rte. 5 S.	1.00	10.00				10.00			
				CONST-7 48x24 8.00 RATE OUR WORK ZONE		172.986 rt.	Rte. 5 S.	1.00	8.00				8.00			
				GO20-2 48x24 8.00 END ROAD WORK		172.970 lt.	Rte. 5 S.	1.00	8.00				8.00			
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		219.266 lt.	Rte. 5 S.	1.00	12.00				12.00			
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD					Rte. Z	1.00	16.00				16.00	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD					Rte. W	1.00	16.00				16.00	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD					Rte. TT South	1.00	16.00				16.00	
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		219.289 lt.	Rte. 5 S.	1.00	10.00					10.00		
				CONST-7 48x24 8.00 RATE OUR WORK ZONE		219.331 lt.	Rte. 5 S.	1.00	8.00					8.00		
				GO20-2 48x24 8.00 END ROAD WORK		219.994 rt.	Rte. 5 S.	1.00	8.00					8.00		
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD					Rte. 135	1.00	16.00				16.00	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD					Rte. 7	1.00	16.00				16.00	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD					Rte. F	1.00	16.00				16.00	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD					Rte. HH	1.00	16.00				16.00	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD					Rte. J	1.00	16.00				16.00	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD					Rte. MM	1.00	16.00				16.00	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD					Rte. NN	1.00	16.00				16.00	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD					Rte. O	1.00	16.00				16.00	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD					Rte. P	1.00	16.00				16.00	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD					Rte. RA	1.00	16.00				16.00	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD					Rte. TT North	1.00	16.00				16.00	
				April 26, 2023	128	WO3-4 8x48 16.00 BE PREPARED TO STOP		190.219 to 219.517	daytime flagging by capital for misc operations	2.00	16.00					32.00
						WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		190.219 to 219.517	daytime flagging by capital for misc operations	2.00	16.00					32.00
						WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		190.219 to 219.517	daytime flagging by capital for misc operations	2.00	16.00					32.00
						WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		190.219 to 219.517	daytime flagging by capital for misc operations	2.00	16.00					32.00
				<b>0220 - Total</b>												<b>680</b>



## Line Item Adjustments by Estimate

May 18, 2023

Contract ID: 221118-D01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5P3044	0060	FURNISHING ROCK FILL	Material		6	May 16, 2023	SYSTEM	\$20,617.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user snells1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					6	May 16, 2023	SYSTEM	(\$20,617.26)				
	- Total								\$0.00			
	Material - Total								\$0.00			
			Overrun		Overrun	6	May 16, 2023	SYSTEM	(\$17,335.62)			
	Overrun - Total								(\$17,335.62)			
	Overrun - Total								(\$17,335.62)			
	0060 - Total								(\$17,335.62)			
		0070	PLACING ROCK FILL	Overrun		Overrun	6	May 16, 2023	SYSTEM	(\$12,740.49)		
	Overrun - Total								(\$12,740.49)			
	Overrun - Total								(\$12,740.49)			
	0070 - Total								(\$12,740.49)			
		0160	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1)	Other Item Adjustment	ACAD	5	May 2, 2023	snells1	(\$2,638.23)	Adjustment is for material placed during the second period of April 2023. A copy of the adjustment is on file in e-projects.		
	6					May 16, 2023	snells1	(\$3,420.66)	This adjustment is for the quantity of asphalt placed on the project from May 1 through May 15, 2023. A copy of the adjustment is on file in e-projects.			
	ACAD - Total								(\$6,058.89)			
	Other Item Adjustment - Total								(\$6,058.89)			
					Price FUEL			5	May 2, 2023	SYSTEM	(\$10,925.92)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								6	May 16, 2023	SYSTEM	(\$15,016.18)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
	- Total								(\$25,942.10)			
	Price FUEL - Total								(\$25,942.10)			
0160 - Total								(\$32,000.99)				
	0170	TACK COAT - LOW OR NON-TRACKING	Material		5	May 2, 2023	SYSTEM	\$8,510.37	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user snells1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					5	May 2, 2023	SYSTEM	(\$8,510.37)				
- Total								\$0.00				
Material - Total								\$0.00				
0170 - Total								\$0.00				
	0220	CONSTRUCTION SIGNS	Material		2	Mar 16, 2023	SYSTEM	\$2,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user snells1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					2	Mar 16, 2023	SYSTEM	(\$2,760.00)				
- Total								\$0.00				
Material - Total								\$0.00				
0220 - Total								\$0.00				
	0230	CHANNELIZER (TRIM LINE)	Material		2	Mar 16, 2023	SYSTEM	\$525.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user snells1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					2	Mar 16, 2023	SYSTEM	(\$525.00)				
- Total								\$0.00				
Material - Total								\$0.00				
0230 - Total								\$0.00				
	0250	CMS WITH COMMUNICATION INTERFACE, CONT F	Material		2	Mar 16, 2023	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user snells1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					2	Mar 16, 2023	SYSTEM	(\$8,000.00)				



## Line Item Adjustments by Estimate

May 18, 2023

Contract ID: 221118-D01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5P3044	0250	CMS WITH COMMUNICATION INTERFACE, CONT F	Material			2023						
			- Total							\$0.00		
			Material - Total							\$0.00		
			0250 - Total							\$0.00		
J5P3044	0600	MGS GUARDRAIL	Construction Stockpile		6	May 16, 2023	SYSTEM	(\$4,536.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							(\$4,536.00)		
			Construction Stockpile - Total							(\$4,536.00)		
			Construction Stockpile STMA		2	Mar 16, 2023	SYSTEM	\$14,364.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							\$14,364.00		
			Construction Stockpile STMA - Total							\$14,364.00		
			Construction Stockpile STMI		1	Mar 2, 2023	SYSTEM	\$71,820.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							\$71,820.00		
			Construction Stockpile STMI - Total							\$71,820.00		
			0600 - Total							\$81,648.00		
			J5P3044	0610	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		2	Mar 16, 2023	SYSTEM	(\$21,408.97)	Payment Estimate Item Adjustment generated Stockpile Transaction
								3	Apr 3, 2023	SYSTEM	(\$76,753.43)	Payment Estimate Item Adjustment generated Stockpile Transaction
		4				Apr 17, 2023	SYSTEM	(\$51,700.39)	Payment Estimate Item Adjustment generated Stockpile Transaction			
		5				May 2, 2023	SYSTEM	(\$46,917.52)	Payment Estimate Item Adjustment generated Stockpile Transaction			
		6				May 16, 2023	SYSTEM	(\$37,351.82)	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total							(\$234,132.13)					
Construction Stockpile - Total							(\$234,132.13)					
Construction Stockpile STMA		2				Mar 16, 2023	SYSTEM	\$207,252.50	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total							\$207,252.50					
Construction Stockpile STMA - Total							\$207,252.50					
Construction Stockpile STMI		1				Mar 2, 2023	SYSTEM	\$202,242.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total							\$202,242.00					
Construction Stockpile STMI - Total							\$202,242.00					
0610 - Total							\$175,362.37					
J5P3044	0620	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		6	May 16, 2023	SYSTEM	(\$8,300.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							(\$8,300.00)		
			Construction Stockpile - Total							(\$8,300.00)		
			Construction Stockpile STMI		1	Mar 2, 2023	SYSTEM	\$45,650.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							\$45,650.00		
Construction Stockpile STMI - Total							\$45,650.00					
0620 - Total							\$37,350.00					
J5P3044	0630	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile STMI		1	Mar 2, 2023	SYSTEM	\$1,996.25	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							\$1,996.25		
			Construction Stockpile STMI - Total							\$1,996.25		
0630 - Total							\$1,996.25					
J5P3044	0640	MGS END ANCHOR	Construction Stockpile STMI		1	Mar 2, 2023	SYSTEM	\$13,855.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							\$13,855.00		
			Construction Stockpile STMI - Total							\$13,855.00		
0640 - Total							\$13,855.00					



## Line Item Adjustments by Estimate

May 18, 2023

Contract ID: 221118-D01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5P3044	0650	MGS BR APP TRANSITION (THRIE-BEAM BRIDGE)	Construction Stockpile STMI		1	Mar 2, 2023	SYSTEM	\$8,780.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$8,780.00	
				Construction Stockpile STMI - Total					\$8,780.00	
	<b>0650 - Total</b>								\$8,780.00	
	0660	BRIDGE ANCHOR SECTION (THRIE BEAM)	Construction Stockpile STMI		1	Mar 2, 2023	SYSTEM	\$3,280.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$3,280.00	
				Construction Stockpile STMI - Total					\$3,280.00	
	<b>0660 - Total</b>								\$3,280.00	
	0670	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		2	Mar 16, 2023	SYSTEM	(\$3,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					3	Apr 3, 2023	SYSTEM	(\$18,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					4	Apr 17, 2023	SYSTEM	(\$18,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					5	May 2, 2023	SYSTEM	(\$18,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					6	May 16, 2023	SYSTEM	(\$22,500.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					(\$82,500.00)	
				Construction Stockpile - Total					(\$82,500.00)	
				Construction Stockpile STMA		2	Mar 16, 2023	SYSTEM	\$46,875.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total					\$46,875.00
				Construction Stockpile STMA - Total					\$46,875.00	
				Construction Stockpile STMI		1	Mar 2, 2023	SYSTEM	\$142,500.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total					\$142,500.00
	Construction Stockpile STMI - Total					\$142,500.00				
	<b>0670 - Total</b>								\$106,875.00	
	0750	BASE CONCRETE	Material		5	May 2, 2023	SYSTEM	\$4,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user snells1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					5	May 2, 2023	SYSTEM	(\$4,140.00)		
					6	May 16, 2023	SYSTEM	\$4,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user snells1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				6	May 16, 2023	SYSTEM	(\$4,140.00)			
- Total							\$0.00			
Material - Total					\$0.00					
<b>0750 - Total</b>								\$0.00		
0830	MISC. CONCRETE CONSTRUCTION	Material		5	May 2, 2023	SYSTEM	\$14,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user snells1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				5	May 2, 2023	SYSTEM	(\$14,000.00)			
			- Total					\$0.00		
Material - Total					\$0.00					
<b>0830 - Total</b>								\$0.00		
0840	BRIDGE GUARDRAIL (THRIE BEAM)	Construction Stockpile STMI		4	Apr 17, 2023	SYSTEM	\$9,310.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total					\$9,310.00		
			Construction Stockpile STMI - Total					\$9,310.00		
<b>0840 - Total</b>								\$9,310.00		
0850	BRIDGE GUARDRAIL (THRIE BEAM)	Construction Stockpile STMI		4	Apr 17, 2023	SYSTEM	\$16,125.00	Payment Estimate Item Adjustment generated Stockpile Transaction		



# Line Item Adjustments by Estimate

May 18, 2023

Contract ID: 221118-D01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3044	0850	BRIDGE GUARDRAIL (THRIE BEAM)	Construction Stockpile STMI	- Total				\$16,125.00	
				Construction Stockpile STMI - Total				\$16,125.00	
	0850 - Total							\$16,125.00	
J5P3044 - Total								\$392,504.52	
Overall - Total								\$392,504.52	



---

**Contract Adjustments for Contract - 221118-D01**

There are no contract adjustments to display for this contract.