



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 4, 2023

Pay Estimate Created Date: March 1, 2023

Progress Estimate Number 2	Contract ID 221118-D04 Prime Contractor Gene Haile Excavating, Inc.	Pay Period Start February 16, 2023 Pay Period End March 1, 2023	Original Contract Amount \$800,804.10 Net Change Order Amount \$864.80 Current Contract Amount \$801,668.90
--------------------------------------	--	--	--

Approval Date		By User
March 1, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	malonm
March 2, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gabelj3
March 3, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 18, 2023	June 18, 2023		3.81%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 6, 2022	December 6, 2022	
Letting Date	November 18, 2022	November 18, 2022	
Notice to Proceed Date	January 9, 2023	January 9, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2

	This Estimate	Previous	To Date
221118-D04			
Total Posted Items Pay	\$24,038.60	\$6,500.00	\$30,538.60
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$6,500.00	\$30,538.60
Contract Total Payable This Estimate:	\$24,038.60		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3446	0050	6161005	CONSTRUCTION SIGNS	SQFT	\$7.600	741	\$5,631.60
	0070	6161030	TYPE III MOVEABLE BARRICADE	EA	\$156.600	10	\$1,566.00
	0180	8061050	TYPE C BERM	LF	\$17.000	100	\$1,700.00
	0220	2162500	REMOVAL OF EXISTING BRIDGE DECK	SQFT	\$7.000	2,163	\$15,141.00
Project J5S3446 - Total							\$24,038.60
Overall - Total							\$24,038.60

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3446	0180	TYPE C BERM	Material			-100	\$17.00	(\$1,700.00)
	0180	TYPE C BERM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user malonm overriding Payment Estimate Exception 1 on the current Payment Estimate.	100	\$17.00	\$1,700.00
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on March 4, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3446	FAS S402(76)	Bridge rehabilitation	B	GASCONADE	over the Dry Fork Creek approximately 2 miles south of Route 28 near Bland

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J5S3446	Posted Item Pay	\$24,038.60	\$6,500.00	\$30,538.60
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$24,038.60	\$6,500.00	\$30,538.60
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on March 4, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5S3446, Item 8061050, Project Item Line Number 0180, Material Set 806105096, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Line 0180 - Type C Berm: Material meets visual compliance. Waiting on rock tickets. Report not yet completed.	malonm	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
221118-D04	J5S3446	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$5,800.00	\$0.00	
		0001	0020	2153000	SHAPING SLOPES, CLASS III	8.00	0.00	8.00	100F	0.00	\$1,750.00	\$0.00	
		0001	0030	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	267.00	0.00	267.00	SQYD	0.00	\$12.00	\$0.00	
		0001	0040	4019905	MISC.Optional Pavement	266.70	0.00	266.70	SQYD	0.00	\$89.00	\$0.00	
		0001	0050	6161005	CONSTRUCTION SIGNS	663.00	209.00	872.00	SQFT	741.00	\$7.60	\$5,631.60	
		0001	0060	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	-2.00	0.00	EA	0.00	\$48.60	\$0.00	
		0001	0070	6161030	TYPE III MOVEABLE BARRICADE	14.00	-4.00	10.00	EA	10.00	\$156.60	\$1,566.00	
		0001	0080	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,250.00	\$6,500.00	
		0001	0090	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$59,300.00	\$0.00	
		0001	0100	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	804.00	0.00	804.00	LF	0.00	\$1.20	\$0.00	
		0001	0110	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	563.00	0.00	563.00	LF	0.00	\$1.20	\$0.00	
		0001	0120	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$3,500.00	\$0.00	
		0001	0130	8025006	MULCHING	0.40	0.00	0.40	ACRE	0.00	\$7,500.00	\$0.00	
		0001	0140	8051000A	SEEDING - COOL SEASON GRASSES	0.40	0.00	0.40	ACRE	0.00	\$12,500.00	\$0.00	
		0001	0150	8061005	ROCK DITCH CHECK	80.00	0.00	80.00	LF	0.00	\$17.00	\$0.00	
		0001	0160	8061016	SEDIMENT REMOVAL	18.00	0.00	18.00	CUYD	0.00	\$10.00	\$0.00	
		0001	0170	8061019	SILT FENCE	800.00	0.00	800.00	LF	0.00	\$3.10	\$0.00	
		0001	0180	8061050	TYPE C BERM	345.00	0.00	345.00	LF	100.00	\$17.00	\$1,700.00	
		0010	0190	6061060	MGS GUARDRAIL	250.00	0.00	250.00	LF	0.00	\$39.00	\$0.00	
		0010	0200	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$4,200.00	\$0.00	
		0010	0210	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$4,050.00	\$0.00	
		0070	0220	2162500	REMOVAL OF EXISTING BRIDGE DECK	7,210.00	0.00	7,210.00	SQFT	2,163.00	\$7.00	\$15,141.00	
		0070	0230	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	110.00	0.00	110.00	SQYD	0.00	\$100.00	\$0.00	
		0070	0240	7034212	SLAB ON STEEL	775.00	0.00	775.00	SQYD	0.00	\$385.00	\$0.00	
		0070	0250	7034219A	TYPE D BARRIER	523.00	0.00	523.00	LF	0.00	\$75.00	\$0.00	
		0070	0260	7049907	MISC.FILL VOIDS UNDER BENT	3.00	0.00	3.00	CUYD	0.00	\$600.00	\$0.00	
		0070	0270	7121159	SHEAR CONNECTORS	2,088.00	0.00	2,088.00	EA	0.00	\$7.50	\$0.00	
		0070	0280	7121250	STRENGTHENING EXISTING BEAMS	1.00	0.00	1.00	LS	0.00	\$185,000.00	\$0.00	
		0070	0290	7123610	SLAB DRAIN	28.00	0.00	28.00	EA	0.00	\$400.00	\$0.00	
		0070	0300	7126000	NON-DESTRUCTIVE TESTING	54.00	0.00	54.00	LF	0.00	\$45.00	\$0.00	
		Project J5S3446 - Total Value Posted to Date as of Report Generated Date											\$30,538.60
		221118-D04 Overall - Total Value Posted to Date as of Report Generated Date											\$30,538.60



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 4, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5S3446

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0050	6161005	CONSTRUCTION SIGNS	3/1/23	3/1/23	741.00	SQFT	Post-mounted at various locations on Routes B, C, 28, and CC.					<p>Line 0050 Construction Signs:</p> <p>SPECIAL B Closed 2 Miles Ahead 96"x48" SB Rte. B SB LM 0.051 = 32.0 SF</p> <p>SPEC-4 Detour/B/Left Ahead Arrow 36"x60" NB Rte. B SB LM 0.051 = 15 SF</p> <p>SPEC-5 Detour/B/Left Ahead Arrow 36"x60" NB Rte. B SB LM 0.145 = 15 SF</p> <p>CONST-5-96 Bridge Improvements Summer 2023 96"x48" SB Rte. B SB LM 1.354 = 32 SF</p> <p>WO20-3 Road Closed Ahead 48"x48" SB Rte. B SB LM 1.440 = 16 SF</p> <p>WO20-3 Road Closed Ahead 48"x48" SB Rte. B SB LM 1.580 = 16 SF</p> <p>R11-2 Road Closed 48"x30" SB Rte. B SB LM 1.680 = 10 SF</p> <p>R11-2 Road Closed 48"x30" NB Rte. B SB LM 2.114 = 10 SF</p> <p>WO20-3 Road Closed Ahead 48"x48" NB Rte. B SB LM 2.242 = 16 SF</p> <p>WO20-3 Road Closed Ahead 48"x48" NB Rte. B SB LM 2.468 = 16 SF</p> <p>CONST-5-96 Bridge Improvements Summer 2023 96"x48" NB Rte. B SB LM 2.596 = 32 SF</p> <p>SPEC-2 Detour/B/Right Ahead Arrow 36"x60" SB Rte. B SB LM 3.353 = 15 SF</p> <p>SPEC-1 Detour/B/Right Arrow 36"x60" SB Rte. B SB LM 3.401 = 15 SF</p> <p>SPECIAL B Closed 1 Mile Ahead 96"x48" NB Rte. B SB LM 3.421 = 32.0 SF</p> <p>MO4-8a End Detour 24"x18" SB Rte. B SB LM 3.490 = 3 SF</p> <p>SPEC-4 Detour/B/Left Ahead Arrow 36"x60" NB Rte. B SB LM 3.490 = 15 SF</p> <p>SPEC-5 Detour/B/Left Ahead Arrow 36"x60" NB Rte. B SB LM 3.689 = 15 SF</p> <p>WO20-2 Detour Ahead 48"x48" NB Rte. B SB LM 3.789 = 16 SF</p> <p>SPECIAL B Closed 8 Miles Ahead 96"x48" NB Rte. B SB LM 10.299 = 32.0 SF</p> <p>SPECIAL B Closed 14 Miles Ahead 96"x48" NB Rte. B SB LM 16.282 = 32.0 SF</p> <p>SPECIAL B Closed 20 Miles Ahead 96"x48" NB Rte. B SB LM 22.286 = 32.0 SF</p> <p>SPEC-3 Detour/B/Straight Ahead Arrow 36"x60" WB Rte. C WB LM 0.048 = 15 SF</p> <p>SPEC-1 Detour/B/Right Ahead Arrow 36"x60" EB Rte. C WB LM 0.048 = 15 SF</p> <p>SPEC-2 Detour/B/Right Ahead Arrow 36"x60" EB Rte. C WB LM 0.153 = 15 SF</p> <p>SPEC-3 Detour/B/Straight Ahead Arrow 36"x60" WB Rte. C WB LM 2.546 = 15 SF</p> <p>SPEC-3 Detour/B/Straight Ahead Arrow 36"x60" EB Rte. C WB LM 2.546 = 15 SF</p> <p>SPEC-2 Detour/B/Right Ahead Arrow 36"x60" WB Rte. C WB LM 4.900 = 15 SF</p> <p>SPEC-1 Detour/B/Right Ahead Arrow 36"x60" WB Rte. C WB LM 5.045 = 15 SF</p> <p>SPEC-3 Detour/B/Straight Ahead Arrow 36"x60" EB Rte. C WB LM 5.052 = 15 SF</p> <p>SPEC-3 Detour/B/Straight Ahead Arrow 36"x60" WB Rte. C WB LM 5.143 = 15 SF</p> <p>SPEC-4 Detour/B/Left Ahead Arrow 36"x60" EB Rte. C WB LM 5.143 = 15 SF</p> <p>SPEC-5 Detour/B/Left Ahead Arrow 36"x60" EB Rte. C WB LM 5.235 = 15 SF</p> <p>SPEC-2 Detour/B/Right Ahead Arrow 36"x60" WB Rte. C WB LM 7.188 = 15 SF</p> <p>SPEC-3 Detour/B/Straight Ahead Arrow 36"x60" EB Rte. C WB LM 7.298 = 15 SF</p> <p>SPEC-1 Detour/B/Right Ahead Arrow 36"x60" WB Rte. C WB LM 7.298 = 15 SF</p> <p>SPEC-4 Detour/B/Left Ahead Arrow 36"x60" WB Rte. 28 EB LM 45.564 = 15 SF</p> <p>SPEC-3 Detour/B/Straight Ahead Arrow 36"x60" EB Rte. 28 EB LM 45.564 = 15 SF</p> <p>SPEC-5 Detour/B/Left Ahead Arrow 36"x60" WB Rte. 28 EB LM 45.674 = 15 SF</p> <p>SPEC-3 Detour/B/Straight Ahead Arrow 36"x60" EB Rte. 28 EB LM 47.919 = 15 SF</p> <p>SPEC-3 Detour/B/Straight Ahead Arrow 36"x60" WB Rte. 28 EB LM 47.919 = 15 SF</p> <p>SPEC-3 Detour/B/Straight Ahead Arrow 36"x60" EB Rte. 28 EB LM 50.435 = 15 SF</p> <p>SPEC-3 Detour/B/Straight Ahead Arrow 36"x60" WB Rte. 28 EB LM 50.435 = 15 SF</p> <p>SPEC-3 Detour/B/Straight Ahead Arrow 36"x60" EB Rte. 28 EB LM 52.829 = 15 SF</p> <p>SPEC-3 Detour/B/Straight Ahead Arrow 36"x60" WB Rte. 28 EB LM 52.829 = 15 SF</p> <p>SPEC-3 Detour/B/Straight Ahead Arrow 36"x60" EB Rte. 28 EB LM 54.972 = 15 SF</p> <p>SPEC-3 Detour/B/Straight Ahead Arrow 36"x60" WB Rte. 28 EB LM 54.972 = 15 SF</p> <p>MO4-8a End Detour 24"x18" EB Rte. 28 EB LM 57.555 = 3 SF</p> <p>SPEC-3 Detour/B/Straight Ahead Arrow 36"x60" WB Rte. 28 EB LM 57.555 = 15 SF</p> <p>WO20-2 Detour Ahead 48"x48" WB Rte. 28 EB LM 57.820 = 16 SF</p> <p>SPEC-1 Detour/B/Right Ahead Arrow 36"x60" WB Rte. CC WB LM 3.965 = 15 SF</p> <p>SPEC-2 Detour/B/Right Ahead Arrow 36"x60" WB Rte. CC WB LM 3.884 = 15 SF</p> <p>WO20-2 Detour Ahead 48"x48" WB Rte. CC WB LM 3.765 = 16 SF</p> <p>All signs in place. Several leaning. Not yet corrected. Pay 85%. 0.85 x 872 = 741. Pay = 741 SF</p>
0070	6161030	TYPE III MOVEABLE BARRICADE	3/1/23	3/1/23	10.00	EA	Line 0070 Type III Moveable Barricade: at SB Rte. B SB LM 1.440 Soft Closure = 2 EA at SB Rte. B SB LM 1.680 Hard Closure = 3 EA at NB Rte. B SB LM 2.114 Hard Closure = 3 EA at NB Rte. B SB LM 2.468 Soft Closure = 2 EA Pay = 10 EA					<p>Line 0070 Type III Moveable Barricade: at SB Rte. B SB LM 1.440 Soft Closure = 2 EA at SB Rte. B SB LM 1.680 Hard Closure = 3 EA at NB Rte. B SB LM 2.114 Hard Closure = 3 EA at NB Rte. B SB LM 2.468 Soft Closure = 2 EA Pay = 10 EA</p>
0180	8061050	TYPE C BERM	3/1/23	3/1/23	100.00	LF	Line 0180 Type C Berm: Bridge R0500/R05001 Placed on stream bank between Intermediate Bent 3 and End Bent 4. Measure 100 LF. Pay = 100 LF					<p>Line 0180 Type C Berm: Bridge R0500/R05001 Placed on stream bank between Intermediate Bent 3 and End Bent 4. Measure 100 LF. Pay = 100 LF</p>



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on March 4, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0220	2162500	REMOVAL OF EXISTING BRIDGE DECK	3/1/23	3/1/23	2,163.00	SQFT	Line 0220 Removal of Existing Bridge Deck: Bridge R0500/R05001 Rail removed. Deck saw cut into sections for removal. 30% Complete. Plan = 7210 SQFT 0.30 x 7210 = 2163 Pay = 2163 SQFT					Line 0220 Removal of Existing Bridge Deck: Bridge R0500/R05001 Rail removed. Deck saw cut into sections for removal. 30% Complete. Plan = 7210 SQFT 0.30 x 7210 = 2163 Pay = 2163 SQFT

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Mar 4, 2023

Contract ID: 221118-D04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5S3446	0180	TYPE C BERM	Material		2	Mar 1, 2023	SYSTEM	\$1,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user malonm overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					2	Mar 1, 2023	SYSTEM	(\$1,700.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
0180 - Total							\$0.00						
J5S3446 - Total								\$0.00					
Overall - Total								\$0.00					