



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 18, 2023

Pay Estimate Created Date: March 15, 2023

Progress Estimate Number 3	Contract ID 221118-D04 Prime Contractor Gene Haile Excavating, Inc.	Pay Period Start March 2, 2023 Pay Period End March 15, 2023	Original Contract Amount \$800,804.10 Net Change Order Amount \$3,938.80 Current Contract Amount \$804,742.90
--------------------------------------	--	---	--

Approval Date		By User
March 15, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	malonm
March 16, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	abbote1
March 17, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 18, 2023	June 18, 2023		19.25%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 6, 2022	December 6, 2022	
Letting Date	November 18, 2022	November 18, 2022	
Notice to Proceed Date	January 9, 2023	January 9, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 3			
	This Estimate	Previous	To Date
221118-D04			
Total Posted Items Pay	\$124,414.60	\$30,538.60	\$154,953.20
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$124,414.60	\$30,538.60	\$154,953.20

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3446	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$5,800.000	0.1	\$580.00
	0050	6161005	CONSTRUCTION SIGNS	SQFT	\$7.600	131	\$995.60
	0090	6181000	MOBILIZATION	LS	\$59,300.000	0.5	\$29,650.00
	0120	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$3,500.000	0.3	\$1,050.00
	0180	8061050	TYPE C BERM	LF	\$17.000	100	\$1,700.00
	0220	2162500	REMOVAL OF EXISTING BRIDGE DECK	SQFT	\$7.000	3,605	\$25,235.00
	0270	7121159	SHEAR CONNECTORS	EA	\$7.500	626	\$4,695.00
	0280	7121250	STRENGTHENING EXISTING BEAMS	LS	\$185,000.000	0.3	\$55,500.00
	0300	7126000	NON-DESTRUCTIVE TESTING	LF	\$45.000	43	\$1,935.00
	5001	2142000	FURNISHING ROCK FILL	CUYD	\$40.000	53	\$2,120.00
5002	2143000	PLACING ROCK FILL	CUYD	\$18.000	53	\$954.00	
Project J5S3446 - Total							\$124,414.60
Overall - Total							\$124,414.60

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 18, 2023

Pay Estimate Created Date: March 15, 2023

Progress Estimate Number 3	Contract ID 221118-D04 Prime Contractor Gene Haile Excavating, Inc.	Pay Period Start March 2, 2023 Pay Period End March 15, 2023	Original Contract Amount \$800,804.10 Net Change Order Amount \$3,938.80 Current Contract Amount \$804,742.90
--------------------------------------	--	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3446	0270	SHEAR CONNECTORS	Material			-626	\$7.50	(\$4,695.00)
	0270	SHEAR CONNECTORS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user malonm overriding Payment Estimate Exception 2 on the current Payment Estimate.	626	\$7.50	\$4,695.00
	5001	FURNISHING ROCK FILL	Material			-53	\$40.00	(\$2,120.00)
	5001	FURNISHING ROCK FILL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user malonm overriding Payment Estimate Exception 1 on the current Payment Estimate.	53	\$40.00	\$2,120.00
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on March 18, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3446	FAS S402(76)	Bridge rehabilitation	B	GASCONADE	over the Dry Fork Creek approximately 2 miles south of Route 28 near Bland

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J5S3446	Posted Item Pay	\$124,414.60	\$30,538.60	\$154,953.20
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$124,414.60	\$30,538.60	\$154,953.20
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on March 18, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5S3446, Item 2142000, Project Item Line Number 5001, Material Set 214200096, Material 0214STRF - Stone for Rock Fill, Acceptance Action Generic 0214STRF is insufficient.	Line 5001 - Furnishing Rock Fill: Material meets visual compliance. Rock tickets received. Report not yet completed.	malonm	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3446, Item 7121159, Project Item Line Number 0270, Material Set 712115996, Material 1037SCFKGR1015 - Gr 1015 Shear Connector (fully or semi), Acceptance Action Generic 1037SCFKGR1015 is insufficient.	Line 0270 - Shear Connectors: Partial payment only. Have Heat Number. Certification not yet received.	malonm	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 18, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221118-D04	J5S3446	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.10	\$5,800.00	\$580.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	8.00	0.00	8.00	100F	0.00	\$1,750.00	\$0.00
		0001	0030	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	267.00	0.00	267.00	SQYD	0.00	\$12.00	\$0.00
		0001	0040	4019905	MISC.Optional Pavement	266.70	0.00	266.70	SQYD	0.00	\$89.00	\$0.00
		0001	0050	6161005	CONSTRUCTION SIGNS	663.00	209.00	872.00	SQFT	872.00	\$7.60	\$6,627.20
		0001	0060	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	-2.00	0.00	EA	0.00	\$48.60	\$0.00
		0001	0070	6161030	TYPE III MOVEABLE BARRICADE	14.00	-4.00	10.00	EA	10.00	\$156.60	\$1,566.00
		0001	0080	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,250.00	\$6,500.00
		0001	0090	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$59,300.00	\$29,650.00
		0001	0100	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	804.00	0.00	804.00	LF	0.00	\$1.20	\$0.00
		0001	0110	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	563.00	0.00	563.00	LF	0.00	\$1.20	\$0.00
		0001	0120	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.30	\$3,500.00	\$1,050.00
		0001	0130	8025006	MULCHING	0.40	0.00	0.40	ACRE	0.00	\$7,500.00	\$0.00
		0001	0140	8051000A	SEEDING - COOL SEASON GRASSES	0.40	0.00	0.40	ACRE	0.00	\$12,500.00	\$0.00
		0001	0150	8061005	ROCK DITCH CHECK	80.00	0.00	80.00	LF	0.00	\$17.00	\$0.00
		0001	0160	8061016	SEDIMENT REMOVAL	18.00	0.00	18.00	CUYD	0.00	\$10.00	\$0.00
		0001	0170	8061019	SILT FENCE	800.00	0.00	800.00	LF	0.00	\$3.10	\$0.00
		0001	0180	8061050	TYPE C BERM	345.00	0.00	345.00	LF	200.00	\$17.00	\$3,400.00
		0010	0190	6061060	MGS GUARDRAIL	250.00	0.00	250.00	LF	0.00	\$39.00	\$0.00
		0010	0200	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$4,200.00	\$0.00
		0010	0210	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$4,050.00	\$0.00
		0070	0220	2162500	REMOVAL OF EXISTING BRIDGE DECK	7,210.00	0.00	7,210.00	SQFT	5,768.00	\$7.00	\$40,376.00
		0070	0230	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	110.00	0.00	110.00	SQYD	0.00	\$100.00	\$0.00
		0070	0240	7034212	SLAB ON STEEL	775.00	0.00	775.00	SQYD	0.00	\$385.00	\$0.00
		0070	0250	7034219A	TYPE D BARRIER	523.00	0.00	523.00	LF	0.00	\$75.00	\$0.00
		0070	0260	7049907	MISC.FILL VOIDS UNDER BENT	3.00	0.00	3.00	CUYD	0.00	\$600.00	\$0.00
		0070	0270	7121159	SHEAR CONNECTORS	2,088.00	0.00	2,088.00	EA	626.00	\$7.50	\$4,695.00
		0070	0280	7121250	STRENGTHENING EXISTING BEAMS	1.00	0.00	1.00	LS	0.30	\$185,000.00	\$55,500.00
		0070	0290	7123610	SLAB DRAIN	28.00	0.00	28.00	EA	0.00	\$400.00	\$0.00
		0070	0300	7126000	NON-DESTRUCTIVE TESTING	54.00	0.00	54.00	LF	43.00	\$45.00	\$1,935.00
		0001	5001	2142000	FURNISHING ROCK FILL	0.00	53.00	53.00	CUYD	53.00	\$40.00	\$2,120.00
		0001	5002	2143000	PLACING ROCK FILL	0.00	53.00	53.00	CUYD	53.00	\$18.00	\$954.00
		Project J5S3446 - Total Value Posted to Date as of Report Generated Date										
221118-D04 Overall - Total Value Posted to Date as of Report Generated Date											\$154,953.20	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 18, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5S3446

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	3/15/23	3/15/23	0.10	LS	Line 0010 Removal of Improvements: Object Markers removed. Pay = 0.1 LS					Line 0010 Removal of Improvements: Object Markers removed. Pay = 0.1 LS
0050	6161005	CONSTRUCTION SIGNS	3/15/23	3/15/23	131.00	SQFT	Line 0050 Construction Signs: All signs in place. Leaning signs have been corrected. Measured quantity = 872 SF Previous Pay = 741 SF 872 -741 = 131 SF Pay = 131 SF					Line 0050 Construction Signs: All signs in place. Leaning signs have been corrected. Measured quantity = 872 SF Previous Pay = 741 SF 872 -741 = 131 SF Pay = 131 SF
0090	6181000	MOBILIZATION	3/15/23	3/15/23	0.50	LS	Line 0090 Mobilization: Job Site Pay = 0.5 LS					Line 0090 Mobilization: Job Site Pay = 0.5 LS
0120	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	3/15/23	3/15/23	0.30	LS	Line 0120 Contractor Surveying: Bridge R0500/R05001 Survey haunch elevations prior to deck removal. Survey haunch elevations after deck removed. Pay = 0.3 LS					Line 0120 Contractor Surveying: Bridge R0500/R05001 Survey haunch elevations prior to deck removal. Survey haunch elevations after deck removed. Pay = 0.3 LS
0180	8061050	TYPE C BERM	3/15/23	3/15/23	100.00	LF	Line 0180 Type C Berm: Bridge R0500/R05001 Placed on stream bank between End Bent 1 and Intermediate Bent 2. Measure 100 LF. Pay = 100 LF					Line 0180 Type C Berm: Bridge R0500/R05001 Placed on stream bank between End Bent 1 and Intermediate Bent 2. Measure 100 LF. Pay = 100 LF
0220	2162500	REMOVAL OF EXISTING BRIDGE DECK	3/15/23	3/15/23	3,605.00	SQFT	Line 0220 Removal of Existing Bridge Deck: Bridge R0500/R05001 Deck removed from girders. Still piled on ROW and have clean-up to do around bridge. Have shear connectors to replace. Have painting of girder tops and ends to complete. 80% Complete Plan = 7210 SQFT 0.80 x 7210 = 5768 Previous Pay = 2163 SF 5768 - 2163 = 3605 Pay = 3605 SF					Line 0220 Removal of Existing Bridge Deck: Bridge R0500/R05001 Deck removed from girders. Still piled on ROW and have clean-up to do around bridge. Have shear connectors to replace. Have painting of girder tops and ends to complete. 80% Complete Plan = 7210 SQFT 0.80 x 7210 = 5768 Previous Pay = 2163 SF 5768 - 2163 = 3605 Pay = 3605 SF
0270	7121159	SHEAR CONNECTORS	3/15/23	3/15/23	626.00	EA	Line 0270 Shear Connectors: Bridge R0500/R05001 Shear Studs placed on Span Bent 1 to Bent 2. Have heat number. Certification not yet received. Plan = 2088 EA 30% complete. 2088 x 0.30 = 626 EA Pay = 626 EA					Line 0270 Shear Connectors: Bridge R0500/R05001 Shear Studs placed on Span Bent 1 to Bent 2. Have heat number. Certification not yet received. Plan = 2088 EA 30% complete. 2088 x 0.30 = 626 EA Pay = 626 EA
0280	7121250	STRENGTHENING EXISTING BEAMS	3/15/23	3/15/23	0.30	LS	Line 0280 Strengthening Existing Beams: Bridge R0500/R05001 Plates installed for Span Bent 1 to Bent 2. 30% complete. Pay = 0.3 LS					Line 0280 Strengthening Existing Beams: Bridge R0500/R05001 Plates installed for Span Bent 1 to Bent 2. 30% complete. Pay = 0.3 LS
0300	7126000	NON-DESTRUCTIVE TESTING	3/15/23	3/15/23	43.00	LF	Line 0300 Non-Destructive Testing: Bridge R0500/R05001 Testing completed. No defects. Report not yet received. Pay 80% Plan = 54 LF 0.80 x 54 = 43 Pay = 43 LF					Line 0300 Non-Destructive Testing: Bridge R0500/R05001 Testing completed. No defects. Report not yet received. Pay 80% Plan = 54 LF 0.80 x 54 = 43 Pay = 43 LF
5001	2142000	FURNISHING ROCK FILL	3/15/23	3/15/23	53.00	CUYD	Line 5001 Furnishing Rock Fill: Bridge R0500/R05001 Bank Erosion Fill at Bent 2 Work completed. Measure 53 CY Pay = 53 CY					Line 5001 Furnishing Rock Fill: Bridge R0500/R05001 Bank Erosion Fill at Bent 2 Work completed. Measure 53 CY Pay = 53 CY
5002	2143000	PLACING ROCK FILL	3/15/23	3/15/23	53.00	CUYD	Line 5002 Placing Rock Fill: Bridge R0500/R05001 Bank Erosion Fill at Bent 2 Work completed. Measure 53 CY Pay = 53 CY					Line 5002 Placing Rock Fill: Bridge R0500/R05001 Bank Erosion Fill at Bent 2 Work completed. Measure 53 CY Pay = 53 CY

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Contract ID: 221118-D04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5S3446	0180	TYPE C BERM	Material		2	Mar 1, 2023	SYSTEM	\$1,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user malonm overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					2	Mar 1, 2023	SYSTEM	(\$1,700.00)			
	- Total								\$0.00		
	Material - Total								\$0.00		
	0180 - Total								\$0.00		
	0270	SHEAR CONNECTORS	Material		3	Mar 15, 2023	SYSTEM	\$4,695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user malonm overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					3	Mar 15, 2023	SYSTEM	(\$4,695.00)			
		- Total								\$0.00	
		Material - Total								\$0.00	
	0270 - Total								\$0.00		
5001	FURNISHING ROCK FILL	Material		3	Mar 15, 2023	SYSTEM	\$2,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user malonm overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				3	Mar 15, 2023	SYSTEM	(\$2,120.00)				
	- Total								\$0.00		
	Material - Total								\$0.00		
5001 - Total								\$0.00			
J5S3446 - Total								\$0.00			
Overall - Total								\$0.00			