



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 6, 2024

Pay Estimate Created Date: August 2, 2024

Progress Estimate Number 25	Contract ID 221118-F01 Prime Contractor Concrete Strategies, LLC	Pay Period Start July 16, 2024 Pay Period End August 1, 2024	Original Contract Amount \$3,706,765.90 Net Change Order Amount \$93,653.15 Current Contract Amount \$3,800,419.05
---------------------------------------	---	---	---

Approval Date		By User
August 2, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	roberg5
August 4, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	BAUERD1
August 5, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
September 30, 2024	September 30, 2024		88.54%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 6, 2022	December 6, 2022	
Letting Date	November 18, 2022	November 18, 2022	
Notice to Proceed Date	July 10, 2023	July 10, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 25			
	This Estimate	Previous	To Date
221118-F01			
Total Posted Items Pay	\$138,959.68	\$3,225,900.08	\$3,364,859.76
Gross Item Adjustments	(\$34,291.31)	\$14,509.38	(\$19,781.93)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$104,668.37	\$3,240,409.46	\$3,345,077.83

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6I3326	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$58,200.000	0.15	\$8,730.00
	0030	2071000	LINEAR GRADING CLASS 1	STA	\$1,845.000	1.9	\$3,505.50
	0050	2159910	MISC.SHAPING SLOPES, CLASS III	100F	\$1,944.000	1	\$1,944.00
	0090	4139903	MISC.CRACK SEALING USING HOT POUR	LF	\$5.000	2,202	\$11,010.00
	0150	6094010	DRAIN BASIN	EA	\$6,300.000	1	\$6,300.00
	0180	6113020	FURNISHING TYPE 2 ROCK BLANKET	CUYD	\$60.500	27.8	\$1,681.90
	0190	6113040	PLACING TYPE 2 ROCK BLANKET	CUYD	\$85.750	27.8	\$2,383.85
	0340	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$2.100	1,888	\$3,964.80
	0350	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$4.250	837	\$3,557.25
	0430	8025006	MULCHING	ACRE	\$4,320.000	0.5	\$2,160.00
	0440	8051000A	SEEDING - COOL SEASON GRASSES	ACRE	\$8,100.000	0.5	\$4,050.00
	0460	8064132	TYPE 1B EROSION CONTROL BLANKET	SQYD	\$3.100	1,100	\$3,410.00
	0480	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$39.000	62.5	\$2,437.50
	0490	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	EA	\$4,536.000	1	\$4,536.00
	0500	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$4,428.000	1	\$4,428.00
0510	6061080	MGS END ANCHOR	EA	\$1,729.000	2	\$3,458.00	
0530	6069902	MISC.BLACK POWDER COATED MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	EA	\$5,400.500	1	\$5,400.50	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 6, 2024

Pay Estimate Created Date: August 2, 2024

Progress Estimate Number 25	Contract ID 221118-F01 Prime Contractor Concrete Strategies, LLC	Pay Period Start July 16, 2024 Pay Period End August 1, 2024	Original Contract Amount \$3,706,765.90 Net Change Order Amount \$93,653.15 Current Contract Amount \$3,800,419.05
---------------------------------------	---	---	---

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J613326	0540	6069902	MISC.BLACK POWDER COATED MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$5,292.500	1	\$5,292.50
	0550	6069902	MISC.BLACK POWDER COATED TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$4,536.500	2	\$9,073.00
	0560	6069903	MISC.BLACK POWDER COATED MGS GUARDRAIL, 8 FT. POSTS, 6 FT.- 3 IN. SPACING	LF	\$50.750	587.5	\$29,815.63
	0570	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE & PROGRAMMING	LS	\$24,000.000	0.25	\$6,000.00
	0600	9039902	MISC.REMOVE AND RELOCATE GROUND MOUNTED SIGNS	EA	\$650.000	1	\$650.00
	0930	7040113	CLEANING AND EPOXY COATING	SQFT	\$7.250	65	\$471.25
	0950	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	LS	\$14,700.000	1	\$14,700.00
Project J613326 - Total							\$138,959.68
Overall - Total							\$138,959.68

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J613326	0060	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	MaterialCredit			337.5	\$15.00	\$5,062.50
	0060	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-337.5	\$15.00	(\$5,062.50)
	0090	MISC.	Overrun			-736	\$5.00	(\$3,680.00)
	0090	MISC.	Overrun			-416	\$5.00	(\$2,080.00)
	0090	MISC.	Material			-2,202	\$5.00	(\$11,010.00)
	0090	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user roberg5 overriding Payment Estimate Exception 3 on the current Payment Estimate.	2,202	\$5.00	\$11,010.00
	0100	CONCRETE PAVEMENT (12 IN. NON-REINFORCED 15 FT. JOINTS)	Material			-78.7	\$226.00	(\$17,786.20)
	0100	CONCRETE PAVEMENT (12 IN. NON-REINFORCED 15 FT. JOINTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user roberg5 overriding Payment Estimate Exception 4 on the current Payment Estimate.	78.7	\$226.00	\$17,786.20
	0120	CONCRETE APPROACH PAVEMENT	Material			-647.9	\$145.00	(\$93,945.50)
	0120	CONCRETE APPROACH PAVEMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user roberg5 overriding Payment Estimate Exception 7 on the current Payment Estimate.	647.9	\$145.00	\$93,945.50
	0340	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun			-408	\$2.10	(\$856.80)
	0340	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-1,888	\$2.10	(\$3,964.80)
	0340	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item	1,888	\$2.10	\$3,964.80



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 6, 2024

Pay Estimate Created Date: August 2, 2024

Progress Estimate Number 25	Contract ID 221118-F01 Prime Contractor Concrete Strategies, LLC	Pay Period Start July 16, 2024 Pay Period End August 1, 2024	Original Contract Amount \$3,706,765.90 Net Change Order Amount \$93,653.15 Current Contract Amount \$3,800,419.05
---------------------------------------	---	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6I3326		MARKING PAINT, TYPE L BEADS			Adjustment (0012) due to user roberg5 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
	0350	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun			-97	\$4.25	(\$412.25)
	0350	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-837	\$4.25	(\$3,557.25)
	0350	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user roberg5 overriding Payment Estimate Exception 12 on the current Payment Estimate.	837	\$4.25	\$3,557.25
	0430	MULCHING	Material			-0.5	\$4,320.00	(\$2,160.00)
	0430	MULCHING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user roberg5 overriding Payment Estimate Exception 17 on the current Payment Estimate.	0.5	\$4,320.00	\$2,160.00
	0440	SEEDING - COOL SEASON GRASSES	Overrun			-0.1	\$8,100.00	(\$810.00)
	0440	SEEDING - COOL SEASON GRASSES	Material			-0.5	\$8,100.00	(\$4,050.00)
	0440	SEEDING - COOL SEASON GRASSES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user roberg5 overriding Payment Estimate Exception 18 on the current Payment Estimate.	0.5	\$8,100.00	\$4,050.00
	0460	TYPE 1B EROSION CONTROL BLANKET	Material			-1,100	\$3.10	(\$3,410.00)
	0460	TYPE 1B EROSION CONTROL BLANKET	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user roberg5 overriding Payment Estimate Exception 22 on the current Payment Estimate.	1,100	\$3.10	\$3,410.00
	0480	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,156.88)
	0490	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,265.00)
	0500	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,200.00)
	0510	MGS END ANCHOR	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,750.00)
	0530	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,265.00)
	0540	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,200.00)
	0550	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$3,750.00)
	0560	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$10,865.38)
	0660	LATEX MODIFIED CONCRETE WEARING	Material			-1,259	\$132.00	(\$166,188.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 6, 2024

Pay Estimate Created Date: August 2, 2024

Progress Estimate Number 25		Contract ID 221118-F01 Prime Contractor Concrete Strategies, LLC		Pay Period Start July 16, 2024 Pay Period End August 1, 2024		Original Contract Amount \$3,706,765.90 Net Change Order Amount \$93,653.15 Current Contract Amount \$3,800,419.05		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J613326		SURFACE						
	0660	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user roberg5 overriding Payment Estimate Exception 9 on the current Payment Estimate.	1,259	\$132.00	\$166,188.00
	0720	EPOXY PRESSURE INJECTING	Material			-2	\$55.50	(\$111.00)
	0720	EPOXY PRESSURE INJECTING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user roberg5 overriding Payment Estimate Exception 13 on the current Payment Estimate.	2	\$55.50	\$111.00
	0760	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	Material			-1	\$8,425.00	(\$8,425.00)
	0760	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user roberg5 overriding Payment Estimate Exception 15 on the current Payment Estimate.	1	\$8,425.00	\$8,425.00
	0850	BRIDGE APPROACH SLAB (MAJOR)	Material			-476	\$235.00	(\$111,860.00)
	0850	BRIDGE APPROACH SLAB (MAJOR)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user roberg5 overriding Payment Estimate Exception 5 on the current Payment Estimate.	476	\$235.00	\$111,860.00
	0870	LATEX MODIFIED CONCRETE WEARING SURFACE	Material			-2,369	\$132.00	(\$312,708.00)
	0870	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user roberg5 overriding Payment Estimate Exception 10 on the current Payment Estimate.	2,369	\$132.00	\$312,708.00
	0930	CLEANING AND EPOXY COATING	Material			-615	\$7.25	(\$4,458.75)
	0930	CLEANING AND EPOXY COATING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user roberg5 overriding Payment Estimate Exception 14 on the current Payment Estimate.	615	\$7.25	\$4,458.75
	0950	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	Material			-1	\$14,700.00	(\$14,700.00)
	0950	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user roberg5 overriding Payment Estimate Exception 16 on the current Payment Estimate.	1	\$14,700.00	\$14,700.00
Total								(\$34,291.31)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on August 6, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J613326	FAS S501(83)	2 Bridge rehabilitations	I-70	ST LOUIS	on McDonnell Boulevard and Lambert International Boulevard

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J613326	Posted Item Pay	\$138,959.68	\$3,225,900.08	\$3,364,859.76
	Gross Item Adjustments	(\$34,291.31)	\$14,509.38	(\$19,781.93)
	Gross Item Pay	\$104,668.37	\$3,240,409.46	\$3,345,077.83
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 6, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6I3326, Item 3040504, Project Item Line Number 0060, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Split sample not submitted.	roberg5	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6I3326, Item 3040504, Project Item Line Number 0060, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Compaction test not submitted.	roberg5	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6I3326, Item 4139903, Project Item Line Number 0090, Material Set 413990396, Material 1057JMHP - Hot Pour Elastic Joint Material @, Acceptance Action Generic 1057JMHP is insufficient.	PAL not yet processed. Material installed this pay period.	roberg5	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3326, Item 5021312, Project Item Line Number 0100, Material Set 502131296, Material 1057JMTBE42019 - Tie Bar Ep Ctd 40" No. 6/M19 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Waiting on concrete tests.	roberg5	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3326, Item 5031010A, Project Item Line Number 0850, Material Set 5031010A96, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	Concrete Sealer PAL form not processed.	roberg5	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3326, Item 5031010A, Project Item Line Number 0850, Material Set 5031010A96, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Waiting on concrete testing results.	roberg5	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3326, Item 5041000, Project Item Line Number 0120, Material Set 504100096, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	Cert submitted to inspector. Materials to process.	roberg5	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3326, Item 5041000, Project Item Line Number 0120, Material Set 504100096, Material 1057JMTBE28019 - Tie Bar Ep Ctd 40" No. 6/M19 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	Rebar PALs submitted. Working with Materials to correct distribution across items.	roberg5	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3326, Item 5052000, Project Item Line Number 0660, Material Set 505200096, Material 1005GECMLSBD - Bridge Wearing Surface Grade E LS/DO, Acceptance Action Generic 1005GECMLSBD is insufficient.	Waiting for TM71 test results.	roberg5	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3326, Item 5052000, Project Item Line Number 0870, Material Set 505200096, Material 1005GECMLSBD - Bridge Wearing Surface Grade E LS/DO, Acceptance Action Generic 1005GECMLSBD is insufficient.	Waiting for TM71 test results.	roberg5	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3326, Item 6205902A, Project Item Line Number 0340, Material Set 6205902A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Cert not yet submitted. Material installed this pay period.	roberg5	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3326, Item 6205903A, Project Item Line Number 0350, Material Set 6205903A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Cert not yet submitted. Material installed this pay period.	roberg5	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3326, Item 7040110, Project Item Line Number 0720, Material Set 704011096, Material 1039ERBCT3 - Type III Epoxy Resin for Conc Patch Cmp, Acceptance Action Generic 1039ERBCT3 is insufficient.	Cert not submitted. Contractor notified of deficiency.	roberg5	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3326, Item 7040113, Project Item Line Number 0930, Material Set 704011396, Material 1039ERBCT3 - Type III Epoxy Resin for Conc Patch Cmp, Acceptance Action Generic 1039ERBCT3 is insufficient.	Cert not submitted. Contractor notified of deficiency.	roberg5	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3326, Item 7110200, Project Item Line Number 0760, Material Set 711020096, Material 1059PCECBP - Protective Coat Bents and Piers - Epoxy, Acceptance Action Generic 1059PCECBP is insufficient.	Cert not submitted. Contractor notified of deficiency.	roberg5	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3326, Item 7110200, Project Item Line Number 0950, Material Set 711020096, Material 1059PCECBP - Protective Coat Bents and Piers - Epoxy, Acceptance Action Generic 1059PCECBP is insufficient.	Cert not submitted. Contractor notified of deficiency.	roberg5	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3326, Item 8025006, Project Item Line Number 0430, Material Set 8025006, Material 0802ML - Mulching, Acceptance Action Generic 0802ML is insufficient.	Inspector to process Sample Record.	roberg5	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3326, Item 8051000A, Project Item Line Number 0440, Material Set 8051000A96, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.	Inspector to process Sample Record.	roberg5	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3326, Item 8051000A, Project Item Line Number 0440, Material Set 8051000A96, Material 0805SD - Grass Seed -Seed, Acceptance Action Generic 0805SD is insufficient.	Cert not yet submitted. Material installed this pay period.	roberg5	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3326, Item 8051000A, Project Item Line Number 0440, Material Set 8051000A96, Material 0802MLST - Mulch Straw (Vegetative Mulch), Acceptance Action Generic 0802MLST is insufficient.	Cert not yet submitted. Material installed this pay period.	roberg5	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3326, Item 8051000A, Project Item Line Number 0440, Material Set 8051000A96, Material 0801AG - Agricultural Lime -Effective Nuetralizer, Acceptance Action Generic 0801AG is insufficient.	Cert not yet submitted. Material installed this pay period.	roberg5	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3326, Item 8064132, Project Item Line Number 0460, Material Set 8064132, Material 0806EKBL - Erosion Control Blanket, Acceptance Action generic 0806EKBL is insufficient.	Cert not yet submitted. Material installed this pay period.	roberg5	Overridden
Estimate Exception Type: Item Overrun: Contract 221118-F01, Contract Project J6I3326, Project Item Line Number 0440, Contract Line Item Number 0440, Item 8051000A, Minor Item.	Item overrun to be addressed on upcoming change order.	roberg5	Acknowledged
Estimate Exception Type: Item Overrun: Contract 221118-F01, Contract Project J6I3326, Project Item Line Number 0090, Contract Line Item Number 0090, Item 4139903, Minor Item.	Item overrun to be addressed on upcoming change order.	roberg5	Acknowledged
Estimate Exception Type: Item Overrun: Contract 221118-F01, Contract Project J6I3326, Project Item	Item overrun to be addressed on upcoming change order.	roberg5	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 6, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Line Number 0340, Contract Line Item Number 0340, Item 6205902A, Minor Item.			
Estimate Exception Type: Item Overrun: Contract 221118-F01, Contract Project J613326, Project Item Line Number 0350, Contract Line Item Number 0350, Item 6205903A, Minor Item.	Item overrun to be addressed on upcoming change order.	roberg5	Acknowledged
Estimate Exception Type: Item Overrun: Contract 221118-F01, Contract Project J613326, Project Item Line Number 0100, Contract Line Item Number 0100, Item 5021312, Minor Item.	Item overrun to be addressed on upcoming change order.	roberg5	Acknowledged
Estimate Exception Type: Item Overrun: Contract 221118-F01, Contract Project J613326, Project Item Line Number 0260, Contract Line Item Number 0260, Item 6173600D, Minor Item.	Item overrun to be addressed on upcoming change order.	roberg5	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221118-F01	J6I3326	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$58,200.00	\$58,200.00
		0001	0020	2035500	EMBANKMENT IN PLACE	36.00	0.00	36.00	CUYD	18.00	\$87.50	\$1,575.00
		0001	0030	2071000	LINEAR GRADING CLASS 1	3.40	0.00	3.40	STA	1.90	\$1,845.00	\$3,505.50
		0001	0040	2072000	LINEAR GRADING CLASS 2	3.70	0.00	3.70	STA	3.70	\$3,391.00	\$12,546.70
		0001	0050	2159910	MISC.SHAPING SLOPES, CLASS III	2.00	0.00	2.00	100F	2.00	\$1,944.00	\$3,888.00
		0001	0060	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	216.00	121.50	337.50	SQYD	337.50	\$15.00	\$5,062.50
		0001	0070	4011231	BITUMINOUS PAVEMENT MIXTURE PG58-28H, (BP-1)	32.50	13.46	45.96	TONS	45.96	\$540.00	\$24,818.40
		0001	0080	4071005	TACK COAT	26.00	0.00	26.00	GAL	20.00	\$27.00	\$540.00
		0001	0090	4139903	MISC.CRACK SEALING USING HOT POUR	1,050.00	0.00	1,050.00	LF	2,202.00	\$5.00	\$11,010.00
		0001	0100	5021312	CONCRETE PAVEMENT (12 IN. NON-REINFORCED 15 FT. JOINTS)	69.40	0.00	69.40	SQYD	78.70	\$226.00	\$17,786.20
		0001	0110	5021331	CONCRETE PAVEMENT (7 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	145.80	38.70	184.50	SQYD	184.50	\$235.00	\$43,357.50
		0001	0120	5041000	CONCRETE APPROACH PAVEMENT	758.10	0.00	758.10	SQYD	647.90	\$145.00	\$93,945.50
		0001	0130	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	18.00	0.00	18.00	LF	18.00	\$104.00	\$1,872.00
		0001	0140	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	75.00	0.00	75.00	LF	75.00	\$52.00	\$3,900.00
		0001	0150	6094010	DRAIN BASIN	1.00	0.00	1.00	EA	1.00	\$6,300.00	\$6,300.00
		0001	0160	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	45.00	0.00	45.00	CUYD	42.02	\$65.50	\$2,752.31
		0001	0170	6096041	PLACING TYPE 1 ROCK DITCH LINER	45.00	0.00	45.00	CUYD	42.02	\$101.00	\$4,244.02
		0001	0180	6113020	FURNISHING TYPE 2 ROCK BLANKET	72.00	0.00	72.00	CUYD	71.30	\$60.50	\$4,313.65
		0001	0190	6113040	PLACING TYPE 2 ROCK BLANKET	72.00	0.00	72.00	CUYD	71.30	\$85.75	\$6,113.98
		0001	0200	6122008	IMPACT ATTENUATOR 40 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	1.00	\$2,477.00	\$2,477.00
		0001	0210	6122020	REPLACEMENT SAND BARREL	9.00	0.00	9.00	EA	0.00	\$475.00	\$0.00
		0001	0220	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.75	\$112,055.00	\$84,041.25
		0001	0230	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	8.00	0.00	8.00	EA	6.00	\$2,700.00	\$16,200.00
		0001	0240	6172001	CONCRETE TRAFFIC BARRIER, TYPE B (MODIFIED)	55.00	0.00	55.00	LF	55.00	\$232.00	\$12,760.00
		0001	0250	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	182.00	0.00	182.00	LF	182.00	\$288.00	\$52,416.00
		0001	0260	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	450.00	275.00	725.00	LF	812.50	\$38.75	\$31,484.38
		0001	0270	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	450.00	25.00	475.00	LF	475.00	\$16.00	\$7,600.00
		0001	0280	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$867,800.00	\$867,800.00
		0001	0290	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00
		0001	0300	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	2.00	0.00	2.00	EA	2.00	\$540.00	\$1,080.00
		0001	0310	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	3.00	0.00	3.00	EA	0.00	\$810.00	\$0.00
		0001	0320	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	250.00	289.00	539.00	LF	539.00	\$10.75	\$5,794.25
		0001	0330	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	900.00	0.00	900.00	LF	457.00	\$5.25	\$2,399.25
		0001	0340	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,480.00	0.00	1,480.00	LF	1,888.00	\$2.10	\$3,964.80
		0001	0350	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	740.00	0.00	740.00	LF	837.00	\$4.25	\$3,557.25
		0001	0360	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	755.00	535.00	1,290.00	LF	1,290.00	\$4.25	\$5,482.50
		0001	0370	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,040.00	584.00	1,624.00	LF	1,624.00	\$4.25	\$6,902.00
		0001	0380	6207001	PAVEMENT MARKING REMOVAL	4,745.00	0.00	4,745.00	LF	0.00	\$2.10	\$0.00
		0001	0390	6209902	MISC.SPECIAL PAVEMENT MARKING, WORDS (TO, I-70, EAST)	3.00	0.00	3.00	EA	0.00	\$2,160.00	\$0.00
		0001	0400	6209903	MISC.TEMPORARY REMOVABLE MARKING TAPE, 4" BLACK	3,595.00	0.00	3,595.00	LF	638.00	\$3.25	\$2,073.50
		0001	0410	6214600A	FLOWABLE BACKFILL	21.00	0.00	21.00	CUYD	11.50	\$1,700.00	\$19,550.00
		0001	0420	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	136.00	0.00	136.00	SQYD	136.00	\$4.75	\$646.00
		0001	0430	8025006	MULCHING	0.80	0.00	0.80	ACRE	0.50	\$4,320.00	\$2,160.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221118-F01	J6I3326	0001	0440	8051000A	SEEDING - COOL SEASON GRASSES	0.40	0.00	0.40	ACRE	0.50	\$8,100.00	\$4,050.00
		0001	0450	8061017	TEMPORARY SEEDING	0.40	0.00	0.40	ACRE	0.00	\$3,888.00	\$0.00
		0001	0460	8064132	TYPE 1B EROSION CONTROL BLANKET	1,791.00	0.00	1,791.00	SQYD	1,100.00	\$3.10	\$3,410.00
		0001	0470	9109903	MISC.MODOT ITS ASSETS RELOCATION	100.00	0.00	100.00	LF	0.00	\$43.00	\$0.00
		0010	0480	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	200.00	0.00	200.00	LF	200.00	\$39.00	\$7,800.00
		0010	0490	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	1.00	0.00	1.00	EA	1.00	\$4,536.00	\$4,536.00
		0010	0500	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$4,428.00	\$17,712.00
		0010	0510	6061080	MGS END ANCHOR	3.00	0.00	3.00	EA	3.00	\$1,729.00	\$5,187.00
		0010	0520	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	2.00	\$3,672.00	\$7,344.00
		0010	0530	6069902	MISC.BLACK POWDER COATED MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	1.00	0.00	1.00	EA	1.00	\$5,400.50	\$5,400.50
		0010	0540	6069902	MISC.BLACK POWDER COATED MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	1.00	0.00	1.00	EA	1.00	\$5,292.50	\$5,292.50
		0010	0550	6069902	MISC.BLACK POWDER COATED TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	2.00	\$4,536.50	\$9,073.00
		0010	0560	6069903	MISC.BLACK POWDER COATED MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	588.00	0.00	588.00	LF	587.50	\$50.75	\$29,815.62
		0030	0570	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE & PROGRAMMING	1.00	0.00	1.00	LS	1.00	\$24,000.00	\$24,000.00
		0040	0580	9031250A	U-CHANNEL POST, 3 LB	36.00	0.00	36.00	LF	0.00	\$26.00	\$0.00
		0040	0590	9039902	MISC.COVER EXISTING OVERHEAD SIGNS	11.00	2.00	13.00	EA	13.00	\$3,900.00	\$50,700.00
		0040	0600	9039902	MISC.REMOVE AND RELOCATE GROUND MOUNTED SIGNS	4.00	0.00	4.00	EA	1.00	\$650.00	\$650.00
		0070	0610	2161000	SCARIFICATION OF BRIDGE DECK	1,259.00	0.00	1,259.00	SQYD	1,259.00	\$14.50	\$18,255.50
		0070	0620	2161001	TOTAL SURFACE HYDRO DEMOLITION	1,259.00	0.00	1,259.00	SQYD	1,259.00	\$68.00	\$85,612.00
		0070	0630	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	92.00	0.00	92.00	LF	92.00	\$431.00	\$39,652.00
		0070	0640	2169903	MISC.Remove and Replace Barrier Curb	12.00	0.00	12.00	LF	12.00	\$964.50	\$11,574.00
		0070	0650	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	5.00	13.20	18.20	CY	18.20	\$700.00	\$12,740.00
		0070	0660	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,259.00	0.00	1,259.00	SQYD	1,259.00	\$132.00	\$166,188.00
		0070	0670	7031004	DIAMOND GRINDING	1,259.00	0.00	1,259.00	SQYD	0.00	\$14.00	\$0.00
		0070	0680	7034214	CLASS B-2 CONCRETE	9.00	0.00	9.00	CUYD	9.00	\$5,200.00	\$46,800.00
		0070	0690	7040101	SUBSTRUCTURE REPAIR (FORMED)	200.00	349.00	549.00	SQFT	549.00	\$154.50	\$84,820.50
		0070	0700	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	520.00	-209.00	311.00	SQFT	311.00	\$150.50	\$46,805.50
		0070	0710	7040106	FULL DEPTH REPAIR	50.00	-50.00	0.00	SQFT	0.00	\$104.00	\$0.00
		0070	0720	7040110	EPOXY PRESSURE INJECTING	150.00	0.00	150.00	LF	2.00	\$55.50	\$111.00
		0070	0730	7040113	CLEANING AND EPOXY COATING	50.00	0.00	50.00	SQFT	0.00	\$8.75	\$0.00
		0070	0740	7049903	MISC.Barrier Curb Repair (Unformed)	21.00	0.00	21.00	LF	3.00	\$346.00	\$1,038.00
		0070	0750	7101000	REINFORCING STEEL (EPOXY COATED)	1,390.00	0.00	1,390.00	LB	1,390.00	\$4.05	\$5,629.50
		0070	0760	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$8,425.00	\$8,425.00
		0070	0770	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$4,537.00	\$4,537.00
		0070	0780	7125961	GRAY EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$3,133.00	\$3,133.00
		0070	0790	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	86.00	0.00	86.00	LF	86.00	\$587.00	\$50,482.00
		0071	0800	2161000	SCARIFICATION OF BRIDGE DECK	2,369.00	0.00	2,369.00	SQYD	2,369.00	\$14.50	\$34,350.50
		0071	0810	2161001	TOTAL SURFACE HYDRO DEMOLITION	2,369.00	0.00	2,369.00	SQYD	2,369.00	\$68.00	\$161,092.00
		0071	0820	2161503	REMOVAL OF EXISTING DECK REPAIR	105.00	0.00	105.00	SQFT	0.00	\$36.00	\$0.00
		0071	0830	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	198.00	0.00	198.00	LF	198.00	\$431.00	\$85,338.00
		0071	0840	2169903	MISC.Remove and Replace Barrier Curb	32.00	0.00	32.00	LF	0.00	\$964.50	\$0.00
		0071	0850	5031010A	BRIDGE APPROACH SLAB (MAJOR)	476.00	0.00	476.00	SQYD	476.00	\$235.00	\$111,860.00
0071	0860	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	16.00	25.10	41.10	CY	41.10	\$700.00	\$28,770.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221118-F01	J6I3326	0071	0870	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	2,369.00	0.00	2,369.00	SQYD	2,369.00	\$132.00	\$312,708.00
		0071	0880	7031004	DIAMOND GRINDING	2,369.00	0.00	2,369.00	SQYD	0.00	\$14.00	\$0.00
		0071	0890	7034214	CLASS B-2 CONCRETE	16.80	0.00	16.80	CUYD	16.80	\$5,350.00	\$89,880.00
		0071	0900	7040101	SUBSTRUCTURE REPAIR (FORMED)	600.00	0.00	600.00	SQFT	176.10	\$154.25	\$27,163.42
		0071	0910	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	230.00	0.00	230.00	SQFT	12.00	\$150.25	\$1,803.00
		0071	0920	7040106	FULL DEPTH REPAIR	1,100.00	0.00	1,100.00	SQFT	0.00	\$104.00	\$0.00
		0071	0930	7040113	CLEANING AND EPOXY COATING	1,500.00	0.00	1,500.00	SQFT	615.00	\$7.25	\$4,458.75
		0071	0940	7101000	REINFORCING STEEL (EPOXY COATED)	900.00	0.00	900.00	LB	400.00	\$4.05	\$1,620.00
		0071	0950	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$14,700.00	\$14,700.00
		0071	0960	7120915	EXPANSION DEVICE (FLAT PLATE)	198.00	0.00	198.00	LF	198.00	\$1,425.00	\$282,150.00
		0071	0970	7121000	FABRICATED STRUCTURAL CARBON STEEL (MISC)	80.00	0.00	80.00	LB	0.00	\$74.75	\$0.00
		0071	0980	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$5,700.00	\$5,700.00
		0071	0990	7125961	GRAY EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$3,700.00	\$3,700.00
		0070	5001	7129902		0.00	3.00	3.00	EA	3.00	\$1,200.00	\$3,600.00
		0071	5002	7040111	DECK GIRDER END REPAIR	0.00	1.00	1.00	EA	1.00	\$1,073.00	\$1,073.00
Project J6I3326 - Total Value Posted to Date as of Report Generated Date											\$3,364,859.73	
221118-F01 Overall - Total Value Posted to Date as of Report Generated Date											\$3,364,859.73	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 6, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6I3326

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments	
0010	2022010	REMOVAL OF IMPROVEMENTS	7/16/24	7/18/24	0.15	LS	Jobsite					Payment for previously completed work.	
0030	2071000	LINEAR GRADING CLASS 1	7/24/24	7/29/24	1.90	STA	Ramp 19B		26+44	RT	29+84	RT	
0050	2159910	MISC. SHAPING SLOPES	7/22/24	7/29/24	0.50	100F	Ramp 19B	13+26.7	LT	15+36.3	LT	Work Previously Completed.	
				7/29/24	0.50	100F	Ramp 19B	9+38.5	RT	15+36.3	RT	Work Previously completed.	
0090	4139903	MISC.	7/25/24	8/1/24	132.00	LF	LIB Bridge West Side pavement expansion joints						
				8/1/24	139.00	LF	LIB Bridge East side pavement expansion joints						
				8/1/24	203.00	LF	McDonnell Bridge South side						
				8/1/24	262.00	LF	McDonnell Bridge North side						
			7/26/24	8/1/24	704.00	LF	LIB West Side						
				8/1/24	762.00	LF	LIB East side pavement expansion joints						
0150	6094010	DRAIN BASIN	7/22/24	7/29/24	1.00	EA	LIB		14+21	RT			
0180	6113020	FURNISHING TYPE 2 ROCK BLANKET	7/22/24	7/29/24	27.80	CUYD	Ramp 19B		21+90			Previously completed work.	
0190	6113040	PLACING TYPE 2 ROCK BLANKET	7/22/24	7/29/24	27.80	CUYD	Ramp 19B		21+90			Previously completed work.	
0340	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	7/23/24	7/29/24	1,888.00	LF	LIB Bridge						
0350	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	7/23/24	7/29/24	837.00	LF	LIB Bridge						
0430	8025006	MULCHING	7/25/24	8/1/24	0.50	ACRE	Lambert International Boulevard/I-70 WB						
0440	8051000A	SEEDING - COOL SEASON GRASSES	7/25/24	8/1/24	0.50	ACRE	Lambert International Boulevard/I-70 WB						
0460	8064132	TYPE 1B EROSION CONTROL BLANKET	7/25/24	8/1/24	1,100.00	SQYD	Lambert International Boulevard/I-70 WB						
0480	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	7/18/24	7/22/24	12.50	LF	Ramp 19B		21+28.1	RT			
				7/22/24	50.00	LF	Ramp 19B		22+67.3	LT			
0490	6061068	MGS BRIDGE APP. TRANS SEC (EXT CURB)	7/18/24	7/22/24	1.00	EA	Ramp 19B		20+63.8	LT			
0500	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	7/18/24	7/22/24	1.00	EA	Ramp 19B		20+63.8	RT			
0510	6061080	MGS END ANCHOR	7/18/24	7/22/24	1.00	EA	Ramp 19B		21+28.1	RT			
				7/22/24	1.00	EA	Ramp 19B		22+67.3	LT			
0530	6069902	MISC. GUARDRAIL ITEM	7/18/24	7/22/24	1.00	EA	Ramp 19B		15+36.3	RT			
0540	6069902	MISC. GUARDRAIL ITEM	7/18/24	7/22/24	1.00	EA	Ramp 19B		15+36.3	LT			
0550	6069902	MISC. GUARDRAIL ITEM	7/18/24	7/22/24	1.00	EA	Ramp 19 B		9+38.5	RT			
				7/22/24	1.00	EA	Ramp 19B		13+26.7	LT			
0560	6069903	MISC. GUARDRAIL ITEM	7/18/24	7/22/24	175.00	LF	Ramp 19B		13+26.7	LT	15+36.3	LT	
				7/22/24	412.50	LF	Ramp 19B		9+38.5	RT	15+36.3	RT	
0570	9029901	MISC.	7/26/24	8/1/24	0.25	LS	LIB					LIB Bridge Open. Signals returned to previous timing.	
0600	9039902	MISC.	7/26/24	8/1/24	1.00	EA	LIB					Adopt - A - Highway Sign	
0930	7040113	CLEANING AND EPOXY COATING	7/16/24	7/18/24	65.00	SQFT	LIB Bridge Bent No. 4						
0950	7110200	PROTECTIVE COATING - CONCRETE BENTS AND	7/16/24	7/18/24	1.00	LS	LIB Bridge						

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 221118-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J613326	0060	TYPE 5 AGGREGATE FOR BASE	Material		7	Nov 2, 2023	SYSTEM	(\$1,642.50)						
					8	Nov 16, 2023	SYSTEM	(\$5,062.50)						
					9	Dec 4, 2023	SYSTEM	(\$5,062.50)						
					10	Dec 18, 2023	SYSTEM	(\$5,062.50)						
					11	Jan 2, 2024	SYSTEM	(\$5,062.50)						
					12	Jan 16, 2024	SYSTEM	(\$5,062.50)						
					13	Feb 2, 2024	SYSTEM	(\$5,062.50)						
					14	Feb 16, 2024	SYSTEM	(\$5,062.50)						
					15	Mar 4, 2024	SYSTEM	(\$5,062.50)						
					16	Mar 18, 2024	SYSTEM	(\$5,062.50)						
					17	Apr 1, 2024	SYSTEM	(\$5,062.50)						
					18	Apr 16, 2024	SYSTEM	(\$5,062.50)						
					19	May 2, 2024	SYSTEM	(\$5,062.50)						
					20	May 16, 2024	SYSTEM	(\$5,062.50)						
					21	Jun 3, 2024	SYSTEM	(\$5,062.50)						
					22	Jun 17, 2024	SYSTEM	(\$5,062.50)						
					23	Jul 1, 2024	SYSTEM	(\$5,062.50)						
					24	Jul 16, 2024	SYSTEM	(\$5,062.50)						
					25	Aug 2, 2024	SYSTEM	(\$5,062.50)						
					- Total								(\$92,767.50)	
					Material - Total								(\$92,767.50)	
								MaterialCredit		8	Nov 16, 2023	SYSTEM	\$1,642.50	
										9	Dec 4, 2023	SYSTEM	\$5,062.50	
										10	Dec 18, 2023	SYSTEM	\$5,062.50	
										11	Jan 2, 2024	SYSTEM	\$5,062.50	
										12	Jan 16, 2024	SYSTEM	\$5,062.50	
					13	Feb 2, 2024	SYSTEM	\$5,062.50						
					14	Feb 16, 2024	SYSTEM	\$5,062.50						
					15	Mar 4, 2024	SYSTEM	\$5,062.50						
					16	Mar 18, 2024	SYSTEM	\$5,062.50						
					17	Apr 1, 2024	SYSTEM	\$5,062.50						
					18	Apr 16, 2024	SYSTEM	\$5,062.50						
					19	May 2, 2024	SYSTEM	\$5,062.50						



Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 221118-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks									
J613326	0060	TYPE 5 AGGREGATE FOR BASE	MaterialCredit		20	May 16, 2024	SYSTEM	\$5,062.50										
					21	Jun 3, 2024	SYSTEM	\$5,062.50										
					22	Jun 17, 2024	SYSTEM	\$5,062.50										
					23	Jul 1, 2024	SYSTEM	\$5,062.50										
					24	Jul 16, 2024	SYSTEM	\$5,062.50										
					25	Aug 2, 2024	SYSTEM	\$5,062.50										
					- Total								\$87,705.00					
					MaterialCredit - Total								\$87,705.00					
					Overrun	Overrun	8	Nov 16, 2023	SYSTEM	(\$1,822.50)								
							14	Feb 16, 2024	SYSTEM	\$1,822.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',15.00000 - 15.00000, 'is applied (if non-zero).							
					Overrun - Total								\$0.00					
					Overrun - Total								\$0.00					
					0060 - Total								(\$5,062.50)					
					0070	BIT. PAVEMENT MIXTURE PG58-28H (BP-1)	Overrun	Overrun	7	Nov 2, 2023	SYSTEM	(\$7,268.40)						
									12	Jan 16, 2024	SYSTEM	\$7,268.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',540.00000 - 540.00000, 'is applied (if non-zero).					
									Overrun - Total								\$0.00	
									Overrun - Total								\$0.00	
					0070 - Total								\$0.00					
					0080	TACK COAT	Material		4	Sep 18, 2023	SYSTEM	\$297.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user unlanj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
									4	Sep 18, 2023	SYSTEM	(\$297.00)						
									5	Oct 2, 2023	SYSTEM	(\$297.00)						
									6	Oct 16, 2023	SYSTEM	(\$297.00)						
									- Total								(\$594.00)	
									Material - Total								(\$594.00)	
									MaterialCredit		6	Oct 16, 2023		SYSTEM	\$297.00			
7	Nov 2, 2023	SYSTEM	\$297.00															
- Total									\$594.00									
MaterialCredit - Total									\$594.00									
0080 - Total								\$0.00										
0090	MISC.	Material		25	Aug 2, 2024	SYSTEM	\$11,010.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user roberg5 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
				25	Aug 2, 2024	SYSTEM	(\$11,010.00)											
				- Total								\$0.00						
				Material - Total								\$0.00						
				Overrun	Overrun	25	Aug 2, 2024		SYSTEM	(\$5,760.00)								
						Overrun - Total								(\$5,760.00)				
Overrun - Total								(\$5,760.00)										
0090 - Total								(\$5,760.00)										
0100	CONCRETE	Material		23	Jul 1,	SYSTEM	\$17,786.20	This adjustment offsets the original system-generated Material Payment										



Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 221118-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J613326	0100	PAVEMENT (12 IN. NON-REINFORCED)	Material			2024			Estimate Item Adjustment (0005) due to user roberg5 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					23	Jul 1, 2024	SYSTEM	(\$17,786.20)						
					24	Jul 16, 2024	SYSTEM	\$17,786.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user roberg5 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					24	Jul 16, 2024	SYSTEM	(\$17,786.20)						
					25	Aug 2, 2024	SYSTEM	\$17,786.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user roberg5 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					25	Aug 2, 2024	SYSTEM	(\$17,786.20)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					Overrun	Overrun	23	Jul 1, 2024	SYSTEM	(\$2,101.80)				
					Overrun - Total								(\$2,101.80)	
					Overrun - Total								(\$2,101.80)	
					0100 - Total								(\$2,101.80)	
					0110		CONCRETE PAVEMENT (7 1/2 IN. NON-REINF,	Material		4	Sep 18, 2023	SYSTEM	\$8,577.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user unlanj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										4	Sep 18, 2023	SYSTEM	(\$8,577.50)	
										5	Oct 2, 2023	SYSTEM	(\$8,577.50)	
6	Oct 16, 2023	SYSTEM	\$8,577.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user roberg5 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
6	Oct 16, 2023	SYSTEM	(\$8,577.50)											
7	Nov 2, 2023	SYSTEM	\$8,577.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user roberg5 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
7	Nov 2, 2023	SYSTEM	(\$8,577.50)											
8	Nov 16, 2023	SYSTEM	\$43,357.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user roberg5 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
8	Nov 16, 2023	SYSTEM	(\$43,357.50)											
9	Dec 4, 2023	SYSTEM	\$43,357.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user roberg5 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
9	Dec 4, 2023	SYSTEM	(\$43,357.50)											
- Total										(\$8,577.50)				
Material - Total										(\$8,577.50)				
MaterialCredit		6	Oct 16, 2023	SYSTEM						\$8,577.50				
- Total										\$8,577.50				
MaterialCredit - Total								\$8,577.50						
Overrun	Overrun	8	Nov 16, 2023	SYSTEM	(\$9,094.50)									
		14	Feb 16, 2024	SYSTEM	\$9,094.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '235.00000 - 235.00000, 'is applied (if non-zero).								
Overrun - Total								\$0.00						
Overrun - Total								\$0.00						
0110 - Total								\$0.00						
0120		CONCRETE APPROACH	Material		23	Jul 1, 2024	SYSTEM	\$93,945.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user roberg5 overriding Payment					



Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 221118-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J613326	0120	PAVEMENT	Material						Estimate Exception 8 on the current Payment Estimate.					
					23	Jul 1, 2024	SYSTEM	(\$93,945.50)						
					24	Jul 16, 2024	SYSTEM	\$93,945.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user roberg5 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					24	Jul 16, 2024	SYSTEM	(\$93,945.50)						
					25	Aug 2, 2024	SYSTEM	\$93,945.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user roberg5 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					25	Aug 2, 2024	SYSTEM	(\$93,945.50)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0120 - Total								\$0.00	
					0160	FURNISHING TYPE 1 ROCK DITCH LINER	Material		4	Sep 18, 2023	SYSTEM	\$400.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user unlanj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
									4	Sep 18, 2023	SYSTEM	(\$400.86)		
									5	Oct 2, 2023	SYSTEM	\$859.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user roberg5 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
5	Oct 2, 2023	SYSTEM	(\$859.36)											
6	Oct 16, 2023	SYSTEM	\$859.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user roberg5 overriding Payment Estimate Exception 8 on the current Payment Estimate.										
6	Oct 16, 2023	SYSTEM	(\$859.36)											
7	Nov 2, 2023	SYSTEM	\$1,059.79	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user roberg5 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
7	Nov 2, 2023	SYSTEM	(\$1,059.79)											
8	Nov 16, 2023	SYSTEM	\$2,175.91	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user roberg5 overriding Payment Estimate Exception 8 on the current Payment Estimate.										
8	Nov 16, 2023	SYSTEM	(\$2,175.91)											
9	Dec 4, 2023	SYSTEM	\$2,175.91	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user roberg5 overriding Payment Estimate Exception 8 on the current Payment Estimate.										
9	Dec 4, 2023	SYSTEM	(\$2,175.91)											
- Total									\$0.00					
Material - Total									\$0.00					
0160 - Total								\$0.00						
0180	FURNISHING TYPE 2 ROCK BLANKET	Material		4	Sep 18, 2023	SYSTEM	\$1,936.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user unlanj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.						
				4	Sep 18, 2023	SYSTEM	(\$1,936.00)							
				5	Oct 2, 2023	SYSTEM	\$1,936.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user roberg5 overriding Payment Estimate Exception 6 on the current Payment Estimate.						
				5	Oct 2, 2023	SYSTEM	(\$1,936.00)							
				- Total								\$0.00		
Material - Total								\$0.00						
0180 - Total								\$0.00						
0200	IMPACT ATTENUATOR 40 MPH (SAND)	Material		1	Aug 2, 2023	SYSTEM	(\$2,477.00)							



Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 221118-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J613326	0200	BARREL ARRAY	Material	- Total				(\$2,477.00)					
			Material - Total							(\$2,477.00)			
			MaterialCredit		2	Aug 16, 2023	SYSTEM	\$2,477.00					
			- Total							\$2,477.00			
			MaterialCredit - Total							\$2,477.00			
			0200 - Total							\$0.00			
			0230	MISC. TRAFFIC CONTROL DEVICES	Material		1	Aug 2, 2023	SYSTEM	(\$5,400.00)			
					- Total							(\$5,400.00)	
					Material - Total							(\$5,400.00)	
					MaterialCredit		2	Aug 16, 2023	SYSTEM	\$5,400.00			
- Total							\$5,400.00						
MaterialCredit - Total							\$5,400.00						
0230 - Total							\$0.00						
0260	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Overrun			Overrun	1	Aug 2, 2023	SYSTEM	(\$968.75)				
						12	Jan 16, 2024	SYSTEM	\$968.75	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',38.75000 - 38.75000, 'is applied (if non-zero).			
						18	Apr 16, 2024	SYSTEM	(\$4,359.38)				
				23	Jul 1, 2024	SYSTEM	(\$8,718.75)						
				24	Jul 16, 2024	SYSTEM	\$9,687.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',38.75000 - 38.75000, 'is applied (if non-zero).					
		Overrun - Total							(\$3,390.63)				
		Overrun - Total							(\$3,390.63)				
		0260 - Total							(\$3,390.63)				
		0270	RELOCATING TEMPORARY TRAFFIC BARRIER	Overrun	Overrun	18	Apr 16, 2024	SYSTEM	(\$400.00)				
						24	Jul 16, 2024	SYSTEM	\$400.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',16.00000 - 16.00000, 'is applied (if non-zero).			
Overrun - Total							\$0.00						
Overrun - Total							\$0.00						
0270 - Total							\$0.00						
0300	PREF THERMO PVMT MARK, LT/RT ARROW	Material		9	Dec 4, 2023	SYSTEM	(\$1,080.00)						
		- Total							(\$1,080.00)				
		Material - Total							(\$1,080.00)				
		MaterialCredit		10	Dec 18, 2023	SYSTEM	\$1,080.00						
		- Total							\$1,080.00				
		MaterialCredit - Total							\$1,080.00				
0300 - Total							\$0.00						
0320	TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	Material		5	Oct 2, 2023	SYSTEM	(\$5,794.25)						
		- Total							(\$5,794.25)				
		Material - Total							(\$5,794.25)				
		MaterialCredit		6	Oct 16, 2023	SYSTEM	\$5,794.25						
		- Total							\$5,794.25				
		MaterialCredit - Total							\$5,794.25				
		Overrun	Overrun	5	Oct 2, 2023	SYSTEM	(\$3,106.75)						
		12	Jan 16,	SYSTEM	\$3,106.75	Unit price based on averaged overrun adjustments for installed quantity on all							



Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 221118-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J613326	0320	TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	Overrun	Overrun		2024			previous payment estimates. Price Adjustments of '10.75000 - 10.75000, 'is applied (if non-zero).		
			Overrun - Total							\$0.00	
			Overrun - Total							\$0.00	
			0320 - Total							\$0.00	
J613326	0330	TEMPORARY REMOVABLE MARKING TAPE	Material		5	Oct 2, 2023	SYSTEM	(\$2,399.25)			
			- Total							(\$2,399.25)	
			Material - Total							(\$2,399.25)	
			MaterialCredit		6	Oct 16, 2023	SYSTEM	\$2,399.25			
			- Total							\$2,399.25	
			MaterialCredit - Total							\$2,399.25	
0330 - Total							\$0.00				
J613326	0340	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		25	Aug 2, 2024	SYSTEM	\$3,964.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user roberg5 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					25	Aug 2, 2024	SYSTEM	(\$3,964.80)			
			- Total							\$0.00	
			Material - Total							\$0.00	
			Overrun	Overrun	25	Aug 2, 2024	SYSTEM	(\$856.80)			
			Overrun - Total							(\$856.80)	
			Overrun - Total							(\$856.80)	
0340 - Total							(\$856.80)				
J613326	0350	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		25	Aug 2, 2024	SYSTEM	\$3,557.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user roberg5 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					25	Aug 2, 2024	SYSTEM	(\$3,557.25)			
			- Total							\$0.00	
			Material - Total							\$0.00	
			Overrun	Overrun	25	Aug 2, 2024	SYSTEM	(\$412.25)			
			Overrun - Total							(\$412.25)	
Overrun - Total							(\$412.25)				
0350 - Total							(\$412.25)				
J613326	0360	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		9	Dec 4, 2023	SYSTEM	(\$5,482.50)			
			- Total							(\$5,482.50)	
			Material - Total							(\$5,482.50)	
			MaterialCredit		10	Dec 18, 2023	SYSTEM	\$5,482.50			
			- Total							\$5,482.50	
			MaterialCredit - Total							\$5,482.50	
			Overrun	Overrun	9	Dec 4, 2023	SYSTEM	(\$2,273.75)			
					12	Jan 16, 2024	SYSTEM	\$2,273.75		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '4.25000 - 4.25000, 'is applied (if non-zero).	
Overrun - Total							\$0.00				
Overrun - Total							\$0.00				
0360 - Total							\$0.00				
J613326	0370	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		9	Dec 4, 2023	SYSTEM	(\$6,902.00)			
			- Total							(\$6,902.00)	
			Material - Total							(\$6,902.00)	



Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 221118-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J613326	0370	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	MaterialCredit		10	Dec 18, 2023	SYSTEM	\$6,902.00			
				- Total							\$6,902.00
			MaterialCredit - Total							\$6,902.00	
			Overrun	Overrun	9	Dec 4, 2023	SYSTEM	(\$2,482.00)			
					12	Jan 16, 2024	SYSTEM	\$2,482.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '4.25000 - 4.25000, 'is applied (if non-zero).		
			Overrun - Total							\$0.00	
			Overrun - Total							\$0.00	
			0370 - Total							\$0.00	
			0410	FLOWABLE BACKFILL	Material		4	Sep 18, 2023	SYSTEM	\$19,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user unlanj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
							4	Sep 18, 2023	SYSTEM	(\$19,550.00)	
		5				Oct 2, 2023	SYSTEM	\$19,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user roberg5 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
		5				Oct 2, 2023	SYSTEM	(\$19,550.00)			
		6				Oct 16, 2023	SYSTEM	\$19,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user roberg5 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
		6				Oct 16, 2023	SYSTEM	(\$19,550.00)			
		7				Nov 2, 2023	SYSTEM	\$19,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user roberg5 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
	7	Nov 2, 2023				SYSTEM	(\$19,550.00)				
	8	Nov 16, 2023				SYSTEM	\$19,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user roberg5 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
	8	Nov 16, 2023				SYSTEM	(\$19,550.00)				
	9	Dec 4, 2023				SYSTEM	\$19,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user roberg5 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
	9	Dec 4, 2023				SYSTEM	(\$19,550.00)				
- Total							\$0.00				
Material - Total							\$0.00				
0410 - Total							\$0.00				
0430	MULCHING	Material		25	Aug 2, 2024	SYSTEM	\$2,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user roberg5 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
				25	Aug 2, 2024	SYSTEM	(\$2,160.00)				
			- Total							\$0.00	
			Material - Total							\$0.00	
0430 - Total							\$0.00				
0440	SEEDING - COOL SEASON GRASSES	Material		25	Aug 2, 2024	SYSTEM	\$4,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user roberg5 overriding Payment Estimate Exception 18 on the current Payment Estimate.			
				25	Aug 2, 2024	SYSTEM	(\$4,050.00)				
			- Total							\$0.00	
		Material - Total							\$0.00		
		Overrun	Overrun	25	Aug 2, 2024	SYSTEM	(\$810.00)				
Overrun - Total							(\$810.00)				



Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 221118-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J613326	0440	SEEDING - COOL SEASON GRASSES	Overrun - Total						(\$810.00)		
	0440 - Total								(\$810.00)		
	0460	TYPE 1B EROSION CONTROL BLANKET	Material		25	Aug 2, 2024	SYSTEM	\$3,410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user roberg5 overriding Payment Estimate Exception 22 on the current Payment Estimate.		
					25	Aug 2, 2024	SYSTEM	(\$3,410.00)			
				- Total						\$0.00	
				Material - Total						\$0.00	
	0460 - Total								\$0.00		
	0480	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		8	Nov 16, 2023	SYSTEM	(\$694.12)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					25	Aug 2, 2024	SYSTEM	(\$1,156.88)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						(\$1,851.00)	
			Construction Stockpile - Total						(\$1,851.00)		
			Construction Stockpile STMI		6	Oct 16, 2023	SYSTEM	\$1,851.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						\$1,851.00	
			Construction Stockpile STMI - Total						\$1,851.00		
	0480 - Total								\$0.00		
	0490	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile		25	Aug 2, 2024	SYSTEM	(\$2,265.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						(\$2,265.00)	
			Construction Stockpile - Total						(\$2,265.00)		
			Construction Stockpile STMI		6	Oct 16, 2023	SYSTEM	\$2,265.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						\$2,265.00	
	Construction Stockpile STMI - Total						\$2,265.00				
	0490 - Total								\$0.00		
	0500	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		8	Nov 16, 2023	SYSTEM	(\$2,200.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					25	Aug 2, 2024	SYSTEM	(\$2,200.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total						(\$4,400.00)		
			Construction Stockpile - Total						(\$4,400.00)		
			Construction Stockpile STMI		6	Oct 16, 2023	SYSTEM	\$4,400.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total						\$4,400.00				
Construction Stockpile STMI - Total						\$4,400.00					
0500 - Total								\$0.00			
0510	MGS END ANCHOR	Construction Stockpile		25	Aug 2, 2024	SYSTEM	(\$1,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						(\$1,750.00)		
		Construction Stockpile - Total						(\$1,750.00)			
		Construction Stockpile STMI		6	Oct 16, 2023	SYSTEM	\$1,750.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						\$1,750.00		
Construction Stockpile STMI - Total						\$1,750.00					
0510 - Total								\$0.00			
0520	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		8	Nov 16, 2023	SYSTEM	(\$1,875.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						(\$1,875.00)		
		Construction Stockpile - Total						(\$1,875.00)			
Construction Stockpile STMI		6	Oct 16, 2023	SYSTEM	\$1,875.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
	- Total						\$1,875.00				



Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 221118-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J613326	0520	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI	- Total				\$1,875.00				
			Construction Stockpile STMI - Total						\$1,875.00			
	0520 - Total								\$0.00			
	0530	MISC. GUARDRAIL ITEM	Construction Stockpile			25	Aug 2, 2024	SYSTEM	(\$2,265.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						(\$2,265.00)		
			Construction Stockpile - Total								(\$2,265.00)	
			Construction Stockpile STMI			6	Oct 16, 2023	SYSTEM	\$2,265.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						\$2,265.00		
			Construction Stockpile STMI - Total								\$2,265.00	
	0530 - Total								\$0.00			
0540	MISC. GUARDRAIL ITEM	Construction Stockpile			25	Aug 2, 2024	SYSTEM	(\$2,200.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						(\$2,200.00)			
		Construction Stockpile - Total								(\$2,200.00)		
		Construction Stockpile STMI			6	Oct 16, 2023	SYSTEM	\$2,200.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						\$2,200.00			
		Construction Stockpile STMI - Total								\$2,200.00		
0540 - Total								\$0.00				
0550	MISC. GUARDRAIL ITEM	Construction Stockpile			25	Aug 2, 2024	SYSTEM	(\$3,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						(\$3,750.00)			
		Construction Stockpile - Total								(\$3,750.00)		
		Construction Stockpile STMI			6	Oct 16, 2023	SYSTEM	\$3,750.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						\$3,750.00			
		Construction Stockpile STMI - Total								\$3,750.00		
0550 - Total								\$0.00				
0560	MISC. GUARDRAIL ITEM	Construction Stockpile			25	Aug 2, 2024	SYSTEM	(\$10,865.38)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						(\$10,865.38)			
		Construction Stockpile - Total								(\$10,865.38)		
		Construction Stockpile STMI			6	Oct 16, 2023	SYSTEM	\$10,874.63	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						\$10,874.63			
		Construction Stockpile STMI - Total								\$10,874.63		
0560 - Total								\$9.25				
0570	MISC.	Material			14	Feb 16, 2024	SYSTEM	(\$6,000.00)				
					15	Mar 4, 2024	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user roberg5 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					15	Mar 4, 2024	SYSTEM	(\$6,000.00)				
		- Total						(\$6,000.00)				
		Material - Total								(\$6,000.00)		
		MaterialCredit			15	Mar 4, 2024	SYSTEM	\$6,000.00				
			- Total						\$6,000.00			
MaterialCredit - Total								\$6,000.00				
0570 - Total								\$0.00				
0590	MISC.	Material			22	Jun 17, 2024	SYSTEM	\$50,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user roberg5 overriding Payment Estimate Exception 17 on the current Payment Estimate.			



Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 221118-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J613326	0590	MISC.	Material		22	Jun 17, 2024	SYSTEM	(\$50,700.00)					
				- Total							\$0.00		
			Material - Total							\$0.00			
			Overrun	Overrun	22	Jun 17, 2024	SYSTEM	(\$7,800.00)					
					24	Jul 16, 2024	SYSTEM	\$7,800.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3900.00000 - 3900.00000, 'is applied (if non-zero).				
			Overrun - Total							\$0.00			
			Overrun - Total							\$0.00			
			0590 - Total							\$0.00			
			0650	SUPPLEMENTARY WEARING SURFACE MATERIAL	Material			6	Oct 16, 2023	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user roberg5 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
								6	Oct 16, 2023	SYSTEM	(\$3,500.00)		
	7	Nov 2, 2023						SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user roberg5 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
	7	Nov 2, 2023						SYSTEM	(\$3,500.00)				
	8	Nov 16, 2023						SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user roberg5 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
	8	Nov 16, 2023						SYSTEM	(\$3,500.00)				
	9	Dec 4, 2023						SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user roberg5 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
	9	Dec 4, 2023						SYSTEM	(\$3,500.00)				
	10	Dec 18, 2023						SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user roberg5 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
	10	Dec 18, 2023						SYSTEM	(\$3,500.00)				
	11	Jan 2, 2024						SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user roberg5 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
	11	Jan 2, 2024						SYSTEM	(\$3,500.00)				
12	Jan 16, 2024	SYSTEM						\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user roberg5 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
12	Jan 16, 2024	SYSTEM						(\$3,500.00)					
- Total								\$0.00					
Material - Total								\$0.00					
Other Item Adjustment	MDPA	8						Nov 16, 2023	roberg5	(\$583.33)	Low breaks on Phase 1 of deck pour McDonnell Bridge. Withholding 1/3 value of quantity poured until agreement can be reached per RE direction.		
		21						Jun 3, 2024	roberg5	\$583.33	Previously withheld \$583.33 due to low strength. Agreement reached to deduct \$1397.20 from Line 0660 to account for low strength. The adjustment balances out the previous adjustment to \$0 on this item.		
MDPA - Total								\$0.00					
Other Item Adjustment - Total								\$0.00					
Overrun	Overrun	23	Jul 1, 2024	SYSTEM	(\$9,240.00)								
		24	Jul 16, 2024	SYSTEM	\$9,240.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',700.00000 - 700.00000, 'is applied (if non-zero).							
Overrun - Total							\$0.00						
Overrun - Total							\$0.00						
0650 - Total							\$0.00						



Line Item Adjustments by Estimate

Contract ID: 221118-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J613326	0660	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		3	Sep 5, 2023	SYSTEM	\$80,797.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user roberg5 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Sep 4, 2023	SYSTEM	(\$80,797.20)	
					4	Sep 18, 2023	SYSTEM	\$80,797.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user unlanj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					4	Sep 18, 2023	SYSTEM	(\$80,797.20)	
					5	Oct 2, 2023	SYSTEM	\$80,797.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user roberg5 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					5	Oct 2, 2023	SYSTEM	(\$80,797.20)	
					6	Oct 16, 2023	SYSTEM	\$166,188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user roberg5 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					6	Oct 16, 2023	SYSTEM	(\$166,188.00)	
					7	Nov 2, 2023	SYSTEM	\$166,188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user roberg5 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					7	Nov 2, 2023	SYSTEM	(\$166,188.00)	
					8	Nov 16, 2023	SYSTEM	\$166,188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user roberg5 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					8	Nov 16, 2023	SYSTEM	(\$166,188.00)	
					9	Dec 4, 2023	SYSTEM	\$166,188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user roberg5 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					9	Dec 4, 2023	SYSTEM	(\$166,188.00)	
					10	Dec 18, 2023	SYSTEM	\$166,188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user roberg5 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					10	Dec 18, 2023	SYSTEM	(\$166,188.00)	
					11	Jan 2, 2024	SYSTEM	\$166,188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user roberg5 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					11	Jan 2, 2024	SYSTEM	(\$166,188.00)	
					12	Jan 16, 2024	SYSTEM	\$166,188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user roberg5 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					12	Jan 16, 2024	SYSTEM	(\$166,188.00)	
					13	Feb 2, 2024	SYSTEM	\$166,188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user roberg5 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					13	Feb 2, 2024	SYSTEM	(\$166,188.00)	
					14	Feb 16, 2024	SYSTEM	\$166,188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user roberg5 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					14	Feb 16, 2024	SYSTEM	(\$166,188.00)	
					15	Mar 4, 2024	SYSTEM	\$166,188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user roberg5 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					15	Mar 4, 2024	SYSTEM	(\$166,188.00)	
					16	Mar 18, 2024	SYSTEM	\$166,188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user roberg5 overriding Payment Estimate Exception 3 on the current Payment Estimate.



Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 221118-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J613326	0660	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		16	Mar 18, 2024	SYSTEM	(\$166,188.00)							
					17	Apr 1, 2024	SYSTEM	\$166,188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user roberg5 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
					17	Apr 1, 2024	SYSTEM	(\$166,188.00)							
					18	Apr 16, 2024	SYSTEM	\$166,188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user roberg5 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
					18	Apr 16, 2024	SYSTEM	(\$166,188.00)							
					19	May 2, 2024	SYSTEM	\$166,188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user roberg5 overriding Payment Estimate Exception 4 on the current Payment Estimate.						
					19	May 2, 2024	SYSTEM	(\$166,188.00)							
					20	May 16, 2024	SYSTEM	\$166,188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user roberg5 overriding Payment Estimate Exception 4 on the current Payment Estimate.						
					20	May 16, 2024	SYSTEM	(\$166,188.00)							
					21	Jun 3, 2024	SYSTEM	\$166,188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user roberg5 overriding Payment Estimate Exception 4 on the current Payment Estimate.						
					21	Jun 3, 2024	SYSTEM	(\$166,188.00)							
					22	Jun 17, 2024	SYSTEM	\$166,188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user roberg5 overriding Payment Estimate Exception 11 on the current Payment Estimate.						
					22	Jun 17, 2024	SYSTEM	(\$166,188.00)							
					23	Jul 1, 2024	SYSTEM	\$166,188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user roberg5 overriding Payment Estimate Exception 11 on the current Payment Estimate.						
					23	Jul 1, 2024	SYSTEM	(\$166,188.00)							
					24	Jul 16, 2024	SYSTEM	\$166,188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user roberg5 overriding Payment Estimate Exception 8 on the current Payment Estimate.						
					24	Jul 16, 2024	SYSTEM	(\$166,188.00)							
					25	Aug 2, 2024	SYSTEM	\$166,188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user roberg5 overriding Payment Estimate Exception 9 on the current Payment Estimate.						
					25	Aug 2, 2024	SYSTEM	(\$166,188.00)							
					- Total								\$0.00		
					Material - Total								\$0.00		
									Other Item Adjustment	MDPA	8	Nov 16, 2023	roberg5	(\$27,698.00)	Low breaks on Phase 1 of deck pour McDonnell Bridge. Withholding 1/3 value of quantity poured until agreement can be reached per RE direction.
											21	Jun 3, 2024	roberg5	\$27,698.00	Previously withheld \$27,698.00 for low strength results on Latex Overlay Pour. This adjustment restores that money and the agreed upon deduction will be taken out under a Substandard Item adjustment.
					MDPA - Total								\$0.00		
									Other Item Adjustment	SUBI	21	Jun 4, 2024	roberg5	(\$1,397.20)	Low strength results on Latex Overlay pour on McDonnell Bridge. Agreement reached between RE and Contractor to withhold \$1397.20 from payment for low strength.
SUBI - Total								(\$1,397.20)							
Other Item Adjustment - Total								(\$1,397.20)							
0660 - Total								(\$1,397.20)							
0690	SUBSTRUCTURE REPAIR (FORMED)	Overrun	Overrun	9	Dec 4, 2023	SYSTEM	(\$44,650.50)								
				10	Dec 18, 2023	SYSTEM	(\$9,270.00)								
				14	Feb 16, 2024	SYSTEM	\$53,920.50	Unit price based on averaged overrun adjustments for installed quantity on all							



Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 221118-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J613326	0690	SUBSTRUCTURE REPAIR (FORMED)	Overrun	Overrun		2024			previous payment estimates. Price Adjustments of '154.50000 - 154.50000, 'is applied (if non-zero).		
					Overrun - Total		\$0.00				
					Overrun - Total		\$0.00				
	0690 - Total		\$0.00								
	0700	SUBSTRUCTURE REPAIR (UNFORMED)	Material			6	Oct 16, 2023	SYSTEM	\$18,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user roberg5 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
						6	Oct 16, 2023	SYSTEM	(\$18,060.00)		
						9	Dec 4, 2023	SYSTEM	\$41,387.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user roberg5 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
						9	Dec 4, 2023	SYSTEM	(\$41,387.50)		
						10	Dec 18, 2023	SYSTEM	(\$46,805.50)		
						11	Jan 2, 2024	SYSTEM	(\$46,805.50)		
				- Total		(\$93,611.00)					
				Material - Total		(\$93,611.00)					
				MaterialCredit			11	Jan 2, 2024	SYSTEM	\$46,805.50	
							12	Jan 16, 2024	SYSTEM	\$46,805.50	
					- Total		\$93,611.00				
	MaterialCredit - Total		\$93,611.00								
	0700 - Total		\$0.00								
	0720	EPOXY PRESSURE INJECTING	Material			24	Jul 16, 2024	SYSTEM	\$111.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user roberg5 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
						24	Jul 16, 2024	SYSTEM	(\$111.00)		
						25	Aug 2, 2024	SYSTEM	\$111.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user roberg5 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
						25	Aug 2, 2024	SYSTEM	(\$111.00)		
				- Total		\$0.00					
	Material - Total		\$0.00								
	0720 - Total		\$0.00								
	0750	REINFORCING STEEL (EPOXY COATED)	Material			3	Sep 5, 2023	SYSTEM	\$2,875.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user roberg5 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					3	Sep 4, 2023	SYSTEM	(\$2,875.50)			
- Total				\$0.00							
Material - Total		\$0.00									
0750 - Total		\$0.00									
0760	PROTECTIVE COATING - CONCRETE BENTS AND	Material			24	Jul 16, 2024	SYSTEM	\$8,425.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user roberg5 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					24	Jul 16, 2024	SYSTEM	(\$8,425.00)			
					25	Aug 2, 2024	SYSTEM	\$8,425.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user roberg5 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
					25	Aug 2, 2024	SYSTEM	(\$8,425.00)			
			- Total		\$0.00						
Material - Total		\$0.00									
0760 - Total		\$0.00									



Line Item Adjustments by Estimate

Contract ID: 221118-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J613326	0850	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		22	Jun 17, 2024	SYSTEM	\$111,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user roberg5 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
					22	Jun 17, 2024	SYSTEM	(\$111,860.00)							
					23	Jul 1, 2024	SYSTEM	\$111,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user roberg5 overriding Payment Estimate Exception 4 on the current Payment Estimate.						
					23	Jul 1, 2024	SYSTEM	(\$111,860.00)							
					24	Jul 16, 2024	SYSTEM	\$111,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user roberg5 overriding Payment Estimate Exception 4 on the current Payment Estimate.						
					24	Jul 16, 2024	SYSTEM	(\$111,860.00)							
					25	Aug 2, 2024	SYSTEM	\$111,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user roberg5 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
					25	Aug 2, 2024	SYSTEM	(\$111,860.00)							
					- Total								\$0.00		
					Material - Total								\$0.00		
					0850 - Total								\$0.00		
					J613326	0860	SUPPLEMENTARY WEARING SURFACE MATERIAL	Material		19	May 2, 2024	SYSTEM	\$11,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user roberg5 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
										19	May 2, 2024	SYSTEM	(\$11,200.00)		
										20	May 16, 2024	SYSTEM	\$11,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user roberg5 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
20	May 16, 2024	SYSTEM	(\$11,200.00)												
21	Jun 3, 2024	SYSTEM	\$11,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user roberg5 overriding Payment Estimate Exception 3 on the current Payment Estimate.											
21	Jun 3, 2024	SYSTEM	(\$11,200.00)												
22	Jun 17, 2024	SYSTEM	\$11,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user roberg5 overriding Payment Estimate Exception 10 on the current Payment Estimate.											
22	Jun 17, 2024	SYSTEM	(\$11,200.00)												
- Total										\$0.00					
Material - Total										\$0.00					
				Overrun						Overrun	23	Jul 1, 2024	SYSTEM	(\$17,570.00)	
											24	Jul 16, 2024	SYSTEM	\$17,570.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,700.00000 - 700.00000, 'is applied (if non-zero).
Overrun - Total										\$0.00					
Overrun - Total										\$0.00					
0860 - Total								\$0.00							
J613326	0870	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		19	May 2, 2024	SYSTEM	\$312,708.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user roberg5 overriding Payment Estimate Exception 6 on the current Payment Estimate.						
					19	May 2, 2024	SYSTEM	(\$312,708.00)							
					20	May 16, 2024	SYSTEM	\$312,708.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user roberg5 overriding Payment Estimate Exception 6 on the current Payment Estimate.						
					20	May 16, 2024	SYSTEM	(\$312,708.00)							
					21	Jun 3, 2024	SYSTEM	\$312,708.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user roberg5 overriding Payment Estimate Exception 6 on the current Payment Estimate.						



Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 221118-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J613326	0870	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		21	Jun 3, 2024	SYSTEM	(\$312,708.00)						
					22	Jun 17, 2024	SYSTEM	\$312,708.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user roberg5 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					22	Jun 17, 2024	SYSTEM	(\$312,708.00)						
					23	Jul 1, 2024	SYSTEM	\$312,708.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user roberg5 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					23	Jul 1, 2024	SYSTEM	(\$312,708.00)						
					24	Jul 16, 2024	SYSTEM	\$312,708.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user roberg5 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					24	Jul 16, 2024	SYSTEM	(\$312,708.00)						
					25	Aug 2, 2024	SYSTEM	\$312,708.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user roberg5 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					25	Aug 2, 2024	SYSTEM	(\$312,708.00)						
					- Total								\$0.00	
Material - Total								\$0.00						
0870 - Total								\$0.00						
0930		CLEANING AND EPOXY COATING	Material		24	Jul 16, 2024	SYSTEM	\$3,987.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user roberg5 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					24	Jul 16, 2024	SYSTEM	(\$3,987.50)						
					25	Aug 2, 2024	SYSTEM	\$4,458.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user roberg5 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					25	Aug 2, 2024	SYSTEM	(\$4,458.75)						
					- Total								\$0.00	
Material - Total								\$0.00						
0930 - Total								\$0.00						
0940		REINFORCING STEEL (EPOXY COATED)	Material		21	Jun 3, 2024	SYSTEM	\$1,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user roberg5 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					21	Jun 3, 2024	SYSTEM	(\$1,620.00)						
					- Total								\$0.00	
Material - Total								\$0.00						
0940 - Total								\$0.00						
0950		PROTECTIVE COATING - CONCRETE BENTS AND	Material		25	Aug 2, 2024	SYSTEM	\$14,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user roberg5 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					25	Aug 2, 2024	SYSTEM	(\$14,700.00)						
					- Total								\$0.00	
Material - Total								\$0.00						
0950 - Total								\$0.00						
0960		EXPANSION DEVICE (FLAT PLATE)	Construction Stockpile		21	Jun 3, 2024	SYSTEM	(\$30,156.81)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					22	Jun 17, 2024	SYSTEM	(\$38,475.93)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total								(\$68,632.74)	
					Construction Stockpile - Total								(\$68,632.74)	
					14	Feb 16, 2024	SYSTEM	\$68,632.74	Payment Estimate Item Adjustment generated Stockpile Transaction					
- Total								\$68,632.74						
Construction Stockpile STMI								\$68,632.74						



Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 221118-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J613326	0960	EXPANSION DEVICE (FLAT PLATE)	Construction Stockpile STMI - Total						\$68,632.74	
	0960 - Total							\$0.00		
J613326 - Total								(\$19,781.93)		
Overall - Total								(\$19,781.93)		



Contract Adjustments for Contract - 221118-F01

There are no contract adjustments to display for this contract.