



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 19, 2023

Pay Estimate Created Date: October 16, 2023

Progress Estimate Number 7	Contract ID 221216-A03 Prime Contractor Capital Paving & Construction, LLC	Pay Period Start October 1, 2023 Pay Period End October 15, 2023	Original Contract Amount \$1,326,603.10 Net Change Order Amount \$670.00 Current Contract Amount \$1,327,273.10
--------------------------------------	---	---	--

Approval Date		By User	
October 16, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	becerj	
October 17, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	burnsj3	
October 18, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1	
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2023	December 1, 2023		51.95%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 4, 2023	January 4, 2023	
Letting Date	December 16, 2022	December 16, 2022	
Notice to Proceed Date	February 6, 2023	February 6, 2023	
Open to Traffic Date			
Work Began Date	August 14, 2023	August 14, 2023	

Contract Total Pay For Estimate No. 7			
	This Estimate	Previous	To Date
221216-A03			
Total Posted Items Pay	\$286,374.40	\$403,203.95	\$689,578.35
Gross Item Adjustments	(\$136,904.34)	\$148,141.48	\$11,237.14
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$149,470.06	\$551,345.43	\$700,815.49

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J1S3211	0020	2022010	REMOVAL OF IMPROVEMENTS	LS	\$17,500.000	0.15	\$2,625.00
	0080	6113020	FURNISHING TYPE 2 ROCK BLANKET	CUYD	\$41.000	327.2	\$13,415.20
	0090	6113040	PLACING TYPE 2 ROCK BLANKET	CUYD	\$41.000	327.2	\$13,415.20
	0180	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	SQYD	\$5.000	440.9	\$2,204.50
	0330	2160500	REMOVAL OF BRIDGES	LS	\$71,000.000	0.1	\$7,100.00
	0380	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	CUYD	\$1,100.000	21.35	\$23,485.00
	0390	7034213	SLAB ON CONCRETE I-GIRDER	SQYD	\$410.000	94	\$38,540.00
	0410	7056000	TYPE 2 (32 IN.), PRESTRESSED CONCRETE I-GIRDER	LF	\$261.000	623	\$162,603.00
	0420	7061060	REINFORCING STEEL (BRIDGES)	LB	\$1.750	2,918	\$5,106.50
	0430	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	EA	\$1,800.000	3	\$5,400.00
	0450	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	EA	\$520.000	24	\$12,480.00
Project J1S3211 - Total							\$286,374.40
Overall - Total							\$286,374.40

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J1S3211	0110	CONSTRUCTION SIGNS	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all	10	\$17.00	\$170.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 19, 2023

Pay Estimate Created Date: October 16, 2023

Progress Estimate Number 7	Contract ID 221216-A03 Prime Contractor Capital Paving & Construction, LLC	Pay Period Start October 1, 2023 Pay Period End October 15, 2023	Original Contract Amount \$1,326,603.10 Net Change Order Amount \$670.00 Current Contract Amount \$1,327,273.10
--------------------------------------	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J1S3211					previous payment estimates. Price Adjustments of ',17.00000 - 17.00000, 'is applied (if non-zero).			
	0120	TYPE III MOVEABLE BARRICADE	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',250.00000 - 250.00000, 'is applied (if non-zero).	2	\$250.00	\$500.00
	0180	PERMANENT EROSION CONTROL GEOTEXTILE	Material			-440.9	\$5.00	(\$2,204.50)
	0390	SLAB ON CONCRETE I-GIRDER	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$6,722.96)
	0410	TYPE 2 (32 IN.), PRESTRESSED CONCRETE I-GIRDER	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$116,166.88)
	0450	LAMINATED NEOPRENE BEARING PAD (TAPERED)	Material			-24	\$520.00	(\$12,480.00)
Total								(\$136,904.34)



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on October 19, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1S3211	FAS-S102(039)	Bridge replacement and pavement improvements	NN	CLINTON	over Castile Creek 0.9 mile east of Route K near Stewartville

Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J1S3211	Posted Item Pay	\$286,374.40	\$403,203.95	\$689,578.35
	Gross Item Adjustments	(\$136,904.34)	\$148,141.48	\$11,237.14
	Gross Item Pay	\$149,470.06	\$551,345.43	\$700,815.49
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 19, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J1S3211, Item 6240103A, Project Item Line Number 0180, Material Set 6240103A96, Material 1011GXT3 - Geotextile Fabric for ErosionControl(T3), Acceptance Action Generic 1011GXT3 is insufficient.	waiting for requested certifications	becerj	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1S3211, Item 7161003, Project Item Line Number 0450, Material Set 716100396, Material 1038BBPD - Bridge Bearing Pad, Acceptance Action Generic 1038BBPD is insufficient.	waiting for requested certifications	becerj	Acknowledged
Estimate Exception Type: Item Overrun: Contract 221216-A03, Contract Project J1S3211, Project Item Line Number 0350, Contract Line Item Number 0350, Item 7021212, Minor Item.	No Remark was entered by Engineer	becerj	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 19, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221216-A03	J1S3211	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.25	\$12,500.00	\$3,125.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.20	\$17,500.00	\$3,500.00
		0001	0030	2031000	CLASS A EXCAVATION	1,527.00	0.00	1,527.00	CUYD	0.00	\$8.50	\$0.00
		0001	0040	2035500	EMBANKMENT IN PLACE	1,050.00	0.00	1,050.00	CUYD	0.00	\$26.00	\$0.00
		0001	0050	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	2,560.00	0.00	2,560.00	SQYD	0.00	\$10.00	\$0.00
		0001	0060	3105002	GRAVEL (A) OR CRUSHED STONE (B)	75.00	0.00	75.00	TONS	0.00	\$40.00	\$0.00
		0001	0070	4039905	MISC.OPTIONAL PAVEMENT	2,560.00	0.00	2,560.00	SQYD	0.00	\$86.00	\$0.00
		0001	0080	6113020	FURNISHING TYPE 2 ROCK BLANKET	362.00	0.00	362.00	CUYD	327.20	\$41.00	\$13,415.20
		0001	0090	6113040	PLACING TYPE 2 ROCK BLANKET	362.00	0.00	362.00	CUYD	327.20	\$41.00	\$13,415.20
		0001	0100	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$2,500.00	\$0.00
		0001	0110	6161005	CONSTRUCTION SIGNS	133.00	10.00	143.00	SQFT	143.00	\$17.00	\$2,431.00
		0001	0120	6161030	TYPE III MOVEABLE BARRICADE	10.00	2.00	12.00	EA	12.00	\$250.00	\$3,000.00
		0001	0130	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$4,000.00	\$8,000.00
		0001	0145	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$167,300.00	\$0.00
		0001	0146	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.75	\$160,467.00	\$120,350.25
		0001	0150	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0160	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,274.00	0.00	2,274.00	LF	0.00	\$0.70	\$0.00
		0001	0170	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,274.00	0.00	2,274.00	LF	0.00	\$0.70	\$0.00
		0001	0180	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	543.00	0.00	543.00	SQYD	440.90	\$5.00	\$2,204.50
		0001	0190	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.40	\$11,000.00	\$4,400.00
		0001	0200	7250418	18 IN. PIPE GROUP C	43.00	0.00	43.00	LF	0.00	\$90.00	\$0.00
		0001	0210	7320818A	18 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	4.00	0.00	4.00	EA	0.00	\$1,100.00	\$0.00
		0001	0220	8025006	MULCHING	2.00	0.00	2.00	ACRE	0.00	\$1,200.00	\$0.00
		0001	0230	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	0.00	\$3,000.00	\$0.00
		0001	0240	8061005	ROCK DITCH CHECK	348.00	0.00	348.00	LF	0.00	\$18.00	\$0.00
		0001	0250	8061016	SEDIMENT REMOVAL	45.00	0.00	45.00	CUYD	0.00	\$11.00	\$0.00
		0001	0260	8061017	TEMPORARY SEEDING	1.00	0.00	1.00	ACRE	0.00	\$600.00	\$0.00
		0001	0270	8061019	SILT FENCE	1,450.00	0.00	1,450.00	LF	0.00	\$2.60	\$0.00
		0001	0280	8061050	TYPE C BERM	150.00	0.00	150.00	LF	0.00	\$15.00	\$0.00
		0040	0290	9031270A	2 IN. PSST POST - 12 GA.	98.00	0.00	98.00	LF	0.00	\$35.00	\$0.00
		0040	0300	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	12.00	0.00	12.00	EA	0.00	\$110.00	\$0.00
		0040	0310	9035069A	SHF-FLAT SHEET FLUORESCENT	36.00	0.00	36.00	SQFT	0.00	\$55.00	\$0.00
		0070	0320	2061000	CLASS 1 EXCAVATION	80.00	0.00	80.00	CUYD	80.00	\$95.00	\$7,600.00
		0070	0330	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$71,000.00	\$71,000.00
		0070	0340	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	109.00	0.00	109.00	SQYD	0.00	\$247.00	\$0.00
		0070	0350	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	536.00	0.00	536.00	LF	544.82	\$110.00	\$59,930.20
		0070	0360	7026000	PRE-BORE FOR PILING	246.00	0.00	246.00	LF	246.00	\$121.00	\$29,766.00
		0070	0370	7027000	PILE POINT REINFORCEMENT	20.00	0.00	20.00	EA	20.00	\$176.00	\$3,520.00
		0070	0380	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	97.50	0.00	97.50	CUYD	97.50	\$1,100.00	\$107,250.00
		0070	0390	7034213	SLAB ON CONCRETE I-GIRDER	470.00	0.00	470.00	SQYD	94.00	\$410.00	\$38,540.00
		0070	0400	7034219A	TYPE D BARRIER	351.00	0.00	351.00	LF	0.00	\$124.00	\$0.00
		0070	0410	7056000	TYPE 2 (32 IN.), PRESTRESSED CONCRETE I-GIRDER	623.00	0.00	623.00	LF	623.00	\$261.00	\$162,603.00
		0070	0420	7061060	REINFORCING STEEL (BRIDGES)	6,180.00	0.00	6,180.00	LB	6,180.00	\$1.75	\$10,815.00
0070	0430	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	3.00	0.00	3.00	EA	3.00	\$1,800.00	\$5,400.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 19, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221216-A03	J1S3211	0070	0440	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$3,600.00	\$0.00
		0070	0450	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	24.00	0.00	24.00	EA	24.00	\$520.00	\$12,480.00
		0001	5001	1099901	MISC.Mobilization Line for Contract Bond	0.00	1.00	1.00	LS	1.00	\$6,833.00	\$6,833.00
Project J1S3211 - Total Value Posted to Date as of Report Generated Date											\$689,578.35	
221216-A03 Overall - Total Value Posted to Date as of Report Generated Date											\$689,578.35	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 19, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J1S3211

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0020	2022010	REMOVAL OF IMPROVEMENTS	10/10/23	10/11/23	0.15	LS	Rte. NN Rt. Fence and Gate	444+16.06		449+45.63		
0080	6113020	FURNISHING TYPE 2 ROCK BLANKET	10/5/23	10/16/23	140.90	CUYD	west side of bridge	443+45.89		443+88.06		
				10/16/23	186.30	CUYD	east side of bridge	444+75.93		445+25.67		
0090	6113040	PLACING TYPE 2 ROCK BLANKET	10/5/23	10/16/23	140.90	CUYD	west side of bridge	443+45.89		443+88.06		
				10/16/23	186.30	CUYD	east side of bridge	444+75.93		445+25.67		
0180	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	10/5/23	10/16/23	189.50	SQYD	west side of bridge	443+45.89		443+88.06		
				10/16/23	251.40	SQYD	east side of bridge	444+75.93		445+25.67		
0330	2160500	REMOVAL OF BRIDGES	10/10/23	10/11/23	0.10	LS	Rte. NN	438+64.91		450+01.82		
0380	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	10/2/23	10/3/23	21.35	CUYD	Bent 2 and Bent 3 caps	444+05.77		444+65.77		
0390	7034213	SLAB ON CONCRETE I-GIRDER	10/12/23	10/13/23	94.00	SQYD	Clinton NN					20% for Precast panel placement
0410	7056000	TYPE 2 (32 IN.), PRESTRESSED CONC I-GIRD	10/10/23	10/11/23	623.00	LF	Spans 1-2, 2-3, and 3-4	443+56		445+15.54		
0420	7061060	REINFORCING STEEL (BRIDGES)	10/2/23	10/3/23	2,918.00	LB	Bent 2 and Bent 3 caps	444+05.77		444+65.77		
0430	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CON	10/10/23	10/11/23	3.00	EA	Span 2-3	444+05.77		444+65.77		
0450	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	10/10/23	10/11/23	24.00	EA	Bents 1-4	443+56		445+15.54		

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J1S3211	0110	August 14, 2023	143	R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY	2.622		NN WB	1.00	12.50			12.50
				CONST-5 36x48 12.00 POINT OF PRESENCE	2.647		NN WB	1.00	12.00			12.00
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD	5.053		NN WB	1.00	16.00			16.00
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD	5.152		NN WB	1.00	16.00			16.00
				R11-2 48x30 10.00 ROAD CLOSED	5.268		NN WB	1.00	10.00			10.00
				R11-2 48x30 10.00 ROAD CLOSED			NN WB Bethany Church Rd	1.00	10.00			10.00
				CONST-5 36x48 12.00 POINT OF PRESENCE	7.105		NN EB	1.00	12.00			12.00
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD	7.637		NN EB	1.00	16.00			16.00
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD	7.729		NN EB	1.00	16.00			16.00
				R11-2 48x30 10.00 ROAD CLOSED	7.857		NN EB	1.00	10.00			10.00
				R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY	7.054		NN EB	1.00	12.50			12.50
0110 - Total												143



Line Item Adjustments by Estimate

Oct 19, 2023

Contract ID: 221216-A03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J1S3211	0110	CONSTRUCTION SIGNS	Overrun	Overrun	3	Aug 16, 2023	SYSTEM	(\$170.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',17.00000 - 17.00000, 'is applied (if non-zero).								
					7	Oct 16, 2023	SYSTEM	\$170.00									
			Overrun - Total							\$0.00							
			Overrun - Total							\$0.00							
			0110 - Total							\$0.00							
			0120	TYPE III MOVEABLE BARRICADE		Overrun	Overrun	3		Aug 16, 2023	SYSTEM	(\$500.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',250.00000 - 250.00000, 'is applied (if non-zero).				
								7		Oct 16, 2023	SYSTEM	\$500.00					
						Overrun - Total								\$0.00			
						Overrun - Total								\$0.00			
						0120 - Total								\$0.00			
0180	PERMANENT EROSION CONTROL GEOTEXTILE	Material						7	Oct 16, 2023	SYSTEM	(\$2,204.50)						
								- Total							(\$2,204.50)		
								Material - Total							(\$2,204.50)		
								0180 - Total							(\$2,204.50)		
0350	GALVANIZED STRUCTURAL STEEL PILES (12 IN	Material						4	Sep 5, 2023	SYSTEM	(\$12,714.90)						
			- Total							(\$12,714.90)							
		Material - Total							(\$12,714.90)								
		MaterialCredit			5	Sep 15, 2023	SYSTEM	\$12,714.90									
					- Total								\$12,714.90				
		MaterialCredit - Total							\$12,714.90								
		Overrun		Overrun		6	Oct 2, 2023	SYSTEM	(\$970.20)								
						Overrun - Total							(\$970.20)				
		Overrun - Total							(\$970.20)								
		0350 - Total							(\$970.20)								
0370	PILE POINT REINFORCEMENT	Material			4	Sep 5, 2023	SYSTEM	(\$704.00)									
					- Total							(\$704.00)					
		Material - Total								(\$704.00)							
		MaterialCredit			5	Sep 15, 2023	SYSTEM	\$704.00									
					- Total							\$704.00					
		MaterialCredit - Total								\$704.00							
0370 - Total							\$0.00										
0390	SLAB ON CONCRETE I-GIRDER	Construction Stockpile			7	Oct 16, 2023	SYSTEM	(\$6,722.96)	Payment Estimate Item Adjustment generated Stockpile Transaction								
					- Total							(\$6,722.96)					
		Construction Stockpile - Total								(\$6,722.96)							
		Construction Stockpile STMI			2	Aug 1, 2023	SYSTEM	\$33,614.80									
					- Total							\$33,614.80					
		Construction Stockpile STMI - Total								\$33,614.80							
0390 - Total							\$26,891.84										
0410	TYPE 2 (32 IN.), PRESTRESSED CONC I-GIRD	Construction Stockpile			7	Oct 16, 2023	SYSTEM	(\$116,166.88)	Payment Estimate Item Adjustment generated Stockpile Transaction								
					- Total							(\$116,166.88)					
		Construction Stockpile - Total								(\$116,166.88)							
Construction Stockpile				2	Aug 1, 2023	SYSTEM	\$116,166.88	Payment Estimate Item Adjustment generated Stockpile Transaction									
				- Total							\$116,166.88						



Line Item Adjustments by Estimate

Oct 19, 2023

Contract ID: 221216-A03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J1S3211	0410	TYPE 2 (32 IN.), PRESTRESSED CONC I-GIRD	STMI	- Total					\$116,166.88	
			Construction Stockpile STMI - Total							\$116,166.88
	0410 - Total							\$0.00		
	0450	LAMINATED NEOPRENE BEARING PAD (TAPERED)	Material		7	Oct 16, 2023	SYSTEM		(\$12,480.00)	
			- Total						(\$12,480.00)	
			Material - Total						(\$12,480.00)	
	0450 - Total							(\$12,480.00)		
	J1S3211 - Total								\$11,237.14	
	Overall - Total								\$11,237.14	



Contract Adjustments for Contract - 221216-A03

There are no contract adjustments to display for this contract.