



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2023

Pay Estimate Created Date: August 15, 2023

<b>Progress Estimate Number</b> 8	<b>Contract ID</b> 221216-B04	<b>Pay Period Start</b> August 2, 2023	<b>Original Contract Amount</b> \$7,696,186.95
	<b>Prime Contractor</b> Magruder Paving, LLC	<b>Pay Period End</b> August 15, 2023	<b>Net Change Order Amount</b> \$0.00
			<b>Current Contract Amount</b> \$7,696,186.95

Approval Date		By User
August 15, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	suttoc2
August 16, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lincom
August 17, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2023	November 1, 2023		92.55%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 4, 2023	January 4, 2023	
Letting Date	December 16, 2022	December 16, 2022	
Notice to Proceed Date	February 6, 2023	February 6, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 8			
	This Estimate	Previous	To Date
221216-B04			
Total Posted Items Pay	\$56,190.87	\$7,066,454.90	\$7,122,645.77
Gross Item Adjustments	(\$1,968.82)	(\$67,247.57)	(\$69,216.39)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$54,222.05</b>	\$6,999,207.33	\$7,053,429.38

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2S3215	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$5,000.000	0.5	\$2,500.00
	0020	2153000	SHAPING SLOPES, CLASS III	100F	\$1,400.000	5	\$7,000.00
	0070	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$50.000	2	\$100.00
	0150	6061060	MGS GUARDRAIL	LF	\$32.000	175	\$5,600.00
	0160	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$4,200.000	4	\$16,800.00
	0170	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,200.000	4	\$12,800.00
<b>Project J2S3215 - Total</b>							<b>\$44,800.00</b>
J2S3388	0420	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$50.000	2	\$100.00
	0460	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	LF	\$50.000	22	\$1,100.00
	0470	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	EA	\$500.000	2	\$1,000.00
<b>Project J2S3388 - Total</b>							<b>\$2,200.00</b>
J2S3390	0640	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$50.000	2	\$100.00
	0730	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.180	37,899	\$6,821.82
	0740	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.150	15,127	\$2,269.05
<b>Project J2S3390 - Total</b>							<b>\$9,190.87</b>
<b>Overall - Total</b>							<b>\$56,190.87</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

Revision 3/23/2023



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2023

Pay Estimate Created Date: August 15, 2023

<b>Progress Estimate Number</b> 8	<b>Contract ID</b> 221216-B04 <b>Prime Contractor</b> Magruder Paving, LLC	<b>Pay Period Start</b> August 2, 2023 <b>Pay Period End</b> August 15, 2023	<b>Original Contract Amount</b> \$7,696,186.95 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$7,696,186.95
--------------------------------------	---	---	--

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2S3215	0150	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$88.12)
	0170	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,288.14)
J2S3390	0730	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment				\$302.16
	0740	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment				\$105.28
<b>Total</b>								<b>(\$1,968.82)</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on August 18, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2S3215	FAS-S202(37)	Resurface	161	PIKE	from Business 61 to Route M near Middletown
J2S3378	FAS-S202(44)	Resurface	NN	PIKE	from Route 54 to Route 61 near Bowling Green
J2S3388	FAS-S202(095)	Resurface	161	MONTGOMERY	from Route M to Route I-70 near Danville in Montgomery County
J2S3389	FAS-S202(096)	Seal Coat	UU	PIKE	from Route 61 to Route 54 near Louisiana
J2S3390	FAS-S202(046)	Resurface	BU 61	PIKE	from 0.3 mile south of Route UU to roundabout in Bowling Green

Totals by Job Numbers

Job Number	This Estimate	Previous	To Date
J2S3215	<b>Posted Item Pay</b>	\$44,800.00	\$2,088,671.45
	<b>Gross Item Adjustments</b>	(\$2,376.26)	(\$43,299.42)
	<b>Gross Item Pay</b>	<b>\$42,423.74</b>	<b>\$2,045,372.03</b>
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
<b>Other Contract Adjustments</b>	\$0.00	\$0.00	
J2S3378	<b>Posted Item Pay</b>	\$0.00	\$1,287,120.75
	<b>Gross Item Adjustments</b>	\$0.00	(\$17,778.96)
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$1,269,341.79</b>
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
<b>Other Contract Adjustments</b>	\$0.00	\$0.00	
J2S3388	<b>Posted Item Pay</b>	\$2,200.00	\$2,726,952.31
	<b>Gross Item Adjustments</b>	\$0.00	(\$60,452.11)
	<b>Gross Item Pay</b>	<b>\$2,200.00</b>	<b>\$2,666,500.20</b>
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
<b>Other Contract Adjustments</b>	\$0.00	\$0.00	
J2S3389	<b>Posted Item Pay</b>	\$0.00	\$65,810.20
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$65,810.20</b>
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
<b>Other Contract Adjustments</b>	\$0.00	\$0.00	
J2S3390	<b>Posted Item Pay</b>	\$9,190.87	\$897,900.19
	<b>Gross Item Adjustments</b>	\$407.44	\$54,282.92
	<b>Gross Item Pay</b>	<b>\$9,598.31</b>	<b>\$952,183.11</b>
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
<b>Other Contract Adjustments</b>	\$0.00	\$0.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on August 18, 2023

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221216-B04	J2S3215	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	10.00	0.00	10.00	100F	10.00	\$1,400.00	\$14,000.00
		0001	0030	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	8,140.00	0.00	8,140.00	TONS	4,374.80	\$30.80	\$134,743.84
		0001	0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	398.00	0.00	398.00	TONS	398.00	\$30.80	\$12,258.40
		0001	0050	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	21,523.00	0.00	21,523.00	TONS	21,158.80	\$82.40	\$1,743,485.12
		0001	0060	4071005	TACK COAT	18,618.00	0.00	18,618.00	GAL	16,408.00	\$3.52	\$57,756.16
		0001	0070	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$50.00	\$100.00
		0001	0080	6161005	CONSTRUCTION SIGNS	2,059.00	0.00	2,059.00	SQFT	1,400.00	\$5.50	\$7,700.00
		0001	0090	6161025	CHANNELIZER (TRIM LINE)	250.00	0.00	250.00	EA	0.00	\$10.00	\$0.00
		0001	0100	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$45,000.00	\$45,000.00
		0001	0110	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	172,604.00	0.00	172,604.00	LF	0.00	\$0.13	\$0.00
		0001	0120	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	91,251.00	0.00	91,251.00	LF	0.00	\$0.12	\$0.00
		0001	0130	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	4,675.00	0.00	4,675.00	SQYD	4,675.00	\$5.80	\$27,115.00
		0001	0140	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,179.00	0.00	2,179.00	SQYD	2,179.00	\$7.67	\$16,712.93
		0010	0150	6061060	MGS GUARDRAIL	325.00	0.00	325.00	LF	325.00	\$32.00	\$10,400.00
		0010	0160	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	8.00	EA	8.00	\$4,200.00	\$33,600.00
		0010	0170	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	8.00	\$3,200.00	\$25,600.00
<b>Project J2S3215 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$2,133,471.45</b>
J2S3378	J2S3378	0001	0180	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$9,000.00	\$9,000.00
		0001	0190	2153000	SHAPING SLOPES, CLASS III	21.00	0.00	21.00	100F	21.00	\$1,400.00	\$29,400.00
		0001	0200	3105002	GRAVEL (A) OR CRUSHED STONE (B)	314.00	0.00	314.00	TONS	155.90	\$132.83	\$20,708.20
		0001	0210	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	11,449.60	0.00	11,449.60	TONS	11,449.60	\$86.04	\$985,123.58
		0001	0220	4071005	TACK COAT	10,687.00	0.00	10,687.00	GAL	9,223.00	\$3.52	\$32,464.96
		0001	0230	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$50.00	\$100.00
		0001	0240	6161005	CONSTRUCTION SIGNS	733.00	0.00	733.00	SQFT	724.00	\$5.50	\$3,982.00
		0001	0250	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	35.00	\$10.00	\$350.00
		0001	0260	6161033	DIRECTIONAL INDICATOR BARRICADE	18.00	0.00	18.00	EA	18.00	\$25.00	\$450.00
		0001	0270	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	1.00	\$1,000.00	\$1,000.00
		0001	0280	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$29,400.00	\$29,400.00
		0001	0290	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	22.00	0.00	22.00	LF	22.00	\$50.00	\$1,100.00
		0001	0300	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	3.00	0.00	3.00	EA	3.00	\$300.00	\$900.00
		0001	0310	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	118,090.00	0.00	118,090.00	LF	118,090.00	\$0.13	\$15,351.70
		0001	0320	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	103,918.00	0.00	103,918.00	LF	103,918.00	\$0.12	\$12,470.16
		0001	0330	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,591.00	0.00	1,591.00	SQYD	1,591.00	\$11.85	\$18,853.35
		0001	0340	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,006.00	0.00	2,006.00	SQYD	1,672.00	\$9.40	\$15,716.80
		0010	0355	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,175.00	0.00	1,175.00	LF	1,175.00	\$50.00	\$58,750.00
		0010	0365	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$4,200.00	\$16,800.00
		0010	0375	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	11.00	0.00	11.00	EA	11.00	\$3,200.00	\$35,200.00
		<b>Project J2S3378 - Total Value Posted to Date as of Report Generated Date</b>										
J2S3388	J2S3388	0001	0390	3105002	GRAVEL (A) OR CRUSHED STONE (B)	564.00	0.00	564.00	TONS	307.40	\$84.66	\$26,024.48
		0001	0400	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	28,937.40	0.00	28,937.40	TONS	28,779.70	\$84.52	\$2,432,460.24
		0001	0410	4071005	TACK COAT	26,779.00	0.00	26,779.00	GAL	23,608.00	\$3.52	\$83,100.16
		0001	0420	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$50.00	\$100.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221216-B04	J2S3388	0001	0430	6161005	CONSTRUCTION SIGNS	2,304.00	0.00	2,304.00	SQFT	1,468.00	\$5.50	\$8,074.00
		0001	0440	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	0.00	\$10.00	\$0.00
		0001	0450	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$71,550.00	\$71,550.00
		0001	0460	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	22.00	0.00	22.00	LF	22.00	\$50.00	\$1,100.00
		0001	0470	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00
		0001	0480	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	219,325.00	0.00	219,325.00	LF	0.00	\$0.13	\$0.00
		0001	0490	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	171,971.00	0.00	171,971.00	LF	0.00	\$0.12	\$0.00
		0001	0500	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,112.00	0.00	2,112.00	LF	0.00	\$1.00	\$0.00
		0001	0510	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	18,611.00	0.00	18,611.00	SQYD	18,611.00	\$3.57	\$66,441.27
		0001	0520	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5,919.00	0.00	5,919.00	SQYD	5,919.00	\$6.64	\$39,302.16
<b>Project J2S3388 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$2,729,152.32</b>
J2S3389	0001	0530	4091048	EMULSIFIED ASPHALT, SEAL COAT	35,166.00	0.00	35,166.00	GAL	0.00	\$3.61	\$0.00	
	0001	0540	4094012	SEAL COAT AGGREGATE, GRADE B2	109,895.00	0.00	109,895.00	SQYD	59,895.00	\$0.76	\$45,520.20	
	0001	0550	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$50.00	\$0.00	
	0001	0560	6161005	CONSTRUCTION SIGNS	963.00	0.00	963.00	SQFT	580.00	\$5.50	\$3,190.00	
	0001	0570	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	0.00	\$10.00	\$0.00	
	0001	0580	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$17,100.00	\$17,100.00	
	0001	0590	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	89,517.00	0.00	89,517.00	LF	0.00	\$0.13	\$0.00	
	0001	0600	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	74,914.00	0.00	74,914.00	LF	0.00	\$0.12	\$0.00	
	0001	0610	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	11.00	0.00	11.00	LF	0.00	\$10.00	\$0.00	
	<b>Project J2S3389 - Total Value Posted to Date as of Report Generated Date</b>											
J2S3390	0001	0620	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	7,456.20	0.00	7,456.20	TONS	7,013.70	\$95.10	\$667,002.87	
	0001	0630	4071005	TACK COAT	8,020.00	0.00	8,020.00	GAL	6,213.00	\$3.52	\$21,869.76	
	0001	0640	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$50.00	\$100.00	
	0001	0650	6161005	CONSTRUCTION SIGNS	1,811.00	0.00	1,811.00	SQFT	562.00	\$5.50	\$3,091.00	
	0001	0660	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	50.00	\$10.00	\$500.00	
	0001	0670	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$8,500.00	\$17,000.00	
	0001	0680	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$23,000.00	\$23,000.00	
	0001	0690	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	84.00	0.00	84.00	LF	84.00	\$6.00	\$504.00	
	0001	0700	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	48.00	0.00	48.00	LF	48.00	\$25.00	\$1,200.00	
	0001	0710	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	60.00	0.00	60.00	LF	0.00	\$25.00	\$0.00	
	0001	0720	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	2.00	0.00	2.00	EA	2.00	\$300.00	\$600.00	
	0001	0730	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	37,899.00	0.00	37,899.00	LF	37,899.00	\$0.18	\$6,821.82	
	0001	0740	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	15,127.00	0.00	15,127.00	LF	15,127.00	\$0.15	\$2,269.05	
	0001	0750	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	78,808.00	0.00	78,808.00	SQYD	78,808.00	\$2.07	\$163,132.56	
	<b>Project J2S3390 - Total Value Posted to Date as of Report Generated Date</b>											
<b>221216-B04 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$7,122,645.78</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 18, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**Project: J2S3215**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	8/8/23	8/9/23	0.50	LS		8.856		8.969		
0020	2153000	SHAPING SLOPES, CLASS III	8/8/23	8/9/23	5.00	100F		8.856		8.969		
0070	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	8/9/23	8/10/23	2.00	EA		.5				
0150	6061060	MGS GUARDRAIL	8/8/23	8/9/23	175.00	LF		8.856		8.969		
0160	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	8/8/23	8/9/23	4.00	EA		8.856		8.969		
0170	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8/8/23	8/9/23	4.00	EA		8.856		8.969		

**Project: J2S3388**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0420	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	8/9/23	8/10/23	2.00	EA		41				
0460	6200015	PREF THERMO PVMT MARK, 24 IN WHIT	8/9/23	8/10/23	22.00	LF		36.298		36.308		
0470	6200033	PREF THERMO PVMT MARK, R/R XING	8/9/23	8/10/23	2.00	EA		36.269		36.366		

**Project: J2S3390**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0640	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	8/7/23	8/8/23	2.00	EA		1.00				
0730	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	8/7/23	8/8/23	37,899.00	LF		.507		2.797		
0740	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	8/7/23	8/8/23	15,127.00	LF		.507		2.797		

**The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J2S3215	0080	July 11, 2023	1400	W08-12 48x48 16.00 NO CENTER LINE		4.702		1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		4.737		1.00	16.00			16.00
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		5.000		1.00	8.75			8.75
				W020-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		5.049		1.00	16.00			16.00
				W020-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		5.10		1.00	16.00			16.00
				W020-4 48x48 16.00 ONE LANE ROAD AHEAD		5.210		1.00	16.00			16.00
				W020-4 48x48 16.00 ONE LANE ROAD AHEAD		5.268		1.00	16.00			16.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		5.370		1.00	16.00			16.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		5.425		1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		5.673		1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		5.712		1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		5.728		1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		5.765		1.00	16.00			16.00
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		6.197		1.00	8.75			8.75
				W08-11 48x48 16.00 UNEVEN LANES		6.93		1.00	16.00			16.00
				W08-12 48x48 16.00 NO CENTER LINE		6.967		1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		6.974		1.00	16.00			16.00
				W08-12 48x48 16.00 NO CENTER LINE		7.006		1.00	16.00			16.00
				W08-12 48x48 16.00 NO CENTER LINE		7.030		1.00	16.00			16.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		7.0429		2.00	16.00			32.00
				W08-11 48x48 16.00 UNEVEN LANES		7.067		1.00	16.00			16.00
				W08-12 48x48 16.00 NO CENTER LINE		7.069		1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		7.105		1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		7.706		1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		8.10		1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		8.736		1.00	16.00			16.00
				W08-12 48x48 16.00 NO CENTER LINE		8.761		1.00	16.00			16.00
				W08-12 48x48 16.00 NO CENTER LINE		9.111		1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		9.150		1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		9.797		1.00	16.00			16.00
				W020-4 48x48 16.00 ONE LANE ROAD AHEAD		.910		1.00	16.00			16.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		.940		1.00	16.00			16.00
				W020-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		1.017		1.00	16.00			16.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 18, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J2S3215	0080	July 11, 2023	1400	GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		1.071		1.00	4.50			4.50
				GO20-2 48x24 8.00 END ROAD WORK		1.071		1.00	8.00			8.00
				CONST-7 48x24 8.00 RATE OUR WORK ZONE		1.071		1.00	8.00			8.00
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.192		1.00	10.00			10.00
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		1.212		2.00	8.75			17.50
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		1.299		1.00	12.00			12.00
				WO8-12 48x48 16.00 NO CENTER LINE		1.352		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		1.394		1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.805		1.00	16.00			16.00
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		1.812		1.00	8.75			8.75
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		1.984		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		10.177		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		10.888		1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		10.930		1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		11.000		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		11.04		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		11.803		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		12.089		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		12.855		1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		12.880		1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		12.966		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		13.000		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		13.768		1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		13.792		1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		13.940		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		13.997		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		15.036		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		15.098		1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		15.13		1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		16.066		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		16.098		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		16.258		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		17.156		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		17.346		1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		17.386		1.00	16.00			16.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		18.345		1.00	12.00			12.00
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		18.490		1.00	10.00			10.00
				GO20-2 48x24 8.00 END ROAD WORK		18.490		1.00	8.00			8.00
				CONST-7 48x24 8.00 RATE OUR WORK ZONE		18.715		1.00	8.00			8.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		2.131		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		2.210		1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		2.237		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		2.421		1.00	16.00			16.00
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		2.880		1.00	8.75			8.75
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		2.934		1.00	8.75			8.75
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		3.100		1.00	8.75			8.75
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		3.333		1.00	8.75			8.75
				WO8-11 48x48 16.00 UNEVEN LANES		3.336		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		3.400		1.00	16.00			16.00





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 18, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post				
J2S3215	0080	July 11, 2023	1400	W08-12 48x48 16.00 NO CENTER LINE		3.547		1.00	16.00			16.00				
				W08-11 48x48 16.00 UNEVEN LANES		3.581		1.00	16.00			16.00				
				W08-12 48x48 16.00 NO CENTER LINE		3.588		1.00	16.00			16.00				
				W08-11 48x48 16.00 UNEVEN LANES		3.622		1.00	16.00			16.00				
				W08-11 48x48 16.00 UNEVEN LANES		4.444		1.00	16.00			16.00				
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		4.473		1.00	8.75			8.75				
				W08-11 48x48 16.00 UNEVEN LANES		4.483		1.00	16.00			16.00				
				W08-12 48x48 16.00 NO CENTER LINE		4.483		1.00	16.00			16.00				
				W08-12 48x48 16.00 NO CENTER LINE		4.523		1.00	16.00			16.00				
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		4.615		1.00	16.00			16.00				
				W08-12 48x48 16.00 NO CENTER LINE		4.662		1.00	16.00			16.00				
				W08-11 48x48 16.00 UNEVEN LANES		4.697		1.00	16.00			16.00				
				<b>0080 - Total</b>												<b>1400</b>
				J2S3378	0240	April 28, 2023	76	GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES	.025			1.00	10.00			10.00
GO20-2 48x24 8.00 END ROAD WORK	.025							1.00	8.00			8.00				
CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE	.035							1.00	12.00			12.00				
CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE	10.852							1.00	12.00			12.00				
GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES	10.952							1.00	10.00			10.00				
GO20-2 48x24 8.00 END ROAD WORK	10.952							1.00	8.00			8.00				
CONST-7 48x24 8.00 RATE OUR WORK ZONE	11.052							1.00	8.00			8.00				
CONST-7 48x24 8.00 RATE OUR WORK ZONE	.015							1.00	8.00			8.00				
May 2, 2023	232	GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR	1.530							1.00	8.75			8.75		
		GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR	.851							1.00	8.75			8.75		
		W020-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS	.8							1.00	16.00			16.00		
		W020-4 48x48 16.00 ONE LANE ROAD AHEAD	.7							1.00	16.00			16.00		
		GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR	.687							1.00	8.75			8.75		
		GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR	.641							1.00	8.75			8.75		
		GO20-4 36x18 4.50 PILOT CAR FOLLOW ME	.6					1.00	4.50			4.50				
		W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	.6					1.00	16.00			16.00				
		W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	1.7					1.00	16.00			16.00				
		W020-4 48x48 16.00 ONE LANE ROAD AHEAD	1.8					1.00	16.00			16.00				
		W020-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS	1.9					1.00	16.00			16.00				
		W020-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS	2.3					1.00	16.00			16.00				
		W020-4 48x48 16.00 ONE LANE ROAD AHEAD	2.4					1.00	16.00			16.00				
		W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	2.5					1.00	16.00			16.00				
		W020-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS	4.6					1.00	16.00			16.00				
		W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	4.8					1.00	16.00			16.00				
		W020-4 48x48 16.00 ONE LANE ROAD AHEAD	4.7					1.00	16.00			16.00				
		May 9, 2023	416			W08-12 48x48 16.00 NO CENTER LINE	8.921			1.00	16.00			16.00		
						W08-12 48x48 16.00 NO CENTER LINE	8.775			1.00	16.00			16.00		
						W08-11 48x48 16.00 UNEVEN LANES	8.756			1.00	16.00			16.00		
W08-11 48x48 16.00 UNEVEN LANES	7.825							1.00	16.00			16.00				
W08-11 48x48 16.00 UNEVEN LANES	7.268							1.00	16.00			16.00				
W08-11 48x48 16.00 UNEVEN LANES	6.777							1.00	16.00			16.00				
W08-12 48x48 16.00 NO CENTER LINE	6.746							1.00	16.00			16.00				
W08-12 48x48 16.00 NO CENTER LINE	6.539							1.00	16.00			16.00				
W08-11 48x48 16.00 UNEVEN LANES	6.508							1.00	16.00			16.00				
W08-12 48x48 16.00 NO CENTER LINE	5.667					1.00	16.00			16.00						
W08-11 48x48 16.00 UNEVEN LANES	5.551			1.00	16.00			16.00								
W08-11 48x48 16.00 UNEVEN LANES	4.613			1.00	16.00			16.00								



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 18, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J2S3378	0240	May 9, 2023	416	LANES								
				WO8-12 48x48 16.00 NO CENTER LINE		4.576		1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		4.410		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		4.377		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		3.515		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		3.333		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		2.44		1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		2.42		1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		2.268		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		2.24		1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		10.873		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		1.365		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		1.167		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		8.937		1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		.15		1.00	16.00			16.00
				<b>0240 - Total</b>								<b>723.5</b>
J2S3388	0430	July 18, 2023	604	CONST-7 48x24 8.00 RATE OUR WORK ZONE		17.876		1.00	8.00			8.00
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		18.029		1.00	10.00			10.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		18.154		1.00	12.00			12.00
				GO20-2 48x24 8.00 END ROAD WORK		18.154		1.00	8.00			8.00
				WO8-12 48x48 16.00 NO CENTER LINE		18.251		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		18.298		1.00	16.00			16.00
				WQ20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		18.500		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		18.612		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		19.000		1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		19.676		1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		19.755		1.00	16.00			16.00
				WQ20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		19.796		1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		19.834		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		19.891		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		20.953		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		21.724		1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		21.868		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		21.906		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		22.773		1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		22.809		1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		22.989		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		23.019		1.00	16.00			16.00
				WQ20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		24.025		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		24.030		1.00	16.00			16.00
				WQ20-4 48x48 16.00 ONE LANE ROAD AHEAD		24.125		1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		24.208		1.00	16.00			16.00
				WQ20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		24.225		1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		24.263		1.00	16.00			16.00
				WQ20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		27		1.00	16.00			16.00
				WQ20-4 48x48 16.00 ONE LANE ROAD AHEAD		27.070		1.00	16.00			16.00
				WQ20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		27.170		1.00	16.00			16.00
				WQ20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		27.345		1.00	16.00			16.00
				WQ20-4 48x48 16.00 ONE LANE ROAD AHEAD		27.450		1.00	16.00			16.00
				WQ20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		27.550		1.00	16.00			16.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 18, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post				
J2S3388	0430	July 18, 2023	604	W020-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		29.775		1.00	16.00			16.00				
				W020-4 48x48 16.00 ONE LANE ROAD AHEAD		29.9		1.00	16.00			16.00				
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		30.005		1.00	16.00			16.00				
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		41.753		1.00	10.00			10.00				
				CONST-7 48x24 8.00 RATE OUR WORK ZONE		41.773		1.00	8.00			8.00				
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		41.793		1.00	12.00			12.00				
				GO20-2 48x24 8.00 END ROAD WORK		41.793		1.00	8.00			8.00				
				July 31, 2023	864	W08-12 48x48 16.00 NO CENTER LINE		24.397		1.00	16.00					16.00
						W08-12 48x48 16.00 NO CENTER LINE		41.560		1.00	16.00					16.00
		W08-11 48x48 16.00 UNEVEN LANES				25.248		1.00	16.00					16.00		
		W08-11 48x48 16.00 UNEVEN LANES				25.5		1.00	16.00					16.00		
		W08-11 48x48 16.00 UNEVEN LANES				26.348		1.00	16.00					16.00		
		W08-12 48x48 16.00 NO CENTER LINE				26.370		1.00	16.00					16.00		
		W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD				26.424		1.00	16.00					16.00		
		W08-12 48x48 16.00 NO CENTER LINE				26.483		1.00	16.00					16.00		
		W08-11 48x48 16.00 UNEVEN LANES				26.489		1.00	16.00					16.00		
		W08-11 48x48 16.00 UNEVEN LANES				27.067		1.00	16.00					16.00		
		W08-12 48x48 16.00 NO CENTER LINE				27.115		1.00	16.00					16.00		
		W08-11 48x48 16.00 UNEVEN LANES				27.624		1.00	16.00					16.00		
		W08-12 48x48 16.00 NO CENTER LINE				28.741		1.00	16.00					16.00		
		W08-11 48x48 16.00 UNEVEN LANES				28.794		1.00	16.00					16.00		
		W08-11 48x48 16.00 UNEVEN LANES				29.154		1.00	16.00					16.00		
		W08-12 48x48 16.00 NO CENTER LINE				29.181		1.00	16.00					16.00		
		W08-11 48x48 16.00 UNEVEN LANES				29.81		1.00	16.00					16.00		
		W08-11 48x48 16.00 UNEVEN LANES				30.269		1.00	16.00					16.00		
		W08-12 48x48 16.00 NO CENTER LINE				30.468		1.00	16.00					16.00		
		W08-11 48x48 16.00 UNEVEN LANES				30.516		1.00	16.00					16.00		
W08-11 48x48 16.00 UNEVEN LANES		31.316		1.00	16.00					16.00						
W08-12 48x48 16.00 NO CENTER LINE		31.346		1.00	16.00					16.00						
W08-11 48x48 16.00 UNEVEN LANES		31.466		1.00	16.00					16.00						
W08-11 48x48 16.00 UNEVEN LANES		32.313		1.00	16.00					16.00						
W08-11 48x48 16.00 UNEVEN LANES		32.547		1.00	16.00					16.00						
W08-12 48x48 16.00 NO CENTER LINE		32.592		1.00	16.00					16.00						
W08-12 48x48 16.00 NO CENTER LINE		33.277		1.00	16.00					16.00						
W08-11 48x48 16.00 UNEVEN LANES		33.300		1.00	16.00					16.00						
W08-11 48x48 16.00 UNEVEN LANES		33.659		1.00	16.00					16.00						
W08-11 48x48 16.00 UNEVEN LANES		34.333		1.00	16.00					16.00						
W08-12 48x48 16.00 NO CENTER LINE		34.743		1.00	16.00					16.00						
W08-11 48x48 16.00 UNEVEN LANES		34.794		1.00	16.00					16.00						
W08-11 48x48 16.00 UNEVEN LANES		35.465		1.00	16.00					16.00						
W08-12 48x48 16.00 NO CENTER LINE		35.51		1.00	16.00					16.00						
W08-11 48x48 16.00 UNEVEN LANES		35.627		1.00	16.00					16.00						
W08-12 48x48 16.00 NO CENTER LINE		36.652		1.00	16.00					16.00						
W08-11 48x48 16.00 UNEVEN LANES		36.67		1.00	16.00					16.00						
W08-11 48x48 16.00 UNEVEN LANES		37.109		1.00	16.00					16.00						
W08-12 48x48 16.00 NO CENTER LINE		37.167		1.00	16.00					16.00						
W08-11 48x48 16.00 UNEVEN LANES		37.316		1.00	16.00					16.00						
W08-11 48x48 16.00 UNEVEN LANES		38.208		1.00	16.00					16.00						
W08-12 48x48 16.00 NO CENTER LINE		38.322		1.00	16.00					16.00						



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 18, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J2S3388	0430	July 31, 2023	864	W08-11 LANES 48x48 16.00 UNEVEN		38.370		1.00	16.00			16.00
				W08-12 LINE 48x48 16.00 NO CENTER		39.286		1.00	16.00			16.00
				W08-11 LANES 48x48 16.00 UNEVEN		39.298		1.00	16.00			16.00
				W08-11 LANES 48x48 16.00 UNEVEN		39.312		1.00	16.00			16.00
				W08-12 LINE 48x48 16.00 NO CENTER		39.376		1.00	16.00			16.00
				W08-11 LANES 48x48 16.00 UNEVEN		40.463		1.00	16.00			16.00
				W08-12 LINE 48x48 16.00 NO CENTER		41.312		1.00	16.00			16.00
				W08-11 LANES 48x48 16.00 UNEVEN		41.341		1.00	16.00			16.00
				W08-11 LANES 48x48 16.00 UNEVEN		41.508		1.00	16.00			16.00
				W08-11 LANES 48x48 16.00 UNEVEN		24.433		1.00	16.00			16.00
	<b>0430 - Total</b>											<b>1436</b>
J2S3389	0560	July 18, 2023	580	W08-7a 6x36 9.00 FRESH OIL/LOOSE GRAVEL		2.386		1.00	9.00			9.00
				W08-12 48x48 16.00 NO CENTER LINE		2.444		1.00	16.00			16.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		2.47		1.00	16.00			16.00
				W020-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		2.47		1.00	16.00			16.00
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		2.47		1.00	8.75			8.75
				W08-12 48x48 16.00 NO CENTER LINE		2.606		1.00	16.00			16.00
				W08-7a 6x36 9.00 FRESH OIL/LOOSE GRAVEL		2.981		1.00	9.00			9.00
				W08-7a 6x36 9.00 FRESH OIL/LOOSE GRAVEL		3.666		1.00	9.00			9.00
				W020-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		3.677		1.00	16.00			16.00
				W020-4 48x48 16.00 ONE LANE ROAD AHEAD		3.772		1.00	16.00			16.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		3.839		1.00	16.00			16.00
				W08-7a 6x36 9.00 FRESH OIL/LOOSE GRAVEL		4.006		1.00	9.00			9.00
				W08-12 48x48 16.00 NO CENTER LINE		4.045		1.00	16.00			16.00
				W08-12 48x48 16.00 NO CENTER LINE		4.868		1.00	16.00			16.00
				W08-7a 6x36 9.00 FRESH OIL/LOOSE GRAVEL		4.913		1.00	9.00			9.00
				W08-7a 6x36 9.00 FRESH OIL/LOOSE GRAVEL		5.079		1.00	9.00			9.00
				W020-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		5.547		1.00	16.00			16.00
				W020-4 48x48 16.00 ONE LANE ROAD AHEAD		5.633		1.00	16.00			16.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		5.732		1.00	16.00			16.00
				W08-7a 6x36 9.00 FRESH OIL/LOOSE GRAVEL		6.022		1.00	9.00			9.00
				W08-7a 6x36 9.00 FRESH OIL/LOOSE GRAVEL		6.070		1.00	9.00			9.00
				W08-12 48x48 16.00 NO CENTER LINE		6.111		1.00	16.00			16.00
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		6.330		1.00	8.75			8.75
				W08-7a 6x36 9.00 FRESH OIL/LOOSE GRAVEL		7.185		1.00	9.00			9.00
				W08-12 48x48 16.00 NO CENTER LINE		7.751		1.00	16.00			16.00
				W08-7a 6x36 9.00 FRESH OIL/LOOSE GRAVEL		7.795		1.00	9.00			9.00
				W08-7a 6x36 9.00 FRESH OIL/LOOSE GRAVEL		8.345		1.00	9.00			9.00
				W08-12 48x48 16.00 NO CENTER LINE		8.394		1.00	16.00			16.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		8.444		1.00	12.00			12.00
				W020-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		8.501		1.00	16.00			16.00
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		8.593		1.00	10.00			10.00
				W020-4 48x48 16.00 ONE LANE ROAD AHEAD		8.600		1.00	16.00			16.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		8.697		1.00	16.00			16.00
				GO20-2 48x24 8.00 END ROAD WORK		8.697		1.00	8.00			8.00
				CONST-7 48x24 8.00 RATE OUR WORK ZONE		8.697		1.00	8.00			8.00
				CONST-7 48x24 8.00 RATE OUR WORK ZONE		.000		1.00	8.00			8.00
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		.050		1.00	10.00			10.00
				GO20-2 48x24 8.00 END ROAD WORK		.050		1.00	8.00			8.00
				CONST-8 48x36 12.00 WORK		.2340		1.00	12.00			12.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 18, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J2S3389	0560	July 18, 2023	580	ZONE NO PHONE ZONE								
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		.280		1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		.3075		1.00	16.00			16.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		.320		1.00	16.00			16.00
				WO8-7a 6x36 9.00 FRESH OIL/LOOSE GRAVEL		.3508		1.00	9.00			9.00
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		.390		1.00	16.00			16.00
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		1.265		1.00	8.75			8.75
				WO8-7a 6x36 9.00 FRESH OIL/LOOSE GRAVEL		1.346		1.00	9.00			9.00
				WO8-7a 6x36 9.00 FRESH OIL/LOOSE GRAVEL		1.397		1.00	9.00			9.00
				<b>0560 - Total</b>								<b>580.25</b>
J2S3390	0650	April 28, 2023	256	GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		.303		1.00	10.00			10.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		4.296		1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		.212		1.00	16.00			16.00
				GO20-2 48x24 8.00 END ROAD WORK		.303		1.00	8.00			8.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		.344		1.00	12.00			12.00
				CONST-5 96x48 32.00 POINT OF PRESENCE		.428		1.00	32.00			32.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		2.0		2.00	16.00			32.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		2.581		1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		3.461		1.00	16.00			16.00
				CONST-5 96x48 32.00 POINT OF PRESENCE		3.841		1.00	32.00			32.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		3.963		1.00	12.00			12.00
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		4.081		1.00	10.00			10.00
				GO20-2 48x24 8.00 END ROAD WORK		4.081		1.00	8.00			8.00
				CONST-7 72x36 18.00 RATE OUR WORK ZONE		4.181		1.00	18.00			18.00
				CONST-7 72x36 18.00 RATE OUR WORK ZONE		.255		1.00	18.00			18.00
		May 18, 2023	258	WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		.467		1.00	16.00			16.00
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		.427		1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		.407		1.00	16.00			16.00
				GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		.507		1.00	4.50			4.50
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		4.181		1.00	16.00			16.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		4.121		1.00	16.00			16.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		2.303		1.00	16.00			16.00
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		2.323		1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		2.353		1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		2.722		1.00	16.00			16.00
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		2.742		1.00	16.00			16.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		2.772		1.00	16.00			16.00
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		3.057		1.00	8.75			8.75
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		3.400		1.00	8.75			8.75
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		3.515		1.00	8.75			8.75
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		3.535		1.00	8.75			8.75
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		3.700		1.00	8.75			8.75
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		3.972		1.00	8.75			8.75
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		4.121		1.00	16.00			16.00
		May 22, 2023	48	WO8-12 48x48 16.00 NO CENTER LINE		.488		1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		2.593		1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		3.818		1.00	16.00			16.00
				<b>0650 - Total</b>								<b>553</b>



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221216-B04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J2S3215	0030	MISC. AGGREGATE FOR BASE	Other Item Adjustment	OTHR	5	Jul 5, 2023	shrmt1	(\$883.34)	Moisture deduction for being over 2% moisture. 6-28 had 4.83 % moisture for a deduction of \$437.36 and on 6-29 had a 4.16% moisture for a deduction of \$445.98.			
					7	Aug 2, 2023	shrmt1	(\$2,198.93)	This deduction is for moisture above 2% for the period 7-24 through 7-31. Moisture ran between 3.1 to 4.7 percent.			
					OTHR - Total				(\$3,082.27)			
					Other Item Adjustment - Total				(\$3,082.27)			
	0030 - Total								(\$3,082.27)			
	0050	0050	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	Other Item Adjustment	ACAD	5	Jul 5, 2023	shrmt1	(\$3,113.72)	Asphalt price index for 6-26 to 6-28		
						6	Jul 17, 2023	shrmt1	(\$5,085.33)	asphalt price index for period from 7-6 through 7-13		
						ACAD - Total				(\$8,199.05)		
						Other Item Adjustment - Total				(\$8,199.05)		
		Price FUEL					5	Jul 5, 2023	SYSTEM	(\$11,738.12)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							6	Jul 17, 2023	SYSTEM	(\$22,656.24)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							- Total				(\$34,394.36)	
							Price FUEL - Total				(\$34,394.36)	
		0050 - Total									(\$42,593.41)	
		0150	0150	MGS GUARDRAIL	Construction Stockpile		7	Aug 2, 2023	SYSTEM	(\$4,806.38)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	8						Aug 15, 2023	SYSTEM	(\$88.12)	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total								(\$4,894.50)			
	Construction Stockpile - Total								(\$4,894.50)			
	Construction Stockpile STMI					1	May 2, 2023	SYSTEM	\$4,894.50	Payment Estimate Item Adjustment generated Stockpile Transaction		
						- Total				\$4,894.50		
Construction Stockpile STMI - Total								\$4,894.50				
0150 - Total									\$0.00			
0160	0160	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		7	Aug 2, 2023	SYSTEM	(\$16,400.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total				(\$16,400.00)			
					Construction Stockpile - Total				(\$16,400.00)			
					Construction Stockpile STMI				1	May 2, 2023	SYSTEM	\$16,400.00
	- Total								\$16,400.00			
	Construction Stockpile STMI - Total				\$16,400.00							
0160 - Total					\$0.00							
0170	0170	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		7	Aug 2, 2023	SYSTEM	(\$12,711.86)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					8	Aug 15, 2023	SYSTEM	(\$2,288.14)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total				(\$15,000.00)			
					Construction Stockpile - Total				(\$15,000.00)			
	Construction Stockpile STMI				1	May 2, 2023	SYSTEM	\$15,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total				\$15,000.00			
Construction Stockpile STMI - Total				\$15,000.00								
0170 - Total					\$0.00							
J2S3215 - Total									(\$45,675.68)			
J2S3378	0210	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	Other Item Adjustment	ACAD	2	May 15, 2023	shrmt1	(\$4,293.65)	This deduction is for asphalt price index for the dates of 5-2 through 5-9.			
					ACAD - Total				(\$4,293.65)			
					Other Item Adjustment - Total				(\$4,293.65)			



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221216-B04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J2S3378	0210	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	Price FUEL		2	May 15, 2023	SYSTEM	(\$2,875.62)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL								
					2	May 15, 2023	SYSTEM	(\$11,949.32)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL								
	- Total								(\$14,824.94)								
	Price FUEL - Total								(\$14,824.94)								
	0210 - Total								(\$19,118.59)								
	0310	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	4	Jun 16, 2023	shrmt1		\$716.12	93% of stripe at 105% pay for an adjustment of 716.12 7% of stripe at 100% pay							
									REFL - Total								\$716.12
									Other Item Adjustment - Total								\$716.12
	0310 - Total								\$716.12								
	0320	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	4	Jun 16, 2023	shrmt1		\$623.51	100% of stripe at 105% pay for an adjustment of 623.51							
									REFL - Total								\$623.51
									Other Item Adjustment - Total								\$623.51
	0320 - Total								\$623.51								
	0355	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		3	Jun 2, 2023	SYSTEM		(\$21,408.50)	Payment Estimate Item Adjustment generated Stockpile Transaction							
									- Total								(\$21,408.50)
			Construction Stockpile - Total								(\$21,408.50)						
			Construction Stockpile STMI		1	May 2, 2023	SYSTEM		\$21,408.50	Payment Estimate Item Adjustment generated Stockpile Transaction							
									- Total								\$21,408.50
	Construction Stockpile STMI - Total								\$21,408.50								
	0355 - Total								\$0.00								
0365	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		3	Jun 2, 2023	SYSTEM		(\$8,200.00)	Payment Estimate Item Adjustment generated Stockpile Transaction								
								- Total								(\$8,200.00)	
		Construction Stockpile - Total								(\$8,200.00)							
		Construction Stockpile STMI		1	May 2, 2023	SYSTEM		\$8,200.00	Payment Estimate Item Adjustment generated Stockpile Transaction								
								- Total								\$8,200.00	
Construction Stockpile STMI - Total								\$8,200.00									
0365 - Total								\$0.00									
0375	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		3	Jun 2, 2023	SYSTEM		(\$20,625.00)	Payment Estimate Item Adjustment generated Stockpile Transaction								
								- Total								(\$20,625.00)	
		Construction Stockpile - Total								(\$20,625.00)							
		Construction Stockpile STMI		1	May 2, 2023	SYSTEM		\$20,625.00	Payment Estimate Item Adjustment generated Stockpile Transaction								
								- Total								\$20,625.00	
Construction Stockpile STMI - Total								\$20,625.00									
0375 - Total								\$0.00									
J2S3378 - Total								(\$17,778.96)									
J2S3388	0390	GRAVEL (A) OR CRUSHED STONE (B)	Other Item Adjustment	OTHR	7	Aug 2, 2023	shrmt1	(\$145.95)	this deduction is for moisture that was ran on 7-25, with moisture of 4.4 percent on that date								
								OTHR - Total								(\$145.95)	
								Other Item Adjustment - Total								(\$145.95)	
	0390 - Total								(\$145.95)								
0400	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	Other Item Adjustment	ACAD	5	Jul 5, 2023	shrmt1		(\$775.12)	Asphalt price index for 6-29								
				6	Jul 17, 2023	shrmt1		(\$2,206.51)	asphalt price index for period from 7-5 through 7-7								
				7	Aug 2, 2023	shrmt1		(\$8,170.53)	This asphalt price index is for the period 7-19 through 7-28								



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221216-B04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J2S3388	0400	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	Other Item Adjustment	ACAD - Total						(\$11,152.16)		
				Other Item Adjustment - Total						(\$11,152.16)		
			Price FUEL		5	Jul 5, 2023	SYSTEM	(\$2,922.04)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					6	Jul 17, 2023	SYSTEM	(\$9,830.47)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					7	Aug 2, 2023	SYSTEM	(\$36,401.49)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					- Total				(\$49,154.00)			
			Price FUEL - Total					(\$49,154.00)				
			0400 - Total					(\$60,306.16)				
			J2S3388 - Total					(\$60,452.11)				
			J2S3390	0620	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	Other Item Adjustment	ACAD				3	Jun 2, 2023
ACAD - Total									(\$2,805.48)			
Other Item Adjustment	OTHR					3	Jun 2, 2023	shrmt1	\$33,350.14	this bonus is for SP095 for job number J2S3390 super lot 1		
	OTHR					4	Jun 16, 2023	shrmt1	\$12,809.51	IRI bonus for south bound of 5708.06 and north bound 7101.45		
	OTHR					4	Jun 16, 2023	shrmt1	\$20,010.09	This bonus is for the TSR		
OTHR - Total								\$66,169.74				
Other Item Adjustment - Total								\$63,364.26				
Price FUEL		3				Jun 2, 2023	SYSTEM	(\$9,081.34)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
	- Total						(\$9,081.34)					
Price FUEL - Total							(\$9,081.34)					
0620 - Total					\$54,282.92							
0730	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL				8	Aug 15, 2023	suttoc2	\$302.16		
			REFL - Total						\$302.16			
		Other Item Adjustment - Total						\$302.16				
0730 - Total					\$302.16							
0740	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL				8	Aug 15, 2023	suttoc2	\$105.28		
			REFL - Total						\$105.28			
		Other Item Adjustment - Total						\$105.28				
0740 - Total					\$105.28							
J2S3390 - Total					\$54,690.36							
Overall - Total					(\$69,216.39)							





---

**Contract Adjustments for Contract - 221216-B04**

There are no contract adjustments to display for this contract.