



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2023

Pay Estimate Created Date: August 15, 2023

<b>Progress Estimate Number</b> 12	<b>Contract ID</b> 221216-C02 <b>Prime Contractor</b> Clarkson Construction Company	<b>Pay Period Start</b> August 2, 2023 <b>Pay Period End</b> August 15, 2023	<b>Original Contract Amount</b> \$6,997,030.21 <b>Net Change Order Amount</b> (\$85,760.34) <b>Current Contract Amount</b> \$6,911,269.87
---------------------------------------	--	---	---

Approval Date		By User
August 15, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	hargrr
August 15, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	ilesb1
August 17, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
May 31, 2024	May 31, 2024		43.94%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Completion Date	December 15, 2023	December 15, 2023	120	
Awarded Date	January 4, 2023	January 4, 2023					
Letting Date	December 16, 2022	December 16, 2022					
Notice to Proceed Date	February 6, 2023	February 6, 2023					
Open to Traffic Date							
Work Began Date	February 24, 2023	February 24, 2023					

Contract Total Pay For Estimate No. 12			
	This Estimate	Previous	To Date
221216-C02			
Total Posted Items Pay	\$149,043.76	\$2,887,936.06	\$3,036,979.82
Gross Item Adjustments	\$0.00	\$27,903.62	\$27,903.62
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$149,043.76</b>	<b>\$2,915,839.68</b>	<b>\$3,064,883.44</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J413288	0020	2022010	REMOVAL OF IMPROVEMENTS	LS	\$163,417.460	0.1	\$16,341.75
	0820	8061006	ALTERNATE DITCH CHECK	LF	\$5.200	210	\$1,092.00
	1150	7011105	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	LF	\$751.140	85.5	\$64,222.47
	1160	7011204	ROCK SOCKETS (3 FT 0 IN. DIA.)	LF	\$406.140	44.4	\$18,032.62
	1240	7034003	CLASS B-1 CONCRETE (SUBSTRUCTURE)	CUYD	\$1,287.500	6.7	\$8,626.25
	1315	7101000	REINFORCING STEEL (EPOXY COATED)	LB	\$1.800	3,803	\$6,845.40
	5003	6119907	MISC.Furnishing & Placing Type 2 Rock Blanket	CUYD	\$98.280	13	\$1,277.64
	5006	7109902	MISC.Form Savers for Abutments 1 and 3	EA	\$109.000	28	\$3,052.00
	5008	5029907	MISC.Concrete Pavement (Heavy)	CUYD	\$204.580	144.46	\$29,553.63
<b>Project J413288 - Total</b>							<b>\$149,043.76</b>
<b>Overall - Total</b>							<b>\$149,043.76</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2023

Pay Estimate Created Date: August 15, 2023

<b>Progress Estimate Number</b> 12	<b>Contract ID</b> 221216-C02	<b>Pay Period Start</b> August 2, 2023	<b>Original Contract Amount</b> \$6,997,030.21
	<b>Prime Contractor</b> Clarkson Construction Company	<b>Pay Period End</b> August 15, 2023	<b>Net Change Order Amount</b> (\$85,760.34)
			<b>Current Contract Amount</b> \$6,911,269.87

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J413288	0040	EMBANKMENT IN PLACE	Material			-3,645	\$19.79	(\$72,134.55)
	0040	EMBANKMENT IN PLACE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hargrr overriding Payment Estimate Exception 1 on the current Payment Estimate.	3,645	\$19.79	\$72,134.55
	0050	COMPACTING EMBANKMENT	Material			-929	\$0.10	(\$92.90)
	0050	COMPACTING EMBANKMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hargrr overriding Payment Estimate Exception 2 on the current Payment Estimate.	929	\$0.10	\$92.90
	0120	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-3,448	\$6.24	(\$21,515.52)
	0120	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hargrr overriding Payment Estimate Exception 3 on the current Payment Estimate.	3,448	\$6.24	\$21,515.52
	0150	MISC.	Material			-3,856	\$103.31	(\$398,363.36)
	0150	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hargrr overriding Payment Estimate Exception 5 on the current Payment Estimate.	3,856	\$103.31	\$398,363.36
	0160	MISC.	Material			-3,755	\$81.36	(\$305,506.80)
	0160	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hargrr overriding Payment Estimate Exception 8 on the current Payment Estimate.	3,755	\$81.36	\$305,506.80
	0170	TACK COAT	Material			-82	\$4.00	(\$328.00)
	0170	TACK COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hargrr overriding Payment Estimate Exception 10 on the current Payment Estimate.	82	\$4.00	\$328.00
	0200	CONCRETE APPROACH PAVEMENT	Material			-162	\$185.00	(\$29,970.00)
	0200	CONCRETE APPROACH PAVEMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hargrr overriding Payment Estimate Exception 15 on the current Payment Estimate.	162	\$185.00	\$29,970.00
	0210	PIPE AGGREGATE PAVEMENT EDGE DRAIN	Material			-2,451	\$18.64	(\$45,686.64)
	0210	PIPE AGGREGATE PAVEMENT EDGE DRAIN	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hargrr overriding Payment Estimate Exception 20 on the current Payment Estimate.	2,451	\$18.64	\$45,686.64
	0360	GRATE AND BEARING PLATE (3 FT. X 3 FT. OR 914 MM X 914 MM)	Material			-2	\$1,171.83	(\$2,343.66)
	0360	GRATE AND BEARING PLATE (3 FT. X 3 FT. OR 914 MM X 914 MM)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hargrr overriding Payment Estimate Exception 24	2	\$1,171.83	\$2,343.66



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2023

Pay Estimate Created Date: August 15, 2023

<b>Progress Estimate Number</b> 12	<b>Contract ID</b> 221216-C02 <b>Prime Contractor</b> Clarkson Construction Company	<b>Pay Period Start</b> August 2, 2023 <b>Pay Period End</b> August 15, 2023	<b>Original Contract Amount</b> \$6,997,030.21 <b>Net Change Order Amount</b> (\$85,760.34) <b>Current Contract Amount</b> \$6,911,269.87
---------------------------------------	--	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J413288					on the current Payment Estimate.			
	0730	PRECAST CONCRETE DROP INLET 3 FT X 3 FT	Material			-6	\$1,257.81	(\$7,546.86)
	0730	PRECAST CONCRETE DROP INLET 3 FT X 3 FT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hargrr overriding Payment Estimate Exception 34 on the current Payment Estimate.	6	\$1,257.81	\$7,546.86
	0850	TEMPORARY SEEDING	Material			-0.33	\$1,060.00	(\$349.80)
	0850	TEMPORARY SEEDING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hargrr overriding Payment Estimate Exception 35 on the current Payment Estimate.	0.33	\$1,060.00	\$349.80
	0940	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	Material			-2	\$3,750.00	(\$7,500.00)
	0940	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hargrr overriding Payment Estimate Exception 23 on the current Payment Estimate.	2	\$3,750.00	\$7,500.00
	1140	BRIDGE APPROACH SLAB (MAJOR)	Material			-76	\$324.00	(\$24,624.00)
	1140	BRIDGE APPROACH SLAB (MAJOR)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hargrr overriding Payment Estimate Exception 11 on the current Payment Estimate.	76	\$324.00	\$24,624.00
	1150	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	Material			-163.5	\$751.14	(\$122,811.39)
	1150	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hargrr overriding Payment Estimate Exception 26 on the current Payment Estimate.	163.5	\$751.14	\$122,811.39
	1240	CLASS B-1 CONCRETE (SUBSTRUCTURE)	Material			-104.9	\$1,287.50	(\$135,058.75)
	1240	CLASS B-1 CONCRETE (SUBSTRUCTURE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hargrr overriding Payment Estimate Exception 27 on the current Payment Estimate.	104.9	\$1,287.50	\$135,058.75
	1260	SLAB ON CONCRETE NU-GIRDER	Material			-598.23	\$412.42	(\$246,722.02)
	1260	SLAB ON CONCRETE NU-GIRDER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hargrr overriding Payment Estimate Exception 29 on the current Payment Estimate.	598.23	\$412.42	\$246,722.02
	1280	FORM LINERS	Material			-9.3	\$61.13	(\$568.51)
	1280	FORM LINERS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hargrr overriding Payment Estimate Exception 33 on the current Payment Estimate.	9.3	\$61.13	\$568.51
<b>Total</b>								<b>\$0.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on August 18, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J413288	I-70-1(214)	Bridge replacement	I-70	JACKSON	at Route AA and Route BB, 4 miles east of Route 7 in Grain Valley

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J413288	<b>Posted Item Pay</b>	\$149,043.76	\$2,887,936.06	\$3,036,979.82
	<b>Gross Item Adjustments</b>	\$0.00	\$27,903.62	\$27,903.62
	<b>Gross Item Pay</b>	<b>\$149,043.76</b>	<b>\$2,915,839.68</b>	<b>\$3,064,883.44</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 18, 2023

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J413288, Item 2035500, Project Item Line Number 0040, Material Set 203550096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Material is accepted. The results need to be entered into the system.	hargr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 2036000, Project Item Line Number 0050, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Material is accepted. The results need to be entered into the system.	hargr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 3040504, Project Item Line Number 0120, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Material is accepted. The results need to be entered into the system.	hargr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 3040504, Project Item Line Number 0120, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Material is accepted. The results need to be entered into the system.	hargr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 4039905, Project Item Line Number 0150, Material Set 403990596, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Material is accepted. QC results need to be entered into the system.	hargr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 4039905, Project Item Line Number 0150, Material Set 403990596, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Material is accepted. QC results need to be entered into the system.	hargr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 4039905, Project Item Line Number 0150, Material Set 403990596, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action 0501CCPAQCQA Pavement is insufficient.	Material is accepted. QC results need to be entered into the system.	hargr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 4039905, Project Item Line Number 0160, Material Set 403990596, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action 0501CCPAQCQA Pavement is insufficient.	Material is accepted. QC results need to be entered into the system.	hargr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 4039905, Project Item Line Number 0160, Material Set 403990596, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Material is accepted. QC results need to be entered into the system.	hargr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 4071005, Project Item Line Number 0170, Material Set 407100596, Material 1015EA...SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	Material is accepted. The results need to be entered into the system.	hargr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 5031010A, Project Item Line Number 1140, Material Set 5031010A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	Material is accepted. The results need to be entered into the system.	hargr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 5031010A, Project Item Line Number 1140, Material Set 5031010A96, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Material is accepted. The results need to be entered into the system.	hargr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 5031010A, Project Item Line Number 1140, Material Set 5031010A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	Material is accepted. The results need to be entered into the system.	hargr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 5031010A, Project Item Line Number 1140, Material Set 5031010A96, Material 1057JMFRRPF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRRPF is insufficient.	Material is accepted. The results need to be entered into the system.	hargr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 5041000, Project Item Line Number 0200, Material Set 504100096, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	Material is accepted. QC results need to be entered into the system.	hargr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 5041000, Project Item Line Number 0200, Material Set 504100096, Material 1057JMTBE28019 - Tie Bar Ep Ctd 40" No. 6/M19 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	Material is accepted. QC results need to be entered into the system.	hargr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 5041000, Project Item Line Number 0200, Material Set 504100096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Material is accepted. QC results need to be entered into the system.	hargr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 5041000, Project Item Line Number 0200, Material Set 504100096, Material 1057JMFRRPF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRRPF is insufficient.	Material is accepted. QC results need to be entered into the system.	hargr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 5041000, Project Item Line Number 0200, Material Set 504100096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Material is accepted. QC results need to be entered into the system.	hargr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 6053030A, Project Item Line Number 0210, Material Set 6053030A96, Material 1009G5DRLS - Agg for Drainage Gr5 Limestone, Acceptance Action Generic 1009G5DRLS is insufficient.	Material is accepted. The results need to be entered into the system.	hargr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 6053030A, Project Item Line Number 0210, Material Set 6053030A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	Material is accepted. The results need to be entered into the system.	hargr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 6053030A, Project Item Line Number 0210, Material Set 6053030A96, Material 1011GXT1 - Geotextile Fabric for SubsrDrainage(T1), Acceptance Action Generic 1011GXT1 is insufficient.	Material is accepted. The results need to be entered into the system.	hargr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 6064110, Project Item Line Number 0940, Material Set 606411096, Material 1040GUAZC - Guard Cable Galv Anchor Assembly, Acceptance Action Generic 1040GUAZC is insufficient.	Free form needs to be entered by District Materials.	hargr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 6141022, Project Item Line Number 0360, Material Set 614102296, Material 0614DFGTBP - Grates and Bearing Plates, Acceptance Action	District Materials needs to enter a report.	hargr	Overridden



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 18, 2023

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Generic 0614DFGTBP is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J413288, Item 7011105, Project Item Line Number 1150, Material Set 701110596, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Material is accepted, information needs to entered.	hargrr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 7011105, Project Item Line Number 1150, Material Set 701110596, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Material is accepted, information needs to entered.	hargrr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 7034003, Project Item Line Number 1240, Material Set 703400396, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Material is accepted. QC results need to be entered into the system.	hargrr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 7034003, Project Item Line Number 1240, Material Set 703400396, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Material is accepted. QC results need to be entered into the system.	hargrr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 7034221, Project Item Line Number 1260, Material Set 703422196, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Material is accepted. The results need to be entered into the system.	hargrr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 7034221, Project Item Line Number 1260, Material Set 703422196, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Material is accepted. The results need to be entered into the system.	hargrr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 7034221, Project Item Line Number 1260, Material Set 703422196, Material 0705DPRCPS..30 - Prestress Conc Deck Panel 3" (75 mm), Acceptance Action Generic 0705DPRCPS..30 is insufficient.	Material is accepted. The results need to be entered into the system.	hargrr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 7034221, Project Item Line Number 1260, Material Set 703422196, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	Material is accepted. The results need to be entered into the system.	hargrr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 7034620, Project Item Line Number 1280, Material Set 703462096, Material 3099XXAS - Aesthetic Items on Project, Acceptance Action Generic 3099XXAS is insufficient.	Need certs from the contractor.	hargrr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 7311033, Project Item Line Number 0730, Material Set 731103396, Material 1033DIRCPK - Precast Conc Drop Inlet, Acceptance Action Generic 1033DIRCPK is insufficient.	District Materials needs to enter a report.	hargrr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 8061017, Project Item Line Number 0850, Material Set 806101796, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.	Need information from the contractor.	hargrr	Overridden
Estimate Exception Type: Insufficient Materials: Project J413288, Item 8061017, Project Item Line Number 0850, Material Set 806101796, Material 0805SD - Grass Seed -Seed, Acceptance Action Generic 0805SD is insufficient.	Need information from contractor.	hargrr	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221216-C02	J413288	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.60	\$10,400.00	\$6,240.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.60	\$163,417.46	\$98,050.48
		0001	0030	2035000	UNCLASSIFIED EXCAVATION	1,359.00	0.00	1,359.00	CUYD	1,097.00	\$10.86	\$11,913.42
		0001	0040	2035500	EMBANKMENT IN PLACE	6,680.00	0.00	6,680.00	CUYD	3,645.00	\$19.79	\$72,134.55
		0001	0050	2036000	COMPACTING EMBANKMENT	1,133.00	0.00	1,133.00	CUYD	929.00	\$0.10	\$92.90
		0001	0060	2037075	COMPACTING IN CUT	4.00	0.00	4.00	STA	0.00	\$525.91	\$0.00
		0001	0070	2063000	CLASS 3 EXCAVATION	225.00	0.00	225.00	CUYD	47.00	\$10.82	\$508.54
		0001	0080	2063500	CULVERT CLEANOUT	3.00	0.00	3.00	EA	0.00	\$3,500.00	\$0.00
		0001	0090	2072000	LINEAR GRADING CLASS 2	9.00	0.00	9.00	STA	0.00	\$1,551.23	\$0.00
		0001	0100	3030600	FURNISHING ROCK BASE MATERIAL	7,711.00	0.00	7,711.00	SQYD	4,769.00	\$1.80	\$8,584.20
		0001	0110	3030610A	PLACING ROCK BASE	7,711.00	0.00	7,711.00	SQYD	4,769.00	\$3.55	\$16,929.95
		0001	0120	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	8,721.00	0.00	8,721.00	SQYD	3,448.00	\$6.24	\$21,515.52
		0001	0130	3049910	MISC.AGGREGATE EDGE TREATMENT	68.00	-68.00	0.00	TONS	0.00	\$38.78	\$0.00
		0001	0140	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	1,481.00	-874.00	607.00	TONS	182.40	\$147.00	\$26,812.80
		0001	0150	4039905	MISC.OPTIONAL PAVEMENT (HEAVY)	7,710.70	0.00	7,710.70	SQYD	3,856.00	\$103.31	\$398,363.36
		0001	0160	4039905	MISC.OPTIONAL PAVEMENT (MEDIUM)	8,378.20	-1,711.00	6,667.20	SQYD	3,755.00	\$81.36	\$305,506.80
		0001	0170	4071005	TACK COAT	757.00	-520.00	237.00	GAL	82.00	\$4.00	\$328.00
		0001	0180	4079912	MISC.POLYMER MODIFIED EMULSION MEMBRANE	310.00	-310.00	0.00	GAL	0.00	\$3.75	\$0.00
		0001	0190	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	2,053.00	0.00	2,053.00	SQYD	0.00	\$85.00	\$0.00
		0001	0200	5041000	CONCRETE APPROACH PAVEMENT	519.00	0.00	519.00	SQYD	162.00	\$185.00	\$29,970.00
		0001	0210	6053030A	PIPE AGGREGATE PAVEMENT EDGE DRAIN	2,451.00	0.00	2,451.00	LF	2,451.00	\$18.64	\$45,686.64
		0001	0220	6054020	OUTLET PIPES AND SPLASH PADS	2.00	0.00	2.00	EA	0.00	\$3,619.33	\$0.00
		0001	0230	6081000	CONCRETE MEDIAN	68.00	0.00	68.00	SQYD	0.00	\$463.45	\$0.00
		0001	0240	6083008	8 IN. CONCRETE MEDIAN STRIP	444.00	0.00	444.00	SQYD	0.00	\$120.00	\$0.00
		0001	0250	6096030A	FURNISHING TYPE 3 ROCK DITCH LINER	171.00	0.00	171.00	CUYD	0.00	\$34.97	\$0.00
		0001	0260	6096043	PLACING TYPE 3 ROCK DITCH LINER	171.00	0.00	171.00	CUYD	0.00	\$29.30	\$0.00
		0001	0270	6096050	BEDDING MATERIAL FOR ROCK DITCH LINER	57.00	0.00	57.00	CUYD	0.00	\$61.44	\$0.00
		0001	0280	6097000	ROCK LINING	2.00	0.00	2.00	CUYD	0.00	\$536.01	\$0.00
		0001	0290	6099903	MISC.CURB AND GUTTER (APWA TYPE CG-1)	100.00	0.00	100.00	LF	0.00	\$86.00	\$0.00
		0001	0300	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	0.00	\$3,950.00	\$0.00
		0001	0310	6122020	REPLACEMENT SAND BARREL	2.00	0.00	2.00	EA	0.00	\$975.00	\$0.00
		0001	0320	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	0.00	2.00	EA	0.00	\$3,950.00	\$0.00
		0001	0330	6122040	WORK ZONE CRASH CUSHION (NARROW)	2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00
		0001	0340	6122041	WORK ZONE CRASH CUSHION (NARROW) (RELOCATION)	2.00	0.00	2.00	EA	1.00	\$2,000.00	\$2,000.00
		0001	0350	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	0.00	4.00	EA	2.00	\$1,199.39	\$2,398.78
		0001	0360	6141022	GRATE AND BEARING PLATE (3 FT. X 3 FT. OR 914 MM X 914 MM)	2.00	0.00	2.00	EA	2.00	\$1,171.83	\$2,343.66
		0001	0370	6141024	GRATE AND BEARING PLATE (5 FT. X 3 FT. OR 1524 MM X 914 MM)	1.00	0.00	1.00	EA	0.00	\$1,934.65	\$0.00
		0001	0380	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	2.00	0.00	2.00	EA	0.00	\$1,474.79	\$0.00
		0001	0390	6161005	CONSTRUCTION SIGNS	1,812.00	410.50	2,222.50	SQFT	2,222.50	\$6.00	\$13,335.00
		0001	0400	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	6.00	\$45.00	\$270.00
		0001	0410	6161025	CHANNELIZER (TRIM LINE)	302.00	0.00	302.00	EA	302.00	\$13.00	\$3,926.00
		0001	0420	6161030	TYPE III MOVEABLE BARRICADE	13.00	9.00	22.00	EA	22.00	\$125.00	\$2,750.00
		0001	0430	6161033	DIRECTIONAL INDICATOR BARRICADE	28.00	0.00	28.00	EA	28.00	\$65.00	\$1,820.00
		0001	0440	6161040	FLASHING ARROW PANEL	2.00	1.00	3.00	EA	3.00	\$2,750.00	\$8,250.00
		0001	0450	6161055	SEQUENTIAL FLASHING WARNING LIGHT	28.00	0.00	28.00	EA	28.00	\$55.00	\$1,540.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221216-C02	J413288	0001	0460	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$4,950.00	\$19,800.00
			0470	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	4.00	\$1,150.00	\$4,600.00
			0480	6172000	CONCRETE TRAFFIC BARRIER, TYPE B	306.00	0.00	306.00	LF	0.00	\$154.41	\$0.00
			0490	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	1,421.00	0.00	1,421.00	LF	0.00	\$71.59	\$0.00
			0500	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	4,888.00	0.00	4,888.00	LF	4,439.00	\$13.72	\$60,903.08
			0510	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	9,163.00	0.00	9,163.00	LF	1,052.00	\$7.45	\$7,837.40
			0520	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$698,000.00	\$0.00
			0521	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.50	\$664,880.00	\$332,440.00
			0530	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	3.00	0.00	3.00	EA	0.00	\$600.00	\$0.00
			0540	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	2,223.00	0.00	2,223.00	LF	0.00	\$5.94	\$0.00
			0550	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	84.00	0.00	84.00	LF	0.00	\$21.59	\$0.00
			0560	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	12.00	0.00	12.00	EA	0.00	\$286.04	\$0.00
			0570	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	35.00	0.00	35.00	EA	0.00	\$215.88	\$0.00
			0580	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	11,730.00	0.00	11,730.00	LF	0.00	\$0.21	\$0.00
			0590	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	4,970.00	0.00	4,970.00	LF	0.00	\$0.21	\$0.00
			0600	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,034.00	0.00	2,034.00	LF	0.00	\$1.08	\$0.00
			0610	6207001	PAVEMENT MARKING REMOVAL	52,185.00	0.00	52,185.00	LF	10,274.00	\$0.59	\$6,061.66
			0620	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	50,025.00	0.00	50,025.00	LF	26,547.00	\$0.12	\$3,185.64
			0630	6209903	MISC.PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. YELLOW	580.00	0.00	580.00	LF	0.00	\$5.94	\$0.00
			0640	6214600A	FLOWABLE BACKFILL	6.00	0.00	6.00	CUYD	4.40	\$995.71	\$4,381.12
			0650	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	3,525.00	-1,162.00	2,363.00	SQYD	1,187.00	\$10.40	\$12,344.80
			0660	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,911.00	-1,911.00	0.00	SQYD	0.00	\$18.75	\$0.00
			0670	6269909	MISC.OPTIONAL PAVEMENT SHOULDER RUMBLE STRIP	59.20	0.00	59.20	STA	0.00	\$261.83	\$0.00
			0680	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.40	\$19,000.00	\$7,600.00
			0690	7250315A	15 IN. PIPE GROUP B	22.00	0.00	22.00	LF	22.00	\$60.15	\$1,323.30
			0700	7250318A	18 IN. PIPE GROUP B	54.00	0.00	54.00	LF	0.00	\$68.72	\$0.00
			0710	7250415	15 IN. PIPE GROUP C	125.00	0.00	125.00	LF	0.00	\$63.32	\$0.00
			0720	7265018	JACKED 18 IN. CLASS III REINFORCED CONCRETE PIPE CULVERTS (GASKET TYPE)	127.00	0.00	127.00	LF	127.00	\$683.31	\$86,780.37
			0730	7311033	PRECAST CONCRETE DROP INLET 3 FT X 3 FT	6.00	0.00	6.00	FT	6.00	\$1,257.81	\$7,546.86
			0740	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	13.00	0.00	13.00	FT	0.00	\$702.05	\$0.00
			0750	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	5.00	0.00	5.00	FT	0.00	\$1,045.77	\$0.00
			0760	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$675.45	\$0.00
			0770	7320815A	15 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$501.26	\$0.00
			0780	8025006	MULCHING	7.00	0.00	7.00	ACRE	0.00	\$450.00	\$0.00
			0790	8051000A	SEEDING - COOL SEASON GRASSES	3.50	0.00	3.50	ACRE	0.00	\$2,560.00	\$0.00
			0800	8061004	SEDIMENT TRAP ROCK	5.00	0.00	5.00	CUYD	0.00	\$225.00	\$0.00
			0810	8061005	ROCK DITCH CHECK	90.00	0.00	90.00	LF	0.00	\$25.00	\$0.00
			0820	8061006	ALTERNATE DITCH CHECK	1,170.00	0.00	1,170.00	LF	477.00	\$5.20	\$2,480.40
			0830	8061007A	CURB INLET CHECK	18.00	0.00	18.00	EA	5.00	\$100.00	\$500.00
			0840	8061016	SEDIMENT REMOVAL	135.00	0.00	135.00	CUYD	0.00	\$52.67	\$0.00
0850	8061017	TEMPORARY SEEDING	3.50	0.00	3.50	ACRE	0.33	\$1,060.00	\$349.80			
0860	8061019	SILT FENCE	2,794.00	0.00	2,794.00	LF	0.00	\$1.81	\$0.00			
0870	8061050	TYPE C BERM	67.00	0.00	67.00	LF	0.00	\$70.11	\$0.00			





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221216-C02	J413288	0001	0880	8064128	TYPE 1 TURF REINFORCEMENT MAT	1,731.00	0.00	1,731.00	SQYD	0.00	\$5.40	\$0.00
		0001	0890	8064140	TYPE 3B EROSION CONTROL BLANKET	6,692.00	0.00	6,692.00	SQYD	800.00	\$1.36	\$1,088.00
		0010	0900	6061060	MGS GUARDRAIL	750.00	0.00	750.00	LF	0.00	\$28.00	\$0.00
		0010	0910	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	5.00	0.00	5.00	EA	0.00	\$3,750.00	\$0.00
		0010	0920	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	0.00	\$1,250.00	\$0.00
		0010	0930	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,275.00	\$0.00
		0010	0940	6064110	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	4.00	0.00	4.00	EA	2.00	\$3,750.00	\$7,500.00
		0010	0950	6069901	MISC.REMOVE AND REINSTALL GUARD CABLE	1.00	0.00	1.00	LS	0.50	\$12,500.00	\$6,250.00
		0020	0960	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	130.00	0.00	130.00	LF	0.00	\$17.00	\$0.00
		0020	0970	9014502	CONDUIT, 2 IN. RIGID, EXTERNAL ON STRUCTURE	175.00	0.00	175.00	LF	0.00	\$32.50	\$0.00
		0020	0980	9017006	CABLE, 6 AWG 1 CONDUCTOR	1,600.00	0.00	1,600.00	LF	0.00	\$2.20	\$0.00
		0020	0990	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	180.00	0.00	180.00	LF	0.00	\$1.35	\$0.00
		0020	1000	9019902	MISC.LED LUMINAIRE (UNDERPASS)	4.00	0.00	4.00	EA	0.00	\$2,150.00	\$0.00
		0030	1010	9028311	CABLE, 16 AWG 7 CONDUCTOR	140.00	0.00	140.00	LF	0.00	\$1.95	\$0.00
		0030	1020	9029902	MISC.CCTV CAMERA ASSEMBLY	2.00	0.00	2.00	EA	0.00	\$7,900.00	\$0.00
		0030	1030	9029902	MISC.TRAFFIC SIGNAL MODIFICATIONS	2.00	0.00	2.00	EA	0.00	\$1,300.00	\$0.00
		0040	1040	9031010	CONCRETE FOOTINGS, EMBEDDED	2.58	0.00	2.58	CUYD	0.00	\$1,050.00	\$0.00
		0040	1050	9031210	STRUCTURAL STEEL POSTS	576.00	0.00	576.00	LB	0.00	\$6.00	\$0.00
		0040	1060	9031220	PIPE POSTS	1,382.00	0.00	1,382.00	LB	0.00	\$6.00	\$0.00
		0040	1070	9031270A	2 IN. PSST POST - 12 GA.	26.00	0.00	26.00	LF	0.00	\$20.50	\$0.00
		0040	1080	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	6.00	0.00	6.00	EA	0.00	\$100.00	\$0.00
		0040	1090	9035004A	SH-FLAT SHEET	50.00	0.00	50.00	SQFT	0.00	\$25.00	\$0.00
		0040	1100	9035011A	ST-STRUCTURAL	235.00	0.00	235.00	SQFT	0.00	\$30.00	\$0.00
		0040	1110	9035069A	SHF-FLAT SHEET FLUORESCENT	32.00	0.00	32.00	SQFT	0.00	\$22.50	\$0.00
		0040	1120	9039902	MISC.BRIDGE MOUNTED SIGN SUPPORT	2.00	0.00	2.00	EA	0.00	\$6,750.00	\$0.00
		0070	1130	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.57	\$224,431.00	\$127,925.67
		0070	1140	5031010A	BRIDGE APPROACH SLAB (MAJOR)	480.00	0.00	480.00	SQYD	76.00	\$324.00	\$24,624.00
		0070	1150	7011105	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	228.00	0.00	228.00	LF	163.50	\$751.14	\$122,811.39
		0070	1160	7011204	ROCK SOCKETS (3 FT 0 IN. DIA.)	132.00	0.00	132.00	LF	88.40	\$406.14	\$35,902.78
		0070	1170	7011300	VIDEO CAMERA INSPECTION	6.00	0.00	6.00	EA	4.00	\$50.00	\$200.00
		0070	1180	7011400	FOUNDATION INSPECTION HOLES	192.00	0.00	192.00	LF	192.00	\$115.00	\$22,080.00
		0070	1190	7011600	SONIC LOGGING TESTING	6.00	0.00	6.00	EA	4.00	\$1,400.00	\$5,600.00
		0070	1200	7021214	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	1,392.00	0.00	1,392.00	LF	853.00	\$114.13	\$97,352.89
		0070	1210	7025002	PILE WAVE ANALYSIS	2.00	0.00	2.00	EA	2.00	\$400.00	\$800.00
		0070	1220	7026000	PRE-BORE FOR PILING	423.00	0.00	423.00	LF	284.00	\$43.73	\$12,419.32
		0070	1230	7027000	PILE POINT REINFORCEMENT	24.00	0.00	24.00	EA	16.00	\$144.99	\$2,319.84
		0070	1240	7034003	CLASS B-1 CONCRETE (SUBSTRUCTURE)	187.40	0.00	187.40	CUYD	104.90	\$1,287.50	\$135,058.75
		0070	1250	7034219A	TYPE D BARRIER	362.00	0.00	362.00	LF	0.00	\$162.61	\$0.00
		0070	1260	7034221	SLAB ON CONCRETE NU-GIRDER	1,955.00	0.00	1,955.00	SQYD	598.23	\$412.42	\$246,722.02
		0070	1270	7034411	TYPE C BARRIER	159.00	0.00	159.00	LF	0.00	\$152.11	\$0.00
		0070	1280	7034620	FORM LINERS	160.00	0.00	160.00	SQYD	9.30	\$61.13	\$568.51
		0070	1290	7056021	NU 35, PRESTRESSED CONCRETE NU-GIRDER	1,872.00	0.00	1,872.00	LF	624.00	\$396.76	\$247,578.24
0070	1305	7061060	REINFORCING STEEL (BRIDGES)	23,330.00	0.00	23,330.00	LB	15,554.00	\$1.64	\$25,508.56		
0070	1315	7101000	REINFORCING STEEL (EPOXY COATED)	26,440.00	0.00	26,440.00	LB	18,493.00	\$1.80	\$33,287.40		
0070	1320	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$5,300.00	\$0.00		
0070	1330	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$3,800.00	\$0.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221216-C02	J4I3288	0070	1340	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.66	\$5,917.23	\$3,905.37
		0070	1350	7161000	PLAIN NEOPRENE BEARING PAD	24.00	0.00	24.00	EA	8.00	\$150.70	\$1,205.60
		0070	1360	7161002	LAMINATED NEOPRENE BEARING PAD	24.00	0.00	24.00	EA	8.00	\$309.12	\$2,472.96
		0001	5001	6189901	MISC.New Line for Contract Bond	0.00	1.00	1.00	LS	1.00	\$33,120.00	\$33,120.00
		0001	5002	6208063	TEMPORARY PAVEMENT MARKING	0.00	4.00	4.00	EA	4.00	\$286.04	\$1,144.16
		0001	5003	6119907	MISC.Furnishing & Placing Type 2 Rock Blanket	0.00	329.00	329.00	CUYD	55.00	\$98.28	\$5,405.40
		0070	5004	7109902	MISC.#6 and #10 Epoxy Form Savers	0.00	56.00	56.00	EA	56.00	\$199.61	\$11,178.16
		0001	5005	2065500	TEMPORARY SHORING	0.00	1.00	1.00	LS	1.00	\$63,902.00	\$63,902.00
		0070	5006	7109902	MISC.Form Savers for Abutments 1 and 3	0.00	100.00	100.00	EA	80.00	\$109.00	\$8,720.00
		0001	5007	1046001	VALUE ENGINEERING	0.00	1.00	1.00	L S	1.00	\$80,370.14	\$80,370.14
		0001	5008	5029907	MISC.Concrete Pavement (Heavy)	0.00	144.46	144.46	CUYD	144.46	\$204.58	\$29,553.63
Project J4I3288 - Total Value Posted to Date as of Report Generated Date											\$3,036,979.81	
<b>221216-C02 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$3,036,979.81</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 18, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J413288

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0020	2022010	REMOVAL OF IMPROVEMENTS	8/15/23	8/15/23	0.10	LS		1169+57.54		1173+25		
0820	8061006	ALTERNATE DITCH CHECK	8/11/23	8/15/23	210.00	LF		1160+71.92		1167+59.02		Along Ramp 1
1150	7011105	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	8/15/23	8/15/23	85.50	LF		1168+64.75		1168+64.75		Shafts 13 & 14
1160	7011204	ROCK SOCKETS (3 FT 0 IN. DIA.)	8/15/23	8/15/23	44.40	LF		1168+64.75		1168+64.75		Shafts 13 & 14
1240	7034003	CLASS B-1 CONCRETE (SUBSTR)	8/15/23	8/15/23	6.70	CUYD		1168+64.75		1168+64.75		Columns for Bent 2 Phase 2 (13 & 14)
1315	7101000	REINFORCING STEEL (EPOXY COATED)	8/12/23	8/15/23	3,803.00	LB		1168+64.75		1168+64.75		Bent 2 Cap Phase 2
5003	6119907	MISC. EMBANKMENT PROTECTION	8/15/23	8/15/23	13.00	CUYD		1169+37.54		1169+37.54		Rock in front of Bent 3, Phase 2
5006	7109902	MISC. TIE BAR PAVEMENT REPAIR	8/12/23	8/15/23	28.00	EA		1167+79.02		1169+37.54		End Bents 1 & 3
5008	5029907	MISC.	8/15/23	8/15/23	144.46	CUYD		1160+71.92		1176+48.08		

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221216-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413288	0040	EMBANKMENT IN PLACE	Material		7	Jun 2, 2023	SYSTEM	\$14,822.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hargrr overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					7	Jun 2, 2023	SYSTEM	(\$14,822.71)						
					8	Jun 15, 2023	SYSTEM	\$21,511.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hargrr overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					8	Jun 15, 2023	SYSTEM	(\$21,511.73)						
					9	Jun 30, 2023	SYSTEM	\$21,511.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hargrr overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					9	Jun 30, 2023	SYSTEM	(\$21,511.73)						
					10	Jul 17, 2023	SYSTEM	\$21,511.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hargrr overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					10	Jul 17, 2023	SYSTEM	(\$21,511.73)						
					11	Aug 2, 2023	SYSTEM	\$72,134.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hargrr overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					11	Aug 2, 2023	SYSTEM	(\$72,134.55)						
					12	Aug 15, 2023	SYSTEM	\$72,134.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hargrr overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					12	Aug 15, 2023	SYSTEM	(\$72,134.55)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>0040 - Total</b>								<b>\$0.00</b>						
	0050	COMPACTING EMBANKMENT	Material		7	Jun 2, 2023	SYSTEM	\$32.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hargrr overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					7	Jun 2, 2023	SYSTEM	(\$32.90)						
					8	Jun 15, 2023	SYSTEM	\$85.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hargrr overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					8	Jun 15, 2023	SYSTEM	(\$85.80)						
					9	Jun 30, 2023	SYSTEM	\$85.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hargrr overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					9	Jun 30, 2023	SYSTEM	(\$85.80)						
					10	Jul 17, 2023	SYSTEM	\$85.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hargrr overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					10	Jul 17, 2023	SYSTEM	(\$85.80)						
					11	Aug 2, 2023	SYSTEM	\$92.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hargrr overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					11	Aug 2, 2023	SYSTEM	(\$92.90)						
					12	Aug 15, 2023	SYSTEM	\$92.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hargrr overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					12	Aug 15, 2023	SYSTEM	(\$92.90)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>0050 - Total</b>								<b>\$0.00</b>						



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221216-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J413288	0120	TYPE 5 AGGREGATE FOR BASE	Material		2	Mar 16, 2023	SYSTEM	\$1,915.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hargrr overriding Payment Estimate Exception 1 on the current Payment Estimate.								
					2	Mar 16, 2023	SYSTEM	(\$1,915.68)									
					3	Apr 3, 2023	SYSTEM	\$1,915.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hargrr overriding Payment Estimate Exception 1 on the current Payment Estimate.								
					3	Apr 3, 2023	SYSTEM	(\$1,915.68)									
					4	Apr 17, 2023	SYSTEM	\$1,915.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hargrr overriding Payment Estimate Exception 1 on the current Payment Estimate.								
					4	Apr 17, 2023	SYSTEM	(\$1,915.68)									
					5	May 2, 2023	SYSTEM	\$1,915.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hargrr overriding Payment Estimate Exception 1 on the current Payment Estimate.								
					5	May 2, 2023	SYSTEM	(\$1,915.68)									
					6	May 16, 2023	SYSTEM	\$1,915.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hargrr overriding Payment Estimate Exception 1 on the current Payment Estimate.								
					6	May 16, 2023	SYSTEM	(\$1,915.68)									
					7	Jun 2, 2023	SYSTEM	\$1,915.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hargrr overriding Payment Estimate Exception 3 on the current Payment Estimate.								
					7	Jun 2, 2023	SYSTEM	(\$1,915.68)									
					8	Jun 15, 2023	SYSTEM	\$21,515.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hargrr overriding Payment Estimate Exception 3 on the current Payment Estimate.								
					8	Jun 15, 2023	SYSTEM	(\$21,515.52)									
					9	Jun 30, 2023	SYSTEM	\$21,515.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hargrr overriding Payment Estimate Exception 3 on the current Payment Estimate.								
					9	Jun 30, 2023	SYSTEM	(\$21,515.52)									
					10	Jul 17, 2023	SYSTEM	\$21,515.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hargrr overriding Payment Estimate Exception 3 on the current Payment Estimate.								
					10	Jul 17, 2023	SYSTEM	(\$21,515.52)									
					11	Aug 2, 2023	SYSTEM	\$21,515.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hargrr overriding Payment Estimate Exception 3 on the current Payment Estimate.								
					11	Aug 2, 2023	SYSTEM	(\$21,515.52)									
					12	Aug 15, 2023	SYSTEM	\$21,515.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hargrr overriding Payment Estimate Exception 3 on the current Payment Estimate.								
					12	Aug 15, 2023	SYSTEM	(\$21,515.52)									
					<b>- Total</b>								<b>\$0.00</b>				
					<b>Material - Total</b>								<b>\$0.00</b>				
					<b>0120 - Total</b>								<b>\$0.00</b>				
					0140		ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	ACAD	10	Jul 17, 2023	hargrr	(\$93.48)	182.40 Tons x -12.5 Index Diff. x 4.1% Virgin AC = -\$93.48			
									<b>ACAD - Total</b>								<b>(\$93.48)</b>
									<b>Other Item Adjustment - Total</b>								<b>(\$93.48)</b>
Price FUEL		10	Jul 17, 2023	SYSTEM				(\$314.90)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL								
<b>- Total</b>								<b>(\$314.90)</b>									



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221216-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J413288	0140	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price FUEL - Total						(\$314.90)	
			0140 - Total						(\$408.38)	
	0150	MISC.	Material			9	Jun 30, 2023	SYSTEM	\$398,363.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hargrr overriding Payment Estimate Exception 5 on the current Payment Estimate.
						9	Jun 30, 2023	SYSTEM	(\$398,363.36)	
						10	Jul 17, 2023	SYSTEM	\$398,363.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hargrr overriding Payment Estimate Exception 5 on the current Payment Estimate.
						10	Jul 17, 2023	SYSTEM	(\$398,363.36)	
						11	Aug 2, 2023	SYSTEM	\$398,363.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hargrr overriding Payment Estimate Exception 5 on the current Payment Estimate.
						11	Aug 2, 2023	SYSTEM	(\$398,363.36)	
						12	Aug 15, 2023	SYSTEM	\$398,363.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hargrr overriding Payment Estimate Exception 5 on the current Payment Estimate.
						12	Aug 15, 2023	SYSTEM	(\$398,363.36)	
	- Total							\$0.00		
	Material - Total							\$0.00		
	0150 - Total							\$0.00		
	0160	MISC.	Material			9	Jun 30, 2023	SYSTEM	\$305,506.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hargrr overriding Payment Estimate Exception 7 on the current Payment Estimate.
						9	Jun 30, 2023	SYSTEM	(\$305,506.80)	
						10	Jul 17, 2023	SYSTEM	\$305,506.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hargrr overriding Payment Estimate Exception 8 on the current Payment Estimate.
						10	Jul 17, 2023	SYSTEM	(\$305,506.80)	
						11	Aug 2, 2023	SYSTEM	\$305,506.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hargrr overriding Payment Estimate Exception 8 on the current Payment Estimate.
						11	Aug 2, 2023	SYSTEM	(\$305,506.80)	
						12	Aug 15, 2023	SYSTEM	\$305,506.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hargrr overriding Payment Estimate Exception 8 on the current Payment Estimate.
12						Aug 15, 2023	SYSTEM	(\$305,506.80)		
- Total							\$0.00			
Material - Total							\$0.00			
0160 - Total							\$0.00			
0170	TACK COAT	Material			10	Jul 17, 2023	SYSTEM	\$328.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hargrr overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					10	Jul 17, 2023	SYSTEM	(\$328.00)		
					11	Aug 2, 2023	SYSTEM	\$328.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hargrr overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					11	Aug 2, 2023	SYSTEM	(\$328.00)		
					12	Aug 15, 2023	SYSTEM	\$328.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hargrr overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					12	Aug 15, 2023	SYSTEM	(\$328.00)		



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221216-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J413288	0170	TACK COAT	Material			2023						
				- Total							\$0.00	
				Material - Total							\$0.00	
	<b>0170 - Total</b>								<b>\$0.00</b>			
	0200	CONCRETE APPROACH PAVEMENT	Material		8	Jun 15, 2023	SYSTEM	\$29,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hargrr overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					8	Jun 15, 2023	SYSTEM	(\$29,970.00)				
					9	Jun 30, 2023	SYSTEM	\$29,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hargrr overriding Payment Estimate Exception 13 on the current Payment Estimate.			
					9	Jun 30, 2023	SYSTEM	(\$29,970.00)				
					10	Jul 17, 2023	SYSTEM	\$29,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hargrr overriding Payment Estimate Exception 15 on the current Payment Estimate.			
					10	Jul 17, 2023	SYSTEM	(\$29,970.00)				
					11	Aug 2, 2023	SYSTEM	\$29,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hargrr overriding Payment Estimate Exception 15 on the current Payment Estimate.			
					11	Aug 2, 2023	SYSTEM	(\$29,970.00)				
					12	Aug 15, 2023	SYSTEM	\$29,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hargrr overriding Payment Estimate Exception 15 on the current Payment Estimate.			
					12	Aug 15, 2023	SYSTEM	(\$29,970.00)				
	- Total							\$0.00				
Material - Total							\$0.00					
<b>0200 - Total</b>								<b>\$0.00</b>				
0210	PIPE AGGREGATE PAVEMENT EDGE DRAIN	Material		8	Jun 15, 2023	SYSTEM	\$45,686.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hargrr overriding Payment Estimate Exception 14 on the current Payment Estimate.				
				8	Jun 15, 2023	SYSTEM	(\$45,686.64)					
				9	Jun 30, 2023	SYSTEM	\$45,686.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hargrr overriding Payment Estimate Exception 18 on the current Payment Estimate.				
				9	Jun 30, 2023	SYSTEM	(\$45,686.64)					
				10	Jul 17, 2023	SYSTEM	\$45,686.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hargrr overriding Payment Estimate Exception 20 on the current Payment Estimate.				
				10	Jul 17, 2023	SYSTEM	(\$45,686.64)					
				11	Aug 2, 2023	SYSTEM	\$45,686.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hargrr overriding Payment Estimate Exception 20 on the current Payment Estimate.				
				11	Aug 2, 2023	SYSTEM	(\$45,686.64)					
				12	Aug 15, 2023	SYSTEM	\$45,686.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hargrr overriding Payment Estimate Exception 20 on the current Payment Estimate.				
				12	Aug 15, 2023	SYSTEM	(\$45,686.64)					
- Total							\$0.00					
Material - Total							\$0.00					
<b>0210 - Total</b>								<b>\$0.00</b>				
0360	GRATES AND BEARING PLATES (3 FT X 3 FT)	Material		10	Jul 17, 2023	SYSTEM	\$2,343.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hargrr overriding Payment Estimate Exception 24 on the current Payment Estimate.				
				10	Jul 17, 2023	SYSTEM	(\$2,343.66)					



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221216-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413288	0360	GRATES AND BEARING PLATES (3 FT X 3 FT)	Material			2023								
					11	Aug 2, 2023	SYSTEM	\$2,343.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hargrr overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					11	Aug 2, 2023	SYSTEM	(\$2,343.66)						
					12	Aug 15, 2023	SYSTEM	\$2,343.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hargrr overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					12	Aug 15, 2023	SYSTEM	(\$2,343.66)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0360 - Total</b>								<b>\$0.00</b>	
					0560		PREF THERMO PVMT MARK, LT/RT ARROW	Material		2	Mar 16, 2023	SYSTEM	\$1,144.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hargrr overriding Payment Estimate Exception 4 on the current Payment Estimate.
										2	Mar 16, 2023	SYSTEM	(\$1,144.16)	
3	Apr 3, 2023	SYSTEM	\$1,144.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hargrr overriding Payment Estimate Exception 4 on the current Payment Estimate.										
3	Apr 3, 2023	SYSTEM	(\$1,144.16)											
<b>- Total</b>										<b>\$0.00</b>				
<b>Material - Total</b>										<b>\$0.00</b>				
<b>0560 - Total</b>								<b>\$0.00</b>						
0640		FLOWABLE BACKFILL	Material		7	Jun 2, 2023	SYSTEM	\$4,381.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hargrr overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					7	Jun 2, 2023	SYSTEM	(\$4,381.12)						
					8	Jun 15, 2023	SYSTEM	\$4,381.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hargrr overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					8	Jun 15, 2023	SYSTEM	(\$4,381.12)						
					9	Jun 30, 2023	SYSTEM	\$4,381.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hargrr overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					9	Jun 30, 2023	SYSTEM	(\$4,381.12)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>0640 - Total</b>								<b>\$0.00</b>						
0730		PRECAST CONCRETE DROP INLET 3 FT X 3 FT	Material		8	Jun 15, 2023	SYSTEM	\$7,546.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hargrr overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					8	Jun 15, 2023	SYSTEM	(\$7,546.86)						
					9	Jun 30, 2023	SYSTEM	\$7,546.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hargrr overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					9	Jun 30, 2023	SYSTEM	(\$7,546.86)						
					10	Jul 17, 2023	SYSTEM	\$7,546.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hargrr overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					10	Jul 17, 2023	SYSTEM	(\$7,546.86)						
					11	Aug 2, 2023	SYSTEM	\$7,546.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hargrr overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					11	Aug 2, 2023	SYSTEM	(\$7,546.86)						





## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221216-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J413288	0730	PRECAST CONCRETE DROP INLET 3 FT X 3 FT	Material			2023						
					12	Aug 15, 2023	SYSTEM	\$7,546.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hargrr overriding Payment Estimate Exception 34 on the current Payment Estimate.			
					12	Aug 15, 2023	SYSTEM	(\$7,546.86)				
									<b>- Total</b>	\$0.00		
										<b>Material - Total</b>	\$0.00	
										<b>0730 - Total</b>	\$0.00	
	0820	ALTERNATE DITCH CHECK	Material		7	Jun 2, 2023	SYSTEM	\$868.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hargrr overriding Payment Estimate Exception 15 on the current Payment Estimate.			
					7	Jun 2, 2023	SYSTEM	(\$868.40)				
					8	Jun 15, 2023	SYSTEM	\$868.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hargrr overriding Payment Estimate Exception 28 on the current Payment Estimate.			
					8	Jun 15, 2023	SYSTEM	(\$868.40)				
					9	Jun 30, 2023	SYSTEM	\$868.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hargrr overriding Payment Estimate Exception 32 on the current Payment Estimate.			
					9	Jun 30, 2023	SYSTEM	(\$868.40)				
												<b>- Total</b>
										<b>Material - Total</b>	\$0.00	
										<b>0820 - Total</b>	\$0.00	
0830	CURB INLET CHECK	Material		2	Mar 16, 2023	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hargrr overriding Payment Estimate Exception 5 on the current Payment Estimate.				
				2	Mar 16, 2023	SYSTEM	(\$500.00)					
				3	Apr 3, 2023	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hargrr overriding Payment Estimate Exception 16 on the current Payment Estimate.				
				3	Apr 3, 2023	SYSTEM	(\$500.00)					
				4	Apr 17, 2023	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hargrr overriding Payment Estimate Exception 18 on the current Payment Estimate.				
				4	Apr 17, 2023	SYSTEM	(\$500.00)					
											<b>- Total</b>	\$0.00
									<b>Material - Total</b>	\$0.00		
									<b>0830 - Total</b>	\$0.00		
0850	TEMPORARY SEEDING	Material		10	Jul 17, 2023	SYSTEM	\$349.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hargrr overriding Payment Estimate Exception 32 on the current Payment Estimate.				
				10	Jul 17, 2023	SYSTEM	(\$349.80)					
				11	Aug 2, 2023	SYSTEM	\$349.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hargrr overriding Payment Estimate Exception 33 on the current Payment Estimate.				
				11	Aug 2, 2023	SYSTEM	(\$349.80)					
				12	Aug 15, 2023	SYSTEM	\$349.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hargrr overriding Payment Estimate Exception 35 on the current Payment Estimate.				
				12	Aug 15, 2023	SYSTEM	(\$349.80)					
											<b>- Total</b>	\$0.00
									<b>Material - Total</b>	\$0.00		
									<b>0850 - Total</b>	\$0.00		



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221216-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J413288	0900	MGS GUARDRAIL	Construction Stockpile STMI		5	May 2, 2023	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$8,247.00		
				Construction Stockpile STMI - Total				\$8,247.00		
	0900 - Total								\$8,247.00	
	0910	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		8	Jun 15, 2023	SYSTEM		\$11,525.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$11,525.00		
				Construction Stockpile STMI - Total				\$11,525.00		
	0910 - Total								\$11,525.00	
	0920	MGS END ANCHOR	Construction Stockpile STMI		5	May 2, 2023	SYSTEM		\$840.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$840.00		
Construction Stockpile STMI - Total				\$840.00						
0920 - Total								\$840.00		
0930	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		5	May 2, 2023	SYSTEM		\$7,700.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				\$7,700.00			
			Construction Stockpile STMI - Total				\$7,700.00			
0930 - Total								\$7,700.00		
0940	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	Material			2	Mar 16, 2023	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hargrr overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					2	Mar 16, 2023	SYSTEM	(\$7,500.00)		
					3	Apr 3, 2023	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hargrr overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					3	Apr 3, 2023	SYSTEM	(\$7,500.00)		
					4	Apr 17, 2023	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hargrr overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					4	Apr 17, 2023	SYSTEM	(\$7,500.00)		
					5	May 2, 2023	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hargrr overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					5	May 2, 2023	SYSTEM	(\$7,500.00)		
					6	May 16, 2023	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hargrr overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					6	May 16, 2023	SYSTEM	(\$7,500.00)		
					7	Jun 2, 2023	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hargrr overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					7	Jun 2, 2023	SYSTEM	(\$7,500.00)		
					8	Jun 15, 2023	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hargrr overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					8	Jun 15, 2023	SYSTEM	(\$7,500.00)		
	9	Jun 30, 2023	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hargrr overriding Payment Estimate Exception 21 on the current Payment Estimate.					
	9	Jun 30, 2023	SYSTEM	(\$7,500.00)						
	10	Jul 17, 2023	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hargrr overriding Payment Estimate Exception 23 on the current Payment Estimate.					



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221216-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413288	0940	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	Material		10	Jul 17, 2023	SYSTEM	(\$7,500.00)						
					11	Aug 2, 2023	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hargrr overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					11	Aug 2, 2023	SYSTEM	(\$7,500.00)						
					12	Aug 15, 2023	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hargrr overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					12	Aug 15, 2023	SYSTEM	(\$7,500.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0940 - Total</b>								<b>\$0.00</b>	
					1140	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		8	Jun 15, 2023	SYSTEM	\$24,624.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hargrr overriding Payment Estimate Exception 5 on the current Payment Estimate.	
									8	Jun 15, 2023	SYSTEM	(\$24,624.00)		
									9	Jun 30, 2023	SYSTEM	\$24,624.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hargrr overriding Payment Estimate Exception 9 on the current Payment Estimate.	
									9	Jun 30, 2023	SYSTEM	(\$24,624.00)		
									10	Jul 17, 2023	SYSTEM	\$24,624.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hargrr overriding Payment Estimate Exception 11 on the current Payment Estimate.	
10	Jul 17, 2023	SYSTEM	(\$24,624.00)											
11	Aug 2, 2023	SYSTEM	\$24,624.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hargrr overriding Payment Estimate Exception 11 on the current Payment Estimate.										
11	Aug 2, 2023	SYSTEM	(\$24,624.00)											
12	Aug 15, 2023	SYSTEM	\$24,624.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hargrr overriding Payment Estimate Exception 11 on the current Payment Estimate.										
12	Aug 15, 2023	SYSTEM	(\$24,624.00)											
<b>- Total</b>									<b>\$0.00</b>					
<b>Material - Total</b>									<b>\$0.00</b>					
<b>1140 - Total</b>									<b>\$0.00</b>					
1150	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	Material		3	Apr 3, 2023	SYSTEM	\$58,588.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hargrr overriding Payment Estimate Exception 5 on the current Payment Estimate.						
				3	Apr 3, 2023	SYSTEM	(\$58,588.92)							
				4	Apr 17, 2023	SYSTEM	\$58,588.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hargrr overriding Payment Estimate Exception 4 on the current Payment Estimate.						
				4	Apr 17, 2023	SYSTEM	(\$58,588.92)							
				5	May 2, 2023	SYSTEM	\$58,588.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hargrr overriding Payment Estimate Exception 4 on the current Payment Estimate.						
				5	May 2, 2023	SYSTEM	(\$58,588.92)							
				6	May 16, 2023	SYSTEM	\$58,588.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hargrr overriding Payment Estimate Exception 4 on the current Payment Estimate.						
				6	May 16, 2023	SYSTEM	(\$58,588.92)							
				12	Aug 15, 2023	SYSTEM	\$122,811.39	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hargrr overriding Payment Estimate Exception 26 on the current Payment Estimate.						



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221216-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J413288	1150	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	Material		12	Aug 15, 2023	SYSTEM	(\$122,811.39)			
				<b>- Total</b>						\$0.00	
				<b>Material - Total</b>						\$0.00	
	<b>1150 - Total</b>								\$0.00		
	1200	GALVANIZED STRUCTURAL STEEL PILES (14 IN	Material		4	Apr 17, 2023	SYSTEM	\$48,961.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hargrr overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					4	Apr 17, 2023	SYSTEM	(\$48,961.77)			
				<b>- Total</b>						\$0.00	
	<b>Material - Total</b>						\$0.00				
	<b>1200 - Total</b>								\$0.00		
	1230	PILE POINT REINFORCEMENT	Material		4	Apr 17, 2023	SYSTEM	\$1,159.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hargrr overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					4	Apr 17, 2023	SYSTEM	(\$1,159.92)			
				<b>- Total</b>						\$0.00	
	<b>Material - Total</b>						\$0.00				
	<b>1230 - Total</b>								\$0.00		
	1240	CLASS B-1 CONCRETE (SUBSTR)	Material		4	Apr 17, 2023	SYSTEM	\$62,958.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hargrr overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					4	Apr 17, 2023	SYSTEM	(\$62,958.75)			
					5	May 2, 2023	SYSTEM	\$85,232.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hargrr overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					5	May 2, 2023	SYSTEM	(\$85,232.50)			
					6	May 16, 2023	SYSTEM	\$85,232.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hargrr overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					6	May 16, 2023	SYSTEM	(\$85,232.50)			
				7	Jun 2, 2023	SYSTEM	\$85,232.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hargrr overriding Payment Estimate Exception 7 on the current Payment Estimate.			
				7	Jun 2, 2023	SYSTEM	(\$85,232.50)				
				8	Jun 15, 2023	SYSTEM	\$85,232.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hargrr overriding Payment Estimate Exception 19 on the current Payment Estimate.			
				8	Jun 15, 2023	SYSTEM	(\$85,232.50)				
				9	Jun 30, 2023	SYSTEM	\$85,232.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hargrr overriding Payment Estimate Exception 23 on the current Payment Estimate.			
				9	Jun 30, 2023	SYSTEM	(\$85,232.50)				
				10	Jul 17, 2023	SYSTEM	\$85,232.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hargrr overriding Payment Estimate Exception 25 on the current Payment Estimate.			
	10	Jul 17, 2023	SYSTEM	(\$85,232.50)							
	11	Aug 2, 2023	SYSTEM	\$126,432.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hargrr overriding Payment Estimate Exception 25 on the current Payment Estimate.						
	11	Aug 2, 2023	SYSTEM	(\$126,432.50)							
	12	Aug 15, 2023	SYSTEM	\$135,058.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hargrr overriding Payment Estimate Exception 27 on the current Payment Estimate.						



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221216-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J413288	1240	CLASS B-1 CONCRETE (SUBSTR)	Material		12	Aug 15, 2023	SYSTEM	(\$135,058.75)		
					<b>- Total</b>				\$0.00	
					<b>Material - Total</b>				\$0.00	
		<b>1240 - Total</b>						\$0.00		
	1260	SLAB ON CONCRETE NU-GIRDER	Material		6	May 16, 2023	SYSTEM	\$135,686.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hargrr overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					6	May 16, 2023	SYSTEM	(\$135,686.18)		
					7	Jun 2, 2023	SYSTEM	\$246,722.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hargrr overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					7	Jun 2, 2023	SYSTEM	(\$246,722.02)		
					8	Jun 15, 2023	SYSTEM	\$246,722.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hargrr overriding Payment Estimate Exception 21 on the current Payment Estimate.	
					8	Jun 15, 2023	SYSTEM	(\$246,722.02)		
					9	Jun 30, 2023	SYSTEM	\$246,722.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hargrr overriding Payment Estimate Exception 25 on the current Payment Estimate.	
					9	Jun 30, 2023	SYSTEM	(\$246,722.02)		
					10	Jul 17, 2023	SYSTEM	\$246,722.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hargrr overriding Payment Estimate Exception 27 on the current Payment Estimate.	
					10	Jul 17, 2023	SYSTEM	(\$246,722.02)		
					11	Aug 2, 2023	SYSTEM	\$246,722.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hargrr overriding Payment Estimate Exception 27 on the current Payment Estimate.	
				11	Aug 2, 2023	SYSTEM	(\$246,722.02)			
	12	Aug 15, 2023	SYSTEM	\$246,722.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hargrr overriding Payment Estimate Exception 29 on the current Payment Estimate.					
	12	Aug 15, 2023	SYSTEM	(\$246,722.02)						
	<b>- Total</b>						\$0.00			
	<b>Material - Total</b>						\$0.00			
	<b>1260 - Total</b>						\$0.00			
1280	FORM LINERS	Material		11	Aug 2, 2023	SYSTEM	\$568.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hargrr overriding Payment Estimate Exception 31 on the current Payment Estimate.		
				11	Aug 2, 2023	SYSTEM	(\$568.51)			
				12	Aug 15, 2023	SYSTEM	\$568.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hargrr overriding Payment Estimate Exception 33 on the current Payment Estimate.		
				12	Aug 15, 2023	SYSTEM	(\$568.51)			
				<b>- Total</b>						\$0.00
	<b>Material - Total</b>						\$0.00			
	<b>1280 - Total</b>						\$0.00			
1290	NU 35, PRESTRESSED CONC NU-GIRDER	Material		5	May 2, 2023	SYSTEM	\$247,578.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hargrr overriding Payment Estimate Exception 9 on the current Payment Estimate.		
				5	May 2, 2023	SYSTEM	(\$247,578.24)			
				6	May 16, 2023	SYSTEM	\$247,578.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hargrr overriding Payment Estimate Exception 11 on the current Payment Estimate.		



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221216-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413288	1290	NU 35, PRESTRESSED CONC NU-GIRDER	Material		6	May 16, 2023	SYSTEM	(\$247,578.24)						
					7	Jun 2, 2023	SYSTEM	\$247,578.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hargrr overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					7	Jun 2, 2023	SYSTEM	(\$247,578.24)						
					8	Jun 15, 2023	SYSTEM	\$247,578.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hargrr overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					8	Jun 15, 2023	SYSTEM	(\$247,578.24)						
					9	Jun 30, 2023	SYSTEM	\$247,578.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hargrr overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					9	Jun 30, 2023	SYSTEM	(\$247,578.24)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>1290 - Total</b>								<b>\$0.00</b>	
					1305		REINFORCING STEEL (BRIDGES)	Material		3	Apr 3, 2023	SYSTEM	\$12,754.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hargrr overriding Payment Estimate Exception 8 on the current Payment Estimate.
										3	Apr 3, 2023	SYSTEM	(\$12,754.28)	
										4	Apr 17, 2023	SYSTEM	\$12,754.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hargrr overriding Payment Estimate Exception 10 on the current Payment Estimate.
4	Apr 17, 2023	SYSTEM	(\$12,754.28)											
5	May 2, 2023	SYSTEM	\$12,754.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hargrr overriding Payment Estimate Exception 10 on the current Payment Estimate.										
5	May 2, 2023	SYSTEM	(\$12,754.28)											
6	May 16, 2023	SYSTEM	\$12,754.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hargrr overriding Payment Estimate Exception 12 on the current Payment Estimate.										
6	May 16, 2023	SYSTEM	(\$12,754.28)											
<b>- Total</b>										<b>\$0.00</b>				
<b>Material - Total</b>										<b>\$0.00</b>				
<b>1305 - Total</b>								<b>\$0.00</b>						
1315		REINFORCING STEEL (EPOXY COATED)	Material		3	Apr 3, 2023	SYSTEM	\$2,541.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hargrr overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					3	Apr 3, 2023	SYSTEM	(\$2,541.60)						
					4	Apr 17, 2023	SYSTEM	\$15,865.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hargrr overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					4	Apr 17, 2023	SYSTEM	(\$15,865.20)						
					5	May 2, 2023	SYSTEM	\$15,865.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hargrr overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					5	May 2, 2023	SYSTEM	(\$15,865.20)						
					6	May 16, 2023	SYSTEM	\$15,865.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hargrr overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					6	May 16, 2023	SYSTEM	(\$15,865.20)						
					7	Jun 2, 2023	SYSTEM	\$15,865.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hargrr overriding Payment Estimate Exception 14 on the current Payment Estimate.					



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221216-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J413288	1315	REINFORCING STEEL (EPOXY COATED)	Material		7	Jun 2, 2023	SYSTEM	(\$15,865.20)			
					8	Jun 15, 2023	SYSTEM	\$15,865.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hargrr overriding Payment Estimate Exception 26 on the current Payment Estimate.		
					8	Jun 15, 2023	SYSTEM	(\$15,865.20)			
					9	Jun 30, 2023	SYSTEM	\$15,865.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hargrr overriding Payment Estimate Exception 30 on the current Payment Estimate.		
					9	Jun 30, 2023	SYSTEM	(\$15,865.20)			
									<b>- Total</b>	<b>\$0.00</b>	
									<b>Material - Total</b>	<b>\$0.00</b>	
									<b>1315 - Total</b>	<b>\$0.00</b>	
	1340	VERTICAL DRAIN AT END BENTS	Material		6	May 16, 2023	SYSTEM	\$3,905.37	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hargrr overriding Payment Estimate Exception 20 on the current Payment Estimate.		
					6	May 16, 2023	SYSTEM	(\$3,905.37)			
									<b>- Total</b>	<b>\$0.00</b>	
									<b>Material - Total</b>	<b>\$0.00</b>	
									<b>1340 - Total</b>	<b>\$0.00</b>	
	1350	PLAIN NEOPRENE BEARING PAD	Material		5	May 2, 2023	SYSTEM	\$1,205.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hargrr overriding Payment Estimate Exception 18 on the current Payment Estimate.		
					5	May 2, 2023	SYSTEM	(\$1,205.60)			
6					May 16, 2023	SYSTEM	\$1,205.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hargrr overriding Payment Estimate Exception 21 on the current Payment Estimate.			
6					May 16, 2023	SYSTEM	(\$1,205.60)				
								<b>- Total</b>	<b>\$0.00</b>		
								<b>Material - Total</b>	<b>\$0.00</b>		
								<b>1350 - Total</b>	<b>\$0.00</b>		
1360	LAMINATED NEOPRENE BEARING PAD	Material		5	May 2, 2023	SYSTEM	\$2,472.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hargrr overriding Payment Estimate Exception 19 on the current Payment Estimate.			
				5	May 2, 2023	SYSTEM	(\$2,472.96)				
				6	May 16, 2023	SYSTEM	\$2,472.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hargrr overriding Payment Estimate Exception 22 on the current Payment Estimate.			
				6	May 16, 2023	SYSTEM	(\$2,472.96)				
								<b>- Total</b>	<b>\$0.00</b>		
								<b>Material - Total</b>	<b>\$0.00</b>		
								<b>1360 - Total</b>	<b>\$0.00</b>		
<b>J413288 - Total</b>								<b>\$27,903.62</b>			
<b>Overall - Total</b>								<b>\$27,903.62</b>			



---

## Contract Adjustments for Contract - 221216-C02

There are no contract adjustments to display for this contract.