



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on July 19, 2023

Pay Estimate Created Date: July 17, 2023

<b>Progress Estimate Number</b> 1	<b>Contract ID</b> 221216-C05	<b>Pay Period Start</b> See NTP Date July 15, 2023	<b>Original Contract Amount</b> \$415,754.13
	<b>Prime Contractor</b> Streetwise, Inc.	<b>Pay Period End</b>	<b>Net Change Order Amount</b> \$0.00
			<b>Current Contract Amount</b> \$415,754.13

Approval Date	By User
July 17, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by grayw1
July 17, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by ilesb1
July 18, 2023	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 1, 2023	October 1, 2023		31.23%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 4, 2023	January 4, 2023	
Letting Date	December 16, 2022	December 16, 2022	
Notice to Proceed Date	May 1, 2023	May 1, 2023	
Open to Traffic Date			
Work Began Date	July 10, 2023	July 10, 2023	

Contract Total Pay For Estimate No. 1			
	This Estimate	Previous	To Date
221216-C05			
Total Posted Items Pay	\$129,831.44	\$0.00	\$129,831.44
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$0.00	\$129,831.44
<b>Contract Total Payable This Estimate:</b>	<b>\$129,831.44</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JKR0234	0090	6181000	MOBILIZATION	LS	\$70,000.000	0.445	\$31,150.00
	0130	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.220	448,552	\$98,681.44
<b>Project JKR0234 - Total</b>							<b>\$129,831.44</b>
<b>Overall - Total</b>							<b>\$129,831.44</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKR0234	0130	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-448,552	\$0.22	(\$98,681.44)
	0130	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user grayw1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	448,552	\$0.22	\$98,681.44
<b>Total</b>								<b>\$0.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on July 19, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKR0234	I-70-2(125)	Pavement marking	I-70	LAFAYETTE	from the Jackson County line to the Cooper County line

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
JKR0234	<b>Posted Item Pay</b>	\$129,831.44	\$0.00	\$129,831.44
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$129,831.44</b>	<b>\$0.00</b>	<b>\$129,831.44</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on July 19, 2023

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JKR0234, Item 6205903A, Project Item Line Number 0130, Material Set 6205903A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Tests needs to be entered.	grayw1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKR0234, Item 6205903A, Project Item Line Number 0130, Material Set 6205903A96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	Tests needs to be entered.	grayw1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKR0234, Item 6205903A, Project Item Line Number 0130, Material Set 6205903A96, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr HiBlD Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient.	Tests needs to be entered.	grayw1	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 19, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221216-C05	JKR0234	0001	0010	6169902	MISC.TEMPORARY TRAFFIC CONTROL SETUP 1	4.00	0.00	4.00	EA	0.00	\$50.00	\$0.00
		0001	0020	6169902	MISC.TEMPORARY TRAFFIC CONTROL SETUP 2	82.00	0.00	82.00	EA	0.00	\$30.00	\$0.00
		0001	0030	6169902	MISC.TEMPORARY TRAFFIC CONTROL SETUP 3	11.00	0.00	11.00	EA	0.00	\$10.00	\$0.00
		0001	0040	6169902	MISC.TEMPORARY TRAFFIC CONTROL SETUP 4	11.00	0.00	11.00	EA	0.00	\$10.00	\$0.00
		0001	0050	6169902	MISC.TEMPORARY TRAFFIC CONTROL SETUP 5	2.00	0.00	2.00	EA	0.00	\$10.00	\$0.00
		0001	0060	6169902	MISC.TEMPORARY TRAFFIC CONTROL SETUP 6	2.00	0.00	2.00	EA	0.00	\$10.00	\$0.00
		0001	0070	6169902	MISC.TEMPORARY TRAFFIC CONTROL SETUP 7	4.00	0.00	4.00	EA	0.00	\$10.00	\$0.00
		0001	0080	6169902	MISC.TEMPORARY TRAFFIC CONTROL SETUP 8	1.00	0.00	1.00	EA	0.00	\$10.00	\$0.00
		0001	0090	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.44	\$70,000.00	\$31,150.00
		0001	0100	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	346.00	0.00	346.00	LF	0.00	\$28.00	\$0.00
		0001	0110	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	1.00	0.00	1.00	EA	0.00	\$400.00	\$0.00
		0001	0120	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	780,017.00	0.00	780,017.00	LF	0.00	\$0.21	\$0.00
		0001	0130	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	654,138.00	0.00	654,138.00	LF	448,552.00	\$0.22	\$98,681.44
		0001	0140	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	27,644.00	0.00	27,644.00	LF	0.00	\$0.80	\$0.00
		0001	0150	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	374.00	0.00	374.00	LF	0.00	\$5.50	\$0.00
		0001	0160	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	45.00	0.00	45.00	LF	0.00	\$18.00	\$0.00
<b>Project JKR0234 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$129,831.44</b>
<b>221216-C05 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$129,831.44</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 19, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: JKR0234

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0090	6181000	MOBILIZATION	7/14/23	7/17/23	0.44	LS	Paying mobilization payments for 5% 10% and 25% of contract amount. 3 times 2.5% times the contract amount = \$31,181.55	0		1		
0130	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	7/10/23	7/17/23	138,480.00	LF	Striped both EB and WB yellow from MM 86.8 - 70.4. 173,100 LF total paid at 80% until Approved.	86.8		70.4		
			7/11/23	7/17/23	138,520.00	LF	Striped yellow line from MM 70.4 - 54.0 EB and WB. 173,150 LF paid at 80% until approved 138,520 LF.	70.4		54.0		
			7/12/23	7/17/23	67,320.00	LF	Westbound yellow line total 84,150 LF paid at 80% until approved.	54		38.2		
			7/14/23	7/17/23	104,232.00	LF	130,290LF paid at 80% 104,232 until retro is approved.	29.2		54.0		

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



### Line Item Adjustments by Estimate

Contract ID: 221216-C05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JKR0234	0130	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		1	Jul 17, 2023	SYSTEM	\$98,681.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user grayw1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					1	Jul 17, 2023	SYSTEM	(\$98,681.44)			
					<b>- Total</b>					<b>\$0.00</b>	
					<b>Material - Total</b>					<b>\$0.00</b>	
	<b>0130 - Total</b>						<b>\$0.00</b>				
<b>JKR0234 - Total</b>								<b>\$0.00</b>			
<b>Overall - Total</b>								<b>\$0.00</b>			



---

**Contract Adjustments for Contract - 221216-C05**

There are no contract adjustments to display for this contract.