



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 18, 2023

Pay Estimate Created Date: May 16, 2023

<b>Progress Estimate Number</b> 3	<b>Contract ID</b> 221216-C06 <b>Prime Contractor</b> Emery Sapp & Sons, Inc.	<b>Pay Period Start</b> May 2, 2023 <b>Pay Period End</b> May 15, 2023	<b>Original Contract Amount</b> \$21,494,761.05 <b>Net Change Order Amount</b> \$1,420.00 <b>Current Contract Amount</b> \$21,496,181.05
--------------------------------------	--	---	--

Approval Date		By User
May 16, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	ken nec2
May 17, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	sandis1
May 17, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2023	November 1, 2023		10.84%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 4, 2023	January 4, 2023	
Letting Date	December 16, 2022	December 16, 2022	
Notice to Proceed Date	February 6, 2023	February 6, 2023	
Open to Traffic Date			
Work Began Date	May 1, 2023	May 1, 2023	

Contract Total Pay For Estimate No. 3			
	This Estimate	Previous	To Date
221216-C06			
Total Posted Items Pay	\$2,054,969.99	\$275,206.24	\$2,330,176.23
Gross Item Adjustments	\$31,060.78	(\$1,850.00)	\$29,210.78
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	(\$7,911.20)	\$0.00	(\$7,911.20)
<b>Contract Total Payable This Estimate:</b>	<b>\$2,078,119.57</b>	\$273,356.24	\$2,351,475.81

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JKU0007	0080	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	TONS	\$86.400	8,648.1	\$747,195.84
	0120	4030116	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	TONS	\$89.900	9,256.52	\$832,161.15
	0160	4071005	TACK COAT	GAL	\$3.000	12,846	\$38,538.00
	0220	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$100.000	-1	(\$100.00)
	0250	6161033	DIRECTIONAL INDICATOR BARRICADE	EA	\$100.000	11	\$1,100.00
	0260	6161040	FLASHING ARROW PANEL	EA	\$1,650.000	1	\$1,650.00
	0270	6161055	SEQUENTIAL FLASHING WARNING LIGHT	EA	\$125.000	11	\$1,375.00
	0370	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	SQYD	\$2.500	166,076	\$415,190.00
	5002	6161005	CONSTRUCTION SIGNS	SQFT	\$20.000	893	\$17,860.00
<b>Project JKU0007 - Total</b>							<b>\$2,054,969.99</b>
<b>Overall - Total</b>							<b>\$2,054,969.99</b>

Contract Adjustments This Estimate						
Contract Adjustment ID	Adj Type	Entered By	Comments	Time Units	Rate	Amount
3881	SPAD--Other Contract Adjustment	ken nec2	Payfactor adjustment for Lot 1. QA ID 23KCDDA050			(\$7,911.20)
<b>Overall - Total</b>						<b>(\$7,911.20)</b>

These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments

**Line Item Adjustments This Estimate**



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 18, 2023

Pay Estimate Created Date: May 16, 2023

Progress Estimate Number 3		Contract ID 221216-C06 Prime Contractor Emery Sapp & Sons, Inc.		Pay Period Start May 2, 2023 Pay Period End May 15, 2023		Original Contract Amount \$21,494,761.05 Net Change Order Amount \$1,420.00 Current Contract Amount \$21,496,181.05		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0007	0080	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Material			-229.59	\$86.40	(\$19,836.58)
	0080	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kennec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	229.59	\$86.40	\$19,836.58
	0080	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	Asphalt Cement Price Adjustment	AC price adjustments. -731.44 on 5/1, -889.20 on 5/2, -1475.81 on 5/3, -1143.13 on 5/4, -491.60 on 5/5. calculated and based on ARR stored in EProjects.			(\$4,731.19)
	0120	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$32,959.05
	0120	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$14,520.33
	0120	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$9,256.27)
	0120	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	AC Price Adjustment. -1084.29 on 5/8, -766.47 on 5/9, -1395.52 on 5/10, -1034.86 on 5/12.			(\$4,281.14)
	0230	CHANNELIZER (TRIM LINE)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',50.00000 - 50.00000, 'is applied (if non-zero).	37	\$50.00	\$1,850.00
	5002	CONSTRUCTION SIGNS	Material			-893	\$20.00	(\$17,860.00)
	5002	CONSTRUCTION SIGNS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kennec2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	893	\$20.00	\$17,860.00
<b>Total</b>								<b>\$31,060.78</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on May 18, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKU0007	FAF-7-1(50)	Coldmill, Resurface and Turn Lane Addition	7	CASS	from east of I-49 to Route B

Totals by Job Numbers

JKU0007	Totals by Job Numbers		
	This Estimate	Previous	To Date
<b>Posted Item Pay</b>	\$2,054,969.99	\$275,206.24	\$2,330,176.23
<b>Gross Item Adjustments</b>	\$31,060.78	(\$1,850.00)	\$29,210.78
<b>Gross Item Pay</b>	<b>\$2,086,030.77</b>	<b>\$273,356.24</b>	<b>\$2,359,387.01</b>
<b>Incentive</b>	\$0.00	\$0.00	\$0.00
<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
<b>Other Contract Adjustments</b>	(\$7,911.20)	\$0.00	(\$7,911.20)



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 18, 2023

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JKU0007, Item 4011209, Project Item Line Number 0080, Material Set 401120996, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic AspLow is insufficient.	No Remark was entered by Engineer	kenec2	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0007, Item 6161005, Project Item Line Number 5002, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	kenec2	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 18, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221216-C06	JKU0007	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$8,000.00	\$0.00
		0001	0020	2031000	CLASS A EXCAVATION	799.00	0.00	799.00	CUYD	0.00	\$25.00	\$0.00
		0001	0030	2035500	EMBANKMENT IN PLACE	389.00	0.00	389.00	CUYD	0.00	\$32.30	\$0.00
		0001	0040	2036000	COMPACTING EMBANKMENT	799.00	0.00	799.00	CUYD	0.00	\$2.93	\$0.00
		0001	0050	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	827.00	0.00	827.00	SQYD	0.00	\$23.75	\$0.00
		0001	0060	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	1,925.00	0.00	1,925.00	SQYD	0.00	\$17.10	\$0.00
		0001	0070	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	63.00	0.00	63.00	TONS	0.00	\$230.00	\$0.00
		0001	0080	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	44,668.00	0.00	44,668.00	TONS	10,229.59	\$86.40	\$883,836.58
		0001	0100	4019905	MISC.OPTIONAL PAVEMENT (8"PCCP)	1,925.00	0.00	1,925.00	SQYD	0.00	\$53.65	\$0.00
		0001	0110	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,723.00	0.00	1,723.00	TONS	0.00	\$132.25	\$0.00
		0001	0120	4030116	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	142,928.00	0.00	142,928.00	TONS	12,995.73	\$89.90	\$1,168,316.13
		0001	0130	4031056	ASPHALT PERFORMANCE TESTING	1.00	0.00	1.00	LS	0.00	\$60,000.00	\$0.00
		0001	0140	4031058	INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	0.00	\$85,000.00	\$0.00
		0001	0150	4031059	PAVER-MOUNTED THERMAL PROFILES	1.00	0.00	1.00	LS	0.00	\$14,000.00	\$0.00
		0001	0160	4071005	TACK COAT	131,380.00	0.00	131,380.00	GAL	16,669.00	\$3.00	\$50,007.00
		0001	0170	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,328.00	0.00	1,328.00	SQYD	0.00	\$234.00	\$0.00
		0001	0180	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	132.00	0.00	132.00	SQYD	0.00	\$1.25	\$0.00
		0001	0190	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	4,014.00	0.00	4,014.00	LF	0.00	\$4.00	\$0.00
		0001	0200	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	2,260.00	0.00	2,260.00	EA	0.00	\$6.50	\$0.00
		0001	0210	6161005	CONSTRUCTION SIGNS	544.00	-544.00	0.00	SQFT	0.00	\$45.00	\$0.00
		0001	0220	6161008	ADVANCED WARNING RAIL SYSTEM	5.00	0.00	5.00	EA	3.00	\$100.00	\$300.00
		0001	0230	6161025	CHANNELIZER (TRIM LINE)	118.00	42.00	160.00	EA	155.00	\$50.00	\$7,750.00
		0001	0240	6161030	TYPE III MOVEABLE BARRICADE	20.00	0.00	20.00	EA	0.00	\$150.00	\$0.00
		0001	0250	6161033	DIRECTIONAL INDICATOR BARRICADE	26.00	0.00	26.00	EA	25.00	\$100.00	\$2,500.00
		0001	0260	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$1,650.00	\$3,300.00
		0001	0270	6161055	SEQUENTIAL FLASHING WARNING LIGHT	26.00	0.00	26.00	EA	25.00	\$125.00	\$3,125.00
		0001	0280	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	2.00	\$6,500.00	\$13,000.00
		0001	0290	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	2.00	-2.00	0.00	EA	0.00	\$1,650.00	\$0.00
		0001	0300	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$1,010,000.86	\$0.00
		0001	0301	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$934,417.86	\$0.00
		0001	0310	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	12.00	0.00	12.00	EA	0.00	\$230.00	\$0.00
		0001	0325	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	191,052.00	0.00	191,052.00	LF	0.00	\$0.26	\$0.00
		0001	0330	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	259,673.00	0.00	259,673.00	LF	0.00	\$0.25	\$0.00
		0001	0340	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	3,400.00	0.00	3,400.00	LF	0.00	\$0.33	\$0.00
		0001	0350	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	624.00	0.00	624.00	LF	0.00	\$0.38	\$0.00
		0001	0360	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	17,428.00	0.00	17,428.00	SQYD	0.00	\$1.60	\$0.00
		0001	0370	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	838,563.00	0.00	838,563.00	SQYD	214,807.00	\$2.50	\$537,017.50
		0001	0380	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,612.00	0.00	2,612.00	SQYD	0.00	\$16.30	\$0.00
		0001	0390	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	3,828.00	0.00	3,828.00	STA	0.00	\$14.00	\$0.00
		0001	0400	7250318A	18 IN. PIPE GROUP B	28.00	0.00	28.00	LF	0.00	\$250.00	\$0.00
		0001	0410	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$600.00	\$0.00
		0001	0420	8051000A	SEEDING - COOL SEASON GRASSES	1.20	0.00	1.20	ACRE	0.00	\$6,593.77	\$0.00
		0001	0430	8061005	ROCK DITCH CHECK	180.00	0.00	180.00	LF	0.00	\$17.98	\$0.00
		0001	0440	8061016	SEDIMENT REMOVAL	27.00	0.00	27.00	CUYD	0.00	\$41.18	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 18, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221216-C06	JKU0007	0001	0450	8061019	SILT FENCE	1,550.00	0.00	1,550.00	LF	0.00	\$2.89	\$0.00
		0040	0460	9039902	MISC.RELOCATION OF EXISTING SIGN ASSEMBLIES	2.00	0.00	2.00	EA	0.00	\$2,250.60	\$0.00
		0001	5001	6189901	MISC.Contract Bond Payment	0.00	1.00	1.00	LS	1.00	\$75,583.00	\$75,583.00
		0001	5002	6161005	CONSTRUCTION SIGNS	0.00	1,355.00	1,355.00	SQFT	989.00	\$20.00	\$19,780.00
Project JKU0007 - Total Value Posted to Date as of Report Generated Date											\$2,764,515.20	
221216-C06 Overall - Total Value Posted to Date as of Report Generated Date											\$2,764,515.20	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 18, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: JKU0007

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0080	4011209	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	5/2/23	5/3/23	1,922.60	TONS	NB 7 Hwy, RT shoulder	131.21		134.658		See ARR
			5/3/23	5/4/23	3,190.94	TONS	NB 7 Hwy, RT shoulder	134.658		140.437		See ARR
			5/4/23	5/5/23	2,471.64	TONS	NB 7 Hwy, RT shoulder	140.437		144.531		see ARR
			5/5/23	5/5/23	1,062.92	TONS	NB 7 Hwy RT shoulder	144.531		146.459		See ARR
0120	4030116	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	5/8/23	5/9/23	2,344.42	TONS	NB 7 Hwy, Lane 2	128.446		131.233		1st lift
			5/9/23	5/10/23	1,657.24	TONS	NB 7 Hwy, lane 2, 1st lift	131.233		133.182		see ARR
			5/10/23	5/15/23	3,017.33	TONS	NB 7 Hwy, lane 2, 1st lift	133.182		136.590		see ARR
			5/12/23	5/16/23	2,237.53	TONS	NB 7 Hwy, lane 2, 1st lift	136.590		139.094		see ARR
0160	4071005	TACK COAT	5/2/23	5/3/23	1,336.00	GAL	NB 7 Hwy, RT shoulder	131.21		134.658		See ARR
			5/3/23	5/4/23	2,113.00	GAL	NB 7 Hwy, RT shoulder	134.658		140.437		See ARR
			5/4/23	5/5/23	1,627.00	GAL	NB 7 Hwy, RT shoulder	140.437		144.531		see ARR
			5/5/23	5/5/23	801.00	GAL	NB 7 Hwy RT shoulder	144.531		146.459		See ARR
			5/8/23	5/9/23	1,779.00	GAL	NB 7 Hwy, lane 2	128.446		131.233		1st lift
			5/9/23	5/10/23	1,237.00	GAL	NB 7 Hwy, lane 2, 1st lift	131.233		133.182		see ARR
0160	4071005	TACK COAT	5/9/23	5/10/23	1,237.00	GAL	NB 7 Hwy, lane 2, 1st lift	131.233		133.182		see ARR
			5/10/23	5/15/23	2,304.00	GAL	NB 7 Hwy, lane 2, 1st lift	133.182		136.590		see ARR
			5/12/23	5/16/23	1,649.00	GAL	NB 7 Hwy, lane 2, 1st lift	136.590		139.094		see ARR
			5/3/23	5/4/23	-1.00	EA	7 Hwy	40.240				Pay correction, only 3 AWRS in use (on the 3 post mounted Road Work Next 19 Miles signs)
0250	6161033	DIRECTIONAL INDICATOR BARRICADE	5/3/23	5/4/23	11.00	EA	NB 7 Hwy	128.446		146.267		New high count of 25, set up for 2 lane closures
0260	6161040	FLASHING ARROW PANEL	5/3/23	5/4/23	1.00	EA	NB 7 Hwy	128.446				New high count, set up for 2 lane closures
0270	6161055	SEQUENTIAL FLASHING WARNING LIGHT	5/3/23	5/4/23	11.00	EA	NB 7 Hwy, on DIBs	128.447		146.267		New high count, set up for 2 lane closures
0370	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REM	5/2/23	5/3/23	16,914.00	SQYD	NB 7 Hwy, RT shoulder	131.21		134.658		8.5 FT width
			5/3/23	5/4/23	28,042.00	SQYD	NB 7 Hwy, RT shoulder	134.658		140.437		
			5/4/23	5/5/23	18,940.00	SQYD	NB 7 Hwy, RT shoulder	140.437		144.531		
			5/5/23	5/5/23	16,914.00	SQYD	NB 7 Hwy RT shoulder	144.531		146.459		
			5/8/23	5/9/23	22,080.00	SQYD		128.446		131.235		
			5/9/23	5/10/23	15,427.00	SQYD	NB 7 Hwy RT Lane	131.235		133.182		See ARR
			5/10/23	5/15/23	27,991.00	SQYD	NB 7 Hwy RT Lane	133.182		136.590		See ARR
5002	6161005	CONSTRUCTION SIGNS	5/12/23	5/16/23	19,768.00	SQYD		136.590		139.094		
			5/3/23	5/4/23	701.00	SQFT	NB and SB 7 Hwy	128.446		146.267		
			5/4/23	5/5/23	32.00	SQFT	NB 7 Hwy	140.000		141.000		
			5/9/23	5/10/23	160.00	SQFT	NB 7 Hwy	131.233				

**The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post	
JKU0007	0210	May 1, 2023	0	W04-1R 48x48 16.00 MERGE (SYMBOL FROM RIGHT)		128.446	NB 7 HWY	1.00	16.00			16.00	
				E05-1 36x48 12.00 GORE EXIT		128.446	NB 7 HWY	1.00	12.00			12.00	
				W04-1aL 48x48 16.00 MERGE (ARROW SYMBOL)		128.446	NB 7 HWY	1.00	16.00			16.00	
				W020-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED		128.446	NB 7 HWY	1.00	16.00			16.00	
				R1-2 48 TRI 6.93 YIELD		128.446	NB 7 HWY	1.00	6.93			6.93	
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		128.446	NB 7 HWY	2.00	6.00			12.00	
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		128.446	NB 7 HWY	4.00	12.00			48.00	
				W08-11 48x48 16.00 UNEVEN LANES		128.446	NB 7 HWY	2.00	16.00			32.00	
				W020-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		128.446	NB 7 HWY	2.00	16.00			32.00	
				CONST-7 72x36 18.00 RATE OUR WORK ZONE		128.446	NB 7 HWY	2.00	18.00			36.00	
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		128.446	NB 7 HWY	3.00	16.00			48.00	
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		128.446	NB 7 HWY	4.00	10.00			40.00	
				R2-1 36x48 12.00 SPEED LIMIT XX		128.446	NB 7 HWY	2.00	12.00			24.00	
<b>0210 - Total</b>													<b>338.93</b>
	5002	May 3, 2023	701	W04-1aL 48x48 16.00 MERGE (ARROW SYMBOL)		128.446	NB 7 Hwy	2.00	16.00			32.00	
				See Special Sign Details		128.446	NB and SB 7 Hwy	2.00		Trucks Entering and Leaving Highway	16.00	32.00	
				W020-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED		128.446	NB 7 Hwy	2.00	16.00			32.00	
				R1-2 48 TRI 6.93 YIELD		137.263	NB 7 Hwy	1.00	6.93			6.93	
				CONST-7 72x36 18.00 RATE OUR WORK ZONE		128.446	NB and SB 7 Hwy	2.00	18.00			36.00	
				CONST-5 96x48 32.00 POINT OF PRESENCE		128.446	NB and SB 7 Hwy	2.00	32.00			64.00	
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		128.446	NB and SB 7 Hwy	3.00	10.00			30.00	
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		128.446	NB 7 Hwy	4.00	6.00			24.00	
				GO20-2 48x24 8.00 END ROAD WORK		128.446	NB and SB 7 Hwy	4.00	8.00			32.00	
				R2-1 36x48 12.00 SPEED LIMIT XX		128.446	NB 7 Hwy	4.00	12.00			48.00	
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		128.446	NB and SB 7 Hwy	4.00	12.00			48.00	
				W020-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		128.446	NB 7 Hwy	4.00	16.00			64.00	
				W08-11 48x48 16.00 UNEVEN LANES		128.446	NB 7 Hwy	6.00	16.00			96.00	
				W020-1 48x48 16.00		128.446	NB and SB 7 Hwy	7.00	16.00			112.00	



**Missouri Department of Transportation**  
**Contractor's Pay Estimate Summary**  
**Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 18, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**  
**The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
JKU0007	5002	May 3, 2023	701	ROAD/BRIDGE/RAMP WORK AHEAD								
				EO5-1 36x48 12.00 GORE EXIT		137.263	NB 7 Hwy	1.00	12.00			12.00
				WO3-2 48x48 16.00 YIELD AHEAD (SYMBOL)		137.263	NB 7 Hwy	1.00	16.00			16.00
				WO4-1R 48x48 16.00 MERGE (SYMBOL FROM RIGHT)		137.263	NB 7 Hwy	1.00	16.00			16.00
		May 4, 2023	32	WO8-11 LANES 48x48 16.00 UNEVEN		140	NB 7 Hwy	2.00	16.00			32.00
May 9, 2023	160	WO8-11 LANES 48x48 16.00 UNEVEN		131	NB 7 Hwy	10.00	16.00			160.00		
<b>5002 - Total</b>												<b>892.93</b>





## Line Item Adjustments by Estimate

May 18, 2023

Contract ID: 221216-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JKU0007	0080	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Material		3	May 16, 2023	SYSTEM	\$19,836.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kennec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					3	May 16, 2023	SYSTEM	(\$19,836.58)				
			<b>- Total</b>								\$0.00	
			<b>Material - Total</b>								\$0.00	
			Other Item Adjustment	ACAD	3	May 16, 2023	kennec2	(\$4,731.19)	AC price adjustments. -731.44 on 5/1, -889.20 on 5/2, -1475.81 on 5/3, -1143.13 on 5/4, -491.60 on 5/5. calculated and based on ARR stored in EProjects.			
			<b>ACAD - Total</b>								(\$4,731.19)	
			<b>Other Item Adjustment - Total</b>								(\$4,731.19)	
	<b>0080 - Total</b>								(\$4,731.19)			
	0120	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Construction Stockpile		3	May 16, 2023	SYSTEM	(\$9,256.27)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				<b>- Total</b>								(\$9,256.27)
			<b>Construction Stockpile - Total</b>								(\$9,256.27)	
			Construction Stockpile STMA		3	May 16, 2023	SYSTEM	\$14,520.33	Payment Estimate Item Adjustment generated Stockpile Transaction			
			<b>- Total</b>								\$14,520.33	
			<b>Construction Stockpile STMA - Total</b>								\$14,520.33	
			Construction Stockpile STMI		3	May 16, 2023	SYSTEM	\$32,959.05	Payment Estimate Item Adjustment generated Stockpile Transaction			
			<b>- Total</b>								\$32,959.05	
			<b>Construction Stockpile STMI - Total</b>								\$32,959.05	
			Other Item Adjustment	ACAD	3	May 16, 2023	kennec2	(\$4,281.14)	AC Price Adjustment. -1084.29 on 5/8, -766.47 on 5/9, -1395.52 on 5/10, -1034.86 on 5/12.			
			<b>ACAD - Total</b>								(\$4,281.14)	
	<b>Other Item Adjustment - Total</b>								(\$4,281.14)			
	<b>0120 - Total</b>								\$33,941.97			
	0160	TACK COAT	Material		2	May 2, 2023	SYSTEM	\$3,465.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kennec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					2	May 2, 2023	SYSTEM	(\$3,465.00)				
<b>- Total</b>								\$0.00				
<b>Material - Total</b>								\$0.00				
<b>0160 - Total</b>								\$0.00				
0230	CHANNELIZER (TRIM LINE)	Overrun	Overrun	2	May 2, 2023	SYSTEM	(\$1,850.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',50.00000 - 50.00000, 'is applied (if non-zero).				
				3	May 16, 2023	SYSTEM	\$1,850.00					
		<b>Overrun - Total</b>								\$0.00		
		<b>Overrun - Total</b>								\$0.00		
<b>0230 - Total</b>								\$0.00				
5002	CONSTRUCTION SIGNS	Material		3	May 16, 2023	SYSTEM	\$17,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kennec2 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
				3	May 16, 2023	SYSTEM	(\$17,860.00)					
		<b>- Total</b>								\$0.00		
		<b>Material - Total</b>								\$0.00		
<b>5002 - Total</b>								\$0.00				
<b>JKU0007 - Total</b>								\$29,210.78				
<b>Overall - Total</b>								\$29,210.78				



### Contract Adjustments for Contract - 221216-C06

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
3	JKU0007	Other Contract Adjustment	SPAD	(\$7,911.20)	100	May 16, 2023	kennec2	Payfactor adjustment for Lot 1. QA ID 23KCDDA050
<b>3 - Total</b>					<b>(\$7,911.20)</b>			
<b>Overall - Total</b>					<b>(\$7,911.20)</b>			