



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 19, 2024

Pay Estimate Created Date: January 16, 2024

Progress Estimate Number 16	Contract ID	221216-D02	Pay Period Start	December 30, 2023	Original Contract Amount	\$1,507,275.04
	Prime Contractor	Don Schnieders Excavating Company, Inc.	Pay Period End	January 15, 2024	Net Change Order Amount	\$43,817.64
					Current Contract Amount	\$1,551,092.68

Approval Date		By User
January 16, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	koenib2
January 17, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	kronej1
January 18, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2023	December 1, 2023	October 27, 2023	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 4, 2023	January 4, 2023	
Letting Date	December 16, 2022	December 16, 2022	
Notice to Proceed Date	February 6, 2023	February 6, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 16

	This Estimate	Previous	To Date
221216-D02			
Total Posted Items Pay	\$600.00	\$1,550,492.68	\$1,551,092.68
Gross Item Adjustments	\$0.00	(\$6,304.09)	(\$6,304.09)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,544,188.59	\$1,544,788.59
Contract Total Payable This Estimate:	\$600.00		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3447	0230	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	EA	\$600.000	1	\$600.00
Project J5S3447 - Total							\$600.00
Overall - Total							\$600.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on January 19, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3447	FAS-S402(077)	Bridge redeck, bridge replacement, bridge rehabilitation and Scour Protection.	F, 124	BOONE	3.26 miles South of Route T, 2.19 miles North of Route 124, 1.09 miles North of Route 124, and 0.47 mile West of Route 63

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J5S3447	Posted Item Pay	\$600.00	\$1,550,492.68	\$1,551,092.68
	Gross Item Adjustments	\$0.00	(\$6,304.09)	(\$6,304.09)
	Gross Item Pay	\$600.00	\$1,544,188.59	\$1,544,788.59
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on January 19, 2024

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 19, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221216-D02	J5S3447	0001	0010	2019901	MISC.CLEARING AND GRUBBING	1.00	0.00	1.00	LS	1.00	\$4,800.00	\$4,800.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$16,000.00	\$16,000.00
		0001	0030	2031000	CLASS A EXCAVATION	471.00	52.00	523.00	CUYD	523.00	\$10.20	\$5,334.60
		0001	0040	2036000	COMPACTING EMBANKMENT	387.00	26.00	413.00	CUYD	413.00	\$7.75	\$3,200.75
		0001	0050	2072000	LINEAR GRADING CLASS 2	1.20	0.00	1.20	STA	1.20	\$4,000.00	\$4,800.00
		0001	0060	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	644.00	0.00	644.00	SQYD	644.00	\$13.45	\$8,661.80
		0001	0070	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	7.80	29.00	36.80	TONS	36.80	\$400.00	\$14,720.00
		0001	0080	4019905	MISC.OPTIONAL PAVEMENT (8 IN. JPCP OR 10 IN. HMA)	644.10	0.00	644.10	SQYD	644.10	\$115.90	\$74,651.19
		0001	0090	4071005	TACK COAT	37.00	0.00	37.00	GAL	37.00	\$15.00	\$555.00
		0001	0100	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	22.00	0.00	22.00	LF	22.00	\$50.00	\$1,100.00
		0001	0110	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	8.00	0.00	8.00	CUYD	8.00	\$60.00	\$480.00
		0001	0120	6096041	PLACING TYPE 1 ROCK DITCH LINER	8.00	0.00	8.00	CUYD	8.00	\$200.00	\$1,600.00
		0001	0130	6113020	FURNISHING TYPE 2 ROCK BLANKET	547.00	0.00	547.00	CUYD	547.00	\$59.50	\$32,546.50
		0001	0140	6113040	PLACING TYPE 2 ROCK BLANKET	547.00	0.00	547.00	CUYD	547.00	\$15.00	\$8,205.00
		0001	0150	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	-1.00	1.00	EA	1.00	\$2,400.00	\$2,400.00
		0001	0160	6161005	CONSTRUCTION SIGNS	675.00	-278.00	397.00	SQFT	397.00	\$8.00	\$3,176.00
		0001	0170	6161008	ADVANCED WARNING RAIL SYSTEM	8.00	-2.00	6.00	EA	6.00	\$35.00	\$210.00
		0001	0180	6161025	CHANNELIZER (TRIM LINE)	51.00	-39.00	12.00	EA	12.00	\$20.00	\$240.00
		0001	0190	6161030	TYPE III MOVEABLE BARRICADE	20.00	-10.00	10.00	EA	10.00	\$155.00	\$1,550.00
		0001	0200	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	-2.00	2.00	EA	2.00	\$3,200.00	\$6,400.00
		0001	0210	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	8.00	-8.00	0.00	EA	0.00	\$1,500.00	\$0.00
		0001	0220	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$164,000.00	\$164,000.00
		0001	0230	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	2.00	\$600.00	\$1,200.00
		0001	0240	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	285.00	0.00	285.00	LF	285.00	\$1.00	\$285.00
		0001	0250	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,942.00	0.00	2,942.00	LF	2,942.00	\$1.00	\$2,942.00
		0001	0260	6207001	PAVEMENT MARKING REMOVAL	532.00	-532.00	0.00	LF	0.00	\$1.00	\$0.00
		0001	0270	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	373.00	0.00	373.00	SQYD	373.00	\$30.00	\$11,190.00
		0001	0280	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	668.00	0.00	668.00	SQYD	668.00	\$7.00	\$4,676.00
		0001	0290	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$13,750.00	\$13,750.00
		0001	0300	8025006	MULCHING	0.50	0.10	0.60	ACRE	0.60	\$6,500.00	\$3,900.00
		0001	0310	8051000A	SEEDING - COOL SEASON GRASSES	0.50	0.10	0.60	ACRE	0.60	\$6,500.00	\$3,900.00
		0001	0320	8061005	ROCK DITCH CHECK	475.00	-296.00	179.00	LF	179.00	\$23.00	\$4,117.00
		0001	0330	8061016	SEDIMENT REMOVAL	34.00	-34.00	0.00	CUYD	0.00	\$15.00	\$0.00
		0001	0340	8061019	SILT FENCE	300.00	-79.20	220.80	LF	220.80	\$7.00	\$1,545.60
		0001	0350	8061050	TYPE C BERM	367.00	-367.00	0.00	LF	0.00	\$20.00	\$0.00
		0040	0360	9031250A	U-CHANNEL POST, 3 LB	384.00	0.00	384.00	LF	384.00	\$13.10	\$5,030.40
		0040	0370	9035069A	SHF-FLAT SHEET FLUORESCENT	72.00	0.00	72.00	SQFT	72.00	\$30.00	\$2,160.00
		0070	0380	6233000	EPOXY POLYMER WEARING SURFACE	443.00	0.00	443.00	SQYD	443.00	\$135.00	\$59,805.00
		0071	0390	2061000	CLASS 1 EXCAVATION	60.00	47.00	107.00	CUYD	107.00	\$53.00	\$5,671.00
		0071	0400	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$27,410.00	\$27,410.00
		0071	0410	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	109.00	0.00	109.00	SQYD	109.00	\$155.00	\$16,895.00
		0071	0420	7021214	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	536.00	39.00	575.00	LF	575.00	\$135.85	\$78,113.75
		0071	0430	7026000	PRE-BORE FOR PILING	346.00	0.00	346.00	LF	346.00	\$53.00	\$18,338.00
		0071	0440	7027000	PILE POINT REINFORCEMENT	20.00	0.00	20.00	EA	20.00	\$150.00	\$3,000.00
		0071	0450	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	43.20	0.00	43.20	CUYD	43.20	\$1,390.00	\$60,048.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 19, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221216-D02	J5S3447	0071	0460	7034212	SLAB ON STEEL	393.00	0.00	393.00	SQYD	393.00	\$465.00	\$182,745.00
		0071	0470	7034219A	TYPE D BARRIER	291.00	0.00	291.00	LF	291.00	\$114.50	\$33,319.50
		0071	0480	7121111	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50	58,980.00	0.00	58,980.00	LB	58,980.00	\$3.24	\$191,095.20
		0071	0490	7123610	SLAB DRAIN	6.00	0.00	6.00	EA	6.00	\$600.00	\$3,600.00
		0071	0500	7129901	MISC.Galvanizing Structural Steel	1.00	0.00	1.00	LS	1.00	\$67,000.00	\$67,000.00
		0071	0510	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$2,000.00	\$4,000.00
		0071	0520	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$260.00	\$2,080.00
		0071	0530	7161002	LAMINATED NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$290.00	\$2,320.00
		0072	0540	2162500	REMOVAL OF EXISTING BRIDGE DECK	3,466.00	0.00	3,466.00	SQFT	3,466.00	\$10.70	\$37,086.20
		0072	0550	7034212	SLAB ON STEEL	425.00	0.00	425.00	SQYD	425.00	\$411.00	\$174,675.00
		0072	0560	7034216	TYPE H BARRIER	308.00	0.00	308.00	LF	308.00	\$98.00	\$30,184.00
		0072	0570	7040101	SUBSTRUCTURE REPAIR (FORMED)	65.00	103.00	168.00	SQFT	168.00	\$176.00	\$29,568.00
		0072	0580	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	10.00	28.00	38.00	SQFT	38.00	\$200.00	\$7,600.00
		0072	0590	7040164	FIBER REINFORCED POLYMER WRAP	300.00	180.00	480.00	SF	480.00	\$105.00	\$50,400.00
		0072	0600	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0072	0610	7121159	SHEAR CONNECTORS	864.00	0.00	864.00	EA	864.00	\$10.55	\$9,115.20
		0072	0620	7123610	SLAB DRAIN	24.00	0.00	24.00	EA	24.00	\$615.00	\$14,760.00
		0072	0630	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$4,000.00	\$4,000.00
		0072	0640	7125961	GRAY EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$3,000.00	\$3,000.00
		0072	5001	7129901	MISC.Strengthening Existing Beams	0.00	1.00	1.00	LS	1.00	\$6,995.05	\$6,995.05
0072	5002	7061060	REINFORCING STEEL (BRIDGES)	0.00	1.00	1.00	LB	1.00	\$13,941.94	\$13,941.94		
Project J5S3447 - Total Value Posted to Date as of Report Generated Date											\$1,551,092.68	
221216-D02 Overall - Total Value Posted to Date as of Report Generated Date											\$1,551,092.68	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on January 19, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5S3447

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0230	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	1/15/24	1/16/24	1.00	EA	Bridge A9116					Mobilization for seeding at Bridge A9116.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jan 19, 2024

Contract ID: 221216-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5S3447	0040	COMPACTING EMBANKMENT	Material		11	Nov 2, 2023	SYSTEM	\$2,999.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user koenib2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					11	Nov 2, 2023	SYSTEM	(\$2,999.25)					
				- Total						\$0.00			
			Material - Total						\$0.00				
	0040 - Total								\$0.00				
	0060	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		6	Aug 16, 2023	SYSTEM	\$2,152.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user koenib2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					6	Aug 16, 2023	SYSTEM	(\$2,152.00)					
					7	Sep 5, 2023	SYSTEM	\$2,152.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user koenib2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					7	Sep 5, 2023	SYSTEM	(\$2,152.00)					
					11	Nov 2, 2023	SYSTEM	\$8,661.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user koenib2 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					11	Nov 2, 2023	SYSTEM	(\$8,661.80)					
					12	Nov 16, 2023	SYSTEM	\$8,661.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user koenib2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					12	Nov 16, 2023	SYSTEM	(\$8,661.80)					
					13	Dec 4, 2023	SYSTEM	\$8,661.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user koenib2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					13	Dec 1, 2023	SYSTEM	(\$8,661.80)					
						- Total						\$0.00	
			Material - Total						\$0.00				
	0060 - Total								\$0.00				
	0070	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Material		11	Nov 2, 2023	SYSTEM	\$3,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user koenib2 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					11	Nov 2, 2023	SYSTEM	(\$3,120.00)					
						- Total					\$0.00		
						Material - Total						\$0.00	
				Other Item Adjustment	ACAD	11	Nov 2, 2023	koenib2			(\$4.39)	Adjustment based on the price-index-adjustment at time of contract letting. This value was calculated using the AC Index Price Adjustment worksheet. A copy has been placed in e-projects.	
					ACAD - Total						(\$4.39)		
FUEL				14	Dec 15, 2023	koenib2				\$35.62	Fuel adjustment based on Price Adjustment for Fuel Index spreadsheet. A copy has been uploaded to e-projects.		
				14	Dec 15, 2023	koenib2				\$24.07	Zeroing out the system generated fuel adjustment for this item.		
				FUEL - Total							\$59.69		
Other Item Adjustment - Total										\$55.30			
Price FUEL				11	Nov 2, 2023	SYSTEM				\$9.58	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				14	Dec 15, 2023	SYSTEM				(\$24.07)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				- Total						(\$14.49)			
				Price FUEL - Total						(\$14.49)			
0070 - Total								\$40.81					
0080		MISC.	Material		11	Nov 2, 2023	SYSTEM	\$74,651.19	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user koenib2 overriding Payment Estimate Exception 4 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Jan 19, 2024

Contract ID: 221216-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5S3447	0080	MISC.	Material		11	Nov 2, 2023	SYSTEM	(\$74,651.19)				
				- Total							\$0.00	
				Material - Total							\$0.00	
				Other Item Adjustment	ACAD	7	Sep 5, 2023	koenib2	(\$40.11)	Adjustment based on the agreed upon price-index-adjustment at time of contract letting. This value was calculated using the AC Index Price Adjustment worksheet. A copy has been added to e-projects.		
						11	Nov 2, 2023	koenib2	(\$155.10)	Adjustment based on the price-index-adjustment at time of contract letting. This value was calculated using the AC Index Price Adjustment worksheet. A copy has been placed in e-projects.		
				ACAD - Total							(\$195.21)	
				FUEL		13	Dec 4, 2023	koenib2	\$338.74	Adjustment based on the agreed upon price-index-adjustment at time of contract letting. This value was calculated using the Fuel Index Price Adjustment worksheet. A copy has been added to e-projects. This adjustment is for the work associated with the Bridge A9116 portion of this line item.		
						13	Dec 4, 2023	koenib2	\$13.03	Adjustment based on the agreed upon price-index-adjustment at time of contract letting. This value was calculated using the Fuel Index Price Adjustment worksheet. A copy has been added to e-projects. This adjustment is for the work associated with the Bridge P03831 portion of this line item.		
				FUEL - Total							\$351.77	
				OTHR		11	Nov 2, 2023	koenib2	(\$11,622.00)	Withholding 20% of final payment due to insufficient pavement core thickness and less than adequate core density on one of the QA cores. QA cores were measured at approximately 9 and 9.25 inches. Waiting on additional data for final payment.		
						13	Dec 4, 2023	koenib2	(\$5,810.99)	Deducting 10% of final payment for the portion of this line item that was constructed near Bridge A9116 (501.38 Square Yards). QA cores were measured at approximately 9 inches, or 10% less than the required thickness of 10 inches.		
						13	Dec 4, 2023	koenib2	\$11,622.00	Zeroing out the previous line item adjustment made on estimate 0011.		
				OTHR - Total							(\$5,810.99)	
				Other Item Adjustment - Total							(\$5,654.43)	
				0080 - Total							(\$5,654.43)	
				0090	TACK COAT	Material		6	Aug 16, 2023	SYSTEM	\$90.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user koenib2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
								6	Aug 16, 2023	SYSTEM	(\$90.00)	
							- Total					
				Material - Total							\$0.00	
				0090 - Total							\$0.00	
				0100	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		8	Sep 18, 2023	SYSTEM	\$1,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user koenib2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
								8	Sep 18, 2023	SYSTEM	(\$1,100.00)	
								9	Oct 2, 2023	SYSTEM	\$1,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user koenib2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
	9	Oct 2, 2023	SYSTEM				(\$1,100.00)					
	10	Oct 16, 2023	SYSTEM				\$1,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user koenib2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
	10	Oct 16, 2023	SYSTEM				(\$1,100.00)					
	11	Nov 2, 2023	SYSTEM				\$1,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user koenib2 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
	11	Nov 2, 2023	SYSTEM				(\$1,100.00)					
- Total							\$0.00					
Material - Total							\$0.00					
0100 - Total							\$0.00					
0110	FURNISHING TYPE	Material		6	Aug 16,	SYSTEM	\$480.00	This adjustment offsets the original system-generated Material Payment				



Line Item Adjustments by Estimate

Jan 19, 2024

Contract ID: 221216-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5S3447	0110	1 ROCK DITCH LINER	Material			2023			Estimate Item Adjustment (0003) due to user koenib2 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					6	Aug 16, 2023	SYSTEM	(\$480.00)					
					7	Sep 5, 2023	SYSTEM	\$480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user koenib2 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					7	Sep 5, 2023	SYSTEM	(\$480.00)					
					8	Sep 18, 2023	SYSTEM	\$480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user koenib2 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					8	Sep 18, 2023	SYSTEM	(\$480.00)					
	- Total								\$0.00				
	Material - Total								\$0.00				
	0110 - Total								\$0.00				
	0130	FURNISHING TYPE 2 ROCK BLANKET	Material		7	Sep 5, 2023	SYSTEM	\$15,005.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user koenib2 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					7	Sep 5, 2023	SYSTEM	(\$15,005.90)					
		- Total								\$0.00			
		Material - Total								\$0.00			
	0130 - Total								\$0.00				
0240	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		9	Oct 2, 2023	SYSTEM	\$285.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user koenib2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				9	Oct 2, 2023	SYSTEM	(\$285.00)						
				10	Oct 16, 2023	SYSTEM	\$285.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user koenib2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				10	Oct 16, 2023	SYSTEM	(\$285.00)						
				11	Nov 2, 2023	SYSTEM	\$285.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user koenib2 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
				11	Nov 2, 2023	SYSTEM	(\$285.00)						
				12	Nov 16, 2023	SYSTEM	\$285.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user koenib2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
				12	Nov 16, 2023	SYSTEM	(\$285.00)						
				13	Dec 4, 2023	SYSTEM	\$285.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user koenib2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				13	Dec 1, 2023	SYSTEM	(\$285.00)						
				14	Dec 15, 2023	SYSTEM	\$285.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user koenib2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				14	Dec 15, 2023	SYSTEM	(\$285.00)						
				- Total								\$0.00	
				Material - Total								\$0.00	
0240 - Total								\$0.00					
0250	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		9	Oct 2, 2023	SYSTEM	\$710.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user koenib2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				9	Oct 2, 2023	SYSTEM	(\$710.00)						
				10	Oct 16, 2023	SYSTEM	\$710.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user koenib2 overriding Payment					



Line Item Adjustments by Estimate

Jan 19, 2024

Contract ID: 221216-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3447	0250	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material						Estimate Exception 3 on the current Payment Estimate.					
					10	Oct 16, 2023	SYSTEM	(\$710.00)						
					11	Nov 2, 2023	SYSTEM	\$710.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user koenib2 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					11	Nov 2, 2023	SYSTEM	(\$710.00)						
					12	Nov 16, 2023	SYSTEM	\$2,942.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user koenib2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					12	Nov 16, 2023	SYSTEM	(\$2,942.00)						
					13	Dec 4, 2023	SYSTEM	\$2,942.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user koenib2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					13	Dec 1, 2023	SYSTEM	(\$2,942.00)						
					14	Dec 15, 2023	SYSTEM	\$2,942.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user koenib2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					14	Dec 15, 2023	SYSTEM	(\$2,942.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					Other Item Adjustment		OTHR	12	Nov 16, 2023	koenib2	(\$446.40)	Withholding 20% until retro-reflectivity has been tested (visual) on roadway over bridge A9116.		
								15	Dec 29, 2023	koenib2	\$446.40	Paying final 20% that was previously withheld until visual performance was checked.		
					OTHR - Total								\$0.00	
					Other Item Adjustment - Total								\$0.00	
					0250 - Total								\$0.00	
					0280		PERMANENT EROSION CONTROL GEOTEXTILE	Material		6	Aug 16, 2023	SYSTEM	\$392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user koenib2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
										6	Aug 16, 2023	SYSTEM	(\$392.00)	
										7	Sep 5, 2023	SYSTEM	\$392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user koenib2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
7	Sep 5, 2023	SYSTEM	(\$392.00)											
8	Sep 18, 2023	SYSTEM	\$1,848.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user koenib2 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
8	Sep 18, 2023	SYSTEM	(\$1,848.00)											
- Total										\$0.00				
Material - Total										\$0.00				
0280 - Total								\$0.00						
0300		MULCHING	Material		7	Sep 5, 2023	SYSTEM	\$910.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user koenib2 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					7	Sep 5, 2023	SYSTEM	(\$910.00)						
					8	Sep 18, 2023	SYSTEM	\$910.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user koenib2 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					8	Sep 18, 2023	SYSTEM	(\$910.00)						
					- Total								\$0.00	
Material - Total								\$0.00						
0300 - Total								\$0.00						



Line Item Adjustments by Estimate

Jan 19, 2024

Contract ID: 221216-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5S3447	0310	SEEDING - COOL SEASON GRASSES	Material		10	Oct 16, 2023	SYSTEM	\$1,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user koenib2 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					10	Oct 16, 2023	SYSTEM	(\$1,950.00)					
					11	Nov 2, 2023	SYSTEM	\$1,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user koenib2 overriding Payment Estimate Exception 26 on the current Payment Estimate.				
					11	Nov 2, 2023	SYSTEM	(\$1,950.00)					
					12	Nov 16, 2023	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user koenib2 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					12	Nov 16, 2023	SYSTEM	(\$3,250.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					Other Item Adjustment		OTHR	11	Nov 2, 2023	koenib2	(\$390.00)	Withholding 20% until final growth is established as per EPG.	
								12	Nov 16, 2023	koenib2	(\$260.00)	Withholding 20% until grass has been established near bridge A9116, per the EPG.	
					OTHR - Total							(\$650.00)	
					Other Item Adjustment - Total							(\$650.00)	
					0310 - Total							(\$650.00)	
						0320	ROCK DITCH CHECK	Material		7	Sep 5, 2023	SYSTEM	\$3,680.00
7	Sep 5, 2023	SYSTEM	(\$3,680.00)										
8	Sep 18, 2023	SYSTEM	\$3,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user koenib2 overriding Payment Estimate Exception 12 on the current Payment Estimate.									
8	Sep 18, 2023	SYSTEM	(\$3,680.00)										
- Total										\$0.00			
Material - Total										\$0.00			
0320 - Total							\$0.00						
	0360	U-CHANNEL POST, 3 LB	Material		6	Aug 16, 2023	SYSTEM	\$2,515.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user koenib2 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					6	Aug 16, 2023	SYSTEM	(\$2,515.20)					
					- Total							\$0.00	
Material - Total							\$0.00						
0360 - Total							\$0.00						
	0370	SHF-FLAT SHEET FLUORESCENT	Material		6	Aug 16, 2023	SYSTEM	\$1,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user koenib2 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
					6	Aug 16, 2023	SYSTEM	(\$1,080.00)					
					- Total							\$0.00	
Material - Total							\$0.00						
0370 - Total							\$0.00						
	0410	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		11	Nov 2, 2023	SYSTEM	\$16,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user koenib2 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					11	Nov 2, 2023	SYSTEM	(\$16,895.00)					
					12	Nov 16, 2023	SYSTEM	\$16,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user koenib2 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					12	Nov 16, 2023	SYSTEM	(\$16,895.00)					



Line Item Adjustments by Estimate

Jan 19, 2024

Contract ID: 221216-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5S3447	0410	BRIDGE APPROACH SLAB (MINOR ROAD)	Material	- Total				\$0.00		
			Material - Total						\$0.00	
			Other Item Adjustment	ACAD	11	Nov 2, 2023	koenib2		(\$40.47)	Adjustment based on the price-index-adjustment at time of contract letting. This value was calculated using the AC Index Price Adjustment worksheet. A copy has been placed in e-projects.
			ACAD - Total						(\$40.47)	
			Other Item Adjustment - Total						(\$40.47)	
	0410 - Total								(\$40.47)	
	0440	PILE POINT REINFORCEMENT	Material			7	Sep 5, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user koenib2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
						7	Sep 5, 2023	SYSTEM	(\$3,000.00)	
						8	Sep 18, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user koenib2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
						8	Sep 18, 2023	SYSTEM	(\$3,000.00)	
				- Total						\$0.00
	Material - Total						\$0.00			
	0440 - Total								\$0.00	
	0450	CLASS B CONCRETE (SUBSTRUCTURE)	Material			8	Sep 18, 2023	SYSTEM	\$60,048.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user koenib2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
						8	Sep 18, 2023	SYSTEM	(\$60,048.00)	
					9	Oct 2, 2023	SYSTEM	\$60,048.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user koenib2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					9	Oct 2, 2023	SYSTEM	(\$60,048.00)		
					10	Oct 16, 2023	SYSTEM	\$60,048.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user koenib2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					10	Oct 16, 2023	SYSTEM	(\$60,048.00)		
					11	Nov 2, 2023	SYSTEM	\$60,048.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user koenib2 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					11	Nov 2, 2023	SYSTEM	(\$60,048.00)		
- Total						\$0.00				
Material - Total						\$0.00				
0450 - Total								\$0.00		
0460	SLAB ON STEEL	Material			9	Oct 2, 2023	SYSTEM	\$63,960.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user koenib2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					9	Oct 2, 2023	SYSTEM	(\$63,960.75)		
					10	Oct 16, 2023	SYSTEM	\$173,607.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user koenib2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					10	Oct 16, 2023	SYSTEM	(\$173,607.75)		
					11	Nov 2, 2023	SYSTEM	\$182,745.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user koenib2 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					11	Nov 2, 2023	SYSTEM	(\$182,745.00)		
- Total						\$0.00				
Material - Total						\$0.00				
0460 - Total								\$0.00		
0480	FAB. STRUCT.	Material			9	Oct 2,	SYSTEM	\$191,095.20	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Jan 19, 2024

Contract ID: 221216-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5S3447	0480	LOW ALLOY STEEL(IBM)A709,50	Material			2023			Estimate Item Adjustment (0006) due to user koenib2 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					9	Oct 2, 2023	SYSTEM	(\$191,095.20)		
					10	Oct 16, 2023	SYSTEM	\$191,095.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user koenib2 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					10	Oct 16, 2023	SYSTEM	(\$191,095.20)		
					11	Nov 2, 2023	SYSTEM	\$191,095.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user koenib2 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
					11	Nov 2, 2023	SYSTEM	(\$191,095.20)		
								- Total	\$0.00	
									Material - Total	\$0.00
									0480 - Total	\$0.00
	0510	VERTICAL DRAIN AT END BENTS	Material			10	Oct 16, 2023	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user koenib2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
						10	Oct 16, 2023	SYSTEM	(\$4,000.00)	
						11	Nov 2, 2023	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user koenib2 overriding Payment Estimate Exception 25 on the current Payment Estimate.
						11	Nov 2, 2023	SYSTEM	(\$4,000.00)	
						12	Nov 16, 2023	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user koenib2 overriding Payment Estimate Exception 17 on the current Payment Estimate.
						12	Nov 16, 2023	SYSTEM	(\$4,000.00)	
								- Total	\$0.00	
								Material - Total	\$0.00	
								0510 - Total	\$0.00	
0550	SLAB ON STEEL	Material			4	Jul 17, 2023	SYSTEM	\$61,136.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user koenib2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					4	Jul 17, 2023	SYSTEM	(\$61,136.25)		
					5	Aug 1, 2023	SYSTEM	\$165,941.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user koenib2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					5	Aug 1, 2023	SYSTEM	(\$165,941.25)		
					6	Aug 16, 2023	SYSTEM	\$165,941.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user koenib2 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					6	Aug 16, 2023	SYSTEM	(\$165,941.25)		
					7	Sep 5, 2023	SYSTEM	\$165,941.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user koenib2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					7	Sep 5, 2023	SYSTEM	(\$165,941.25)		
					8	Sep 18, 2023	SYSTEM	\$165,941.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user koenib2 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					8	Sep 18, 2023	SYSTEM	(\$165,941.25)		
					9	Oct 2, 2023	SYSTEM	\$61,136.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user koenib2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					9	Oct 2, 2023	SYSTEM	(\$61,136.25)		
	10	Oct 16, 2023	SYSTEM	\$61,136.25	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Jan 19, 2024

Contract ID: 221216-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3447	0550	SLAB ON STEEL	Material			2023			Estimate Item Adjustment (0009) due to user koenib2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					10	Oct 16, 2023	SYSTEM	(\$61,136.25)						
					11	Nov 2, 2023	SYSTEM	\$61,136.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user koenib2 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					11	Nov 2, 2023	SYSTEM	(\$61,136.25)						
					12	Nov 16, 2023	SYSTEM	\$61,136.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user koenib2 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					12	Nov 16, 2023	SYSTEM	(\$61,136.25)						
					13	Dec 4, 2023	SYSTEM	\$61,136.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user koenib2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					13	Dec 1, 2023	SYSTEM	(\$61,136.25)						
					14	Dec 15, 2023	SYSTEM	\$171,226.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user koenib2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					14	Dec 15, 2023	SYSTEM	(\$171,226.71)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0550 - Total								\$0.00	
						0560	TYPE H BARRIER	Material		6	Aug 16, 2023	SYSTEM	\$30,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user koenib2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
6	Aug 16, 2023	SYSTEM	(\$30,184.00)											
7	Sep 5, 2023	SYSTEM	\$30,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user koenib2 overriding Payment Estimate Exception 10 on the current Payment Estimate.										
7	Sep 5, 2023	SYSTEM	(\$30,184.00)											
8	Sep 18, 2023	SYSTEM	\$30,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user koenib2 overriding Payment Estimate Exception 9 on the current Payment Estimate.										
8	Sep 18, 2023	SYSTEM	(\$30,184.00)											
9	Oct 2, 2023	SYSTEM	\$30,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user koenib2 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
9	Oct 2, 2023	SYSTEM	(\$30,184.00)											
10	Oct 16, 2023	SYSTEM	\$30,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user koenib2 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
10	Oct 16, 2023	SYSTEM	(\$30,184.00)											
11	Nov 2, 2023	SYSTEM	\$30,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user koenib2 overriding Payment Estimate Exception 14 on the current Payment Estimate.										
11	Nov 2, 2023	SYSTEM	(\$30,184.00)											
- Total										\$0.00				
Material - Total										\$0.00				
0560 - Total								\$0.00						
	0600	PROTECTIVE COATING - CONCRETE BENTS AND	Material		8	Sep 18, 2023	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user koenib2 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					8	Sep 18, 2023	SYSTEM	(\$5,000.00)						
					9	Oct 2, 2023	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Jan 19, 2024

Contract ID: 221216-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5S3447	0600	PROTECTIVE COATING - CONCRETE BENTS AND	Material			2023			Estimate Item Adjustment (0009) due to user koenib2 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					9	Oct 2, 2023	SYSTEM	(\$5,000.00)		
					10	Oct 16, 2023	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user koenib2 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					10	Oct 16, 2023	SYSTEM	(\$5,000.00)		
					11	Nov 2, 2023	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user koenib2 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
					11	Nov 2, 2023	SYSTEM	(\$5,000.00)		
					- Total			\$0.00		
									Material - Total	\$0.00
									0600 - Total	\$0.00
	5002		REINFORCING STEEL (BRIDGES)	Material		11	Nov 2, 2023	SYSTEM	\$13,941.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user koenib2 overriding Payment Estimate Exception 22 on the current Payment Estimate.
11						Nov 2, 2023	SYSTEM	(\$13,941.94)		
									- Total	\$0.00
									Material - Total	\$0.00
								5002 - Total	\$0.00	
								J5S3447 - Total	(\$6,304.09)	
								Overall - Total	(\$6,304.09)	



Contract Adjustments for Contract - 221216-D02

There are no contract adjustments to display for this contract.