



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on March 20, 2024

Pay Estimate Created Date: January 23, 2024

<b>Final Estimate Number</b> 9	<b>Contract ID</b> 221216-D03 <b>Prime Contractor</b> N.B. West Contracting Company	<b>Pay Period Start</b> August 16, 2023 <b>Pay Period End</b> January 23, 2024	<b>Original Contract Amount</b> \$3,941,422.44 <b>Net Change Order Amount</b> (\$95,659.44) <b>Current Contract Amount</b> \$3,845,763.00
-----------------------------------	--	---	---

Approval Date		By User
January 23, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	gabelj3
March 14, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
March 19, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2023	November 1, 2023	June 9, 2023	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	January 23, 2024	January 23, 2024	
Awarded Date	January 4, 2023	January 4, 2023	
Letting Date	December 16, 2022	December 16, 2022	
Notice to Proceed Date	February 6, 2023	February 6, 2023	
Open to Traffic Date			
Work Began Date	February 28, 2023	February 28, 2023	

**Contract Total Pay For Estimate No. 9**

	This Estimate	Previous	To Date
221216-D03			
Total Posted Items Pay	\$0.00	\$3,845,763.01	\$3,845,763.01
Gross Item Adjustments	\$0.00	(\$12,538.67)	(\$12,538.67)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$3,833,224.34	\$3,833,224.34
<b>Contract Total Payable This Estimate:</b>	<b>\$0.00</b>		

**Items Paid This Estimate Period**

No Data Available

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on March 20, 2024

Contract Project Information					
------------------------------	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3468	FAS-S402(086)	Resurface and add shoulders	0	PHELPS	from Route 72 to end of state maintenance

Totals by Job Numbers			
-----------------------	--	--	--

Job Number		This Estimate	Previous	To Date
J5S3468	<b>Posted Item Pay</b>	\$0.00	\$3,845,763.01	\$3,845,763.01
	<b>Gross Item Adjustments</b>	\$0.00	(\$12,538.67)	(\$12,538.67)
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$3,833,224.34</b>	<b>\$3,833,224.34</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on March 20, 2024

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 20, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221216-D03	J5S3468	0001	0010	2031000	CLASS A EXCAVATION	28.00	0.00	28.00	CUYD	28.00	\$101.00	\$2,828.00
		0001	0020	2079909	MISC.MODIFIED LINEAR GRADING CLASS 2	1,564.10	0.00	1,564.10	STA	1,564.10	\$265.75	\$415,659.58
		0001	0030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	279.00	-110.00	169.00	TONS	169.00	\$115.00	\$19,435.00
		0001	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	567.60	224.60	792.20	TONS	792.20	\$110.00	\$87,142.00
		0001	0050	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	13,284.40	-1,154.30	12,130.10	TONS	12,130.10	\$80.00	\$970,408.00
		0001	0060	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	19,353.40	159.20	19,512.60	TONS	19,512.60	\$89.00	\$1,736,621.40
		0001	0070	4071005	TACK COAT	21,820.00	-817.00	21,003.00	GAL	21,003.00	\$2.40	\$50,407.20
		0001	0080	4071007	TACK COAT - LOW OR NON-TRACKING	3,232.00	-3,232.00	0.00	GAL	0.00	\$2.60	\$0.00
		0001	0090	6113020	FURNISHING TYPE 2 ROCK BLANKET	43.00	0.00	43.00	CUYD	43.00	\$52.00	\$2,236.00
		0001	0100	6113040	PLACING TYPE 2 ROCK BLANKET	43.00	0.00	43.00	CUYD	43.00	\$93.00	\$3,999.00
		0001	0110	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$0.01	\$0.02
		0001	0120	6161005	CONSTRUCTION SIGNS	1,155.00	577.00	1,732.00	SQFT	1,732.00	\$6.50	\$11,258.00
		0001	0130	6161025	CHANNELIZER (TRIM LINE)	100.00	-50.00	50.00	EA	50.00	\$10.00	\$500.00
		0001	0140	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$4,600.00	\$9,200.00
		0001	0150	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	-4.00	0.00	EA	0.00	\$0.01	\$0.00
		0001	0160	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$375,000.00	\$375,000.00
		0001	0170	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	-4.00	0.00	EA	0.00	\$600.00	\$0.00
		0001	0180	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	164.00	0.00	164.00	LF	164.00	\$5.00	\$820.00
		0001	0190	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	24.00	0.00	24.00	LF	24.00	\$20.00	\$480.00
		0001	0200	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	195,676.00	0.00	195,676.00	LF	195,676.00	\$0.11	\$21,524.36
		0001	0210	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	166,704.00	0.00	166,704.00	LF	166,704.00	\$0.11	\$18,337.44
		0001	0220	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	5,856.00	0.00	5,856.00	SQYD	5,856.00	\$6.00	\$35,136.00
		0001	0230	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	177.00	0.00	177.00	SQYD	177.00	\$25.00	\$4,425.00
		0001	0240	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	73.00	0.00	73.00	SQYD	73.00	\$8.00	\$584.00
		0001	0250	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,081.50	0.00	1,081.50	STA	1,081.50	\$22.00	\$23,793.00
		0001	0260	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	966.30	0.00	966.30	STA	966.30	\$25.00	\$24,157.50
		0001	0270	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$3,400.00	\$3,400.00
		0001	0280	7250424	24 IN. PIPE GROUP C	5.00	0.00	5.00	LF	5.00	\$404.00	\$2,020.00
		0001	0290	8025006	MULCHING	44.60	-28.60	16.00	ACRE	16.00	\$1.00	\$16.00
		0001	0300	8051000A	SEEDING - COOL SEASON GRASSES	37.20	-21.20	16.00	ACRE	16.00	\$1.00	\$16.00
		0001	0310	8061004	SEDIMENT TRAP ROCK	92.00	-92.00	0.00	CUYD	0.00	\$72.00	\$0.00
		0001	0320	8061005	ROCK DITCH CHECK	613.00	-347.00	266.00	LF	266.00	\$14.50	\$3,857.00
		0001	0330	8061006	ALTERNATE DITCH CHECK	77.00	-77.00	0.00	LF	0.00	\$9.00	\$0.00
		0001	0340	8061016	SEDIMENT REMOVAL	31.00	-31.00	0.00	CUYD	0.00	\$28.00	\$0.00
		0001	0350	8061017	TEMPORARY SEEDING	7.40	-7.40	0.00	ACRE	0.00	\$1.00	\$0.00
		0001	0360	8061019	SILT FENCE	3,065.00	-3,065.00	0.00	LF	0.00	\$2.70	\$0.00
		0040	0370	9031270A	2 IN. PSST POST - 12 GA.	24.00	0.00	24.00	LF	24.00	\$30.00	\$720.00
		0040	0380	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	3.00	0.00	3.00	EA	3.00	\$300.00	\$900.00
		0040	0390	9035004A	SH-FLAT SHEET	9.00	0.00	9.00	SQFT	9.00	\$40.00	\$360.00
		0040	0400	9039901	MISC.ADJUSTING EXISTING SIGNS	1.00	0.00	1.00	LS	1.00	\$19,000.00	\$19,000.00
		0001	5001	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	0.00	3.00	3.00	EA	3.00	\$315.00	\$945.00
		0001	5002	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	0.00	1.00	1.00	EA	1.00	\$577.50	\$577.50
Project J5S3468 - Total Value Posted to Date as of Report Generated Date											\$3,845,763.00	
221216-D03 Overall - Total Value Posted to Date as of Report Generated Date											\$3,845,763.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 20, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post			
J5S3468	0120	February 28, 2023	132	CONST-7 48x24 8.00 RATE OUR WORK ZONE		0.063	RTE O RT SIDE	1.00	8.00			8.00			
				GO20-2 48x24 8.00 END ROAD WORK		0.024	RTE O LT SIDE	1.00	8.00			8.00			
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		0.162	RTE O RT SIDE	1.00	10.00			10.00			
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		0.277	RTE O RT SIDE	1.00	12.00			12.00			
				CONST-5 36x48 12.00 POINT OF PRESENCE		0.349	RTE O RT SIDE	1.00	12.00			12.00			
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		4.951	RTE C S LT SIDE	1.00	16.00			16.00			
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		18.682	RTE O LT SIDE	1.00	12.00			12.00			
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		18.791	RTE O LT SIDE	1.00	10.00			10.00			
				GO20-2 48x24 8.00 END ROAD WORK		18.801	RTE O RT SIDE	1.00	8.00			8.00			
				CONST-7 48x24 8.00 RATE OUR WORK ZONE		18.807	RTE O LT SIDE	1.00	8.00			8.00			
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		4.784	RTE C S RT SIDE	1.00	16.00			16.00			
				CONST-5 36x48 12.00 POINT OF PRESENCE		18.583	RTE O LT SIDE	1.00	12.00			12.00			
				April 10, 2023	759	GO20-4a 18X12 1.5 PILOT CAR IN USE WAIT & FOLLOW		Various	HWY O	10.00	1.50				15.00
						GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		Various	HWY O	1.00	4.50				4.50
						WO3-4 8x48 16.00 BE PREPARED TO STOP		Various	HWY O	10.00	16.00				160.00
	WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		Various			HWY O	6.00	16.00				96.00			
	GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		Various			HWY O	4.00	8.75				35.00			
	WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		Various			HWY O	14.00	16.00				224.00			
	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		Various			HWY O	14.00	16.00				224.00			
	April 26, 2023	160	WO8-12 48x48 16.00 NO CENTER LINE		15.759	Route O RT Side	1.00	16.00				16.00			
			WO8-11 48x48 16.00 UNEVEN LANES		15.786	Route O RT Side	1.00	16.00				16.00			
			WO8-11 48x48 16.00 UNEVEN LANES		16.366	Route O LT Side	1.00	16.00				16.00			
			WO8-12 48x48 16.00 NO CENTER LINE		16.397	Route O LT Side	1.00	16.00				16.00			
			WO8-12 48x48 16.00 NO CENTER LINE		18.457	Route O LT Side	1.00	16.00				16.00			
			WO8-11 48x48 16.00 UNEVEN LANES		18.442	Route O LT Side	1.00	16.00				16.00			
			WO8-11 48x48 16.00 UNEVEN LANES		17.806	Route O RT Side	1.00	16.00				16.00			
			WO8-12 48x48 16.00 NO CENTER LINE		17.778	Route O RT Side	1.00	16.00				16.00			
			WO8-11 48x48 16.00 UNEVEN LANES		17.418	Route O LT Side	1.00	16.00				16.00			
			WO8-11 48x48 16.00 UNEVEN LANES		16.802	Route O RT Side	1.00	16.00				16.00			
	May 1, 2023	128	WO8-11 48x48 16.00 UNEVEN LANES		13.556	Route O Left Side	1.00	16.00				16.00			
			WO8-12 48x48 16.00 NO CENTER LINE		13.581	Route O Left Side	1.00	16.00				16.00			
			WO8-11 48x48 16.00 UNEVEN LANES		13.696	Route O Right	1.00	16.00				16.00			



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 20, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post		
J5S3468	0120	May 1, 2023	128	LANES			Side							
				WO8-11 LANES	48x48	16.00	UNEVEN		14.613	Route O Left Side	1.00	16.00		16.00
				WO8-12 LINE	48x48	16.00	NO CENTER		14.765	Route O Right Side	1.00	16.00		16.00
				WO8-11 LANES	48x48	16.00	UNEVEN		14.821	Route O Right Side	1.00	16.00		16.00
				WO8-11 LANES	48x48	16.00	UNEVEN		15.652	Route O Left Side	1.00	16.00		16.00
				WO8-12 LINE	48x48	16.00	NO CENTER		15.683	Route O Left Side	1.00	16.00		16.00
		May 3, 2023	192	WO8-12 LINE	48x48	16.00	NO CENTER		10.739	Route O Right Side	1.00	16.00		16.00
				WO8-11 LANES	48x48	16.00	UNEVEN		10.341	Route O Left Side	1.00	16.00		16.00
				WO8-11 LANES	48x48	16.00	UNEVEN		9.699	Route O Right Side	1.00	16.00		16.00
				WO8-12 LINE	48x48	16.00	NO CENTER		9.327	Route O Left Side	1.00	16.00		16.00
				WO8-11 LANES	48x48	16.00	UNEVEN		10.778	Route O Right Side	1.00	16.00		16.00
				WO8-11 LANES	48x48	16.00	UNEVEN		11.464	Route O Left Side	1.00	16.00		16.00
				WO8-12 LINE	48x48	16.00	NO CENTER		11.493	Route O Left Side	1.00	16.00		16.00
				WO8-11 LANES	48x48	16.00	UNEVEN		11.718	Route O Right Side	1.00	16.00		16.00
				WO8-11 LANES	48x48	16.00	UNEVEN		12.577	Route O Left Side	1.00	16.00		16.00
				WO8-12 LINE	48x48	16.00	NO CENTER		12.685	Route O Right Side	1.00	16.00		16.00
				WO8-11 LANES	48x48	16.00	UNEVEN		12.716	Route O Right Side	1.00	16.00		16.00
				WO8-11 LANES	48x48	16.00	UNEVEN		9.309	Route O Left Side	1.00	16.00		16.00
		May 4, 2023	48	WO8-12 LINE	48x48	16.00	NO CENTER		8.631	Route O Right Side	1.00	16.00		16.00
				WO8-11 LANES	48x48	16.00	UNEVEN		8.269	Route O Left Side	1.00	16.00		16.00
				WO8-11 LANES	48x48	16.00	UNEVEN		8.659	Route O Right Side	1.00	16.00		16.00
		May 5, 2023	96	WO8-12 LINE	48x48	16.00	NO CENTER		6.646	Route O Right Side	1.00	16.00		16.00
				WO8-11 LANES	48x48	16.00	UNEVEN		6.211	Route O Left Side	1.00	16.00		16.00
				WO8-11 LANES	48x48	16.00	UNEVEN		6.677	Route O Right Side	1.00	16.00		16.00
				WO8-11 LANES	48x48	16.00	UNEVEN		7.631	Route O Right Side	1.00	16.00		16.00
				WO8-12 LINE	48x48	16.00	NO CENTER		7.165	Route O Left Side	1.00	16.00		16.00
				WO8-11 LANES	48x48	16.00	UNEVEN		7.142	Route O Left Side	1.00	16.00		16.00
		May 9, 2023	80	WO8-12 LINE	48x48	16.00	NO CENTER		4.577	Route O Right Side	1.00	16.00		16.00
				WO8-11 LANES	48x48	16.00	UNEVEN		4.604	Route O Right Side	1.00	16.00		16.00
				WO8-11 LANES	48x48	16.00	UNEVEN		5.047	Route O Left Side	1.00	16.00		16.00
WO8-12 LINE	48x48			16.00	NO CENTER		5.081	Route O Left Side	1.00	16.00		16.00		
WO8-11 LANES	48x48			16.00	UNEVEN		5.623	Route O Right Side	1.00	16.00		16.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 20, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J5S3468	0120	May 10, 2023	128	WO8-11 LANES 48x48 16.00 UNEVEN		1.532	Route O Right Side	1.00	16.00			16.00
				WO8-11 LANES 48x48 16.00 UNEVEN		1.746	Route O Left Side	1.00	16.00			16.00
				WO8-12 LINE 48x48 16.00 NO CENTER		2.569	Route O Right Side	1.00	16.00			16.00
				WO8-11 LANES 48x48 16.00 UNEVEN		2.598	Route O Right Side	1.00	16.00			16.00
				WO8-11 LANES 48x48 16.00 UNEVEN		2.720	Route O Left Side	1.00	16.00			16.00
				WO8-11 LANES 48x48 16.00 UNEVEN		3.960	Route O Left Side	1.00	16.00			16.00
				WO8-11 LANES 48x48 16.00 UNEVEN		3.590	Route O Right Side	1.00	16.00			16.00
				WO8-12 LINE 48x48 16.00 NO CENTER		2.801	Route O Left Side	1.00	16.00			16.00
		June 6, 2023	9	GO22-1 21x15 2.19 WET PAINT (ARROW PIVETS)			Route O on Paint Truck	4.00	2.19			8.76
<b>0120 - Total</b>											<b>1731.26</b>	



## Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 221216-D03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3468	0030	GRAVEL (A) OR CRUSHED STONE (B)	Material		4	May 16, 2023	SYSTEM	\$15,870.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user strawt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					4	May 16, 2023	SYSTEM	(\$15,870.00)						
					5	Jun 2, 2023	SYSTEM	\$19,435.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user strawt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					5	Jun 2, 2023	SYSTEM	(\$19,435.00)						
					6	Jun 15, 2023	SYSTEM	\$19,435.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user strawt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	Jun 15, 2023	SYSTEM	(\$19,435.00)						
					7	Jun 30, 2023	SYSTEM	(\$19,435.00)						
					<b>- Total</b>								<b>(\$19,435.00)</b>	
					<b>Material - Total</b>								<b>(\$19,435.00)</b>	
							MaterialCredit		8	Aug 16, 2023	SYSTEM	\$19,435.00		
					<b>- Total</b>								<b>\$19,435.00</b>	
					<b>MaterialCredit - Total</b>								<b>\$19,435.00</b>	
					<b>0030 - Total</b>								<b>\$0.00</b>	
					J5S3468	0040	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	5	Jun 2, 2023	strawt1	(\$326.78)	Current Index = 598.75 Base Index = 611.25 Index Difference = 598.75 - 611.25 = -12.5 Tons = 792.2 Virgin AC % = 3.3 AC Adjustment = (-12.5) * 792.2 * 0.033 = -\$326.78
<b>ACAD - Total</b>										<b>(\$326.78)</b>				
<b>Other Item Adjustment - Total</b>										<b>(\$326.78)</b>				
Overrun	Overrun	5	Jun 2, 2023	SYSTEM						(\$24,706.00)				
		7	Jun 30, 2023	SYSTEM						\$24,706.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',110.00000 - 110.00000, 'is applied (if non-zero).			
<b>Overrun - Total</b>										<b>\$0.00</b>				
<b>Overrun - Total</b>										<b>\$0.00</b>				
<b>0040 - Total</b>								<b>(\$326.78)</b>						
J5S3468	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS	Material		3	May 2, 2023	SYSTEM	\$490,408.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user strawt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					3	May 2, 2023	SYSTEM	(\$490,408.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					Other Item Adjustment	ACAD	2	Apr 17, 2023	strawt1	(\$1,185.04)	Current Index = 598.75 Base Index = 611.25 Index Difference = 598.75-611.25 = -12.5 Tons = 2962.6 Virgin AC % = 3.2 Mix ID = BB23-13 AC Adjustment = -12.5 * 2962.6 * 0.032 = \$1,185.04			
							3	May 2, 2023	strawt1	(\$3,667.00)	Current Index = 598.75 Base Index = 611.25 Index Difference = 598.75 - 611.25 = -12.5 Mix ID = BB23-13 Virgin AC% = 3.2% Tons = 9167.5 AC Adjustment = -12.5 * 9167.5 * 0.032 = \$3,667.00			
					<b>ACAD - Total</b>								<b>(\$4,852.04)</b>	
<b>Other Item Adjustment - Total</b>								<b>(\$4,852.04)</b>						
<b>0050 - Total</b>								<b>(\$4,852.04)</b>						
J5S3468	0060	BITUMINOUS PAVEMENT	Material		3	May 2, 2023	SYSTEM	\$368,415.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user strawt1 overriding Payment					





## Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 221216-D03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5S3468	0060	MIXTURE PG64-22 (SUR)	Material						Estimate Exception 2 on the current Payment Estimate.				
						3	May 2, 2023	SYSTEM	(\$368,415.50)				
				<b>- Total</b>								<b>\$0.00</b>	
				<b>Material - Total</b>								<b>\$0.00</b>	
					Other Item Adjustment	ACAD	3	May 2, 2023	strawt1	(\$1,966.26)	Current Index = 598.75 Base Index = 611.25 Index Difference = 598.75 - 611.25 = -12.5 Mix ID = SL23-16 Virgin AC% = 3.8% Tons = 4139.5 AC Adjustment = -12.5 * 4139.5 * 0.038 = \$1,966.26		
							4	May 16, 2023	strawt1	(\$4,589.83)	Current Index = 598.75 Base Index = 611.25 Index Difference = 598.75 - 611.25 = -12.5 Tons = 9662.8 Virgin AC% = 3.8 AC Adjustment = (-12.5) * 9662.8 * 0.038 = \$-4,589.83		
							5	Jun 2, 2023	strawt1	(\$2,712.39)	Current Index = 598.75 Base Index = 611.25 Index Difference = 598.75 - 611.25 = -12.5 Tons = 5710.3 Virgin AC % = 3.8 AC Adjustment = (-12.5) * 5710.3 * 0.033 = -\$2,712.39		
				<b>ACAD - Total</b>								<b>(\$9,268.48)</b>	
				<b>Other Item Adjustment - Total</b>								<b>(\$9,268.48)</b>	
					Overrun	Overrun	5	Jun 2, 2023	SYSTEM	(\$14,168.80)			
				7	Jun 30, 2023	SYSTEM	\$14,168.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',89.00000 - 89.00000, 'is applied (if non-zero).					
	<b>Overrun - Total</b>								<b>\$0.00</b>				
	<b>Overrun - Total</b>								<b>\$0.00</b>				
	<b>0060 - Total</b>								<b>(\$9,268.48)</b>				
	0070	TACK COAT	Material			3	May 2, 2023	SYSTEM	\$10,941.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user strawt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
						3	May 2, 2023	SYSTEM	(\$10,941.60)				
						4	May 16, 2023	SYSTEM	\$35,704.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user strawt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
						4	May 16, 2023	SYSTEM	(\$35,704.80)				
				<b>- Total</b>								<b>\$0.00</b>	
	<b>Material - Total</b>								<b>\$0.00</b>				
<b>0070 - Total</b>								<b>\$0.00</b>					
0090	FURNISHING TYPE 2 ROCK BLANKET	Material			3	May 2, 2023	SYSTEM	\$2,236.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user strawt1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					3	May 2, 2023	SYSTEM	(\$2,236.00)					
					4	May 16, 2023	SYSTEM	\$2,236.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user strawt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					4	May 16, 2023	SYSTEM	(\$2,236.00)					
			<b>- Total</b>								<b>\$0.00</b>		
<b>Material - Total</b>								<b>\$0.00</b>					
<b>0090 - Total</b>								<b>\$0.00</b>					
0110	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material			6	Jun 15, 2023	SYSTEM	\$0.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user strawt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					6	Jun 15, 2023	SYSTEM	(\$0.02)					
			<b>- Total</b>								<b>\$0.00</b>		



## Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 221216-D03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5S3468	0110	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material - Total						\$0.00	
	0110 - Total							\$0.00		
	0120	CONSTRUCTION SIGNS	Overrun	Overrun	3	May 2, 2023	SYSTEM	(\$156.00)		
					4	May 16, 2023	SYSTEM	(\$3,536.00)		
					6	Jun 15, 2023	SYSTEM	(\$58.50)		
					7	Jun 30, 2023	SYSTEM	\$3,750.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '6.50000 - 6.50000, 'is applied (if non-zero).	
					Overrun - Total				\$0.00	
					Overrun - Total				\$0.00	
	0120 - Total							\$0.00		
	0180	PREF THERMO PAVMT MARKING, 6 IN WHITE	Material		6	Jun 15, 2023	SYSTEM	\$820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user straw1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					6	Jun 15, 2023	SYSTEM	(\$820.00)		
					- Total				\$0.00	
					Material - Total				\$0.00	
	0180 - Total							\$0.00		
	0190	PREF THERMO PAVMT MARK, 24 IN WHIT	Material		6	Jun 15, 2023	SYSTEM	\$480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user straw1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					6	Jun 15, 2023	SYSTEM	(\$480.00)		
					- Total				\$0.00	
					Material - Total				\$0.00	
	0190 - Total							\$0.00		
	0200	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		6	Jun 15, 2023	SYSTEM	\$21,524.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user straw1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					6	Jun 15, 2023	SYSTEM	(\$21,524.36)		
					- Total				\$0.00	
					Material - Total				\$0.00	
			Other Item Adjustment	REFL	8	Aug 16, 2023	straw1	\$1,013.58	See Retroreflectivity Payment Adjustment Spreadsheet.	
					REFL - Total				\$1,013.58	
					Other Item Adjustment - Total				\$1,013.58	
	0200 - Total							\$1,013.58		
	0210	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		6	Jun 15, 2023	SYSTEM	\$18,337.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user straw1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					6	Jun 15, 2023	SYSTEM	(\$18,337.44)		
					- Total				\$0.00	
					Material - Total				\$0.00	
			Other Item Adjustment	REFL	8	Aug 16, 2023	straw1	\$895.05	See Retroreflectivity Payment Adjustment Spreadsheet.	
					REFL - Total				\$895.05	
				Other Item Adjustment - Total				\$895.05		
0210 - Total							\$895.05			
0240	PERMANENT EROSION CONTROL GEOTEXTILE	Material		3	May 2, 2023	SYSTEM	\$584.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user straw1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
				3	May 2, 2023	SYSTEM	(\$584.00)			



## Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 221216-D03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5S3468	0240	PERMANENT EROSION CONTROL GEOTEXTILE	Material			2023						
				- Total							\$0.00	
				Material - Total							\$0.00	
	0240 - Total								\$0.00			
	0280	24 IN. PIPE CULVERT GROUP C	Material		3	May 2, 2023	SYSTEM	\$2,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user strawt1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					3	May 2, 2023	SYSTEM	(\$2,020.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
	0280 - Total								\$0.00			
	0290	MULCHING	Material		5	Jun 2, 2023	SYSTEM	\$16.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user strawt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					5	Jun 2, 2023	SYSTEM	(\$16.00)				
					6	Jun 15, 2023	SYSTEM	\$16.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user strawt1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					6	Jun 15, 2023	SYSTEM	(\$16.00)				
				- Total							\$0.00	
	Material - Total							\$0.00				
	0290 - Total								\$0.00			
	0300	SEEDING - COOL SEASON GRASSES	Material		5	Jun 2, 2023	SYSTEM	\$16.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user strawt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					5	Jun 2, 2023	SYSTEM	(\$16.00)				
					6	Jun 15, 2023	SYSTEM	\$16.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user strawt1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					6	Jun 15, 2023	SYSTEM	(\$16.00)				
				- Total							\$0.00	
	Material - Total							\$0.00				
	0300 - Total								\$0.00			
	0320	ROCK DITCH CHECK	Material		3	May 2, 2023	SYSTEM	\$3,857.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user strawt1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					3	May 2, 2023	SYSTEM	(\$3,857.00)				
					4	May 16, 2023	SYSTEM	\$3,857.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user strawt1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					4	May 16, 2023	SYSTEM	(\$3,857.00)				
					5	Jun 2, 2023	SYSTEM	\$3,857.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user strawt1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
				5	Jun 2, 2023	SYSTEM	(\$3,857.00)					
				6	Jun 15, 2023	SYSTEM	\$3,857.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user strawt1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
				6	Jun 15, 2023	SYSTEM	(\$3,857.00)					
- Total							\$0.00					
Material - Total							\$0.00					
0320 - Total								\$0.00				
0370	2 IN. PSST POST - 12 GA.	Material		5	Jun 2, 2023	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user strawt1 overriding Payment				



## Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 221216-D03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5S3468	0370	2 IN. PSST POST - 12 GA.	Material						Estimate Exception 6 on the current Payment Estimate.			
					5	Jun 2, 2023	SYSTEM	(\$720.00)				
					6	Jun 15, 2023	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user strawt1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
					6	Jun 15, 2023	SYSTEM	(\$720.00)				
									- Total	\$0.00		
										Material - Total	\$0.00	
										0370 - Total	\$0.00	
		0400	MISC. HIGHWAY SIGNING	Material		5	Jun 2, 2023	SYSTEM	\$19,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user strawt1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
	5					Jun 2, 2023	SYSTEM	(\$19,000.00)				
	6					Jun 15, 2023	SYSTEM	\$19,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user strawt1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
6	Jun 15, 2023					SYSTEM	(\$19,000.00)					
									- Total	\$0.00		
									Material - Total	\$0.00		
									0400 - Total	\$0.00		
	J5S3468 - Total							(\$12,538.67)				
	Overall - Total							(\$12,538.67)				



---

**Contract Adjustments for Contract - 221216-D03**

There are no contract adjustments to display for this contract.