



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 4, 2024

Pay Estimate Created Date: April 2, 2024

Progress Estimate Number 21	Contract ID 221216-F02 Prime Contractor Collins & Hermann, Inc.	Pay Period Start March 16, 2024 Pay Period End April 1, 2024	Original Contract Amount \$4,863,639.32 Net Change Order Amount (\$48,530.77) Current Contract Amount \$4,815,108.55
---------------------------------------	--	---	---

Approval Date		By User
April 2, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	walkc1
April 2, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	washas
April 3, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2024	December 1, 2024		63.34%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 4, 2023	January 4, 2023	
Letting Date	December 16, 2022	December 16, 2022	
Notice to Proceed Date	February 6, 2023	February 6, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 21			
	This Estimate	Previous	To Date
221216-F02			
Total Posted Items Pay	\$282,698.33	\$2,767,049.56	\$3,049,747.89
Gross Item Adjustments	\$2,032.42	\$36,277.82	\$38,310.24
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	(\$2,594.91)	(\$2,594.91)
Contract Total Payable This Estimate:	\$284,730.75	\$2,800,732.47	\$3,085,463.22

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J613463	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$695,482.980	0.1	\$69,548.30
	0300	9031210	STRUCTURAL STEEL POSTS	LB	\$4.090	14,522	\$59,394.98
	0360	9035011A	ST-STRUCTURAL	SQFT	\$26.520	5,001	\$132,626.52
	0370	9035071A	STF-STRUCTURAL FLUORESCENT	SQFT	\$27.440	254	\$6,969.76
	0430	9039902	MISC.RAISE OR CENTER OVERHEAD SIGN PANEL	EA	\$2,846.060	2	\$5,692.12
	0530	9039903	MISC.4" SQUARE PIPE POST	LF	\$108.200	78.25	\$8,466.65
Project J613463 - Total							\$282,698.33
Overall - Total							\$282,698.33

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J613463	0080	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	MaterialCredit			1	\$305.88	\$305.88
	0080	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material			-1	\$305.88	(\$305.88)
	0100	MISC.	MaterialCredit			2	\$3,568.60	\$7,137.20
	0170	MISC.	Material			-3.39	\$1,563.62	(\$5,300.67)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 4, 2024

Pay Estimate Created Date: April 2, 2024

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
Progress Estimate Number 21		Contract ID 221216-F02 Prime Contractor Collins & Hermann, Inc.		Pay Period Start March 16, 2024 Pay Period End April 1, 2024		Original Contract Amount \$4,863,639.32 Net Change Order Amount (\$48,530.77) Current Contract Amount \$4,815,108.55		
J6I3463	0170	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user walkc1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	3.39	\$1,563.62	\$5,300.67
	0350	SH-FLAT SHEET	Material			-27	\$26.65	(\$719.55)
	0350	SH-FLAT SHEET	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	27	\$26.65	\$719.55
	0530	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$5,104.78)
	0530	MISC.	Material			-1,456.75	\$108.20	(\$157,620.35)
	0530	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user walkc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	1,456.75	\$108.20	\$157,620.35
Total								\$2,032.42



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on April 4, 2024

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J613463	I-70-5(350)	Structural sign replacement	I-70	ST CHARLES	from Warren County line to Illinois state line

Totals by Job Numbers				
Job Number	Item	This Estimate	Previous	To Date
J613463	Posted Item Pay	\$282,698.33	\$2,767,049.56	\$3,049,747.89
	Gross Item Adjustments	\$2,032.42	\$36,277.82	\$38,310.24
	Gross Item Pay	\$284,730.75	\$2,803,327.38	\$3,088,058.13
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	(\$2,594.91)	(\$2,594.91)



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on April 4, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6I3463, Item 6123000A, Project Item Line Number 0080, Material Set 6123000A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Requested Certs have not been received.	walkc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6I3463, Item 7049905, Project Item Line Number 0170, Material Set 7049905, Material 1053CFMMA - Concrete Crack Filler (CF) - MMA @, Acceptance Action Generic 1053CFMMA is insufficient.	Pal Ship Form/ Sample Record	walkc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3463, Item 9035004A, Project Item Line Number 0350, Material Set 9035004A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Cert/ Sample Record required	walkc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3463, Item 9039903, Project Item Line Number 0530, Material Set 9039903, Material 0903HSXX - Highway Signing Material, Acceptance Action Generic 0903HSXX is insufficient.	Cert/ Sample Record required	walkc1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221216-F02	J613463	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.65	\$695,482.98	\$452,063.94
		0001	0020	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	179.00	0.00	179.00	SQYD	0.00	\$24.47	\$0.00
		0001	0030	5021310	CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	178.90	0.00	178.90	SQYD	0.00	\$128.47	\$0.00
		0001	0040	6086008	CONCRETE SIDEWALK, 8 IN.	4.00	0.00	4.00	SQYD	0.00	\$580.15	\$0.00
		0001	0050	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	246.00	0.00	246.00	LF	0.00	\$58.12	\$0.00
		0001	0060	6092015	INTEGRAL CURB TYPE O	24.00	0.00	24.00	LF	0.00	\$79.53	\$0.00
		0001	0070	6099903	MISC.CONCRETE CURB UNDER GUARDRAIL	131.00	0.00	131.00	LF	0.00	\$48.94	\$0.00
		0001	0080	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	1.00	\$305.88	\$305.88
		0001	0090	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.58	\$631,093.13	\$364,771.83
		0001	0100	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED/RETAINED)	2.00	0.00	2.00	EA	2.00	\$3,568.60	\$7,137.20
		0001	0110	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	194.00	0.00	194.00	LF	0.00	\$242.66	\$0.00
		0001	0120	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	9.00	0.00	9.00	LF	0.00	\$359.92	\$0.00
		0001	0130	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$150,276.81	\$112,707.61
		0001	0140	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$27,490.00	\$0.00
		0001	0150	7049904	MISC.CONCRETE FOUNDATION REPAIR (FORMED)	44.00	0.00	44.00	SQFT	0.00	\$602.64	\$0.00
		0001	0160	7049904	MISC.CONCRETE FOUNDATION REPAIR (UNFORMED)	9.00	0.00	9.00	SQFT	7.00	\$1,184.14	\$8,288.98
		0001	0170	7049905	MISC.CONCRETE FOUNDATION REPAIR CRACK FILLER	5.00	0.00	5.00	SQYD	3.39	\$1,563.62	\$5,300.67
		0001	0180	8052000A	SEEDING - WARM SEASON GRASSES	0.10	0.00	0.10	ACRE	0.00	\$6,679.14	\$0.00
		0001	0190	8064133	TYPE 1C EROSION CONTROL BLANKET	162.00	0.00	162.00	SQYD	0.00	\$5.10	\$0.00
		0010	0200	6061060	MGS GUARDRAIL	688.00	0.00	688.00	LF	0.00	\$34.95	\$0.00
		0010	0210	6061080	MGS END ANCHOR	9.00	0.00	9.00	EA	0.00	\$1,983.04	\$0.00
		0010	0220	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	9.00	0.00	9.00	EA	0.00	\$4,551.04	\$0.00
		0020	0230	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	540.00	0.00	540.00	LF	0.00	\$10.20	\$0.00
		0030	0240	9020834	SIGNAL SIGN, MOUNTING HARDWARE	5.00	0.00	5.00	EA	0.00	\$300.07	\$0.00
		0030	0250	9023235	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	1.00	0.00	1.00	EA	0.00	\$17,540.63	\$0.00
		0030	0260	9023245	POST, TYPE C, 45 FT. ARM OR 13.7 M ARM	1.00	0.00	1.00	EA	0.00	\$22,282.09	\$0.00
		0030	0270	9029100	BASE, CONCRETE	6.30	0.00	6.30	CUYD	0.00	\$4,149.60	\$0.00
		0040	0280	9031010	CONCRETE FOOTINGS, EMBEDDED	103.90	-0.33	103.57	CUYD	91.11	\$1,682.87	\$153,326.29
		0040	0290	9031020	CONCRETE FOOTINGS, BOLT DOWN	49.50	0.00	49.50	CUYD	0.00	\$1,331.34	\$0.00
		0040	0300	9031210	STRUCTURAL STEEL POSTS	52,740.00	0.00	52,740.00	LB	20,632.00	\$4.09	\$84,384.88
		0040	0310	9031220	PIPE POSTS	560.00	0.00	560.00	LB	0.00	\$6.47	\$0.00
		0040	0320	9031272A	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	2.00	0.00	2.00	EA	0.00	\$134.48	\$0.00
		0040	0330	9031280	2.5 IN. PSST POST - 12 GA.	58.00	0.00	58.00	LF	0.00	\$24.06	\$0.00
		0040	0340	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	3.00	0.00	3.00	EA	0.00	\$314.54	\$0.00
		0040	0350	9035004A	SH-FLAT SHEET	125.00	0.00	125.00	SQFT	27.00	\$26.65	\$719.55
		0040	0360	9035011A	ST-STRUCTURAL	64,089.00	-2,199.50	61,889.50	SQFT	53,860.30	\$26.52	\$1,428,375.16
		0040	0370	9035071A	STF-STRUCTURAL FLUORESCENT	3,331.00	0.00	3,331.00	SQFT	2,749.00	\$27.44	\$75,432.56
		0040	0380	9039901	MISC.CLEARING VEGETATION AND DEBRIS	1.00	0.00	1.00	LS	1.00	\$14,230.28	\$14,230.28
		0040	0390	9039902	MISC.OVERHEAD SIGN ATTACHMENT HARDWARE REPAIR	5.00	0.00	5.00	EA	3.00	\$2,475.04	\$7,425.12
		0040	0400	9039902	MISC.25 FT. CANTILEVER BOX TRUSS	1.00	0.00	1.00	EA	0.00	\$74,091.63	\$0.00
		0040	0410	9039902	MISC.30 FT. CANTILEVER BOX TRUSS	2.00	0.00	2.00	EA	0.00	\$75,980.06	\$0.00
		0040	0420	9039902	MISC.OVERHEAD SIGN STRUCTURE REPAIR	2.00	0.00	2.00	EA	1.00	\$11,384.23	\$11,384.23
		0040	0430	9039902	MISC.RAISE OR CENTER OVERHEAD SIGN PANEL	4.00	0.00	4.00	EA	4.00	\$2,846.06	\$11,384.24
		0040	0440	9039902	MISC.RELOCATE GROUND SIGN	5.00	0.00	5.00	EA	0.00	\$662.90	\$0.00
		0040	0450	9039902	MISC.REMOVE EXISTING DOUBLE ARM CANTILEVER	1.00	0.00	1.00	EA	0.00	\$6,403.63	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221216-F02	J6I3463	0040	0460	9039902	MISC.REMOVE EXISTING OVERHEAD SIGN TRUSS (W FLOR)	1.00	0.00	1.00	EA	0.00	\$44,072.74	\$0.00
		0040	0470	9039902	MISC.REMOVE EXISTING SIGN OVERHEAD SIGN TRUSS (NBR)	1.00	0.00	1.00	EA	0.00	\$25,600.80	\$0.00
		0040	0480	9039902	MISC.REMOVE EXISTING SIGN TUBULAR SUPPORTS	2.00	0.00	2.00	EA	0.00	\$9,249.68	\$0.00
		0040	0490	9039902	MISC.REMOVE GROUT PAD	16.00	0.00	16.00	EA	16.00	\$3,236.45	\$51,783.20
		0040	0500	9039902	MISC.REMOVE LIGHTING SYSTEM	26.00	0.00	26.00	EA	23.00	\$2,263.50	\$52,060.50
		0040	0510	9039902	MISC.SIGN POST FOOTING GRADING	13.00	0.00	13.00	EA	0.00	\$853.47	\$0.00
		0040	0520	9039902	MISC.SIGN TRUSS RUPTURE REPAIR	6.00	3.00	9.00	EA	0.00	\$4,155.07	\$0.00
		0040	0530	9039903	MISC.4" SQUARE PIPE POST	1,520.00	-19.50	1,500.50	LF	1,456.75	\$108.20	\$157,620.35
		0040	0540	9039903	MISC.REMOVE EXISTING CATWALK	2,364.00	0.00	2,364.00	LF	2,364.00	\$31.62	\$74,749.68
		0050	0550	9109901	MISC.ITS ASSET MANAGEMENT TOOL	1.00	0.00	1.00	LS	0.00	\$1,289.79	\$0.00
		0050	0560	9109903	MISC.MODOT ITS ASSETS RELOCATION	1,070.00	0.00	1,070.00	LF	0.00	\$16.82	\$0.00
Project J6I3463 - Total Value Posted to Date as of Report Generated Date											\$3,073,452.14	
221216-F02 Overall - Total Value Posted to Date as of Report Generated Date											\$3,073,452.14	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 4, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6I3463

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments			
0010	2022010	REMOVAL OF IMPROVEMENTS	4/1/24	4/2/24	0.10	LS	Job Site								
0300	9031210	STRUCTURAL STEEL POSTS	3/18/24	4/2/24	257.00	LB	Sign 101								
				4/2/24	275.00	LB	Sign 104								
				4/2/24	1,133.00	LB	Sign 102								
			3/19/24	3/26/24	272.00	LB	Sign 138								
				3/26/24	286.00	LB	Sign 112								
				3/26/24	338.00	LB	Sign 142								
				3/26/24	656.00	LB	Sign 145								
				3/26/24	705.00	LB	Sign 133								
				3/26/24	860.00	LB	Sign 118								
			3/20/24	3/26/24	1,482.00	LB	Sign 161								
				3/26/24	1,484.00	LB	Sign 144								
			3/21/24	3/26/24	358.00	LB	Sign 154								
			3/27/24	3/29/24	270.00	LB	Sign 180								
				3/29/24	288.00	LB	Sign 264								
				3/29/24	297.00	LB	Sign 253								
				3/29/24	326.00	LB	Sign 184								
				3/29/24	365.00	LB	Sign 216								
				3/29/24	649.00	LB	Sign 238								
				3/29/24	2,441.00	LB	Sign 173								
				4/1/24	4/2/24	263.00	LB	Sign 292							
					4/2/24	268.00	LB	Sign 354							
					4/2/24	277.00	LB	Sign 352							
			4/2/24		284.00	LB	Sign 274								
			4/2/24		326.00	LB	Sign 304								
			4/2/24		362.00	LB	Sign 348								
			0360	9035011A	ST-STRUCTURAL	3/18/24	3/19/24	190.50	SQFT	Sign 177					
							3/19/24	202.50	SQFT	Sign 150					
							4/2/24	16.00	SQFT	Sign 104					
							4/2/24	21.00	SQFT	Sign 101					
							4/2/24	42.00	SQFT	Sign 318					
							4/2/24	42.00	SQFT	Sign 322					
							4/2/24	42.00	SQFT	Sign 331					
4/2/24	42.00	SQFT					Sign 351								
4/2/24	168.00	SQFT					Sign 102								
3/19/24	3/20/24	139.50					SQFT	Sign 132							
	3/20/24	215.00				SQFT	Sign 135								
	3/20/24	215.00				SQFT	Sign 143								
	3/26/24	21.00				SQFT	Sign 112								
	3/26/24	30.00				SQFT	Sign 138								
	3/26/24	40.00				SQFT	Sign 142								
	3/26/24	66.00				SQFT	Sign 145								
	3/26/24	94.50				SQFT	Sign 133								
	3/26/24	105.00				SQFT	Sign 118								
	3/20/24	3/21/24				131.50	SQFT	Sign 128C							
3/21/24		219.00				SQFT	Sign 128B								
3/21/24		227.50				SQFT	Sign 126								
3/26/24		18.00				SQFT	Sign 151								
3/26/24		191.50				SQFT	Sign 161								
3/26/24		204.50				SQFT	Sign 163								
3/21/24	3/26/24	256.50				SQFT	Sign 144								
	3/22/24	115.50				SQFT	Sign 451								
	3/22/24	116.00				SQFT	Sign 120								
	3/22/24	150.00				SQFT	Sign 128A								
3/26/24	3/26/24	66.00				SQFT	Sign 154								
	4/1/24	806.00				SQFT	Sign 517C								
3/27/24	3/29/24	18.00				SQFT	Sign 180								
	3/29/24	18.00				SQFT	Sign 209								
	3/29/24	30.00				SQFT	Sign 253								
	3/29/24	36.00				SQFT	Sign 264								
	3/29/24	55.00				SQFT	Sign 176								
	3/29/24	55.00				SQFT	Sign 184								
	3/29/24	66.00				SQFT	Sign 216								
	3/29/24	66.00				SQFT	Sign 238								
	3/29/24	249.00				SQFT	Sign 173								
	4/1/24	4/2/24				15.00	SQFT	Sign 337							
		4/2/24				18.00	SQFT	Sign 292							
		4/2/24				21.00	SQFT	Sign 266							
		4/2/24	21.00	SQFT	Sign 348										
		4/2/24	21.00	SQFT	Sign 352										
4/2/24		24.00	SQFT	Sign 354											
4/2/24		28.00	SQFT	Sign 274											
4/2/24		66.00	SQFT	Sign 304											
0370	9035071A	STF-STRUCTURAL FLUORESCENT	3/19/24	3/20/24	42.00	SQFT	Sign 132								



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0370	9035071A	STF-STRUCTURAL FLUORESCENT	3/19/24	3/26/24	20.00	SQFT	Sign 145					
			3/20/24	3/21/24	39.00	SQFT	Sign 126C					
			3/21/24	3/22/24	39.00	SQFT	Sign 120					
			3/22/24	3/22/24	66.00	SQFT	Sign 451					
			3/27/24	3/29/24	48.00	SQFT	Sign 173					
0430	9039902	MISC.	3/18/24	3/19/24	1.00	EA	Sign 168					
			3/19/24	3/19/24	1.00	EA	Sign 170					
0530	9039903	MISC. HIGHWAY SIGNING	3/18/24	4/2/24	18.25	LF	Sign 331					
			4/2/24	4/2/24	19.50	LF	Sign 351					
			4/2/24	4/2/24	20.00	LF	Sign 322					
			4/2/24	4/2/24	20.50	LF	Sign 318					

The information below this line are details for Construction Signs (if applicable).
 No Data Available



Line Item Adjustments by Estimate

Apr 4, 2024

Contract ID: 221216-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3463	0080	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		5	Aug 2, 2023	SYSTEM	(\$305.88)						
					6	Aug 16, 2023	SYSTEM	(\$305.88)						
					7	Sep 5, 2023	SYSTEM	(\$305.88)						
					8	Sep 15, 2023	SYSTEM	(\$305.88)						
					9	Oct 2, 2023	SYSTEM	(\$305.88)						
					10	Oct 16, 2023	SYSTEM	(\$305.88)						
					11	Nov 2, 2023	SYSTEM	(\$305.88)						
					12	Nov 16, 2023	SYSTEM	(\$305.88)						
					13	Dec 4, 2023	SYSTEM	(\$305.88)						
					14	Dec 18, 2023	SYSTEM	(\$305.88)						
					15	Jan 2, 2024	SYSTEM	(\$305.88)						
					16	Jan 16, 2024	SYSTEM	(\$305.88)						
					17	Feb 2, 2024	SYSTEM	(\$305.88)						
					18	Feb 16, 2024	SYSTEM	(\$305.88)						
					19	Mar 1, 2024	SYSTEM	(\$305.88)						
					20	Mar 15, 2024	SYSTEM	(\$305.88)						
					21	Apr 2, 2024	SYSTEM	(\$305.88)						
					- Total								(\$5,199.96)	
					Material - Total								(\$5,199.96)	
								MaterialCredit		6	Aug 16, 2023	SYSTEM	\$305.88	
										7	Sep 5, 2023	SYSTEM	\$305.88	
										8	Sep 15, 2023	SYSTEM	\$305.88	
					9	Oct 2, 2023	SYSTEM	\$305.88						
					10	Oct 16, 2023	SYSTEM	\$305.88						
					11	Nov 2, 2023	SYSTEM	\$305.88						
					12	Nov 16, 2023	SYSTEM	\$305.88						
					13	Dec 4, 2023	SYSTEM	\$305.88						
					14	Dec 18, 2023	SYSTEM	\$305.88						
					15	Jan 2, 2024	SYSTEM	\$305.88						
					16	Jan 16, 2024	SYSTEM	\$305.88						
					17	Feb 2, 2024	SYSTEM	\$305.88						
					18	Feb 16, 2024	SYSTEM	\$305.88						
					19	Mar 1, 2024	SYSTEM	\$305.88						



Line Item Adjustments by Estimate

Apr 4, 2024

Contract ID: 221216-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3463	0080	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	MaterialCredit			2024								
						20	Mar 15, 2024	SYSTEM	\$305.88					
						21	Apr 2, 2024	SYSTEM	\$305.88					
					- Total								\$4,894.08	
					MaterialCredit - Total								\$4,894.08	
					0080 - Total								(\$305.88)	
					0100	MISC. TRAFFIC CONTROL DEVICES	Material			5	Aug 2, 2023	SYSTEM	(\$7,137.20)	
										6	Aug 16, 2023	SYSTEM	(\$7,137.20)	
										7	Sep 5, 2023	SYSTEM	(\$7,137.20)	
										8	Sep 15, 2023	SYSTEM	(\$7,137.20)	
										9	Oct 2, 2023	SYSTEM	(\$7,137.20)	
										10	Oct 16, 2023	SYSTEM	(\$7,137.20)	
										11	Nov 2, 2023	SYSTEM	(\$7,137.20)	
										12	Nov 16, 2023	SYSTEM	(\$7,137.20)	
										13	Dec 4, 2023	SYSTEM	(\$7,137.20)	
	14	Dec 18, 2023	SYSTEM	(\$7,137.20)										
	15	Jan 2, 2024	SYSTEM	(\$7,137.20)										
	16	Jan 16, 2024	SYSTEM	(\$7,137.20)										
	17	Feb 2, 2024	SYSTEM	(\$7,137.20)										
	18	Feb 16, 2024	SYSTEM	(\$7,137.20)										
	19	Mar 1, 2024	SYSTEM	(\$7,137.20)										
	20	Mar 15, 2024	SYSTEM	(\$7,137.20)										
- Total									(\$114,195.20)					
Material - Total									(\$114,195.20)					
		MaterialCredit							6	Aug 16, 2023	SYSTEM	\$7,137.20		
									7	Sep 5, 2023	SYSTEM	\$7,137.20		
					8	Sep 15, 2023	SYSTEM	\$7,137.20						
					9	Oct 2, 2023	SYSTEM	\$7,137.20						
					10	Oct 16, 2023	SYSTEM	\$7,137.20						
					11	Nov 2, 2023	SYSTEM	\$7,137.20						
					12	Nov 16, 2023	SYSTEM	\$7,137.20						
					13	Dec 4, 2023	SYSTEM	\$7,137.20						
					14	Dec 18, 2023	SYSTEM	\$7,137.20						
					15	Jan 2, 2024	SYSTEM	\$7,137.20						



Line Item Adjustments by Estimate

Apr 4, 2024

Contract ID: 221216-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3463	0100	MISC. TRAFFIC CONTROL DEVICES	MaterialCredit		16	Jan 16, 2024	SYSTEM	\$7,137.20		
					17	Feb 2, 2024	SYSTEM	\$7,137.20		
					18	Feb 16, 2024	SYSTEM	\$7,137.20		
					19	Mar 1, 2024	SYSTEM	\$7,137.20		
					20	Mar 15, 2024	SYSTEM	\$7,137.20		
					21	Apr 2, 2024	SYSTEM	\$7,137.20		
	- Total								\$114,195.20	
	MaterialCredit - Total								\$114,195.20	
	0100 - Total								\$0.00	
	0160	MISC.	Material	Material		7	Sep 5, 2023	SYSTEM	\$8,288.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						7	Sep 5, 2023	SYSTEM	(\$8,288.98)	
						8	Sep 15, 2023	SYSTEM	\$8,288.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						8	Sep 15, 2023	SYSTEM	(\$8,288.98)	
						9	Oct 2, 2023	SYSTEM	\$8,288.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user huntsj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						9	Oct 2, 2023	SYSTEM	(\$8,288.98)	
						10	Oct 16, 2023	SYSTEM	\$8,288.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						10	Oct 16, 2023	SYSTEM	(\$8,288.98)	
						11	Nov 2, 2023	SYSTEM	\$8,288.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user huntsj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						11	Nov 2, 2023	SYSTEM	(\$8,288.98)	
						12	Nov 16, 2023	SYSTEM	\$8,288.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user huntsj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						12	Nov 16, 2023	SYSTEM	(\$8,288.98)	
						13	Dec 4, 2023	SYSTEM	\$8,288.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user huntsj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
13						Dec 4, 2023	SYSTEM	(\$8,288.98)		
14						Dec 18, 2023	SYSTEM	\$8,288.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user huntsj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
14						Dec 18, 2023	SYSTEM	(\$8,288.98)		
15						Jan 2, 2024	SYSTEM	\$8,288.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user huntsj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
15						Jan 2, 2024	SYSTEM	(\$8,288.98)		
16						Jan 16, 2024	SYSTEM	\$8,288.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
16						Jan 16, 2024	SYSTEM	(\$8,288.98)		
- Total								\$0.00		



Line Item Adjustments by Estimate

Apr 4, 2024

Contract ID: 221216-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3463	0160	MISC.	Material - Total					\$0.00	
	0160 - Total							\$0.00	
	0170	MISC.	Material		7	Sep 5, 2023	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user walkc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					7	Sep 5, 2023	SYSTEM	(\$5,300.67)	
					8	Sep 15, 2023	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user walkc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					8	Sep 15, 2023	SYSTEM	(\$5,300.67)	
					9	Oct 2, 2023	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user huntsj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					9	Oct 2, 2023	SYSTEM	(\$5,300.67)	
					10	Oct 16, 2023	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user walkc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					10	Oct 16, 2023	SYSTEM	(\$5,300.67)	
					11	Nov 2, 2023	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user huntsj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					11	Nov 2, 2023	SYSTEM	(\$5,300.67)	
					12	Nov 16, 2023	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user huntsj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					12	Nov 16, 2023	SYSTEM	(\$5,300.67)	
					13	Dec 4, 2023	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user huntsj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					13	Dec 4, 2023	SYSTEM	(\$5,300.67)	
					14	Dec 18, 2023	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user huntsj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					14	Dec 18, 2023	SYSTEM	(\$5,300.67)	
					15	Jan 2, 2024	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user huntsj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					15	Jan 2, 2024	SYSTEM	(\$5,300.67)	
					16	Jan 16, 2024	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user walkc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					16	Jan 16, 2024	SYSTEM	(\$5,300.67)	
					17	Feb 2, 2024	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					17	Feb 2, 2024	SYSTEM	(\$5,300.67)	
					18	Feb 16, 2024	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					18	Feb 16, 2024	SYSTEM	(\$5,300.67)	
					19	Mar 1, 2024	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					19	Mar 1, 2024	SYSTEM	(\$5,300.67)	



Line Item Adjustments by Estimate

Apr 4, 2024

Contract ID: 221216-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6I3463	0170	MISC.	Material		20	Mar 15, 2024	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					20	Mar 15, 2024	SYSTEM	(\$5,300.67)				
					21	Apr 2, 2024	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user walkc1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					21	Apr 2, 2024	SYSTEM	(\$5,300.67)				
					- Total							\$0.00
	Material - Total							\$0.00				
	0170 - Total							\$0.00				
	0200	MGS GUARDRAIL	Construction Stockpile STMI		2	Jun 16, 2023	SYSTEM	\$10,877.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total						\$10,877.00	
					Construction Stockpile STMI - Total						\$10,877.00	
	0200 - Total							\$10,877.00				
	0210	MGS END ANCHOR	Construction Stockpile STMI		2	Jun 16, 2023	SYSTEM	\$7,560.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total						\$7,560.00	
					Construction Stockpile STMI - Total						\$7,560.00	
	0210 - Total							\$7,560.00				
0220	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		2	Jun 16, 2023	SYSTEM	\$17,325.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total						\$17,325.00		
				Construction Stockpile STMI - Total						\$17,325.00		
0220 - Total							\$17,325.00					
0280	CONCRETE FOOTINGS, EMBEDDED	Material		1	Jun 2, 2023	SYSTEM	\$62,047.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user roberg5 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				1	Jun 2, 2023	SYSTEM	(\$62,047.42)					
				2	Jun 16, 2023	SYSTEM	\$78,102.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user roberg5 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				2	Jun 16, 2023	SYSTEM	(\$78,102.00)					
				3	Jun 30, 2023	SYSTEM	\$114,216.39	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user walkc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				3	Jun 30, 2023	SYSTEM	(\$114,216.39)					
				4	Jul 17, 2023	SYSTEM	\$153,326.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user walkc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				4	Jul 17, 2023	SYSTEM	(\$153,326.29)					
				5	Aug 2, 2023	SYSTEM	\$153,326.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				5	Aug 2, 2023	SYSTEM	(\$153,326.29)					
				6	Aug 16, 2023	SYSTEM	\$153,326.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				6	Aug 16, 2023	SYSTEM	(\$153,326.29)					
				7	Sep 5, 2023	SYSTEM	\$153,326.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user walkc1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
				7	Sep 5, 2023	SYSTEM	(\$153,326.29)					



Line Item Adjustments by Estimate

Contract ID: 221216-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3463	0280	CONCRETE FOOTINGS, EMBEDDED	Material		8	Sep 15, 2023	SYSTEM	\$153,326.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user walkc1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					8	Sep 15, 2023	SYSTEM	(\$153,326.29)						
					9	Oct 2, 2023	SYSTEM	\$153,326.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user huntsj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					9	Oct 2, 2023	SYSTEM	(\$153,326.29)						
					10	Oct 16, 2023	SYSTEM	\$153,326.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user walkc1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					10	Oct 16, 2023	SYSTEM	(\$153,326.29)						
					11	Nov 2, 2023	SYSTEM	\$153,326.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user huntsj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					11	Nov 2, 2023	SYSTEM	(\$153,326.29)						
					12	Nov 16, 2023	SYSTEM	\$153,326.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user huntsj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					12	Nov 16, 2023	SYSTEM	(\$153,326.29)						
					13	Dec 4, 2023	SYSTEM	\$153,326.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user huntsj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					13	Dec 4, 2023	SYSTEM	(\$153,326.29)						
					14	Dec 18, 2023	SYSTEM	\$153,326.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user huntsj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					14	Dec 18, 2023	SYSTEM	(\$153,326.29)						
					15	Jan 2, 2024	SYSTEM	\$153,326.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user huntsj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					15	Jan 2, 2024	SYSTEM	(\$153,326.29)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0280 - Total								\$0.00	
					0300		STRUCTURAL STEEL POSTS	Material		13	Dec 4, 2023	SYSTEM	\$1,096.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user huntsj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
13	Dec 4, 2023	SYSTEM	(\$1,096.12)											
14	Dec 18, 2023	SYSTEM	\$1,096.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user huntsj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
14	Dec 18, 2023	SYSTEM	(\$1,096.12)											
- Total										\$0.00				
Material - Total								\$0.00						
0300 - Total								\$0.00						
0350		SH-FLAT SHEET	Material		8	Sep 15, 2023	SYSTEM	\$399.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user walkc1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					8	Sep 15, 2023	SYSTEM	(\$399.75)						
					9	Oct 2, 2023	SYSTEM	\$399.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user huntsj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					9	Oct 2, 2023	SYSTEM	(\$399.75)						



Line Item Adjustments by Estimate

Contract ID: 221216-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3463	0350	SH-FLAT SHEET	Material		10	Oct 16, 2023	SYSTEM	\$399.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user walkc1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					10	Oct 16, 2023	SYSTEM	(\$399.75)		
					11	Nov 2, 2023	SYSTEM	\$399.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user huntsj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					11	Nov 2, 2023	SYSTEM	(\$399.75)		
					12	Nov 16, 2023	SYSTEM	\$399.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user huntsj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					12	Nov 16, 2023	SYSTEM	(\$399.75)		
					13	Dec 4, 2023	SYSTEM	\$399.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user huntsj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					13	Dec 4, 2023	SYSTEM	(\$399.75)		
					14	Dec 18, 2023	SYSTEM	\$399.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user huntsj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					14	Dec 18, 2023	SYSTEM	(\$399.75)		
					15	Jan 2, 2024	SYSTEM	\$399.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user huntsj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					15	Jan 2, 2024	SYSTEM	(\$399.75)		
					16	Jan 16, 2024	SYSTEM	\$719.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user walkc1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					16	Jan 16, 2024	SYSTEM	(\$719.55)		
					17	Feb 2, 2024	SYSTEM	\$719.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user walkc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					17	Feb 2, 2024	SYSTEM	(\$719.55)		
					18	Feb 16, 2024	SYSTEM	\$719.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user walkc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					18	Feb 16, 2024	SYSTEM	(\$719.55)		
					19	Mar 1, 2024	SYSTEM	\$719.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user walkc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					19	Mar 1, 2024	SYSTEM	(\$719.55)		
					20	Mar 15, 2024	SYSTEM	\$719.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user walkc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
20	Mar 15, 2024	SYSTEM	(\$719.55)							
21	Apr 2, 2024	SYSTEM	\$719.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
21	Apr 2, 2024	SYSTEM	(\$719.55)							
								- Total	\$0.00	
								Material - Total	\$0.00	
0350 - Total								\$0.00		
0530	MISC. HIGHWAY SIGNING	Construction Stockpile			13	Dec 4, 2023	SYSTEM	(\$63,589.69)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					14	Dec 18, 2023	SYSTEM	(\$26,339.41)	Payment Estimate Item Adjustment generated Stockpile Transaction	



Line Item Adjustments by Estimate

Apr 4, 2024

Contract ID: 221216-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3463	0530	MISC. HIGHWAY SIGNING	Construction Stockpile			2023				
					21	Apr 2, 2024	SYSTEM	(\$5,104.78)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				(\$95,033.88)		
			Construction Stockpile - Total				(\$95,033.88)			
			Construction Stockpile STMI		2	Jun 16, 2023	SYSTEM	\$97,888.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$97,888.00		
				Construction Stockpile STMI - Total				\$97,888.00		
			Material		13	Dec 4, 2023	SYSTEM	\$105,467.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user huntsj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					13	Dec 4, 2023	SYSTEM	(\$105,467.95)		
					14	Dec 18, 2023	SYSTEM	\$149,153.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user huntsj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					14	Dec 18, 2023	SYSTEM	(\$149,153.70)		
					15	Jan 2, 2024	SYSTEM	\$149,153.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user huntsj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					15	Jan 2, 2024	SYSTEM	(\$149,153.70)		
					16	Jan 16, 2024	SYSTEM	\$149,153.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user walkc1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					16	Jan 16, 2024	SYSTEM	(\$149,153.70)		
					17	Feb 2, 2024	SYSTEM	\$149,153.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user walkc1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					17	Feb 2, 2024	SYSTEM	(\$149,153.70)		
					18	Feb 16, 2024	SYSTEM	\$149,153.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user walkc1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					18	Feb 16, 2024	SYSTEM	(\$149,153.70)		
					19	Mar 1, 2024	SYSTEM	\$149,153.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user walkc1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					19	Mar 1, 2024	SYSTEM	(\$149,153.70)		
					20	Mar 15, 2024	SYSTEM	\$149,153.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user walkc1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					20	Mar 15, 2024	SYSTEM	(\$149,153.70)		
					21	Apr 2, 2024	SYSTEM	\$157,620.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user walkc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					21	Apr 2, 2024	SYSTEM	(\$157,620.35)		
				- Total					\$0.00	
				Material - Total					\$0.00	
				0530 - Total					\$2,854.12	
			J6I3463 - Total					\$38,310.24		
			Overall - Total					\$38,310.24		



Contract Adjustments for Contract - 221216-F02

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
5	J6I3463	Other Contract Adjustment	SIGN	(\$197.40)	100	Aug 2, 2023	walkc1	
5 - Total								
								(\$197.40)
6	J6I3463	Other Contract Adjustment	SIGN	(\$99.40)	100	Aug 16, 2023	walkc1	
6 - Total								
								(\$99.40)
7	J6I3463	Other Contract Adjustment	SIGN	(\$129.50)	100	Sep 5, 2023	walkc1	8/16/23
		Other Contract Adjustment	SIGN	(\$197.40)	100	Sep 5, 2023	walkc1	8/22/23
		Other Contract Adjustment	SIGN	(\$197.40)	100	Sep 5, 2023	walkc1	8/31/23
7 - Total								
								(\$524.30)
8	J6I3463	Other Contract Adjustment	SIGN	(\$441.47)	100	Sep 15, 2023	walkc1	9/14/23
8 - Total								
								(\$441.47)
11	J6I3463	Other Contract Adjustment	SIGN	(\$150.65)	100	Nov 2, 2023	huntsj1	
11 - Total								
								(\$150.65)
12	J6I3463	Other Contract Adjustment	SIGN	(\$442.78)	100	Nov 16, 2023	huntsj1	
12 - Total								
								(\$442.78)
17	J6I3463	Other Contract Adjustment	SIGN	(\$149.34)	100	Feb 2, 2024	walkc1	1/12/24
		Other Contract Adjustment	SIGN	(\$149.34)	100	Feb 2, 2024	walkc1	1/18/24
		Other Contract Adjustment	SIGN	(\$65.05)	100	Feb 2, 2024	walkc1	1/23/24
17 - Total								
								(\$363.73)
18	J6I3463	Other Contract Adjustment	SIGN	(\$250.12)	100	Feb 16, 2024	walkc1	Inspection Date 1/25/24
18 - Total								
								(\$250.12)
20	J6I3463	Other Contract Adjustment	SIGN	(\$125.06)	100	Mar 15, 2024	walkc1	Sign Transportation Cost Letter 2/22/24
20 - Total								
								(\$125.06)
Overall - Total								
								(\$2,594.91)