



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 6, 2024

Pay Estimate Created Date: August 2, 2024

<b>Progress Estimate Number</b> 29	<b>Contract ID</b> 221216-F02 <b>Prime Contractor</b> Collins & Hermann, Inc.	<b>Pay Period Start</b> July 16, 2024 <b>Pay Period End</b> August 1, 2024	<b>Original Contract Amount</b> \$4,863,639.32 <b>Net Change Order Amount</b> (\$48,530.77) <b>Current Contract Amount</b> \$4,815,108.55
---------------------------------------	--	---	---

Approval Date	By User
August 2, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by walkc1
August 2, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by washas
August 5, 2024	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2024	December 1, 2024		75.13%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 4, 2023	January 4, 2023	
Letting Date	December 16, 2022	December 16, 2022	
Notice to Proceed Date	February 6, 2023	February 6, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 29			
	This Estimate	Previous	To Date
221216-F02			
Total Posted Items Pay	\$42,851.57	\$3,574,857.68	\$3,617,709.25
Gross Item Adjustments	\$0.00	\$9,556.57	\$9,556.57
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	(\$2,594.91)	(\$2,594.91)
		\$3,581,819.34	\$3,624,670.91
<b>Contract Total Payable This Estimate:</b>	<b>\$42,851.57</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J613463	0270	9029100	BASE, CONCRETE	CUYD	\$4,149.600	6.28	\$26,059.49
	0360	9035011A	ST-STRUCTURAL	SQFT	\$26.520	247	\$6,550.44
	0510	9039902	MISC.SIGN POST FOOTING GRADING	EA	\$853.470	12	\$10,241.64
<b>Project J613463 - Total</b>							<b>\$42,851.57</b>
<b>Overall - Total</b>							<b>\$42,851.57</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J613463	0290	CONCRETE FOOTINGS, BOLT DOWN	Material			-33	\$1,331.34	(\$43,934.22)
	0290	CONCRETE FOOTINGS, BOLT DOWN	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user walkc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	33	\$1,331.34	\$43,934.22
	0530	MISC.	Material			-1,475.25	\$108.20	(\$159,622.05)
	0530	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	1,475.25	\$108.20	\$159,622.05



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 6, 2024

Pay Estimate Created Date: August 2, 2024

<b>Progress Estimate Number</b> 29	<b>Contract ID</b> 221216-F02 <b>Prime Contractor</b> Collins & Hermann, Inc.	<b>Pay Period Start</b> July 16, 2024 <b>Pay Period End</b> August 1, 2024	<b>Original Contract Amount</b> \$4,863,639.32 <b>Net Change Order Amount</b> (\$48,530.77) <b>Current Contract Amount</b> \$4,815,108.55
---------------------------------------	--	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
<b>Total</b>								<b>\$0.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on August 6, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J613463	I-70-5(350)	Structural sign replacement	I-70	ST CHARLES	from Warren County line to Illinois state line

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J613463	<b>Posted Item Pay</b>	\$42,851.57	\$3,574,857.68	\$3,617,709.25
	<b>Gross Item Adjustments</b>	\$0.00	\$9,556.57	\$9,556.57
	<b>Gross Item Pay</b>	<b>\$42,851.57</b>	<b>\$3,584,414.25</b>	<b>\$3,627,265.82</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	(\$2,594.91)	(\$2,594.91)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on August 6, 2024

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6I3463, Item 9031020, Project Item Line Number 0290, Material Set 903102096, Material 1036RSDFE42M25 - Rein Steel EC No. 8/M25 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Pal/Sample Record for #8 Reinforcement Required	walkc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3463, Item 9031020, Project Item Line Number 0290, Material Set 903102096, Material 0903HSBTZCAB - Galvanized Anchor Bolts for Highway Sign, Acceptance Action Generic 0903HSBTZCAB is insufficient.	Sample Record Required for Anchor Bolts	walkc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3463, Item 9039903, Project Item Line Number 0530, Material Set 9039903, Material 0903HSXX - Highway Signing Material, Acceptance Action Generic 0903HSXX is insufficient.	Sample Record Required	walkc1	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 6, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221216-F02	J613463	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.85	\$695,482.98	\$591,160.53
		0001	0020	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	179.00	0.00	179.00	SQYD	0.00	\$24.47	\$0.00
		0001	0030	5021310	CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	178.90	0.00	178.90	SQYD	0.00	\$128.47	\$0.00
		0001	0040	6086008	CONCRETE SIDEWALK, 8 IN.	4.00	0.00	4.00	SQYD	0.00	\$580.15	\$0.00
		0001	0050	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	246.00	0.00	246.00	LF	0.00	\$58.12	\$0.00
		0001	0060	6092015	INTEGRAL CURB TYPE O	24.00	0.00	24.00	LF	0.00	\$79.53	\$0.00
		0001	0070	6099903	MISC.CONCRETE CURB UNDER GUARDRAIL	131.00	0.00	131.00	LF	0.00	\$48.94	\$0.00
		0001	0080	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	1.00	\$305.88	\$305.88
		0001	0090	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.58	\$631,093.13	\$364,771.83
		0001	0100	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED/RETAINED)	2.00	0.00	2.00	EA	2.00	\$3,568.60	\$7,137.20
		0001	0110	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	194.00	0.00	194.00	LF	0.00	\$242.66	\$0.00
		0001	0120	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	9.00	0.00	9.00	LF	0.00	\$359.92	\$0.00
		0001	0130	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$150,276.81	\$112,707.61
		0001	0140	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$27,490.00	\$13,745.00
		0001	0150	7049904	MISC.CONCRETE FOUNDATION REPAIR (FORMED)	44.00	0.00	44.00	SQFT	0.00	\$602.64	\$0.00
		0001	0160	7049904	MISC.CONCRETE FOUNDATION REPAIR (UNFORMED)	9.00	0.00	9.00	SQFT	7.00	\$1,184.14	\$8,288.98
		0001	0170	7049905	MISC.CONCRETE FOUNDATION REPAIR CRACK FILLER	5.00	0.00	5.00	SQYD	3.39	\$1,563.62	\$5,300.67
		0001	0180	8052000A	SEEDING - WARM SEASON GRASSES	0.10	0.00	0.10	ACRE	0.00	\$6,679.14	\$0.00
		0001	0190	8064133	TYPE 1C EROSION CONTROL BLANKET	162.00	0.00	162.00	SQYD	0.00	\$5.10	\$0.00
		0010	0200	6061060	MGS GUARDRAIL	688.00	0.00	688.00	LF	537.50	\$34.95	\$18,785.62
		0010	0210	6061080	MGS END ANCHOR	9.00	0.00	9.00	EA	7.00	\$1,983.04	\$13,881.28
		0010	0220	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	9.00	0.00	9.00	EA	7.00	\$4,551.04	\$31,857.28
		0020	0230	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	540.00	0.00	540.00	LF	0.00	\$10.20	\$0.00
		0030	0240	9020834	SIGNAL SIGN, MOUNTING HARDWARE	5.00	0.00	5.00	EA	0.00	\$300.07	\$0.00
		0030	0250	9023235	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	1.00	0.00	1.00	EA	0.00	\$17,540.63	\$0.00
		0030	0260	9023245	POST, TYPE C, 45 FT. ARM OR 13.7 M ARM	1.00	0.00	1.00	EA	0.00	\$22,282.09	\$0.00
		0030	0270	9029100	BASE, CONCRETE	6.30	0.00	6.30	CUYD	6.28	\$4,149.60	\$26,059.49
		0040	0280	9031010	CONCRETE FOOTINGS, EMBEDDED	103.90	-0.33	103.57	CUYD	95.76	\$1,682.87	\$161,151.63
		0040	0290	9031020	CONCRETE FOOTINGS, BOLT DOWN	49.50	0.00	49.50	CUYD	33.00	\$1,331.34	\$43,934.22
		0040	0300	9031210	STRUCTURAL STEEL POSTS	52,740.00	0.00	52,740.00	LB	48,653.00	\$4.09	\$198,990.77
		0040	0310	9031220	PIPE POSTS	560.00	0.00	560.00	LB	157.00	\$6.47	\$1,015.79
		0040	0320	9031272A	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	2.00	0.00	2.00	EA	0.00	\$134.48	\$0.00
		0040	0330	9031280	2.5 IN. PSST POST - 12 GA.	58.00	0.00	58.00	LF	0.00	\$24.06	\$0.00
		0040	0340	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	3.00	0.00	3.00	EA	0.00	\$314.54	\$0.00
		0040	0350	9035004A	SH-FLAT SHEET	125.00	0.00	125.00	SQFT	67.00	\$26.65	\$1,785.55
		0040	0360	9035011A	ST-STRUCTURAL	64,089.00	-2,199.50	61,889.50	SQFT	57,931.30	\$26.52	\$1,536,338.08
		0040	0370	9035071A	STF-STRUCTURAL FLUORESCENT	3,331.00	0.00	3,331.00	SQFT	3,144.50	\$27.44	\$86,285.08
		0040	0380	9039901	MISC.CLEARING VEGETATION AND DEBRIS	1.00	0.00	1.00	LS	1.00	\$14,230.28	\$14,230.28
		0040	0390	9039902	MISC.OVERHEAD SIGN ATTACHMENT HARDWARE REPAIR	5.00	0.00	5.00	EA	3.00	\$2,475.04	\$7,425.12
		0040	0400	9039902	MISC.25 FT. CANTILEVER BOX TRUSS	1.00	0.00	1.00	EA	0.00	\$74,091.63	\$0.00
		0040	0410	9039902	MISC.30 FT. CANTILEVER BOX TRUSS	2.00	0.00	2.00	EA	0.00	\$75,980.06	\$0.00
		0040	0420	9039902	MISC.OVERHEAD SIGN STRUCTURE REPAIR	2.00	0.00	2.00	EA	1.00	\$11,384.23	\$11,384.23
		0040	0430	9039902	MISC.RAISE OR CENTER OVERHEAD SIGN PANEL	4.00	0.00	4.00	EA	4.00	\$2,846.06	\$11,384.24
		0040	0440	9039902	MISC.RELOCATE GROUND SIGN	5.00	0.00	5.00	EA	2.00	\$662.90	\$1,325.80
		0040	0450	9039902	MISC.REMOVE EXISTING DOUBLE ARM CANTILEVER	1.00	0.00	1.00	EA	0.00	\$6,403.63	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 6, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221216-F02	J6I3463	0040	0460	9039902	MISC.REMOVE EXISTING OVERHEAD SIGN TRUSS (W FLOR)	1.00	0.00	1.00	EA	0.00	\$44,072.74	\$0.00
		0040	0470	9039902	MISC.REMOVE EXISTING SIGN OVERHEAD SIGN TRUSS (NBR)	1.00	0.00	1.00	EA	0.00	\$25,600.80	\$0.00
		0040	0480	9039902	MISC.REMOVE EXISTING SIGN TUBULAR SUPPORTS	2.00	0.00	2.00	EA	0.00	\$9,249.68	\$0.00
		0040	0490	9039902	MISC.REMOVE GROUT PAD	16.00	0.00	16.00	EA	16.00	\$3,236.45	\$51,783.20
		0040	0500	9039902	MISC.REMOVE LIGHTING SYSTEM	26.00	0.00	26.00	EA	23.00	\$2,263.50	\$52,060.50
		0040	0510	9039902	MISC.SIGN POST FOOTING GRADING	13.00	0.00	13.00	EA	12.00	\$853.47	\$10,241.64
		0040	0520	9039902	MISC.SIGN TRUSS RUPTURE REPAIR	6.00	3.00	9.00	EA	0.00	\$4,155.07	\$0.00
		0040	0530	9039903	MISC.4" SQUARE PIPE POST	1,520.00	-19.50	1,500.50	LF	1,475.25	\$108.20	\$159,622.05
		0040	0540	9039903	MISC.REMOVE EXISTING CATWALK	2,364.00	0.00	2,364.00	LF	2,364.00	\$31.62	\$74,749.68
		0050	0550	9109901	MISC.ITS ASSET MANAGEMENT TOOL	1.00	0.00	1.00	LS	0.00	\$1,289.79	\$0.00
		0050	0560	9109903	MISC.MODOT ITS ASSETS RELOCATION	1,070.00	0.00	1,070.00	LF	0.00	\$16.82	\$0.00
Project J6I3463 - Total Value Posted to Date as of Report Generated Date											\$3,617,709.23	
221216-F02 Overall - Total Value Posted to Date as of Report Generated Date											\$3,617,709.23	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 6, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J6I3463

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0270	9029100	BASE, CONCRETE	7/18/24	7/31/24	3.01	CUYD	Sign 196					
				7/31/24	3.27	CUYD	Sign 3.27					
0360	9035011A	ST-STRUCTURAL	7/17/24	7/18/24	247.00	SQFT	Sign 396 A					
0510	9039902	MISC.	7/16/24	7/24/24	6.00	EA	Signs 109,104, 116, 123, 145, 151					
				7/17/24	1.00	EA	Near Foristell					
				7/18/24	5.00	EA	Sign 119,162,255,288,411.					

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



## Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 221216-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3463	0080	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		5	Aug 2, 2023	SYSTEM	(\$305.88)						
					6	Aug 16, 2023	SYSTEM	(\$305.88)						
					7	Sep 5, 2023	SYSTEM	(\$305.88)						
					8	Sep 15, 2023	SYSTEM	(\$305.88)						
					9	Oct 2, 2023	SYSTEM	(\$305.88)						
					10	Oct 16, 2023	SYSTEM	(\$305.88)						
					11	Nov 2, 2023	SYSTEM	(\$305.88)						
					12	Nov 16, 2023	SYSTEM	(\$305.88)						
					13	Dec 4, 2023	SYSTEM	(\$305.88)						
					14	Dec 18, 2023	SYSTEM	(\$305.88)						
					15	Jan 2, 2024	SYSTEM	(\$305.88)						
					16	Jan 16, 2024	SYSTEM	(\$305.88)						
					17	Feb 2, 2024	SYSTEM	(\$305.88)						
					18	Feb 16, 2024	SYSTEM	(\$305.88)						
					19	Mar 1, 2024	SYSTEM	(\$305.88)						
					20	Mar 15, 2024	SYSTEM	(\$305.88)						
					21	Apr 2, 2024	SYSTEM	(\$305.88)						
					22	Apr 16, 2024	SYSTEM	(\$305.88)						
					23	May 2, 2024	SYSTEM	(\$305.88)						
					24	May 16, 2024	SYSTEM	(\$305.88)						
					25	Jun 3, 2024	SYSTEM	(\$305.88)						
					<b>- Total</b>								<b>(\$6,423.48)</b>	
					<b>Material - Total</b>								<b>(\$6,423.48)</b>	
								MaterialCredit		6	Aug 16, 2023	SYSTEM	\$305.88	
										7	Sep 5, 2023	SYSTEM	\$305.88	
					8	Sep 15, 2023	SYSTEM	\$305.88						
					9	Oct 2, 2023	SYSTEM	\$305.88						
					10	Oct 16, 2023	SYSTEM	\$305.88						
					11	Nov 2, 2023	SYSTEM	\$305.88						
					12	Nov 16, 2023	SYSTEM	\$305.88						
					13	Dec 4, 2023	SYSTEM	\$305.88						
					14	Dec 18, 2023	SYSTEM	\$305.88						
					15	Jan 2, 2024	SYSTEM	\$305.88						



## Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 221216-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3463	0080	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	MaterialCredit			2024								
					16	Jan 16, 2024	SYSTEM	\$305.88						
					17	Feb 2, 2024	SYSTEM	\$305.88						
					18	Feb 16, 2024	SYSTEM	\$305.88						
					19	Mar 1, 2024	SYSTEM	\$305.88						
					20	Mar 15, 2024	SYSTEM	\$305.88						
					21	Apr 2, 2024	SYSTEM	\$305.88						
					22	Apr 16, 2024	SYSTEM	\$305.88						
					23	May 2, 2024	SYSTEM	\$305.88						
					24	May 16, 2024	SYSTEM	\$305.88						
					25	Jun 3, 2024	SYSTEM	\$305.88						
					26	Jun 17, 2024	SYSTEM	\$305.88						
					<b>- Total</b>								<b>\$6,423.48</b>	
					<b>MaterialCredit - Total</b>								<b>\$6,423.48</b>	
					<b>0080 - Total</b>								<b>\$0.00</b>	
					0100	MISC. TRAFFIC CONTROL DEVICES	Material			5	Aug 2, 2023	SYSTEM	(\$7,137.20)	
										6	Aug 16, 2023	SYSTEM	(\$7,137.20)	
										7	Sep 5, 2023	SYSTEM	(\$7,137.20)	
										8	Sep 15, 2023	SYSTEM	(\$7,137.20)	
										9	Oct 2, 2023	SYSTEM	(\$7,137.20)	
										10	Oct 16, 2023	SYSTEM	(\$7,137.20)	
										11	Nov 2, 2023	SYSTEM	(\$7,137.20)	
										12	Nov 16, 2023	SYSTEM	(\$7,137.20)	
										13	Dec 4, 2023	SYSTEM	(\$7,137.20)	
										14	Dec 18, 2023	SYSTEM	(\$7,137.20)	
										15	Jan 2, 2024	SYSTEM	(\$7,137.20)	
										16	Jan 16, 2024	SYSTEM	(\$7,137.20)	
17	Feb 2, 2024	SYSTEM	(\$7,137.20)											
18	Feb 16, 2024	SYSTEM	(\$7,137.20)											
19	Mar 1, 2024	SYSTEM	(\$7,137.20)											
20	Mar 15, 2024	SYSTEM	(\$7,137.20)											
<b>- Total</b>										<b>(\$114,195.20)</b>				
<b>Material - Total</b>										<b>(\$114,195.20)</b>				
				MaterialCredit						6	Aug 16, 2023	SYSTEM	\$7,137.20	



## Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 221216-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3463	0100	MISC. TRAFFIC CONTROL DEVICES	MaterialCredit		7	Sep 5, 2023	SYSTEM	\$7,137.20						
					8	Sep 15, 2023	SYSTEM	\$7,137.20						
					9	Oct 2, 2023	SYSTEM	\$7,137.20						
					10	Oct 16, 2023	SYSTEM	\$7,137.20						
					11	Nov 2, 2023	SYSTEM	\$7,137.20						
					12	Nov 16, 2023	SYSTEM	\$7,137.20						
					13	Dec 4, 2023	SYSTEM	\$7,137.20						
					14	Dec 18, 2023	SYSTEM	\$7,137.20						
					15	Jan 2, 2024	SYSTEM	\$7,137.20						
					16	Jan 16, 2024	SYSTEM	\$7,137.20						
					17	Feb 2, 2024	SYSTEM	\$7,137.20						
					18	Feb 16, 2024	SYSTEM	\$7,137.20						
					19	Mar 1, 2024	SYSTEM	\$7,137.20						
					20	Mar 15, 2024	SYSTEM	\$7,137.20						
					21	Apr 2, 2024	SYSTEM	\$7,137.20						
					<b>- Total</b>								<b>\$114,195.20</b>	
					<b>MaterialCredit - Total</b>								<b>\$114,195.20</b>	
					<b>0100 - Total</b>								<b>\$0.00</b>	
					0160		MISC.	Material		7	Sep 5, 2023	SYSTEM	\$8,288.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
										7	Sep 5, 2023	SYSTEM	(\$8,288.98)	
										8	Sep 15, 2023	SYSTEM	\$8,288.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
										8	Sep 15, 2023	SYSTEM	(\$8,288.98)	
9	Oct 2, 2023	SYSTEM	\$8,288.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user huntsj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
9	Oct 2, 2023	SYSTEM	(\$8,288.98)											
10	Oct 16, 2023	SYSTEM	\$8,288.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
10	Oct 16, 2023	SYSTEM	(\$8,288.98)											
11	Nov 2, 2023	SYSTEM	\$8,288.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user huntsj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
11	Nov 2, 2023	SYSTEM	(\$8,288.98)											
12	Nov 16, 2023	SYSTEM	\$8,288.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user huntsj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
12	Nov 16, 2023	SYSTEM	(\$8,288.98)											
13	Dec 4, 2023	SYSTEM	\$8,288.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user huntsj1 overriding Payment										



## Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 221216-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3463	0160	MISC.	Material						Estimate Exception 3 on the current Payment Estimate.					
					13	Dec 4, 2023	SYSTEM	(\$8,288.98)						
					14	Dec 18, 2023	SYSTEM	\$8,288.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user huntsj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					14	Dec 18, 2023	SYSTEM	(\$8,288.98)						
					15	Jan 2, 2024	SYSTEM	\$8,288.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user huntsj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					15	Jan 2, 2024	SYSTEM	(\$8,288.98)						
					16	Jan 16, 2024	SYSTEM	\$8,288.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					16	Jan 16, 2024	SYSTEM	(\$8,288.98)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>0160 - Total</b>								<b>\$0.00</b>						
0170		MISC.	Material		7	Sep 5, 2023	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user walkc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					7	Sep 5, 2023	SYSTEM	(\$5,300.67)						
					8	Sep 15, 2023	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user walkc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					8	Sep 15, 2023	SYSTEM	(\$5,300.67)						
					9	Oct 2, 2023	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user huntsj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					9	Oct 2, 2023	SYSTEM	(\$5,300.67)						
					10	Oct 16, 2023	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user walkc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					10	Oct 16, 2023	SYSTEM	(\$5,300.67)						
					11	Nov 2, 2023	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user huntsj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					11	Nov 2, 2023	SYSTEM	(\$5,300.67)						
					12	Nov 16, 2023	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user huntsj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					12	Nov 16, 2023	SYSTEM	(\$5,300.67)						
					13	Dec 4, 2023	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user huntsj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					13	Dec 4, 2023	SYSTEM	(\$5,300.67)						
					14	Dec 18, 2023	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user huntsj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					14	Dec 18, 2023	SYSTEM	(\$5,300.67)						
					15	Jan 2, 2024	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user huntsj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					15	Jan 2, 2024	SYSTEM	(\$5,300.67)						



### Line Item Adjustments by Estimate

Contract ID: 221216-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks										
J6I3463	0170	MISC.	Material		16	Jan 16, 2024	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user walkc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
					16	Jan 16, 2024	SYSTEM	(\$5,300.67)											
					17	Feb 2, 2024	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
					17	Feb 2, 2024	SYSTEM	(\$5,300.67)											
					18	Feb 16, 2024	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
					18	Feb 16, 2024	SYSTEM	(\$5,300.67)											
					19	Mar 1, 2024	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
					19	Mar 1, 2024	SYSTEM	(\$5,300.67)											
					20	Mar 15, 2024	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
					20	Mar 15, 2024	SYSTEM	(\$5,300.67)											
					21	Apr 2, 2024	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user walkc1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
					21	Apr 2, 2024	SYSTEM	(\$5,300.67)											
					22	Apr 16, 2024	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user walkc1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
					22	Apr 16, 2024	SYSTEM	(\$5,300.67)											
					23	May 2, 2024	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user walkc1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
					23	May 2, 2024	SYSTEM	(\$5,300.67)											
					24	May 16, 2024	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user walkc1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
					24	May 16, 2024	SYSTEM	(\$5,300.67)											
					25	Jun 3, 2024	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user walkc1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
					25	Jun 3, 2024	SYSTEM	(\$5,300.67)											
					26	Jun 17, 2024	SYSTEM	\$5,300.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user walkc1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
					26	Jun 17, 2024	SYSTEM	(\$5,300.67)											
													<b>- Total</b>	<b>\$0.00</b>					
													<b>Material - Total</b>	<b>\$0.00</b>					
													<b>0170 - Total</b>	<b>\$0.00</b>					
					0200		MGS GUARDRAIL	Construction Stockpile		24	May 16, 2024	SYSTEM	(\$8,497.66)	Payment Estimate Item Adjustment generated Stockpile Transaction					
																		<b>- Total</b>	<b>(\$8,497.66)</b>
																		<b>Construction Stockpile - Total</b>	<b>(\$8,497.66)</b>
										2	Jun 16, 2023	SYSTEM	\$10,877.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
													<b>- Total</b>	<b>\$10,877.00</b>					



## Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 221216-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6I3463	0200	MGS GUARDRAIL	<b>Construction Stockpile STMI - Total</b>							<b>\$10,877.00</b>			
			Material		24	May 16, 2024	SYSTEM	\$18,785.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user walkc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					24	May 16, 2024	SYSTEM	(\$18,785.62)					
					25	Jun 3, 2024	SYSTEM	\$18,785.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user walkc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					25	Jun 3, 2024	SYSTEM	(\$18,785.62)					
					26	Jun 17, 2024	SYSTEM	\$18,785.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user walkc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					26	Jun 17, 2024	SYSTEM	(\$18,785.62)					
					27	Jul 1, 2024	SYSTEM	\$18,785.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user walkc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					27	Jul 1, 2024	SYSTEM	(\$18,785.62)					
					28	Jul 16, 2024	SYSTEM	\$18,785.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user walkc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					28	Jul 16, 2024	SYSTEM	(\$18,785.62)					
					<b>- Total</b>						<b>\$0.00</b>		
					<b>Material - Total</b>						<b>\$0.00</b>		
					<b>0200 - Total</b>						<b>\$2,379.34</b>		
			0210		MGS END ANCHOR	Construction Stockpile		24	May 16, 2024	SYSTEM	(\$5,880.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						<b>- Total</b>						<b>(\$5,880.00)</b>	
						<b>Construction Stockpile - Total</b>						<b>(\$5,880.00)</b>	
						Construction Stockpile STMI		2	Jun 16, 2023	SYSTEM	\$7,560.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
						<b>- Total</b>						<b>\$7,560.00</b>	
						<b>Construction Stockpile STMI - Total</b>						<b>\$7,560.00</b>	
						Material		24	May 16, 2024	SYSTEM	\$13,881.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
								24	May 16, 2024	SYSTEM	(\$13,881.28)		
								25	Jun 3, 2024	SYSTEM	\$13,881.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
		25				Jun 3, 2024	SYSTEM	(\$13,881.28)					
		26				Jun 17, 2024	SYSTEM	\$13,881.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
		26				Jun 17, 2024	SYSTEM	(\$13,881.28)					
		27				Jul 1, 2024	SYSTEM	\$13,881.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
		27				Jul 1, 2024	SYSTEM	(\$13,881.28)					
		28				Jul 16, 2024	SYSTEM	\$13,881.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
		28				Jul 16, 2024	SYSTEM	(\$13,881.28)					
		<b>- Total</b>						<b>\$0.00</b>					
		<b>Material - Total</b>						<b>\$0.00</b>					



## Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 221216-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J613463	<b>0210 - Total</b>							<b>\$1,680.00</b>	
	0220	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		24	May 16, 2024	SYSTEM	(\$13,475.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				<b>- Total</b>					<b>(\$13,475.00)</b>
			<b>Construction Stockpile - Total</b>					<b>(\$13,475.00)</b>	
			Construction Stockpile STMI		2	Jun 16, 2023	SYSTEM	\$17,325.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				<b>- Total</b>					<b>\$17,325.00</b>
			<b>Construction Stockpile STMI - Total</b>					<b>\$17,325.00</b>	
			Material		24	May 16, 2024	SYSTEM	\$31,857.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user walkc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					24	May 16, 2024	SYSTEM	(\$31,857.28)	
					25	Jun 3, 2024	SYSTEM	\$31,857.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user walkc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					25	Jun 3, 2024	SYSTEM	(\$31,857.28)	
				26	Jun 17, 2024	SYSTEM	\$31,857.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user walkc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				26	Jun 17, 2024	SYSTEM	(\$31,857.28)		
				27	Jul 1, 2024	SYSTEM	\$31,857.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user walkc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				27	Jul 1, 2024	SYSTEM	(\$31,857.28)		
				28	Jul 16, 2024	SYSTEM	\$31,857.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user walkc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				28	Jul 16, 2024	SYSTEM	(\$31,857.28)		
		<b>- Total</b>					<b>\$0.00</b>		
		<b>Material - Total</b>					<b>\$0.00</b>		
	<b>0220 - Total</b>							<b>\$3,850.00</b>	
	0280	CONCRETE FOOTINGS, EMBEDDED	Material		1	Jun 2, 2023	SYSTEM	\$62,047.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user roberg5 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					1	Jun 2, 2023	SYSTEM	(\$62,047.42)	
					2	Jun 16, 2023	SYSTEM	\$78,102.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user roberg5 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					2	Jun 16, 2023	SYSTEM	(\$78,102.00)	
					3	Jun 30, 2023	SYSTEM	\$114,216.39	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user walkc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Jun 30, 2023	SYSTEM	(\$114,216.39)	
					4	Jul 17, 2023	SYSTEM	\$153,326.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user walkc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					4	Jul 17, 2023	SYSTEM	(\$153,326.29)	
					5	Aug 2, 2023	SYSTEM	\$153,326.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					5	Aug 2, 2023	SYSTEM	(\$153,326.29)	
					6	Aug 16, 2023	SYSTEM	\$153,326.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Contract ID: 221216-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3463	0280	CONCRETE FOOTINGS, EMBEDDED	Material		6	Aug 16, 2023	SYSTEM	(\$153,326.29)	
					7	Sep 5, 2023	SYSTEM	\$153,326.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user walkc1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					7	Sep 5, 2023	SYSTEM	(\$153,326.29)	
					8	Sep 15, 2023	SYSTEM	\$153,326.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user walkc1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					8	Sep 15, 2023	SYSTEM	(\$153,326.29)	
					9	Oct 2, 2023	SYSTEM	\$153,326.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user huntsj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					9	Oct 2, 2023	SYSTEM	(\$153,326.29)	
					10	Oct 16, 2023	SYSTEM	\$153,326.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user walkc1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					10	Oct 16, 2023	SYSTEM	(\$153,326.29)	
					11	Nov 2, 2023	SYSTEM	\$153,326.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user huntsj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					11	Nov 2, 2023	SYSTEM	(\$153,326.29)	
					12	Nov 16, 2023	SYSTEM	\$153,326.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user huntsj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					12	Nov 16, 2023	SYSTEM	(\$153,326.29)	
					13	Dec 4, 2023	SYSTEM	\$153,326.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user huntsj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					13	Dec 4, 2023	SYSTEM	(\$153,326.29)	
					14	Dec 18, 2023	SYSTEM	\$153,326.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user huntsj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					14	Dec 18, 2023	SYSTEM	(\$153,326.29)	
					15	Jan 2, 2024	SYSTEM	\$153,326.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user huntsj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					15	Jan 2, 2024	SYSTEM	(\$153,326.29)	
					<b>- Total</b>				
<b>Material - Total</b>								<b>\$0.00</b>	
<b>0280 - Total</b>								<b>\$0.00</b>	
	0290	CONCRETE FOOTINGS, BOLT DOWN	Material		27	Jul 1, 2024	SYSTEM	\$21,967.11	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user walkc1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					27	Jul 1, 2024	SYSTEM	(\$21,967.11)	
					28	Jul 16, 2024	SYSTEM	\$43,934.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user walkc1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					28	Jul 16, 2024	SYSTEM	(\$43,934.22)	
					29	Aug 2, 2024	SYSTEM	\$43,934.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user walkc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					29	Aug 2, 2024	SYSTEM	(\$43,934.22)	
<b>- Total</b>								<b>\$0.00</b>	



## Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 221216-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3463	0290	CONCRETE FOOTINGS, BOLT DOWN	Material - Total						\$0.00	
	0290 - Total								\$0.00	
	0300	STRUCTURAL STEEL POSTS	Material		13	Dec 4, 2023	SYSTEM	\$1,096.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user huntsj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					13	Dec 4, 2023	SYSTEM	(\$1,096.12)		
					14	Dec 18, 2023	SYSTEM	\$1,096.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user huntsj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					14	Dec 18, 2023	SYSTEM	(\$1,096.12)		
					- Total				\$0.00	
	Material - Total								\$0.00	
	0300 - Total								\$0.00	
	0350	SH-FLAT SHEET	Material		8	Sep 15, 2023	SYSTEM	\$399.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user walkc1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					8	Sep 15, 2023	SYSTEM	(\$399.75)		
					9	Oct 2, 2023	SYSTEM	\$399.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user huntsj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					9	Oct 2, 2023	SYSTEM	(\$399.75)		
					10	Oct 16, 2023	SYSTEM	\$399.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user walkc1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					10	Oct 16, 2023	SYSTEM	(\$399.75)		
					11	Nov 2, 2023	SYSTEM	\$399.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user huntsj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					11	Nov 2, 2023	SYSTEM	(\$399.75)		
					12	Nov 16, 2023	SYSTEM	\$399.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user huntsj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					12	Nov 16, 2023	SYSTEM	(\$399.75)		
					13	Dec 4, 2023	SYSTEM	\$399.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user huntsj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					13	Dec 4, 2023	SYSTEM	(\$399.75)		
					14	Dec 18, 2023	SYSTEM	\$399.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user huntsj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					14	Dec 18, 2023	SYSTEM	(\$399.75)		
				15	Jan 2, 2024	SYSTEM	\$399.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user huntsj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				15	Jan 2, 2024	SYSTEM	(\$399.75)			
				16	Jan 16, 2024	SYSTEM	\$719.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user walkc1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
			16	Jan 16, 2024	SYSTEM	(\$719.55)				
			17	Feb 2, 2024	SYSTEM	\$719.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user walkc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
			17	Feb 2, 2024	SYSTEM	(\$719.55)				



## Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 221216-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3463	0350	SH-FLAT SHEET	Material			2024								
					18	Feb 16, 2024	SYSTEM	\$719.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user walkc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					18	Feb 16, 2024	SYSTEM	(\$719.55)						
					19	Mar 1, 2024	SYSTEM	\$719.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user walkc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					19	Mar 1, 2024	SYSTEM	(\$719.55)						
					20	Mar 15, 2024	SYSTEM	\$719.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user walkc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					20	Mar 15, 2024	SYSTEM	(\$719.55)						
					21	Apr 2, 2024	SYSTEM	\$719.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					21	Apr 2, 2024	SYSTEM	(\$719.55)						
					22	Apr 16, 2024	SYSTEM	\$1,785.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					22	Apr 16, 2024	SYSTEM	(\$1,785.55)						
					23	May 2, 2024	SYSTEM	\$1,785.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					23	May 2, 2024	SYSTEM	(\$1,785.55)						
					24	May 16, 2024	SYSTEM	\$1,785.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user walkc1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					24	May 16, 2024	SYSTEM	(\$1,785.55)						
					25	Jun 3, 2024	SYSTEM	\$1,785.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user walkc1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					25	Jun 3, 2024	SYSTEM	(\$1,785.55)						
					26	Jun 17, 2024	SYSTEM	\$1,785.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user walkc1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					26	Jun 17, 2024	SYSTEM	(\$1,785.55)						
					27	Jul 1, 2024	SYSTEM	\$1,785.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user walkc1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					27	Jul 1, 2024	SYSTEM	(\$1,785.55)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0350 - Total</b>								<b>\$0.00</b>	
					J6I3463	0530	MISC. HIGHWAY SIGNING	Construction Stockpile		13	Dec 4, 2023	SYSTEM	(\$63,589.69)	Payment Estimate Item Adjustment generated Stockpile Transaction
										14	Dec 18, 2023	SYSTEM	(\$26,339.41)	Payment Estimate Item Adjustment generated Stockpile Transaction
										21	Apr 2, 2024	SYSTEM	(\$5,104.78)	Payment Estimate Item Adjustment generated Stockpile Transaction
										27	Jul 1, 2024	SYSTEM	(\$1,206.89)	Payment Estimate Item Adjustment generated Stockpile Transaction
<b>- Total</b>										<b>(\$96,240.77)</b>				
<b>Construction Stockpile - Total</b>								<b>(\$96,240.77)</b>						
					2	Jun 16, 2024	SYSTEM	\$97,888.00	Payment Estimate Item Adjustment generated Stockpile Transaction					



## Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 221216-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6I3463	0530	MISC. HIGHWAY SIGNING	Stockpile STMI			2023					
				<b>- Total</b>							<b>\$97,888.00</b>
			<b>Construction Stockpile STMI - Total</b>							<b>\$97,888.00</b>	
			Material		13	Dec 4, 2023	SYSTEM	\$105,467.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user huntsj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					13	Dec 4, 2023	SYSTEM	(\$105,467.95)			
					14	Dec 18, 2023	SYSTEM	\$149,153.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user huntsj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					14	Dec 18, 2023	SYSTEM	(\$149,153.70)			
					15	Jan 2, 2024	SYSTEM	\$149,153.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user huntsj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					15	Jan 2, 2024	SYSTEM	(\$149,153.70)			
					16	Jan 16, 2024	SYSTEM	\$149,153.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user walkc1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					16	Jan 16, 2024	SYSTEM	(\$149,153.70)			
					17	Feb 2, 2024	SYSTEM	\$149,153.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user walkc1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					17	Feb 2, 2024	SYSTEM	(\$149,153.70)			
					18	Feb 16, 2024	SYSTEM	\$149,153.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user walkc1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					18	Feb 16, 2024	SYSTEM	(\$149,153.70)			
					19	Mar 1, 2024	SYSTEM	\$149,153.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user walkc1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					19	Mar 1, 2024	SYSTEM	(\$149,153.70)			
					20	Mar 15, 2024	SYSTEM	\$149,153.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user walkc1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					20	Mar 15, 2024	SYSTEM	(\$149,153.70)			
					21	Apr 2, 2024	SYSTEM	\$157,620.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user walkc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					21	Apr 2, 2024	SYSTEM	(\$157,620.35)			
					22	Apr 16, 2024	SYSTEM	\$157,620.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user walkc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					22	Apr 16, 2024	SYSTEM	(\$157,620.35)			
					23	May 2, 2024	SYSTEM	\$157,620.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user walkc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					23	May 2, 2024	SYSTEM	(\$157,620.35)			
					24	May 16, 2024	SYSTEM	\$157,620.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user walkc1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					24	May 16, 2024	SYSTEM	(\$157,620.35)			
					25	Jun 3, 2024	SYSTEM	\$157,620.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user walkc1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		



## Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 221216-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3463	0530	MISC. HIGHWAY SIGNING	Material		25	Jun 3, 2024	SYSTEM	(\$157,620.35)	
					26	Jun 17, 2024	SYSTEM	\$157,620.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user walkc1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					26	Jun 17, 2024	SYSTEM	(\$157,620.35)	
					27	Jul 1, 2024	SYSTEM	\$159,622.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user walkc1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					27	Jul 1, 2024	SYSTEM	(\$159,622.05)	
					28	Jul 16, 2024	SYSTEM	\$159,622.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user walkc1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					28	Jul 16, 2024	SYSTEM	(\$159,622.05)	
					29	Aug 2, 2024	SYSTEM	\$159,622.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user walkc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					29	Aug 2, 2024	SYSTEM	(\$159,622.05)	
					<b>- Total</b>				
<b>Material - Total</b>								<b>\$0.00</b>	
<b>0530 - Total</b>								<b>\$1,647.23</b>	
<b>J6I3463 - Total</b>								<b>\$9,556.57</b>	
<b>Overall - Total</b>								<b>\$9,556.57</b>	



## Contract Adjustments for Contract - 221216-F02

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
5	J6I3463	Other Contract Adjustment	SIGN	(\$197.40)	100	Aug 2, 2023	walkc1	
<b>5 - Total</b>								<b>(\$197.40)</b>
6	J6I3463	Other Contract Adjustment	SIGN	(\$99.40)	100	Aug 16, 2023	walkc1	
<b>6 - Total</b>								<b>(\$99.40)</b>
7	J6I3463	Other Contract Adjustment	SIGN	(\$129.50)	100	Sep 5, 2023	walkc1	8/16/23
		Other Contract Adjustment	SIGN	(\$197.40)	100	Sep 5, 2023	walkc1	8/22/23
		Other Contract Adjustment	SIGN	(\$197.40)	100	Sep 5, 2023	walkc1	8/31/23
<b>7 - Total</b>								<b>(\$524.30)</b>
8	J6I3463	Other Contract Adjustment	SIGN	(\$441.47)	100	Sep 15, 2023	walkc1	9/14/23
<b>8 - Total</b>								<b>(\$441.47)</b>
11	J6I3463	Other Contract Adjustment	SIGN	(\$150.65)	100	Nov 2, 2023	huntsj1	
<b>11 - Total</b>								<b>(\$150.65)</b>
12	J6I3463	Other Contract Adjustment	SIGN	(\$442.78)	100	Nov 16, 2023	huntsj1	
<b>12 - Total</b>								<b>(\$442.78)</b>
17	J6I3463	Other Contract Adjustment	SIGN	(\$149.34)	100	Feb 2, 2024	walkc1	1/12/24
		Other Contract Adjustment	SIGN	(\$149.34)	100	Feb 2, 2024	walkc1	1/18/24
		Other Contract Adjustment	SIGN	(\$65.05)	100	Feb 2, 2024	walkc1	1/23/24
<b>17 - Total</b>								<b>(\$363.73)</b>
18	J6I3463	Other Contract Adjustment	SIGN	(\$250.12)	100	Feb 16, 2024	walkc1	Inspection Date 1/25/24
<b>18 - Total</b>								<b>(\$250.12)</b>
20	J6I3463	Other Contract Adjustment	SIGN	(\$125.06)	100	Mar 15, 2024	walkc1	Sign Transportation Cost Letter 2/22/24
<b>20 - Total</b>								<b>(\$125.06)</b>
<b>Overall - Total</b>								<b>(\$2,594.91)</b>