



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 20, 2024

Pay Estimate Created Date: March 18, 2024

Progress Estimate Number 22	Contract ID 221216-F03 Prime Contractor Gerstner Electric, Inc.	Pay Period Start March 2, 2024 Pay Period End March 15, 2024	Original Contract Amount \$2,374,390.19 Net Change Order Amount \$58,878.66 Current Contract Amount \$2,433,268.85
---------------------------------------	--	---	---

Approval Date		By User
March 18, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	washid1
March 18, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	wahas
March 19, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2023	February 8, 2024		81.20%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 4, 2023	January 4, 2023	
Letting Date	December 16, 2022	December 16, 2022	
Notice to Proceed Date	February 6, 2023	February 6, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 22			
	This Estimate	Previous	To Date
221216-F03			
Total Posted Items Pay	\$162,846.17	\$1,813,071.08	\$1,975,917.25
Gross Item Adjustments	(\$16,381.00)	\$205,661.00	\$189,280.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,018,732.08	\$2,165,197.25
Contract Total Payable This Estimate:	\$146,465.17		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J613576	0020	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$11.000	24.1	\$265.10
	0060	6081012	TRUNCATED DOMES	SQFT	\$37.000	26	\$962.00
	0070	6083006	6 IN. CONCRETE MEDIAN STRIP	SQYD	\$131.000	125.3	\$16,414.30
	0080	6083008	8 IN. CONCRETE MEDIAN STRIP	SQYD	\$138.000	26.5	\$3,657.00
	0100	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$72.000	58.8	\$4,233.60
	0110	6089902	MISC.ADA CURB RAMP	EA	\$5,555.000	4	\$22,220.00
	0130	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	LF	\$30.000	71.5	\$2,145.00
	0170	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	SQYD	\$324.000	16	\$5,184.00
	0180	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	SQYD	\$11.000	2	\$22.00
	0190	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	SQYD	\$54.000	2	\$108.00
	0200	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	LF	\$16.000	60	\$960.00
	0210	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	EA	\$22.000	10	\$220.00
	0570	9022708	POST, SIGNAL 8 FT.	EA	\$975.000	1	\$975.00
	0580	9023220	POST, TYPE C, 20 FT. ARM OR 6.1 M ARM	EA	\$7,496.000	1	\$7,496.00
	0620	9023325	POST, TYPE B, LONGEST ARM 25 FT. OR 7.6 M	EA	\$13,500.000	1	\$13,500.00
	0670	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	EA	\$17,600.000	1	\$17,600.00
	0740	9028308	CABLE, 16 AWG 2 CONDUCTOR	LF	\$0.600	290	\$174.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 20, 2024

Pay Estimate Created Date: March 18, 2024

Progress Estimate Number 22	Contract ID 221216-F03 Prime Contractor Gerstner Electric, Inc.	Pay Period Start March 2, 2024 Pay Period End March 15, 2024	Original Contract Amount \$2,374,390.19 Net Change Order Amount \$58,878.66 Current Contract Amount \$2,433,268.85
---------------------------------------	--	---	---

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J613576	0750	9028310	CABLE, 16 AWG 5 CONDUCTOR	LF	\$1.650	325	\$536.25
	0760	9028311	CABLE, 16 AWG 7 CONDUCTOR	LF	\$2.100	955	\$2,005.50
	0810	9029100	BASE, CONCRETE	CUYD	\$1,437.000	9.86	\$14,168.82
	0850	9029902	MISC.Combination Pad Mounted 120V/240V Power Supply & Light Controller With UPS	EA	\$17,429.000	1	\$17,429.00
	0890	9029902	MISC.Pedestrian Push Button Stanchion	EA	\$839.000	4	\$3,356.00
	0910	9029902	MISC.Push Button Extension	EA	\$273.000	1	\$273.00
	1200	2169903	MISC.REMOVE AND REPLACE BARRIER CURB	LF	\$1,033.000	20.2	\$20,866.60
	1210	7071000	CONDUIT SYSTEM ON STRUCTURE	LS	\$8,075.000	1	\$8,075.00
Project J613576 - Total							\$162,846.17
Overall - Total							\$162,846.17

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J613576	0070	6 IN. CONCRETE MEDIAN STRIP	Overrun			-18.1	\$131.00	(\$2,371.10)
	0070	6 IN. CONCRETE MEDIAN STRIP	Material			-157.6	\$131.00	(\$20,645.60)
	0070	6 IN. CONCRETE MEDIAN STRIP	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	18.1	\$131.00	\$2,371.10
	0070	6 IN. CONCRETE MEDIAN STRIP	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user washid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	157.6	\$131.00	\$20,645.60
	0080	8 IN. CONCRETE MEDIAN STRIP	Overrun			-26.5	\$138.00	(\$3,657.00)
	0080	8 IN. CONCRETE MEDIAN STRIP	Material			-221	\$138.00	(\$30,498.00)
	0080	8 IN. CONCRETE MEDIAN STRIP	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user washid1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	26.5	\$138.00	\$3,657.00
	0080	8 IN. CONCRETE MEDIAN STRIP	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user washid1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	221	\$138.00	\$30,498.00
	0090	PAVED APPROACH, 8 IN.	Material			-207.79	\$98.00	(\$20,363.42)
	0090	PAVED APPROACH, 8 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user washid1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	207.79	\$98.00	\$20,363.42
	0100	CONCRETE SIDEWALK, 4 IN.	Material			-561.66	\$72.00	(\$40,439.52)
	0100	CONCRETE SIDEWALK, 4 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item	561.66	\$72.00	\$40,439.52



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 20, 2024

Pay Estimate Created Date: March 18, 2024

Progress Estimate Number 22	Contract ID 221216-F03 Prime Contractor Gerstner Electric, Inc.	Pay Period Start March 2, 2024 Pay Period End March 15, 2024	Original Contract Amount \$2,374,390.19 Net Change Order Amount \$58,878.66 Current Contract Amount \$2,433,268.85
---------------------------------------	--	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6I3576					Adjustment (0007) due to user washid1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
	0130	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Overrun			-21	\$30.00	(\$630.00)
	0130	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material			-168	\$30.00	(\$5,040.00)
	0130	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user washid1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	21	\$30.00	\$630.00
	0130	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user washid1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	168	\$30.00	\$5,040.00
	0170	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material			-16	\$324.00	(\$5,184.00)
	0170	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user washid1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	16	\$324.00	\$5,184.00
	0210	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material			-10	\$22.00	(\$220.00)
	0210	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user washid1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	10	\$22.00	\$220.00
	0240	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Material			-225	\$55.00	(\$12,375.00)
	0240	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user washid1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	225	\$55.00	\$12,375.00
	0250	TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION	Material			-3	\$218.00	(\$654.00)
	0250	TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user washid1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	3	\$218.00	\$654.00
	0510	MISC.	Material			-2	\$935.00	(\$1,870.00)
	0510	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user washid1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	2	\$935.00	\$1,870.00
	0570	POST, SIGNAL 8 FT.	Material			-15	\$975.00	(\$14,625.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 20, 2024

Pay Estimate Created Date: March 18, 2024

Progress Estimate Number 22	Contract ID 221216-F03 Prime Contractor Gerstner Electric, Inc.	Pay Period Start March 2, 2024 Pay Period End March 15, 2024	Original Contract Amount \$2,374,390.19 Net Change Order Amount \$58,878.66 Current Contract Amount \$2,433,268.85
---------------------------------------	--	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6I3576	0570	POST, SIGNAL 8 FT.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user washid1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	15	\$975.00	\$14,625.00
	0580	POST, TYPE C, 20 FT. ARM OR 6.1 M ARM	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$5,528.00)
	0620	POST, TYPE B, LONGEST ARM 25 FT. OR 7.6 M	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$10,719.00)
	0710	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material			-1,911	\$50.00	(\$95,550.00)
	0710	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user washid1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	1,911	\$50.00	\$95,550.00
	0760	CABLE, 16 AWG 7 CONDUCTOR	Overrun			-292	\$2.10	(\$613.20)
	0760	CABLE, 16 AWG 7 CONDUCTOR	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user washid1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	292	\$2.10	\$613.20
	0790	PULL BOX, PREFORMED CLASS 2	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-1	\$1,911.00	(\$1,911.00)
	0790	PULL BOX, PREFORMED CLASS 2	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user washid1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	1	\$1,911.00	\$1,911.00
	0830	MISC.	Material			-1	\$16,300.00	(\$16,300.00)
	0830	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user washid1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	1	\$16,300.00	\$16,300.00
	0910	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$134.00)
	1180	MISC.	Material			-2,969	\$2.00	(\$5,938.00)
	1180	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user washid1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	2,969	\$2.00	\$5,938.00
	1210	CONDUIT SYSTEM ON STRUCTURE	Material			-1	\$8,075.00	(\$8,075.00)
	1210	CONDUIT SYSTEM ON STRUCTURE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user washid1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	1	\$8,075.00	\$8,075.00
	5002	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-265	\$10.50	(\$2,782.50)
	5002	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	265	\$10.50	\$2,782.50



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 20, 2024

Pay Estimate Created Date: March 18, 2024

Progress Estimate Number 22		Contract ID 221216-F03	Pay Period Start March 2, 2024	Original Contract Amount \$2,374,390.19
		Prime Contractor Gerstner Electric, Inc.	Pay Period End March 15, 2024	Net Change Order Amount \$58,878.66
				Current Contract Amount \$2,433,268.85

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6I3576	5003	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material			-211.8	\$94.50	(\$20,015.10)
	5003	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user washid1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	211.8	\$94.50	\$20,015.10
Total								(\$16,381.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on March 20, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J613576	I-64-1(101)	Signal replacements, lighting, ITS and ADA improvements at various intersections	Various	ST LOUIS	at various locations in St Louis County and St Louis City

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J613576	Posted Item Pay	\$162,846.17	\$1,813,071.08	\$1,975,917.25
	Gross Item Adjustments	(\$16,381.00)	\$205,661.00	\$189,280.00
	Gross Item Pay	\$146,465.17	\$2,018,732.08	\$2,165,197.25
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on March 20, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J613576, Item 3040504, Project Item Line Number 5002, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Will be resolved by next estimate.	washid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J613576, Item 5021108, Project Item Line Number 5003, Material Set 502110896, Material 1057JMDAEC4.11 - Dowel Assemblies Epoxy Ctd Gr40 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Will be resolved by next estimate.	washid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J613576, Item 5021108, Project Item Line Number 5003, Material Set 502110896, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	Will be resolved by next estimate.	washid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J613576, Item 5021108, Project Item Line Number 5003, Material Set 502110896, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Will be resolved by next estimate.	washid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J613576, Item 6083006, Project Item Line Number 0070, Material Set 608300696, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Will be resolved by next estimate.	washid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J613576, Item 6083006, Project Item Line Number 0070, Material Set 608300696, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Will be resolved by next estimate.	washid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J613576, Item 6083008, Project Item Line Number 0080, Material Set 608300896, Material 1036RSDFEC42M13 - Rein Steel EC No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Will be resolved by next estimate.	washid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J613576, Item 6083008, Project Item Line Number 0080, Material Set 608300896, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Will be resolved by next estimate.	washid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J613576, Item 6085008, Project Item Line Number 0090, Material Set 608500896, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Will be resolved by next estimate.	washid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J613576, Item 6085008, Project Item Line Number 0090, Material Set 608500896, Material 1057JMFRRPF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRRPF is insufficient.	Will be resolved by next estimate.	washid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J613576, Item 6085008, Project Item Line Number 0090, Material Set 608500896, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Will be resolved by next estimate.	washid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J613576, Item 6086004, Project Item Line Number 0100, Material Set 608600496, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Will be resolved by next estimate.	washid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J613576, Item 6092011, Project Item Line Number 0130, Material Set 609201196, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Will be resolved by next estimate.	washid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J613576, Item 6131010, Project Item Line Number 0170, Material Set 613101096, Material 1036RSDFEC42M13 - Rein Steel EC No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Will be resolved by next estimate.	washid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J613576, Item 6131010, Project Item Line Number 0170, Material Set 613101096, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Will be resolved by next estimate.	washid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J613576, Item 6131015, Project Item Line Number 0210, Material Set 613101596, Material 1057JMDBEC6.10 - Dowel Bar Epoxy Ctd Gr60 1" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Will be resolved by next estimate.	washid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J613576, Item 6131015, Project Item Line Number 0210, Material Set 613101596, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	Will be resolved by next estimate.	washid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J613576, Item 6173600D, Project Item Line Number 0240, Material Set 6173600D96, Material 0617TCRCTF - Type F Concrete Traffic Barrier, Acceptance Action Generic 0617TCRCTF is insufficient.	Will be resolved by next estimate.	washid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J613576, Item 6174000A, Project Item Line Number 0250, Material Set 6174000A96, Material 0617MBPKBT.1PC - One Piece Barrier Height-Transition Sect, Acceptance Action Generic 0617MBPKBT.1PC is insufficient.	Will be resolved by next estimate.	washid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J613576, Item 6174000A, Project Item Line Number 0250, Material Set 6174000A96, Material 0617MBPKBT.2PC - Two Piece Barrier Height-Transition Sect, Acceptance Action Generic 0617MBPKBT.2PC is insufficient.	Will be resolved by next estimate.	washid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J613576, Item 7071000, Project Item Line Number 1210, Material Set 707100096, Material 1062JBHL - Junction Boxes for Highway Lighting, Acceptance Action Generic 1062JBHL is insufficient.	Will be resolved by next estimate.	washid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J613576, Item 7071000, Project Item Line Number 1210, Material Set 707100096, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	Will be resolved by next estimate.	washid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J613576, Item 9019902, Project Item Line Number 0510, Material Set 9019902, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	Will be resolved by next estimate.	washid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J613576, Item 9022708, Project Item Line Number 0570, Material Set 902270896, Material 1092TSPS - Traffic Signal Post(s) - All Types, Acceptance Action	Will be resolved by next estimate.	washid1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on March 20, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Generic 1092TSPS is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J613576, Item 9027300, Project Item Line Number 0710, Material Set 902730096, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	Will be resolved by next estimate.	washid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J613576, Item 9029901, Project Item Line Number 0830, Material Set 9029901, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Will be resolved by next estimate.	washid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J613576, Item 9109903, Project Item Line Number 1180, Material Set 9109903, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Will be resolved by next estimate.	washid1	Overridden
Estimate Exception Type: Item Overrun: Contract 221216-F03, Contract Project J613576, Project Item Line Number 0070, Contract Line Item Number 0070, Item 6083006, Minor Item.	A change order is being prepared.	washid1	Overridden
Estimate Exception Type: Item Overrun: Contract 221216-F03, Contract Project J613576, Project Item Line Number 0080, Contract Line Item Number 0080, Item 6083008, Minor Item.	A change order is being prepared.	washid1	Overridden
Estimate Exception Type: Item Overrun: Contract 221216-F03, Contract Project J613576, Project Item Line Number 0130, Contract Line Item Number 0130, Item 6092011, Minor Item.	A change order is being prepared.	washid1	Overridden
Estimate Exception Type: Item Overrun: Contract 221216-F03, Contract Project J613576, Project Item Line Number 0760, Contract Line Item Number 0760, Item 9028311, Minor Item.	A change order is being prepared.	washid1	Overridden
Estimate Exception Type: Item Overrun: Contract 221216-F03, Contract Project J613576, Project Item Line Number 0790, Contract Line Item Number 0790, Item 9028811, Minor Item.	A change order is being prepared.	washid1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 20, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221216-F03	J613576	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$193,091.00	\$193,091.00
		0001	0020	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	664.00	95.70	759.70	SQYD	733.56	\$11.00	\$8,069.16
		0001	0030	4139905	MISC.Surface Sealing Treatment	833.00	0.00	833.00	SQYD	832.50	\$6.00	\$4,995.00
		0001	0040	5024008	CONCRETE BASE (8 IN. NON-REINF)	33.20	20.80	54.00	SQYD	40.94	\$278.00	\$11,381.32
		0001	0050	6071030	WALK GATE (CHAIN-LINK)	1.00	0.00	1.00	EA	0.00	\$1,957.00	\$0.00
		0001	0060	6081012	TRUNCATED DOMES	168.00	0.00	168.00	SQFT	148.40	\$37.00	\$5,490.80
		0001	0070	6083006	6 IN. CONCRETE MEDIAN STRIP	135.50	4.00	139.50	SQYD	157.60	\$131.00	\$20,645.60
		0001	0080	6083008	8 IN. CONCRETE MEDIAN STRIP	165.50	29.00	194.50	SQYD	221.00	\$138.00	\$30,498.00
		0001	0090	6085008	PAVED APPROACH, 8 IN.	102.00	106.10	208.10	SQYD	207.79	\$98.00	\$20,363.42
		0001	0100	6086004	CONCRETE SIDEWALK, 4 IN.	528.80	35.10	563.90	SQYD	561.66	\$72.00	\$40,439.52
		0001	0110	6089902	MISC.ADA CURB RAMP	25.00	0.00	25.00	EA	25.00	\$5,555.00	\$138,875.00
		0001	0120	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	99.00	40.20	139.20	LF	139.00	\$56.00	\$7,784.00
		0001	0130	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	122.00	25.00	147.00	LF	168.00	\$30.00	\$5,040.00
		0001	0140	6122008	IMPACT ATTENUATOR 40 MPH (SAND BARREL ARRAY)	1.00	0.00	1.00	EA	1.00	\$4,347.00	\$4,347.00
		0001	0150	6122020	REPLACEMENT SAND BARREL	12.00	0.00	12.00	EA	0.00	\$272.00	\$0.00
		0001	0160	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$1,630.00	\$3,260.00
		0001	0170	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	16.00	0.00	16.00	SQYD	16.00	\$324.00	\$5,184.00
		0001	0180	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	2.00	0.00	2.00	SQYD	2.00	\$11.00	\$22.00
		0001	0190	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	2.00	0.00	2.00	SQYD	2.00	\$54.00	\$108.00
		0001	0200	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	60.00	0.00	60.00	LF	60.00	\$16.00	\$960.00
		0001	0210	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	10.00	0.00	10.00	EA	10.00	\$22.00	\$220.00
		0001	0220	6169901	MISC.Lump Sum Temporary Traffic Control	1.00	0.00	1.00	LS	1.00	\$98,619.00	\$98,619.00
		0001	0230	6169902	MISC.NTCIP Compliant Changeable Message Sign (Contractor Furnished and Retained)	2.00	0.00	2.00	EA	2.00	\$5,434.00	\$10,868.00
		0001	0240	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	225.00	0.00	225.00	LF	225.00	\$55.00	\$12,375.00
		0001	0250	6174000A	TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION	3.00	0.00	3.00	EA	3.00	\$218.00	\$654.00
		0001	0260	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$252,402.00	\$252,402.00
		0001	0270	6200003	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN., WHITE	84.00	0.00	84.00	LF	0.00	\$5.50	\$0.00
		0001	0280	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	468.00	0.00	468.00	LF	0.00	\$26.00	\$0.00
		0001	0290	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	1.00	0.00	1.00	EA	0.00	\$380.00	\$0.00
		0001	0300	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	1.00	0.00	1.00	EA	0.00	\$760.00	\$0.00
		0001	0310	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	138.00	0.00	138.00	EA	0.00	\$196.00	\$0.00
		0001	0320	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	59.00	0.00	59.00	EA	0.00	\$44.00	\$0.00
		0001	0330	6207001	PAVEMENT MARKING REMOVAL	1,798.00	0.00	1,798.00	LF	0.00	\$6.50	\$0.00
		0001	0340	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	106.00	0.00	106.00	EA	0.00	\$327.00	\$0.00
		0001	0350	6209902	MISC.CurbReflectors	27.00	0.00	27.00	EA	0.00	\$55.00	\$0.00
		0001	0360	6209902	MISC.Island Tubular Marker	4.00	0.00	4.00	EA	0.00	\$163.00	\$0.00
		0001	0370	6209902	MISC.PREFORMED THERMOPLASTIC PAVEMENT MARKING 30 IN WHITEMIDBLOCK, 9 FT	22.00	0.00	22.00	EA	0.00	\$294.00	\$0.00
		0001	0380	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	171.00	0.00	171.00	SQYD	0.00	\$41.00	\$0.00
		0001	0390	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$14,342.00	\$14,342.00
		0020	0400	9011062	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 2	15.00	0.00	15.00	EA	14.00	\$3,054.00	\$42,756.00
		0020	0410	9011115	BRACKET ARM, 15 FT. OR 4.6 M	15.00	0.00	15.00	EA	14.00	\$1,172.00	\$16,408.00
		0020	0420	9011312	LUMINAIRE, LED-B	15.00	0.00	15.00	EA	14.00	\$385.00	\$5,390.00
0020	0430	9013004	CONDUIT, 4 IN. RIGID, IN TRENCH	14.00	0.00	14.00	LF	0.00	\$21.50	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 20, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221216-F03	J613576	0020	0440	9014003	CONDUIT, 3 IN. RIGID, PUSHED	566.00	0.00	566.00	LF	550.00	\$33.00	\$18,150.00
		0020	0450	9015010	TRENCHING TYPE I	1,614.00	0.00	1,614.00	LF	1,178.00	\$3.50	\$4,123.00
		0020	0460	9016110	PULL BOX, PREFORMED CLASS 1	6.00	0.00	6.00	EA	6.00	\$1,272.00	\$7,632.00
		0020	0470	9016111	PULL BOX, PREFORMED CLASS 2	3.00	0.00	3.00	EA	3.00	\$1,910.00	\$5,730.00
		0020	0475	9017008	CABLE, 8 AWG 1 CONDUCTOR	1,610.00	0.00	1,610.00	LF	0.00	\$1.50	\$0.00
		0020	0480	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	1,800.00	0.00	1,800.00	LF	1,080.00	\$0.90	\$972.00
		0020	0485	9017208	WIRE, 8 AWG, BARE NEUTRAL	540.00	0.00	540.00	LF	0.00	\$1.50	\$0.00
		0020	0490	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	2,650.00	0.00	2,650.00	LF	1,646.00	\$3.55	\$5,843.30
		0020	0500	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	13.00	0.00	13.00	EA	12.00	\$1,830.00	\$21,960.00
		0020	0510	9019902	MISC.Light Emitting Diode Wall Pack	6.00	0.00	6.00	EA	2.00	\$935.00	\$1,870.00
		0030	0520	9020213	SIGNAL HEAD, TYPE 3S	2.00	0.00	2.00	EA	1.00	\$890.00	\$890.00
		0030	0530	9020513	SIGNAL HEAD, TYPE 3B	44.00	0.00	44.00	EA	36.00	\$1,017.00	\$36,612.00
		0030	0540	9020514	SIGNAL HEAD, TYPE 4B	14.00	0.00	14.00	EA	9.00	\$1,151.00	\$10,359.00
		0030	0550	9020833	SH-FLAT SHEET - SIGNAL SIGN	273.00	0.00	273.00	SQFT	226.00	\$36.50	\$8,249.00
		0030	0560	9020834	SIGNAL SIGN, MOUNTING HARDWARE	33.00	0.00	33.00	EA	27.00	\$220.00	\$5,940.00
		0030	0570	9022708	POST, SIGNAL 8 FT.	15.00	0.00	15.00	EA	15.00	\$975.00	\$14,625.00
		0030	0580	9023220	POST, TYPE C, 20 FT. ARM OR 6.1 M ARM	1.00	0.00	1.00	EA	1.00	\$7,496.00	\$7,496.00
		0030	0590	9023225	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	3.00	0.00	3.00	EA	3.00	\$8,257.00	\$24,771.00
		0030	0600	9023250	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	1.00	0.00	1.00	EA	1.00	\$11,660.00	\$11,660.00
		0030	0610	9023255	POST, TYPE C, 55 FT. ARM	4.00	0.00	4.00	EA	4.00	\$13,182.00	\$52,728.00
		0030	0620	9023325	POST, TYPE B, LONGEST ARM 25 FT. OR 7.6 M	1.00	0.00	1.00	EA	1.00	\$13,500.00	\$13,500.00
		0030	0630	9023335	POST, TYPE B, LONGEST ARM 35 FT. OR 10.7 M	2.00	0.00	2.00	EA	2.00	\$16,234.00	\$32,468.00
		0030	0640	9023340	POST, TYPE B, LONGEST ARM 40 FT. OR 12.2 M	1.00	0.00	1.00	EA	1.00	\$17,664.00	\$17,664.00
		0030	0650	9023345	POST, TYPE B, LONGEST ARM 45 FT. OR 13.7 M	1.00	0.00	1.00	EA	1.00	\$17,338.00	\$17,338.00
		0030	0660	9023355	POST, TYPE B, LONGEST ARM 55 FT.	1.00	0.00	1.00	EA	1.00	\$20,609.00	\$20,609.00
		0030	0670	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	6.00	0.00	6.00	EA	6.00	\$17,600.00	\$105,600.00
		0030	0680	9024921	ACCESSIBLE PEDESTRIAN SIGNAL	30.00	0.00	30.00	EA	12.00	\$763.00	\$9,156.00
		0030	0690	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	114.00	0.00	114.00	LF	114.00	\$13.25	\$1,510.50
		0030	0700	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	575.00	0.00	575.00	LF	552.00	\$19.01	\$10,493.52
		0030	0710	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	1,961.00	0.00	1,961.00	LF	1,911.00	\$50.00	\$95,550.00
		0030	0720	9028206	CABLE, 6 AWG 1 CONDUCTOR, POWER	1,310.00	0.00	1,310.00	LF	1,310.00	\$1.75	\$2,292.50
		0030	0730	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	610.00	0.00	610.00	LF	280.00	\$1.50	\$420.00
		0030	0740	9028308	CABLE, 16 AWG 2 CONDUCTOR	5,080.00	0.00	5,080.00	LF	5,001.00	\$0.60	\$3,000.60
		0030	0750	9028310	CABLE, 16 AWG 5 CONDUCTOR	5,020.00	0.00	5,020.00	LF	5,009.00	\$1.65	\$8,264.85
		0030	0760	9028311	CABLE, 16 AWG 7 CONDUCTOR	11,080.00	0.00	11,080.00	LF	11,372.00	\$2.10	\$23,881.20
		0030	0770	9028620	POWER SUPPLY ASSEMBLY, TYPE 2	2.00	0.00	2.00	EA	2.00	\$4,463.00	\$8,926.00
		0030	0780	9028810	PULL BOX, PREFORMED CLASS 1	4.00	0.00	4.00	EA	4.00	\$1,272.00	\$5,088.00
		0030	0790	9028811	PULL BOX, PREFORMED CLASS 2	12.00	0.00	12.00	EA	13.00	\$1,911.00	\$24,843.00
		0030	0800	9028812	PULL BOX, PREFORMED CLASS 3	9.00	0.00	9.00	EA	8.00	\$3,200.00	\$25,600.00
		0030	0810	9029100	BASE, CONCRETE	66.00	0.00	66.00	CUYD	66.00	\$1,437.00	\$94,842.00
		0030	0820	9029400	TEMPORARY TRAFFIC SIGNALS	1.00	0.00	1.00	LS	0.00	\$4,565.00	\$0.00
		0030	0830	9029901	MISC.MIC. Traffic Signal Maintenance and Programming	1.00	0.00	1.00	LS	1.00	\$16,300.00	\$16,300.00
0030	0840	9029902	MISC.ATC Traffic Signal Controller	6.00	0.00	6.00	EA	5.00	\$3,604.00	\$18,020.00		
0030	0850	9029902	MISC.Combination Pad Mounted 120V/240V Power Supply & Light Controller With UPS	4.00	0.00	4.00	EA	4.00	\$17,429.00	\$69,716.00		
0030	0860	9029902	MISC.Countdown Pedestrian Signal Head, Type 1S	28.00	0.00	28.00	EA	28.00	\$654.00	\$18,312.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 20, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221216-F03	J613576	0030	0870	9029902	MISC.Network Connected Signal Monitor	6.00	0.00	6.00	EA	0.00	\$1,205.00	\$0.00
		0030	0880	9029902	MISC.Pad Mounted Uninterruptible Power Supply with Disconnect Switch	1.00	0.00	1.00	EA	1.00	\$10,029.00	\$10,029.00
		0030	0890	9029902	MISC.Pedestrian Push Button Stanchion	13.00	0.00	13.00	EA	10.00	\$839.00	\$8,390.00
		0030	0900	9029902	MISC.PUSH BUTTON & SIGN MOUNTING BRACKET	1.00	0.00	1.00	EA	0.00	\$234.00	\$0.00
		0030	0910	9029902	MISC.Push Button Extension	1.00	0.00	1.00	EA	1.00	\$273.00	\$273.00
		0030	0920	9029902	MISC.SL DISTRICT TRAFFIC SIGNAL DETECTION SYSTEM	6.00	0.00	6.00	EA	0.00	\$34,335.00	\$0.00
		0040	0930	9031270A	2 IN. PSST POST - 12 GA.	148.00	0.00	148.00	LF	0.00	\$26.00	\$0.00
		0040	0940	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	14.00	0.00	14.00	EA	0.00	\$272.00	\$0.00
		0040	0950	9031280	2.5 IN. PSST POST - 12 GA.	49.00	0.00	49.00	LF	0.00	\$28.26	\$0.00
		0040	0960	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	4.00	0.00	4.00	EA	0.00	\$380.00	\$0.00
		0040	0970	9035004A	SH-FLAT SHEET	77.00	0.00	77.00	SQFT	0.00	\$30.50	\$0.00
		0040	0980	9035069A	SHF-FLAT SHEET FLUORESCENT	69.00	0.00	69.00	SQFT	0.00	\$32.50	\$0.00
		0040	0990	9039901	MISC.Relocate Bench, Bus Sign, and Post	1.00	0.00	1.00	LS	0.00	\$2,609.00	\$0.00
		0050	1000	9108811	PULL BOX, PREFORMED CLASS 2	3.00	0.00	3.00	EA	1.00	\$2,521.00	\$2,521.00
		0050	1010	9108816	PULL BOX, PREFORMED CLASS 5	3.00	0.00	3.00	EA	3.00	\$2,940.00	\$8,820.00
		0050	1020	9109901	MISC.ITS ASSET MANAGEMENT TOOL	1.00	0.00	1.00	LS	0.00	\$978.00	\$0.00
		0050	1030	9109902	MISC.Burried Cable Drivable Delineator	6.00	0.00	6.00	EA	0.00	\$172.00	\$0.00
		0050	1040	9109902	MISC.CCTV CAMERA ASSEMBLY	4.00	0.00	4.00	EA	0.00	\$3,930.00	\$0.00
		0050	1050	9109902	MISC.Fiber Optic Fusion Splice	36.00	0.00	36.00	EA	22.00	\$191.00	\$4,202.00
		0050	1060	9109902	MISC.INSTALL CCTV CAMERA ASSEMBLY	4.00	0.00	4.00	EA	0.00	\$941.00	\$0.00
		0050	1070	9109902	MISC.Install Conduit Into Existing Pull Box	1.00	0.00	1.00	EA	0.00	\$292.00	\$0.00
		0050	1080	9109902	MISC.Install MoDOT Furnished IP-addressable Power Strip	6.00	0.00	6.00	EA	5.00	\$118.00	\$590.00
		0050	1090	9109902	MISC.Install or Relocate Existing Communication Equipment	6.00	0.00	6.00	EA	0.00	\$643.00	\$0.00
		0050	1100	9109902	MISC.Relocate Existing CCTV Camera Assembly	1.00	0.00	1.00	EA	0.00	\$1,113.00	\$0.00
		0050	1110	9109902	MISC.Relocate Existing Wireless Radio System	1.00	0.00	1.00	EA	0.00	\$1,024.00	\$0.00
		0050	1120	9109902	MISC.SM Fiber Optic Jumper	28.00	0.00	28.00	EA	16.00	\$20.00	\$320.00
		0050	1130	9109902	MISC.SM Fiber Optic Pigtail	30.00	0.00	30.00	EA	18.00	\$22.00	\$396.00
		0050	1140	9109902	MISC.Wall-Mounted Fiber Interconnect Center	6.00	0.00	6.00	EA	5.00	\$779.00	\$3,895.00
		0050	1150	9109903	MISC.CCTV CAMERA CABLE	950.00	0.00	950.00	LF	0.00	\$1.20	\$0.00
		0050	1160	9109903	MISC.Conduit, HDPE, Pushed, 2 in	1,628.00	0.00	1,628.00	LF	1,628.00	\$14.50	\$23,606.00
		0050	1170	9109903	MISC.CONDUIT, HDPE, TRENCH, 2IN	835.00	0.00	835.00	LF	801.00	\$11.00	\$8,811.00
		0050	1180	9109903	MISC.Fiber Optic Cable, 24 Strand, Single Mode	3,055.00	0.00	3,055.00	LF	2,969.00	\$2.00	\$5,938.00
		0050	1190	9109903	MISC.MODOT ITS ASSETS RELOCATION	100.00	0.00	100.00	LF	0.00	\$74.00	\$0.00
		0070	1200	2169903	MISC.REMOVE AND REPLACE BARRIER CURB	25.00	0.00	25.00	LF	20.20	\$1,033.00	\$20,866.60
		0070	1210	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	1.00	\$8,075.00	\$8,075.00
		0001	5001	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$4,454.62	\$4,454.62
		0001	5002	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	0.00	265.00	265.00	SQYD	265.00	\$10.50	\$2,782.50
		0001	5003	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	0.00	211.80	211.80	SQYD	211.80	\$94.50	\$20,015.10
		0001	5004	6092013	INTEGRAL CURB TYPE M	0.00	150.00	150.00	LF	150.00	\$28.93	\$4,339.12
		Project J613576 - Total Value Posted to Date as of Report Generated Date										
221216-F03 Overall - Total Value Posted to Date as of Report Generated Date												\$1,975,917.24



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 20, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J613576

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0020	3040504	TYPE 5 AGGREGATE FOR BASE	3/8/24	3/18/24	10.80	SQYD	Taylor Ave.					
0060	6081012	TRUNCATED DOMES	3/15/24	3/18/24	26.00	SQFT	Rte. U @ Burrwood Dr. 14th St.					Detail C
0070	6083006	6 IN. CONCRETE MEDIAN STRIP	3/8/24	3/18/24	13.80	SQYD	Rte. U @ Burrwood Dr.					
				3/18/24	24.30	SQYD	Taylor Ave.					Detail 7A & 7B
				3/18/24	87.20	SQYD	Taylor Ave.					Detail 7A & 7B
0080	6083008	8 IN. CONCRETE MEDIAN STRIP	3/15/24	3/18/24	26.50	SQYD	Rte. EE @ Natural Bridge Rd.					
0100	6086004	CONCRETE SIDEWALK, 4 IN.	3/8/24	3/18/24	7.80	SQYD	Rte. U @ Burrwood Dr.					Detail C
				3/18/24	9.40	SQYD	Rte. U @ Burrwood Dr.	50+88		50+99		Detail B
				3/18/24	16.70	SQYD	Taylor Ave.					Detail 7A & 7B
				3/18/24	24.90	SQYD	Rte. EE @ North Ave.					Detail C
0110	6089902	MISC. CONCRETE	3/5/24	3/15/24	1.00	EA	Burrwood Dr. @ Rte. U	50+88		50+99		Detail B
				3/15/24	2.00	EA	Burrwood Dr. @ Rte. U	51+79		51+54		Detail A
				3/11/24	1.00	EA	Rte. U @ Burrwood Dr.	51+64		51+79		Compound Perpendicular (Detail C)
0130	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	3/8/24	3/18/24	3.50	LF	Rte. EE @ North Ave					
				3/18/24	34.00	LF	Guthrie Ave.					
				3/18/24	34.00	LF	Rte. U @ Burrwood Dr.	51+64		51+93		Detail C
0170	6131010	FURN & PLACE CONC MATL FOR FULL DEPTH	3/14/24	3/18/24	16.00	SQYD	Taylor Ave.	12+94.5		13+16.4		Right Turn Lane
0180	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM	3/14/24	3/18/24	2.00	SQYD	Taylor Ave.	12+94.5		13+16.4		Right Turn Lane
0190	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	3/14/24	3/18/24	2.00	SQYD	Taylor Ave.	12+94.5		13+16.4		Right Turn Lane
0200	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	3/14/24	3/18/24	60.00	LF	Taylor Ave.	12+94.5		13+16.4		Right Turn Lane
0210	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	3/14/24	3/18/24	10.00	EA	Taylor Ave.	12+94.5		13+16.4		Right Turn Lane
0570	9022708	POST, SIGNAL 8 FT.	3/13/24	3/18/24	1.00	EA	14th St.	26+55.20	35.18 LT			
0580	9023220	POST, TYPE C, 20 FT. ARM OR 6.1 M ARM	3/12/24	3/15/24	1.00	EA	14th St.	25+81.91	27.80 LT			On Bridge
0620	9023325	POST, TYPE B, LONGEST ARM 25 FT. OR 7.6	3/12/24	3/15/24	1.00	EA	14th St.	26+41.53	27.87 RT			On Bridge
0670	9024283	CONTROLLER ASSEMBLY HOUSING,	3/12/24	3/15/24	1.00	EA	14th St.	26+27.59	28.25 RT			On Bridge
0740	9028308	CABLE, 16 AWG 2 CONDUCTOR	3/15/24	3/18/24	290.00	LF	14th St.					
0750	9028310	CABLE, 16 AWG 5 CONDUCTOR	3/15/24	3/18/24	325.00	LF	14th St.					
0760	9028311	CABLE, 16 AWG 7 CONDUCTOR	3/15/24	3/18/24	955.00	LF	14th St.					
0810	9029100	BASE, CONCRETE	3/6/24	3/15/24	1.91	CUYD	Rte. EE @ Guthrie Ave.	42+59.7	60.7 Rt.			Controller Base
				3/15/24	1.93	CUYD	14th St.	26+27.59	28.25 RT			Signal Controller on bridge
				3/15/24	2.88	CUYD	14th St.	25+81.91	27.80 LL			On Bridge
				3/15/24	3.14	CUYD	14th St.	26+41.53	27.87 Rt.			On Bridge
0850	9029902	MISC.	3/13/24	3/18/24	1.00	EA	14th St.	27+05.32	37.50 RT			On Bridge
0890	9029902	MISC.	3/1/24	3/15/24	4.00	EA	Guthrie Ave.					
0910	9029902	MISC.	3/13/24	3/18/24	1.00	EA	14th St.	26+55.20	35.18 LT			
1200	2169903	MISC. REMOVALS	3/15/24	3/18/24	20.20	LF	14th St.	25+78		25+93		
1210	7071000	CONDUIT SYSTEM ON STRUCTURE	3/13/24	3/18/24	1.00	LS	14th St.					On Bridge

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Contract ID: 221216-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3576	0020	TYPE 5 AGGREGATE FOR BASE	Material		7	Aug 1, 2023	SYSTEM	\$558.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Aug 1, 2023	SYSTEM	(\$558.80)	
					8	Aug 16, 2023	SYSTEM	\$2,509.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Aug 16, 2023	SYSTEM	(\$2,509.10)	
					9	Sep 5, 2023	SYSTEM	\$5,725.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Sep 5, 2023	SYSTEM	(\$5,725.50)	
					10	Sep 18, 2023	SYSTEM	\$5,764.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Sep 18, 2023	SYSTEM	(\$5,764.00)	
					11	Oct 2, 2023	SYSTEM	\$5,764.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Oct 2, 2023	SYSTEM	(\$5,764.00)	
					12	Oct 16, 2023	SYSTEM	\$6,751.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					12	Oct 16, 2023	SYSTEM	(\$6,751.80)	
					13	Nov 1, 2023	SYSTEM	\$6,751.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					13	Nov 1, 2023	SYSTEM	(\$6,751.80)	
					14	Nov 16, 2023	SYSTEM	\$6,751.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					14	Nov 16, 2023	SYSTEM	(\$6,751.80)	
					15	Dec 1, 2023	SYSTEM	\$6,751.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					15	Dec 1, 2023	SYSTEM	(\$6,751.80)	
					16	Dec 18, 2023	SYSTEM	\$7,804.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					16	Dec 18, 2023	SYSTEM	(\$7,804.06)	
17	Jan 2, 2024	SYSTEM	\$7,804.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
17	Jan 2, 2024	SYSTEM	(\$7,804.06)						
18	Jan 17, 2024	SYSTEM	\$7,804.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
18	Jan 17, 2024	SYSTEM	(\$7,804.06)						
19	Feb 2, 2024	SYSTEM	\$7,804.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
19	Feb 2, 2024	SYSTEM	(\$7,804.06)						
20	Feb 16, 2024	SYSTEM	\$7,804.06	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Contract ID: 221216-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6I3576	0020	TYPE 5 AGGREGATE FOR BASE	Material			2024			Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
						20	Feb 16, 2024	SYSTEM	(\$7,804.06)				
				- Total							\$0.00		
				Material - Total							\$0.00		
					Overrun	Overrun	16	Dec 18, 2023	SYSTEM	(\$500.06)			
							18	Jan 17, 2024	SYSTEM	\$500.06	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',11.00000 - 11.00000, 'is applied (if non-zero).		
				Overrun - Total							\$0.00		
				Overrun - Total							\$0.00		
				0020 - Total							\$0.00		
				J6I3576	0040	CONCRETE BASE (8 IN. NON-REINF)	Material		6	Jul 17, 2023	SYSTEM	\$4,028.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
									6	Jul 17, 2023	SYSTEM	(\$4,028.22)	
									7	Aug 1, 2023	SYSTEM	\$4,028.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user washid1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
									7	Aug 1, 2023	SYSTEM	(\$4,028.22)	
									8	Aug 16, 2023	SYSTEM	\$4,987.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user washid1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
									8	Aug 16, 2023	SYSTEM	(\$4,987.32)	
	9	Sep 5, 2023	SYSTEM					\$4,987.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user washid1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
	9	Sep 5, 2023	SYSTEM					(\$4,987.32)					
	10	Sep 18, 2023	SYSTEM					\$4,987.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user washid1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
	10	Sep 18, 2023	SYSTEM					(\$4,987.32)					
	11	Oct 2, 2023	SYSTEM					\$4,987.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user washid1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
	11	Oct 2, 2023	SYSTEM					(\$4,987.32)					
	12	Oct 16, 2023	SYSTEM					\$4,987.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user washid1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
	12	Oct 16, 2023	SYSTEM					(\$4,987.32)					
	13	Nov 1, 2023	SYSTEM					\$4,987.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user washid1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
	13	Nov 1, 2023	SYSTEM					(\$4,987.32)					
	14	Nov 16, 2023	SYSTEM					\$4,987.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user washid1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
	14	Nov 16, 2023	SYSTEM					(\$4,987.32)					
	15	Dec 1, 2023	SYSTEM					\$4,987.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user washid1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
	15	Dec 1, 2023	SYSTEM					(\$4,987.32)					



Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 221216-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3576	0040	CONCRETE BASE (8 IN. NON-REINF)	Material		16	Dec 18, 2023	SYSTEM	\$10,769.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user washid1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					16	Dec 18, 2023	SYSTEM	(\$10,769.72)						
					17	Jan 2, 2024	SYSTEM	\$10,769.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user washid1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					17	Jan 2, 2024	SYSTEM	(\$10,769.72)						
					18	Jan 17, 2024	SYSTEM	\$10,769.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user washid1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					18	Jan 17, 2024	SYSTEM	(\$10,769.72)						
					19	Feb 2, 2024	SYSTEM	\$10,769.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user washid1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					19	Feb 2, 2024	SYSTEM	(\$10,769.72)						
					- Total								\$0.00	
					Material - Total								\$0.00	
								Overrun	Overrun	16	Dec 18, 2023	SYSTEM	(\$1,540.12)	
										18	Jan 17, 2024	SYSTEM	\$1,540.12	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',278.00000 - 278.00000, 'is applied (if non-zero).
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0040 - Total								\$0.00	
					0060	TRUNCATED DOMES	Material			6	Jul 17, 2023	SYSTEM	\$740.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user washid1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
										6	Jul 17, 2023	SYSTEM	(\$740.00)	
										7	Aug 1, 2023	SYSTEM	\$1,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user washid1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
										7	Aug 1, 2023	SYSTEM	(\$1,480.00)	
										8	Aug 16, 2023	SYSTEM	\$1,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user washid1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
8	Aug 16, 2023	SYSTEM	(\$1,480.00)											
9	Sep 5, 2023	SYSTEM	\$1,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user washid1 overriding Payment Estimate Exception 17 on the current Payment Estimate.										
9	Sep 5, 2023	SYSTEM	(\$1,480.00)											
10	Sep 18, 2023	SYSTEM	\$1,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user washid1 overriding Payment Estimate Exception 12 on the current Payment Estimate.										
10	Sep 18, 2023	SYSTEM	(\$1,480.00)											
11	Oct 2, 2023	SYSTEM	\$1,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user washid1 overriding Payment Estimate Exception 12 on the current Payment Estimate.										
11	Oct 2, 2023	SYSTEM	(\$1,480.00)											
12	Oct 16, 2023	SYSTEM	\$2,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user washid1 overriding Payment Estimate Exception 12 on the current Payment Estimate.										
12	Oct 16, 2023	SYSTEM	(\$2,220.00)											



Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 221216-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3576	0060	TRUNCATED DOMES	Material			2023								
					13	Nov 1, 2023	SYSTEM	\$2,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user washid1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					13	Nov 1, 2023	SYSTEM	(\$2,220.00)						
					14	Nov 16, 2023	SYSTEM	\$2,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user washid1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					14	Nov 16, 2023	SYSTEM	(\$2,220.00)						
					15	Dec 1, 2023	SYSTEM	\$2,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user washid1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					15	Dec 1, 2023	SYSTEM	(\$2,220.00)						
					16	Dec 18, 2023	SYSTEM	\$2,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user washid1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					16	Dec 18, 2023	SYSTEM	(\$2,220.00)						
					17	Jan 2, 2024	SYSTEM	\$2,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user washid1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					17	Jan 2, 2024	SYSTEM	(\$2,220.00)						
					18	Jan 17, 2024	SYSTEM	\$2,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user washid1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					18	Jan 17, 2024	SYSTEM	(\$2,220.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0060 - Total								\$0.00						
J6I3576	0070	6 IN. CONCRETE MEDIAN STRIP	Material		16	Dec 18, 2023	SYSTEM	\$524.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user washid1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					16	Dec 18, 2023	SYSTEM	(\$524.00)						
					17	Jan 2, 2024	SYSTEM	\$524.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user washid1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					17	Jan 2, 2024	SYSTEM	(\$524.00)						
					18	Jan 17, 2024	SYSTEM	\$524.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user washid1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					18	Jan 17, 2024	SYSTEM	(\$524.00)						
					19	Feb 2, 2024	SYSTEM	\$524.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user washid1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					19	Feb 2, 2024	SYSTEM	(\$524.00)						
					20	Feb 16, 2024	SYSTEM	\$524.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user washid1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					20	Feb 16, 2024	SYSTEM	(\$524.00)						
					21	Mar 1, 2024	SYSTEM	\$4,231.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user washid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					21	Mar 1, 2024	SYSTEM	(\$4,231.30)						



Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 221216-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6I3576	0070	6 IN. CONCRETE MEDIAN STRIP	Material		22	Mar 18, 2024	SYSTEM	\$20,645.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user washid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					22	Mar 18, 2024	SYSTEM	(\$20,645.60)			
					- Total					\$0.00	
				Material - Total						\$0.00	
				Overrun	Overrun		22	Mar 18, 2024	SYSTEM	\$2,371.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
						22	Mar 18, 2024	SYSTEM	(\$2,371.10)		
					Overrun - Total					\$0.00	
				Overrun - Total						\$0.00	
				0070 - Total						\$0.00	
			0080	8 IN. CONCRETE MEDIAN STRIP	Material		8	Aug 16, 2023	SYSTEM	\$22,839.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user washid1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
							8	Aug 16, 2023	SYSTEM	(\$22,839.00)	
							9	Sep 5, 2023	SYSTEM	\$22,839.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user washid1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
	9	Sep 5, 2023				SYSTEM	(\$22,839.00)				
	10	Sep 18, 2023				SYSTEM	\$22,839.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user washid1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
	10	Sep 18, 2023				SYSTEM	(\$22,839.00)				
	11	Oct 2, 2023				SYSTEM	\$22,839.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user washid1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
	11	Oct 2, 2023				SYSTEM	(\$22,839.00)				
	12	Oct 16, 2023				SYSTEM	\$22,839.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user washid1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
	12	Oct 16, 2023				SYSTEM	(\$22,839.00)				
	13	Nov 1, 2023				SYSTEM	\$22,839.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user washid1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
	13	Nov 1, 2023				SYSTEM	(\$22,839.00)				
	14	Nov 16, 2023				SYSTEM	\$22,839.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user washid1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
	14	Nov 16, 2023				SYSTEM	(\$22,839.00)				
	15	Dec 1, 2023				SYSTEM	\$22,839.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user washid1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
	15	Dec 1, 2023				SYSTEM	(\$22,839.00)				
	16	Dec 18, 2023				SYSTEM	\$26,841.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user washid1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
	16	Dec 18, 2023				SYSTEM	(\$26,841.00)				
	17	Jan 2, 2024	SYSTEM	\$26,841.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user washid1 overriding Payment Estimate Exception 14 on the current Payment Estimate.						
	17	Jan 2, 2024	SYSTEM	(\$26,841.00)							



Line Item Adjustments by Estimate

Contract ID: 221216-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3576	0080	8 IN. CONCRETE MEDIAN STRIP	Material			2024								
					18	Jan 17, 2024	SYSTEM	\$26,841.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user washid1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					18	Jan 17, 2024	SYSTEM	(\$26,841.00)						
					19	Feb 2, 2024	SYSTEM	\$26,841.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user washid1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					19	Feb 2, 2024	SYSTEM	(\$26,841.00)						
					20	Feb 16, 2024	SYSTEM	\$26,841.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user washid1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					20	Feb 16, 2024	SYSTEM	(\$26,841.00)						
					21	Mar 1, 2024	SYSTEM	\$26,841.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user washid1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					21	Mar 1, 2024	SYSTEM	(\$26,841.00)						
					22	Mar 18, 2024	SYSTEM	\$30,498.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user washid1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					22	Mar 18, 2024	SYSTEM	(\$30,498.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
								Overrun	Overrun	16	Dec 18, 2023	SYSTEM	(\$4,002.00)	
										18	Jan 17, 2024	SYSTEM	\$4,002.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',138.00000 - 138.00000, 'is applied (if non-zero).
										22	Mar 18, 2024	SYSTEM	\$3,657.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user washid1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
										22	Mar 18, 2024	SYSTEM	(\$3,657.00)	
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0080 - Total								\$0.00	
					J6I3576	0090	PAVED APPROACH, 8 IN.	Material		8	Aug 16, 2023	SYSTEM	\$7,094.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user washid1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
										8	Aug 16, 2023	SYSTEM	(\$7,094.22)	
9	Sep 5, 2023	SYSTEM	\$9,965.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user washid1 overriding Payment Estimate Exception 21 on the current Payment Estimate.										
9	Sep 5, 2023	SYSTEM	(\$9,965.62)											
10	Sep 18, 2023	SYSTEM	\$9,965.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user washid1 overriding Payment Estimate Exception 15 on the current Payment Estimate.										
10	Sep 18, 2023	SYSTEM	(\$9,965.62)											
11	Oct 2, 2023	SYSTEM	\$9,965.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user washid1 overriding Payment Estimate Exception 16 on the current Payment Estimate.										
11	Oct 2, 2023	SYSTEM	(\$9,965.62)											
12	Oct 16, 2023	SYSTEM	\$9,965.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user washid1 overriding Payment Estimate Exception 15 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Contract ID: 221216-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J6I3576	0090	PAVED APPROACH, 8 IN.	Material		12	Oct 16, 2023	SYSTEM	(\$9,965.62)							
					13	Nov 1, 2023	SYSTEM	\$9,965.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user washid1 overriding Payment Estimate Exception 15 on the current Payment Estimate.						
					13	Nov 1, 2023	SYSTEM	(\$9,965.62)							
					14	Nov 16, 2023	SYSTEM	\$9,965.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user washid1 overriding Payment Estimate Exception 15 on the current Payment Estimate.						
					14	Nov 16, 2023	SYSTEM	(\$9,965.62)							
					15	Dec 1, 2023	SYSTEM	\$9,965.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user washid1 overriding Payment Estimate Exception 15 on the current Payment Estimate.						
					15	Dec 1, 2023	SYSTEM	(\$9,965.62)							
					16	Dec 18, 2023	SYSTEM	\$20,363.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user washid1 overriding Payment Estimate Exception 15 on the current Payment Estimate.						
					16	Dec 18, 2023	SYSTEM	(\$20,363.42)							
					17	Jan 2, 2024	SYSTEM	\$20,363.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user washid1 overriding Payment Estimate Exception 16 on the current Payment Estimate.						
					17	Jan 2, 2024	SYSTEM	(\$20,363.42)							
					18	Jan 17, 2024	SYSTEM	\$20,363.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user washid1 overriding Payment Estimate Exception 15 on the current Payment Estimate.						
					18	Jan 17, 2024	SYSTEM	(\$20,363.42)							
					19	Feb 2, 2024	SYSTEM	\$20,363.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user washid1 overriding Payment Estimate Exception 13 on the current Payment Estimate.						
					19	Feb 2, 2024	SYSTEM	(\$20,363.42)							
					20	Feb 16, 2024	SYSTEM	\$20,363.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user washid1 overriding Payment Estimate Exception 12 on the current Payment Estimate.						
					20	Feb 16, 2024	SYSTEM	(\$20,363.42)							
					21	Mar 1, 2024	SYSTEM	\$20,363.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user washid1 overriding Payment Estimate Exception 8 on the current Payment Estimate.						
					21	Mar 1, 2024	SYSTEM	(\$20,363.42)							
					22	Mar 18, 2024	SYSTEM	\$20,363.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user washid1 overriding Payment Estimate Exception 9 on the current Payment Estimate.						
					22	Mar 18, 2024	SYSTEM	(\$20,363.42)							
					- Total								\$0.00		
					Material - Total								\$0.00		
									Overrun	Overrun	16	Dec 18, 2023	SYSTEM	(\$10,367.42)	
											18	Jan 17, 2024	SYSTEM	\$10,367.42	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',98.00000 - 98.00000, 'is applied (if non-zero).
					Overrun - Total								\$0.00		
					Overrun - Total								\$0.00		
					0090 - Total								\$0.00		
	0100	CONCRETE SIDEWALK, 4	Material		6	Jul 17, 2023	SYSTEM	\$1,746.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user washid1 overriding Payment						



Line Item Adjustments by Estimate

Contract ID: 221216-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3576	0100	IN.	Material						Estimate Exception 14 on the current Payment Estimate.
					6	Jul 17, 2023	SYSTEM	(\$1,746.00)	
					7	Aug 1, 2023	SYSTEM	\$1,940.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user washid1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					7	Aug 1, 2023	SYSTEM	(\$1,940.40)	
					8	Aug 16, 2023	SYSTEM	\$10,153.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user washid1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					8	Aug 16, 2023	SYSTEM	(\$10,153.44)	
					9	Sep 5, 2023	SYSTEM	\$29,103.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user washid1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					9	Sep 5, 2023	SYSTEM	(\$29,103.84)	
					10	Sep 18, 2023	SYSTEM	\$29,103.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user washid1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					10	Sep 18, 2023	SYSTEM	(\$29,103.84)	
					11	Oct 2, 2023	SYSTEM	\$29,103.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user washid1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					11	Oct 2, 2023	SYSTEM	(\$29,103.84)	
					12	Oct 16, 2023	SYSTEM	\$32,080.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user washid1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					12	Oct 16, 2023	SYSTEM	(\$32,080.32)	
					13	Nov 1, 2023	SYSTEM	\$32,080.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user washid1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					13	Nov 1, 2023	SYSTEM	(\$32,080.32)	
					14	Nov 16, 2023	SYSTEM	\$32,080.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user washid1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					14	Nov 16, 2023	SYSTEM	(\$32,080.32)	
					15	Dec 1, 2023	SYSTEM	\$32,080.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user washid1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					15	Dec 1, 2023	SYSTEM	(\$32,080.32)	
					16	Dec 18, 2023	SYSTEM	\$34,607.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user washid1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					16	Dec 18, 2023	SYSTEM	(\$34,607.52)	
					17	Jan 2, 2024	SYSTEM	\$34,607.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user washid1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					17	Jan 2, 2024	SYSTEM	(\$34,607.52)	
					18	Jan 17, 2024	SYSTEM	\$34,607.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user washid1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					18	Jan 17, 2024	SYSTEM	(\$34,607.52)	
19	Feb 2, 2024	SYSTEM	\$34,607.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user washid1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 221216-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3576	0100		Material		19	Feb 2, 2024	SYSTEM	(\$34,607.52)						
					20	Feb 16, 2024	SYSTEM	\$34,607.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user washid1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					20	Feb 16, 2024	SYSTEM	(\$34,607.52)						
					21	Mar 1, 2024	SYSTEM	\$36,205.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user washid1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					21	Mar 1, 2024	SYSTEM	(\$36,205.92)						
					22	Mar 18, 2024	SYSTEM	\$40,439.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user washid1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					22	Mar 18, 2024	SYSTEM	(\$40,439.52)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0100 - Total								\$0.00	
					J6I3576	0110	MISC. CONCRETE	Material		7	Aug 1, 2023	SYSTEM	\$33,330.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user washid1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
										7	Aug 1, 2023	SYSTEM	(\$33,330.00)	
8	Aug 16, 2023	SYSTEM	\$66,660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user washid1 overriding Payment Estimate Exception 24 on the current Payment Estimate.										
8	Aug 16, 2023	SYSTEM	(\$66,660.00)											
9	Sep 5, 2023	SYSTEM	\$105,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user washid1 overriding Payment Estimate Exception 26 on the current Payment Estimate.										
9	Sep 5, 2023	SYSTEM	(\$105,545.00)											
10	Sep 18, 2023	SYSTEM	\$105,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user washid1 overriding Payment Estimate Exception 18 on the current Payment Estimate.										
10	Sep 18, 2023	SYSTEM	(\$105,545.00)											
11	Oct 2, 2023	SYSTEM	\$105,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user washid1 overriding Payment Estimate Exception 18 on the current Payment Estimate.										
11	Oct 2, 2023	SYSTEM	(\$105,545.00)											
12	Oct 16, 2023	SYSTEM	\$105,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user washid1 overriding Payment Estimate Exception 18 on the current Payment Estimate.										
12	Oct 16, 2023	SYSTEM	(\$105,545.00)											
13	Nov 1, 2023	SYSTEM	\$105,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user washid1 overriding Payment Estimate Exception 19 on the current Payment Estimate.										
13	Nov 1, 2023	SYSTEM	(\$105,545.00)											
14	Nov 16, 2023	SYSTEM	\$105,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user washid1 overriding Payment Estimate Exception 19 on the current Payment Estimate.										
14	Nov 16, 2023	SYSTEM	(\$105,545.00)											
15	Dec 1, 2023	SYSTEM	\$105,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user washid1 overriding Payment Estimate Exception 19 on the current Payment Estimate.										
15	Dec 1, 2023	SYSTEM	(\$105,545.00)											



Line Item Adjustments by Estimate

Contract ID: 221216-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3576	0110	MISC. CONCRETE	Material		16	Dec 18, 2023	SYSTEM	\$105,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user washid1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					16	Dec 18, 2023	SYSTEM	(\$105,545.00)						
					17	Jan 2, 2024	SYSTEM	\$105,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user washid1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					17	Jan 2, 2024	SYSTEM	(\$105,545.00)						
					18	Jan 17, 2024	SYSTEM	\$105,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user washid1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					18	Jan 17, 2024	SYSTEM	(\$105,545.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0110 - Total								\$0.00	
					J6I3576	0120	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		13	Nov 1, 2023	SYSTEM	\$5,532.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user washid1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
										13	Nov 1, 2023	SYSTEM	(\$5,532.80)	
										14	Nov 16, 2023	SYSTEM	\$5,532.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user washid1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
										14	Nov 16, 2023	SYSTEM	(\$5,532.80)	
										15	Dec 1, 2023	SYSTEM	\$5,532.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user washid1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
15	Dec 1, 2023	SYSTEM	(\$5,532.80)											
16	Dec 18, 2023	SYSTEM	\$7,784.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user washid1 overriding Payment Estimate Exception 23 on the current Payment Estimate.										
16	Dec 18, 2023	SYSTEM	(\$7,784.00)											
17	Jan 2, 2024	SYSTEM	\$7,784.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user washid1 overriding Payment Estimate Exception 23 on the current Payment Estimate.										
17	Jan 2, 2024	SYSTEM	(\$7,784.00)											
18	Jan 17, 2024	SYSTEM	\$7,784.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user washid1 overriding Payment Estimate Exception 23 on the current Payment Estimate.										
18	Jan 17, 2024	SYSTEM	(\$7,784.00)											
19	Feb 2, 2024	SYSTEM	\$7,784.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user washid1 overriding Payment Estimate Exception 20 on the current Payment Estimate.										
19	Feb 2, 2024	SYSTEM	(\$7,784.00)											
20	Feb 16, 2024	SYSTEM	\$7,784.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user washid1 overriding Payment Estimate Exception 17 on the current Payment Estimate.										
20	Feb 16, 2024	SYSTEM	(\$7,784.00)											
- Total										\$0.00				
Material - Total										\$0.00				
			Overrun	Overrun	16	Dec 18, 2023	SYSTEM	(\$2,240.00)						
					18	Jan 17, 2024	SYSTEM	\$2,240.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '56.00000 - 56.00000, 'is					



Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 221216-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6I3576	0120	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Overrun	Overrun					applied (if non-zero).			
					Overrun - Total						\$0.00	
					Overrun - Total						\$0.00	
	0120 - Total							\$0.00				
	0130	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material			13	Nov 1, 2023	SYSTEM	\$2,145.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user washid1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
						13	Nov 1, 2023	SYSTEM	(\$2,145.00)			
						14	Nov 16, 2023	SYSTEM	\$2,145.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user washid1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
						14	Nov 16, 2023	SYSTEM	(\$2,145.00)			
						15	Dec 1, 2023	SYSTEM	\$2,145.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user washid1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
						15	Dec 1, 2023	SYSTEM	(\$2,145.00)			
						16	Dec 18, 2023	SYSTEM	\$2,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user washid1 overriding Payment Estimate Exception 24 on the current Payment Estimate.		
						16	Dec 18, 2023	SYSTEM	(\$2,895.00)			
						17	Jan 2, 2024	SYSTEM	\$2,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user washid1 overriding Payment Estimate Exception 24 on the current Payment Estimate.		
						17	Jan 2, 2024	SYSTEM	(\$2,895.00)			
						18	Jan 17, 2024	SYSTEM	\$2,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user washid1 overriding Payment Estimate Exception 24 on the current Payment Estimate.		
					18	Jan 17, 2024	SYSTEM	(\$2,895.00)				
		19	Feb 2, 2024	SYSTEM	\$2,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user washid1 overriding Payment Estimate Exception 21 on the current Payment Estimate.						
		19	Feb 2, 2024	SYSTEM	(\$2,895.00)							
		20	Feb 16, 2024	SYSTEM	\$2,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user washid1 overriding Payment Estimate Exception 18 on the current Payment Estimate.						
		20	Feb 16, 2024	SYSTEM	(\$2,895.00)							
		22	Mar 18, 2024	SYSTEM	\$5,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user washid1 overriding Payment Estimate Exception 13 on the current Payment Estimate.						
		22	Mar 18, 2024	SYSTEM	(\$5,040.00)							
		- Total						\$0.00				
		Material - Total						\$0.00				
		Overrun	Overrun		22	Mar 18, 2024	SYSTEM	\$630.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user washid1 overriding Payment Estimate Exception 30 on the current Payment Estimate.			
				22	Mar 18, 2024	SYSTEM	(\$630.00)					
		Overrun - Total						\$0.00				
		Overrun - Total						\$0.00				
	0130 - Total							\$0.00				
	0170	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		22	Mar 18, 2024	SYSTEM	\$5,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user washid1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
				22	Mar 18, 2024	SYSTEM	(\$5,184.00)					



Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 221216-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3576	0170	FURN & PLACE CONC MATL FOR FULL DEPTH	Material			2024				
				- Total					\$0.00	
				Material - Total					\$0.00	
	0170 - Total								\$0.00	
	0210	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		22	Mar 18, 2024	SYSTEM	\$220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user washid1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
					22	Mar 18, 2024	SYSTEM	(\$220.00)		
				- Total					\$0.00	
				Material - Total					\$0.00	
	0210 - Total								\$0.00	
	0220	MISC.	Material		8	Aug 16, 2023	SYSTEM	\$49,309.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user washid1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	
					8	Aug 16, 2023	SYSTEM	(\$49,309.50)		
				- Total					\$0.00	
				Material - Total					\$0.00	
	0220 - Total								\$0.00	
	0230	MISC. TRAFFIC CONTROL DEVICES	Material		4	Jun 16, 2023	SYSTEM	\$10,868.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					4	Jun 16, 2023	SYSTEM	(\$10,868.00)		
					5	Jul 3, 2023	SYSTEM	\$10,868.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					5	Jul 3, 2023	SYSTEM	(\$10,868.00)		
					6	Jul 17, 2023	SYSTEM	\$10,868.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user washid1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
					6	Jul 17, 2023	SYSTEM	(\$10,868.00)		
					7	Aug 1, 2023	SYSTEM	\$10,868.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user washid1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					7	Aug 1, 2023	SYSTEM	(\$10,868.00)		
					8	Aug 16, 2023	SYSTEM	\$10,868.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user washid1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
					8	Aug 16, 2023	SYSTEM	(\$10,868.00)		
	- Total						\$0.00			
	Material - Total						\$0.00			
0230 - Total								\$0.00		
0240	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		21	Mar 1, 2024	SYSTEM	\$12,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user washid1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
				21	Mar 1, 2024	SYSTEM	(\$12,375.00)			
				22	Mar 18, 2024	SYSTEM	\$12,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user washid1 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
				22	Mar 18, 2024	SYSTEM	(\$12,375.00)			
			- Total						\$0.00	
Material - Total						\$0.00				
0240 - Total								\$0.00		



Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 221216-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3576	0250	TEMP. TRAFFIC BARRIER HEIGHT TRANSITION	Material		21	Mar 1, 2024	SYSTEM	\$654.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user washid1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					21	Mar 1, 2024	SYSTEM	(\$654.00)						
					22	Mar 18, 2024	SYSTEM	\$654.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user washid1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					22	Mar 18, 2024	SYSTEM	(\$654.00)						
	- Total								\$0.00					
	Material - Total								\$0.00					
	0250 - Total								\$0.00					
	0400	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT	Construction Stockpile		20	Feb 16, 2024	SYSTEM	(\$26,656.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total								(\$26,656.00)	
					Construction Stockpile - Total								(\$26,656.00)	
					Construction Stockpile STMI	16	Dec 18, 2023	SYSTEM	\$28,560.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
						- Total								\$28,560.00
					Construction Stockpile STMI - Total								\$28,560.00	
	0400 - Total								\$1,904.00					
	0410	BRACKET ARM, 15 FT. OR 4.6 M	Construction Stockpile		20	Feb 16, 2024	SYSTEM	(\$12,628.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
- Total								(\$12,628.00)						
Construction Stockpile - Total								(\$12,628.00)						
Construction Stockpile STMI					16	Dec 18, 2023	SYSTEM	\$13,530.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total								\$13,530.00	
Construction Stockpile STMI - Total								\$13,530.00						
0410 - Total								\$902.00						
0500	POLE FOUNDATION (45 FT. OR 13.5 M)	Construction Stockpile		20	Feb 16, 2024	SYSTEM	(\$13,440.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
				- Total								(\$13,440.00)		
				Construction Stockpile - Total								(\$13,440.00)		
				Construction Stockpile STMI	1	Apr 17, 2023	SYSTEM	\$14,560.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total								\$14,560.00	
				Construction Stockpile STMI - Total								\$14,560.00		
0500 - Total								\$1,120.00						
0510	MISC. HIGHWAY LIGHTING	Material		21	Mar 1, 2024	SYSTEM	\$1,870.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 15 on the current Payment Estimate.						
				21	Mar 1, 2024	SYSTEM	(\$1,870.00)							
				22	Mar 18, 2024	SYSTEM	\$1,870.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user washid1 overriding Payment Estimate Exception 23 on the current Payment Estimate.						
				22	Mar 18, 2024	SYSTEM	(\$1,870.00)							
				- Total								\$0.00		
				Material - Total								\$0.00		
0510 - Total								\$0.00						
0520	SIGNAL HEAD, TYPE 3S	Material		19	Feb 2, 2024	SYSTEM	\$890.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user washid1 overriding Payment Estimate Exception 22 on the current Payment Estimate.						
				19	Feb 2, 2024	SYSTEM	(\$890.00)							



Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 221216-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6I3576	0520	SIGNAL HEAD, TYPE 3S	Material					- Total	\$0.00			
								Material - Total	\$0.00			
								0520 - Total	\$0.00			
	0530	SIGNAL HEAD, TYPE 3B	Material					18	Jan 17, 2024	SYSTEM	\$13,221.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user washid1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
								18	Jan 17, 2024	SYSTEM	(\$13,221.00)	
								19	Feb 2, 2024	SYSTEM	\$36,612.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user washid1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
								19	Feb 2, 2024	SYSTEM	(\$36,612.00)	
								- Total			\$0.00	
								Material - Total			\$0.00	
					0530 - Total			\$0.00				
	0540	SIGNAL HEAD, TYPE 4B	Material					18	Jan 17, 2024	SYSTEM	\$4,604.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user washid1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
								18	Jan 17, 2024	SYSTEM	(\$4,604.00)	
								19	Feb 2, 2024	SYSTEM	\$10,359.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user washid1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
								19	Feb 2, 2024	SYSTEM	(\$10,359.00)	
								- Total			\$0.00	
								Material - Total			\$0.00	
					0540 - Total			\$0.00				
	0570	POST, SIGNAL 8 FT.	Material					18	Jan 17, 2024	SYSTEM	\$1,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user washid1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
								18	Jan 17, 2024	SYSTEM	(\$1,950.00)	
								19	Feb 2, 2024	SYSTEM	\$13,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user washid1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
								19	Feb 2, 2024	SYSTEM	(\$13,650.00)	
								20	Feb 16, 2024	SYSTEM	\$13,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user washid1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
								20	Feb 16, 2024	SYSTEM	(\$13,650.00)	
								21	Mar 1, 2024	SYSTEM	\$13,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user washid1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
								21	Mar 1, 2024	SYSTEM	(\$13,650.00)	
								22	Mar 18, 2024	SYSTEM	\$14,625.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user washid1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
								22	Mar 18, 2024	SYSTEM	(\$14,625.00)	
				- Total			\$0.00					
				Material - Total			\$0.00					
				0570 - Total			\$0.00					
0580	POST, TYPE C, 20 FT. ARM OR 6.1 M ARM	Construction Stockpile					22	Mar 18, 2024	SYSTEM	(\$5,528.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							- Total			(\$5,528.00)		
							Construction Stockpile - Total			(\$5,528.00)		



Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 221216-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6I3576	0580	POST, TYPE C, 20 FT. ARM OR 6.1 M ARM	Construction Stockpile STMI		16	Dec 18, 2023	SYSTEM	\$5,528.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total						\$5,528.00		
				Construction Stockpile STMI - Total						\$5,528.00		
	0580 - Total								\$0.00			
	0590	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	Construction Stockpile		17	Jan 2, 2024	SYSTEM	(\$6,231.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					18	Jan 17, 2024	SYSTEM	(\$6,231.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					19	Feb 2, 2024	SYSTEM	(\$6,231.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total						(\$18,693.00)		
				Construction Stockpile - Total						(\$18,693.00)		
				Construction Stockpile STMI		16	Dec 18, 2023	SYSTEM	\$18,693.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total						\$18,693.00	
					Construction Stockpile STMI - Total						\$18,693.00	
				Material		17	Jan 2, 2024	SYSTEM	\$8,257.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 25 on the current Payment Estimate.		
						17	Jan 2, 2024	SYSTEM	(\$8,257.00)			
						18	Jan 17, 2024	SYSTEM	\$16,514.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 30 on the current Payment Estimate.		
						18	Jan 17, 2024	SYSTEM	(\$16,514.00)			
						19	Feb 2, 2024	SYSTEM	\$24,771.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 27 on the current Payment Estimate.		
						19	Feb 2, 2024	SYSTEM	(\$24,771.00)			
					- Total						\$0.00	
	Material - Total						\$0.00					
	0590 - Total								\$0.00			
	0600	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	Construction Stockpile		19	Feb 2, 2024	SYSTEM	(\$8,918.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total						(\$8,918.00)		
				Construction Stockpile - Total						(\$8,918.00)		
				Construction Stockpile STMI		16	Dec 18, 2023	SYSTEM	\$8,918.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total							\$8,918.00					
Construction Stockpile STMI - Total							\$8,918.00					
Material					19	Feb 2, 2024	SYSTEM	\$11,660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user washid1 overriding Payment Estimate Exception 28 on the current Payment Estimate.			
					19	Feb 2, 2024	SYSTEM	(\$11,660.00)				
				- Total						\$0.00		
Material - Total						\$0.00						
0600 - Total								\$0.00				
0610	POST, TYPE C, 55 FT. ARM	Construction Stockpile		19	Feb 2, 2024	SYSTEM	(\$41,336.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total						(\$41,336.00)			
			Construction Stockpile - Total						(\$41,336.00)			
			Construction Stockpile STMI		16	Dec 18, 2023	SYSTEM	\$41,336.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total						\$41,336.00						



Line Item Adjustments by Estimate

Contract ID: 221216-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6I3576	0610	POST, TYPE C, 55 FT. ARM	Construction Stockpile STMI - Total							\$41,336.00		
			Material		19	Feb 2, 2024	SYSTEM	\$52,728.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user washid1 overriding Payment Estimate Exception 29 on the current Payment Estimate.			
					19	Feb 2, 2024	SYSTEM	(\$52,728.00)				
					- Total						\$0.00	
				Material - Total						\$0.00		
			0610 - Total								\$0.00	
			0620	POST, TYPE B, LONGEST ARM 25 FT. OR 7.6	Construction Stockpile		22	Mar 18, 2024	SYSTEM	(\$10,719.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total						(\$10,719.00)
					Construction Stockpile - Total						(\$10,719.00)	
					Construction Stockpile STMI		16	Dec 18, 2023	SYSTEM	\$10,719.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
- Total							\$10,719.00					
Construction Stockpile STMI - Total						\$10,719.00						
0620 - Total								\$0.00				
0630	POST, TYPE B, LONGEST ARM 35 FT. OR 10.	Construction Stockpile		17	Jan 2, 2024	SYSTEM	(\$12,662.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total						(\$12,662.00)			
		Construction Stockpile - Total						(\$12,662.00)				
		Construction Stockpile STMI		16	Dec 18, 2023	SYSTEM	\$12,662.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total						\$12,662.00			
		Construction Stockpile STMI - Total						\$12,662.00				
		Material		17	Jan 2, 2024	SYSTEM	\$32,468.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user washid1 overriding Payment Estimate Exception 27 on the current Payment Estimate.				
				17	Jan 2, 2024	SYSTEM	(\$32,468.00)					
				18	Jan 17, 2024	SYSTEM	\$32,468.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user washid1 overriding Payment Estimate Exception 32 on the current Payment Estimate.				
				18	Jan 17, 2024	SYSTEM	(\$32,468.00)					
				19	Feb 2, 2024	SYSTEM	\$32,468.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user washid1 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
				19	Feb 2, 2024	SYSTEM	(\$32,468.00)					
- Total						\$0.00						
Material - Total						\$0.00						
0630 - Total								\$0.00				
0640	POST, TYPE B, LONGEST ARM 40 FT. OR 12.	Material		17	Jan 2, 2024	SYSTEM	\$17,664.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user washid1 overriding Payment Estimate Exception 29 on the current Payment Estimate.				
				17	Jan 2, 2024	SYSTEM	(\$17,664.00)					
				18	Jan 17, 2024	SYSTEM	\$17,664.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user washid1 overriding Payment Estimate Exception 34 on the current Payment Estimate.				
				18	Jan 17, 2024	SYSTEM	(\$17,664.00)					
				19	Feb 2, 2024	SYSTEM	\$17,664.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user washid1 overriding Payment Estimate Exception 31 on the current Payment Estimate.				
				19	Feb 2, 2024	SYSTEM	(\$17,664.00)					
			- Total						\$0.00			



Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 221216-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3576	0640	POST, TYPE B, LONGEST ARM 40 FT. OR 12.	Material - Total						\$0.00	
			0640 - Total						\$0.00	
	0650	POST, TYPE B, LONGEST ARM 45 FT. OR 13.	Construction Stockpile			18	Jan 17, 2024	SYSTEM	(\$13,826.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total						(\$13,826.00)
			Construction Stockpile - Total						(\$13,826.00)	
			Construction Stockpile STMI			16	Dec 18, 2023	SYSTEM	\$13,826.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total						\$13,826.00
			Construction Stockpile STMI - Total						\$13,826.00	
			Material			18	Jan 17, 2024	SYSTEM	\$17,338.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user washid1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
						18	Jan 17, 2024	SYSTEM	(\$17,338.00)	
						19	Feb 2, 2024	SYSTEM	\$17,338.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user washid1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
						19	Feb 2, 2024	SYSTEM	(\$17,338.00)	
	- Total						\$0.00			
	Material - Total						\$0.00			
	0650 - Total						\$0.00			
	0660	POST, TYPE B, LONGEST ARM 55 FT.	Construction Stockpile			19	Feb 2, 2024	SYSTEM	(\$16,715.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total						(\$16,715.00)
			Construction Stockpile - Total						(\$16,715.00)	
			Construction Stockpile STMI			16	Dec 18, 2023	SYSTEM	\$16,715.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total						\$16,715.00
			Construction Stockpile STMI - Total						\$16,715.00	
			Material			19	Feb 2, 2024	SYSTEM	\$20,609.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user washid1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
						19	Feb 2, 2024	SYSTEM	(\$20,609.00)	
			- Total						\$0.00	
			Material - Total						\$0.00	
	0660 - Total						\$0.00			
	0670	CONTROLLER ASSEMBLY HOUSING,	Material			19	Feb 2, 2024	SYSTEM	\$88,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user washid1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
						19	Feb 2, 2024	SYSTEM	(\$88,000.00)	
			- Total						\$0.00	
			Material - Total						\$0.00	
	0670 - Total						\$0.00			
	0680	ACCESSIBLE PEDESTRIAN SIGNAL	Construction Stockpile			20	Feb 16, 2024	SYSTEM	(\$6,228.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total						(\$6,228.00)
			Construction Stockpile - Total						(\$6,228.00)	
			Construction Stockpile STMI			6	Jul 17, 2023	SYSTEM	\$15,570.00	Payment Estimate Item Adjustment generated Stockpile Transaction
- Total							\$15,570.00			
Construction Stockpile STMI - Total						\$15,570.00				



Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 221216-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3576	0680 - Total							\$9,342.00		
	0710	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material			3	Jun 2, 2023	SYSTEM	\$12,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						3	Jun 2, 2023	SYSTEM	(\$12,700.00)	
						4	Jun 16, 2023	SYSTEM	\$18,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user washid1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
						4	Jun 16, 2023	SYSTEM	(\$18,800.00)	
						20	Feb 16, 2024	SYSTEM	\$95,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user washid1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
						20	Feb 16, 2024	SYSTEM	(\$95,550.00)	
						21	Mar 1, 2024	SYSTEM	\$95,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user washid1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
						21	Mar 1, 2024	SYSTEM	(\$95,550.00)	
						22	Mar 18, 2024	SYSTEM	\$95,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user washid1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
						22	Mar 18, 2024	SYSTEM	(\$95,550.00)	
	- Total							\$0.00		
	Material - Total							\$0.00		
	0710 - Total							\$0.00		
	0730	CABLE, 8 AWG 1 CONDUCTOR, POWER	Material			17	Jan 2, 2024	SYSTEM	\$105.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user washid1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
						17	Jan 2, 2024	SYSTEM	(\$105.00)	
						18	Jan 17, 2024	SYSTEM	\$195.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user washid1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
						18	Jan 17, 2024	SYSTEM	(\$195.00)	
						- Total				
	Material - Total							\$0.00		
	0730 - Total							\$0.00		
	0740	CABLE, 16 AWG 2 CONDUCTOR	Material			17	Jan 2, 2024	SYSTEM	\$654.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user washid1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
						17	Jan 2, 2024	SYSTEM	(\$654.00)	
						18	Jan 17, 2024	SYSTEM	\$1,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user washid1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
						18	Jan 17, 2024	SYSTEM	(\$1,650.00)	
- Total							\$0.00			
Material - Total							\$0.00			
0740 - Total							\$0.00			
0750	CABLE, 16 AWG 5 CONDUCTOR	Material			17	Jan 2, 2024	SYSTEM	\$1,732.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user washid1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	
					17	Jan 2, 2024	SYSTEM	(\$1,732.50)		
					18	Jan 17, 2024	SYSTEM	\$4,471.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user washid1 overriding Payment Estimate Exception 40 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Contract ID: 221216-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3576	0750	CABLE, 16 AWG 5 CONDUCTOR	Material		18	Jan 17, 2024	SYSTEM	(\$4,471.50)		
				- Total					\$0.00	
				Material - Total					\$0.00	
	0750 - Total								\$0.00	
	0760	CABLE, 16 AWG 7 CONDUCTOR	Material		17	Jan 2, 2024	SYSTEM	\$3,003.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user washid1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	
					17	Jan 2, 2024	SYSTEM	(\$3,003.00)		
					18	Jan 17, 2024	SYSTEM	\$8,946.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user washid1 overriding Payment Estimate Exception 41 on the current Payment Estimate.	
					18	Jan 17, 2024	SYSTEM	(\$8,946.00)		
				- Total					\$0.00	
				Material - Total					\$0.00	
				Overrun	Overrun	22	Mar 18, 2024	SYSTEM	\$613.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user washid1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
						22	Mar 18, 2024	SYSTEM	(\$613.20)	
				Overrun - Total					\$0.00	
				Overrun - Total					\$0.00	
				0760 - Total						
	0790	PULL BOX, PREFORMED CLASS 2	Overrun	Overrun	19	Feb 2, 2024	SYSTEM	\$1,911.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user washid1 overriding Payment Estimate Exception 36 on the current Payment Estimate.	
					19	Feb 2, 2024	SYSTEM	(\$1,911.00)		
					20	Feb 16, 2024	SYSTEM	(\$1,911.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
					20	Feb 16, 2024	SYSTEM	\$1,911.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user washid1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
					21	Mar 1, 2024	SYSTEM	(\$1,911.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
					21	Mar 1, 2024	SYSTEM	\$1,911.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user washid1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
					22	Mar 18, 2024	SYSTEM	(\$1,911.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
					22	Mar 18, 2024	SYSTEM	\$1,911.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user washid1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	
					Overrun - Total					\$0.00
Overrun - Total								\$0.00		
0790 - Total								\$0.00		
0810	BASE, CONCRETE	Material		5	Jul 3, 2023	SYSTEM	\$8,075.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user washid1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				5	Jul 3, 2023	SYSTEM	(\$8,075.94)			
				6	Jul 17, 2023	SYSTEM	\$22,618.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user washid1 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
				6	Jul 17, 2023	SYSTEM	(\$22,618.38)			
				7	Aug 1, 2023	SYSTEM	\$43,512.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user washid1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
				7	Aug 1, 2023	SYSTEM	(\$43,512.36)			



Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 221216-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6I3576	0810	BASE, CONCRETE	Material			2023							
					8	Aug 16, 2023	SYSTEM	\$48,182.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user washid1 overriding Payment Estimate Exception 29 on the current Payment Estimate.				
					8	Aug 16, 2023	SYSTEM	(\$48,182.61)					
					9	Sep 5, 2023	SYSTEM	\$66,978.57	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user washid1 overriding Payment Estimate Exception 29 on the current Payment Estimate.				
					9	Sep 5, 2023	SYSTEM	(\$66,978.57)					
					10	Sep 18, 2023	SYSTEM	\$67,610.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user washid1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
					10	Sep 18, 2023	SYSTEM	(\$67,610.85)					
					11	Oct 2, 2023	SYSTEM	\$67,610.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user washid1 overriding Payment Estimate Exception 20 on the current Payment Estimate.				
					11	Oct 2, 2023	SYSTEM	(\$67,610.85)					
					12	Oct 16, 2023	SYSTEM	\$76,635.21	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user washid1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
					12	Oct 16, 2023	SYSTEM	(\$76,635.21)					
					13	Nov 1, 2023	SYSTEM	\$76,635.21	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user washid1 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
					13	Nov 1, 2023	SYSTEM	(\$76,635.21)					
					14	Nov 16, 2023	SYSTEM	\$76,635.21	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user washid1 overriding Payment Estimate Exception 23 on the current Payment Estimate.				
					14	Nov 16, 2023	SYSTEM	(\$76,635.21)					
					15	Dec 1, 2023	SYSTEM	\$76,635.21	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user washid1 overriding Payment Estimate Exception 23 on the current Payment Estimate.				
					15	Dec 1, 2023	SYSTEM	(\$76,635.21)					
												- Total	\$0.00
												Material - Total	\$0.00
												0810 - Total	\$0.00
0830		MISC.	Material		21	Mar 1, 2024	SYSTEM	\$16,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user washid1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					21	Mar 1, 2024	SYSTEM	(\$16,300.00)					
					22	Mar 18, 2024	SYSTEM	\$16,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user washid1 overriding Payment Estimate Exception 26 on the current Payment Estimate.				
					22	Mar 18, 2024	SYSTEM	(\$16,300.00)					
											- Total	\$0.00	
								Material - Total	\$0.00				
								0830 - Total	\$0.00				
0840		MISC.	Construction Stockpile		19	Feb 2, 2024	SYSTEM	(\$17,620.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
									- Total	(\$17,620.00)			
									Construction Stockpile - Total	(\$17,620.00)			
			Construction Stockpile		3	Jun 2, 2023	SYSTEM	\$21,144.00	Payment Estimate Item Adjustment generated Stockpile Transaction				



Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 221216-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3576	0840	MISC.	STMI	- Total				\$21,144.00		
				Construction Stockpile STMI - Total				\$21,144.00		
				0840 - Total				\$3,524.00		
	0850	MISC.	Material		16	Dec 18, 2023	SYSTEM	\$17,429.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user washid1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
					16	Dec 18, 2023	SYSTEM	(\$17,429.00)		
					17	Jan 2, 2024	SYSTEM	\$17,429.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user washid1 overriding Payment Estimate Exception 35 on the current Payment Estimate.	
					17	Jan 2, 2024	SYSTEM	(\$17,429.00)		
					18	Jan 17, 2024	SYSTEM	\$17,429.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user washid1 overriding Payment Estimate Exception 42 on the current Payment Estimate.	
					18	Jan 17, 2024	SYSTEM	(\$17,429.00)		
				- Total				\$0.00		
	Material - Total				\$0.00					
	0850 - Total				\$0.00					
	0860	MISC.	Material		19	Feb 2, 2024	SYSTEM	\$18,312.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user washid1 overriding Payment Estimate Exception 35 on the current Payment Estimate.	
					19	Feb 2, 2024	SYSTEM	(\$18,312.00)		
				- Total				\$0.00		
	Material - Total				\$0.00					
	0860 - Total				\$0.00					
	0910	MISC.	Construction Stockpile		22	Mar 18, 2024	SYSTEM	(\$134.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				(\$134.00)		
				Construction Stockpile - Total				(\$134.00)		
				Construction Stockpile STMI		6	Jul 17, 2023	SYSTEM	\$134.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total				\$134.00	
	Construction Stockpile STMI - Total				\$134.00					
	0910 - Total				\$0.00					
	0920	MISC.	Construction Stockpile STMI		2	May 1, 2023	SYSTEM	\$172,488.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
- Total				\$172,488.00						
Construction Stockpile STMI - Total				\$172,488.00						
0920 - Total				\$172,488.00						
1170	MISC. ITS	Material		7	Aug 1, 2023	SYSTEM	\$5,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user washid1 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
				7	Aug 1, 2023	SYSTEM	(\$5,280.00)			
			- Total				\$0.00			
			Material - Total				\$0.00			
1170 - Total				\$0.00						
1180	MISC. ITS	Material		20	Feb 16, 2024	SYSTEM	\$5,938.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user washid1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
				20	Feb 16, 2024	SYSTEM	(\$5,938.00)			
				21	Mar 1, 2024	SYSTEM	\$5,938.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user washid1 overriding Payment Estimate Exception 19 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 221216-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6I3576	1180	MISC. ITS	Material		21	Mar 1, 2024	SYSTEM	(\$5,938.00)			
					22	Mar 18, 2024	SYSTEM	\$5,938.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user washid1 overriding Payment Estimate Exception 27 on the current Payment Estimate.		
					22	Mar 18, 2024	SYSTEM	(\$5,938.00)			
									- Total	\$0.00	
									Material - Total	\$0.00	
									1180 - Total	\$0.00	
	1210	CONDUIT SYSTEM ON STRUCTURE	Material		22	Mar 18, 2024	SYSTEM	\$8,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user washid1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
					22	Mar 18, 2024	SYSTEM	(\$8,075.00)			
											- Total
									Material - Total	\$0.00	
								1210 - Total	\$0.00		
5002	TYPE 5 AGGREGATE FOR BASE	Material		6	Jul 17, 2023	SYSTEM	\$2,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				6	Jul 17, 2023	SYSTEM	(\$2,782.50)				
				7	Aug 1, 2023	SYSTEM	\$2,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user washid1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				7	Aug 1, 2023	SYSTEM	(\$2,782.50)				
				8	Aug 16, 2023	SYSTEM	\$2,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user washid1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				8	Aug 16, 2023	SYSTEM	(\$2,782.50)				
				9	Sep 5, 2023	SYSTEM	\$2,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user washid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				9	Sep 5, 2023	SYSTEM	(\$2,782.50)				
				10	Sep 18, 2023	SYSTEM	\$2,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user washid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				10	Sep 18, 2023	SYSTEM	(\$2,782.50)				
				11	Oct 2, 2023	SYSTEM	\$2,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user washid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				11	Oct 2, 2023	SYSTEM	(\$2,782.50)				
				12	Oct 16, 2023	SYSTEM	\$2,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user washid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				12	Oct 16, 2023	SYSTEM	(\$2,782.50)				
				13	Nov 1, 2023	SYSTEM	\$2,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user washid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
13	Nov 1, 2023	SYSTEM	(\$2,782.50)								
14	Nov 16, 2023	SYSTEM	\$2,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user washid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.							
14	Nov 16, 2023	SYSTEM	(\$2,782.50)								
15	Dec 1, 2023	SYSTEM	\$2,782.50	This adjustment offsets the original system-generated Material Payment							



Line Item Adjustments by Estimate

Contract ID: 221216-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3576	5002	TYPE 5 AGGREGATE FOR BASE	Material			2023			Estimate Item Adjustment (0012) due to user washid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					15	Dec 1, 2023	SYSTEM	(\$2,782.50)						
					16	Dec 18, 2023	SYSTEM	\$2,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user washid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					16	Dec 18, 2023	SYSTEM	(\$2,782.50)						
					17	Jan 2, 2024	SYSTEM	\$2,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user washid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					17	Jan 2, 2024	SYSTEM	(\$2,782.50)						
					18	Jan 17, 2024	SYSTEM	\$2,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user washid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					18	Jan 17, 2024	SYSTEM	(\$2,782.50)						
					19	Feb 2, 2024	SYSTEM	\$2,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user washid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					19	Feb 2, 2024	SYSTEM	(\$2,782.50)						
					20	Feb 16, 2024	SYSTEM	\$2,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user washid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					20	Feb 16, 2024	SYSTEM	(\$2,782.50)						
					21	Mar 1, 2024	SYSTEM	\$2,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					21	Mar 1, 2024	SYSTEM	(\$2,782.50)						
					22	Mar 18, 2024	SYSTEM	\$2,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					22	Mar 18, 2024	SYSTEM	(\$2,782.50)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					5002 - Total								\$0.00	
					J6I3576	5003	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material		6	Jul 17, 2023	SYSTEM	\$25,042.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user washid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
										6	Jul 17, 2023	SYSTEM	(\$25,042.50)	
										7	Aug 1, 2023	SYSTEM	\$25,042.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user washid1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
7	Aug 1, 2023	SYSTEM	(\$25,042.50)											
8	Aug 16, 2023	SYSTEM	\$25,042.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user washid1 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
8	Aug 16, 2023	SYSTEM	(\$25,042.50)											
9	Sep 5, 2023	SYSTEM	\$25,042.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user washid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
9	Sep 5, 2023	SYSTEM	(\$25,042.50)											
10	Sep 18, 2023	SYSTEM	\$25,042.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user washid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
10	Sep 18, 2023	SYSTEM	(\$25,042.50)											



Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 221216-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3576	5003	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material		10	Sep 18, 2023	SYSTEM	(\$25,042.50)						
					11	Oct 2, 2023	SYSTEM	\$25,042.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user washid1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					11	Oct 2, 2023	SYSTEM	(\$25,042.50)						
					12	Oct 16, 2023	SYSTEM	\$25,042.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user washid1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					12	Oct 16, 2023	SYSTEM	(\$25,042.50)						
					13	Nov 1, 2023	SYSTEM	\$25,042.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user washid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					13	Nov 1, 2023	SYSTEM	(\$25,042.50)						
					14	Nov 16, 2023	SYSTEM	\$25,042.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user washid1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					14	Nov 16, 2023	SYSTEM	(\$25,042.50)						
					15	Dec 1, 2023	SYSTEM	\$25,042.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user washid1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					15	Dec 1, 2023	SYSTEM	(\$25,042.50)						
					16	Dec 18, 2023	SYSTEM	\$20,015.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user washid1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					16	Dec 18, 2023	SYSTEM	(\$20,015.10)						
					17	Jan 2, 2024	SYSTEM	\$20,015.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user washid1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					17	Jan 2, 2024	SYSTEM	(\$20,015.10)						
					18	Jan 17, 2024	SYSTEM	\$20,015.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user washid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					18	Jan 17, 2024	SYSTEM	(\$20,015.10)						
					19	Feb 2, 2024	SYSTEM	\$20,015.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user washid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					19	Feb 2, 2024	SYSTEM	(\$20,015.10)						
					20	Feb 16, 2024	SYSTEM	\$20,015.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user washid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					20	Feb 16, 2024	SYSTEM	(\$20,015.10)						
					21	Mar 1, 2024	SYSTEM	\$20,015.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user washid1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					21	Mar 1, 2024	SYSTEM	(\$20,015.10)						
					22	Mar 18, 2024	SYSTEM	\$20,015.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user washid1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					22	Mar 18, 2024	SYSTEM	(\$20,015.10)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					5003 - Total								\$0.00	



Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 221216-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3576	5004	INTEGRAL CURB TYPE M	Material		6	Jul 17, 2023	SYSTEM	\$4,339.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user washid1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					6	Jul 17, 2023	SYSTEM	(\$4,339.12)	
					7	Aug 1, 2023	SYSTEM	\$4,339.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user washid1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					7	Aug 1, 2023	SYSTEM	(\$4,339.12)	
					8	Aug 16, 2023	SYSTEM	\$4,339.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user washid1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					8	Aug 16, 2023	SYSTEM	(\$4,339.12)	
					9	Sep 5, 2023	SYSTEM	\$4,339.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user washid1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					9	Sep 5, 2023	SYSTEM	(\$4,339.12)	
- Total								\$0.00	
Material - Total								\$0.00	
5004 - Total								\$0.00	
J6I3576 - Total								\$189,280.00	
Overall - Total								\$189,280.00	



Contract Adjustments for Contract - 221216-F03

There are no contract adjustments to display for this contract.