



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 20, 2023

Pay Estimate Created Date: December 18, 2023

<b>Progress Estimate Number</b> 5	<b>Contract ID</b> 221216-G01 <b>Prime Contractor</b> S & A Equipment & Builders, LLC	<b>Pay Period Start</b> December 2, 2023 <b>Pay Period End</b> December 15, 2023	<b>Original Contract Amount</b> \$1,376,395.51 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$1,376,395.51
--------------------------------------	--	---	--

Approval Date		By User
December 18, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	MARKHS
December 18, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	howelj4
December 19, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2023	December 1, 2023		65.50%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 4, 2023	January 4, 2023	
Letting Date	December 16, 2022	December 16, 2022	
Notice to Proceed Date	February 6, 2023	February 6, 2023	
Open to Traffic Date			
Work Began Date	October 8, 2023	October 8, 2023	

Contract Total Pay For Estimate No. 5			
	This Estimate	Previous	To Date
221216-G01			
Total Posted Items Pay	\$197,920.39	\$703,568.01	\$901,488.40
Gross Item Adjustments	(\$15,363.51)	(\$7,118.71)	(\$22,482.22)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$182,556.88</b>	<b>\$696,449.30</b>	<b>\$879,006.18</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7P3465	0020	2035000	UNCLASSIFIED EXCAVATION	CUYD	\$29.650	468	\$13,876.20
	0030	2036000	COMPACTING EMBANKMENT	CUYD	\$33.950	11	\$373.45
	0040	2037075	COMPACTING IN CUT	STA	\$16.980	6.8	\$115.46
	0080	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$7.850	108.9	\$854.87
	0090	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	SQYD	\$6.780	385.6	\$2,614.37
	0100	5021308	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	SQYD	\$81.710	420	\$34,318.20
	0110	5062030A	FURNISHING UNBONDED CONCRETE OVERLAY	CUYD	\$305.380	174.6	\$53,319.35
	0130	5062033	UNBONDED CONCRETE OVERLAY INTERLAYER	SQYD	\$12.010	1,024	\$12,298.24
	0140	5069905	MISC.UNBONDED CONCRETE OVERLAY PLACEMENT, 6 IN.	SQYD	\$17.890	1,024	\$18,319.36
	0200	6091051	CURB AND GUTTER TYPE A	LF	\$36.610	418.1	\$15,306.64
	0230	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	SQYD	\$126.190	113.8	\$14,360.42
	0260	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	LF	\$45.000	184	\$8,280.00
	0270	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	EA	\$17.230	51	\$878.73
	0300	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$48.220	4	\$192.88
0490	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	SQYD	\$12.860	1,024	\$13,168.64	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 20, 2023

Pay Estimate Created Date: December 18, 2023

<b>Progress Estimate Number</b> 5	<b>Contract ID</b> 221216-G01	<b>Pay Period Start</b> December 2, 2023	<b>Original Contract Amount</b> \$1,376,395.51
	<b>Prime Contractor</b> S & A Equipment & Builders, LLC	<b>Pay Period End</b> December 15, 2023	<b>Net Change Order Amount</b> \$0.00
			<b>Current Contract Amount</b> \$1,376,395.51

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7P3465	0500	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$19,287.150	0.5	\$9,643.58
<b>Project J7P3465 - Total</b>							<b>\$197,920.39</b>
<b>Overall - Total</b>							<b>\$197,920.39</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7P3465	0020	UNCLASSIFIED EXCAVATION	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	468	(\$0.08)	(\$35.10)
	0080	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	66	(\$0.04)	(\$2.48)
	0080	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	25	(\$0.04)	(\$0.94)
	0080	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	17.9	(\$0.04)	(\$0.67)
	0090	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	160	(\$0.06)	(\$9.20)
	0090	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	120	(\$0.06)	(\$6.90)
	0090	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	105.6	(\$0.06)	(\$6.07)
	0100	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	195	(\$0.15)	(\$29.25)
	0100	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	120	(\$0.15)	(\$18.00)
	0100	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	105	(\$0.15)	(\$15.75)
	0170	8 IN. CONCRETE MEDIAN STRIP	Material	Credit		88.4	\$79.67	\$7,042.83
	0170	8 IN. CONCRETE MEDIAN STRIP	Material			-88.4	\$79.67	(\$7,042.83)
	0230	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material			-113.8	\$126.19	(\$14,360.42)
	0270	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material	Credit		41	\$17.23	\$706.43
	0270	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material			-92	\$17.23	(\$1,585.16)
<b>Total</b>								<b>(\$15,363.51)</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on December 20, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P3465	FAF 13-3(85)	Intersection improvement and resurface	7	HENRY	at Routes 7 and 13 north and Routes 7, 13 and 18 south in Clinton

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J7P3465	<b>Posted Item Pay</b>	\$197,920.39	\$703,568.01	\$901,488.40
	<b>Gross Item Adjustments</b>	(\$15,363.51)	(\$7,118.71)	(\$22,482.22)
	<b>Gross Item Pay</b>	<b>\$182,556.88</b>	<b>\$696,449.30</b>	<b>\$879,006.18</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



### Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on December 20, 2023

#### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J7P3465, Item 6083008, Project Item Line Number 0170, Material Set 608300896, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	No QC concrete reports have included this line number resulting in this exception and withhold of payment.	MARKHS	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7P3465, Item 6131010, Project Item Line Number 0230, Material Set 613101096, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	No QC concrete reports have included this line number resulting in this exception and withhold of payment.	MARKHS	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7P3465, Item 6131015, Project Item Line Number 0270, Material Set 613101596, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	Certifications for epoxy required to be used with this line item have not been uploaded to Sharepoint nor received by email. These certifications will be entered upon receipt.	MARKHS	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7P3465, Item 7261012, Project Item Line Number 0510, Material Set 726101296, Material 1026CPRCC3.012 - Reinf Conc Culv Pipe Cl3 12" (300 mm), Acceptance Action Generic 1026CPRCC3.012 is insufficient.	This exception is due to the required pipe inspection that is needed prior to final acceptance. This inspection will be done after all excavation and grading work is complete in the area.	MARKHS	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 20, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221216-G01	J7P3465	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.60	\$150,706.40	\$90,423.84
		0001	0020	2035000	UNCLASSIFIED EXCAVATION	898.00	0.00	898.00	CUYD	798.00	\$29.65	\$23,660.70
		0001	0030	2036000	COMPACTING EMBANKMENT	72.00	0.00	72.00	CUYD	72.00	\$33.95	\$2,444.40
		0001	0040	2037075	COMPACTING IN CUT	10.70	0.00	10.70	STA	10.70	\$16.98	\$181.69
		0001	0050	2063000	CLASS 3 EXCAVATION	92.00	0.00	92.00	CUYD	92.00	\$24.93	\$2,293.56
		0001	0060	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	13.00	0.00	13.00	LF	0.00	\$19.78	\$0.00
		0001	0070	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	8.00	0.00	8.00	SQYD	0.00	\$10.65	\$0.00
		0001	0080	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	521.00	0.00	521.00	SQYD	521.00	\$7.85	\$4,089.85
		0001	0090	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	980.00	0.00	980.00	SQYD	980.00	\$6.78	\$6,644.40
		0001	0100	5021308	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	979.40	0.00	979.40	SQYD	979.40	\$81.71	\$80,026.77
		0001	0110	5062030A	FURNISHING UNBONDED CONCRETE OVERLAY	740.50	0.00	740.50	CUYD	426.00	\$305.38	\$130,091.88
		0001	0120	5062031	UNBONDED CONCRETE OVERLAY PLACEMENT, 8 IN.	511.30	0.00	511.30	SQYD	511.30	\$122.22	\$62,491.09
		0001	0130	5062033	UNBONDED CONCRETE OVERLAY INTERLAYER	4,269.20	0.00	4,269.20	SQYD	1,847.30	\$12.01	\$22,186.07
		0001	0140	5069905	MISC.UNBONDED CONCRETE OVERLAY PLACEMENT, 6 IN.	3,757.90	0.00	3,757.90	SQYD	1,847.30	\$17.89	\$33,048.20
		0001	0150	6081010	CONCRETE CURB RAMP	4.80	0.00	4.80	SQYD	0.00	\$1,133.41	\$0.00
		0001	0160	6081012	TRUNCATED DOMES	10.00	0.00	10.00	SQFT	0.00	\$72.01	\$0.00
		0001	0170	6083008	8 IN. CONCRETE MEDIAN STRIP	146.80	0.00	146.80	SQYD	88.40	\$79.67	\$7,042.83
		0001	0180	6086004	CONCRETE SIDEWALK, 4 IN.	2.80	0.00	2.80	SQYD	0.00	\$787.93	\$0.00
		0001	0190	6091041	CONCRETE GUTTER TYPE A	13.00	0.00	13.00	LF	13.00	\$327.88	\$4,262.44
		0001	0200	6091051	CURB AND GUTTER TYPE A	1,020.00	0.00	1,020.00	LF	1,020.00	\$36.61	\$37,342.20
		0001	0210	6097000	ROCK LINING	2.00	0.00	2.00	CUYD	0.00	\$468.46	\$0.00
		0001	0220	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1,928.72	\$0.00
		0001	0230	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	260.10	0.00	260.10	SQYD	113.80	\$126.19	\$14,360.42
		0001	0240	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	261.00	0.00	261.00	SQYD	0.00	\$9.37	\$0.00
		0001	0250	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	261.00	0.00	261.00	SQYD	0.00	\$10.14	\$0.00
		0001	0260	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	464.00	0.00	464.00	LF	184.00	\$45.00	\$8,280.00
		0001	0270	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	286.00	0.00	286.00	EA	92.00	\$17.23	\$1,585.16
		0001	0280	6143013	MANHOLE FRAME AND COVER, TYPE 3	2.00	0.00	2.00	EA	2.00	\$2,982.97	\$5,965.94
		0001	0290	6161005	CONSTRUCTION SIGNS	984.00	0.00	984.00	SQFT	984.00	\$7.50	\$7,380.00
		0001	0300	6161008	ADVANCED WARNING RAIL SYSTEM	8.00	0.00	8.00	EA	8.00	\$48.22	\$385.76
		0001	0310	6161025	CHANNELIZER (TRIM LINE)	300.00	0.00	300.00	EA	300.00	\$23.57	\$7,071.00
		0001	0320	6161030	TYPE III MOVEABLE BARRICADE	4.00	0.00	4.00	EA	4.00	\$160.73	\$642.92
		0001	0330	6161033	DIRECTIONAL INDICATOR BARRICADE	30.00	0.00	30.00	EA	30.00	\$80.36	\$2,410.80
		0001	0340	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$1,928.72	\$3,857.44
		0001	0350	6161055	SEQUENTIAL FLASHING WARNING LIGHT	30.00	0.00	30.00	EA	30.00	\$214.30	\$6,429.00
		0001	0360	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	8.00	0.00	8.00	EA	8.00	\$7,286.26	\$58,290.08
		0001	0370	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADE	2.00	0.00	2.00	EA	0.00	\$80.36	\$0.00
		0001	0380	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.83	\$166,325.04	\$137,717.13
		0001	0390	6191000	PAVEMENT EDGE TREATMENT	5,759.00	0.00	5,759.00	LF	310.00	\$4.45	\$1,379.50
		0001	0400	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	366.00	0.00	366.00	LF	0.00	\$25.72	\$0.00
		0001	0410	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	12.00	0.00	12.00	LF	0.00	\$25.72	\$0.00
		0001	0420	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	19.00	0.00	19.00	EA	0.00	\$375.03	\$0.00
		0001	0430	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	21.00	0.00	21.00	EA	0.00	\$48.22	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 20, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221216-G01	J7P3465	0001	0440	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,541.00	0.00	1,541.00	LF	0.00	\$0.54	\$0.00
		0001	0450	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	7,070.00	0.00	7,070.00	LF	0.00	\$0.54	\$0.00
		0001	0460	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	5,966.00	0.00	5,966.00	LF	0.00	\$0.54	\$0.00
		0001	0470	6207001	PAVEMENT MARKING REMOVAL	4,093.00	0.00	4,093.00	LF	0.00	\$2.14	\$0.00
		0001	0480	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	11.00	0.00	11.00	EA	0.00	\$214.30	\$0.00
		0001	0490	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	4,270.00	0.00	4,270.00	SQYD	2,358.60	\$12.86	\$30,331.60
		0001	0500	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$19,287.15	\$19,287.15
		0001	0510	7261012	12 IN. PIPE GROUP A	126.00	0.00	126.00	LF	126.00	\$43.00	\$5,418.00
		0001	0520	7311030	PRECAST CONCRETE DROP INLET 3 FT X 2 FT-6 IN.	16.00	0.00	16.00	FT	16.00	\$672.36	\$10,757.76
		0001	0530	8031000A	TURF TYPE TALL FESCUE SODDING	2,178.00	0.00	2,178.00	SQYD	0.00	\$17.14	\$0.00
		0001	0540	8061005	ROCK DITCH CHECK	30.00	0.00	30.00	LF	0.00	\$53.58	\$0.00
		0001	0550	8061007A	CURB INLET CHECK	9.00	0.00	9.00	EA	0.00	\$214.30	\$0.00
		0001	0560	8061016	SEDIMENT REMOVAL	23.00	0.00	23.00	CUYD	0.00	\$24.93	\$0.00
		0001	0570	8061019	SILT FENCE	1,083.00	0.00	1,083.00	LF	0.00	\$3.75	\$0.00
		0020	0580	9011064	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 3	4.00	0.00	4.00	EA	4.00	\$3,499.55	\$13,998.20
		0020	0590	9011115	BRACKET ARM, 15 FT. OR 4.6 M	4.00	0.00	4.00	EA	4.00	\$1,548.33	\$6,193.32
		0020	0600	9011313	LUMINAIRE, LED-C	8.00	0.00	8.00	EA	4.00	\$582.90	\$2,331.60
		0020	0610	9013004	CONDUIT, 4 IN. RIGID, IN TRENCH	57.00	0.00	57.00	LF	0.00	\$18.22	\$0.00
		0020	0620	9014004	CONDUIT, 4 IN. RIGID, PUSHED	318.00	0.00	318.00	LF	318.00	\$27.86	\$8,859.48
		0020	0630	9015010	TRENCHING TYPE I	268.00	0.00	268.00	LF	268.00	\$7.50	\$2,010.00
		0020	0640	9016120	PULL BOX, CONCRETE, STANDARD	5.00	0.00	5.00	EA	5.00	\$3,107.37	\$15,536.85
		0020	0650	9017008	CABLE, 8 AWG 1 CONDUCTOR	950.00	0.00	950.00	LF	950.00	\$1.39	\$1,320.50
		0020	0660	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	480.00	0.00	480.00	LF	480.00	\$1.07	\$513.60
		0020	0670	9017208	WIRE, 8 AWG, BARE NEUTRAL	480.00	0.00	480.00	LF	480.00	\$1.39	\$667.20
		0020	0680	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	340.00	0.00	340.00	LF	340.00	\$4.61	\$1,567.40
		0020	0690	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	4.00	0.00	4.00	EA	4.00	\$2,125.87	\$8,503.48
		0030	0700	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	291.00	0.00	291.00	LF	291.00	\$12.86	\$3,742.26
		0030	0710	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	15.00	0.00	15.00	LF	0.00	\$17.14	\$0.00
		0030	0720	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	39.00	0.00	39.00	LF	0.00	\$26.79	\$0.00
		0030	0730	9028302	CABLE, 12 AWG 2 CONDUCTOR	770.00	0.00	770.00	LF	0.00	\$1.29	\$0.00
		0030	0740	9028500	CABLE, LOOP DETECTOR, IN DUCT	1,350.00	0.00	1,350.00	LF	0.00	\$5.25	\$0.00
		0030	0750	9028820	PULL BOX, CONCRETE, STANDARD	2.00	0.00	2.00	EA	1.00	\$3,107.37	\$3,107.37
		0030	0760	9029100	BASE, CONCRETE	0.50	0.00	0.50	CUYD	0.50	\$2,143.02	\$1,071.51
		0030	0770	9029902	MISC.RED SIGNAL FLASHER RELOCATION	1.00	0.00	1.00	EA	1.00	\$4,286.03	\$4,286.03
		0040	0780	9031010	CONCRETE FOOTINGS, EMBEDDED	0.70	0.00	0.70	CUYD	0.00	\$1,052.54	\$0.00
		0040	0790	9031210	STRUCTURAL STEEL POSTS	510.00	0.00	510.00	LB	0.00	\$23.04	\$0.00
		0040	0800	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	4.00	0.00	4.00	EA	0.00	\$339.13	\$0.00
		0040	0810	9031270A	2 IN. PSST POST - 12 GA.	32.00	0.00	32.00	LF	0.00	\$13.95	\$0.00
		0040	0820	9031274	CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.	2.00	0.00	2.00	EA	0.00	\$326.92	\$0.00
		0040	0830	9031280	2.5 IN. PSST POST - 12 GA.	32.00	0.00	32.00	LF	0.00	\$16.23	\$0.00
		0040	0840	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	2.00	0.00	2.00	EA	0.00	\$336.61	\$0.00
		0040	0850	9035004A	SH-FLAT SHEET	25.00	0.00	25.00	SQFT	0.00	\$22.77	\$0.00
		0040	0860	9035011A	ST-STRUCTURAL	48.00	0.00	48.00	SQFT	0.00	\$40.93	\$0.00
		0040	0870	9039902	MISC.RELOCATE AND REMOUNT EXISTING SIGN ON NEW PSST	1.00	0.00	1.00	EA	0.00	\$219.66	\$0.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on December 20, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221216-G01					Project J7P3465 - Total Value Posted to Date as of Report Generated Date							\$901,488.38
221216-G01					Overall - Total Value Posted to Date as of Report Generated Date							\$901,488.38



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 20, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J7P3465

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments	
0020	2035000	UNCLASSIFIED EXCAVATION	12/4/23	12/6/23	126.00	CUYD	Route 18 Right turn lane (Route 13 stationing)	0+00		2+39.54			
				12/6/23	342.00	CUYD	Route 18 Right turn lane	58+80		61+90			
0030	2036000	COMPACTING EMBANKMENT	12/4/23	12/6/23	11.00	CUYD	Route 18 Right turn lane(Route 13 stationing)	0+000		2+39.54			
0040	2037075	COMPACTING IN CUT	12/4/23	12/6/23	1.30	STA	NB 13 Turn Lane (Route 7 stationing)	0+00		1+34.81			
				12/6/23	2.40	STA	Route 18 right turn lane (route 13 stationing)	0+00		2+39.54			
				12/6/23	3.10	STA	EB 18	58+80		61+90			
0080	3040504	TYPE 5 AGGREGATE FOR BASE	12/4/23	12/6/23	66.00	SQYD	Route 18 turn lane	58+80		60+12			
				12/5/23	12/6/23	25.00	SQYD	Route 18E - 61+44 to 61+90 Route 13S - 0+00 to 0+90	61+44		0+90		
				12/6/23	12/10/23	17.90	SQYD	Route 18 right turn lane (Route 13 stationing).	0+90		2+39.54		
0090	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	12/4/23	12/6/23	160.00	SQYD	Route 18 Right turn lane	60+12		61+44			
				12/5/23	12/6/23	120.00	SQYD	Route 18E - 61+44 to 61+90 Route 13S - 0+00 to 0+90	61+44		0+90		
				12/6/23	12/10/23	105.60	SQYD	Route 18 right turn lane (Route 13 stationing)	0+90		2+39.54		
0100	5021308	CONCRETE PAVEMENT (8 IN. NON-REINFORCED,	12/4/23	12/6/23	195.00	SQYD	Route 18 Right turn lane	60+12		61+44			
				12/5/23	12/6/23	120.00	SQYD	Route 18E - 61+44 to 61+90 Route 13S - 0+00 to 0+90	61+44		0+90		
				12/6/23	12/10/23	105.60	SQYD	Route 18 right turn lane (Route 13 stationing)	0+90		2+39.54		
0110	5062030A	FURNISHING UNBONDED CONCRETE OVERLAY	12/11/23	12/17/23	47.40	CUYD	Northbound left turn and left thru lane	55+58.5		56+86.5			
				12/12/23	12/17/23	47.40	CUYD	South Intersection southbound left turn lane and left thru lane	55+58.5		56+86.5		
				12/13/23	12/17/23	39.90	CUYD	North Intersection northbound 7 right thru lane	55+58.5		56+86.5		
				12/14/23	12/18/23	39.90	CUYD	Southbound Route 7 right thru lane	55+58.5		56+86.5		
0130	5062033	UNBONDED CONCRETE OVERLAY INTERLAYER	12/11/23	12/17/23	284.40	SQYD	Northbound left turn and left thru lane	55+58.5		56+86.5			
				12/12/23	12/17/23	284.40	SQYD	South Intersection southbound left turn lane and left thru lane	55+58.5		56+86.5		
				12/13/23	12/17/23	227.60	SQYD	North Intersection northbound 7 right thru lane	55+58.5		56+86.5		
				12/14/23	12/18/23	227.60	SQYD	Southbound Route 7 right thru lane	55+58.5		56+86.5		
0140	5069905	MISC.	12/11/23	12/17/23	284.40	SQYD	North Intersection NB7 left lane and left turn lane	55+58.5		56+86.5			
				12/12/23	12/17/23	284.40	SQYD	South Intersection southbound left turn lane and left thru lane	55+58.5		56+86.5		
				12/13/23	12/17/23	227.60	SQYD	North Intersection northbound 7 right thru lane	55+58.5		56+86.5		
				12/14/23	12/18/23	227.60	SQYD	Southbound Route 7 right thru lane	55+58.5		56+86.5		
0200	6091051	CURB AND GUTTER TYPE A	12/4/23	12/6/23	132.00	LF	Route 18 Right turn lane	60+12		61+44			
				12/5/23	12/6/23	136.60	LF	Route 18E - 61+44 to 61+90 Route 13S - 0+00 to 0+90	61+44		0+90		
				12/6/23	12/10/23	149.50	LF	Route 18 right turn lane (Route 13 stationing)	0+90		2+39.54		
0230	6131010	FURN & PLACE CONC MATL FOR FULL DEPTH	12/7/23	12/10/23	113.80	SQYD	South Intersection SE Quadrant Routes 7/18	63+88		64+40			
0260	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	12/7/23	12/10/23	184.00	LF	South Intersection SE Quadrant Routes 7/18	63+88		64+40			
0270	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	12/7/23	12/10/23	51.00	EA	South Intersection SE Quadrant Routes 7/18	63+88		64+40			
0300	6161008	ADVANCED WARNING RAIL SYSTEM	12/4/23	12/6/23	4.00	EA	Phase 2 Construction						
0490	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REM	12/11/23	12/17/23	284.40	SQYD	Northbound left turn and left thru lane	55+58.5		56+86.5			
				12/12/23	12/17/23	284.40	SQYD	South Intersection southbound left turn lane and left thru lane	55+58.5		56+86.5		
				12/13/23	12/17/23	227.60	SQYD	North Intersection northbound 7 right thru lane	55+58.5		56+86.5		
			12/14/23	12/18/23	227.60	SQYD	Southbound Route 7 right thru lane	55+58.5		56+86.5			
0500	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	12/11/23	12/17/23	0.50	LS	100% Survey Complete						

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available





## Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 221216-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7P3465	0020	UNCLASSIFIED EXCAVATION	Price FUEL		1	Oct 16, 2023	SYSTEM	\$28.42	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					3	Nov 16, 2023	SYSTEM	\$17.09	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					5	Dec 18, 2023	SYSTEM	(\$35.10)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					<b>- Total</b>			\$10.41			
					<b>Price FUEL - Total</b>			\$10.41			
<b>0020 - Total</b>			\$10.41								
J7P3465	0030	COMPACTING EMBANKMENT	Material		1	Oct 16, 2023	SYSTEM	(\$2,070.95)			
					2	Nov 3, 2023	SYSTEM	(\$2,070.95)			
					3	Nov 16, 2023	SYSTEM	(\$2,070.95)			
					<b>- Total</b>			(\$6,212.85)			
					<b>Material - Total</b>			(\$6,212.85)			
					MaterialCredit		2	Nov 3, 2023	SYSTEM	\$2,070.95	
							3	Nov 16, 2023	SYSTEM	\$2,070.95	
							4	Dec 4, 2023	SYSTEM	\$2,070.95	
							<b>- Total</b>			\$6,212.85	
					<b>MaterialCredit - Total</b>			\$6,212.85			
<b>0030 - Total</b>			\$0.00								
J7P3465	0040	COMPACTING IN CUT	Material		1	Oct 16, 2023	SYSTEM	(\$66.22)			
					2	Nov 3, 2023	SYSTEM	(\$66.22)			
					3	Nov 16, 2023	SYSTEM	(\$66.22)			
					<b>- Total</b>			(\$198.66)			
					<b>Material - Total</b>			(\$198.66)			
					MaterialCredit		2	Nov 3, 2023	SYSTEM	\$66.22	
							3	Nov 16, 2023	SYSTEM	\$66.22	
							4	Dec 4, 2023	SYSTEM	\$66.22	
							<b>- Total</b>			\$198.66	
					<b>MaterialCredit - Total</b>			\$198.66			
<b>0040 - Total</b>			\$0.00								
J7P3465	0080	TYPE 5 AGGREGATE FOR BASE	Price FUEL		3	Nov 16, 2023	SYSTEM	\$39.97	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					4	Dec 4, 2023	SYSTEM	\$7.62	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					5	Dec 18, 2023	SYSTEM	(\$4.09)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					<b>- Total</b>			\$43.50			
					<b>Price FUEL - Total</b>			\$43.50			
<b>0080 - Total</b>			\$43.50								
J7P3465	0090	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		2	Nov 3, 2023	SYSTEM	(\$1,276.00)			
					<b>- Total</b>			(\$1,276.00)			
					<b>Material - Total</b>			(\$1,276.00)			
			MaterialCredit		3	Nov 16, 2023	SYSTEM	\$1,276.00			



## Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 221216-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7P3465	0090	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	MaterialCredit					\$1,276.00			
			<b>- Total</b>							\$1,276.00	
			<b>MaterialCredit - Total</b>							\$1,276.00	
			Price FUEL		2	Nov 3, 2023	SYSTEM	\$16.02	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					3	Nov 16, 2023	SYSTEM	\$71.94	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					5	Dec 18, 2023	SYSTEM	(\$22.17)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			<b>- Total</b>							\$65.79	
			<b>Price FUEL - Total</b>							\$65.79	
			<b>0090 - Total</b>							\$65.79	
			J7P3465	0100	CONCRETE PAVEMENT (8 IN. NON-REINFORCED,	Material		2	Nov 3, 2023	SYSTEM	(\$15,377.82)
		3				Nov 16, 2023	SYSTEM	(\$35,494.82)			
<b>- Total</b>							(\$50,872.64)				
<b>Material - Total</b>							(\$50,872.64)				
MaterialCredit		3				Nov 16, 2023	SYSTEM	\$15,377.82			
		4				Dec 4, 2023	SYSTEM	\$35,494.82			
<b>- Total</b>							\$50,872.64				
<b>MaterialCredit - Total</b>							\$50,872.64				
Price FUEL		2				Nov 3, 2023	SYSTEM	\$41.78	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
		3				Nov 16, 2023	SYSTEM	\$113.74	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
		4				Dec 4, 2023	SYSTEM	\$57.75	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
		5				Dec 18, 2023	SYSTEM	(\$63.00)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
<b>- Total</b>							\$150.27				
<b>Price FUEL - Total</b>							\$150.27				
<b>0100 - Total</b>							\$150.27				
J7P3465	0110	FURNISHING UNBONDED CONCRETE OVERLAY	Material		3	Nov 16, 2023	SYSTEM	\$76,772.53	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user marks overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					3	Nov 16, 2023	SYSTEM	(\$76,772.53)			
			<b>- Total</b>							\$0.00	
			<b>Material - Total</b>							\$0.00	
<b>0110 - Total</b>							\$0.00				
J7P3465	0120	UNBONDED CONC. OVERLAY PLACEMENT, 8 IN.	Price FUEL		3	Nov 16, 2023	SYSTEM	\$236.22	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			<b>- Total</b>							\$236.22	
			<b>Price FUEL - Total</b>							\$236.22	
<b>0120 - Total</b>							\$236.22				
J7P3465	0170	8 IN. CONCRETE MEDIAN STRIP	Material		4	Dec 4, 2023	SYSTEM	(\$7,042.83)			
					5	Dec 18, 2023	SYSTEM	(\$7,042.83)			
			<b>- Total</b>							(\$14,085.66)	
			<b>Material - Total</b>							(\$14,085.66)	
			MaterialCredit		5	Dec 18, 2023	SYSTEM	\$7,042.83			
			<b>- Total</b>							\$7,042.83	
<b>MaterialCredit - Total</b>							\$7,042.83				



## Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 221216-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J7P3465	<b>0170 - Total</b>								<b>(\$7,042.83)</b>			
	0190	CONCRETE GUTTER TYPE A	Material		3	Nov 16, 2023	SYSTEM	(\$4,262.44)				
				<b>- Total</b>				<b>(\$4,262.44)</b>				
			<b>Material - Total</b>		<b>(\$4,262.44)</b>							
			MaterialCredit		4	Dec 4, 2023	SYSTEM	\$4,262.44				
				<b>- Total</b>				<b>\$4,262.44</b>				
			<b>MaterialCredit - Total</b>		<b>\$4,262.44</b>							
			<b>0190 - Total</b>								<b>\$0.00</b>	
			0200	CURB AND GUTTER TYPE A	Material		2	Nov 3, 2023	SYSTEM	(\$6,201.73)		
										3	Nov 16, 2023	SYSTEM
					<b>- Total</b>		<b>(\$23,404.77)</b>					
	<b>Material - Total</b>				<b>(\$23,404.77)</b>							
	MaterialCredit				3	Nov 16, 2023	SYSTEM	\$6,201.73				
								4	Dec 4, 2023	SYSTEM	\$17,203.04	
	<b>- Total</b>				<b>\$23,404.77</b>							
	<b>MaterialCredit - Total</b>				<b>\$23,404.77</b>							
	<b>0200 - Total</b>								<b>\$0.00</b>			
	0230	FURN & PLACE CONC MATL FOR FULL DEPTH			Material		5	Dec 18, 2023	SYSTEM	(\$14,360.42)		
			<b>- Total</b>			<b>(\$14,360.42)</b>						
			<b>Material - Total</b>		<b>(\$14,360.42)</b>							
	<b>0230 - Total</b>								<b>(\$14,360.42)</b>			
	0270	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		4	Dec 4, 2023	SYSTEM	(\$706.43)				
								5	Dec 18, 2023	SYSTEM	(\$1,585.16)	
			<b>- Total</b>		<b>(\$2,291.59)</b>							
			<b>Material - Total</b>		<b>(\$2,291.59)</b>							
			MaterialCredit		5	Dec 18, 2023	SYSTEM	\$706.43				
				<b>- Total</b>				<b>\$706.43</b>				
			<b>MaterialCredit - Total</b>		<b>\$706.43</b>							
	<b>0270 - Total</b>								<b>(\$1,585.16)</b>			
	0580	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT	Material		3	Nov 16, 2023	SYSTEM	(\$13,998.20)				
				<b>- Total</b>				<b>(\$13,998.20)</b>				
			<b>Material - Total</b>		<b>(\$13,998.20)</b>							
			MaterialCredit		4	Dec 4, 2023	SYSTEM	\$13,998.20				
				<b>- Total</b>				<b>\$13,998.20</b>				
	<b>MaterialCredit - Total</b>		<b>\$13,998.20</b>									
	<b>0580 - Total</b>								<b>\$0.00</b>			
	0590	BRACKET ARM, 15 FT. OR 4.6 M	Material		3	Nov 16, 2023	SYSTEM	(\$6,193.32)				
				<b>- Total</b>				<b>(\$6,193.32)</b>				
			<b>Material - Total</b>		<b>(\$6,193.32)</b>							
			MaterialCredit		4	Dec 4, 2023	SYSTEM	\$6,193.32				
				<b>- Total</b>				<b>\$6,193.32</b>				
	<b>MaterialCredit - Total</b>		<b>\$6,193.32</b>									



## Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 221216-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7P3465	<b>0590 - Total</b>								<b>\$0.00</b>		
	0600	LUMINAIRE, LED-C	Material		3	Nov 16, 2023	SYSTEM	(\$2,331.60)			
			<b>- Total</b>							<b>(\$2,331.60)</b>	
			<b>Material - Total</b>							<b>(\$2,331.60)</b>	
			MaterialCredit		4	Dec 4, 2023	SYSTEM	\$2,331.60			
			<b>- Total</b>							<b>\$2,331.60</b>	
			<b>MaterialCredit - Total</b>							<b>\$2,331.60</b>	
	<b>0600 - Total</b>								<b>\$0.00</b>		
	0650	CABLE, 8 AWG 1 CONDUCTOR	Material		3	Nov 16, 2023	SYSTEM	(\$1,320.50)			
			<b>- Total</b>							<b>(\$1,320.50)</b>	
			<b>Material - Total</b>							<b>(\$1,320.50)</b>	
			MaterialCredit		4	Dec 4, 2023	SYSTEM	\$1,320.50			
			<b>- Total</b>							<b>\$1,320.50</b>	
			<b>MaterialCredit - Total</b>							<b>\$1,320.50</b>	
	<b>0650 - Total</b>								<b>\$0.00</b>		
	0660	CABLE, 10 AWG 1 CONDUCTOR, POLE & BRACKET	Material		3	Nov 16, 2023	SYSTEM	(\$513.60)			
			<b>- Total</b>							<b>(\$513.60)</b>	
			<b>Material - Total</b>							<b>(\$513.60)</b>	
			MaterialCredit		4	Dec 4, 2023	SYSTEM	\$513.60			
			<b>- Total</b>							<b>\$513.60</b>	
			<b>MaterialCredit - Total</b>							<b>\$513.60</b>	
	<b>0660 - Total</b>								<b>\$0.00</b>		
	0670	WIRE, 8 AWG, BARE NEUTRAL	Material		3	Nov 16, 2023	SYSTEM	(\$667.20)			
			<b>- Total</b>							<b>(\$667.20)</b>	
<b>Material - Total</b>							<b>(\$667.20)</b>				
MaterialCredit				4	Dec 4, 2023	SYSTEM	\$667.20				
<b>- Total</b>							<b>\$667.20</b>				
<b>MaterialCredit - Total</b>							<b>\$667.20</b>				
<b>0670 - Total</b>								<b>\$0.00</b>			
0680	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material		3	Nov 16, 2023	SYSTEM	(\$1,567.40)				
		<b>- Total</b>							<b>(\$1,567.40)</b>		
		<b>Material - Total</b>							<b>(\$1,567.40)</b>		
		MaterialCredit		4	Dec 4, 2023	SYSTEM	\$1,567.40				
		<b>- Total</b>							<b>\$1,567.40</b>		
		<b>MaterialCredit - Total</b>							<b>\$1,567.40</b>		
<b>0680 - Total</b>								<b>\$0.00</b>			
0760	BASE, CONCRETE	Material		3	Nov 16, 2023	SYSTEM	(\$1,071.51)				
		<b>- Total</b>							<b>(\$1,071.51)</b>		
		<b>Material - Total</b>							<b>(\$1,071.51)</b>		
		MaterialCredit		4	Dec 4, 2023	SYSTEM	\$1,071.51				
		<b>- Total</b>							<b>\$1,071.51</b>		
		<b>MaterialCredit - Total</b>							<b>\$1,071.51</b>		
<b>0760 - Total</b>								<b>\$0.00</b>			



## Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 221216-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J7P3465	0770	MISC.	Material		3	Nov 16, 2023	SYSTEM	(\$4,286.03)	
					<b>- Total</b>			<b>(\$4,286.03)</b>	
					<b>Material - Total</b>			<b>(\$4,286.03)</b>	
			MaterialCredit		4	Dec 4, 2023	SYSTEM	\$4,286.03	
					<b>- Total</b>			<b>\$4,286.03</b>	
					<b>MaterialCredit - Total</b>			<b>\$4,286.03</b>	
		<b>0770 - Total</b>						<b>\$0.00</b>	
<b>J7P3465 - Total</b>								<b>(\$22,482.22)</b>	
<b>Overall - Total</b>								<b>(\$22,482.22)</b>	



---

## Contract Adjustments for Contract - 221216-G01

There are no contract adjustments to display for this contract.