



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 6, 2023

Pay Estimate Created Date: December 4, 2023

Progress Estimate Number 11	Contract ID	221216-G05	Pay Period Start	October 16, 2023	Original Contract Amount	\$343,862.30
	Prime Contractor	Advanced Highway Sign and Supply, LLC	Pay Period End	December 1, 2023	Net Change Order Amount	\$26,094.98
					Current Contract Amount	\$369,957.28

Approval Date		By User
December 4, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	gripkd
December 4, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gripkd
December 5, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2023	November 1, 2023		100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 4, 2023	January 4, 2023	
Letting Date	December 16, 2022	December 16, 2022	
Notice to Proceed Date	February 6, 2023	February 6, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 11

	This Estimate	Previous	To Date
221216-G05			
Total Posted Items Pay	\$24,317.38	\$345,639.90	\$369,957.28
Gross Item Adjustments	(\$12,167.84)	(\$1,997.60)	(\$14,165.44)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	(\$296.52)	(\$296.52)
Contract Total Payable This Estimate:	\$12,149.54	\$343,345.78	\$355,495.32

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J813243	0030	6161005	CONSTRUCTION SIGNS	SQFT	\$6.600	111	\$732.60
	0040	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$55.000	4	\$220.00
	0140	9031010	CONCRETE FOOTINGS, EMBEDDED	CUYD	\$1,217.000	2.1	\$2,555.70
	5001	9031220	PIPE POSTS	LB	\$26.000	520	\$13,520.00
	5002	6169902	MISC.Temporary Sign Bases	EA	\$40.340	16	\$645.44
	5003	6181000	MOBILIZATION	LS	\$2,435.000	1	\$2,435.00
	5004	6161010	RELOCATED SIGNS	SQFT	\$16.440	256	\$4,208.64
Project J813243 - Total							\$24,317.38
Overall - Total							\$24,317.38

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J813243	0030	CONSTRUCTION SIGNS	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',6.60000 - 6.60000, 'is applied (if non-zero).	2	\$6.60	\$13.20



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 6, 2023

Pay Estimate Created Date: December 4, 2023

Progress Estimate Number 11	Contract ID 221216-G05	Pay Period Start October 16, 2023	Original Contract Amount \$343,862.30
	Prime Contractor Advanced Highway Sign and Supply, LLC	Pay Period End December 1, 2023	Net Change Order Amount \$26,094.98
			Current Contract Amount \$369,957.28

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J813243	0050	CHANNELIZER (TRIM LINE)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',18.70000 - 18.70000, 'is applied (if non-zero).	62	\$18.70	\$1,159.40
	0080	FLASHING ARROW PANEL	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',825.00000 - 825.00000, 'is applied (if non-zero).	1	\$825.00	\$825.00
	5001	PIPE POSTS	Material			-520	\$26.00	(\$13,520.00)
	5002	MISC.	Material			-16	\$40.34	(\$645.44)
Total								(\$12,167.84)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on December 6, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J813243	FAS-S604(032)	Signing improvements	Various	GREENE	at various locations in Nixa and Springfield

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J813243	Posted Item Pay	\$24,317.38	\$345,639.90	\$369,957.28
	Gross Item Adjustments	(\$12,167.84)	(\$1,997.60)	(\$14,165.44)
	Gross Item Pay	\$12,149.54	\$343,642.30	\$355,791.84
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	(\$296.52)	(\$296.52)



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on December 6, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J8I3243, Item 6169902, Project Item Line Number 5002, Material Set 616990296, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Waiting on certs	putnab1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8I3243, Item 9031220, Project Item Line Number 5001, Material Set 903122096, Material 0903HSPSPI - Pipe Post for Highway Signing, Acceptance Action Generic 0903HSPSPI is insufficient.	Waiting on certs	putnab1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
221216-G05	J813243	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$47,650.00	\$47,650.00		
		0001	0020	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	1.00	\$5,040.00	\$5,040.00		
		0001	0030	6161005	CONSTRUCTION SIGNS	623.00	113.00	736.00	SQFT	736.00	\$6.60	\$4,857.60		
		0001	0040	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$55.00	\$220.00		
		0001	0050	6161025	CHANNELIZER (TRIM LINE)	80.00	62.00	142.00	EA	142.00	\$18.70	\$2,655.40		
		0001	0060	6161030	TYPE III MOVEABLE BARRICADE	4.00	0.00	4.00	EA	4.00	\$82.50	\$330.00		
		0001	0070	6161033	DIRECTIONAL INDICATOR BARRICADE	28.00	0.00	28.00	EA	28.00	\$66.00	\$1,848.00		
		0001	0080	6161040	FLASHING ARROW PANEL	1.00	1.00	2.00	EA	2.00	\$825.00	\$1,650.00		
		0001	0090	6161055	SEQUENTIAL FLASHING WARNING LIGHT	28.00	0.00	28.00	EA	28.00	\$66.00	\$1,848.00		
		0001	0100	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,575.00	\$7,150.00		
		0001	0110	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$14,600.00	\$14,600.00		
		0001	0120	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$7,300.00	\$7,300.00		
		0030	0130	9020834	SIGNAL SIGN, MOUNTING HARDWARE	83.00	0.00	83.00	EA	83.00	\$73.60	\$6,108.80		
		0040	0140	9031010	CONCRETE FOOTINGS, EMBEDDED	4.10	2.10	6.20	CUYD	6.20	\$1,217.00	\$7,545.40		
		0040	0150	9031210	STRUCTURAL STEEL POSTS	2,850.00	0.00	2,850.00	LB	2,850.00	\$6.10	\$17,385.00		
		0040	0160	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	56.00	0.00	56.00	EA	56.00	\$186.00	\$10,416.00		
		0040	0170	9031270A	2 IN. PSST POST - 12 GA.	528.00	0.00	528.00	LF	528.00	\$12.15	\$6,415.20		
		0040	0180	9031272A	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	15.00	0.00	15.00	EA	15.00	\$53.00	\$795.00		
		0040	0190	9031274	CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.	33.00	0.00	33.00	EA	33.00	\$326.00	\$10,758.00		
		0040	0200	9031280	2.5 IN. PSST POST - 12 GA.	368.00	0.00	368.00	LF	368.00	\$13.50	\$4,968.00		
		0040	0210	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	23.00	0.00	23.00	EA	23.00	\$335.00	\$7,705.00		
		0040	0220	9035004A	SH-FLAT SHEET	1,238.00	0.00	1,238.00	SQFT	1,238.00	\$19.00	\$23,522.00		
		0040	0230	9035011A	ST-STRUCTURAL	5,667.00	0.00	5,667.00	SQFT	5,667.00	\$27.85	\$157,825.95		
		0040	0240	9035069A	SHF-FLAT SHEET FLUORESCENT	27.00	0.00	27.00	SQFT	27.00	\$20.55	\$554.85		
		0040	5001	9031220	PIPE POSTS	0.00	520.00	520.00	LB	520.00	\$26.00	\$13,520.00		
		0001	5002	6169902	MISC.Temporary Sign Bases	0.00	16.00	16.00	EA	16.00	\$40.34	\$645.44		
		0001	5003	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$2,435.00	\$2,435.00		
		0040	5004	6161010	RELOCATED SIGNS	0.00	256.00	256.00	SQFT	256.00	\$16.44	\$4,208.64		
		Project J813243 - Total Value Posted to Date as of Report Generated Date												\$369,957.28
		221216-G05 Overall - Total Value Posted to Date as of Report Generated Date												\$369,957.28



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 6, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J8I3243

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0030	6161005	CONSTRUCTION SIGNS	10/17/23	10/17/23	111.00	SQFT	Temporary yield signs for 413					16 temporary yield signs for 413
0040	6161008	ADVANCED WARNING RAIL SYSTEM	11/30/23	12/4/23	4.00	EA	413 LM 1.025 - 4.775					Advanced Warning Rail Systems for 413 workzone
0140	9031010	CONCRETE FOOTINGS, EMBEDDED	10/23/23	10/31/23	2.10	CUYD	413 LM 1.025 - LM 4.775					Concrete for pipe post bases
5001	9031220	PIPE POSTS	11/30/23	12/4/23	520.00	LB	413 LM 1.025 - 4.775					Pipe post for yield signs
5002	6169902	MISC. TRAFFIC CONTROL DEVICES	11/30/23	12/4/23	16.00	EA	413 LM 1.025 - 4.775					Temp sign bases for traffic control signs
5003	6181000	MOBILIZATION	11/30/23	12/4/23	1.00	LS	413 LM 1.025 - 4.775					Mobilization for additional work on 413
5004	6161010	RELOCATED SIGNS	11/30/23	12/4/23	256.00	SQFT	413 LM 1.025 - 4.775					Relocated signs on 413

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Contract ID: 221216-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J813243	0020	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		7	Aug 15, 2023	SYSTEM	(\$5,040.00)			
				- Total						(\$5,040.00)	
			Material - Total							(\$5,040.00)	
			MaterialCredit		8	Sep 1, 2023	SYSTEM	\$5,040.00			
				- Total						\$5,040.00	
			MaterialCredit - Total							\$5,040.00	
	0020 - Total							\$0.00			
	0030	CONSTRUCTION SIGNS	Overrun	Overrun	10	Oct 16, 2023	SYSTEM	(\$13.20)			
					11	Dec 4, 2023	SYSTEM	\$13.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',6.60000 - 6.60000, 'is applied (if non-zero).		
			Overrun - Total						\$0.00		
			Overrun - Total						\$0.00		
			0030 - Total						\$0.00		
	0050	CHANNELIZER (TRIM LINE)	Overrun	Overrun	10	Oct 16, 2023	SYSTEM	(\$1,159.40)			
					11	Dec 4, 2023	SYSTEM	\$1,159.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',18.70000 - 18.70000, 'is applied (if non-zero).		
			Overrun - Total						\$0.00		
			Overrun - Total						\$0.00		
	0050 - Total						\$0.00				
	0080	FLASHING ARROW PANEL	Material		7	Aug 15, 2023	SYSTEM	(\$825.00)			
				- Total						(\$825.00)	
			Material - Total						(\$825.00)		
MaterialCredit				8	Sep 1, 2023	SYSTEM	\$825.00				
			- Total						\$825.00		
MaterialCredit - Total							\$825.00				
Overrun			Overrun	10	Oct 16, 2023	SYSTEM	(\$825.00)				
				11	Dec 4, 2023	SYSTEM	\$825.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',825.00000 - 825.00000, 'is applied (if non-zero).			
Overrun - Total							\$0.00				
Overrun - Total							\$0.00				
0080 - Total						\$0.00					
0150	STRUCTURAL STEEL POSTS	Construction Stockpile		5	Jul 17, 2023	SYSTEM	(\$4,184.89)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				6	Aug 1, 2023	SYSTEM	(\$6,767.31)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						(\$10,952.20)		
		Construction Stockpile - Total						(\$10,952.20)			
		Construction Stockpile STMI		1	May 16, 2023	SYSTEM	\$10,952.20	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						\$10,952.20		
Construction Stockpile STMI - Total						\$10,952.20					
0150 - Total						\$0.00					
0180	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	Material		3	Jun 16, 2023	SYSTEM	(\$477.00)				
			- Total						(\$477.00)		
		Material - Total						(\$477.00)			
MaterialCredit		4	Jun 30, 2023	SYSTEM	\$477.00						
	MaterialCredit - Total						\$477.00				



Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 221216-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J813243	0180	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	MaterialCredit	- Total				\$477.00		
			MaterialCredit - Total						\$477.00	
	0180 - Total							\$0.00		
	0200	2.5 IN. PSST POST - 12 GA.	Material			3	Jun 16, 2023	SYSTEM	(\$2,808.00)	
				- Total						(\$2,808.00)
			Material - Total						(\$2,808.00)	
			MaterialCredit			4	Jun 30, 2023	SYSTEM	\$2,808.00	
				- Total						\$2,808.00
			MaterialCredit - Total						\$2,808.00	
	0200 - Total							\$0.00		
	0220	SH-FLAT SHEET	Construction Stockpile			3	Jun 16, 2023	SYSTEM	(\$3,567.63)	Payment Estimate Item Adjustment generated Stockpile Transaction
						4	Jun 30, 2023	SYSTEM	(\$4,266.53)	Payment Estimate Item Adjustment generated Stockpile Transaction
						5	Jul 17, 2023	SYSTEM	(\$2,096.69)	Payment Estimate Item Adjustment generated Stockpile Transaction
						6	Aug 1, 2023	SYSTEM	(\$81.27)	Payment Estimate Item Adjustment generated Stockpile Transaction
						9	Sep 15, 2023	SYSTEM	(\$48.76)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total						(\$10,060.88)
			Construction Stockpile - Total						(\$10,060.88)	
			Construction Stockpile STMI			1	May 16, 2023	SYSTEM	\$10,060.88	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total						\$10,060.88
			Construction Stockpile STMI - Total						\$10,060.88	
			Material			3	Jun 16, 2023	SYSTEM	(\$8,341.00)	
				- Total						(\$8,341.00)
			Material - Total						(\$8,341.00)	
			MaterialCredit			4	Jun 30, 2023	SYSTEM	\$8,341.00	
				- Total						\$8,341.00
MaterialCredit - Total						\$8,341.00				
0220 - Total							\$0.00			
0230	ST-STRUCTURAL	Construction Stockpile			5	Jul 17, 2023	SYSTEM	(\$1,588.52)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					6	Aug 1, 2023	SYSTEM	(\$6,679.92)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					7	Aug 15, 2023	SYSTEM	(\$3,950.94)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					8	Sep 1, 2023	SYSTEM	(\$12,173.55)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					9	Sep 15, 2023	SYSTEM	(\$1,965.28)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					10	Oct 16, 2023	SYSTEM	(\$2,494.79)	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total						(\$28,853.00)		
		Construction Stockpile - Total						(\$28,853.00)		
		Construction Stockpile STMI			1	May 16, 2023	SYSTEM	\$28,853.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$28,853.00	
Construction Stockpile STMI - Total						\$28,853.00				
0230 - Total							\$0.00			
0240	SHF-FLAT	Material			3	Jun 16, 2023	SYSTEM	(\$369.90)		



Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 221216-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J813243	0240	SHEET FLUORESCENT	Material			2023						
			- Total							(\$369.90)		
			Material - Total							(\$369.90)		
			MaterialCredit		4	Jun 30, 2023	SYSTEM	\$369.90				
			- Total							\$369.90		
			MaterialCredit - Total							\$369.90		
	0240 - Total								\$0.00			
	5001	PIPE POSTS	Material			11	Dec 4, 2023	SYSTEM	(\$13,520.00)			
				- Total							(\$13,520.00)	
				Material - Total							(\$13,520.00)	
	5001 - Total								(\$13,520.00)			
	5002	MISC. TRAFFIC CONTROL DEVICES	Material			11	Dec 4, 2023	SYSTEM	(\$645.44)			
				- Total							(\$645.44)	
				Material - Total							(\$645.44)	
	5002 - Total								(\$645.44)			
J813243 - Total								(\$14,165.44)				
Overall - Total								(\$14,165.44)				



Contract Adjustments for Contract - 221216-G05

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
3	J813243	Other Contract Adjustment	SIGN	(\$197.12)	100	Jun 16, 2023	sprata1	Furnished shop inspection for signing materials.
3 - Total					(\$197.12)			
7	J813243	Other Contract Adjustment	SIGN	(\$99.40)	100	Aug 15, 2023	barneg2	payment for modot sign inspection cost
7 - Total					(\$99.40)			
Overall - Total					(\$296.52)			