



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2023

Pay Estimate Created Date: August 16, 2023

Progress Estimate Number 9	Contract ID 221216-G08	Pay Period Start August 2, 2023	Original Contract Amount \$2,450,397.69
	Prime Contractor Streetwise, Inc.	Pay Period End August 15, 2023	Net Change Order Amount \$1,628.11
			Current Contract Amount \$2,452,025.80

Approval Date		By User
August 16, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	leet1
August 16, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	LANEK1
August 17, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2023	November 1, 2023		59.88%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 4, 2023	January 4, 2023	
Letting Date	December 16, 2022	December 16, 2022	
Notice to Proceed Date	March 6, 2023	March 6, 2023	
Open to Traffic Date			
Work Began Date	April 3, 2023	April 3, 2023	

Contract Total Pay For Estimate No. 9			
	This Estimate	Previous	To Date
221216-G08			
Total Posted Items Pay	\$266,467.56	\$1,201,832.88	\$1,468,300.44
Gross Item Adjustments	\$9,743.45	\$29,319.89	\$39,063.34
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$276,211.01	\$1,231,152.77	\$1,507,363.78

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSR0154	0220	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.210	581,317	\$122,076.57
	0230	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.230	596,622	\$137,223.06
	0240	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.770	9,309	\$7,167.93
Project JSR0154 - Total							\$266,467.56
Overall - Total							\$266,467.56

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSR0150	0030	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	Retroreflectivity Adjustment	Retro Bonus			\$4,734.50
	0040	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	Retroreflectivity Adjustment	Retro Bonus			\$2,173.78
JSR0153	0150	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L	Other Item Adjustment	Retroreflectivity Adjustment	Retro Bonus			\$1,696.30



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2023

Pay Estimate Created Date: August 16, 2023

Progress Estimate Number 9		Contract ID 221216-G08	Prime Contractor Streetwise, Inc.	Pay Period Start August 2, 2023	Pay Period End August 15, 2023	Original Contract Amount \$2,450,397.69	Net Change Order Amount \$1,628.11	Current Contract Amount \$2,452,025.80
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSR0153		BEADS						
	0160	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	Retroreflectivity Adjustment	Retro Bonus			\$907.21
JSR0154	0210	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.27000 - 0.27000, 'is applied (if non-zero).	858	\$0.27	\$231.66
Total								\$9,743.45



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on August 18, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSR0150	HSIP 44-1(115)	Pavement marking	I-44/ I-49	JASPER	from 1 mile east of Prigmor Avenue in Joplin to Rte. 360 in Greene County and from 2 miles east of Rte. 125 to 3 miles east of Sampson Road in Webster County and on I-49 from Rte. 175 in Newton County to Rte. EE near Pineville
JSR0152	HSIP 44-1(116)	Pavement Marking	I-44/ I-49	NEWTON	from the Oklahoma State line to 1 mile east of Prigmor Avenue in Joplin and on I-49 from I-44 west junction in Joplin to Rte. 175
JSR0153	I-49-2(440)	Pavement Marking	I-49	MCDONALD	from Rte. EE near Pineville to the Arkansas State line
JSR0154	I-49-2(441)	Pavement marking	I-44	BATES	from 0.5 mile south of Rtes. A/B in Archie to Rtes. A/B in Rich Hill, from Rte. 54 in Nevada to I-44, on Rte. 7 from 0.3 mile east of Rte. B in Creighton to Rte. 13 in Clinton and on Rte. 13 from 2nd Street in Clinton to Rte. WW in Greene County
JSU0151	I-44-2(347)	Pavement marking	I-44	GREENE	from 0.1 mile east of Rte. 360 to 2 miles east of Rte. 125 in Strafford

Totals by Job Numbers

Job Number	This Estimate	Previous	To Date
JSR0150	Posted Item Pay	\$0.00	\$307,562.41
	Gross Item Adjustments	\$6,908.28	\$0.00
	Gross Item Pay	\$6,908.28	\$307,562.41
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
JSR0152	Posted Item Pay	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
JSR0153	Posted Item Pay	\$0.00	\$67,231.81
	Gross Item Adjustments	\$2,603.51	\$0.00
	Gross Item Pay	\$2,603.51	\$67,231.81
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
JSR0154	Posted Item Pay	\$266,467.56	\$827,038.66
	Gross Item Adjustments	\$231.66	\$29,319.89
	Gross Item Pay	\$266,699.22	\$856,358.55
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
JSU0151	Posted Item Pay	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 18, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JSR0150, Item 6205902A, Project Item Line Number 0030, Material Set 6205902A96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	This section is not finished yet.	leet1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221216-G08	JSR0150	0001	0010	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$550.00	\$1,100.00
			0020	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$150,000.00	\$150,000.00
			0030	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,467,958.00	0.00	1,467,958.00	LF	369,144.00	\$0.21	\$77,520.24
			0040	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,165,526.00	0.00	1,165,526.00	LF	297,737.00	\$0.23	\$68,479.51
			0050	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	54,145.00	0.00	54,145.00	LF	13,458.00	\$0.77	\$10,362.66
			0060	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$100.00	\$100.00
Project JSR0150 - Total Value Posted to Date as of Report Generated Date												\$307,562.41
JSR0152	0001	0070	0010	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$550.00	\$0.00
			0080	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$47,500.00	\$0.00
			0090	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	354,462.00	0.00	354,462.00	LF	0.00	\$0.21	\$0.00
			0100	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	267,912.00	0.00	267,912.00	LF	0.00	\$0.23	\$0.00
			0110	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	21,940.00	0.00	21,940.00	LF	0.00	\$0.77	\$0.00
			0120	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$100.00	\$0.00
Project JSR0152 - Total Value Posted to Date as of Report Generated Date												\$0.00
JSR0153	0001	0130	0010	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$550.00	\$1,100.00
			0140	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$15,000.00	\$15,000.00
			0150	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	133,730.00	-20,388.00	113,342.00	LF	113,342.00	\$0.21	\$23,801.82
			0160	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	104,070.00	-10,302.00	93,768.00	LF	93,768.00	\$0.23	\$21,566.64
			0170	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	9,030.00	-1,675.00	7,355.00	LF	7,355.00	\$0.77	\$5,663.35
			0180	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$100.00	\$100.00
Project JSR0153 - Total Value Posted to Date as of Report Generated Date												\$67,231.81
JSR0154	0001	0190	0010	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$550.00	\$1,100.00
			0200	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$150,000.00	\$150,000.00
			0210	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	38,860.00	35,440.00	74,300.00	LF	74,300.00	\$0.27	\$20,061.00
			0220	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,688,724.00	0.00	2,688,724.00	LF	2,293,624.00	\$0.21	\$481,661.04
			0230	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,009,143.00	0.00	2,009,143.00	LF	1,895,837.00	\$0.23	\$436,042.51
			0240	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	57,925.00	0.00	57,925.00	LF	29,214.00	\$0.77	\$22,494.78
			0250	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$100.00	\$100.00
			Project JSR0154 - Total Value Posted to Date as of Report Generated Date									
JSU0151	0001	0260	0010	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$550.00	\$0.00
			0270	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$20,000.00	\$0.00
			0280	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	346,783.00	0.00	346,783.00	LF	0.00	\$0.21	\$0.00
			0290	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	268,488.00	0.00	268,488.00	LF	0.00	\$0.23	\$0.00
			0300	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	20,175.00	0.00	20,175.00	LF	0.00	\$0.77	\$0.00
			0310	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$100.00	\$0.00
Project JSU0151 - Total Value Posted to Date as of Report Generated Date												\$0.00
221216-G08 Overall - Total Value Posted to Date as of Report Generated Date												\$1,486,253.55



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 18, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JSR0154

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0220	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	8/2/23	8/8/23	150,695.00	LF	I-49	70.527		101.238		Bates county
			8/3/23	8/8/23	175,766.00	LF	I-49	81.528		117.074		Vernon/Barton
			8/4/23	8/8/23	152,528.00	LF	I-49	50.56		74.065		Barton/Jasper
			8/10/23	8/14/23	102,328.00	LF	I-49	45.422		63.007		Bates county SB
0230	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	8/2/23	8/8/23	177,280.00	LF	I-49	81.528		101.238		Bates County
			8/3/23	8/8/23	123,160.00	LF	I-49	79.198		102.452		Barton/Vernon
			8/4/23	8/8/23	125,602.00	LF	I-49	109.578		137.134		Barton/Jasper
			8/11/23	8/14/23	170,580.00	LF	I-49	136.557		147.795		Bates County both north and south.
0240	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	8/10/23	8/14/23	9,309.00	LF	I-49	45.422		63.007		Gore points both NB and SB.

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 221216-G08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JSR0150	0030	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	9	Aug 16, 2023	leet1	\$4,734.50	Retro Bonus			
								REFL - Total		\$4,734.50		
								Other Item Adjustment - Total		\$4,734.50		
	0030 - Total								\$4,734.50			
	0040	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	9	Aug 16, 2023	leet1	\$2,173.78	Retro Bonus			
								REFL - Total		\$2,173.78		
								Other Item Adjustment - Total		\$2,173.78		
	0040 - Total								\$2,173.78			
	JSR0150 - Total								\$6,908.28			
	JSR0153	0150	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	9	Aug 16, 2023	leet1	\$1,696.30	Retro Bonus		
REFL - Total									\$1,696.30			
Other Item Adjustment - Total									\$1,696.30			
0150 - Total								\$1,696.30				
0160		6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	9	Aug 16, 2023	leet1	\$907.21	Retro Bonus			
								REFL - Total		\$907.21		
								Other Item Adjustment - Total		\$907.21		
0160 - Total								\$907.21				
JSR0153 - Total								\$2,603.51				
JSR0154		0210	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Overrun	Overrun	4	Jun 1, 2023	SYSTEM	(\$9,337.14)			
	5								Jun 15, 2023	SYSTEM	\$9,337.14	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.27000 - 0.27000, 'is applied (if non-zero).
	6								Jun 30, 2023	SYSTEM	(\$231.66)	
	9								Aug 16, 2023	SYSTEM	\$231.66	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.27000 - 0.27000, 'is applied (if non-zero).
	Overrun - Total								\$0.00			
	0210 - Total								\$0.00			
	0220	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	4	Jun 1, 2023	leet1	\$7,406.39	Retro Bonus			
								5	Jun 15, 2023	leet1	\$8,864.82	Retro Bonus
								REFL - Total		\$16,271.21		
	Other Item Adjustment - Total		\$16,271.21									
	0220 - Total								\$16,271.21			
	0230	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	4	Jun 1, 2023	leet1	\$9,303.18	Retro Bonus			
								5	Jun 15, 2023	leet1	\$3,977.16	Retro Bonus
								REFL - Total		\$13,280.34		
	Other Item Adjustment - Total		\$13,280.34									
0230 - Total								\$13,280.34				
JSR0154 - Total								\$29,551.55				
Overall - Total								\$39,063.34				



Contract Adjustments for Contract - 221216-G08

There are no contract adjustments to display for this contract.