



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 4, 2024

Pay Estimate Created Date: May 2, 2024

<b>Progress Estimate Number</b> 20	<b>Contract ID</b> 221216-H02 <b>Prime Contractor</b> Pace Construction Company, LLC	<b>Pay Period Start</b> April 16, 2024 <b>Pay Period End</b> May 1, 2024	<b>Original Contract Amount</b> \$15,225,000.00 <b>Net Change Order Amount</b> (\$843,576.23) <b>Current Contract Amount</b> \$14,381,423.77
---------------------------------------	---	---	--

Approval Date		By User
May 2, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	FERGUJ1
May 2, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	PULLIA
May 3, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
September 1, 2024	September 1, 2024		68.44%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 4, 2023	January 4, 2023	
Letting Date	December 16, 2022	December 16, 2022	
Notice to Proceed Date	February 6, 2023	February 6, 2023	
Open to Traffic Date			
Work Began Date	March 14, 2023	March 14, 2023	

Contract Total Pay For Estimate No. 20			
	This Estimate	Previous	To Date
221216-H02			
Total Posted Items Pay	\$1,540,679.33	\$8,302,507.32	\$9,843,186.65
Gross Item Adjustments	(\$45,554.62)	\$453,191.14	\$407,636.52
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$51,929.70	\$183,008.34	\$234,938.04
<b>Contract Total Payable This Estimate:</b>	<b>\$1,547,054.41</b>	<b>\$8,938,706.80</b>	<b>\$10,485,761.21</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3617	0580	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	TONS	\$119.500	2,058.5	\$245,990.75
	0600	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	TONS	\$115.000	9,727.1	\$1,118,616.50
	0620	4031058	INTELLIGENT COMPACTION	LS	\$75,000.000	0.25	\$18,750.00
	0630	4031059	PAVER-MOUNTED THERMAL PROFILES	LS	\$32,000.000	0.25	\$8,000.00
	0640	4071005	TACK COAT	GAL	\$3.080	9,926	\$30,572.08
	0710	6181000	MOBILIZATION	LS	\$475,000.000	0.25	\$118,750.00
<b>Project J9P3617 - Total</b>							<b>\$1,540,679.33</b>
<b>Overall - Total</b>							<b>\$1,540,679.33</b>

**Contract Adjustments This Estimate**

Contract Adjustment ID	Adj Type	Entered By	Comments	Time Units	Rate	Amount
5354	SPAD--Other Contract Adjustment	FERGUJ1	Line 0600 - SP095 Lot 4 - 3000 tons			\$17,250.00
5350	AICA--Other Contract Adjustment	FERGUJ1	4/12/24 through 4/22/24			\$437.70
5353	SPAD--Other Contract Adjustment	FERGUJ1	Line 0600 - SP095 Lot 3 - 3000 tons			\$17,250.00
5352	SPAD--Other Contract Adjustment	FERGUJ1	Line 0600 - SP095 Lot 2 - 3000 tons			\$16,215.00
5351	AIRA--Other Contract Adjustment	FERGUJ1	4/12/24 through 4/22/24			\$777.00
<b>Overall - Total</b>						<b>\$51,929.70</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 4, 2024

Pay Estimate Created Date: May 2, 2024

Progress Estimate Number 20	Contract ID	221216-H02	Pay Period Start	April 16, 2024	Original Contract Amount	\$15,225,000.00
	Prime Contractor	Pace Construction Company, LLC	Pay Period End	May 1, 2024	Net Change Order Amount	(\$843,576.23)
					Current Contract Amount	\$14,381,423.77

Contract Adjustment ID	Adj Type	Entered By	Comments	Time Units	Rate	Amount
------------------------	----------	------------	----------	------------	------	--------

These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
J9P3617	0580	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	663.9	(\$3.18)	(\$2,111.57)	
	0580	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	233.5	(\$3.18)	(\$742.66)	
	0580	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	253.4	(\$3.18)	(\$805.95)	
	0580	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	151.9	(\$3.18)	(\$483.13)	
	0580	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	557.7	(\$3.18)	(\$1,773.80)	
	0580	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	198.1	(\$3.18)	(\$630.07)	
	0580	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	Asphalt Cement Price Adjustment					(\$1,260.83)
	0600	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,426.1	(\$3.18)	(\$4,535.80)	
	0600	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,950	(\$3.18)	(\$6,202.09)	
	0600	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,815.5	(\$3.18)	(\$5,774.31)	
	0600	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,725.5	(\$3.18)	(\$5,488.06)	
	0600	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,942.1	(\$3.18)	(\$6,176.97)	
	0600	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	867.9	(\$3.18)	(\$2,760.41)	
	0600	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Material			-3,935.7	\$115.00	(\$452,605.50)	
	0600	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user ferguj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	3,935.7	\$115.00	\$452,605.50	
	0600	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment					(\$6,808.97)
<b>Total</b>								<b>(\$45,554.62)</b>	



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on May 4, 2024

Contract Project Information
------------------------------

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3615	FAF-60-3(120)	Coldmill and Resurface with Undersealing Alternates	60	HOWELL	from 0.1 mile west of Route 63 south to 0.2 mile east of Route 63 north
J9P3617	FAF-63-1(39)	Coldmill, Resurface and Turn Lane Addition	63	HOWELL	from 0.1 mile south of South Bus. 63 to 0.5 mile south of Route F near West Plains

Totals by Job Numbers
-----------------------

	This Estimate	Previous	To Date
J9P3615	<b>Posted Item Pay</b>	\$0.00	\$6,742,166.21
	<b>Gross Item Adjustments</b>	\$0.00	(\$73,362.43)
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$6,668,803.78</b>
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$166,573.64
J9P3617	<b>Posted Item Pay</b>	\$1,540,679.33	\$1,560,341.11
	<b>Gross Item Adjustments</b>	(\$45,554.62)	\$526,553.57
	<b>Gross Item Pay</b>	<b>\$1,495,124.71</b>	<b>\$2,086,894.68</b>
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$51,929.70	\$16,434.70



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 4, 2024

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9P3617, Item 4030003, Project Item Line Number 0600, Material Set 403000396, Material 0403SP095CLG - Superpave 9.5 mm, Des C Low Gyros, Acceptance Action Generic AspHigh is insufficient.	Material is ok.	FERGUJ1	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 4, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
221216-H02	J9P3615		0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$203,210.12	\$203,210.12
			0001	0020	2159903	MISC.MODIFIED SHAPING SLOPES, CLASS III	240.00	0.00	240.00	LF	240.00	\$14.00	\$3,360.00
			0001	0030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	1,105.00	-645.00	460.00	TONS	460.00	\$52.00	\$23,920.00
			0001	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	3,349.00	327.80	3,676.80	TONS	3,676.80	\$92.00	\$338,265.60
			0001	0050	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	2,735.30	-2,735.30	0.00	TONS	0.00	\$99.30	\$0.00
			0001	0060	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	23,047.00	-145.60	22,901.40	TONS	22,901.40	\$100.00	\$2,290,140.00
			0001	0070	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	7,244.00	-289.60	6,954.40	TONS	6,954.40	\$110.00	\$764,984.00
			0001	0080	4071005	TACK COAT	14,586.00	1,171.00	15,757.00	GAL	15,757.00	\$3.15	\$49,634.55
			0001	0085	4071007	TACK COAT - NON-TRACKING	11,875.00	5,022.00	16,897.00	GAL	16,897.00	\$2.75	\$46,466.75
			0001	0090	4091048	EMULSIFIED ASPHALT, SEAL COAT	1,017.00	0.00	1,017.00	GAL	1,017.00	\$6.00	\$6,102.00
			0001	0100	4094011	SEAL COAT AGGREGATE, GRADE B1	2,674.00	0.00	2,674.00	SQYD	2,674.00	\$7.00	\$18,718.00
			0001	0110	4134000	BITUMINOUS FOG SEAL	6,154.00	-1,254.00	4,900.00	GAL	4,900.00	\$3.05	\$14,945.00
			0001	0120	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00
			0001	0130	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	3,468.00	-2,171.30	1,296.70	SQYD	1,296.70	\$205.00	\$265,823.50
			0001	0140	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	367.00	-367.00	0.00	SQYD	0.00	\$12.00	\$0.00
			0001	0150	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	347.00	-347.00	0.00	SQYD	0.00	\$12.00	\$0.00
			0001	0160	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	12,582.00	-7,716.00	4,866.00	LF	4,866.00	\$12.00	\$58,392.00
			0001	0170	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	2,080.00	-780.00	1,300.00	EA	1,300.00	\$12.00	\$15,600.00
			0001	0180	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	820.00	-700.00	120.00	EA	120.00	\$12.00	\$1,440.00
			0001	0190	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	738.00	-621.00	117.00	EA	117.00	\$12.00	\$1,404.00
			0001	0200	6161005	CONSTRUCTION SIGNS	1,112.00	0.00	1,112.00	SQFT	1,112.00	\$5.50	\$6,116.00
			0001	0210	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	6.00	\$60.00	\$360.00
			0001	0220	6161025	CHANNELIZER (TRIM LINE)	550.00	0.00	550.00	EA	550.00	\$18.00	\$9,900.00
			0001	0230	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$110.00	\$1,100.00
			0001	0240	6161033	DIRECTIONAL INDICATOR BARRICADE	40.00	0.00	40.00	EA	40.00	\$20.00	\$800.00
			0001	0250	6161040	FLASHING ARROW PANEL	7.00	-5.00	2.00	EA	2.00	\$250.00	\$500.00
			0001	0260	6161055	SEQUENTIAL FLASHING WARNING LIGHT	40.00	0.00	40.00	EA	40.00	\$50.00	\$2,000.00
			0001	0270	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$7,000.00	\$14,000.00
			0001	0280	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	8.00	\$400.00	\$3,200.00
			0001	0290	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	8.00	-8.00	0.00	EA	0.00	\$2,000.00	\$0.00
			0001	0300	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$771,000.00	\$771,000.00
			0001	0310	6191000	PAVEMENT EDGE TREATMENT	35,978.00	0.00	35,978.00	LF	35,978.00	\$4.60	\$165,498.80
			0001	0320	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	3.00	0.00	3.00	EA	3.00	\$300.00	\$900.00
			0001	0330	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	91,449.00	0.00	91,449.00	LF	91,449.00	\$0.25	\$22,862.25
			0001	0340	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	69,250.00	0.00	69,250.00	LF	69,250.00	\$0.25	\$17,312.50
			0001	0350	6209901	MISC.OPTIONAL TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	1.00	\$20,000.00	\$20,000.00
			0001	0360	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	223,478.00	0.00	223,478.00	SQYD	223,478.00	\$2.75	\$614,564.50
			0001	0370	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	79,124.00	0.00	79,124.00	SQYD	79,124.00	\$3.75	\$296,715.00
			0001	0380	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,130.70	0.00	1,130.70	STA	1,130.70	\$20.90	\$23,631.63
			0003	0400	6252002	UNDERSEALING MATERIAL ASPHALT CEMENT	77,830.00	5,570.00	83,400.00	GAL	83,400.00	\$5.35	\$446,190.00
			0010	0410	6061050	GUARDRAIL TYPE E, 6 FT. POST, 3 FT.-1.5 IN. SPACING	400.00	0.00	400.00	LF	400.00	\$49.00	\$19,600.00
			0010	0420	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,990.00	0.00	1,990.00	LF	1,990.00	\$32.00	\$63,680.00
			0010	0430	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	7.00	0.00	7.00	EA	7.00	\$3,800.00	\$26,600.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 4, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221216-H02	J9P3615	0010	0440	6061080	MGS END ANCHOR	6.00	0.00	6.00	EA	6.00	\$1,400.00	\$8,400.00
		0010	0450	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	2.00	0.00	2.00	EA	2.00	\$4,200.00	\$8,400.00
		0010	0460	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	8.00	0.00	8.00	EA	8.00	\$500.00	\$4,000.00
		0010	0470	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	13.00	0.00	13.00	EA	13.00	\$3,000.00	\$39,000.00
		0040	0480	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	1.00	0.00	1.00	EA	1.00	\$250.00	\$250.00
		0040	0490	9031270A	2 IN. PSST POST - 12 GA.	468.00	0.00	468.00	LF	468.00	\$20.00	\$9,360.00
		0040	0500	9031274	CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.	28.00	0.00	28.00	EA	28.00	\$470.00	\$13,160.00
		0040	0510	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	1.00	0.00	1.00	EA	1.00	\$500.00	\$500.00
		0040	0520	9035069A	SHF-FLAT SHEET FLUORESCENT	233.00	0.00	233.00	SQFT	233.00	\$26.00	\$6,058.00
		0001	5001	4019901	MISC.Crafco Mastic One	0.00	1.00	1.00	LS	1.00	\$5,567.50	\$5,567.50
		0001	5002	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	0.00	7,700.00	7,700.00	LF	7,700.00	\$0.75	\$5,775.00
		0001	5003	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$9,120.86	\$9,120.86
		0001	5004	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	0.00	2,513.00	2,513.00	LF	2,513.00	\$1.05	\$2,638.65
<b>Project J9P3615 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$6,742,166.21</b>
J9P3617	0001	0530	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$70,000.00	\$0.00	
		0540	2072000	LINEAR GRADING CLASS 2	4.10	0.00	4.10	STA	0.00	\$7,000.00	\$0.00	
		0550	2159903	MISC.MODIFIED SHAPING SLOPES CLASS III	6,400.00	0.00	6,400.00	LF	0.00	\$10.00	\$0.00	
		0560	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	400.00	0.00	400.00	SQYD	0.00	\$15.00	\$0.00	
		0570	3105002	GRAVEL (A) OR CRUSHED STONE (B)	1,552.00	0.00	1,552.00	TONS	0.00	\$64.50	\$0.00	
		0580	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	8,021.90	0.00	8,021.90	TONS	6,138.20	\$119.50	\$733,514.90	
		0590	4019905	MISC.OPTIONAL PAVEMENT	400.00	0.00	400.00	SQYD	0.00	\$105.00	\$0.00	
		0600	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	37,059.60	0.00	37,059.60	TONS	15,935.70	\$115.00	\$1,832,605.50	
		0610	4031056	ASPHALT PERFORMANCE TESTING	1.00	0.00	1.00	LS	0.00	\$19,000.00	\$0.00	
		0620	4031058	INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	0.50	\$75,000.00	\$37,500.00	
		0630	4031059	PAVER-MOUNTED THERMAL PROFILES	1.00	0.00	1.00	LS	0.50	\$32,000.00	\$16,000.00	
		0640	4071005	TACK COAT	30,933.00	0.00	30,933.00	GAL	20,368.00	\$3.08	\$62,733.44	
		0650	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00	
		0660	6161005	CONSTRUCTION SIGNS	2,867.00	0.00	2,867.00	SQFT	2,016.00	\$5.50	\$11,088.00	
		0670	6161025	CHANNELIZER (TRIM LINE)	200.00	0.00	200.00	EA	200.00	\$18.00	\$3,600.00	
		0680	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	2.00	\$250.00	\$500.00	
		0690	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$7,000.00	\$14,000.00	
		0700	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	12.00	0.00	12.00	EA	12.00	\$2,000.00	\$24,000.00	
		0710	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$475,000.00	\$237,500.00	
		0720	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	57.00	0.00	57.00	EA	0.00	\$275.00	\$0.00	
		0730	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	247,022.00	0.00	247,022.00	LF	0.00	\$0.18	\$0.00	
		0740	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	162,390.00	0.00	162,390.00	LF	0.00	\$0.25	\$0.00	
		0750	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	12.00	0.00	12.00	LF	0.00	\$10.00	\$0.00	
		0760	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,668.00	0.00	1,668.00	LF	0.00	\$8.00	\$0.00	
		0770	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	37,373.00	0.00	37,373.00	SQYD	36,755.00	\$3.40	\$124,967.00	
		0780	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	10,342.00	0.00	10,342.00	SQYD	428.00	\$4.70	\$2,011.60	
		0790	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	975.00	0.00	975.00	STA	0.00	\$24.50	\$0.00	
		0800	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	1,358.20	0.00	1,358.20	STA	0.00	\$24.55	\$0.00	
		0810	8025006	MULCHING	1.00	0.00	1.00	ACRE	0.00	\$3,000.00	\$0.00	
		0820	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	0.00	\$4,500.00	\$0.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 4, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221216-H02	J9P3617	0001	0830	8061005	ROCK DITCH CHECK	57.00	0.00	57.00	LF	0.00	\$60.00	\$0.00
		0001	0840	8061016	SEDIMENT REMOVAL	3.00	0.00	3.00	CUYD	0.00	\$200.00	\$0.00
		0010	0850	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	21,945.00	0.00	21,945.00	LF	0.00	\$32.00	\$0.00
		0010	0860	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	4.00	0.00	4.00	EA	0.00	\$4,200.00	\$0.00
		0010	0870	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	80.00	0.00	80.00	EA	0.00	\$3,000.00	\$0.00
		0040	0880	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	7.00	0.00	7.00	EA	0.00	\$400.00	\$0.00
		0040	0890	9031272A	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	1.00	0.00	1.00	EA	0.00	\$150.00	\$0.00
		0040	0900	9031280	2.5 IN. PSST POST - 12 GA.	417.00	0.00	417.00	LF	0.00	\$20.00	\$0.00
		0040	0910	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	31.00	0.00	31.00	EA	0.00	\$425.00	\$0.00
		0040	0920	9035069A	SHF-FLAT SHEET FLUORESCENT	304.00	0.00	304.00	SQFT	0.00	\$26.00	\$0.00
		0040	0930	9035071A	STF-STRUCTURAL FLUORESCENT	72.00	0.00	72.00	SQFT	0.00	\$32.00	\$0.00
Project J9P3617 - Total Value Posted to Date as of Report Generated Date											\$3,101,020.44	
221216-H02 Overall - Total Value Posted to Date as of Report Generated Date											\$9,843,186.65	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 4, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J9P3617

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0580	4011209	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	4/22/24	4/23/24	663.90	TONS	Rte 63 NB and SB Shoulder	320.586		321.352		
			4/23/24	4/30/24	233.50	TONS	Rte 63	320.586		321.761		
			4/24/24	4/30/24	253.40	TONS	Rte 63	321.761		323.891		
			4/29/24	4/30/24	151.90	TONS	Rte 63	323.875		323.573		
			4/30/24	5/1/24	557.70	TONS	NB and SB Shoulders	325.670		327.475		
			5/1/24	5/2/24	198.10	TONS	Rte 63	327.378		325.630		
0600	4030003	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	4/16/24	4/22/24	1,426.10	TONS	Rte 63 NBL	326.767		325.228		
			4/17/24	4/22/24	1,950.00	TONS	Rte 63 NBL	325.228		323.233		
			4/18/24	4/22/24	1,815.50	TONS	Rte 63 NBL	323.233		321.285		
			4/19/24	4/22/24	1,725.50	TONS	Rte 63 NB and Passing/Turn Lane	323.174		320.586		
			4/20/24	4/22/24	1,942.10	TONS	Rte 63 SB Driving and Passing Lanes	323.734		321.761		
			4/22/24	4/23/24	867.90	TONS	Rte 63 SB Driving Lane	321.761		320.586		
			5/1/24	5/2/24	0.25	LS	Rte 63					
0620	4031058	INTELLIGENT COMPACTION	5/1/24	5/2/24	0.25	LS	Rte 63					
0630	4031059	PAVER-MOUNTED THERMAL PROFILES	5/1/24	5/2/24	0.25	LS	Rte 63					
0640	4071005	TACK COAT	4/16/24	4/22/24	1,084.00	GAL	Rte 63 NBL	326.767		325.228		
			4/17/24	4/22/24	1,379.00	GAL	Rte 63 NBL	325.228		323.233		
			4/18/24	4/22/24	1,379.00	GAL	Rte 63 NBL	323.233		321.285		
			4/19/24	4/22/24	1,355.00	GAL	Rte 63 NB and Passing/Turn Lanes	323.174		320.586		
			4/20/24	4/22/24	1,650.00	GAL	Rte 63 SB Driving and Passing Lanes	323.734		321.761		
			4/22/24	4/23/24	1,429.00	GAL	Rte 63	321.761		320.586		
			4/23/24	4/30/24	246.00	GAL	Rte 63	320.586		321.761		
			4/24/24	4/30/24	493.00	GAL	Rte 63	321.761		323.891		
			4/29/24	4/30/24	123.00	GAL	Rte 63	323.875		323.573		
			4/30/24	5/1/24	591.00	GAL	NB and SB Shoulders	325.670		327.475		
			5/1/24	5/2/24	197.00	GAL	Rte 63	327.378		325.630		
0710	6181000	MOBILIZATION	5/1/24	5/2/24	0.25	LS	Rte 63					

**The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9P3615	0200	March 30, 2023	602	W04-1aL 48x48 16.00 MERGE (ARROW SYMBOL)			Various	2.00	16.00			32.00
				W04-1aR 48x48 16.00 MERGE (ARROW SYMBOL)			Various	2.00	16.00		32.00	
				R1-2 48 TRI 6.93 YIELD			Various	2.00	6.93		13.86	
				W03-2 48x48 16.00 YIELD AHEAD (SYMBOL)	1	1	Various	2.00	16.00		32.00	
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)			Various	8.00	6.00		48.00	
				CONST-3A 60x48 20.00 FINE SIGN			Various	4.00	20.00		80.00	
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE			Various	4.00	12.00		48.00	
				R4-1 36x48 12.00 DO NOT PASS			Various	4.00	12.00		48.00	
				R2-1 36x48 12.00 SPEED LIMIT XX			Various	4.00	12.00		48.00	
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES			Various	4.00	10.00		40.00	
				CONST-7 72x36 18.00 RATE OUR WORK ZONE			Various	2.00	18.00		36.00	
				W020-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED			Various	2.00	16.00		32.00	
				W020-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD			Various	2.00	16.00		32.00	
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD			Various	2.00	16.00		32.00	
				W05-1 48x48 16.00 ROAD/BRIDGE/RAMP NARROWS			Various	2.00	16.00		32.00	
				GO20-2 48x24 8.00 END ROAD WORK			Various	2.00	8.00		16.00	
				<b>0200 - Total</b>								
J9P3617	0660	March 6, 2024	2016	W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)				8.00	5.00			40.00
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)				8.00	6.00		48.00	
				R2-1 36x48 12.00 SPEED LIMIT XX				8.00	12.00		96.00	
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD				9.00	16.00		144.00	
				W08-15 48x48 16.00 GROOVED PAVEMENT				8.00	16.00		128.00	
				W08-1 48x48 16.00 BUMP				8.00	16.00		128.00	
				W03-4 8x48 16.00 BE PREPARED TO STOP				5.00	16.00		80.00	
				W020-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED				4.00	16.00		64.00	
				W020-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD				4.00	16.00		64.00	
				W020-4 48x48 16.00 ONE LANE ROAD AHEAD				4.00	16.00		64.00	
				W03-5 48x48 16.00 SPEED LIMIT XX AHEAD (SYMBOL)				4.00	16.00		64.00	
				R4-1 36x48 12.00 DO NOT PASS				4.00	12.00		48.00	
				W08-11 48x48 16.00 UNEVEN LANES				30.00	16.00		480.00	
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE				2.00	12.00		24.00	





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 4, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9P3617	0660	March 6, 2024	2016	GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES				2.00	10.00			20.00
				CONST-7 48x24 8.00 RATE OUR WORK ZONE				2.00	8.00			16.00
				GO20-2 48x24 8.00 END ROAD WORK				2.00	8.00			16.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS				9.00	16.00			144.00
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR				10.00	8.75			87.50
				GO20-4 36x18 4.50 PILOT CAR FOLLOW ME				1.00	4.50			4.50
				WO8-12 48x48 16.00 NO CENTER LINE				16.00	16.00			256.00
<b>0660 - Total</b>												<b>2016</b>



## Line Item Adjustments by Estimate

Contract ID: 221216-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9P3615	0020	MISC. SHAPING SLOPES	Material		5	May 16, 2023	SYSTEM	\$3,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user voyleb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					5	May 16, 2023	SYSTEM	(\$3,360.00)						
<b>- Total</b>								<b>\$0.00</b>						
<b>Material - Total</b>								<b>\$0.00</b>						
<b>0020 - Total</b>								<b>\$0.00</b>						
J9P3615	0040	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	3	Apr 17, 2023	voyleb1	(\$401.86)	Line No.: 0040 Quantity: 656.1 Tons Virgin AC: 4.9% Mix ID No.: BP1 22-18					
					5	May 16, 2023	voyleb1	(\$807.21)	Line No.: 0040 Quantity: 1,317.9 tons Virgin AC: 4.9% Mix ID No.: BP1 22-18					
					6	Jun 2, 2023	voyleb1	(\$25.85)	Line No.: 0040 Quantity: 42.2 Tons Virgin AC %: 4.9% Mix ID No.: BP1 22-18					
					7	Jun 15, 2023	voyleb1	(\$99.65)	Line No.: 0040 Quantity: 162.7 tons Virgin AC: 4.9% Mix ID No.: BP1 22-18A					
					11	Aug 16, 2023	FERGUJ1	(\$823.85)	1497.9 tons					
					<b>ACAD - Total</b>								<b>(\$2,158.42)</b>	
					<b>Other Item Adjustment - Total</b>								<b>(\$2,158.42)</b>	
					Overrun	Overrun				11	Aug 16, 2023	SYSTEM	(\$30,212.01)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										15	Nov 1, 2023	SYSTEM	\$30,212.01	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '92.16599 - 92.00000, 'is applied (if non-zero).
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					Price FUEL					3	Apr 17, 2023	SYSTEM	(\$653.48)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										5	May 16, 2023	SYSTEM	(\$1,706.41)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										6	Jun 2, 2023	SYSTEM	(\$54.64)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										7	Jun 15, 2023	SYSTEM	(\$237.67)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
11	Aug 16, 2023	SYSTEM	\$248.65	Reference Item Price Adjustment Index Adjustment Type applied is FUEL										
<b>- Total</b>								<b>(\$2,403.55)</b>						
<b>Price FUEL - Total</b>								<b>(\$2,403.55)</b>						
<b>0040 - Total</b>								<b>(\$4,561.97)</b>						
J9P3615	0060	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	Other Item Adjustment	ACAD	8	Jul 2, 2023	voyleb1	(\$332.97)	Line No.: 0060 Quantity: 522.3 Tons Virgin AC: 5.1% Mix ID: SP095 23-85					
					9	Jul 17, 2023	FERGUJ1	(\$3,220.20)	5051.3 tons					
					10	Aug 1, 2023	FERGUJ1	(\$9,320.89)	14621.0 tons 5.1% AC					
					11	Aug 16, 2023	FERGUJ1	(\$1,725.59)	2706.80 tons					
					<b>ACAD - Total</b>								<b>(\$14,599.65)</b>	
					<b>Other Item Adjustment - Total</b>								<b>(\$14,599.65)</b>	
					Price FUEL					8	Jul 2, 2023	SYSTEM	(\$762.98)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										9	Jul 17, 2023	SYSTEM	(\$8,720.55)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL



## Line Item Adjustments by Estimate

May 4, 2024

Contract ID: 221216-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9P3615	0060	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	Price FUEL		10	Aug 1, 2023	SYSTEM	(\$25,241.69)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					11	Aug 16, 2023	SYSTEM	\$449.34	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
								<b>- Total</b>	<b>(\$34,275.88)</b>					
								<b>Price FUEL - Total</b>	<b>(\$34,275.88)</b>					
<b>0060 - Total</b>								<b>(\$48,875.53)</b>						
J9P3615	0070	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1	Other Item Adjustment	ACAD	3	Apr 17, 2023	voyleb1	(\$539.25)	Line No.: 0070 Quantity: 880.4 Tons Virgin AC: 4.9% Mix ID No.: SP125 23-50					
					4	May 2, 2023	voyleb1	(\$704.19)	Quantity: 1,149.70 Tons Virgin AC%: 4.9% Mix ID No.: SP125 23-50					
					5	May 16, 2023	voyleb1	(\$1,263.10)	Line No.: 0070 Quantity: 2,062.2 tons Virgin AC: 4.9% Mix ID No.: SP125 23-50					
					6	Jun 2, 2023	voyleb1	(\$1,355.16)	Line No.: 0070 Quantity: 2,212.5 Tons Virgin AC %: 4.9% Mix ID No.: SP125 23-50					
					7	Jun 15, 2023	voyleb1	(\$397.88)	Line No.: 0070 Quantity: 649.6 tons Virgin AC: 4.9% Mix ID No.: SP125 23-50					
													<b>ACAD - Total</b>	<b>(\$4,259.58)</b>
													<b>Other Item Adjustment - Total</b>	<b>(\$4,259.58)</b>
					J9P3615	0070	TACK COAT	Price FUEL		3	Apr 17, 2023	SYSTEM	(\$876.88)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										4	May 2, 2023	SYSTEM	(\$1,145.10)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										5	May 16, 2023	SYSTEM	(\$2,670.14)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
6	Jun 2, 2023	SYSTEM	(\$2,864.74)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL										
7	Jun 15, 2023	SYSTEM	(\$948.94)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL										
										<b>- Total</b>	<b>(\$8,505.80)</b>			
								<b>Price FUEL - Total</b>	<b>(\$8,505.80)</b>					
<b>0070 - Total</b>								<b>(\$12,765.38)</b>						
J9P3615	0080	TACK COAT	Material		10	Aug 1, 2023	SYSTEM	\$35,576.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user ferguson overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					10	Aug 1, 2023	SYSTEM	(\$35,576.10)						
													<b>- Total</b>	<b>\$0.00</b>
													<b>Material - Total</b>	<b>\$0.00</b>
					J9P3615	0080	TACK COAT - NON-TRACKING	Overrun	Overrun	11	Aug 16, 2023	SYSTEM	(\$4,476.15)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.15000 - 3.15000', 'is applied (if non-zero).
15	Nov 1, 2023	SYSTEM	\$4,476.15											
										<b>Overrun - Total</b>	<b>\$0.00</b>			
								<b>Overrun - Total</b>	<b>\$0.00</b>					
<b>0080 - Total</b>								<b>\$0.00</b>						
J9P3615	0085	TACK COAT - NON-TRACKING	Overrun	Overrun	9	Jul 17, 2023	SYSTEM	(\$8,635.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.75000 - 2.75000', 'is applied (if non-zero).					
					10	Aug 1, 2023	SYSTEM	(\$5,175.50)						
					15	Nov 1, 2023	SYSTEM	\$13,810.50						
													<b>Overrun - Total</b>	<b>\$0.00</b>



## Line Item Adjustments by Estimate

May 4, 2024

Contract ID: 221216-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9P3615	0085	TACK COAT - NON-TRACKING	Overrun - Total						\$0.00			
	0085 - Total								\$0.00			
	0090	EMULSIFIED ASPHALT, SEAL COAT	Other Item Adjustment	SUBI	8	Jul 2, 2023	voyleb1		(\$3,051.00)	Material was installed but was rejected due to unsatisfactory field results. This adjustment removes 50% of the contract price for this line item.		
					9	Jul 17, 2023	FERGUJ1		\$3,051.00	Substandard material was replaced satisfactorily. This credits back the amount withheld in previous estimate period.		
					SUBI - Total						\$0.00	
					Other Item Adjustment - Total						\$0.00	
	0090 - Total								\$0.00			
	0100	SEAL COAT AGGREGATE, GRADE B1	Other Item Adjustment	SUBI	8	Jul 2, 2023	voyleb1		(\$9,359.00)	Material was installed but was rejected due to unsatisfactory field results. This adjustment removes 50% of the contract price for this line item.		
					9	Jul 17, 2023	FERGUJ1		\$9,359.00	Substandard material was replaced satisfactorily. This credits back the amount withheld in previous estimate period.		
					SUBI - Total						\$0.00	
					Other Item Adjustment - Total						\$0.00	
	0100 - Total								\$0.00			
	0110	BITUMINOUS FOG SEAL	Material		11	Aug 16, 2023	SYSTEM		\$14,945.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user ferguj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					11	Aug 16, 2023	SYSTEM		(\$14,945.00)			
				- Total						\$0.00		
				Material - Total						\$0.00		
	0110 - Total								\$0.00			
	0130	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		3	Apr 17, 2023	SYSTEM		\$19,557.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user voyleb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					3	Apr 17, 2023	SYSTEM		(\$19,557.00)			
					4	May 2, 2023	SYSTEM		\$33,497.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user voyleb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					4	May 2, 2023	SYSTEM		(\$33,497.00)			
					5	May 16, 2023	SYSTEM		\$110,925.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user voyleb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					5	May 16, 2023	SYSTEM		(\$110,925.50)			
					6	Jun 2, 2023	SYSTEM		\$110,925.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user voyleb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					6	Jun 2, 2023	SYSTEM		(\$110,925.50)			
					7	Jun 15, 2023	SYSTEM		\$110,925.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user voyleb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					7	Jun 15, 2023	SYSTEM		(\$110,925.50)			
				8	Jul 2, 2023	SYSTEM		\$110,925.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user voyleb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				8	Jul 2, 2023	SYSTEM		(\$110,925.50)				
				9	Jul 17, 2023	SYSTEM		\$110,925.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user ferguj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				9	Jul 17, 2023	SYSTEM		(\$110,925.50)				
- Total								\$0.00				
Material - Total							\$0.00					
0130 - Total								\$0.00				



## Line Item Adjustments by Estimate

Contract ID: 221216-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9P3615	0170	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		3	Apr 17, 2023	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user voyleb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					3	Apr 17, 2023	SYSTEM	(\$1,200.00)			
					4	May 2, 2023	SYSTEM	\$2,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user voyleb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					4	May 2, 2023	SYSTEM	(\$2,160.00)			
					<b>- Total</b>						\$0.00
	<b>Material - Total</b>						\$0.00				
	<b>0170 - Total</b>						\$0.00				
	0180	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material		4	May 2, 2023	SYSTEM	\$120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user voyleb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					4	May 2, 2023	SYSTEM	(\$120.00)			
					<b>- Total</b>						\$0.00
	<b>Material - Total</b>						\$0.00				
	<b>0180 - Total</b>						\$0.00				
	0190	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	Material		4	May 2, 2023	SYSTEM	\$96.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user voyleb1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					4	May 2, 2023	SYSTEM	(\$96.00)			
					<b>- Total</b>						\$0.00
<b>Material - Total</b>						\$0.00					
<b>0190 - Total</b>						\$0.00					
0310	PAVEMENT EDGE TREATMENT	Material		3	Apr 17, 2023	SYSTEM	\$25,626.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user voyleb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				3	Apr 17, 2023	SYSTEM	(\$25,626.60)				
				4	May 2, 2023	SYSTEM	\$25,626.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user voyleb1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
				4	May 2, 2023	SYSTEM	(\$25,626.60)				
				5	May 16, 2023	SYSTEM	\$75,486.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user voyleb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				5	May 16, 2023	SYSTEM	(\$75,486.00)				
				<b>- Total</b>						\$0.00	
<b>Material - Total</b>						\$0.00					
<b>0310 - Total</b>						\$0.00					
0330	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	PPPS	12	Sep 5, 2023	FERGUJ1	(\$4,572.00)	Adjustment pending completion of retro-reflectivity testing.			
				13	Oct 2, 2023	FERGUJ1	\$4,572.00	Credit for partial payment during period of pending retro-reflectivity results.			
				<b>PPPS - Total</b>						\$0.00	
				REFL	13	Oct 2, 2023	FERGUJ1	\$1,068.92	Retro-reflectivity adjustment		
				<b>REFL - Total</b>						\$1,068.92	
<b>Other Item Adjustment - Total</b>						\$1,068.92					
<b>0330 - Total</b>						\$1,068.92					
0340	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	PPPS	12	Sep 5, 2023	FERGUJ1	(\$3,462.00)	Adjustment pending completion of retro-reflectivity testing.			
				13	Oct 2, 2023	FERGUJ1	\$3,462.00	Credit for partial payment during period of pending retro-reflectivity results.			
				<b>PPPS - Total</b>						\$0.00	



## Line Item Adjustments by Estimate

May 4, 2024

Contract ID: 221216-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9P3615	0340	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	13	Oct 2, 2023	FERGUJ1	\$799.58	Retro-reflectivity adjustment			
				REFL - Total				\$799.58				
				Other Item Adjustment - Total				\$799.58				
	0340 - Total								\$799.58			
	0400	UNDERSEALING MATERIAL ASPHALT CEMENT	Material		1	Mar 16, 2023	SYSTEM	\$112,537.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user voyleb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					1	Mar 16, 2023	SYSTEM	(\$112,537.25)				
				- Total				\$0.00				
			Material - Total				\$0.00					
			Other Item Adjustment	ACAD	2	Apr 3, 2023	voyleb1	(\$6,751.01)	Line No. : 0400 Quantity: 62,365 gallons Adjustment: -\$6,751.01			
				ACAD - Total				(\$6,751.01)				
				UNDR	1	Mar 16, 2023	voyleb1	(\$2,277.04)		Line No.: 0400 Quantity: 21,035 Gallons Amount: -\$2,277.04		
			UNDR - Total				(\$2,277.04)					
			Other Item Adjustment - Total				(\$9,028.05)					
			Overrun	Overrun	2	Apr 3, 2023	SYSTEM	(\$29,799.50)				
					6	Jun 2, 2023	SYSTEM	\$29,799.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '5.35000 - 5.35000,' is applied (if non-zero).			
					Overrun - Total					\$0.00		
			Overrun - Total				\$0.00					
			0400 - Total								(\$9,028.05)	
			0410	GUARDRAIL TYPE E, 6 FT. POST, 3 FT.-1.5	Construction Stockpile		5	May 16, 2023	SYSTEM	(\$12,000.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total					(\$12,000.00)						
	Construction Stockpile - Total				(\$12,000.00)							
	Construction Stockpile No Transaction Type				1	Mar 16, 2023	SYSTEM	\$12,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total				\$12,000.00						
	Construction Stockpile No Transaction Type - Total				\$12,000.00							
	0410 - Total								\$0.00			
	0420	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		5	May 16, 2023	SYSTEM	(\$36,994.10)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				(\$36,994.10)				
			Construction Stockpile - Total				(\$36,994.10)					
			Construction Stockpile No Transaction Type		1	Mar 16, 2023	SYSTEM	\$36,994.10	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				\$36,994.10				
Construction Stockpile No Transaction Type - Total				\$36,994.10								
0420 - Total								\$0.00				
0430	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		5	May 16, 2023	SYSTEM	(\$14,875.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total				(\$14,875.00)					
		Construction Stockpile - Total				(\$14,875.00)						
		Construction Stockpile No Transaction Type		1	Mar 16, 2023	SYSTEM	\$14,875.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total				\$14,875.00					
Construction Stockpile No Transaction Type - Total				\$14,875.00								
0430 - Total								\$0.00				
0440	MGS END ANCHOR	Construction Stockpile		5	May 16, 2023	SYSTEM	(\$4,920.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				



## Line Item Adjustments by Estimate

May 4, 2024

Contract ID: 221216-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9P3615	0440	MGS END ANCHOR	Construction Stockpile	- Total				(\$4,920.00)			
			Construction Stockpile - Total							(\$4,920.00)	
			Construction Stockpile No Transaction Type		1	Mar 16, 2023	SYSTEM	\$4,920.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$4,920.00	
			Construction Stockpile No Transaction Type - Total							\$4,920.00	
			0440 - Total							\$0.00	
J9P3615	0450	MGS BR APP TRANSITION (THRIE-BEAM BRIDGE)	Construction Stockpile	- Total	5	May 16, 2023	SYSTEM	(\$4,500.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			Construction Stockpile - Total							(\$4,500.00)	
			Construction Stockpile No Transaction Type		1	Mar 16, 2023	SYSTEM	\$4,500.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$4,500.00	
			Construction Stockpile No Transaction Type - Total							\$4,500.00	
			0450 - Total							\$0.00	
J9P3615	0460	ASYMMETRICAL TRNS. SEC., 6.5 FT. POSTS	Construction Stockpile	- Total	5	May 16, 2023	SYSTEM	(\$1,744.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			Construction Stockpile - Total							(\$1,744.00)	
			Construction Stockpile No Transaction Type		1	Mar 16, 2023	SYSTEM	\$1,744.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$1,744.00	
			Construction Stockpile No Transaction Type - Total							\$1,744.00	
			0460 - Total							\$0.00	
J9P3615	0470	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile	- Total	5	May 16, 2023	SYSTEM	(\$24,375.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			Construction Stockpile - Total							(\$24,375.00)	
			Construction Stockpile No Transaction Type		1	Mar 16, 2023	SYSTEM	\$24,375.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$24,375.00	
			Construction Stockpile No Transaction Type - Total							\$24,375.00	
			0470 - Total							\$0.00	
J9P3615	0480	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material		11	Aug 16, 2023	SYSTEM	\$250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user ferguj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					11	Aug 16, 2023	SYSTEM	(\$250.00)			
			- Total							\$0.00	
			Material - Total							\$0.00	
0480 - Total							\$0.00				
J9P3615	0490	2 IN. PSST POST - 12 GA.	Material		11	Aug 16, 2023	SYSTEM	\$9,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user ferguj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					11	Aug 16, 2023	SYSTEM	(\$9,360.00)			
			- Total							\$0.00	
			Material - Total							\$0.00	
0490 - Total							\$0.00				
J9P3615	0500	CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.	Material		11	Aug 16, 2023	SYSTEM	\$13,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user ferguj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					11	Aug 16, 2023	SYSTEM	(\$13,160.00)			
			- Total							\$0.00	



## Line Item Adjustments by Estimate

May 4, 2024

Contract ID: 221216-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J9P3615	0500	CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.	Material - Total						\$0.00				
			0500 - Total						\$0.00				
	0510	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	Material		11	Aug 16, 2023	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user ferguj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					11	Aug 16, 2023	SYSTEM	(\$500.00)					
					- Total			\$0.00					
	Material - Total						\$0.00						
	0510 - Total						\$0.00						
	0520	SHF-FLAT SHEET FLUORESCENT	Material		11	Aug 16, 2023	SYSTEM	\$6,058.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user ferguj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					11	Aug 16, 2023	SYSTEM	(\$6,058.00)					
					- Total			\$0.00					
	Material - Total						\$0.00						
	0520 - Total						\$0.00						
	5004	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		15	Nov 2, 2023	SYSTEM	\$2,638.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user ferguj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					15	Nov 1, 2023	SYSTEM	(\$2,638.65)					
					- Total			\$0.00					
Material - Total						\$0.00							
5004 - Total						\$0.00							
J9P3615 - Total								(\$73,362.43)					
J9P3617	0580	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	17	Mar 18, 2024	FERGUJ1	(\$1,521.57)					
					18	Apr 2, 2024	FERGUJ1	(\$977.24)					
					20	May 2, 2024	FERGUJ1	(\$1,260.83)					
					ACAD - Total			(\$3,759.64)					
					Other Item Adjustment - Total						(\$3,759.64)		
					Price FUEL					17	Mar 18, 2024	SYSTEM	(\$8,148.57)
	18	Apr 2, 2024	SYSTEM	(\$5,233.49)						Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
	20	May 2, 2024	SYSTEM	(\$6,547.18)						Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
	- Total			(\$19,929.24)									
	Price FUEL - Total										(\$19,929.24)		
	0580 - Total										(\$23,688.88)		
	0600	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	Material		20	May 2, 2024	SYSTEM	\$452,605.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user ferguj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
20					May 2, 2024	SYSTEM	(\$452,605.50)						
- Total						\$0.00							
Material - Total						\$0.00							
Other Item Adjustment					ACAD	18	Apr 2, 2024	FERGUJ1		(\$3,024.00)			
	19	Apr 16, 2024	FERGUJ1	(\$1,322.02)									
	20	May 2, 2024	FERGUJ1	(\$6,808.97)									
ACAD - Total						(\$11,154.99)							





## Line Item Adjustments by Estimate

May 4, 2024

Contract ID: 221216-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9P3617	0600	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	<b>Other Item Adjustment - Total</b>						<b>(\$11,154.99)</b>			
			Price FUEL		18	Apr 2, 2024	SYSTEM	(\$14,170.29)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					19	Apr 16, 2024	SYSTEM	(\$6,006.80)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					20	May 2, 2024	SYSTEM	(\$30,937.64)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				<b>- Total</b>						<b>(\$51,114.73)</b>		
				<b>Price FUEL - Total</b>						<b>(\$51,114.73)</b>		
			<b>0600 - Total</b>								<b>(\$62,269.72)</b>	
			0850	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile No Transaction Type		1	Mar 16, 2023	SYSTEM	\$239,067.40	Payment Estimate Item Adjustment generated Stockpile Transaction	
							2	Apr 3, 2023	SYSTEM	\$168,890.15	Payment Estimate Item Adjustment generated Stockpile Transaction	
							<b>- Total</b>					
		<b>Construction Stockpile No Transaction Type - Total</b>						<b>\$407,957.55</b>				
	<b>0850 - Total</b>								<b>\$407,957.55</b>			
	0860	MGS BR APP TRANSITION (THRIE-BEAM BRIDGE)	Construction Stockpile No Transaction Type		1	Mar 16, 2023	SYSTEM	\$9,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
					<b>- Total</b>						<b>\$9,000.00</b>	
					<b>Construction Stockpile No Transaction Type - Total</b>						<b>\$9,000.00</b>	
	<b>0860 - Total</b>								<b>\$9,000.00</b>			
	0870	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile No Transaction Type		1	Mar 16, 2023	SYSTEM	\$150,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
					<b>- Total</b>						<b>\$150,000.00</b>	
					<b>Construction Stockpile No Transaction Type - Total</b>						<b>\$150,000.00</b>	
	<b>0870 - Total</b>								<b>\$150,000.00</b>			
<b>J9P3617 - Total</b>								<b>\$480,998.95</b>				
<b>Overall - Total</b>								<b>\$407,636.52</b>				



## Contract Adjustments for Contract - 221216-H02

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
5	J9P3615	Other Contract Adjustment	SPAD	(\$34,875.15)	49.85013131	May 16, 2023	voyleb1	Line No.: 0070 Unit Price: \$110 Quantity: 3,000 tons Mix ID: SP125 23-50
	J9P3617	Other Contract Adjustment	SPAD	(\$35,084.85)	50.14986869	May 16, 2023	voyleb1	Line No.: 0070 Unit Price: \$110 Quantity: 3,000 tons Mix ID: SP125 23-50
<b>5 - Total</b>					<b>(\$69,960.00)</b>			
8	J9P3615	Other Contract Adjustment	SPAD	\$9,563.40	49.96734479	Jul 2, 2023	voyleb1	Line No.: 0070 Unit Price: \$110 Quantity: 3,954.4
	J9P3617	Other Contract Adjustment	SPAD	\$9,575.90	50.03265521	Jul 2, 2023	voyleb1	Line No.: 0070 Unit Price: \$110 Quantity: 3,954.4
<b>8 - Total</b>					<b>\$19,139.30</b>			
10	J9P3615	Other Contract Adjustment	SPAD	\$7,200.00	100	Aug 1, 2023	FERGUJ1	Lot 1 Pay Factor 3000.0 tons SP095
		Other Contract Adjustment	SPAD	\$12,000.00	100	Aug 1, 2023	FERGUJ1	Lot 2 Payfactor 3000.0 tons SP095
<b>10 - Total</b>					<b>\$19,200.00</b>			
11	J9P3615	Other Contract Adjustment	SPAD	\$900.00	100	Aug 16, 2023	FERGUJ1	Lot 3 Pay Factor 3000.0 tons SP095
		Other Contract Adjustment	SPAD	\$14,100.00	100	Aug 16, 2023	FERGUJ1	Lot 4 Pay Factor 3000.0 tons SP095
		Other Contract Adjustment	SPAD	\$14,700.00	100	Aug 16, 2023	FERGUJ1	Lot 5 Pay factor 3000.0 tons SP095
		Other Contract Adjustment	SPAD	\$15,000.00	100	Aug 16, 2023	FERGUJ1	Lot 6 Pay Factor 3000.0 tons SP095
<b>11 - Total</b>					<b>\$44,700.00</b>			
12	J9P3615	Other Contract Adjustment	SPAD	\$15,684.48	100	Sep 5, 2023	FERGUJ1	Lot 7 Pay Factor 4901.4 tons SP095
		Other Contract Adjustment	TSR	\$30,000.00	100	Sep 5, 2023	FERGUJ1	TSR 1 10000.0 tons Lot 1 - 4A SP095
		Other Contract Adjustment	TSR	\$30,000.00	100	Sep 5, 2023	FERGUJ1	TSR 2 10000.0 tons Lot 4B - 7B SP095
<b>12 - Total</b>					<b>\$75,684.48</b>			
14	J9P3615	Other Contract Adjustment	TSR	\$8,704.20	100	Oct 16, 2023	FERGUJ1	TSR Adjustment for 2901.4 tons SP095
<b>14 - Total</b>					<b>\$8,704.20</b>			
16	J9P3615	Other Contract Adjustment	ABIR	\$69,105.66	100	Nov 15, 2023	FERGUJ1	J9P3615 Rte 60 WBL
<b>16 - Total</b>					<b>\$69,105.66</b>			
17	J9P3615	Other Contract Adjustment	SPAD	\$34,875.15	49.85013131	Mar 18, 2024	FERGUJ1	This removes the superpave adjustment made on Estimate 5 due to incorrect project distribution percentages. This adjustment will be reapplied with correct project distribution.
		Other Contract Adjustment	SPAD	(\$69,960.00)	100	Mar 18, 2024	FERGUJ1	Corrected project distribution for Superpave Adjustment. For details see Est. 0005.
		Other Contract Adjustment	SPAD	(\$9,563.40)	49.96734479	Mar 18, 2024	FERGUJ1	This removes the superpave adjustment made on Estimate 8 due to incorrect project distribution percentages. This adjustment will be reapplied with correct project distribution.
		Other Contract Adjustment	SPAD	\$19,139.30	100	Mar 18, 2024	FERGUJ1	Corrected project distribution for Superpave Adjustment. For details see Est. 0008.
	J9P3617	Other Contract Adjustment	SPAD	\$35,084.85	50.14986869	Mar 18, 2024	FERGUJ1	This removes the superpave adjustment made on Estimate 5 due to incorrect project distribution percentages. This adjustment will be reapplied with correct project distribution.



## Contract Adjustments for Contract - 221216-H02

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
17	J9P3617	Other Contract Adjustment	SPAD	(\$9,575.90)	50.03265521	Mar 18, 2024	FERGUJ1	This removes the superpave adjustment made on Estimate 8 due to incorrect project distribution percentages. This adjustment will be reapplied with correct project distribution.
<b>17 - Total</b>					<b>\$0.00</b>			
19	J9P3617	Other Contract Adjustment	SPAD	\$16,215.00	100	Apr 16, 2024	FERGUJ1	Line 0600 - SP095 Lot 1 - 3000 tons
		Other Contract Adjustment	AICA	\$569.70	100	Apr 16, 2024	FERGUJ1	3/28/24 through 4/1/24
		Other Contract Adjustment	AIRA	(\$350.00)	100	Apr 16, 2024	FERGUJ1	3/28/24 through 4/1/24
<b>19 - Total</b>					<b>\$16,434.70</b>			
20	J9P3617	Other Contract Adjustment	AICA	\$437.70	100	May 2, 2024	FERGUJ1	4/12/24 through 4/22/24
		Other Contract Adjustment	AIRA	\$777.00	100	May 2, 2024	FERGUJ1	4/12/24 through 4/22/24
		Other Contract Adjustment	SPAD	\$16,215.00	100	May 2, 2024	FERGUJ1	Line 0600 - SP095 Lot 2 - 3000 tons
		Other Contract Adjustment	SPAD	\$17,250.00	100	May 2, 2024	FERGUJ1	Line 0600 - SP095 Lot 3 - 3000 tons
		Other Contract Adjustment	SPAD	\$17,250.00	100	May 2, 2024	FERGUJ1	Line 0600 - SP095 Lot 4 - 3000 tons
<b>20 - Total</b>					<b>\$51,929.70</b>			
<b>Overall - Total</b>					<b>\$234,938.04</b>			