



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on June 6, 2023

Pay Estimate Created Date: June 2, 2023

<b>Progress Estimate Number</b> 3	<b>Contract ID</b> 230120-C04 <b>Prime Contractor</b> E & C Bridge, LLC	<b>Pay Period Start</b> May 2, 2023 <b>Pay Period End</b> June 1, 2023	<b>Original Contract Amount</b> \$2,215,680.45 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$2,215,680.45
--------------------------------------	--	---	--

Approval Date		By User
June 2, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	grimec
June 2, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	rileyr1
June 5, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2023	December 1, 2023		3.52%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 8, 2023	February 8, 2023	
Letting Date	January 20, 2023	January 20, 2023	
Notice to Proceed Date	March 6, 2023	March 6, 2023	
Open to Traffic Date			
Work Began Date	May 30, 2023	May 30, 2023	

Contract Total Pay For Estimate No. 3				
	This Estimate	Previous	To Date	
230120-C04				
Total Posted Items Pay	\$64,872.00	\$13,132.00	\$78,004.00	
Gross Item Adjustments	\$0.00	\$23,982.50	\$23,982.50	
Incentive	\$0.00	\$0.00	\$0.00	
Disincentive	\$0.00	\$0.00	\$0.00	
Liquidated Damage	\$0.00	\$0.00	\$0.00	
Other Contract Adjustments	\$0.00	\$0.00	\$0.00	
		\$37,114.50	\$101,986.50	
<b>Contract Total Payable This Estimate:</b>	<b>\$64,872.00</b>			

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J3P3164	0110	6161005	CONSTRUCTION SIGNS	SQFT	\$7.000	1,146	\$8,022.00
	0120	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$45.000	4	\$180.00
	0140	6161025	CHANNELIZER (TRIM LINE)	EA	\$22.000	10	\$220.00
	0150	6161030	TYPE III MOVEABLE BARRICADE	EA	\$145.000	10	\$1,450.00
	0170	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$3,500.000	2	\$7,000.00
	0360	2160500	REMOVAL OF BRIDGES	LS	\$48,000.000	1	\$48,000.00
<b>Project J3P3164 - Total</b>							<b>\$64,872.00</b>
<b>Overall - Total</b>							<b>\$64,872.00</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on June 6, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J3P3164	FAF 52-2(8)	Bridge replacement	52	PETTIS	over South Flat Creek 0.1 mile east of Bennet Road and 1 mile west of Route E near Ionia
J3S3154	FAS S303(10)	Bridge replacement	127	PETTIS	over Basin Fork Creek 0.6 mile south of Dove Road and 0.7 mile north of Chaney Road near Green Ridge

Totals by Job Numbers

Job Number	Item	This Estimate	Previous	To Date
J3P3164	Posted Item Pay	\$64,872.00	\$13,132.00	\$78,004.00
	Gross Item Adjustments	\$0.00	\$11,991.25	\$11,991.25
	<b>Gross Item Pay</b>	<b>\$64,872.00</b>	<b>\$25,123.25</b>	<b>\$89,995.25</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J3S3154	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$11,991.25	\$11,991.25
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$11,991.25</b>	<b>\$11,991.25</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on June 6, 2023

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 6, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230120-C04	J3P3164	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$25,000.00	\$0.00
		0001	0020	2031000	CLASS A EXCAVATION	516.00	0.00	516.00	CUYD	0.00	\$20.00	\$0.00
		0001	0030	2035500	EMBANKMENT IN PLACE	183.00	0.00	183.00	CUYD	0.00	\$40.00	\$0.00
		0001	0040	2036000	COMPACTING EMBANKMENT	155.00	0.00	155.00	CUYD	0.00	\$15.00	\$0.00
		0001	0050	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	4.00	0.00	4.00	100F	0.00	\$1,500.00	\$0.00
		0001	0060	2153000	SHAPING SLOPES, CLASS III	4.00	0.00	4.00	100F	0.00	\$1,200.00	\$0.00
		0001	0070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	953.00	0.00	953.00	SQYD	0.00	\$10.00	\$0.00
		0001	0080	4019905	MISC.OPTIONAL PAVEMENT	953.00	0.00	953.00	SQYD	0.00	\$110.00	\$0.00
		0001	0090	6113020	FURNISHING TYPE 2 ROCK BLANKET	494.00	0.00	494.00	CUYD	0.00	\$55.00	\$0.00
		0001	0100	6113040	PLACING TYPE 2 ROCK BLANKET	494.00	0.00	494.00	CUYD	0.00	\$25.00	\$0.00
		0001	0110	6161005	CONSTRUCTION SIGNS	1,146.00	0.00	1,146.00	SQFT	1,146.00	\$7.00	\$8,022.00
		0001	0120	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$45.00	\$180.00
		0001	0130	6161009	FLAG ASSEMBLY	10.00	0.00	10.00	EA	0.00	\$20.00	\$0.00
		0001	0140	6161025	CHANNELIZER (TRIM LINE)	66.00	0.00	66.00	EA	10.00	\$22.00	\$220.00
		0001	0150	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$145.00	\$1,450.00
		0001	0160	6161047	TYPE III OBJECT MARKER	12.00	0.00	12.00	EA	0.00	\$300.00	\$0.00
		0001	0170	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,500.00	\$7,000.00
		0001	0180	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$100,000.00	\$0.00
		0001	0181	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$86,868.00	\$0.00
		0001	0190	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0205	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,020.00	0.00	1,020.00	LF	0.00	\$0.50	\$0.00
		0001	0210	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,020.00	0.00	1,020.00	LF	0.00	\$0.50	\$0.00
		0001	0220	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	551.00	0.00	551.00	SQYD	0.00	\$5.00	\$0.00
		0001	0230	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$8,000.00	\$0.00
		0001	0240	8025006	MULCHING	0.40	0.00	0.40	ACRE	0.00	\$8,050.00	\$0.00
		0001	0250	8051000A	SEEDING - COOL SEASON GRASSES	0.40	0.00	0.40	ACRE	0.00	\$7,900.00	\$0.00
		0001	0260	8061004	SEDIMENT TRAP ROCK	4.00	0.00	4.00	CUYD	0.00	\$85.00	\$0.00
		0001	0270	8061006	ALTERNATE DITCH CHECK	190.00	0.00	190.00	LF	0.00	\$11.50	\$0.00
		0001	0280	8061016	SEDIMENT REMOVAL	62.00	0.00	62.00	CUYD	0.00	\$15.00	\$0.00
		0001	0290	8061019	SILT FENCE	250.00	0.00	250.00	LF	0.00	\$3.50	\$0.00
		0001	0300	8064129	TYPE 2 TURF REINFORCEMENT MAT	1,131.00	0.00	1,131.00	SQYD	0.00	\$2.90	\$0.00
		0010	0310	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	225.00	0.00	225.00	LF	0.00	\$30.00	\$0.00
		0010	0320	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$3,650.00	\$0.00
		0010	0330	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,100.00	\$0.00
		0040	0340	9039902	MISC.SIGN RELOCATING	2.00	0.00	2.00	EA	0.00	\$750.00	\$0.00
		0070	0350	2061000	CLASS 1 EXCAVATION	70.00	0.00	70.00	CUYD	0.00	\$65.00	\$0.00
		0070	0360	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$48,000.00	\$48,000.00
		0070	0370	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	128.00	0.00	128.00	SQYD	0.00	\$125.00	\$0.00
		0070	0380	7011104	DRILLED SHAFTS (3 FT. 0 IN. DIA.)	44.10	0.00	44.10	LF	0.00	\$1,000.00	\$0.00
		0070	0390	7011203	ROCK SOCKETS (2 FT 6IN. DIA.)	32.00	0.00	32.00	LF	0.00	\$1,100.00	\$0.00
		0070	0400	7011300	VIDEO CAMERA INSPECTION	4.00	0.00	4.00	EA	0.00	\$1,000.00	\$0.00
		0070	0410	7011400	FOUNDATION INSPECTION HOLES	72.00	0.00	72.00	LF	0.00	\$113.00	\$0.00
		0070	0420	7011600	SONIC LOGGING TESTING	4.00	0.00	4.00	EA	0.00	\$1,500.00	\$0.00
0070	0430	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	180.00	0.00	180.00	LF	0.00	\$115.00	\$0.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 6, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
230120-C04	J3P3164		0070	0440	7026000	PRE-BORE FOR PILING	168.00	0.00	168.00	LF	0.00	\$150.00	\$0.00
			0070	0450	7027000	PILE POINT REINFORCEMENT	8.00	0.00	8.00	EA	0.00	\$175.00	\$0.00
			0070	0460	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	54.40	0.00	54.40	CUYD	0.00	\$1,050.00	\$0.00
			0070	0470	7034212	SLAB ON STEEL	400.00	0.00	400.00	SQYD	0.00	\$400.00	\$0.00
			0070	0480	7034216	TYPE H BARRIER	269.00	0.00	269.00	LF	0.00	\$105.00	\$0.00
			0070	0490	7061060	REINFORCING STEEL (BRIDGES)	10,760.00	0.00	10,760.00	LB	0.00	\$2.00	\$0.00
			0070	0500	7121111	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50	46,130.00	0.00	46,130.00	LB	0.00	\$3.50	\$0.00
			0070	0510	7123610	SLAB DRAIN	20.00	0.00	20.00	EA	0.00	\$300.00	\$0.00
			0070	0520	7129901	MISC.GALVANIZING STRUCTURAL STEEL	1.00	0.00	1.00	LS	0.00	\$40,000.00	\$0.00
			0070	0530	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$1,800.00	\$0.00
			0070	0540	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	0.00	\$200.00	\$0.00
			0070	0550	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	6.00	0.00	6.00	EA	0.00	\$1,500.00	\$0.00
			0001	5001	6189901	MISC.Adjust Mobilization for Contract Bond	0.00	1.00	1.00	LS	1.00	\$13,132.00	\$13,132.00
<b>Project J3P3164 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$78,004.00</b>	
J3S3154	J3S3154		0001	0560	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.00	\$5,500.00	\$0.00
			0001	0570	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$25,000.00	\$0.00
			0001	0580	2031000	CLASS A EXCAVATION	246.00	0.00	246.00	CUYD	0.00	\$20.00	\$0.00
			0001	0590	2035500	EMBANKMENT IN PLACE	438.00	0.00	438.00	CUYD	0.00	\$40.00	\$0.00
			0001	0600	2036000	COMPACTING EMBANKMENT	36.00	0.00	36.00	CUYD	0.00	\$30.00	\$0.00
			0001	0610	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	3.00	0.00	3.00	100F	0.00	\$1,500.00	\$0.00
			0001	0620	2153000	SHAPING SLOPES, CLASS III	4.00	0.00	4.00	100F	0.00	\$1,200.00	\$0.00
			0001	0630	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	837.00	0.00	837.00	SQYD	0.00	\$10.00	\$0.00
			0001	0640	4019905	MISC.OPTIONAL PAVEMENT	837.00	0.00	837.00	SQYD	0.00	\$110.00	\$0.00
			0001	0650	6113020	FURNISHING TYPE 2 ROCK BLANKET	290.00	0.00	290.00	CUYD	0.00	\$55.00	\$0.00
			0001	0660	6113040	PLACING TYPE 2 ROCK BLANKET	290.00	0.00	290.00	CUYD	0.00	\$20.00	\$0.00
			0001	0670	6161005	CONSTRUCTION SIGNS	983.00	0.00	983.00	SQFT	0.00	\$7.00	\$0.00
			0001	0680	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	0.00	\$45.00	\$0.00
			0001	0690	6161009	FLAG ASSEMBLY	10.00	0.00	10.00	EA	0.00	\$20.00	\$0.00
			0001	0700	6161025	CHANNELIZER (TRIM LINE)	66.00	0.00	66.00	EA	0.00	\$20.00	\$0.00
			0001	0710	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	0.00	\$145.00	\$0.00
			0001	0720	6161047	TYPE III OBJECT MARKER	12.00	0.00	12.00	EA	0.00	\$300.00	\$0.00
			0001	0730	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$3,500.00	\$0.00
			0001	0740	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$100,000.00	\$0.00
			0001	0755	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
			0001	0765	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	940.00	0.00	940.00	LF	0.00	\$0.50	\$0.00
			0001	0770	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	365.00	0.00	365.00	LF	0.00	\$0.75	\$0.00
			0001	0780	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	329.00	0.00	329.00	SQYD	0.00	\$5.00	\$0.00
			0001	0790	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$8,000.00	\$0.00
			0001	0800	8025006	MULCHING	0.40	0.00	0.40	ACRE	0.00	\$8,050.00	\$0.00
			0001	0810	8061004	SEDIMENT TRAP ROCK	4.00	0.00	4.00	CUYD	0.00	\$85.00	\$0.00
			0001	0820	8061006	ALTERNATE DITCH CHECK	130.00	0.00	130.00	LF	0.00	\$11.50	\$0.00
			0001	0830	8061016	SEDIMENT REMOVAL	55.00	0.00	55.00	CUYD	0.00	\$15.00	\$0.00
			0001	0840	8061019	SILT FENCE	200.00	0.00	200.00	LF	0.00	\$3.50	\$0.00
			0001	0850	8064129	TYPE 2 TURF REINFORCEMENT MAT	1,572.00	0.00	1,572.00	SQYD	0.00	\$2.90	\$0.00
			0010	0860	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	225.00	0.00	225.00	LF	0.00	\$30.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 6, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230120-C04	J3S3154	0010	0870	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$3,650.00	\$0.00
		0010	0880	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,100.00	\$0.00
		0040	0890	9039902	MISC.SIGN RELOCATING	2.00	0.00	2.00	EA	0.00	\$750.00	\$0.00
		0070	0900	2061000	CLASS 1 EXCAVATION	50.00	0.00	50.00	CUYD	0.00	\$70.00	\$0.00
		0070	0910	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.00	\$50,000.00	\$0.00
		0070	0920	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	109.00	0.00	109.00	SQYD	0.00	\$125.00	\$0.00
		0070	0930	7011105	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	55.10	0.00	55.10	LF	0.00	\$1,000.00	\$0.00
		0070	0940	7011204	ROCK SOCKETS (3 FT 0 IN. DIA.)	74.00	0.00	74.00	LF	0.00	\$1,100.00	\$0.00
		0070	0950	7011300	VIDEO CAMERA INSPECTION	4.00	0.00	4.00	EA	0.00	\$1,000.00	\$0.00
		0070	0960	7011400	FOUNDATION INSPECTION HOLES	114.00	0.00	114.00	LF	0.00	\$113.00	\$0.00
		0070	0970	7011600	SONIC LOGGING TESTING	4.00	0.00	4.00	EA	0.00	\$1,500.00	\$0.00
		0070	0980	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	196.00	0.00	196.00	LF	0.00	\$115.00	\$0.00
		0070	0990	7025001	DYNAMIC PILE TESTING	4.00	0.00	4.00	EA	0.00	\$1,200.00	\$0.00
		0070	1000	7026000	PRE-BORE FOR PILING	168.00	0.00	168.00	LF	0.00	\$175.00	\$0.00
		0070	1010	7027000	PILE POINT REINFORCEMENT	8.00	0.00	8.00	EA	0.00	\$175.00	\$0.00
		0070	1020	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	51.60	0.00	51.60	CUYD	0.00	\$1,050.00	\$0.00
		0070	1030	7034212	SLAB ON STEEL	360.00	0.00	360.00	SQYD	0.00	\$400.00	\$0.00
		0070	1040	7034216	TYPE H BARRIER	265.00	0.00	265.00	LF	0.00	\$110.00	\$0.00
		0070	1050	7061060	REINFORCING STEEL (BRIDGES)	15,420.00	0.00	15,420.00	LB	0.00	\$2.00	\$0.00
		0070	1060	7121111	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50	42,730.00	0.00	42,730.00	LB	0.00	\$3.50	\$0.00
		0070	1070	7123610	SLAB DRAIN	20.00	0.00	20.00	EA	0.00	\$300.00	\$0.00
0070	1080	7129901	MISC.GALVANIZING STRUCTURAL STEEL	1.00	0.00	1.00	LS	0.00	\$40,000.00	\$0.00		
0070	1090	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$1,800.00	\$0.00		
0070	1100	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	0.00	\$250.00	\$0.00		
0070	1110	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	6.00	0.00	6.00	EA	0.00	\$1,750.00	\$0.00		
<b>Project J3S3154 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$0.00</b>
<b>230120-C04 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$78,004.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 6, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J3P3164

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0110	6161005	CONSTRUCTION SIGNS	5/31/23	5/31/23	1,146.00	SQFT	Various locations throughout the job	509.5		541.6		
0120	6161008	ADVANCED WARNING RAIL SYSTEM	5/31/23	5/31/23	4.00	EA	Various locations throughout the project.	509.5		541.6		
0140	6161025	CHANNELIZER (TRIM LINE)	5/31/23	5/31/23	10.00	EA	Various locations	509.5		541.6		
0150	6161030	TYPE III MOVEABLE BARRICADE	5/31/23	5/31/23	10.00	EA	Various locations.	509.5		541.6		
0170	6161098A	CMS W/O COMMUNICATION INTERFACE, CONT F/	5/31/23	5/31/23	2.00	EA	Various locations	509.5		541.6		
0360	2160500	REMOVAL OF BRIDGES	6/1/23	6/2/23	1.00	LS		442+79		443+97		

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



## Line Item Adjustments by Estimate

Jun 6, 2023

Contract ID: 230120-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J3P3164	0310	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI		2	May 1, 2023	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$4,291.25		
				Construction Stockpile STMI - Total				\$4,291.25		
	0310 - Total								\$4,291.25	
	0330	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		2	May 1, 2023	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$7,700.00		
				Construction Stockpile STMI - Total				\$7,700.00		
	0330 - Total								\$7,700.00	
	<b>J3P3164 - Total</b>								<b>\$11,991.25</b>	
	J3S3154	0860	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI		2	May 1, 2023	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction
- Total					\$4,291.25					
Construction Stockpile STMI - Total					\$4,291.25					
0860 - Total								\$4,291.25		
0880		TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		2	May 1, 2023	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$7,700.00		
				Construction Stockpile STMI - Total				\$7,700.00		
0880 - Total								\$7,700.00		
<b>J3S3154 - Total</b>								<b>\$11,991.25</b>		
<b>Overall - Total</b>								<b>\$23,982.50</b>		





---

**Contract Adjustments for Contract - 230120-C04**

There are no contract adjustments to display for this contract.