



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 6, 2023

Pay Estimate Created Date: December 4, 2023

<b>Progress Estimate Number</b> 18	<b>Contract ID</b> 230120-C07 <b>Prime Contractor</b> Miles Excavating, Inc.	<b>Pay Period Start</b> November 16, 2023 <b>Pay Period End</b> December 1, 2023	<b>Original Contract Amount</b> \$8,880,959.93 <b>Net Change Order Amount</b> \$85,568.46 <b>Current Contract Amount</b> \$8,966,528.39
---------------------------------------	---	---	---

Approval Date	By User
December 4, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by terrej1
December 5, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by wilsor2
December 5, 2023	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 15, 2023	February 5, 2024		77.98%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Completion Date	December 15, 2023	February 5, 2024	62	
Awarded Date	February 8, 2023	February 8, 2023					
Letting Date	January 20, 2023	January 20, 2023					
Notice to Proceed Date	March 13, 2023	March 13, 2023					
Open to Traffic Date							
Work Began Date	March 13, 2023	March 13, 2023					

Contract Total Pay For Estimate No. 18			
	This Estimate	Previous	To Date
230120-C07			
Total Posted Items Pay	\$879,599.41	\$6,112,064.96	\$6,991,664.37
Gross Item Adjustments	(\$52,549.09)	\$98,073.38	\$45,524.29
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$827,050.32</b>	<b>\$6,210,138.34</b>	<b>\$7,037,188.66</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4I3450	0140	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$24.460	586.85	\$14,354.35
	0150	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	SQYD	\$21.980	1,213.2	\$26,666.14
	0160	4010150	TYPE A2 SHOULDER	SQYD	\$23.600	85.6	\$2,020.16
	0200	4039905	MISC.OPTIONAL PAVEMENT - I-29	SQYD	\$89.760	1,657.9	\$148,813.10
	0210	4039905	MISC.OPTIONAL PAVEMENT - RAMPS 1, 2 & 72ND STREET	SQYD	\$81.150	467.1	\$37,905.17
	0230	5041000	CONCRETE APPROACH PAVEMENT	SQYD	\$101.280	398.15	\$40,324.63
	0250	6071050	CHAIN-LINK FENCE (RETAINING WALLS)	LF	\$63.320	152.16	\$9,634.77
	0280	6081010	CONCRETE CURB RAMP	SQYD	\$75.480	25.9	\$1,954.93
	0290	6081012	TRUNCATED DOMES	SQFT	\$30.790	22.4	\$689.70
	0310	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$43.050	65.51	\$2,820.21
	0330	6091042	CONCRETE GUTTER TYPE B	LF	\$37.380	1	\$37.38
	0340	6091052	CURB AND GUTTER TYPE B	LF	\$33.960	536.75	\$18,228.03
	0360	6113010	FURNISHING TYPE 1 ROCK BLANKET	CUYD	\$86.540	370	\$32,019.80
	0370	6113030	PLACING TYPE 1 ROCK BLANKET	CUYD	\$28.820	370	\$10,663.40
	0600	6181000	MOBILIZATION	LS	\$416,406.800	0.5	\$208,203.40
0840	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$31,659.680	0.6	\$18,995.81	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 6, 2023

Pay Estimate Created Date: December 4, 2023

<b>Progress Estimate Number</b> 18	<b>Contract ID</b> 230120-C07	<b>Pay Period Start</b> November 16, 2023	<b>Original Contract Amount</b> \$8,880,959.93
	<b>Prime Contractor</b> Miles Excavating, Inc.	<b>Pay Period End</b> December 1, 2023	<b>Net Change Order Amount</b> \$85,568.46
			<b>Current Contract Amount</b> \$8,966,528.39

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J413450	0920	7319902	MISC.COVER, REMOVE AND REPLACE EXISTING MEDIAN INLETS	EA	\$4,258.060	6	\$25,548.36
	1010	6061060	MGS GUARDRAIL	LF	\$29.550	512.5	\$15,144.38
	1020	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	EA	\$4,173.800	4	\$16,695.20
	1030	6061080	MGS END ANCHOR	EA	\$1,567.150	3	\$4,701.45
	1040	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,377.030	3	\$10,131.09
	1050	9011110	BRACKET ARM, 10 FT. OR 3.0 M	EA	\$996.860	1	\$996.86
	1060	9011312	LUMINAIRE, LED-B	EA	\$477.430	15	\$7,161.45
	1120	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	LF	\$9.660	695	\$6,713.70
	1130	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	EA	\$1,902.750	1	\$1,902.75
	1140	9019902	MISC.LUMINAIRE, 150 WATT EQUIVALENT LED (UNDERPASS)	EA	\$1,259.000	2	\$2,518.00
	1150	9019902	MISC.REMOVE AND REINSTALL LIGHTING POLE	EA	\$1,133.420	1	\$1,133.42
	1200	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	EA	\$663.270	5	\$3,316.35
	1230	9022708	POST, SIGNAL 8 FT.	EA	\$1,338.150	4	\$5,352.60
	1270	9023335	POST, TYPE B, LONGEST ARM 35 FT. OR 10.7 M	EA	\$20,153.490	1	\$20,153.49
	1310	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	LF	\$2.060	570	\$1,174.20
	1390	9029902	MISC.ACCESSIBLE PEDESTRAIN SIGNALS (PUSHBUTTON)	EA	\$1,397.250	5	\$6,986.25
	1420	9031010	CONCRETE FOOTINGS, EMBEDDED	CUYD	\$1,480.620	1.46	\$2,161.71
	1430	9031020	CONCRETE FOOTINGS, BOLT DOWN	CUYD	\$1,661.080	10.1	\$16,776.91
	1440	9031210	STRUCTURAL STEEL POSTS	LB	\$6.230	299	\$1,862.77
	1450	9031220	PIPE POSTS	LB	\$6.330	926.53	\$5,864.93
	1480	9035004A	SH-FLAT SHEET	SQFT	\$23.850	142.9	\$3,408.17
	1490	9035011A	ST-STRUCTURAL	SQFT	\$31.660	516	\$16,336.56
	1550	9108354	FIBER OPTIC CABLE, 48-STRAND, SINGLE MODE	LF	\$14.300	1,020	\$14,586.00
	1780	7121060	FABRICATED SIGN SUPPORT BRACKETS	LS	\$13,455.360	1	\$13,455.36
	1960	7034219A	TYPE D BARRIER	LF	\$199.490	290	\$57,852.10
	1970	7034222	SLAB ON CONCRETE BEAM	SQYD	\$355.120	35.35	\$12,553.49
	1980	7034620	FORM LINERS	SQYD	\$251.600	35	\$8,806.00
	2020	7121060	FABRICATED SIGN SUPPORT BRACKETS	LS	\$8,970.240	1	\$8,970.24
	2070	2065500	TEMPORARY SHORING	LS	\$8,104.730	0.1	\$810.47
	2110	2065500	TEMPORARY SHORING	LS	\$8,104.730	0.1	\$810.47
	5002	9021413	SIGNAL HEAD, OPTICALLY LIMITED, TYPE 3B	EA	\$6,191.850	2	\$12,383.70

<b>Project J413450 - Total</b>	<b>\$879,599.41</b>
<b>Overall - Total</b>	<b>\$879,599.41</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J413450	0010	TEMPORARY SURFACING	Material			-55	\$58.39	(\$3,211.45)
	0010	TEMPORARY SURFACING	Material		This adjustment offsets the original system-	55	\$58.39	\$3,211.45



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 6, 2023

Pay Estimate Created Date: December 4, 2023

<b>Progress Estimate Number</b> 18	<b>Contract ID</b> 230120-C07 <b>Prime Contractor</b> Miles Excavating, Inc.	<b>Pay Period Start</b> November 16, 2023 <b>Pay Period End</b> December 1, 2023	<b>Original Contract Amount</b> \$8,880,959.93 <b>Net Change Order Amount</b> \$85,568.46 <b>Current Contract Amount</b> \$8,966,528.39
---------------------------------------	---	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J413450					generated Material Payment Estimate Item Adjustment (0070) due to user terrej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
	0040	EMBANKMENT IN PLACE	Material			-6,459	\$13.27	(\$85,710.93)
	0040	EMBANKMENT IN PLACE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0071) due to user terrej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	6,459	\$13.27	\$85,710.93
	0050	COMPACTING EMBANKMENT	Material			-2,293	\$4.93	(\$11,304.49)
	0050	COMPACTING EMBANKMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0072) due to user terrej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	2,293	\$4.93	\$11,304.49
	0140	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-2,299	\$24.46	(\$56,233.54)
	0140	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0073) due to user terrej1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	2,299	\$24.46	\$56,233.54
	0150	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Overrun			-80.3	\$21.98	(\$1,764.99)
	0150	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			-8,369.3	\$21.98	(\$183,957.21)
	0150	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0065) due to user terrej1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	8,369.3	\$21.98	\$183,957.21
	0160	TYPE A2 SHOULDER	Overrun			-85.6	\$23.60	(\$2,020.16)
	0170	MISC.	Material			-1,820.4	\$77.19	(\$140,516.68)
	0170	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0074) due to user terrej1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	1,820.4	\$77.19	\$140,516.68
	0210	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,193.57)
	0210	MISC.	Overrun			-80.3	\$81.15	(\$6,516.35)
	0230	CONCRETE APPROACH PAVEMENT	Material			-796.3	\$101.28	(\$80,649.26)
	0230	CONCRETE APPROACH PAVEMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0075) due to user terrej1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	796.3	\$101.28	\$80,649.26
	0250	CHAIN-LINK FENCE (RETAINING WALLS)	Material			-238.36	\$63.32	(\$15,092.96)
	0250	CHAIN-LINK FENCE (RETAINING WALLS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0076) due to user terrej1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	238.36	\$63.32	\$15,092.96
	0250	CHAIN-LINK FENCE	Other Item	Left Over	Fence was miscalculated in plans. 300ft of			\$1,631.75



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 6, 2023

Pay Estimate Created Date: December 4, 2023

<b>Progress Estimate Number</b> 18	<b>Contract ID</b> 230120-C07 <b>Prime Contractor</b> Miles Excavating, Inc.	<b>Pay Period Start</b> November 16, 2023 <b>Pay Period End</b> December 1, 2023	<b>Original Contract Amount</b> \$8,880,959.93 <b>Net Change Order Amount</b> \$85,568.46 <b>Current Contract Amount</b> \$8,966,528.39
---------------------------------------	---	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J413450		(RETAINING WALLS)	Adjustment	Materials	fence was delivered to Nashua Office on 11/30			
	0350	PAVED DITCH	Material			-29	\$138.15	(\$4,006.35)
	0350	PAVED DITCH	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0077) due to user terrej1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	29	\$138.15	\$4,006.35
	0360	FURNISHING TYPE 1 ROCK BLANKET	Material			-370	\$86.54	(\$32,019.80)
	0360	FURNISHING TYPE 1 ROCK BLANKET	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0078) due to user terrej1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	370	\$86.54	\$32,019.80
	0570	TEMPORARY TRAFFIC BARRIER STIFFNESS TRANSITION SECTION, CONTRACTOR FURNISHED / RETAINED	Material			-425	\$36.94	(\$15,699.50)
	0570	TEMPORARY TRAFFIC BARRIER STIFFNESS TRANSITION SECTION, CONTRACTOR FURNISHED / RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0098) due to user terrej1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	425	\$36.94	\$15,699.50
	0680	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	Material			-1,313	\$2.27	(\$2,980.51)
	0680	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0099) due to user terrej1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	1,313	\$2.27	\$2,980.51
	0690	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	Material			-664	\$2.27	(\$1,507.28)
	0690	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0100) due to user terrej1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	664	\$2.27	\$1,507.28
	1010	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$8,411.26)
	1010	MGS GUARDRAIL	Material			-512.5	\$29.55	(\$15,144.38)
	1010	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0079) due to user terrej1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	512.5	\$29.55	\$15,144.38
	1020	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$9,680.00)
	1030	MGS END ANCHOR	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$840.00)
	1040	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$5,775.00)
	1050	BRACKET ARM, 10 FT. OR 3.0 M	Material			-1	\$996.86	(\$996.86)
	1050	BRACKET ARM, 10 FT. OR	Material		This adjustment offsets the original system-	1	\$996.86	\$996.86



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 6, 2023

Pay Estimate Created Date: December 4, 2023

<b>Progress Estimate Number</b> 18	<b>Contract ID</b> 230120-C07 <b>Prime Contractor</b> Miles Excavating, Inc.	<b>Pay Period Start</b> November 16, 2023 <b>Pay Period End</b> December 1, 2023	<b>Original Contract Amount</b> \$8,880,959.93 <b>Net Change Order Amount</b> \$85,568.46 <b>Current Contract Amount</b> \$8,966,528.39
---------------------------------------	---	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J413450		3.0 M			generated Material Payment Estimate Item Adjustment (0080) due to user terrej1 overriding Payment Estimate Exception 42 on the current Payment Estimate.			
	1060	LUMINAIRE, LED-B	Material			-15	\$477.43	(\$7,161.45)
	1060	LUMINAIRE, LED-B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0081) due to user terrej1 overriding Payment Estimate Exception 43 on the current Payment Estimate.	15	\$477.43	\$7,161.45
	1080	CONDUIT, 3 IN. RIGID, PUSHED	Material			-161	\$33.30	(\$5,361.30)
	1080	CONDUIT, 3 IN. RIGID, PUSHED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0082) due to user terrej1 overriding Payment Estimate Exception 44 on the current Payment Estimate.	161	\$33.30	\$5,361.30
	1110	PULL BOX, PREFORMED CLASS 1	Material			-3	\$1,728.62	(\$5,185.86)
	1110	PULL BOX, PREFORMED CLASS 1	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0083) due to user terrej1 overriding Payment Estimate Exception 45 on the current Payment Estimate.	3	\$1,728.62	\$5,185.86
	1120	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	Material			-695	\$9.66	(\$6,713.70)
	1120	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0084) due to user terrej1 overriding Payment Estimate Exception 46 on the current Payment Estimate.	695	\$9.66	\$6,713.70
	1130	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	Material			-1	\$1,902.75	(\$1,902.75)
	1130	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0085) due to user terrej1 overriding Payment Estimate Exception 47 on the current Payment Estimate.	1	\$1,902.75	\$1,902.75
	1140	MISC.	Material			-8	\$1,259.00	(\$10,072.00)
	1140	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0086) due to user terrej1 overriding Payment Estimate Exception 48 on the current Payment Estimate.	8	\$1,259.00	\$10,072.00
	1150	MISC.	Material			-1	\$1,133.42	(\$1,133.42)
	1150	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0087) due to user terrej1 overriding Payment Estimate Exception 49 on the current Payment Estimate.	1	\$1,133.42	\$1,133.42
	1200	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Material			-5	\$663.27	(\$3,316.35)
	1200	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0088) due to user terrej1 overriding Payment Estimate Exception 50 on the current Payment Estimate.	5	\$663.27	\$3,316.35



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 6, 2023

Pay Estimate Created Date: December 4, 2023

<b>Progress Estimate Number</b> 18	<b>Contract ID</b> 230120-C07 <b>Prime Contractor</b> Miles Excavating, Inc.	<b>Pay Period Start</b> November 16, 2023 <b>Pay Period End</b> December 1, 2023	<b>Original Contract Amount</b> \$8,880,959.93 <b>Net Change Order Amount</b> \$85,568.46 <b>Current Contract Amount</b> \$8,966,528.39
---------------------------------------	---	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J413450	1230	POST, SIGNAL 8 FT.	Material			-4	\$1,338.15	(\$5,352.60)
	1230	POST, SIGNAL 8 FT.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0089) due to user terrej1 overriding Payment Estimate Exception 52 on the current Payment Estimate.	4	\$1,338.15	\$5,352.60
	1270	POST, TYPE B, LONGEST ARM 35 FT. OR 10.7 M	Material			-1	\$20,153.49	(\$20,153.49)
	1270	POST, TYPE B, LONGEST ARM 35 FT. OR 10.7 M	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0090) due to user terrej1 overriding Payment Estimate Exception 55 on the current Payment Estimate.	1	\$20,153.49	\$20,153.49
	1290	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material			-360	\$17.47	(\$6,289.20)
	1290	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0091) due to user terrej1 overriding Payment Estimate Exception 56 on the current Payment Estimate.	360	\$17.47	\$6,289.20
	1300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material			-867	\$33.30	(\$28,871.10)
	1300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0092) due to user terrej1 overriding Payment Estimate Exception 57 on the current Payment Estimate.	867	\$33.30	\$28,871.10
	1310	CABLE, 8 AWG 1 CONDUCTOR, POWER	Material			-570	\$2.06	(\$1,174.20)
	1310	CABLE, 8 AWG 1 CONDUCTOR, POWER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0093) due to user terrej1 overriding Payment Estimate Exception 58 on the current Payment Estimate.	570	\$2.06	\$1,174.20
	1350	POWER SUPPLY ASSEMBLY, TYPE 2	Material			-1	\$6,151.48	(\$6,151.48)
	1350	POWER SUPPLY ASSEMBLY, TYPE 2	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0094) due to user terrej1 overriding Payment Estimate Exception 59 on the current Payment Estimate.	1	\$6,151.48	\$6,151.48
	1360	PULL BOX, PREFORMED CLASS 2	Material			-10	\$2,124.36	(\$21,243.60)
	1360	PULL BOX, PREFORMED CLASS 2	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0095) due to user terrej1 overriding Payment Estimate Exception 60 on the current Payment Estimate.	10	\$2,124.36	\$21,243.60
	1370	PULL BOX, PREFORMED CLASS 3	Material			-2	\$2,955.96	(\$5,911.92)
	1370	PULL BOX, PREFORMED CLASS 3	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0096) due to user terrej1 overriding Payment Estimate Exception 61 on the current Payment Estimate.	2	\$2,955.96	\$5,911.92
	1390	MISC.	Material			-5	\$1,397.25	(\$6,986.25)
	1390	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0097) due to user terrej1	5	\$1,397.25	\$6,986.25



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 6, 2023

Pay Estimate Created Date: December 4, 2023

<b>Progress Estimate Number</b> 18	<b>Contract ID</b> 230120-C07 <b>Prime Contractor</b> Miles Excavating, Inc.	<b>Pay Period Start</b> November 16, 2023 <b>Pay Period End</b> December 1, 2023	<b>Original Contract Amount</b> \$8,880,959.93 <b>Net Change Order Amount</b> \$85,568.46 <b>Current Contract Amount</b> \$8,966,528.39
---------------------------------------	---	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J413450					overriding Payment Estimate Exception 62 on the current Payment Estimate.			
	1440	STRUCTURAL STEEL POSTS	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,061.15)
	1450	PIPE POSTS	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$3,354.66)
	1480	SH-FLAT SHEET	Material			-142.9	\$23.85	(\$3,408.16)
	1480	SH-FLAT SHEET	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0101) due to user terrej1 overriding Payment Estimate Exception 63 on the current Payment Estimate.	142.9	\$23.85	\$3,408.16
	1490	ST-STRUCTURAL	Material			-516	\$31.66	(\$16,336.56)
	1490	ST-STRUCTURAL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0102) due to user terrej1 overriding Payment Estimate Exception 64 on the current Payment Estimate.	516	\$31.66	\$16,336.56
	1520	CONDUIT, 2 IN., RIGID, IN TRENCH	Material			-364	\$13.30	(\$4,841.20)
	1520	CONDUIT, 2 IN., RIGID, IN TRENCH	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0103) due to user terrej1 overriding Payment Estimate Exception 65 on the current Payment Estimate.	364	\$13.30	\$4,841.20
	1530	CONDUIT, 4 IN., RIGID, IN TRENCH	Material			-79	\$21.79	(\$1,721.41)
	1530	CONDUIT, 4 IN., RIGID, IN TRENCH	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0104) due to user terrej1 overriding Payment Estimate Exception 66 on the current Payment Estimate.	79	\$21.79	\$1,721.41
	1540	CONDUIT, 3 IN., RIGID, PUSHED	Material			-151	\$33.30	(\$5,028.30)
	1540	CONDUIT, 3 IN., RIGID, PUSHED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0105) due to user terrej1 overriding Payment Estimate Exception 67 on the current Payment Estimate.	151	\$33.30	\$5,028.30
	1550	FIBER OPTIC CABLE, 48-STRAND, SINGLE MODE	Material			-1,020	\$14.30	(\$14,586.00)
	1550	FIBER OPTIC CABLE, 48-STRAND, SINGLE MODE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0069) due to user terrej1 overriding Payment Estimate Exception 68 on the current Payment Estimate.	1,020	\$14.30	\$14,586.00
	1560	PULL BOX, PREFORMED CLASS 5	Material			-2	\$2,898.97	(\$5,797.94)
	1560	PULL BOX, PREFORMED CLASS 5	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0106) due to user terrej1 overriding Payment Estimate Exception 69 on the current Payment Estimate.	2	\$2,898.97	\$5,797.94
	1620	BRIDGE APPROACH SLAB (MAJOR)	Material			-241	\$267.07	(\$64,363.87)
	1620	BRIDGE APPROACH SLAB (MAJOR)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0107) due to user terrej1 overriding Payment Estimate Exception 9 on	241	\$267.07	\$64,363.87



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 6, 2023

Pay Estimate Created Date: December 4, 2023

<b>Progress Estimate Number</b> 18	<b>Contract ID</b> 230120-C07 <b>Prime Contractor</b> Miles Excavating, Inc.	<b>Pay Period Start</b> November 16, 2023 <b>Pay Period End</b> December 1, 2023	<b>Original Contract Amount</b> \$8,880,959.93 <b>Net Change Order Amount</b> \$85,568.46 <b>Current Contract Amount</b> \$8,966,528.39
---------------------------------------	---	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J413450					the current Payment Estimate.			
	1740	FORM LINERS	Material			-34	\$251.94	(\$8,565.96)
	1740	FORM LINERS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0108) due to user terrej1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	34	\$251.94	\$8,565.96
	1780	FABRICATED SIGN SUPPORT BRACKETS	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$4,950.00)
	1790	VERTICAL DRAIN AT END BENTS	Material			-2	\$3,613.27	(\$7,226.54)
	1790	VERTICAL DRAIN AT END BENTS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0109) due to user terrej1 overriding Payment Estimate Exception 35 on the current Payment Estimate.	2	\$3,613.27	\$7,226.54
	1850	BRIDGE APPROACH SLAB (MAJOR)	Material			-241	\$267.07	(\$64,363.87)
	1850	BRIDGE APPROACH SLAB (MAJOR)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0110) due to user terrej1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	241	\$267.07	\$64,363.87
	1870	DRILLED SHAFTS (5 FT. 0 IN. DIA.)	Material			-45.1	\$513.14	(\$23,142.61)
	1870	DRILLED SHAFTS (5 FT. 0 IN. DIA.)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0111) due to user terrej1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	45.1	\$513.14	\$23,142.61
	1920	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Material			-545	\$88.48	(\$48,221.60)
	1920	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0112) due to user terrej1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	545	\$88.48	\$48,221.60
	1940	PILE POINT REINFORCEMENT	Material			-15	\$110.81	(\$1,662.15)
	1940	PILE POINT REINFORCEMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0113) due to user terrej1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	15	\$110.81	\$1,662.15
	1950	CLASS B CONCRETE (SUBSTRUCTURE)	Material			-106.2	\$1,148.95	(\$122,018.49)
	1950	CLASS B CONCRETE (SUBSTRUCTURE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0114) due to user terrej1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	106.2	\$1,148.95	\$122,018.49
	1970	SLAB ON CONCRETE BEAM	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,028.55)
	1970	SLAB ON CONCRETE BEAM	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,310.15)
	1980	FORM LINERS	Material			-35	\$251.60	(\$8,806.00)
	1980	FORM LINERS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item	35	\$251.60	\$8,806.00





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 6, 2023

Pay Estimate Created Date: December 4, 2023

<b>Progress Estimate Number</b> 18	<b>Contract ID</b> 230120-C07 <b>Prime Contractor</b> Miles Excavating, Inc.	<b>Pay Period Start</b> November 16, 2023 <b>Pay Period End</b> December 1, 2023	<b>Original Contract Amount</b> \$8,880,959.93 <b>Net Change Order Amount</b> \$85,568.46 <b>Current Contract Amount</b> \$8,966,528.39
---------------------------------------	---	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J413450					Adjustment (0115) due to user terrej1 overriding Payment Estimate Exception 32 on the current Payment Estimate.			
	2020	FABRICATED SIGN SUPPORT BRACKETS	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$3,275.00)
	2030	VERTICAL DRAIN AT END BENTS	Material			-2	\$3,613.27	(\$7,226.54)
	2030	VERTICAL DRAIN AT END BENTS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0116) due to user terrej1 overriding Payment Estimate Exception 36 on the current Payment Estimate.	2	\$3,613.27	\$7,226.54
	2080	CONCRETE AND MASONRY PROTECTION SYSTEM	Material			-1	\$5,382.15	(\$5,382.15)
	2080	CONCRETE AND MASONRY PROTECTION SYSTEM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0117) due to user terrej1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	1	\$5,382.15	\$5,382.15
	2100	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	Material			-4,205	\$114.73	(\$482,439.65)
	2100	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0118) due to user terrej1 overriding Payment Estimate Exception 38 on the current Payment Estimate.	4,205	\$114.73	\$482,439.65
	2120	CONCRETE AND MASONRY PROTECTION SYSTEM	Material			-1	\$6,120.87	(\$6,120.87)
	2120	CONCRETE AND MASONRY PROTECTION SYSTEM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0119) due to user terrej1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	1	\$6,120.87	\$6,120.87
	2140	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	Material			-3,804	\$113.98	(\$433,579.92)
	2140	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0120) due to user terrej1 overriding Payment Estimate Exception 40 on the current Payment Estimate.	3,804	\$113.98	\$433,579.92
	5002	SIGNAL HEAD, OPTICALLY LIMITED, TYPE 3B	Material			-2	\$6,191.85	(\$12,383.70)
	5002	SIGNAL HEAD, OPTICALLY LIMITED, TYPE 3B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0121) due to user terrej1 overriding Payment Estimate Exception 51 on the current Payment Estimate.	2	\$6,191.85	\$12,383.70
	5007	MISC.	Material			-1,043	\$45.87	(\$47,842.41)
	5007	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0067) due to user terrej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	1,043	\$45.87	\$47,842.41
	5008	MISC.	Material			-1,043	\$3.19	(\$3,327.17)
	5008	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0068) due to user terrej1	1,043	\$3.19	\$3,327.17



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 6, 2023

Pay Estimate Created Date: December 4, 2023

<b>Progress Estimate Number</b> 18		<b>Contract ID</b> 230120-C07	<b>Pay Period Start</b> November 16, 2023	<b>Original Contract Amount</b> \$8,880,959.93
		<b>Prime Contractor</b> Miles Excavating, Inc.	<b>Pay Period End</b> December 1, 2023	<b>Net Change Order Amount</b> \$85,568.46
				<b>Current Contract Amount</b> \$8,966,528.39

  

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J413450					overriding Payment Estimate Exception 5 on the current Payment Estimate.			
<b>Total</b>								<b>(\$52,549.09)</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on December 6, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J413450	I 29-1(133)	2 Bridge replacements	I-29	PLATTE	at 72nd Street interchange in Platte Woods

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J413450	<b>Posted Item Pay</b>	\$879,599.41	\$6,112,064.96	\$6,991,664.37
	<b>Gross Item Adjustments</b>	(\$52,549.09)	\$98,073.38	\$45,524.29
	<b>Gross Item Pay</b>	<b>\$827,050.32</b>	<b>\$6,210,138.34</b>	<b>\$7,037,188.66</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on December 6, 2023

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J413450, Item 1041000, Project Item Line Number 0010, Material Set 104100096, Material 0104TS - Temporary Surfacing, Acceptance Action Generic 0104TS is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 2035500, Project Item Line Number 0040, Material Set 203550096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 2036000, Project Item Line Number 0050, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 2149907, Project Item Line Number 5007, Material Set 214990796, Material 0214STRF - Stone for Rock Fill, Acceptance Action Generic 0214STRF is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 2149907, Project Item Line Number 5008, Material Set 214990796, Material 0214STRF - Stone for Rock Fill, Acceptance Action Generic 0214STRF is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 3040504, Project Item Line Number 0140, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 3040506, Project Item Line Number 0150, Material Set 304050696, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 4019905, Project Item Line Number 0170, Material Set 401990596, Material 1057JMDBEC6.11 - Dowel Bar Epoxy Ctd Gr60 1 1/4 @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 5031010A, Project Item Line Number 1620, Material Set 5031010A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 5031010A, Project Item Line Number 1620, Material Set 5031010A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 5031010A, Project Item Line Number 1850, Material Set 5031010A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 5031010A, Project Item Line Number 1850, Material Set 5031010A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 5041000, Project Item Line Number 0230, Material Set 504100096, Material 1057JMTBE28019 - Tie Bar Ep Ctd 40" No. 6/M19 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 5041000, Project Item Line Number 0230, Material Set 504100096, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 5041000, Project Item Line Number 0230, Material Set 504100096, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action 0501CCPAQCQA Pavment is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 6061060, Project Item Line Number 1010, Material Set 606106096, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 6071050, Project Item Line Number 0250, Material Set 607105096, Material 1043FMCLFBZC60 - Chain Link Fence Fabric Galvin Steel 60", Acceptance Action Generic 1043FMCLFBZC60 is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 6071050, Project Item Line Number 0250, Material Set 607105096, Material 1043FMCLFBAC60 - Chain Link Fence Fabric Alum Coated 60", Acceptance Action Generic 1043FMCLFBAC60 is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 6091060, Project Item Line Number 0350, Material Set 609106096, Material 1036RSWFPLW014 - W01.4 Plain Welded Wire Fabric @, Acceptance Action Generic ReSteelFabric is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 6113010, Project Item Line Number 0360, Material Set 611301096, Material 0611EPM - Embankment Protection Material, Acceptance Action Generic 0611EPM is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 6173706, Project Item Line Number 0570, Material Set 6173706, Material 0617MBPKBT.1PC - One Piece Barrier Height-Transition Sect, Acceptance Action Generic 0617MBPKBT.1PC is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 6173706, Project Item Line Number 0570, Material Set 6173706, Material 0617MBPKBT.2PC - Two Piece Barrier Height-Transition Sect, Acceptance Action Generic 0617MBPKBT.2PC is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 6205301B, Project Item Line Number 0680, Material Set 6205301B96, Material 1048PMRPMTHW - Marking Tape Removable White, Acceptance Action Generic 1048PMRPMTHW is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 6205303B, Project Item Line Number 0690, Material Set 6205303B96, Material 1048PMRPMTYL - Marking Tape Removable Yellow,	No Remark was entered by Engineer	terrej1	Overridden



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on December 6, 2023

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Acceptance Action Generic 1048PMRPTYL is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J4I3450, Item 7011108, Project Item Line Number 1870, Material Set 701110896, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3450, Item 7011108, Project Item Line Number 1870, Material Set 701110896, Material 0701PLCA - Casing for Drilled Shafts, Acceptance Action Generic 0701PLCA is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3450, Item 7021212, Project Item Line Number 1920, Material Set 702121296, Material 0702PLSS...MAZC - Bearing Piles Struct Steel Galvld, Acceptance Action Generic 0702PLSS...MAZC is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3450, Item 7027000, Project Item Line Number 1940, Material Set 702700096, Material 0702PLPT - Pile Point Reinforcement, Acceptance Action Generic 0702PLPT is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3450, Item 7032003, Project Item Line Number 1950, Material Set 703200396, Material 0501CCB.A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB.A is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3450, Item 7032003, Project Item Line Number 1950, Material Set 703200396, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3450, Item 7034620, Project Item Line Number 1740, Material Set 703462096, Material 3099XXAS - Aesthetic Items on Project, Acceptance Action Generic 3099XXAS is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3450, Item 7034620, Project Item Line Number 1980, Material Set 703462096, Material 3099XXAS - Aesthetic Items on Project, Acceptance Action Generic 3099XXAS is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3450, Item 7110300, Project Item Line Number 2080, Material Set 711030096, Material 1059PCCCCMPS - Concrete - Masonry Protective Sealer, Acceptance Action Generic 1059PCCCCMPS is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3450, Item 7110300, Project Item Line Number 2120, Material Set 711030096, Material 1059PCCCCMPS - Concrete - Masonry Protective Sealer, Acceptance Action Generic 1059PCCCCMPS is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3450, Item 7151001, Project Item Line Number 1790, Material Set 715100196, Material 0715DRVT - Vertical Drain at End Bents, Acceptance Action Generic 0715DRVT is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3450, Item 7151001, Project Item Line Number 2030, Material Set 715100196, Material 0715DRVT - Vertical Drain at End Bents, Acceptance Action Generic 0715DRVT is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3450, Item 7201000, Project Item Line Number 2100, Material Set 720100096, Material 1013DMCRPE..06 - Underdrain Corrugated PE 6" (150mm), Acceptance Action Generic 1013DMCRPE..06 is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3450, Item 7201000, Project Item Line Number 2100, Material Set 720100096, Material 1010SGBF - Select Gran Backfill for Structural Sys, Acceptance Action Generic 1010SGBF is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3450, Item 7201000, Project Item Line Number 2100, Material Set 720100096, Material 0720MSEW - MSE Wall System -Bridge Approved Design, Acceptance Action Generic 0720MSEW is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3450, Item 7201000, Project Item Line Number 2140, Material Set 720100096, Material 1013DMCRPE..06 - Underdrain Corrugated PE 6" (150mm), Acceptance Action Generic 1013DMCRPE..06 is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3450, Item 7201000, Project Item Line Number 2140, Material Set 720100096, Material 1010SGBF - Select Gran Backfill for Structural Sys, Acceptance Action Generic 1010SGBF is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3450, Item 9011110, Project Item Line Number 1050, Material Set 901111096, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3450, Item 9011312, Project Item Line Number 1060, Material Set 9011312, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3450, Item 9014003, Project Item Line Number 1080, Material Set 901400396, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3450, Item 9016110, Project Item Line Number 1110, Material Set 901611096, Material 1062PBPF - Pull Box Preformed Poly Resin Fiber, Acceptance Action Generic 1062PBPF is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3450, Item 9017407, Project Item Line Number 1120, Material Set 901740796, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3450, Item 9018245, Project Item Line Number 1130, Material Set 901824596, Material 0901LHPFSA - Foundation for Highway Lighting, Acceptance Action Generic 0901LHPFSA is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3450, Item 9019902, Project Item Line	No Remark was entered by Engineer	terrej1	Overridden



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on December 6, 2023

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Number 1140, Material Set 9019902, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J413450, Item 9019902, Project Item Line Number 1150, Material Set 9019902, Material 1091LHLP - Highway Lighting Pole, Acceptance Action Generic 1091LHLP is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 9020811, Project Item Line Number 1200, Material Set 902081196, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 9021413, Project Item Line Number 5002, Material Set 902141396, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 9022708, Project Item Line Number 1230, Material Set 902270896, Material 1092TSPS - Traffic Signal Post(s) - All Types, Acceptance Action Generic 1092TSPS is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 9022708, Project Item Line Number 1230, Material Set 902270896, Material 0902TSBTZCAB - Bolts Galv Anchor for Traffic Signals, Acceptance Action Generic 0902TSBTZCAB is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 9022708, Project Item Line Number 1230, Material Set 902270896, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 9023335, Project Item Line Number 1270, Material Set 902333596, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 9025300, Project Item Line Number 1290, Material Set 902530096, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 9027300, Project Item Line Number 1300, Material Set 902730096, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 9028208, Project Item Line Number 1310, Material Set 902820896, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 9028620, Project Item Line Number 1350, Material Set 902862096, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 9028811, Project Item Line Number 1360, Material Set 902881196, Material 1062PBPF - Pull Box Preformed Poly Resin Fiber, Acceptance Action Generic 1062PBPF is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 9028812, Project Item Line Number 1370, Material Set 902881296, Material 1062PBPF - Pull Box Preformed Poly Resin Fiber, Acceptance Action Generic 1062PBPF is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 9029902, Project Item Line Number 1390, Material Set 9029902, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 9035004A, Project Item Line Number 1480, Material Set 9035004A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 9035011A, Project Item Line Number 1490, Material Set 9035011A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 9105200, Project Item Line Number 1520, Material Set 910520096, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 9105202, Project Item Line Number 1530, Material Set 910520296, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 9107201, Project Item Line Number 1540, Material Set 910720196, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 9108354, Project Item Line Number 1550, Material Set 910835496, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413450, Item 9108816, Project Item Line Number 1560, Material Set 910881696, Material 1062PBPF - Pull Box Preformed Poly Resin Fiber, Acceptance Action Generic 1062PBPF is insufficient.	No Remark was entered by Engineer	terrej1	Overridden
Estimate Exception Type: Item Overrun: Contract 230120-C07, Contract Project J413450, Project Item Line Number 0480, Contract Line Item Number 0480, Item 6161030, Minor Item.	No Remark was entered by Engineer	terrej1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230120-C07, Contract Project J413450, Project Item Line Number 1640, Contract Line Item Number 1640, Item 7011207, Minor Item.	No Remark was entered by Engineer	terrej1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230120-C07, Contract Project J413450, Project Item Line Number 5001, Contract Line Item Number 5001, Item 6208076, Minor Item.	No Remark was entered by Engineer	terrej1	Acknowledged



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on December 6, 2023

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 230120-C07, Contract Project J4I3450, Project Item Line Number 0210, Contract Line Item Number 0210, Item 4039905, Minor Item.	Panels repaired on ramp 3 that were not in plans	terrej1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230120-C07, Contract Project J4I3450, Project Item Line Number 0150, Contract Line Item Number 0150, Item 3040506, Minor Item.	Panels repaired on ramp 3 that were not in plans	terrej1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230120-C07, Contract Project J4I3450, Project Item Line Number 0160, Contract Line Item Number 0160, Item 4010150, Minor Item.	Panels repaired on ramp 3 that were not in plans	terrej1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230120-C07, Contract Project J4I3450, Project Item Line Number 1870, Contract Line Item Number 1870, Item 7011108, Minor Item.	No Remark was entered by Engineer	terrej1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230120-C07	J413450	0001	0010	1041000	TEMPORARY SURFACING	475.00	0.00	475.00	CUYD	55.00	\$58.39	\$3,211.45
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.70	\$224,996.41	\$157,497.49
		0001	0030	2031000	CLASS A EXCAVATION	7,949.00	0.00	7,949.00	CUYD	6,776.00	\$11.44	\$77,517.44
		0001	0040	2035500	EMBANKMENT IN PLACE	14,131.00	0.00	14,131.00	CUYD	6,459.00	\$13.27	\$85,710.93
		0001	0050	2036000	COMPACTING EMBANKMENT	3,824.00	0.00	3,824.00	CUYD	2,293.00	\$4.93	\$11,304.49
		0001	0060	2061000	CLASS 1 EXCAVATION	2,086.00	0.00	2,086.00	CUYD	840.00	\$29.00	\$24,360.00
		0001	0070	2063000	CLASS 3 EXCAVATION	403.00	0.00	403.00	CUYD	372.00	\$25.14	\$9,352.08
		0001	0080	2063300	CLASS 4 EXCAVATION	6.00	0.00	6.00	CUYD	6.00	\$33.42	\$200.52
		0001	0090	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	40.00	0.00	40.00	100F	0.00	\$13.80	\$0.00
		0001	0100	2142000	FURNISHING ROCK FILL	2,086.00	-2,086.00	0.00	CUYD	0.00	\$34.44	\$0.00
		0001	0110	2143000	PLACING ROCK FILL	2,086.00	-2,086.00	0.00	CUYD	0.00	\$3.19	\$0.00
		0001	0120	3030600	FURNISHING ROCK BASE MATERIAL	5,282.00	0.00	5,282.00	SQYD	3,123.70	\$48.33	\$150,968.42
		0001	0130	3030610A	PLACING ROCK BASE	5,282.00	0.00	5,282.00	SQYD	3,123.70	\$3.19	\$9,964.60
		0001	0140	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,299.00	0.00	2,299.00	SQYD	2,299.00	\$24.46	\$56,233.54
		0001	0150	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	8,289.00	0.00	8,289.00	SQYD	8,369.30	\$21.98	\$183,957.21
		0001	0160	4010150	TYPE A2 SHOULDER	230.00	0.00	230.00	SQYD	418.20	\$23.60	\$9,869.52
		0001	0170	4019905	MISC.OPTIONAL PAVEMENT (CROSSOVER)	1,985.00	0.00	1,985.00	SQYD	1,820.40	\$77.19	\$140,516.68
		0001	0180	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	153.00	0.00	153.00	TONS	0.00	\$237.45	\$0.00
		0001	0190	4039905	MISC.OPTIONAL PAVEMENT - NW PRAIRIE VIEW	186.20	0.00	186.20	SQYD	186.00	\$77.53	\$14,420.58
		0001	0200	4039905	MISC.OPTIONAL PAVEMENT - I-29	5,281.20	0.00	5,281.20	SQYD	4,781.20	\$89.76	\$429,160.51
		0001	0210	4039905	MISC.OPTIONAL PAVEMENT - RAMPS 1, 2 & 72ND STREET	6,118.20	0.00	6,118.20	SQYD	6,198.50	\$81.15	\$503,008.28
		0001	0220	4071007	TACK COAT - LOW OR NON-TRACKING	652.00	0.00	652.00	GAL	0.00	\$4.75	\$0.00
		0001	0230	5041000	CONCRETE APPROACH PAVEMENT	796.30	0.00	796.30	SQYD	796.30	\$101.28	\$80,649.26
		0001	0240	6044011	PIPE COLLAR, TYPE A	1.00	0.00	1.00	EA	1.00	\$2,240.79	\$2,240.79
		0001	0250	6071050	CHAIN-LINK FENCE (RETAINING WALLS)	509.00	0.00	509.00	LF	238.36	\$63.32	\$15,092.96
		0001	0260	6071102	MODIFIED CONCRETE GUTTER TYPE B	509.00	0.00	509.00	LF	488.00	\$37.48	\$18,290.24
		0001	0270	6079903	MISC.(48 IN.) CHAIN-LINK FENCE (STRUCTURES)	2,507.00	0.00	2,507.00	LF	0.00	\$48.54	\$0.00
		0001	0280	6081010	CONCRETE CURB RAMP	63.50	0.00	63.50	SQYD	63.50	\$75.48	\$4,792.98
		0001	0290	6081012	TRUNCATED DOMES	96.00	0.00	96.00	SQFT	96.00	\$30.79	\$2,955.84
		0001	0300	6083008	8 IN. CONCRETE MEDIAN STRIP	447.50	0.00	447.50	SQYD	436.20	\$100.43	\$43,807.57
		0001	0310	6086004	CONCRETE SIDEWALK, 4 IN.	321.10	0.00	321.10	SQYD	321.10	\$43.05	\$13,823.36
		0001	0320	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	1,098.00	0.00	1,098.00	LF	924.00	\$39.09	\$36,119.16
		0001	0330	6091042	CONCRETE GUTTER TYPE B	11.00	0.00	11.00	LF	1.00	\$37.38	\$37.38
		0001	0340	6091052	CURB AND GUTTER TYPE B	2,013.00	0.00	2,013.00	LF	2,013.00	\$33.96	\$68,361.48
		0001	0350	6091060	PAVED DITCH	29.00	0.00	29.00	SQYD	29.00	\$138.15	\$4,006.35
		0001	0360	6113010	FURNISHING TYPE 1 ROCK BLANKET	370.00	0.00	370.00	CUYD	370.00	\$86.54	\$32,019.80
		0001	0370	6113030	PLACING TYPE 1 ROCK BLANKET	370.00	0.00	370.00	CUYD	370.00	\$28.82	\$10,663.40
		0001	0380	6122008	IMPACT ATTENUATOR 40 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	0.00	\$4,485.12	\$0.00
		0001	0390	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	4.00	0.00	4.00	EA	4.00	\$4,485.12	\$17,940.48
		0001	0400	6122020	REPLACEMENT SAND BARREL	6.00	0.00	6.00	EA	0.00	\$1,371.92	\$0.00
		0001	0410	6122030	IMPACT ATTENUATOR (RELOCATION)	8.00	0.00	8.00	EA	3.00	\$4,485.12	\$13,455.36
		0001	0420	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$23,744.76	\$0.00
		0001	0430	6143010	MANHOLE FRAME AND COVER, TYPE 1-A	1.00	0.00	1.00	EA	0.00	\$2,232.93	\$0.00
		0001	0440	6143013	MANHOLE FRAME AND COVER, TYPE 3	7.00	0.00	7.00	EA	6.00	\$2,232.93	\$13,397.58
		0001	0450	6161005	CONSTRUCTION SIGNS	1,931.00	0.00	1,931.00	SQFT	1,848.00	\$6.86	\$12,677.28
		0001	0460	6161008	ADVANCED WARNING RAIL SYSTEM	7.00	0.00	7.00	EA	4.00	\$68.60	\$274.40





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230120-C07	J413450	0001	0470	6161025	CHANNELIZER (TRIM LINE)	236.00	0.00	236.00	EA	231.00	\$19.00	\$4,389.00
		0001	0480	6161030	TYPE III MOVEABLE BARRICADE	21.00	0.00	21.00	EA	28.00	\$174.13	\$4,875.64
		0001	0490	6161033	DIRECTIONAL INDICATOR BARRICADE	37.00	0.00	37.00	EA	30.00	\$89.70	\$2,691.00
		0001	0500	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	3.00	\$3,165.97	\$9,497.91
		0001	0510	6161055	SEQUENTIAL FLASHING WARNING LIGHT	30.00	0.00	30.00	EA	30.00	\$68.60	\$2,058.00
		0001	0520	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$5,271.34	\$21,085.36
		0001	0530	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	7.00	5.00	12.00	EA	12.00	\$1,371.92	\$16,463.04
		0001	0540	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADE	4.00	0.00	4.00	EA	4.00	\$100.26	\$401.04
		0001	0550	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	2,532.00	0.00	2,532.00	LF	25.00	\$129.55	\$3,238.75
		0001	0560	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	5,795.00	0.00	5,795.00	LF	3,600.00	\$25.86	\$93,096.00
		0001	0570	6173706	TEMPORARY TRAFFIC BARRIER STIFFNESS TRANSITION SECTION, CONTRACTOR FURNISHED / RETAINED	425.00	0.00	425.00	LF	425.00	\$36.94	\$15,699.50
		0001	0580	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	15,594.00	0.00	15,594.00	LF	11,725.00	\$8.44	\$98,959.00
		0001	0590	6175013	RELOCATING TEMPORARY TRAFFIC BARRIER STIFFNESS TRANSITION SECTION	213.00	0.00	213.00	LF	213.00	\$21.11	\$4,496.43
		0001	0600	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$416,406.80	\$416,406.80
		0001	0610	6191000	PAVEMENT EDGE TREATMENT	3,171.00	0.00	3,171.00	LF	0.00	\$5.27	\$0.00
		0001	0620	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	301.00	0.00	301.00	LF	0.00	\$21.11	\$0.00
		0001	0630	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	182.00	0.00	182.00	LF	0.00	\$21.11	\$0.00
		0001	0640	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	21.00	0.00	21.00	EA	0.00	\$342.98	\$0.00
		0001	0650	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	2.00	0.00	2.00	EA	0.00	\$474.90	\$0.00
		0001	0660	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIBLOCK	36.00	0.00	36.00	EA	0.00	\$237.45	\$0.00
		0001	0670	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	12.00	0.00	12.00	EA	0.00	\$68.60	\$0.00
		0001	0680	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	74,043.00	-21,500.00	52,543.00	LF	1,313.00	\$2.27	\$2,980.51
		0001	0690	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	33,648.00	-14,500.00	19,148.00	LF	664.00	\$2.27	\$1,507.28
		0001	0700	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	14,668.00	0.00	14,668.00	LF	0.00	\$0.22	\$0.00
		0001	0710	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	10,323.00	0.00	10,323.00	LF	0.00	\$0.22	\$0.00
		0001	0720	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,986.00	0.00	1,986.00	LF	0.00	\$0.53	\$0.00
		0001	0730	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,995.00	0.00	2,995.00	LF	0.00	\$0.26	\$0.00
		0001	0740	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	490.00	0.00	490.00	LF	0.00	\$0.26	\$0.00
		0001	0750	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	116.00	0.00	116.00	LF	0.00	\$0.32	\$0.00
		0001	0760	6207001	PAVEMENT MARKING REMOVAL	28,283.00	0.00	28,283.00	LF	18,970.00	\$0.58	\$11,002.60
		0001	0770	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	2.00	0.00	2.00	EA	2.00	\$100.26	\$200.52
		0001	0780	6209902	MISC.SHARE THE ROAD SYMBOL	4.00	0.00	4.00	EA	0.00	\$580.43	\$0.00
		0001	0790	6209902	MISC.THERMOPLASTIC HELMETED BICYCLIST SYMBOL WITH CHERVON ARROWS	2.00	0.00	2.00	EA	0.00	\$580.43	\$0.00
		0001	0800	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	136.00	0.00	136.00	SQYD	0.00	\$60.15	\$0.00
		0001	0810	6240101A	SUBSURFACE DRAINAGE GEOTEXTILE	334.00	0.00	334.00	SQYD	0.00	\$15.34	\$0.00
		0001	0820	6240104A	SEPARATION GEOTEXTILE	554.00	0.00	554.00	SQYD	0.00	\$15.34	\$0.00
		0001	0830	6269909	MISC.OPTIONAL RUMBLE STRIP	84.00	0.00	84.00	STA	0.00	\$100.26	\$0.00
		0001	0840	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$31,659.68	\$31,659.68
		0001	0850	7034041	CLASS B-1 CONCRETE (CULVERTS)	8.60	0.00	8.60	CUYD	8.60	\$937.28	\$8,060.61
		0001	0860	7061030	REINFORCING STEEL (CULVERTS)	1,550.00	0.00	1,550.00	LB	1,550.00	\$1.06	\$1,643.00
		0001	0870	7250315A	15 IN. PIPE GROUP B	23.00	0.00	23.00	LF	23.00	\$60.59	\$1,393.57
		0001	0880	7250318A	18 IN. PIPE GROUP B	697.00	0.00	697.00	LF	679.00	\$61.36	\$41,663.44



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
230120-C07	J413450		0001	0890	7259903	MISC.4 IN. SCH. 80 PVC PROFORATED PIPE WITH FILTER SLEEVE	538.00	-538.00	0.00	LF	0.00	\$22.44	\$0.00
			0001	0900	7261030	30 IN. PIPE GROUP A	30.00	-30.00	0.00	LF	0.00	\$112.87	\$0.00
			0001	0910	7311030	PRECAST CONCRETE DROP INLET 3 FT X 2 FT-6 IN.	31.00	0.00	31.00	FT	26.00	\$900.92	\$23,423.92
			0001	0920	7319902	MISC.COVER, REMOVE AND REPLACE EXISTING MEDIAN INLETS	6.00	0.00	6.00	EA	6.00	\$4,258.06	\$25,548.36
			0001	0930	7319913	MISC.4 FT. X 4 FT. JUNCTION BOX	6.00	-6.00	0.00	FT	0.00	\$987.73	\$0.00
			0001	0940	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$1,877.70	\$1,877.70
			0001	0950	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	0.00	\$3,165.97	\$0.00
			0001	0960	8061006	ALTERNATE DITCH CHECK	102.00	0.00	102.00	LF	0.00	\$10.55	\$0.00
			0001	0970	8061007A	CURB INLET CHECK	9.00	0.00	9.00	EA	0.00	\$73.87	\$0.00
			0001	0980	8061016	SEDIMENT REMOVAL	60.00	0.00	60.00	CUYD	0.00	\$36.80	\$0.00
			0001	0990	8061017	TEMPORARY SEEDING	0.30	0.00	0.30	ACRE	0.00	\$4,221.29	\$0.00
			0001	1000	8061019	SILT FENCE	3,483.00	0.00	3,483.00	LF	2,192.00	\$1.48	\$3,244.16
			0010	1010	6061060	MGS GUARDRAIL	1,250.00	0.00	1,250.00	LF	512.50	\$29.55	\$15,144.38
			0010	1020	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	4.00	0.00	4.00	EA	4.00	\$4,173.80	\$16,695.20
			0010	1030	6061080	MGS END ANCHOR	3.00	0.00	3.00	EA	3.00	\$1,567.15	\$4,701.45
			0010	1040	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	3.00	\$3,377.03	\$10,131.09
			0020	1050	9011110	BRACKET ARM, 10 FT. OR 3.0 M	1.00	0.00	1.00	EA	1.00	\$996.86	\$996.86
			0020	1060	9011312	LUMINAIRE, LED-B	15.00	0.00	15.00	EA	15.00	\$477.43	\$7,161.45
			0020	1070	9013003	CONDUIT, 3 IN. RIGID, IN TRENCH	21.00	0.00	21.00	LF	0.00	\$21.11	\$0.00
			0020	1080	9014003	CONDUIT, 3 IN. RIGID, PUSHED	161.00	105.00	266.00	LF	161.00	\$33.30	\$5,361.30
			0020	1090	9014502	CONDUIT, 2 IN. RIGID, EXTERNAL ON STRUCTURE	178.00	0.00	178.00	LF	0.00	\$55.62	\$0.00
			0020	1100	9015010	TRENCHING TYPE I	104.00	0.00	104.00	LF	0.00	\$8.76	\$0.00
			0020	1110	9016110	PULL BOX, PREFORMED CLASS 1	3.00	3.00	6.00	EA	3.00	\$1,728.62	\$5,185.86
			0020	1120	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	740.00	580.00	1,320.00	LF	695.00	\$9.66	\$6,713.70
			0020	1130	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	1.00	0.00	1.00	EA	1.00	\$1,902.75	\$1,902.75
			0020	1140	9019902	MISC.LUMINAIRE, 150 WATT EQUIVALENT LED (UNDERPASS)	8.00	0.00	8.00	EA	8.00	\$1,259.00	\$10,072.00
			0020	1150	9019902	MISC.REMOVE AND REINSTALL LIGHTING POLE	1.00	0.00	1.00	EA	1.00	\$1,133.42	\$1,133.42
			0030	1160	9020213	SIGNAL HEAD, TYPE 3S	7.00	0.00	7.00	EA	0.00	\$1,051.42	\$0.00
			0030	1170	9020513	SIGNAL HEAD, TYPE 3B	26.00	-2.00	24.00	EA	0.00	\$1,242.11	\$0.00
			0030	1180	9020514	SIGNAL HEAD, TYPE 4B	7.00	0.00	7.00	EA	0.00	\$1,739.17	\$0.00
			0030	1190	9020515	SIGNAL HEAD, TYPE 5B	1.00	0.00	1.00	EA	0.00	\$2,061.04	\$0.00
			0030	1200	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	6.00	0.00	6.00	EA	5.00	\$663.27	\$3,316.35
			0030	1210	9020833	SH-FLAT SHEET - SIGNAL SIGN	230.00	0.00	230.00	SQFT	0.00	\$21.05	\$0.00
			0030	1220	9020834	SIGNAL SIGN, MOUNTING HARDWARE	35.00	0.00	35.00	EA	0.00	\$320.18	\$0.00
			0030	1230	9022708	POST, SIGNAL 8 FT.	5.00	0.00	5.00	EA	4.00	\$1,338.15	\$5,352.60
			0030	1240	9023230	POST, TYPE C, 30 FT. ARM OR 9.1 M ARM	2.00	0.00	2.00	EA	0.00	\$12,182.64	\$0.00
			0030	1250	9023235	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	1.00	0.00	1.00	EA	0.00	\$12,878.10	\$0.00
			0030	1260	9023240	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	1.00	0.00	1.00	EA	0.00	\$15,731.69	\$0.00
			0030	1270	9023335	POST, TYPE B, LONGEST ARM 35 FT. OR 10.7 M	1.00	0.00	1.00	EA	1.00	\$20,153.49	\$20,153.49
			0030	1280	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	1.00	0.00	1.00	EA	0.00	\$20,004.69	\$0.00
			0030	1290	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	360.00	306.00	666.00	LF	360.00	\$17.47	\$6,289.20
			0030	1300	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	1,355.00	-306.00	1,049.00	LF	867.00	\$33.30	\$28,871.10
			0030	1310	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	570.00	0.00	570.00	LF	570.00	\$2.06	\$1,174.20
			0030	1320	9028308	CABLE, 16 AWG 2 CONDUCTOR	1,360.00	0.00	1,360.00	LF	0.00	\$1.69	\$0.00
0030	1330	9028310	CABLE, 16 AWG 5 CONDUCTOR	1,360.00	0.00	1,360.00	LF	0.00	\$2.11	\$0.00			



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230120-C07	J413450	0030	1340	9028311	CABLE, 16 AWG 7 CONDUCTOR	8,020.00	0.00	8,020.00	LF	0.00	\$2.32	\$0.00
		0030	1350	9028620	POWER SUPPLY ASSEMBLY, TYPE 2	1.00	0.00	1.00	EA	1.00	\$6,151.48	\$6,151.48
		0030	1360	9028811	PULL BOX, PREFORMED CLASS 2	12.00	0.00	12.00	EA	10.00	\$2,124.36	\$21,243.60
		0030	1370	9028812	PULL BOX, PREFORMED CLASS 3	2.00	0.00	2.00	EA	2.00	\$2,955.96	\$5,911.92
		0030	1380	9029100	BASE, CONCRETE	24.30	0.00	24.30	CUYD	13.97	\$1,598.81	\$22,335.38
		0030	1390	9029902	MISC.ACCESSIBLE PEDESTRAIN SIGNALS (PUSHBUTTON)	6.00	0.00	6.00	EA	5.00	\$1,397.25	\$6,986.25
		0030	1400	9029902	MISC.CONTROLLOR ASSEMBLY HOUSING, DOUBLE NEMA TS2	1.00	0.00	1.00	EA	0.00	\$29,669.34	\$0.00
		0030	1410	9109902	MISC.KC DISTRICT VIDEO DETECTION SYSTEM	3.00	0.00	3.00	EA	0.00	\$51,102.94	\$0.00
		0040	1420	9031010	CONCRETE FOOTINGS, EMBEDDED	2.50	0.00	2.50	CUYD	1.46	\$1,480.62	\$2,161.71
		0040	1430	9031020	CONCRETE FOOTINGS, BOLT DOWN	10.10	0.00	10.10	CUYD	10.10	\$1,661.08	\$16,776.91
		0040	1440	9031210	STRUCTURAL STEEL POSTS	1,250.00	0.00	1,250.00	LB	299.00	\$6.23	\$1,862.77
		0040	1450	9031220	PIPE POSTS	1,120.00	0.00	1,120.00	LB	926.53	\$6.33	\$5,864.93
		0040	1460	9031280	2.5 IN. PSST POST - 12 GA.	64.00	0.00	64.00	LF	0.00	\$23.22	\$0.00
		0040	1470	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	4.00	0.00	4.00	EA	0.00	\$258.55	\$0.00
		0040	1480	9035004A	SH-FLAT SHEET	223.00	0.00	223.00	SQFT	142.90	\$23.85	\$3,408.16
		0040	1490	9035011A	ST-STRUCTURAL	516.00	0.00	516.00	SQFT	516.00	\$31.66	\$16,336.56
		0040	1500	9035069A	SHF-FLAT SHEET FLUORESCENT	20.00	0.00	20.00	SQFT	0.00	\$25.75	\$0.00
		0040	1510	9039902	MISC.S-27718 TYPE S TWO TUBE SIGN TRUSS	1.00	0.00	1.00	EA	0.00	\$94,374.33	\$0.00
		0050	1520	9105200	CONDUIT, 2 IN., RIGID, IN TRENCH	364.00	0.00	364.00	LF	364.00	\$13.30	\$4,841.20
		0050	1530	9105202	CONDUIT, 4 IN., RIGID, IN TRENCH	79.00	0.00	79.00	LF	79.00	\$21.79	\$1,721.41
		0050	1540	9107201	CONDUIT, 3 IN., RIGID, PUSHED	251.00	0.00	251.00	LF	151.00	\$33.30	\$5,028.30
		0050	1550	9108354	FIBER OPTIC CABLE, 48-STRAND, SINGLE MODE	1,020.00	0.00	1,020.00	LF	1,020.00	\$14.30	\$14,586.00
		0050	1560	9108816	PULL BOX, PREFORMED CLASS 5	3.00	0.00	3.00	EA	2.00	\$2,898.97	\$5,797.94
		0050	1570	9109902	MISC.MEDIA CONVERTER (INSTALLED)	1.00	0.00	1.00	EA	0.00	\$3,229.29	\$0.00
		0050	1580	9109902	MISC.PRE-TERMINATED FIBER PANEL	1.00	0.00	1.00	EA	0.00	\$493.26	\$0.00
		0050	1590	9109902	MISC.RELOCATE EXISTING FIBER/ITS EQUIPMENT TO NEW CABINET	2.00	0.00	2.00	EA	0.00	\$1,362.42	\$0.00
		0070	1600	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	10.00	0.00	10.00	SQFT	0.00	\$422.13	\$0.00
		0070	1610	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$82,589.60	\$82,589.60
		0070	1620	5031010A	BRIDGE APPROACH SLAB (MAJOR)	241.00	0.00	241.00	SQYD	241.00	\$267.07	\$64,363.87
		0070	1630	7011108	DRILLED SHAFTS (5 FT. 0 IN. DIA.)	51.00	0.00	51.00	LF	47.70	\$513.14	\$24,476.78
		0070	1640	7011207	ROCK SOCKETS (4 FT 6 IN. DIA.)	36.00	0.00	36.00	LF	39.30	\$751.14	\$29,519.80
		0070	1650	7011300	VIDEO CAMERA INSPECTION	3.00	0.00	3.00	EA	3.00	\$765.11	\$2,295.33
		0070	1660	7011400	FOUNDATION INSPECTION HOLES	66.00	0.00	66.00	LF	66.00	\$120.31	\$7,940.46
		0070	1670	7011600	SONIC LOGGING TESTING	3.00	0.00	3.00	EA	3.00	\$2,181.35	\$6,544.05
		0070	1680	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	570.00	0.00	570.00	LF	561.10	\$88.48	\$49,646.13
		0070	1690	7026000	PRE-BORE FOR PILING	338.00	0.00	338.00	LF	224.58	\$64.37	\$14,456.21
		0070	1700	7027000	PILE POINT REINFORCEMENT	15.00	0.00	15.00	EA	15.00	\$110.81	\$1,662.15
		0070	1710	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	102.50	0.00	102.50	CUYD	102.50	\$1,160.41	\$118,942.02
		0070	1720	7034219A	TYPE D BARRIER	290.00	0.00	290.00	LF	290.00	\$199.49	\$57,852.10
		0070	1730	7034222	SLAB ON CONCRETE BEAM	711.00	0.00	711.00	SQYD	711.00	\$363.10	\$258,164.10
		0070	1740	7034620	FORM LINERS	34.00	0.00	34.00	SQYD	34.00	\$251.94	\$8,565.96
		0070	1750	7056049	21 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	792.00	0.00	792.00	LF	792.00	\$465.19	\$368,430.48
		0070	1760	7061060	REINFORCING STEEL (BRIDGES)	12,050.00	0.00	12,050.00	LB	12,050.00	\$2.84	\$34,222.00
		0070	1770	7101000	REINFORCING STEEL (EPOXY COATED)	14,970.00	0.00	14,970.00	LB	14,970.00	\$2.79	\$41,766.30
		0070	1780	7121060	FABRICATED SIGN SUPPORT BRACKETS	1.00	0.00	1.00	LS	1.00	\$13,455.36	\$13,455.36
		0070	1790	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$3,613.27	\$7,226.54



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230120-C07	J413450	0070	1800	7161000	PLAIN NEOPRENE BEARING PAD	14.00	0.00	14.00	EA	14.00	\$273.59	\$3,830.26
		0070	1810	7161002	LAMINATED NEOPRENE BEARING PAD	14.00	0.00	14.00	EA	14.00	\$241.93	\$3,387.02
		0070	1820	7201300	PIPE PILE SPACERS	15.00	0.00	15.00	EA	15.00	\$539.44	\$8,091.60
		0071	1830	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	10.00	0.00	10.00	SQFT	0.00	\$422.13	\$0.00
		0071	1840	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$82,589.60	\$82,589.60
		0071	1850	5031010A	BRIDGE APPROACH SLAB (MAJOR)	241.00	0.00	241.00	SQYD	241.00	\$267.07	\$64,363.87
		0071	1860	6071060	PEDESTRIAN FENCE (STRUCTURES)	156.00	0.00	156.00	LF	0.00	\$84.43	\$0.00
		0071	1870	7011108	DRILLED SHAFTS (5 FT. 0 IN. DIA.)	45.00	0.00	45.00	LF	45.10	\$513.14	\$23,142.61
		0071	1880	7011207	ROCK SOCKETS (4 FT 6 IN. DIA.)	36.00	0.00	36.00	LF	36.00	\$751.14	\$27,041.04
		0071	1890	7011300	VIDEO CAMERA INSPECTION	3.00	0.00	3.00	EA	3.00	\$765.11	\$2,295.33
		0071	1900	7011400	FOUNDATION INSPECTION HOLES	66.00	0.00	66.00	LF	66.00	\$120.31	\$7,940.46
		0071	1910	7011600	SONIC LOGGING TESTING	3.00	0.00	3.00	EA	3.00	\$2,181.35	\$6,544.05
		0071	1920	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	570.00	0.00	570.00	LF	545.00	\$88.48	\$48,221.60
		0071	1930	7026000	PRE-BORE FOR PILING	309.00	0.00	309.00	LF	174.00	\$64.37	\$11,200.38
		0071	1940	7027000	PILE POINT REINFORCEMENT	15.00	0.00	15.00	EA	15.00	\$110.81	\$1,662.15
		0071	1950	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	106.20	0.00	106.20	CUYD	106.20	\$1,148.95	\$122,018.49
		0071	1960	7034219A	TYPE D BARRIER	290.00	0.00	290.00	LF	290.00	\$199.49	\$57,852.10
		0071	1970	7034222	SLAB ON CONCRETE BEAM	711.00	0.00	711.00	SQYD	711.00	\$355.12	\$252,490.32
		0071	1980	7034620	FORM LINERS	35.00	0.00	35.00	SQYD	35.00	\$251.60	\$8,806.00
		0071	1990	7056049	21 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	792.00	0.00	792.00	LF	792.00	\$470.94	\$372,984.48
		0071	2000	7061060	REINFORCING STEEL (BRIDGES)	11,320.00	0.00	11,320.00	LB	11,320.00	\$2.98	\$33,733.60
		0071	2010	7101000	REINFORCING STEEL (EPOXY COATED)	15,560.00	0.00	15,560.00	LB	15,560.00	\$2.75	\$42,790.00
		0071	2020	7121060	FABRICATED SIGN SUPPORT BRACKETS	1.00	0.00	1.00	LS	1.00	\$8,970.24	\$8,970.24
		0071	2030	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$3,613.27	\$7,226.54
		0071	2040	7161000	PLAIN NEOPRENE BEARING PAD	14.00	0.00	14.00	EA	14.00	\$273.59	\$3,830.26
		0071	2050	7161002	LAMINATED NEOPRENE BEARING PAD	14.00	0.00	14.00	EA	14.00	\$241.93	\$3,387.02
		0071	2060	7201300	PIPE PILE SPACERS	15.00	0.00	15.00	EA	15.00	\$539.44	\$8,091.60
		0072	2070	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$8,104.73	\$8,104.73
		0072	2080	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$5,382.15	\$5,382.15
		0072	2090	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$3,165.97	\$3,165.97
		0072	2100	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	4,205.00	0.00	4,205.00	SQFT	4,205.00	\$114.73	\$482,439.65
		0073	2110	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$8,104.73	\$8,104.73
		0073	2120	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$6,120.87	\$6,120.87
		0073	2130	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$3,799.16	\$3,799.16
		0073	2140	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	3,804.00	0.00	3,804.00	SQFT	3,804.00	\$113.98	\$433,579.92
		0001	5001	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	0.00	36,000.00	36,000.00	LF	61,115.00	\$1.55	\$94,728.25
		0030	5002	9021413	SIGNAL HEAD, OPTICALLY LIMITED, TYPE 3B	0.00	2.00	2.00	EA	2.00	\$6,191.85	\$12,383.70
		0001	5003	6122040	WORK ZONE CRASH CUSHION (NARROW)	0.00	1.00	1.00	EA	1.00	\$4,987.50	\$4,987.50
		0001	5004	7259903	MISC.6 IN. SCH. 80 PVC PERFORATED PIPE WITH FILTER SLEEVE	0.00	538.00	538.00	LF	538.00	\$43.78	\$23,553.64
		0001	5005	7319902	MISC.CONNECT NEW AND EXISTING DRAINAGE	0.00	1.00	1.00	EA	1.00	\$12,152.47	\$12,152.47
		0001	5006	6179901	MISC.TEMPORARY TRAFFIC BARRIER, ANCHORED	0.00	1.00	1.00	LS	1.00	\$1,877.53	\$1,877.53
		0001	5007	2149907	MISC.FURNISH SELECT GRANULAR BACKFILL	0.00	2,086.00	2,086.00	CUYD	1,043.00	\$45.87	\$47,842.41
		0001	5008	2149907	MISC.PLACING SELECT GRANULAR BACKFILL	0.00	2,086.00	2,086.00	CUYD	1,043.00	\$3.19	\$3,327.17
		0001	5009	7269903	MISC.30" X 19" ELLIPTICAL PIPE GROUP A	0.00	144.00	144.00	LF	144.00	\$268.83	\$38,711.52
		0020	5010	9019902	MISC.2-POLE BREAKER, 15 AMP, 480 VAC	0.00	1.00	1.00	EA	0.00	\$1,547.76	\$0.00
Project J413450 - Total Value Posted to Date as of Report Generated Date												\$6,991,664.37



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on December 6, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230120-C07 Overall - Total Value Posted to Date as of Report Generated Date												\$6,991,664.37



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 6, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J413450

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0140	3040504	TYPE 5 AGGREGATE FOR BASE	11/22/23	12/1/23	586.85	SQYD	72nd Street	14+00		17+00		
0150	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	11/22/23	12/1/23	1,132.90	SQYD	72nd Street	14+00		16+00		
			12/1/23	12/1/23	80.30	SQYD	Ramp 3	10+00		11+00		Repaired panels for Ramp 3 due to previous damage and construction damage
0160	4010150	TYPE A2 SHOULDER	12/1/23	12/1/23	85.60	SQYD	Ramp 3					Repaired panels for Ramp 3 due to previous damage and construction damage
0200	4039905	MISC.	12/1/23	12/4/23	1,657.90	SQYD	I-29	765+92.96		766+47.25		
0210	4039905	MISC.	11/22/23	12/1/23	386.80	SQYD	72nd Street	14+00		17+00		
			12/1/23	12/1/23	80.30	SQYD	Ramp 3	10+00		11+00		Repaired panels for Ramp 3 due to previous damage and construction damage
0230	5041000	CONCRETE APPROACH PAVEMENT	12/1/23	12/4/23	398.15	SQYD	I-29	764+89.36				
0250	6071050	CHAIN-LINK FENCE (RETAINING WALLS)	11/22/23	12/1/23	152.16	LF	MSE Wall 9285 89286	764+89.36				
0280	6081010	CONCRETE CURB RAMP	11/22/23	12/1/23	25.90	SQYD	72nd Street	10+00		17+00		
0290	6081012	TRUNCATED DOMES	11/22/23	12/1/23	22.40	SQFT	72nd street	10+00		17+00		
0310	6086004	CONCRETE SIDEWALK, 4 IN.	11/22/23	12/1/23	65.51	SQYD	72nd street	10+00		17+00		
0330	6091042	CONCRETE GUTTER TYPE B	12/1/23	12/4/23	1.00	LF		764+89.36				
0340	6091052	CURB AND GUTTER TYPE B	12/1/23	12/4/23	536.75	LF	72nd street	10+00	16+00			
0360	6113010	FURNISHING TYPE 1 ROCK BLANKET	12/1/23	12/4/23	370.00	CUYD	I-29 RT	763+27.25				
0370	6113030	PLACING TYPE 1 ROCK BLANKET	12/1/23	12/4/23	370.00	CUYD	I-29	763+27.25				
0600	6181000	MOBILIZATION	12/1/23	12/4/23	0.50	LS		764+89.36				
0840	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	12/1/23	12/4/23	0.60	LS		764+89.36				
0920	7319902	MISC. MANHOLES AND DROP INLETS	12/1/23	12/4/23	6.00	EA	I-29	763+28.60		778+50.45		
1010	6061060	MGS GUARDRAIL	11/22/23	12/1/23	512.50	LF	Ramp 2 & I-29	758+11.88		770+03.88		
1020	6061068	MGS BRIDGE APP. TRANS SEC (EXT CURB)	11/22/23	12/1/23	4.00	EA	I-29	758+11.88		770+03.88		
1030	6061080	MGS END ANCHOR	11/22/23	12/1/23	3.00	EA	R2 and I-29	758+11.88		770+03.88		
1040	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	11/22/23	12/1/23	3.00	EA	I-29	758+11.88		770+03.88		
1050	9011110	BRACKET ARM, 10 FT. OR 3.0 M	12/1/23	12/4/23	1.00	EA	72nd	15+20				
1060	9011312	LUMINAIRE, LED-B	12/1/23	12/4/23	15.00	EA	72nd, Prairie View, Ramp 2, Ramp 3	12+00		16+00		
1120	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	12/1/23	12/4/23	695.00	LF	72nd street	10+00		17+00		
1130	9018245	POLE FOUNDATION (45 FT. OR 13.5 M	12/1/23	12/4/23	1.00	EA	72nd Street	15+20				
1140	9019902	MISC. HIGHWAY LIGHTING	12/1/23	12/4/23	2.00	EA		764+89.36				
1150	9019902	MISC. HIGHWAY LIGHTING	12/1/23	12/4/23	1.00	EA	72nd street	15+20				
1200	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	12/1/23	12/4/23	5.00	EA	72nd	10+00		17+00		
1230	9022708	POST, SIGNAL 8 FT.	12/1/23	12/4/23	4.00	EA	72nd	10+00		17+00		
1270	9023335	POST, TYPE B, LONGEST ARM 35 FT. OR 10.	12/1/23	12/4/23	1.00	EA	72nd	14+00				
1310	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	12/1/23	12/4/23	570.00	LF	72nd st	16+00				
1390	9029902	MISC.	12/1/23	12/4/23	5.00	EA	72nd	10+00		18+00		
1420	9031010	CONCRETE FOOTINGS, EMBEDDED	11/27/23	12/1/23	1.46	CUYD	I-29, 72nd	764+89.36				Exit 6
1430	9031020	CONCRETE FOOTINGS, BOLT DOWN	11/2/23	11/16/23	10.10	CUYD	Ramp 2	10+00				Sign Truss Footings
1440	9031210	STRUCTURAL STEEL POSTS	11/27/23	12/1/23	299.00	LB	I-29, R2	764+89.36				
1450	9031220	PIPE POSTS	11/27/23	12/1/23	926.53	LB	R2, 72nd	764+89.36				
1480	9035004A	SH-FLAT SHEET	11/27/23	12/1/23	142.90	SQFT	I-29, 72nd st	764+89.36				
1490	9035011A	ST-STRUCTURAL	11/27/23	12/1/23	516.00	SQFT	72nd street, R2	10+00		13+56.82		
1550	9108354	FIBER OPTIC CABLE, 48-STRAND, SINGLE MOD	12/1/23	12/4/23	1,020.00	LF	72nd street	10+00		18+00		
1780	7121060	FAB. SIGN SUPPORT BRACKETS	11/27/23	12/1/23	1.00	LS	72nd	14+58		13+56.03		
1960	7034219A	TYPE D BARRIER	11/27/23	12/1/23	290.00	LF	I-29 SB	734+14.29		765+29.93		
1970	7034222	SLAB ON CONCRETE BEAM	12/1/23	12/4/23	35.35	SQYD	A9284	764+89.36				
1980	7034620	FORM LINERS	12/1/23	12/4/23	35.00	SQYD	A9284	764+89.36				
2020	7121060	FAB. SIGN SUPPORT BRACKETS	11/27/23	12/1/23	1.00	LS	72nd	14+58		13+56.03		
2070	2065500	TEMPORARY SHORING	11/27/23	12/1/23	0.10	LS	MSE Wall 9285	764+89.36				
2110	2065500	TEMPORARY SHORING	11/27/23	12/1/23	0.10	LS	A9286	764+89.36				
5002	9021413	SIGNAL HEAD, OPTICALLY LIMITED	12/1/23	12/4/23	2.00	EA	72nd st	10+00		18+00		

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413450	0010	TEMPORARY SURFACING	Material		14	Oct 2, 2023	SYSTEM	\$3,211.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wilsor2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					14	Oct 2, 2023	SYSTEM	(\$3,211.45)						
					15	Oct 16, 2023	SYSTEM	\$3,211.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wilsor2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					15	Oct 16, 2023	SYSTEM	(\$3,211.45)						
					16	Nov 1, 2023	SYSTEM	\$3,211.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user terrej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					16	Nov 1, 2023	SYSTEM	(\$3,211.45)						
					17	Nov 16, 2023	SYSTEM	\$3,211.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user terrej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					17	Nov 16, 2023	SYSTEM	(\$3,211.45)						
					18	Dec 4, 2023	SYSTEM	\$3,211.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0070) due to user terrej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					18	Dec 4, 2023	SYSTEM	(\$3,211.45)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0010 - Total</b>								<b>\$0.00</b>	
					0040	EMBANKMENT IN PLACE	Material		11	Aug 15, 2023	SYSTEM	\$85,710.93	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wilsor2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
									11	Aug 15, 2023	SYSTEM	(\$85,710.93)		
									12	Sep 5, 2023	SYSTEM	\$85,710.93	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user terrej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
									12	Sep 5, 2023	SYSTEM	(\$85,710.93)		
									13	Sep 18, 2023	SYSTEM	\$85,710.93	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wilsor2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
									13	Sep 18, 2023	SYSTEM	(\$85,710.93)		
14	Oct 2, 2023	SYSTEM	\$85,710.93	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wilsor2 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
14	Oct 2, 2023	SYSTEM	(\$85,710.93)											
15	Oct 16, 2023	SYSTEM	\$85,710.93	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wilsor2 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
15	Oct 16, 2023	SYSTEM	(\$85,710.93)											
16	Nov 1, 2023	SYSTEM	\$85,710.93	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user terrej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
16	Nov 1, 2023	SYSTEM	(\$85,710.93)											
17	Nov 16, 2023	SYSTEM	\$85,710.93	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user terrej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
17	Nov 16, 2023	SYSTEM	(\$85,710.93)											
18	Dec 4, 2023	SYSTEM	\$85,710.93	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0071) due to user terrej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
18	Dec 4, 2023	SYSTEM	(\$85,710.93)											



### Line Item Adjustments by Estimate

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J413450	0040	EMBANKMENT IN PLACE	Material			2023						
				- Total							\$0.00	
				Material - Total							\$0.00	
	0040 - Total								\$0.00			
	0050	COMPACTING EMBANKMENT	Material			5	May 16, 2023	SYSTEM	\$2,395.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wilsor2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						5	May 16, 2023	SYSTEM	(\$2,395.98)			
						6	Jun 2, 2023	SYSTEM	\$2,750.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wilsor2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						6	Jun 2, 2023	SYSTEM	(\$2,750.94)			
						7	Jun 16, 2023	SYSTEM	\$2,750.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user terrej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						7	Jun 16, 2023	SYSTEM	(\$2,750.94)			
						8	Jun 30, 2023	SYSTEM	\$2,750.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user terrej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						8	Jun 30, 2023	SYSTEM	(\$2,750.94)			
						9	Jul 17, 2023	SYSTEM	\$2,750.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user terrej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						9	Jul 17, 2023	SYSTEM	(\$2,750.94)			
						10	Aug 2, 2023	SYSTEM	\$2,750.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user terrej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						10	Aug 2, 2023	SYSTEM	(\$2,750.94)			
						11	Aug 15, 2023	SYSTEM	\$11,304.49	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wilsor2 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					11	Aug 15, 2023	SYSTEM	(\$11,304.49)				
		12	Sep 5, 2023	SYSTEM	\$11,304.49	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user terrej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
		12	Sep 5, 2023	SYSTEM	(\$11,304.49)							
		13	Sep 18, 2023	SYSTEM	\$11,304.49	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wilsor2 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
		13	Sep 18, 2023	SYSTEM	(\$11,304.49)							
		14	Oct 2, 2023	SYSTEM	\$11,304.49	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wilsor2 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
		14	Oct 2, 2023	SYSTEM	(\$11,304.49)							
		15	Oct 16, 2023	SYSTEM	\$11,304.49	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wilsor2 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
		15	Oct 16, 2023	SYSTEM	(\$11,304.49)							
		16	Nov 1, 2023	SYSTEM	\$11,304.49	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user terrej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
		16	Nov 1, 2023	SYSTEM	(\$11,304.49)							
		17	Nov 16, 2023	SYSTEM	\$11,304.49	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user terrej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.						





## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J413450	0050	COMPACTING EMBANKMENT	Material		17	Nov 16, 2023	SYSTEM	(\$11,304.49)				
					18	Dec 4, 2023	SYSTEM	\$11,304.49	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0072) due to user terrej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					18	Dec 4, 2023	SYSTEM	(\$11,304.49)				
					<b>- Total</b>					<b>\$0.00</b>		
					<b>Material - Total</b>					<b>\$0.00</b>		
				<b>0050 - Total</b>						<b>\$0.00</b>		
				0140	TYPE 5 AGGREGATE FOR BASE	Material		7	Jun 16, 2023	SYSTEM	\$1,467.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user terrej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
								7	Jun 16, 2023	SYSTEM	(\$1,467.60)	
								8	Jun 30, 2023	SYSTEM	\$5,381.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user terrej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
								8	Jun 30, 2023	SYSTEM	(\$5,381.20)	
	9	Jul 17, 2023	SYSTEM				\$5,381.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user terrej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
	9	Jul 17, 2023	SYSTEM				(\$5,381.20)					
	10	Aug 2, 2023	SYSTEM				\$9,206.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user terrej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
	10	Aug 2, 2023	SYSTEM				(\$9,206.74)					
	11	Aug 15, 2023	SYSTEM				\$9,206.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wilsor2 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
	11	Aug 15, 2023	SYSTEM				(\$9,206.74)					
	12	Sep 5, 2023	SYSTEM				\$9,206.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user terrej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
	12	Sep 5, 2023	SYSTEM				(\$9,206.74)					
	13	Sep 18, 2023	SYSTEM				\$39,995.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wilsor2 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
	13	Sep 18, 2023	SYSTEM				(\$39,995.77)					
	14	Oct 2, 2023	SYSTEM				\$39,995.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wilsor2 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
	14	Oct 2, 2023	SYSTEM				(\$39,995.77)					
	15	Oct 16, 2023	SYSTEM				\$39,995.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wilsor2 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
	15	Oct 16, 2023	SYSTEM				(\$39,995.77)					
	16	Nov 1, 2023	SYSTEM				\$39,995.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user terrej1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
	16	Nov 1, 2023	SYSTEM				(\$39,995.77)					
	17	Nov 16, 2023	SYSTEM	\$41,879.19	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user terrej1 overriding Payment Estimate Exception 6 on the current Payment Estimate.							
	17	Nov 16, 2023	SYSTEM	(\$41,879.19)								
	18	Dec 4, 2023	SYSTEM	\$56,233.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0073) due to user terrej1 overriding Payment							



## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J413450	0140	TYPE 5 AGGREGATE FOR BASE	Material						Estimate Exception 6 on the current Payment Estimate.		
					18	Dec 4, 2023	SYSTEM	(\$56,233.54)			
					<b>- Total</b>					<b>\$0.00</b>	
					<b>Material - Total</b>					<b>\$0.00</b>	
	<b>0140 - Total</b>						<b>\$0.00</b>				
J413450	0150	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		3	Apr 17, 2023	SYSTEM	\$40,012.39	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wilsor2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					3	Apr 17, 2023	SYSTEM	(\$40,012.39)			
					4	May 2, 2023	SYSTEM	\$40,012.39	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wilsor2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					4	May 1, 2023	SYSTEM	(\$40,012.39)			
					5	May 16, 2023	SYSTEM	\$40,012.39	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wilsor2 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					5	May 16, 2023	SYSTEM	(\$40,012.39)			
					6	Jun 2, 2023	SYSTEM	\$40,012.39	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wilsor2 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					6	Jun 2, 2023	SYSTEM	(\$40,012.39)			
					7	Jun 16, 2023	SYSTEM	\$63,201.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user terrej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					7	Jun 16, 2023	SYSTEM	(\$63,201.29)			
					8	Jun 30, 2023	SYSTEM	\$88,638.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user terrej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					8	Jun 30, 2023	SYSTEM	(\$88,638.75)			
					9	Jul 17, 2023	SYSTEM	\$88,638.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user terrej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					9	Jul 17, 2023	SYSTEM	(\$88,638.75)			
					10	Aug 2, 2023	SYSTEM	\$88,638.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user terrej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					10	Aug 2, 2023	SYSTEM	(\$88,638.75)			
					11	Aug 15, 2023	SYSTEM	\$115,014.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wilsor2 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					11	Aug 15, 2023	SYSTEM	(\$115,014.75)			
					12	Sep 5, 2023	SYSTEM	\$115,014.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user terrej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					12	Sep 5, 2023	SYSTEM	(\$115,014.75)			
	13	Sep 18, 2023	SYSTEM	\$119,399.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wilsor2 overriding Payment Estimate Exception 4 on the current Payment Estimate.						
	13	Sep 18, 2023	SYSTEM	(\$119,399.76)							
	14	Oct 2, 2023	SYSTEM	\$129,139.09	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wilsor2 overriding Payment Estimate Exception 7 on the current Payment Estimate.						
	14	Oct 2, 2023	SYSTEM	(\$129,139.09)							



### Line Item Adjustments by Estimate

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks										
J413450	0150	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		15	Oct 16, 2023	SYSTEM	\$129,139.09	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wilsor2 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
					15	Oct 16, 2023	SYSTEM	(\$129,139.09)											
					16	Nov 1, 2023	SYSTEM	\$129,139.09	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user terrej1 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
					16	Nov 1, 2023	SYSTEM	(\$129,139.09)											
					17	Nov 16, 2023	SYSTEM	\$157,291.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user terrej1 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
					17	Nov 16, 2023	SYSTEM	(\$157,291.08)											
					18	Dec 4, 2023	SYSTEM	\$183,957.21	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0065) due to user terrej1 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
					18	Dec 4, 2023	SYSTEM	(\$183,957.21)											
					<b>- Total</b>								<b>\$0.00</b>						
					<b>Material - Total</b>								<b>\$0.00</b>						
						Overrun		Overrun	18	Dec 4, 2023	SYSTEM	(\$1,764.99)							
					<b>Overrun - Total</b>								<b>(\$1,764.99)</b>						
					<b>Overrun - Total</b>								<b>(\$1,764.99)</b>						
					<b>0150 - Total</b>								<b>(\$1,764.99)</b>						
					0160		TYPE A2 SHOULDER	Material		10	Aug 2, 2023	SYSTEM	\$2,324.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user terrej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
										10	Aug 2, 2023	SYSTEM	(\$2,324.60)						
										11	Aug 15, 2023	SYSTEM	\$5,428.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wilsor2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
										11	Aug 15, 2023	SYSTEM	(\$5,428.00)						
										12	Sep 5, 2023	SYSTEM	\$5,428.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user terrej1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
										12	Sep 5, 2023	SYSTEM	(\$5,428.00)						
										13	Sep 18, 2023	SYSTEM	\$7,849.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wilsor2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
										13	Sep 18, 2023	SYSTEM	(\$7,849.36)						
										14	Oct 2, 2023	SYSTEM	\$7,849.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wilsor2 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
										14	Oct 2, 2023	SYSTEM	(\$7,849.36)						
										<b>- Total</b>								<b>\$0.00</b>	
										<b>Material - Total</b>								<b>\$0.00</b>	
											Overrun		Overrun	13	Sep 18, 2023	SYSTEM	(\$2,421.36)		
														18	Dec 4, 2023	SYSTEM	(\$2,020.16)		
<b>Overrun - Total</b>										<b>(\$4,441.52)</b>									
<b>Overrun - Total</b>										<b>(\$4,441.52)</b>									
<b>0160 - Total</b>										<b>(\$4,441.52)</b>									
0170		MISC.	Construction Stockpile STMI		6	Jun 2, 2023	SYSTEM	\$11,376.00	Payment Estimate Item Adjustment generated Stockpile Transaction										
<b>- Total</b>								<b>\$11,376.00</b>											



## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J413450	0170	MISC.	<b>Construction Stockpile STMI - Total</b>						<b>\$11,376.00</b>	
			Material		3	Apr 17, 2023	SYSTEM	\$140,516.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wilsor2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					3	Apr 17, 2023	SYSTEM	(\$140,516.68)		
					4	May 2, 2023	SYSTEM	\$140,516.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wilsor2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					4	May 1, 2023	SYSTEM	(\$140,516.68)		
					5	May 16, 2023	SYSTEM	\$140,516.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wilsor2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					5	May 16, 2023	SYSTEM	(\$140,516.68)		
					6	Jun 2, 2023	SYSTEM	\$140,516.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wilsor2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					6	Jun 2, 2023	SYSTEM	(\$140,516.68)		
					7	Jun 16, 2023	SYSTEM	\$140,516.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user terrej1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					7	Jun 16, 2023	SYSTEM	(\$140,516.68)		
					8	Jun 30, 2023	SYSTEM	\$140,516.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user terrej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					8	Jun 30, 2023	SYSTEM	(\$140,516.68)		
					9	Jul 17, 2023	SYSTEM	\$140,516.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user terrej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					9	Jul 17, 2023	SYSTEM	(\$140,516.68)		
					10	Aug 2, 2023	SYSTEM	\$140,516.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user terrej1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					10	Aug 2, 2023	SYSTEM	(\$140,516.68)		
					11	Aug 15, 2023	SYSTEM	\$140,516.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wilsor2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					11	Aug 15, 2023	SYSTEM	(\$140,516.68)		
					12	Sep 5, 2023	SYSTEM	\$140,516.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user terrej1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					12	Sep 5, 2023	SYSTEM	(\$140,516.68)		
					13	Sep 18, 2023	SYSTEM	\$140,516.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wilsor2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					13	Sep 18, 2023	SYSTEM	(\$140,516.68)		
					14	Oct 2, 2023	SYSTEM	\$140,516.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wilsor2 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					14	Oct 2, 2023	SYSTEM	(\$140,516.68)		
					15	Oct 16, 2023	SYSTEM	\$140,516.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wilsor2 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					15	Oct 16, 2023	SYSTEM	(\$140,516.68)		
					16	Nov 1, 2023	SYSTEM	\$140,516.68	This adjustment offsets the original system-generated Material Payment	



## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413450	0170	MISC.	Material			2023			Estimate Item Adjustment (0007) due to user terrej1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					16	Nov 1, 2023	SYSTEM	(\$140,516.68)						
					17	Nov 16, 2023	SYSTEM	\$140,516.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user terrej1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					17	Nov 16, 2023	SYSTEM	(\$140,516.68)						
					18	Dec 4, 2023	SYSTEM	\$140,516.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0074) due to user terrej1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					18	Dec 4, 2023	SYSTEM	(\$140,516.68)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0170 - Total</b>								<b>\$11,376.00</b>	
					0190		MISC.	Material		7	Jun 16, 2023	SYSTEM	\$8,528.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user terrej1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
										7	Jun 16, 2023	SYSTEM	(\$8,528.30)	
										8	Jun 30, 2023	SYSTEM	\$8,528.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user terrej1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
										8	Jun 30, 2023	SYSTEM	(\$8,528.30)	
										9	Jul 17, 2023	SYSTEM	\$14,420.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user terrej1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
9	Jul 17, 2023	SYSTEM	(\$14,420.58)											
10	Aug 2, 2023	SYSTEM	\$14,420.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user terrej1 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
10	Aug 2, 2023	SYSTEM	(\$14,420.58)											
11	Aug 15, 2023	SYSTEM	\$14,420.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wilsor2 overriding Payment Estimate Exception 8 on the current Payment Estimate.										
11	Aug 15, 2023	SYSTEM	(\$14,420.58)											
12	Sep 5, 2023	SYSTEM	\$14,420.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user terrej1 overriding Payment Estimate Exception 8 on the current Payment Estimate.										
12	Sep 5, 2023	SYSTEM	(\$14,420.58)											
13	Sep 18, 2023	SYSTEM	\$14,420.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wilsor2 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
13	Sep 18, 2023	SYSTEM	(\$14,420.58)											
14	Oct 2, 2023	SYSTEM	\$14,420.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wilsor2 overriding Payment Estimate Exception 10 on the current Payment Estimate.										
14	Oct 2, 2023	SYSTEM	(\$14,420.58)											
<b>- Total</b>										<b>\$0.00</b>				
<b>Material - Total</b>										<b>\$0.00</b>				
<b>0190 - Total</b>								<b>\$0.00</b>						
	0200	MISC.	Material		2	Apr 3, 2023	SYSTEM	\$115,485.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wilsor2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					2	Apr 3, 2023	SYSTEM	(\$115,485.22)						



## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413450	0200	MISC.	Material		3	Apr 17, 2023	SYSTEM	\$115,485.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wilsor2 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					3	Apr 17, 2023	SYSTEM	(\$115,485.22)						
					4	May 2, 2023	SYSTEM	\$115,485.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wilsor2 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					4	May 1, 2023	SYSTEM	(\$115,485.22)						
					5	May 16, 2023	SYSTEM	\$115,485.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wilsor2 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					5	May 16, 2023	SYSTEM	(\$115,485.22)						
					6	Jun 2, 2023	SYSTEM	\$280,347.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wilsor2 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					6	Jun 2, 2023	SYSTEM	(\$280,347.41)						
					7	Jun 16, 2023	SYSTEM	\$280,347.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user terrej1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					7	Jun 16, 2023	SYSTEM	(\$280,347.41)						
					8	Jun 30, 2023	SYSTEM	\$280,347.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user terrej1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					8	Jun 30, 2023	SYSTEM	(\$280,347.41)						
					9	Jul 17, 2023	SYSTEM	\$280,347.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user terrej1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					9	Jul 17, 2023	SYSTEM	(\$280,347.41)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0200 - Total</b>								<b>\$0.00</b>	
					0210		MISC.	Construction Stockpile		7	Jun 16, 2023	SYSTEM	(\$5,359.17)	Payment Estimate Item Adjustment generated Stockpile Transaction
										8	Jun 30, 2023	SYSTEM	(\$6,563.14)	Payment Estimate Item Adjustment generated Stockpile Transaction
										10	Aug 2, 2023	SYSTEM	(\$246.13)	Payment Estimate Item Adjustment generated Stockpile Transaction
11	Aug 15, 2023	SYSTEM	(\$6,805.29)	Payment Estimate Item Adjustment generated Stockpile Transaction										
13	Sep 18, 2023	SYSTEM	(\$455.39)	Payment Estimate Item Adjustment generated Stockpile Transaction										
14	Oct 2, 2023	SYSTEM	(\$5,810.59)	Payment Estimate Item Adjustment generated Stockpile Transaction										
17	Nov 16, 2023	SYSTEM	(\$7,263.52)	Payment Estimate Item Adjustment generated Stockpile Transaction										
18	Dec 4, 2023	SYSTEM	(\$2,193.57)	Payment Estimate Item Adjustment generated Stockpile Transaction										
<b>- Total</b>										<b>(\$34,696.80)</b>				
<b>Construction Stockpile - Total</b>										<b>(\$34,696.80)</b>				
			Construction Stockpile STMI							6	Jun 2, 2023	SYSTEM	\$34,696.80	Payment Estimate Item Adjustment generated Stockpile Transaction
<b>- Total</b>										<b>\$34,696.80</b>				
<b>Construction Stockpile STMI - Total</b>										<b>\$34,696.80</b>				
			Material		7	Jun 16, 2023	SYSTEM	\$76,686.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user terrej1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					7	Jun 16, 2023	SYSTEM	(\$76,686.75)						



### Line Item Adjustments by Estimate

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413450	0210	MISC.	Material		8	Jun 30, 2023	SYSTEM	\$170,601.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user terrej1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					8	Jun 30, 2023	SYSTEM	(\$170,601.64)						
					9	Jul 17, 2023	SYSTEM	\$170,601.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user terrej1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					9	Jul 17, 2023	SYSTEM	(\$170,601.64)						
					10	Aug 2, 2023	SYSTEM	\$174,123.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user terrej1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					10	Aug 2, 2023	SYSTEM	(\$174,123.56)						
					11	Aug 15, 2023	SYSTEM	\$271,503.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wilsor2 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					11	Aug 15, 2023	SYSTEM	(\$271,503.56)						
					12	Sep 5, 2023	SYSTEM	\$271,503.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user terrej1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					12	Sep 5, 2023	SYSTEM	(\$271,503.56)						
					13	Sep 18, 2023	SYSTEM	\$278,019.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wilsor2 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					13	Sep 18, 2023	SYSTEM	(\$278,019.90)						
					14	Oct 2, 2023	SYSTEM	\$361,166.19	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wilsor2 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					14	Oct 2, 2023	SYSTEM	(\$361,166.19)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
								Overrun	Overrun	18	Dec 4, 2023	SYSTEM	(\$6,516.35)	
					<b>Overrun - Total</b>								<b>(\$6,516.35)</b>	
					<b>Overrun - Total</b>								<b>(\$6,516.35)</b>	
					<b>0210 - Total</b>								<b>(\$6,516.35)</b>	
0230		CONCRETE APPROACH PAVEMENT	Material		13	Sep 18, 2023	SYSTEM	\$40,324.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wilsor2 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					13	Sep 18, 2023	SYSTEM	(\$40,324.63)						
					14	Oct 2, 2023	SYSTEM	\$40,324.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wilsor2 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					14	Oct 2, 2023	SYSTEM	(\$40,324.63)						
					15	Oct 16, 2023	SYSTEM	\$40,324.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wilsor2 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					15	Oct 16, 2023	SYSTEM	(\$40,324.63)						
					16	Nov 1, 2023	SYSTEM	\$40,324.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user terrej1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					16	Nov 1, 2023	SYSTEM	(\$40,324.63)						
					17	Nov 16, 2023	SYSTEM	\$40,324.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user terrej1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					17	Nov 16, 2023	SYSTEM	(\$40,324.63)						



## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J413450	0230	CONCRETE APPROACH PAVEMENT	Material			2023					
					18	Dec 4, 2023	SYSTEM	\$80,649.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0075) due to user terrej1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
					18	Dec 4, 2023	SYSTEM	(\$80,649.26)			
					<b>- Total</b>					\$0.00	
					<b>Material - Total</b>					\$0.00	
	<b>0230 - Total</b>					\$0.00					
	0250	CHAIN-LINK FENCE (RETAINING WALLS)	Material		17	Nov 16, 2023	SYSTEM	\$5,458.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user terrej1 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
					17	Nov 16, 2023	SYSTEM	(\$5,458.18)			
					18	Dec 4, 2023	SYSTEM	\$15,092.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0076) due to user terrej1 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
					18	Dec 4, 2023	SYSTEM	(\$15,092.96)			
					<b>- Total</b>					\$0.00	
					<b>Material - Total</b>					\$0.00	
					<b>Other Item Adjustment</b>			MATL	18	Dec 4, 2023	terrej1
	<b>MATL - Total</b>						\$1,631.75				
	<b>Other Item Adjustment - Total</b>						\$1,631.75				
<b>0250 - Total</b>					\$1,631.75						
0290	TRUNCATED DOMES	Material		12	Sep 5, 2023	SYSTEM	\$1,958.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user terrej1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
				12	Sep 5, 2023	SYSTEM	(\$1,958.24)				
				<b>- Total</b>					\$0.00		
				<b>Material - Total</b>					\$0.00		
<b>0290 - Total</b>					\$0.00						
0300	8 IN. CONCRETE MEDIAN STRIP	Material		10	Aug 2, 2023	SYSTEM	\$13,206.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user terrej1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
				10	Aug 2, 2023	SYSTEM	(\$13,206.54)				
				11	Aug 15, 2023	SYSTEM	\$13,206.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wilsor2 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
				11	Aug 15, 2023	SYSTEM	(\$13,206.54)				
				12	Sep 5, 2023	SYSTEM	\$40,292.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user terrej1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
				12	Sep 5, 2023	SYSTEM	(\$40,292.52)				
				13	Sep 18, 2023	SYSTEM	\$40,292.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wilsor2 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
				13	Sep 18, 2023	SYSTEM	(\$40,292.52)				
				14	Oct 2, 2023	SYSTEM	\$43,807.57	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wilsor2 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
				14	Oct 2, 2023	SYSTEM	(\$43,807.57)				
				<b>- Total</b>					\$0.00		
				<b>Material - Total</b>					\$0.00		
				<b>0300 - Total</b>					\$0.00		





### Line Item Adjustments by Estimate

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413450	0320	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	Material		9	Jul 17, 2023	SYSTEM	\$12,196.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user terrej1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					9	Jul 17, 2023	SYSTEM	(\$12,196.08)						
					14	Oct 2, 2023	SYSTEM	\$28,301.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wilsor2 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					14	Oct 2, 2023	SYSTEM	(\$28,301.16)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0320 - Total</b>								<b>\$0.00</b>	
					0340		CURB AND GUTTER TYPE B	Material		7	Jun 16, 2023	SYSTEM	\$6,070.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user terrej1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
										7	Jun 16, 2023	SYSTEM	(\$6,070.35)	
										8	Jun 30, 2023	SYSTEM	\$22,388.13	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user terrej1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
8	Jun 30, 2023	SYSTEM	(\$22,388.13)											
9	Jul 17, 2023	SYSTEM	\$22,388.13	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user terrej1 overriding Payment Estimate Exception 20 on the current Payment Estimate.										
9	Jul 17, 2023	SYSTEM	(\$22,388.13)											
10	Aug 2, 2023	SYSTEM	\$22,388.13	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user terrej1 overriding Payment Estimate Exception 10 on the current Payment Estimate.										
10	Aug 2, 2023	SYSTEM	(\$22,388.13)											
11	Aug 15, 2023	SYSTEM	\$27,753.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wilsor2 overriding Payment Estimate Exception 11 on the current Payment Estimate.										
11	Aug 15, 2023	SYSTEM	(\$27,753.81)											
12	Sep 5, 2023	SYSTEM	\$27,753.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user terrej1 overriding Payment Estimate Exception 15 on the current Payment Estimate.										
12	Sep 5, 2023	SYSTEM	(\$27,753.81)											
13	Sep 18, 2023	SYSTEM	\$27,753.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wilsor2 overriding Payment Estimate Exception 15 on the current Payment Estimate.										
13	Sep 18, 2023	SYSTEM	(\$27,753.81)											
14	Oct 2, 2023	SYSTEM	\$36,549.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wilsor2 overriding Payment Estimate Exception 19 on the current Payment Estimate.										
14	Oct 2, 2023	SYSTEM	(\$36,549.45)											
<b>- Total</b>											<b>\$0.00</b>			
<b>Material - Total</b>											<b>\$0.00</b>			
<b>0340 - Total</b>								<b>\$0.00</b>						
	0350	PAVED DITCH	Material		13	Sep 18, 2023	SYSTEM	\$4,006.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wilsor2 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					13	Sep 18, 2023	SYSTEM	(\$4,006.35)						
					14	Oct 2, 2023	SYSTEM	\$4,006.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user wilsor2 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					14	Oct 2, 2023	SYSTEM	(\$4,006.35)						



## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J413450	0350	PAVED DITCH	Material		15	Oct 16, 2023	SYSTEM	\$4,006.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wilsor2 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
					15	Oct 16, 2023	SYSTEM	(\$4,006.35)					
					16	Nov 1, 2023	SYSTEM	\$4,006.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user terrej1 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
					16	Nov 1, 2023	SYSTEM	(\$4,006.35)					
					17	Nov 16, 2023	SYSTEM	\$4,006.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user terrej1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
					17	Nov 16, 2023	SYSTEM	(\$4,006.35)					
					18	Dec 4, 2023	SYSTEM	\$4,006.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0077) due to user terrej1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
					18	Dec 4, 2023	SYSTEM	(\$4,006.35)					
	<b>- Total</b>								<b>\$0.00</b>				
	<b>Material - Total</b>								<b>\$0.00</b>				
	<b>0350 - Total</b>								<b>\$0.00</b>				
	0360	FURNISHING TYPE 1 ROCK BLANKET	Material		18	Dec 4, 2023	SYSTEM	\$32,019.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0078) due to user terrej1 overriding Payment Estimate Exception 20 on the current Payment Estimate.				
					18	Dec 4, 2023	SYSTEM	(\$32,019.80)					
					<b>- Total</b>								<b>\$0.00</b>
	<b>Material - Total</b>								<b>\$0.00</b>				
<b>0360 - Total</b>								<b>\$0.00</b>					
0480	TYPE III MOVEABLE BARRICADE	Overrun	Overrun	5	May 16, 2023	SYSTEM	(\$1,218.91)						
				<b>Overrun - Total</b>								<b>(\$1,218.91)</b>	
				<b>Overrun - Total</b>								<b>(\$1,218.91)</b>	
<b>0480 - Total</b>								<b>(\$1,218.91)</b>					
0530	TEMPORARY LONG-TERM RUMBLE STRIPS	Overrun	Overrun	3	Apr 17, 2023	SYSTEM	(\$6,859.60)						
				4	May 1, 2023	SYSTEM	\$6,859.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1371.92000 - 1371.92000, 'is applied (if non-zero).					
				<b>Overrun - Total</b>								<b>\$0.00</b>	
				<b>Overrun - Total</b>								<b>\$0.00</b>	
<b>0530 - Total</b>								<b>\$0.00</b>					
0550	CONCRETE TRAFFIC BARRIER, TYPE C	Construction Stockpile		16	Nov 1, 2023	SYSTEM	(\$78.75)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				<b>- Total</b>								<b>(\$78.75)</b>	
				<b>Construction Stockpile - Total</b>								<b>(\$78.75)</b>	
				6	Jun 2, 2023	SYSTEM	\$7,975.80	Payment Estimate Item Adjustment generated Stockpile Transaction					
				<b>- Total</b>								<b>\$7,975.80</b>	
<b>Construction Stockpile STMI - Total</b>								<b>\$7,975.80</b>					
<b>0550 - Total</b>								<b>\$7,897.05</b>					
0560	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		1	Mar 15, 2023	SYSTEM	\$40,406.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wilsor2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
				1	Mar 15, 2023	SYSTEM	(\$40,406.25)						
				<b>- Total</b>								<b>\$0.00</b>	
<b>Material - Total</b>								<b>\$0.00</b>					
<b>0560 - Total</b>								<b>\$0.00</b>					



## Line Item Adjustments by Estimate

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J413450	0570	TEMP. TRAF. BARR. STIFF. TRNS. SEC. CONT	Material		5	May 16, 2023	SYSTEM	\$15,699.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wilsor2 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					5	May 16, 2023	SYSTEM	(\$15,699.50)	
					6	Jun 2, 2023	SYSTEM	\$15,699.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wilsor2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					6	Jun 2, 2023	SYSTEM	(\$15,699.50)	
					7	Jun 16, 2023	SYSTEM	\$15,699.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user terrej1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					7	Jun 16, 2023	SYSTEM	(\$15,699.50)	
					8	Jun 30, 2023	SYSTEM	\$15,699.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user terrej1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					8	Jun 30, 2023	SYSTEM	(\$15,699.50)	
					9	Jul 17, 2023	SYSTEM	\$15,699.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user terrej1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					9	Jul 17, 2023	SYSTEM	(\$15,699.50)	
					10	Aug 2, 2023	SYSTEM	\$15,699.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user terrej1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					10	Aug 2, 2023	SYSTEM	(\$15,699.50)	
					11	Aug 15, 2023	SYSTEM	\$15,699.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wilsor2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					11	Aug 15, 2023	SYSTEM	(\$15,699.50)	
					12	Sep 5, 2023	SYSTEM	\$15,699.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user terrej1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					12	Sep 5, 2023	SYSTEM	(\$15,699.50)	
					13	Sep 18, 2023	SYSTEM	\$15,699.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user wilsor2 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					13	Sep 18, 2023	SYSTEM	(\$15,699.50)	
					14	Oct 2, 2023	SYSTEM	\$15,699.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wilsor2 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					14	Oct 2, 2023	SYSTEM	(\$15,699.50)	
					15	Oct 16, 2023	SYSTEM	\$15,699.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wilsor2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					15	Oct 16, 2023	SYSTEM	(\$15,699.50)	
					16	Nov 1, 2023	SYSTEM	\$15,699.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user terrej1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					16	Nov 1, 2023	SYSTEM	(\$15,699.50)	
					17	Nov 16, 2023	SYSTEM	\$15,699.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user terrej1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					17	Nov 16, 2023	SYSTEM	(\$15,699.50)	
					18	Dec 4, 2023	SYSTEM	\$15,699.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0098) due to user terrej1 overriding Payment Estimate Exception 21 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J413450	0570	TEMP. TRAF. BARR. STIFF. TRNS. SEC. CONT	Material		18	Dec 4, 2023	SYSTEM	(\$15,699.50)		
				<b>- Total</b>					\$0.00	
				<b>Material - Total</b>					\$0.00	
	<b>0570 - Total</b>								\$0.00	
	0680	TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	Material		15	Oct 16, 2023	SYSTEM	\$2,980.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wilsor2 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					15	Oct 16, 2023	SYSTEM	(\$2,980.51)		
					16	Nov 1, 2023	SYSTEM	\$2,980.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user terrej1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					16	Nov 1, 2023	SYSTEM	(\$2,980.51)		
					17	Nov 16, 2023	SYSTEM	\$2,980.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user terrej1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
					17	Nov 16, 2023	SYSTEM	(\$2,980.51)		
					18	Dec 4, 2023	SYSTEM	\$2,980.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0099) due to user terrej1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
					18	Dec 4, 2023	SYSTEM	(\$2,980.51)		
				<b>- Total</b>					\$0.00	
				<b>Material - Total</b>					\$0.00	
	<b>0680 - Total</b>								\$0.00	
	0690	TEMPORARY REMOVABLE MARKING TAPE	Material		15	Oct 16, 2023	SYSTEM	\$1,507.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wilsor2 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
					15	Oct 16, 2023	SYSTEM	(\$1,507.28)		
					16	Nov 1, 2023	SYSTEM	\$1,507.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user terrej1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
					16	Nov 1, 2023	SYSTEM	(\$1,507.28)		
					17	Nov 16, 2023	SYSTEM	\$1,507.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user terrej1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
					17	Nov 16, 2023	SYSTEM	(\$1,507.28)		
					18	Dec 4, 2023	SYSTEM	\$1,507.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0100) due to user terrej1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
					18	Dec 4, 2023	SYSTEM	(\$1,507.28)		
	<b>- Total</b>					\$0.00				
	<b>Material - Total</b>					\$0.00				
<b>0690 - Total</b>								\$0.00		
0940	15 IN. GROUP B FLARED END SEC	Material		7	Jun 16, 2023	SYSTEM	\$1,877.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user terrej1 overriding Payment Estimate Exception 28 on the current Payment Estimate.		
				7	Jun 16, 2023	SYSTEM	(\$1,877.70)			
			<b>- Total</b>					\$0.00		
<b>Material - Total</b>					\$0.00					
<b>0940 - Total</b>								\$0.00		
1000	SILT FENCE	Material		5	May 16, 2023	SYSTEM	\$3,244.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wilsor2 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
				5	May 16, 2023	SYSTEM	(\$3,244.16)			



## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J413450	1000	SILT FENCE	Material		6	Jun 2, 2023	SYSTEM	\$3,244.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wilsor2 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
					6	Jun 2, 2023	SYSTEM	(\$3,244.16)				
					7	Jun 16, 2023	SYSTEM	\$3,244.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user terrej1 overriding Payment Estimate Exception 29 on the current Payment Estimate.			
					7	Jun 16, 2023	SYSTEM	(\$3,244.16)				
				- Total						\$0.00		
				Material - Total						\$0.00		
				1000 - Total						\$0.00		
			1010	MGS GUARDRAIL	Construction Stockpile		18	Dec 4, 2023	SYSTEM	(\$8,411.26)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							- Total					(\$8,411.26)
						Construction Stockpile - Total						(\$8,411.26)
Construction Stockpile STMI		2			Apr 3, 2023	SYSTEM	\$20,515.25	Payment Estimate Item Adjustment generated Stockpile Transaction				
		- Total							\$20,515.25			
	Construction Stockpile STMI - Total								\$20,515.25			
Material		18			Dec 4, 2023	SYSTEM	\$15,144.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0079) due to user terrej1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
		18			Dec 4, 2023	SYSTEM	(\$15,144.38)					
	- Total								\$0.00			
	Material - Total								\$0.00			
	1010 - Total						\$12,103.99					
1020	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile		18	Dec 4, 2023	SYSTEM	(\$9,680.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total					(\$9,680.00)			
			Construction Stockpile - Total						(\$9,680.00)			
		Construction Stockpile STMI		6	Jun 2, 2023	SYSTEM	\$9,680.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total					\$9,680.00			
			Construction Stockpile STMI - Total						\$9,680.00			
	1020 - Total						\$0.00					
1030	MGS END ANCHOR	Construction Stockpile		18	Dec 4, 2023	SYSTEM	(\$840.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total					(\$840.00)			
			Construction Stockpile - Total						(\$840.00)			
		Construction Stockpile STMI		2	Apr 3, 2023	SYSTEM	\$840.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total					\$840.00			
			Construction Stockpile STMI - Total						\$840.00			
	1030 - Total						\$0.00					
1040	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		18	Dec 4, 2023	SYSTEM	(\$5,775.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total					(\$5,775.00)			
			Construction Stockpile - Total						(\$5,775.00)			
		Construction Stockpile STMI		2	Apr 3, 2023	SYSTEM	\$5,775.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total					\$5,775.00			
			Construction Stockpile STMI - Total						\$5,775.00			
	1040 - Total						\$0.00					
1050	BRACKET ARM, 10 FT. OR 3.0 M	Material		18	Dec 4, 2023	SYSTEM	\$996.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0080) due to user terrej1 overriding Payment Estimate Exception 42 on the current Payment Estimate.				



## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J413450	1050	BRACKET ARM, 10 FT. OR 3.0 M	Material		18	Dec 4, 2023	SYSTEM	(\$996.86)			
					<b>- Total</b>					\$0.00	
					<b>Material - Total</b>					\$0.00	
	<b>1050 - Total</b>								\$0.00		
	1060	LUMINAIRE, LED-B	Material		18	Dec 4, 2023	SYSTEM	\$7,161.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0081) due to user terrej1 overriding Payment Estimate Exception 43 on the current Payment Estimate.		
					18	Dec 4, 2023	SYSTEM	(\$7,161.45)			
					<b>- Total</b>					\$0.00	
					<b>Material - Total</b>					\$0.00	
					<b>1060 - Total</b>						
	1080	CONDUIT, 3 IN. RIGID, PUSHED	Material		14	Oct 2, 2023	SYSTEM	\$5,361.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user wilsor2 overriding Payment Estimate Exception 41 on the current Payment Estimate.		
					14	Oct 2, 2023	SYSTEM	(\$5,361.30)			
					15	Oct 16, 2023	SYSTEM	\$5,361.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user wilsor2 overriding Payment Estimate Exception 39 on the current Payment Estimate.		
					15	Oct 16, 2023	SYSTEM	(\$5,361.30)			
					16	Nov 1, 2023	SYSTEM	\$5,361.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user terrej1 overriding Payment Estimate Exception 42 on the current Payment Estimate.		
					16	Nov 1, 2023	SYSTEM	(\$5,361.30)			
17					Nov 16, 2023	SYSTEM	\$5,361.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user terrej1 overriding Payment Estimate Exception 41 on the current Payment Estimate.			
17					Nov 16, 2023	SYSTEM	(\$5,361.30)				
18					Dec 4, 2023	SYSTEM	\$5,361.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0082) due to user terrej1 overriding Payment Estimate Exception 44 on the current Payment Estimate.			
18					Dec 4, 2023	SYSTEM	(\$5,361.30)				
<b>- Total</b>								\$0.00			
<b>Material - Total</b>					\$0.00						
<b>1080 - Total</b>								\$0.00			
1110	PULL BOX, PREFORMED CLASS 1	Material		14	Oct 2, 2023	SYSTEM	\$5,185.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user wilsor2 overriding Payment Estimate Exception 42 on the current Payment Estimate.			
				14	Oct 2, 2023	SYSTEM	(\$5,185.86)				
				15	Oct 16, 2023	SYSTEM	\$5,185.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wilsor2 overriding Payment Estimate Exception 40 on the current Payment Estimate.			
				15	Oct 16, 2023	SYSTEM	(\$5,185.86)				
				16	Nov 1, 2023	SYSTEM	\$5,185.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user terrej1 overriding Payment Estimate Exception 43 on the current Payment Estimate.			
				16	Nov 1, 2023	SYSTEM	(\$5,185.86)				
				17	Nov 16, 2023	SYSTEM	\$5,185.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user terrej1 overriding Payment Estimate Exception 42 on the current Payment Estimate.			
				17	Nov 16, 2023	SYSTEM	(\$5,185.86)				
				18	Dec 4, 2023	SYSTEM	\$5,185.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0083) due to user terrej1 overriding Payment Estimate Exception 45 on the current Payment Estimate.			
				18	Dec 4, 2023	SYSTEM	(\$5,185.86)				



## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J413450	1110	PULL BOX, PREFORMED CLASS 1	Material			2023						
				- Total							\$0.00	
				Material - Total							\$0.00	
				1110 - Total							\$0.00	
	1120	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material		18	Dec 4, 2023	SYSTEM	\$6,713.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0084) due to user terrej1 overriding Payment Estimate Exception 46 on the current Payment Estimate.			
					18	Dec 4, 2023	SYSTEM	(\$6,713.70)				
				- Total							\$0.00	
				Material - Total							\$0.00	
1120 - Total							\$0.00					
	1130	POLE FOUNDATION (45 FT. OR 13.5 M	Material		18	Dec 4, 2023	SYSTEM	\$1,902.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0085) due to user terrej1 overriding Payment Estimate Exception 47 on the current Payment Estimate.			
					18	Dec 4, 2023	SYSTEM	(\$1,902.75)				
				- Total							\$0.00	
				Material - Total							\$0.00	
1130 - Total							\$0.00					
	1140	MISC. HIGHWAY LIGHTING	Material		16	Nov 1, 2023	SYSTEM	\$7,554.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user terrej1 overriding Payment Estimate Exception 44 on the current Payment Estimate.			
					16	Nov 1, 2023	SYSTEM	(\$7,554.00)				
					17	Nov 16, 2023	SYSTEM	\$7,554.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user terrej1 overriding Payment Estimate Exception 43 on the current Payment Estimate.			
					17	Nov 16, 2023	SYSTEM	(\$7,554.00)				
					18	Dec 4, 2023	SYSTEM	\$10,072.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0086) due to user terrej1 overriding Payment Estimate Exception 48 on the current Payment Estimate.			
					18	Dec 4, 2023	SYSTEM	(\$10,072.00)				
- Total							\$0.00					
Material - Total							\$0.00					
1140 - Total							\$0.00					
	1150	MISC. HIGHWAY LIGHTING	Material		18	Dec 4, 2023	SYSTEM	\$1,133.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0087) due to user terrej1 overriding Payment Estimate Exception 49 on the current Payment Estimate.			
					18	Dec 4, 2023	SYSTEM	(\$1,133.42)				
				- Total							\$0.00	
Material - Total							\$0.00					
1150 - Total							\$0.00					
	1200	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Material		18	Dec 4, 2023	SYSTEM	\$3,316.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0088) due to user terrej1 overriding Payment Estimate Exception 50 on the current Payment Estimate.			
					18	Dec 4, 2023	SYSTEM	(\$3,316.35)				
				- Total							\$0.00	
Material - Total							\$0.00					
1200 - Total							\$0.00					
	1230	POST, SIGNAL 8 FT.	Material		18	Dec 4, 2023	SYSTEM	\$5,352.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0089) due to user terrej1 overriding Payment Estimate Exception 52 on the current Payment Estimate.			
					18	Dec 4, 2023	SYSTEM	(\$5,352.60)				
				- Total							\$0.00	
Material - Total							\$0.00					



## Line Item Adjustments by Estimate

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J413450	<b>1230 - Total</b>							<b>\$0.00</b>	
	1270	POST, TYPE B, LONGEST ARM 35 FT. OR 10.	Material		18	Dec 4, 2023	SYSTEM	\$20,153.49	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0090) due to user terrej1 overriding Payment Estimate Exception 55 on the current Payment Estimate.
					18	Dec 4, 2023	SYSTEM	(\$20,153.49)	
					<b>- Total</b>			<b>\$0.00</b>	
			<b>Material - Total</b>					<b>\$0.00</b>	
	<b>1270 - Total</b>							<b>\$0.00</b>	
	1290	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material		8	Jun 30, 2023	SYSTEM	\$4,804.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user terrej1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					8	Jun 30, 2023	SYSTEM	(\$4,804.25)	
					9	Jul 17, 2023	SYSTEM	\$4,804.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user terrej1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					9	Jul 17, 2023	SYSTEM	(\$4,804.25)	
					10	Aug 2, 2023	SYSTEM	\$4,804.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user terrej1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					10	Aug 2, 2023	SYSTEM	(\$4,804.25)	
					11	Aug 15, 2023	SYSTEM	\$4,804.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wilsor2 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					11	Aug 15, 2023	SYSTEM	(\$4,804.25)	
					12	Sep 5, 2023	SYSTEM	\$4,804.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user terrej1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					12	Sep 5, 2023	SYSTEM	(\$4,804.25)	
					13	Sep 18, 2023	SYSTEM	\$4,804.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wilsor2 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					13	Sep 18, 2023	SYSTEM	(\$4,804.25)	
					14	Oct 2, 2023	SYSTEM	\$6,289.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user wilsor2 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					14	Oct 2, 2023	SYSTEM	(\$6,289.20)	
					15	Oct 16, 2023	SYSTEM	\$6,289.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user wilsor2 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					15	Oct 16, 2023	SYSTEM	(\$6,289.20)	
					16	Nov 1, 2023	SYSTEM	\$6,289.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user terrej1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					16	Nov 1, 2023	SYSTEM	(\$6,289.20)	
			17	Nov 16, 2023	SYSTEM	\$6,289.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user terrej1 overriding Payment Estimate Exception 44 on the current Payment Estimate.		
			17	Nov 16, 2023	SYSTEM	(\$6,289.20)			
			18	Dec 4, 2023	SYSTEM	\$6,289.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0091) due to user terrej1 overriding Payment Estimate Exception 56 on the current Payment Estimate.		
			18	Dec 4, 2023	SYSTEM	(\$6,289.20)			
					<b>- Total</b>			<b>\$0.00</b>	
			<b>Material - Total</b>					<b>\$0.00</b>	





## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J413450	1290 - Total							\$0.00	
	1300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material						
					6	Jun 2, 2023	SYSTEM	\$17,316.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wilsor2 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					6	Jun 2, 2023	SYSTEM	(\$17,316.00)	
					7	Jun 16, 2023	SYSTEM	\$23,576.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user terrej1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					7	Jun 16, 2023	SYSTEM	(\$23,576.40)	
					8	Jun 30, 2023	SYSTEM	\$23,576.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user terrej1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					8	Jun 30, 2023	SYSTEM	(\$23,576.40)	
					9	Jul 17, 2023	SYSTEM	\$23,576.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user terrej1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					9	Jul 17, 2023	SYSTEM	(\$23,576.40)	
					10	Aug 2, 2023	SYSTEM	\$23,576.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user terrej1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					10	Aug 2, 2023	SYSTEM	(\$23,576.40)	
					11	Aug 15, 2023	SYSTEM	\$23,576.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user wilsor2 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					11	Aug 15, 2023	SYSTEM	(\$23,576.40)	
					12	Sep 5, 2023	SYSTEM	\$23,576.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user terrej1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					12	Sep 5, 2023	SYSTEM	(\$23,576.40)	
					13	Sep 18, 2023	SYSTEM	\$23,576.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user wilsor2 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					13	Sep 18, 2023	SYSTEM	(\$23,576.40)	
					14	Oct 2, 2023	SYSTEM	\$28,871.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user wilsor2 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					14	Oct 2, 2023	SYSTEM	(\$28,871.10)	
					15	Oct 16, 2023	SYSTEM	\$28,871.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user wilsor2 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					15	Oct 16, 2023	SYSTEM	(\$28,871.10)	
					16	Nov 1, 2023	SYSTEM	\$28,871.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user terrej1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					16	Nov 1, 2023	SYSTEM	(\$28,871.10)	
					17	Nov 16, 2023	SYSTEM	\$28,871.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user terrej1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					17	Nov 16, 2023	SYSTEM	(\$28,871.10)	
					18	Dec 4, 2023	SYSTEM	\$28,871.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0092) due to user terrej1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
					18	Dec 4, 2023	SYSTEM	(\$28,871.10)	
					- Total			\$0.00	



## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J413450	1300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material - Total					\$0.00		
	1300 - Total								\$0.00	
	1310	CABLE, 8 AWG 1 CONDUCTOR, POWER	Material		18	Dec 4, 2023	SYSTEM	\$1,174.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0093) due to user terrej1 overriding Payment Estimate Exception 58 on the current Payment Estimate.	
					18	Dec 4, 2023	SYSTEM	(\$1,174.20)		
					- Total				\$0.00	
				Material - Total				\$0.00		
	1310 - Total								\$0.00	
	1350	POWER SUPPLY ASSEMBLY, TYPE 2	Material		14	Oct 2, 2023	SYSTEM	\$6,151.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user wilsor2 overriding Payment Estimate Exception 45 on the current Payment Estimate.	
					14	Oct 2, 2023	SYSTEM	(\$6,151.48)		
					15	Oct 16, 2023	SYSTEM	\$6,151.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user wilsor2 overriding Payment Estimate Exception 43 on the current Payment Estimate.	
					15	Oct 16, 2023	SYSTEM	(\$6,151.48)		
					16	Nov 1, 2023	SYSTEM	\$6,151.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user terrej1 overriding Payment Estimate Exception 47 on the current Payment Estimate.	
					16	Nov 1, 2023	SYSTEM	(\$6,151.48)		
					17	Nov 16, 2023	SYSTEM	\$6,151.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user terrej1 overriding Payment Estimate Exception 46 on the current Payment Estimate.	
					17	Nov 16, 2023	SYSTEM	(\$6,151.48)		
					18	Dec 4, 2023	SYSTEM	\$6,151.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0094) due to user terrej1 overriding Payment Estimate Exception 59 on the current Payment Estimate.	
					18	Dec 4, 2023	SYSTEM	(\$6,151.48)		
				- Total				\$0.00		
				Material - Total				\$0.00		
	1350 - Total								\$0.00	
	1360	PULL BOX, PREFORMED CLASS 2	Material		8	Jun 30, 2023	SYSTEM	\$10,621.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user terrej1 overriding Payment Estimate Exception 36 on the current Payment Estimate.	
					8	Jun 30, 2023	SYSTEM	(\$10,621.80)		
					9	Jul 17, 2023	SYSTEM	\$10,621.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user terrej1 overriding Payment Estimate Exception 45 on the current Payment Estimate.	
					9	Jul 17, 2023	SYSTEM	(\$10,621.80)		
					10	Aug 2, 2023	SYSTEM	\$10,621.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user terrej1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	
				10	Aug 2, 2023	SYSTEM	(\$10,621.80)			
				11	Aug 15, 2023	SYSTEM	\$10,621.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wilsor2 overriding Payment Estimate Exception 34 on the current Payment Estimate.		
				11	Aug 15, 2023	SYSTEM	(\$10,621.80)			
				12	Sep 5, 2023	SYSTEM	\$10,621.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user terrej1 overriding Payment Estimate Exception 39 on the current Payment Estimate.		
				12	Sep 5, 2023	SYSTEM	(\$10,621.80)			



### Line Item Adjustments by Estimate

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413450	1360	PULL BOX, PREFORMED CLASS 2	Material		13	Sep 18, 2023	SYSTEM	\$10,621.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user wilsor2 overriding Payment Estimate Exception 40 on the current Payment Estimate.					
					13	Sep 18, 2023	SYSTEM	(\$10,621.80)						
					14	Oct 2, 2023	SYSTEM	\$21,243.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user wilsor2 overriding Payment Estimate Exception 46 on the current Payment Estimate.					
					14	Oct 2, 2023	SYSTEM	(\$21,243.60)						
					15	Oct 16, 2023	SYSTEM	\$21,243.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user wilsor2 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					15	Oct 16, 2023	SYSTEM	(\$21,243.60)						
					16	Nov 1, 2023	SYSTEM	\$21,243.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user terrej1 overriding Payment Estimate Exception 48 on the current Payment Estimate.					
					16	Nov 1, 2023	SYSTEM	(\$21,243.60)						
					17	Nov 16, 2023	SYSTEM	\$21,243.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user terrej1 overriding Payment Estimate Exception 47 on the current Payment Estimate.					
					17	Nov 16, 2023	SYSTEM	(\$21,243.60)						
					18	Dec 4, 2023	SYSTEM	\$21,243.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0095) due to user terrej1 overriding Payment Estimate Exception 60 on the current Payment Estimate.					
					18	Dec 4, 2023	SYSTEM	(\$21,243.60)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>1360 - Total</b>								<b>\$0.00</b>						
1370		PULL BOX, PREFORMED CLASS 3	Material		7	Jun 16, 2023	SYSTEM	\$2,955.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user terrej1 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					7	Jun 16, 2023	SYSTEM	(\$2,955.96)						
					8	Jun 30, 2023	SYSTEM	\$2,955.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user terrej1 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					8	Jun 30, 2023	SYSTEM	(\$2,955.96)						
					9	Jul 17, 2023	SYSTEM	\$2,955.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user terrej1 overriding Payment Estimate Exception 46 on the current Payment Estimate.					
					9	Jul 17, 2023	SYSTEM	(\$2,955.96)						
					10	Aug 2, 2023	SYSTEM	\$2,955.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user terrej1 overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					10	Aug 2, 2023	SYSTEM	(\$2,955.96)						
					11	Aug 15, 2023	SYSTEM	\$2,955.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user wilsor2 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					11	Aug 15, 2023	SYSTEM	(\$2,955.96)						
					12	Sep 5, 2023	SYSTEM	\$2,955.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user terrej1 overriding Payment Estimate Exception 40 on the current Payment Estimate.					
					12	Sep 5, 2023	SYSTEM	(\$2,955.96)						
					13	Sep 18, 2023	SYSTEM	\$2,955.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user wilsor2 overriding Payment Estimate Exception 41 on the current Payment Estimate.					
					13	Sep 18, 2023	SYSTEM	(\$2,955.96)						



## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413450	1370	PULL BOX, PREFORMED CLASS 3	Material			2023								
					14	Oct 2, 2023	SYSTEM	\$5,911.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user wilsor2 overriding Payment Estimate Exception 47 on the current Payment Estimate.					
					14	Oct 2, 2023	SYSTEM	(\$5,911.92)						
					15	Oct 16, 2023	SYSTEM	\$5,911.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user wilsor2 overriding Payment Estimate Exception 45 on the current Payment Estimate.					
					15	Oct 16, 2023	SYSTEM	(\$5,911.92)						
					16	Nov 1, 2023	SYSTEM	\$5,911.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user terrej1 overriding Payment Estimate Exception 49 on the current Payment Estimate.					
					16	Nov 1, 2023	SYSTEM	(\$5,911.92)						
					17	Nov 16, 2023	SYSTEM	\$5,911.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user terrej1 overriding Payment Estimate Exception 48 on the current Payment Estimate.					
					17	Nov 16, 2023	SYSTEM	(\$5,911.92)						
					18	Dec 4, 2023	SYSTEM	\$5,911.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0096) due to user terrej1 overriding Payment Estimate Exception 61 on the current Payment Estimate.					
					18	Dec 4, 2023	SYSTEM	(\$5,911.92)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>1370 - Total</b>								<b>\$0.00</b>	
1390		MISC.	Material		18	Dec 4, 2023	SYSTEM	\$6,986.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0097) due to user terrej1 overriding Payment Estimate Exception 62 on the current Payment Estimate.					
					18	Dec 4, 2023	SYSTEM	(\$6,986.25)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>1390 - Total</b>								<b>\$0.00</b>						
1440		STRUCTURAL STEEL POSTS	Construction Stockpile		18	Dec 4, 2023	SYSTEM	(\$1,061.15)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					<b>- Total</b>								<b>(\$1,061.15)</b>	
					<b>Construction Stockpile - Total</b>								<b>(\$1,061.15)</b>	
					Construction Stockpile STMI		9	Jul 17, 2023	SYSTEM	\$4,436.25	Payment Estimate Item Adjustment generated Stockpile Transaction			
							<b>- Total</b>							
<b>Construction Stockpile STMI - Total</b>								<b>\$4,436.25</b>						
<b>1440 - Total</b>								<b>\$3,375.10</b>						
1450		PIPE POSTS	Construction Stockpile		18	Dec 4, 2023	SYSTEM	(\$3,354.66)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					<b>- Total</b>								<b>(\$3,354.66)</b>	
					<b>Construction Stockpile - Total</b>								<b>(\$3,354.66)</b>	
					Construction Stockpile STMI		9	Jul 17, 2023	SYSTEM	\$4,055.15	Payment Estimate Item Adjustment generated Stockpile Transaction			
							<b>- Total</b>							
<b>Construction Stockpile STMI - Total</b>								<b>\$4,055.15</b>						
<b>1450 - Total</b>								<b>\$700.49</b>						
1480		SH-FLAT SHEET	Material		18	Dec 4, 2023	SYSTEM	\$3,408.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0101) due to user terrej1 overriding Payment Estimate Exception 63 on the current Payment Estimate.					
					18	Dec 4, 2023	SYSTEM	(\$3,408.16)						
					<b>- Total</b>								<b>\$0.00</b>	



## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413450	1480	SH-FLAT SHEET	Material - Total						\$0.00					
	1480 - Total								\$0.00					
	1490	ST-STRUCTURAL	Material			18	Dec 4, 2023	SYSTEM	\$16,336.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0102) due to user terrej1 overriding Payment Estimate Exception 64 on the current Payment Estimate.				
						18	Dec 4, 2023	SYSTEM	(\$16,336.56)					
						- Total							\$0.00	
						Material - Total							\$0.00	
	1490 - Total								\$0.00					
	1510	MISC.	Construction Stockpile STMI			16	Nov 1, 2023	SYSTEM	\$63,840.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
						- Total							\$63,840.00	
						Construction Stockpile STMI - Total							\$63,840.00	
	1510 - Total								\$63,840.00					
	1520	CONDUIT, 2 IN., RIGID, IN TRENCH	Material			6	Jun 2, 2023	SYSTEM	\$4,841.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wilsor2 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
						6	Jun 2, 2023	SYSTEM	(\$4,841.20)					
						7	Jun 16, 2023	SYSTEM	\$4,841.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user terrej1 overriding Payment Estimate Exception 32 on the current Payment Estimate.				
						7	Jun 16, 2023	SYSTEM	(\$4,841.20)					
						8	Jun 30, 2023	SYSTEM	\$4,841.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user terrej1 overriding Payment Estimate Exception 38 on the current Payment Estimate.				
						8	Jun 30, 2023	SYSTEM	(\$4,841.20)					
						9	Jul 17, 2023	SYSTEM	\$4,841.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user terrej1 overriding Payment Estimate Exception 47 on the current Payment Estimate.				
						9	Jul 17, 2023	SYSTEM	(\$4,841.20)					
						10	Aug 2, 2023	SYSTEM	\$4,841.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user terrej1 overriding Payment Estimate Exception 34 on the current Payment Estimate.				
						10	Aug 2, 2023	SYSTEM	(\$4,841.20)					
						11	Aug 15, 2023	SYSTEM	\$4,841.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user wilsor2 overriding Payment Estimate Exception 36 on the current Payment Estimate.				
						11	Aug 15, 2023	SYSTEM	(\$4,841.20)					
12						Sep 5, 2023	SYSTEM	\$4,841.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user terrej1 overriding Payment Estimate Exception 41 on the current Payment Estimate.					
12						Sep 5, 2023	SYSTEM	(\$4,841.20)						
13						Sep 18, 2023	SYSTEM	\$4,841.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user wilsor2 overriding Payment Estimate Exception 42 on the current Payment Estimate.					
13						Sep 18, 2023	SYSTEM	(\$4,841.20)						
14						Oct 2, 2023	SYSTEM	\$4,841.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user wilsor2 overriding Payment Estimate Exception 48 on the current Payment Estimate.					
14						Oct 2, 2023	SYSTEM	(\$4,841.20)						
15						Oct 16, 2023	SYSTEM	\$4,841.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user wilsor2 overriding Payment Estimate Exception 46 on the current Payment Estimate.					
15						Oct 16, 2023	SYSTEM	(\$4,841.20)						



## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413450	1520	CONDUIT, 2 IN., RIGID, IN TRENCH	Material		16	Nov 1, 2023	SYSTEM	\$4,841.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user terrej1 overriding Payment Estimate Exception 50 on the current Payment Estimate.					
					16	Nov 1, 2023	SYSTEM	(\$4,841.20)						
					17	Nov 16, 2023	SYSTEM	\$4,841.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0062) due to user terrej1 overriding Payment Estimate Exception 49 on the current Payment Estimate.					
					17	Nov 16, 2023	SYSTEM	(\$4,841.20)						
					18	Dec 4, 2023	SYSTEM	\$4,841.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0103) due to user terrej1 overriding Payment Estimate Exception 65 on the current Payment Estimate.					
					18	Dec 4, 2023	SYSTEM	(\$4,841.20)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>1520 - Total</b>								<b>\$0.00</b>	
					1530	CONDUIT, 4 IN., RIGID, IN TRENCH	Material		14	Oct 2, 2023	SYSTEM	\$1,721.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user wilsor2 overriding Payment Estimate Exception 49 on the current Payment Estimate.	
									14	Oct 2, 2023	SYSTEM	(\$1,721.41)		
									15	Oct 16, 2023	SYSTEM	\$1,721.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user wilsor2 overriding Payment Estimate Exception 47 on the current Payment Estimate.	
									15	Oct 16, 2023	SYSTEM	(\$1,721.41)		
									16	Nov 1, 2023	SYSTEM	\$1,721.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user terrej1 overriding Payment Estimate Exception 51 on the current Payment Estimate.	
16	Nov 1, 2023	SYSTEM	(\$1,721.41)											
17	Nov 16, 2023	SYSTEM	\$1,721.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0063) due to user terrej1 overriding Payment Estimate Exception 50 on the current Payment Estimate.										
17	Nov 16, 2023	SYSTEM	(\$1,721.41)											
18	Dec 4, 2023	SYSTEM	\$1,721.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0104) due to user terrej1 overriding Payment Estimate Exception 66 on the current Payment Estimate.										
18	Dec 4, 2023	SYSTEM	(\$1,721.41)											
<b>- Total</b>									<b>\$0.00</b>					
<b>Material - Total</b>									<b>\$0.00</b>					
<b>1530 - Total</b>									<b>\$0.00</b>					
1540	CONDUIT, 3 IN., RIGID, PUSHED	Material		6					Jun 2, 2023	SYSTEM	\$5,028.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wilsor2 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
				6	Jun 2, 2023	SYSTEM	(\$5,028.30)							
				7	Jun 16, 2023	SYSTEM	\$5,028.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user terrej1 overriding Payment Estimate Exception 33 on the current Payment Estimate.						
				7	Jun 16, 2023	SYSTEM	(\$5,028.30)							
				8	Jun 30, 2023	SYSTEM	\$5,028.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user terrej1 overriding Payment Estimate Exception 39 on the current Payment Estimate.						
				8	Jun 30, 2023	SYSTEM	(\$5,028.30)							
				9	Jul 17, 2023	SYSTEM	\$5,028.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user terrej1 overriding Payment Estimate Exception 48 on the current Payment Estimate.						
				9	Jul 17, 2023	SYSTEM	(\$5,028.30)							



## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413450	1540	CONDUIT, 3 IN., RIGID, PUSHED	Material		10	Aug 2, 2023	SYSTEM	\$5,028.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user terrej1 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					10	Aug 2, 2023	SYSTEM	(\$5,028.30)						
					11	Aug 15, 2023	SYSTEM	\$5,028.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user wilsor2 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					11	Aug 15, 2023	SYSTEM	(\$5,028.30)						
					12	Sep 5, 2023	SYSTEM	\$5,028.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user terrej1 overriding Payment Estimate Exception 42 on the current Payment Estimate.					
					12	Sep 5, 2023	SYSTEM	(\$5,028.30)						
					13	Sep 18, 2023	SYSTEM	\$5,028.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user wilsor2 overriding Payment Estimate Exception 43 on the current Payment Estimate.					
					13	Sep 18, 2023	SYSTEM	(\$5,028.30)						
					14	Oct 2, 2023	SYSTEM	\$5,028.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user wilsor2 overriding Payment Estimate Exception 50 on the current Payment Estimate.					
					14	Oct 2, 2023	SYSTEM	(\$5,028.30)						
					15	Oct 16, 2023	SYSTEM	\$5,028.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user wilsor2 overriding Payment Estimate Exception 48 on the current Payment Estimate.					
					15	Oct 16, 2023	SYSTEM	(\$5,028.30)						
					16	Nov 1, 2023	SYSTEM	\$5,028.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user terrej1 overriding Payment Estimate Exception 52 on the current Payment Estimate.					
					16	Nov 1, 2023	SYSTEM	(\$5,028.30)						
					17	Nov 16, 2023	SYSTEM	\$5,028.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0064) due to user terrej1 overriding Payment Estimate Exception 51 on the current Payment Estimate.					
					17	Nov 16, 2023	SYSTEM	(\$5,028.30)						
					18	Dec 4, 2023	SYSTEM	\$5,028.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0105) due to user terrej1 overriding Payment Estimate Exception 67 on the current Payment Estimate.					
					18	Dec 4, 2023	SYSTEM	(\$5,028.30)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>1540 - Total</b>								<b>\$0.00</b>						
1550		FIBER OPTIC CABLE, 48-STRAND, SINGLE MOD	Material		18	Dec 4, 2023	SYSTEM	\$14,586.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0069) due to user terrej1 overriding Payment Estimate Exception 68 on the current Payment Estimate.					
					18	Dec 4, 2023	SYSTEM	(\$14,586.00)						
					<b>- Total</b>								<b>\$0.00</b>	
<b>Material - Total</b>								<b>\$0.00</b>						
<b>1550 - Total</b>								<b>\$0.00</b>						
1560		PULL BOX, PREFORMED CLASS 5	Material		6	Jun 2, 2023	SYSTEM	\$5,797.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wilsor2 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					6	Jun 2, 2023	SYSTEM	(\$5,797.94)						
					7	Jun 16, 2023	SYSTEM	\$5,797.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user terrej1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					7	Jun 16, 2023	SYSTEM	(\$5,797.94)						



### Line Item Adjustments by Estimate

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413450	1560	PULL BOX, PREFORMED CLASS 5	Material		8	Jun 30, 2023	SYSTEM	\$5,797.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user terrej1 overriding Payment Estimate Exception 40 on the current Payment Estimate.					
					8	Jun 30, 2023	SYSTEM	(\$5,797.94)						
					9	Jul 17, 2023	SYSTEM	\$5,797.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user terrej1 overriding Payment Estimate Exception 49 on the current Payment Estimate.					
					9	Jul 17, 2023	SYSTEM	(\$5,797.94)						
					10	Aug 2, 2023	SYSTEM	\$5,797.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user terrej1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					10	Aug 2, 2023	SYSTEM	(\$5,797.94)						
					11	Aug 15, 2023	SYSTEM	\$5,797.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user wilsor2 overriding Payment Estimate Exception 38 on the current Payment Estimate.					
					11	Aug 15, 2023	SYSTEM	(\$5,797.94)						
					12	Sep 5, 2023	SYSTEM	\$5,797.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user terrej1 overriding Payment Estimate Exception 43 on the current Payment Estimate.					
					12	Sep 5, 2023	SYSTEM	(\$5,797.94)						
					13	Sep 18, 2023	SYSTEM	\$5,797.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user wilsor2 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					13	Sep 18, 2023	SYSTEM	(\$5,797.94)						
					14	Oct 2, 2023	SYSTEM	\$5,797.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user wilsor2 overriding Payment Estimate Exception 51 on the current Payment Estimate.					
					14	Oct 2, 2023	SYSTEM	(\$5,797.94)						
					15	Oct 16, 2023	SYSTEM	\$5,797.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user wilsor2 overriding Payment Estimate Exception 49 on the current Payment Estimate.					
					15	Oct 16, 2023	SYSTEM	(\$5,797.94)						
					16	Nov 1, 2023	SYSTEM	\$5,797.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user terrej1 overriding Payment Estimate Exception 53 on the current Payment Estimate.					
					16	Nov 1, 2023	SYSTEM	(\$5,797.94)						
					17	Nov 16, 2023	SYSTEM	\$5,797.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0065) due to user terrej1 overriding Payment Estimate Exception 52 on the current Payment Estimate.					
					17	Nov 16, 2023	SYSTEM	(\$5,797.94)						
					18	Dec 4, 2023	SYSTEM	\$5,797.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0106) due to user terrej1 overriding Payment Estimate Exception 69 on the current Payment Estimate.					
					18	Dec 4, 2023	SYSTEM	(\$5,797.94)						
													<b>- Total</b>	<b>\$0.00</b>
													<b>Material - Total</b>	<b>\$0.00</b>
					<b>1560 - Total</b>								<b>\$0.00</b>	
						1620	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		12	Sep 5, 2023	SYSTEM	\$64,363.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user terrej1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
										12	Sep 5, 2023	SYSTEM	(\$64,363.87)	
										13	Sep 18, 2023	SYSTEM	\$64,363.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user wilsor2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
13	Sep 18, 2023	SYSTEM	(\$64,363.87)											





## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks										
J413450	1620	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material			2023													
					14	Oct 2, 2023	SYSTEM	\$64,363.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user wilsor2 overriding Payment Estimate Exception 12 on the current Payment Estimate.										
					14	Oct 2, 2023	SYSTEM	(\$64,363.87)											
					15	Oct 16, 2023	SYSTEM	\$64,363.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user wilsor2 overriding Payment Estimate Exception 9 on the current Payment Estimate.										
					15	Oct 16, 2023	SYSTEM	(\$64,363.87)											
					16	Nov 1, 2023	SYSTEM	\$64,363.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user terrej1 overriding Payment Estimate Exception 9 on the current Payment Estimate.										
					16	Nov 1, 2023	SYSTEM	(\$64,363.87)											
					17	Nov 16, 2023	SYSTEM	\$64,363.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0066) due to user terrej1 overriding Payment Estimate Exception 9 on the current Payment Estimate.										
					17	Nov 16, 2023	SYSTEM	(\$64,363.87)											
					18	Dec 4, 2023	SYSTEM	\$64,363.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0107) due to user terrej1 overriding Payment Estimate Exception 9 on the current Payment Estimate.										
					18	Dec 4, 2023	SYSTEM	(\$64,363.87)											
					<b>- Total</b>								<b>\$0.00</b>						
					<b>Material - Total</b>								<b>\$0.00</b>						
					<b>1620 - Total</b>								<b>\$0.00</b>						
					1630	DRILLED SHAFTS (5 FT. 0 IN. DIA.)	Construction Stockpile			7	Jun 16, 2023	SYSTEM	(\$2,533.71)	Payment Estimate Item Adjustment generated Stockpile Transaction					
										8	Jun 30, 2023	SYSTEM	(\$175.29)	Payment Estimate Item Adjustment generated Stockpile Transaction					
										<b>- Total</b>								<b>(\$2,709.00)</b>	
										<b>Construction Stockpile - Total</b>								<b>(\$2,709.00)</b>	
										Construction Stockpile STMI					6	Jun 2, 2023	SYSTEM	\$2,709.00	Payment Estimate Item Adjustment generated Stockpile Transaction
<b>- Total</b>															<b>\$2,709.00</b>				
<b>Construction Stockpile STMI - Total</b>										<b>\$2,709.00</b>									
Material										7	Jun 16, 2023	SYSTEM	\$24,476.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user terrej1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
										7	Jun 16, 2023	SYSTEM	(\$24,476.78)						
										8	Jun 30, 2023	SYSTEM	\$24,476.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user terrej1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
										8	Jun 30, 2023	SYSTEM	(\$24,476.78)						
										9	Jul 17, 2023	SYSTEM	\$24,476.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user terrej1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
										9	Jul 17, 2023	SYSTEM	(\$24,476.78)						
					10	Aug 2, 2023	SYSTEM	\$24,476.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user terrej1 overriding Payment Estimate Exception 13 on the current Payment Estimate.										
					10	Aug 2, 2023	SYSTEM	(\$24,476.78)											
					11	Aug 15, 2023	SYSTEM	\$24,476.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user wilsor2 overriding Payment Estimate Exception 14 on the current Payment Estimate.										
					11	Aug 15, 2023	SYSTEM	(\$24,476.78)											
12	Sep 5,	SYSTEM	\$24,476.78	This adjustment offsets the original system-generated Material Payment															



## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J413450	1630	DRILLED SHAFTS (5 FT. 0 IN. DIA.)	Material			2023			Estimate Item Adjustment (0021) due to user terrej1 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
					12	Sep 5, 2023	SYSTEM	(\$24,476.78)			
					13	Sep 18, 2023	SYSTEM	\$24,476.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user wilsor2 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
					13	Sep 18, 2023	SYSTEM	(\$24,476.78)			
									<b>- Total</b>	<b>\$0.00</b>	
									<b>Material - Total</b>	<b>\$0.00</b>	
									<b>1630 - Total</b>	<b>\$0.00</b>	
	1640	ROCK SOCKETS (4 FT. 6 IN. DIA.)	Overrun		7	Jun 16, 2023	SYSTEM	(\$2,478.76)			
									<b>Overrun - Total</b>	<b>(\$2,478.76)</b>	
									<b>Overrun - Total</b>	<b>(\$2,478.76)</b>	
								<b>1640 - Total</b>	<b>(\$2,478.76)</b>		
1680	GALVANIZED STRUCTURAL STEEL PILES (12 IN	Material		8	Jun 30, 2023	SYSTEM	\$18,846.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user terrej1 overriding Payment Estimate Exception 25 on the current Payment Estimate.			
				8	Jun 30, 2023	SYSTEM	(\$18,846.24)				
				9	Jul 17, 2023	SYSTEM	\$45,593.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user terrej1 overriding Payment Estimate Exception 26 on the current Payment Estimate.			
				9	Jul 17, 2023	SYSTEM	(\$45,593.74)				
								<b>- Total</b>	<b>\$0.00</b>		
								<b>Material - Total</b>	<b>\$0.00</b>		
								<b>1680 - Total</b>	<b>\$0.00</b>		
1700	PILE POINT REINFORCEMENT	Material		8	Jun 30, 2023	SYSTEM	\$775.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user terrej1 overriding Payment Estimate Exception 26 on the current Payment Estimate.			
				8	Jun 30, 2023	SYSTEM	(\$775.67)				
				9	Jul 17, 2023	SYSTEM	\$775.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user terrej1 overriding Payment Estimate Exception 27 on the current Payment Estimate.			
				9	Jul 17, 2023	SYSTEM	(\$775.67)				
								<b>- Total</b>	<b>\$0.00</b>		
								<b>Material - Total</b>	<b>\$0.00</b>		
								<b>1700 - Total</b>	<b>\$0.00</b>		
1710	CLASS B CONCRETE (SUBSTRUCTURE)	Material		9	Jul 17, 2023	SYSTEM	\$64,634.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user terrej1 overriding Payment Estimate Exception 28 on the current Payment Estimate.			
				9	Jul 17, 2023	SYSTEM	(\$64,634.84)				
				10	Aug 2, 2023	SYSTEM	\$118,942.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user terrej1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
				10	Aug 2, 2023	SYSTEM	(\$118,942.02)				
				11	Aug 15, 2023	SYSTEM	\$118,942.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user wilsor2 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
				11	Aug 15, 2023	SYSTEM	(\$118,942.02)				
				12	Sep 5, 2023	SYSTEM	\$118,942.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user terrej1 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
				12	Sep 5, 2023	SYSTEM	(\$118,942.02)				



## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J413450	1710	CLASS B CONCRETE (SUBSTRUCTURE)	Material		13	Sep 18, 2023	SYSTEM	\$2,901.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user wilsor2 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					13	Sep 18, 2023	SYSTEM	(\$2,901.02)	
				<b>- Total</b>					\$0.00
	<b>Material - Total</b>					\$0.00			
	<b>1710 - Total</b>					\$0.00			
	1730	SLAB ON CONCRETE BEAM	Material		11	Aug 15, 2023	SYSTEM	\$219,312.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user wilsor2 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					11	Aug 15, 2023	SYSTEM	(\$219,312.40)	
				<b>- Total</b>					\$0.00
	<b>Material - Total</b>					\$0.00			
	<b>1730 - Total</b>					\$0.00			
	1740	FORM LINERS	Material		12	Sep 5, 2023	SYSTEM	\$8,565.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user terrej1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					12	Sep 5, 2023	SYSTEM	(\$8,565.96)	
					13	Sep 18, 2023	SYSTEM	\$8,565.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user wilsor2 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					13	Sep 18, 2023	SYSTEM	(\$8,565.96)	
					14	Oct 2, 2023	SYSTEM	\$8,565.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user wilsor2 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				14	Oct 2, 2023	SYSTEM	(\$8,565.96)		
				15	Oct 16, 2023	SYSTEM	\$8,565.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user wilsor2 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
				15	Oct 16, 2023	SYSTEM	(\$8,565.96)		
				16	Nov 1, 2023	SYSTEM	\$8,565.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user terrej1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
				16	Nov 1, 2023	SYSTEM	(\$8,565.96)		
				17	Nov 16, 2023	SYSTEM	\$8,565.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0067) due to user terrej1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	
				17	Nov 16, 2023	SYSTEM	(\$8,565.96)		
				18	Dec 4, 2023	SYSTEM	\$8,565.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0108) due to user terrej1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	
				18	Dec 4, 2023	SYSTEM	(\$8,565.96)		
<b>- Total</b>							\$0.00		
<b>Material - Total</b>					\$0.00				
<b>1740 - Total</b>					\$0.00				
1760	REINFORCING STEEL (BRIDGES)	Construction Stockpile		7	Jun 16, 2023	SYSTEM	(\$10,183.32)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>					(\$10,183.32)	
			<b>Construction Stockpile - Total</b>					(\$10,183.32)	
	Construction Stockpile STMI		6	Jun 2, 2023	SYSTEM	\$10,183.32	Payment Estimate Item Adjustment generated Stockpile Transaction		
		<b>- Total</b>					\$10,183.32		
<b>Construction Stockpile STMI - Total</b>					\$10,183.32				
<b>1760 - Total</b>					\$0.00				



## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J413450	1780	FAB. SIGN SUPPORT BRACKETS	Construction Stockpile		18	Dec 4, 2023	SYSTEM	(\$4,950.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				<b>- Total</b>						(\$4,950.00)		
			<b>Construction Stockpile - Total</b>							(\$4,950.00)		
			Construction Stockpile STMI		9	Jul 17, 2023	SYSTEM	\$4,950.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				<b>- Total</b>						\$4,950.00		
			<b>Construction Stockpile STMI - Total</b>							\$4,950.00		
	<b>1780 - Total</b>								\$0.00			
	1790	VERTICAL DRAIN AT END BENTS	Material		12	Sep 5, 2023	SYSTEM	\$7,226.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user terrej1 overriding Payment Estimate Exception 21 on the current Payment Estimate.			
					12	Sep 5, 2023	SYSTEM	(\$7,226.54)				
					13	Sep 18, 2023	SYSTEM	\$7,226.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user wilsor2 overriding Payment Estimate Exception 22 on the current Payment Estimate.			
					13	Sep 18, 2023	SYSTEM	(\$7,226.54)				
					14	Oct 2, 2023	SYSTEM	\$7,226.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user wilsor2 overriding Payment Estimate Exception 25 on the current Payment Estimate.			
				14	Oct 2, 2023	SYSTEM	(\$7,226.54)					
				15	Oct 16, 2023	SYSTEM	\$7,226.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user wilsor2 overriding Payment Estimate Exception 23 on the current Payment Estimate.				
				15	Oct 16, 2023	SYSTEM	(\$7,226.54)					
				16	Nov 1, 2023	SYSTEM	\$7,226.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user terrej1 overriding Payment Estimate Exception 27 on the current Payment Estimate.				
				16	Nov 1, 2023	SYSTEM	(\$7,226.54)					
				17	Nov 16, 2023	SYSTEM	\$7,226.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0068) due to user terrej1 overriding Payment Estimate Exception 34 on the current Payment Estimate.				
				17	Nov 16, 2023	SYSTEM	(\$7,226.54)					
				18	Dec 4, 2023	SYSTEM	\$7,226.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0109) due to user terrej1 overriding Payment Estimate Exception 35 on the current Payment Estimate.				
				18	Dec 4, 2023	SYSTEM	(\$7,226.54)					
<b>- Total</b>									\$0.00			
<b>Material - Total</b>									\$0.00			
<b>1790 - Total</b>								\$0.00				
1800				PLAIN NEOPRENE BEARING PAD	Construction Stockpile		10	Aug 2, 2023	SYSTEM	(\$1,260.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	<b>- Total</b>								(\$1,260.00)			
	<b>Construction Stockpile - Total</b>								(\$1,260.00)			
	Construction Stockpile STMI		7		Jun 16, 2023	SYSTEM	\$1,260.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
		<b>- Total</b>							\$1,260.00			
	<b>Construction Stockpile STMI - Total</b>								\$1,260.00			
	Material		10		Aug 2, 2023	SYSTEM	\$3,830.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user terrej1 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
			10		Aug 2, 2023	SYSTEM	(\$3,830.26)					
			11		Aug 15, 2023	SYSTEM	\$3,830.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user wilsor2 overriding Payment Estimate Exception 17 on the current Payment Estimate.				



### Line Item Adjustments by Estimate

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413450	1800	PLAIN NEOPRENE BEARING PAD	Material		11	Aug 15, 2023	SYSTEM	(\$3,830.26)						
					12	Sep 5, 2023	SYSTEM	\$3,830.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user terrej1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					12	Sep 5, 2023	SYSTEM	(\$3,830.26)						
					13	Sep 18, 2023	SYSTEM	\$3,830.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user wilsor2 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					13	Sep 18, 2023	SYSTEM	(\$3,830.26)						
					14	Oct 2, 2023	SYSTEM	\$3,830.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user wilsor2 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					14	Oct 2, 2023	SYSTEM	(\$3,830.26)						
					15	Oct 16, 2023	SYSTEM	\$3,830.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user wilsor2 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					15	Oct 16, 2023	SYSTEM	(\$3,830.26)						
					16	Nov 1, 2023	SYSTEM	\$3,830.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user terrej1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					16	Nov 1, 2023	SYSTEM	(\$3,830.26)						
				<b>- Total</b>								<b>\$0.00</b>		
				<b>Material - Total</b>								<b>\$0.00</b>		
<b>1800 - Total</b>								<b>\$0.00</b>						
1810		LAMINATED NEOPRENE BEARING PAD	Construction Stockpile		10	Aug 2, 2023	SYSTEM	(\$1,680.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				<b>- Total</b>								<b>(\$1,680.00)</b>		
				<b>Construction Stockpile - Total</b>								<b>(\$1,680.00)</b>		
				Construction Stockpile STMI		7	Jun 16, 2023	SYSTEM	\$1,680.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
					<b>- Total</b>								<b>\$1,680.00</b>	
					<b>Construction Stockpile STMI - Total</b>								<b>\$1,680.00</b>	
					Material		10	Aug 2, 2023	SYSTEM	\$3,387.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user terrej1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
							10	Aug 2, 2023	SYSTEM	(\$3,387.02)				
							11	Aug 15, 2023	SYSTEM	\$3,387.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user wilsor2 overriding Payment Estimate Exception 18 on the current Payment Estimate.			
							11	Aug 15, 2023	SYSTEM	(\$3,387.02)				
							12	Sep 5, 2023	SYSTEM	\$3,387.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user terrej1 overriding Payment Estimate Exception 23 on the current Payment Estimate.			
							12	Sep 5, 2023	SYSTEM	(\$3,387.02)				
							13	Sep 18, 2023	SYSTEM	\$3,387.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user wilsor2 overriding Payment Estimate Exception 24 on the current Payment Estimate.			
	13	Sep 18, 2023	SYSTEM			(\$3,387.02)								
	14	Oct 2, 2023	SYSTEM			\$3,387.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user wilsor2 overriding Payment Estimate Exception 27 on the current Payment Estimate.							
	14	Oct 2, 2023	SYSTEM			(\$3,387.02)								
	15	Oct 16, 2023	SYSTEM	\$3,387.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user wilsor2 overriding Payment									



## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J413450	1810	LAMINATED NEOPRENE BEARING PAD	Material						Estimate Exception 25 on the current Payment Estimate.		
					15	Oct 16, 2023	SYSTEM	(\$3,387.02)			
					16	Nov 1, 2023	SYSTEM	\$3,387.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user terrej1 overriding Payment Estimate Exception 30 on the current Payment Estimate.		
					16	Nov 1, 2023	SYSTEM	(\$3,387.02)			
					<b>- Total</b>			<b>\$0.00</b>			
	<b>Material - Total</b>			<b>\$0.00</b>							
	<b>1810 - Total</b>			<b>\$0.00</b>							
	1820	PIPE PILE SPACERS	Construction Stockpile		8	Jun 30, 2023	SYSTEM	(\$2,220.40)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					10	Aug 2, 2023	SYSTEM	(\$2,537.60)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					<b>- Total</b>			<b>(\$4,758.00)</b>			
					<b>Construction Stockpile - Total</b>			<b>(\$4,758.00)</b>			
					Construction Stockpile STMI		6	Jun 2, 2023	SYSTEM	\$4,758.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					<b>- Total</b>			<b>\$4,758.00</b>			
					<b>Construction Stockpile STMI - Total</b>			<b>\$4,758.00</b>			
	<b>1820 - Total</b>			<b>\$0.00</b>							
1850	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		17	Nov 16, 2023	SYSTEM	\$64,363.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0069) due to user terrej1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
				17	Nov 16, 2023	SYSTEM	(\$64,363.87)				
				18	Dec 4, 2023	SYSTEM	\$64,363.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0110) due to user terrej1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
				18	Dec 4, 2023	SYSTEM	(\$64,363.87)				
				<b>- Total</b>			<b>\$0.00</b>				
				<b>Material - Total</b>			<b>\$0.00</b>				
				<b>1850 - Total</b>			<b>\$0.00</b>				
1870	DRILLED SHAFTS (5 FT. 0 IN. DIA.)	Construction Stockpile		15	Oct 16, 2023	SYSTEM	(\$2,709.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				<b>- Total</b>			<b>(\$2,709.00)</b>				
				<b>Construction Stockpile - Total</b>			<b>(\$2,709.00)</b>				
				Construction Stockpile STMI		6	Jun 2, 2023	SYSTEM	\$2,709.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				<b>- Total</b>			<b>\$2,709.00</b>				
				<b>Construction Stockpile STMI - Total</b>			<b>\$2,709.00</b>				
				Material			15	Oct 16, 2023	SYSTEM	\$23,142.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wilsor2 overriding Payment Estimate Exception 19 on the current Payment Estimate.
	15	Oct 16, 2023	SYSTEM				(\$23,142.61)				
	16	Nov 1, 2023	SYSTEM				\$23,142.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user terrej1 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
	16	Nov 1, 2023	SYSTEM				(\$23,142.61)				
	17	Nov 16, 2023	SYSTEM				\$23,142.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0070) due to user terrej1 overriding Payment Estimate Exception 24 on the current Payment Estimate.			
	17	Nov 16, 2023	SYSTEM				(\$23,142.61)				
	18	Dec 4, 2023	SYSTEM	\$23,142.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0111) due to user terrej1 overriding Payment Estimate Exception 25 on the current Payment Estimate.						
18	Dec 4, 2023	SYSTEM	(\$23,142.61)								



## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J413450	1870	DRILLED SHAFTS (5 FT. 0 IN. DIA.)	Material								
				- Total							\$0.00
			Material - Total							\$0.00	
			Overrun	Overrun	15	Oct 16, 2023	SYSTEM		(\$51.31)		
					Overrun - Total						
			Overrun - Total							(\$51.31)	
	<b>1870 - Total</b>							<b>(\$51.31)</b>			
	1920	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Material		14	Oct 2, 2023	SYSTEM	\$22,739.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user wilsor2 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
					14	Oct 2, 2023	SYSTEM	(\$22,739.36)			
					15	Oct 16, 2023	SYSTEM	\$22,739.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user wilsor2 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
					15	Oct 16, 2023	SYSTEM	(\$22,739.36)			
					16	Nov 1, 2023	SYSTEM	\$48,221.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user terrej1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
					16	Nov 1, 2023	SYSTEM	(\$48,221.60)			
					17	Nov 16, 2023	SYSTEM	\$48,221.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0071) due to user terrej1 overriding Payment Estimate Exception 26 on the current Payment Estimate.		
					17	Nov 16, 2023	SYSTEM	(\$48,221.60)			
18					Dec 4, 2023	SYSTEM	\$48,221.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0112) due to user terrej1 overriding Payment Estimate Exception 27 on the current Payment Estimate.			
18					Dec 4, 2023	SYSTEM	(\$48,221.60)				
- Total							\$0.00				
Material - Total							\$0.00				
<b>1920 - Total</b>							<b>\$0.00</b>				
1940	PILE POINT REINFORCEMENT	Material		16	Nov 1, 2023	SYSTEM	\$1,662.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user terrej1 overriding Payment Estimate Exception 22 on the current Payment Estimate.			
				16	Nov 1, 2023	SYSTEM	(\$1,662.15)				
				17	Nov 16, 2023	SYSTEM	\$1,662.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0072) due to user terrej1 overriding Payment Estimate Exception 27 on the current Payment Estimate.			
				17	Nov 16, 2023	SYSTEM	(\$1,662.15)				
				18	Dec 4, 2023	SYSTEM	\$1,662.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0113) due to user terrej1 overriding Payment Estimate Exception 28 on the current Payment Estimate.			
				18	Dec 4, 2023	SYSTEM	(\$1,662.15)				
- Total							\$0.00				
Material - Total							\$0.00				
<b>1940 - Total</b>							<b>\$0.00</b>				
1950	CLASS B CONCRETE (SUBSTRUCTURE)	Material		16	Nov 1, 2023	SYSTEM	\$122,018.49	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user terrej1 overriding Payment Estimate Exception 23 on the current Payment Estimate.			
				16	Nov 1, 2023	SYSTEM	(\$122,018.49)				
				17	Nov 16, 2023	SYSTEM	\$122,018.49	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0073) due to user terrej1 overriding Payment Estimate Exception 28 on the current Payment Estimate.			
				17	Nov 16, 2023	SYSTEM	(\$122,018.49)				



## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413450	1950	CLASS B CONCRETE (SUBSTRUCTURE)	Material		18	Dec 4, 2023	SYSTEM	\$122,018.49	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0114) due to user terrej1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					18	Dec 4, 2023	SYSTEM	(\$122,018.49)						
	<b>- Total</b>								<b>\$0.00</b>					
	<b>Material - Total</b>								<b>\$0.00</b>					
	<b>1950 - Total</b>								<b>\$0.00</b>					
	1970	SLAB ON CONCRETE BEAM	Construction Stockpile		16	Nov 1, 2023	SYSTEM	(\$17,452.98)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					17	Nov 16, 2023	SYSTEM	(\$65,473.22)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					18	Dec 4, 2023	SYSTEM	(\$4,338.70)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					<b>- Total</b>								<b>(\$87,264.90)</b>	
					<b>Construction Stockpile - Total</b>								<b>(\$87,264.90)</b>	
					Construction Stockpile STMI		10	Aug 2, 2023	SYSTEM	\$40,800.60	Payment Estimate Item Adjustment generated Stockpile Transaction			
							11	Aug 15, 2023	SYSTEM	\$46,464.30	Payment Estimate Item Adjustment generated Stockpile Transaction			
							<b>- Total</b>							
					<b>Construction Stockpile STMI - Total</b>								<b>\$87,264.90</b>	
					Material		16	Nov 1, 2023	SYSTEM	\$50,498.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user terrej1 overriding Payment Estimate Exception 25 on the current Payment Estimate.			
							16	Nov 1, 2023	SYSTEM	(\$50,498.06)				
							17	Nov 16, 2023	SYSTEM	\$239,936.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0074) due to user terrej1 overriding Payment Estimate Exception 30 on the current Payment Estimate.			
	17	Nov 16, 2023	SYSTEM	(\$239,936.83)										
	<b>- Total</b>								<b>\$0.00</b>					
	<b>Material - Total</b>								<b>\$0.00</b>					
	<b>1970 - Total</b>								<b>\$0.00</b>					
	1980	FORM LINERS	Material		18	Dec 4, 2023	SYSTEM	\$8,806.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0115) due to user terrej1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					18	Dec 4, 2023	SYSTEM	(\$8,806.00)						
					<b>- Total</b>								<b>\$0.00</b>	
<b>Material - Total</b>								<b>\$0.00</b>						
<b>1980 - Total</b>								<b>\$0.00</b>						
1990	21 IN., PRESTRESSED CONC SPREAD BOX BM	Construction Stockpile		16	Nov 1, 2023	SYSTEM	(\$316,890.50)	Payment Estimate Item Adjustment generated Stockpile Transaction						
				<b>- Total</b>								<b>(\$316,890.50)</b>		
				<b>Construction Stockpile - Total</b>								<b>(\$316,890.50)</b>		
				Construction Stockpile STMI		11	Aug 15, 2023	SYSTEM	\$316,890.50	Payment Estimate Item Adjustment generated Stockpile Transaction				
						<b>- Total</b>								<b>\$316,890.50</b>
<b>Construction Stockpile STMI - Total</b>								<b>\$316,890.50</b>						
<b>1990 - Total</b>								<b>\$0.00</b>						
2000	REINFORCING STEEL (BRIDGES)	Construction Stockpile		16	Nov 1, 2023	SYSTEM	(\$9,508.80)	Payment Estimate Item Adjustment generated Stockpile Transaction						
				<b>- Total</b>								<b>(\$9,508.80)</b>		
				<b>Construction Stockpile - Total</b>								<b>(\$9,508.80)</b>		
				Construction Stockpile STMI		6	Jun 2, 2023	SYSTEM	\$9,508.80	Payment Estimate Item Adjustment generated Stockpile Transaction				
<b>- Total</b>								<b>\$9,508.80</b>						





## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J413450	2000	REINFORCING STEEL (BRIDGES)	Construction Stockpile STMI - Total						\$9,508.80	
	2000 - Total								\$0.00	
	2010	REINFORCING STEEL (EPOXY COATED)	Construction Stockpile		17	Nov 16, 2023	SYSTEM	(\$41,846.40)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								(\$41,846.40)	
	Construction Stockpile - Total								(\$41,846.40)	
				Construction Stockpile STMI		10	Aug 2, 2023	SYSTEM	\$41,846.40	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total								\$41,846.40	
	Construction Stockpile STMI - Total								\$41,846.40	
	2010 - Total								\$0.00	
	2020	FAB. SIGN SUPPORT BRACKETS	Construction Stockpile		18	Dec 4, 2023	SYSTEM	(\$3,275.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								(\$3,275.00)	
	Construction Stockpile - Total								(\$3,275.00)	
				Construction Stockpile STMI		9	Jul 17, 2023	SYSTEM	\$3,275.00	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total								\$3,275.00	
	Construction Stockpile STMI - Total								\$3,275.00	
	2020 - Total								\$0.00	
	2030	VERTICAL DRAIN AT END BENTS	Material		17	Nov 16, 2023	SYSTEM	\$7,226.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0075) due to user terrej1 overriding Payment Estimate Exception 35 on the current Payment Estimate.	
					17	Nov 16, 2023	SYSTEM	(\$7,226.54)		
					18	Dec 4, 2023	SYSTEM	\$7,226.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0116) due to user terrej1 overriding Payment Estimate Exception 36 on the current Payment Estimate.	
					18	Dec 4, 2023	SYSTEM	(\$7,226.54)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	2030 - Total								\$0.00	
	2040	PLAIN NEOPRENE BEARING PAD	Construction Stockpile		16	Nov 1, 2023	SYSTEM	(\$1,260.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								(\$1,260.00)	
	Construction Stockpile - Total								(\$1,260.00)	
				Construction Stockpile STMI		7	Jun 16, 2023	SYSTEM	\$1,260.00	Payment Estimate Item Adjustment generated Stockpile Transaction
- Total								\$1,260.00		
Construction Stockpile STMI - Total								\$1,260.00		
			Material		16	Nov 1, 2023	SYSTEM	\$3,830.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user terrej1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	
					16	Nov 1, 2023	SYSTEM	(\$3,830.26)		
- Total								\$0.00		
Material - Total								\$0.00		
2040 - Total								\$0.00		
2050	LAMINATED NEOPRENE BEARING PAD	Construction Stockpile		17	Nov 16, 2023	SYSTEM	(\$1,680.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total								(\$1,680.00)		
Construction Stockpile - Total								(\$1,680.00)		
			Construction Stockpile STMI		7	Jun 16, 2023	SYSTEM	\$1,680.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
- Total								\$1,680.00		
Construction Stockpile STMI - Total								\$1,680.00		



## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J413450	<b>2050 - Total</b>							<b>\$0.00</b>		
	2060	PIPE PILE SPACERS	Construction Stockpile		16	Nov 1, 2023	SYSTEM	(\$4,758.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					(\$4,758.00)	
			<b>Construction Stockpile - Total</b>						(\$4,758.00)	
			Construction Stockpile STMI			6	Jun 2, 2023	SYSTEM	\$4,758.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total					\$4,758.00
				<b>Construction Stockpile STMI - Total</b>						\$4,758.00
	<b>2060 - Total</b>							<b>\$0.00</b>		
	2080	CONCRETE AND MASONRY PROTECTION SYSTEM	Material		17	Nov 16, 2023	SYSTEM	\$5,382.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0076) due to user terrej1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	
					17	Nov 16, 2023	SYSTEM	(\$5,382.15)		
					18	Dec 4, 2023	SYSTEM	\$5,382.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0117) due to user terrej1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	
					18	Dec 4, 2023	SYSTEM	(\$5,382.15)		
					- Total				\$0.00	
				<b>Material - Total</b>						\$0.00
	<b>2080 - Total</b>							<b>\$0.00</b>		
	2100	MECHANICALLY STABILIZED EARTH WALL SYS	Construction Stockpile		9	Jul 17, 2023	SYSTEM	(\$31,838.15)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					11	Aug 15, 2023	SYSTEM	(\$48,693.64)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					15	Oct 16, 2023	SYSTEM	(\$22,286.70)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					16	Nov 1, 2023	SYSTEM	(\$54,686.71)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total				(\$157,505.20)	
			<b>Construction Stockpile - Total</b>						(\$157,505.20)	
			Construction Stockpile STMI			6	Jun 2, 2023	SYSTEM	\$157,505.20	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total					\$157,505.20
			<b>Construction Stockpile STMI - Total</b>						\$157,505.20	
			Material			9	Jul 17, 2023	SYSTEM	\$97,520.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user terrej1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
						9	Jul 17, 2023	SYSTEM	(\$97,520.50)	
						10	Aug 2, 2023	SYSTEM	\$97,520.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user terrej1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
						10	Aug 2, 2023	SYSTEM	(\$97,520.50)	
						11	Aug 15, 2023	SYSTEM	\$246,669.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user wilsor2 overriding Payment Estimate Exception 19 on the current Payment Estimate.
						11	Aug 15, 2023	SYSTEM	(\$246,669.50)	
						12	Sep 5, 2023	SYSTEM	\$246,669.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user terrej1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					12	Sep 5, 2023	SYSTEM	(\$246,669.50)		
					13	Sep 18, 2023	SYSTEM	\$246,669.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user wilsor2 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
			13	Sep 18, 2023	SYSTEM	(\$246,669.50)				



## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J413450	2100	MECHANICALLY STABILIZED EARTH WALL SYS	Material		14	Oct 2, 2023	SYSTEM	\$246,669.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user wilsor2 overriding Payment Estimate Exception 28 on the current Payment Estimate.		
					14	Oct 2, 2023	SYSTEM	(\$246,669.50)			
					15	Oct 16, 2023	SYSTEM	\$314,933.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user wilsor2 overriding Payment Estimate Exception 26 on the current Payment Estimate.		
					15	Oct 16, 2023	SYSTEM	(\$314,933.85)			
					16	Nov 1, 2023	SYSTEM	\$482,439.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user terrej1 overriding Payment Estimate Exception 31 on the current Payment Estimate.		
					16	Nov 1, 2023	SYSTEM	(\$482,439.65)			
					17	Nov 16, 2023	SYSTEM	\$482,439.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0077) due to user terrej1 overriding Payment Estimate Exception 36 on the current Payment Estimate.		
					17	Nov 16, 2023	SYSTEM	(\$482,439.65)			
					18	Dec 4, 2023	SYSTEM	\$482,439.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0118) due to user terrej1 overriding Payment Estimate Exception 38 on the current Payment Estimate.		
					18	Dec 4, 2023	SYSTEM	(\$482,439.65)			
	<b>- Total</b>								<b>\$0.00</b>		
	<b>Material - Total</b>								<b>\$0.00</b>		
	<b>2100 - Total</b>								<b>\$0.00</b>		
	2120	CONCRETE AND MASONRY PROTECTION SYSTEM	Material		17	Nov 16, 2023	SYSTEM	\$6,120.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0078) due to user terrej1 overriding Payment Estimate Exception 33 on the current Payment Estimate.		
					17	Nov 16, 2023	SYSTEM	(\$6,120.87)			
					18	Dec 4, 2023	SYSTEM	\$6,120.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0119) due to user terrej1 overriding Payment Estimate Exception 34 on the current Payment Estimate.		
					18	Dec 4, 2023	SYSTEM	(\$6,120.87)			
					<b>- Total</b>						
	<b>Material - Total</b>								<b>\$0.00</b>		
<b>2120 - Total</b>								<b>\$0.00</b>			
2140	MECHANICALLY STABILIZED EARTH WALL SYS	Construction Stockpile		8	Jun 30, 2023	SYSTEM	(\$46,227.46)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				9	Jul 17, 2023	SYSTEM	(\$14,232.39)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				15	Oct 16, 2023	SYSTEM	(\$75,692.68)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				16	Nov 1, 2023	SYSTEM	(\$9,659.47)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				<b>- Total</b>							
		<b>Construction Stockpile - Total</b>								<b>(\$145,812.00)</b>	
		Construction Stockpile STMI		6	Jun 2, 2023	SYSTEM	\$145,812.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				<b>- Total</b>							
		<b>Construction Stockpile STMI - Total</b>								<b>\$145,812.00</b>	
		Material		8	Jun 30, 2023	SYSTEM	\$137,459.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user terrej1 overriding Payment Estimate Exception 27 on the current Payment Estimate.			
8	Jun 30, 2023			SYSTEM	(\$137,459.88)						
9	Jul 17, 2023			SYSTEM	\$179,780.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user terrej1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
9	Jul 17, 2023			SYSTEM	(\$179,780.65)						



## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks										
J413450	2140	MECHANICALLY STABILIZED EARTH WALL SYS	Material			2023													
					10	Aug 2, 2023	SYSTEM	\$179,780.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user terrej1 overriding Payment Estimate Exception 24 on the current Payment Estimate.										
					10	Aug 2, 2023	SYSTEM	(\$179,780.65)											
					11	Aug 15, 2023	SYSTEM	\$179,780.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user wilsor2 overriding Payment Estimate Exception 26 on the current Payment Estimate.										
					11	Aug 15, 2023	SYSTEM	(\$179,780.65)											
					12	Sep 5, 2023	SYSTEM	\$179,780.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user terrej1 overriding Payment Estimate Exception 31 on the current Payment Estimate.										
					12	Sep 5, 2023	SYSTEM	(\$179,780.65)											
					13	Sep 18, 2023	SYSTEM	\$179,780.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user wilsor2 overriding Payment Estimate Exception 32 on the current Payment Estimate.										
					13	Sep 18, 2023	SYSTEM	(\$179,780.65)											
					14	Oct 2, 2023	SYSTEM	\$179,780.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user wilsor2 overriding Payment Estimate Exception 35 on the current Payment Estimate.										
					14	Oct 2, 2023	SYSTEM	(\$179,780.65)											
					15	Oct 16, 2023	SYSTEM	\$404,856.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user wilsor2 overriding Payment Estimate Exception 33 on the current Payment Estimate.										
					15	Oct 16, 2023	SYSTEM	(\$404,856.96)											
					16	Nov 1, 2023	SYSTEM	\$433,579.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user terrej1 overriding Payment Estimate Exception 37 on the current Payment Estimate.										
					16	Nov 1, 2023	SYSTEM	(\$433,579.92)											
					17	Nov 16, 2023	SYSTEM	\$433,579.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0079) due to user terrej1 overriding Payment Estimate Exception 39 on the current Payment Estimate.										
					17	Nov 16, 2023	SYSTEM	(\$433,579.92)											
					18	Dec 4, 2023	SYSTEM	\$433,579.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0120) due to user terrej1 overriding Payment Estimate Exception 40 on the current Payment Estimate.										
					18	Dec 4, 2023	SYSTEM	(\$433,579.92)											
					<b>- Total</b>								<b>\$0.00</b>						
					<b>Material - Total</b>								<b>\$0.00</b>						
					<b>2140 - Total</b>								<b>\$0.00</b>						
					5001	4 IN TEMPORARY PAVEMENT MARKING PAINT	Material			2	Apr 3, 2023	SYSTEM	\$14,833.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wilsor2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
										2	Apr 3, 2023	SYSTEM	(\$14,833.50)						
										<b>- Total</b>								<b>\$0.00</b>	
										<b>Material - Total</b>								<b>\$0.00</b>	
										Overrun	Overrun	5	May 16, 2023	SYSTEM	(\$10,681.05)				
												15	Oct 16, 2023	SYSTEM	(\$28,247.20)				
<b>Overrun - Total</b>										<b>(\$38,928.25)</b>									
<b>Overrun - Total</b>										<b>(\$38,928.25)</b>									
<b>5001 - Total</b>								<b>(\$38,928.25)</b>											
5002	SIGNAL HEAD, OPTICALLY	Material			18	Dec 4, 2023	SYSTEM	\$12,383.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0121) due to user terrej1 overriding Payment										



## Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J413450	5002	LIMITED	Material						Estimate Exception 51 on the current Payment Estimate.
					18	Dec 4, 2023	SYSTEM	(\$12,383.70)	
				<b>- Total</b>					\$0.00
			<b>Material - Total</b>					\$0.00	
	<b>5002 - Total</b>							\$0.00	
	5007	MISC.	Material		14	Oct 2, 2023	SYSTEM	\$47,842.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user wilsor2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					14	Oct 2, 2023	SYSTEM	(\$47,842.41)	
					15	Oct 16, 2023	SYSTEM	\$47,842.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user wilsor2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					15	Oct 16, 2023	SYSTEM	(\$47,842.41)	
					16	Nov 1, 2023	SYSTEM	\$47,842.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user terrej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					16	Nov 1, 2023	SYSTEM	(\$47,842.41)	
					17	Nov 16, 2023	SYSTEM	\$47,842.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user terrej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					17	Nov 16, 2023	SYSTEM	(\$47,842.41)	
					18	Dec 4, 2023	SYSTEM	\$47,842.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0067) due to user terrej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					18	Dec 4, 2023	SYSTEM	(\$47,842.41)	
		<b>- Total</b>					\$0.00		
		<b>Material - Total</b>					\$0.00		
<b>5007 - Total</b>							\$0.00		
5008	MISC.	Material		14	Oct 2, 2023	SYSTEM	\$3,327.17	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user wilsor2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				14	Oct 2, 2023	SYSTEM	(\$3,327.17)		
				15	Oct 16, 2023	SYSTEM	\$3,327.17	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user wilsor2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				15	Oct 16, 2023	SYSTEM	(\$3,327.17)		
				16	Nov 1, 2023	SYSTEM	\$3,327.17	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user terrej1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				16	Nov 1, 2023	SYSTEM	(\$3,327.17)		
				17	Nov 16, 2023	SYSTEM	\$3,327.17	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user terrej1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				17	Nov 16, 2023	SYSTEM	(\$3,327.17)		
				18	Dec 4, 2023	SYSTEM	\$3,327.17	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0068) due to user terrej1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				18	Dec 4, 2023	SYSTEM	(\$3,327.17)		
		<b>- Total</b>					\$0.00		
		<b>Material - Total</b>					\$0.00		
<b>5008 - Total</b>							\$0.00		
<b>J413450 - Total</b>							\$45,524.29		
<b>Overall - Total</b>							\$45,524.29		



---

**Contract Adjustments for Contract - 230120-C07**

There are no contract adjustments to display for this contract.