



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 4, 2023

Pay Estimate Created Date: May 2, 2023

Progress Estimate Number 2	Contract ID 230120-C08	Pay Period Start April 16, 2023	Original Contract Amount \$7,973,174.01
	Prime Contractor Ideker, Inc.	Pay Period End May 1, 2023	Net Change Order Amount (\$2,600.00)
			Current Contract Amount \$7,970,574.01

Approval Date	By User
May 2, 2023	woodwj1
May 2, 2023	karlic1
May 3, 2023	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2023	November 1, 2023		7.07%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 8, 2023	February 8, 2023	
Letting Date	January 20, 2023	January 20, 2023	
Notice to Proceed Date	March 13, 2023	March 13, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
230120-C08			
Total Posted Items Pay	\$527,830.11	\$35,623.00	\$563,453.11
Gross Item Adjustments	(\$193,023.68)	\$0.00	(\$193,023.68)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$334,806.43	\$35,623.00	\$370,429.43

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4P3460B	0460	2071000	LINEAR GRADING CLASS 1	STA	\$1,171.430	6.9	\$8,082.87
	0510	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	TONS	\$620.300	68.9	\$42,738.67
	0520	4030015	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP048F MIX)	TONS	\$92.830	2,352	\$218,336.16
	0540	4071005	TACK COAT	GAL	\$3.570	4,963	\$17,717.91
	0610	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	TONS	\$325.540	134.3	\$43,720.02
	0620	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	SQYD	\$248.000	673	\$166,904.00
	0630	6161005	CONSTRUCTION SIGNS	SQFT	\$6.000	838.5	\$5,031.00
	0640	6161025	CHANNELIZER (TRIM LINE)	EA	\$18.000	100	\$1,800.00
	0650	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$2,925.000	2	\$5,850.00
	0750	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$5.700	3,096.4	\$17,649.48
Project J4P3460B - Total							\$527,830.11
Overall - Total							\$527,830.11

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3460B	0460	LINEAR GRADING CLASS 1	Overrun			-1.3	\$1,171.43	(\$1,522.86)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 4, 2023

Pay Estimate Created Date: May 2, 2023

Progress Estimate Number 2		Contract ID Prime Contractor	230120-C08 Ideker, Inc.	Pay Period Start Pay Period End	April 16, 2023 May 1, 2023	Original Contract Amount Net Change Order Amount Current Contract Amount	\$7,973,174.01 (\$2,600.00) \$7,970,574.01	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3460B	0510	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	68.9	(\$0.66)	(\$45.75)
	0510	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Overrun		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	-7.4	\$619.64	(\$4,585.31)
	0510	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Material			-68.9	\$620.30	(\$42,738.67)
	0510	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	68.9	\$620.30	\$42,738.67
	0510	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Other Item Adjustment	Fuel Price	Removing automatic FUEL Adjustment			\$45.75
	0510	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Other Item Adjustment	Fuel Price	Correct FUEL Adjustment 4/19 - (\$20.17) 4/21 - (\$25.78) 4/24 - (\$2.09)			(\$48.04)
	0510	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Other Item Adjustment	Asphalt Cement Price Adjustment	AC Adjustment for Full Depth Shoulder Repair 4/19 - \$13.02 4/21 - \$16.64 2/24 - \$1.35			\$31.01
	0520	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP048F MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,185	(\$0.66)	(\$786.84)
	0520	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP048F MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,167	(\$0.66)	(\$774.89)
	0520	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP048F MIX)	Other Item Adjustment	Fuel Price	Removing Automatic FUEL Adjustment			\$1,561.73
	0520	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP048F MIX)	Other Item Adjustment	Fuel Price	Correct FUEL Adjustment 4/29 - (\$826.16) 4/30 - (\$813.61)			(\$1,639.77)
	0520	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP048F MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	AC Adjustment 4/29 - \$681.36 4/30 - \$671.01			\$1,352.37
	0540	TACK COAT	Material			-4,963	\$3.57	(\$17,717.91)
	0540	TACK COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user woodwj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	4,963	\$3.57	\$17,717.91
	0610	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Overrun			-125.4	\$325.54	(\$40,822.72)
	0610	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Material			-134.3	\$325.54	(\$43,720.02)
	0610	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user woodwj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	134.3	\$325.54	\$43,720.02
	0620	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Overrun			-588.1	\$248.00	(\$145,848.80)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 4, 2023

Pay Estimate Created Date: May 2, 2023

Progress Estimate Number 2		Contract ID Prime Contractor	230120-C08 Ideker, Inc.	Pay Period Start Pay Period End	April 16, 2023 May 1, 2023	Original Contract Amount Net Change Order Amount Current Contract Amount	\$7,973,174.01 (\$2,600.00) \$7,970,574.01	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3460B	0620	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Other Item Adjustment	Asphalt Cement Price Adjustment	AC Adjustment for Partial Depth Pavement Repairs 4/19 - \$9.64 4/20 - \$22.28 4/21 - \$10.36 4/22 - \$10.46 4/24 - \$7.70			\$60.44
	0630	CONSTRUCTION SIGNS	Material			-838.5	\$6.00	(\$5,031.00)
	0630	CONSTRUCTION SIGNS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user woodwj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	838.5	\$6.00	\$5,031.00
	0640	CHANNELIZER (TRIM LINE)	Material			-100	\$18.00	(\$1,800.00)
	0640	CHANNELIZER (TRIM LINE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user woodwj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	100	\$18.00	\$1,800.00
	0650	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material			-2	\$2,925.00	(\$5,850.00)
	0650	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodwj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	2	\$2,925.00	\$5,850.00
Total								(\$193,023.68)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4P3460	FAF 45-1(37)	Resurface	45	PLATTE	from Buchanan County Line to Route 273
J4P3460B	FAF 45-1(38)	Resurface	45	PLATTE	from Route 273 to Spur 45 (Moore's Ferry Road)

Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J4P3460	Posted Item Pay	\$0.00	\$35,623.00	\$35,623.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$35,623.00	\$35,623.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J4P3460B	Posted Item Pay	\$527,830.11	\$0.00	\$527,830.11
	Gross Item Adjustments	(\$193,023.68)	\$0.00	(\$193,023.68)
	Gross Item Pay	\$334,806.43	\$0.00	\$334,806.43
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 4, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4P3460B, Item 4013000, Project Item Line Number 0510, Material Set 401300096, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic AspLow is insufficient.	Visual examination will be submitted at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3460B, Item 4071005, Project Item Line Number 0540, Material Set 407100596, Material 1015EA...SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3460B, Item 6133018, Project Item Line Number 0610, Material Set 613301896, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic AspLow is insufficient.	Visual examination will be submitted at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3460B, Item 6161005, Project Item Line Number 0630, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3460B, Item 6161025, Project Item Line Number 0640, Material Set 616102596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3460B, Item 6161098A, Project Item Line Number 0650, Material Set 6161098A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Item Overrun: Contract 230120-C08, Contract Project J4P3460B, Project Item Line Number 0510, Contract Line Item Number 0510, Item 4013000, Minor Item.	Item overrun will be addressed in a later Change Order	woodwj1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230120-C08, Contract Project J4P3460B, Project Item Line Number 0460, Contract Line Item Number 0460, Item 2071000, Minor Item.	Item overrun will be addressed in a later Change Order	woodwj1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230120-C08, Contract Project J4P3460B, Project Item Line Number 0610, Contract Line Item Number 0610, Item 6133018, Minor Item.	Item overrun will be addressed in a later Change Order	woodwj1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230120-C08, Contract Project J4P3460B, Project Item Line Number 0620, Contract Line Item Number 0620, Item 6133019, Minor Item.	Item overrun will be addressed in a later Change Order	woodwj1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230120-C08	J4P3460	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$31,500.00	\$0.00
		0001	0020	2071000	LINEAR GRADING CLASS 1	11.30	0.00	11.30	STA	0.00	\$100.00	\$0.00
		0001	0030	2153000	SHAPING SLOPES, CLASS III	20.00	0.00	20.00	100F	0.00	\$960.00	\$0.00
		0001	0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	90.00	0.00	90.00	TONS	0.00	\$100.00	\$0.00
		0001	0050	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	10,136.50	0.00	10,136.50	TONS	0.00	\$101.50	\$0.00
		0001	0060	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	169.20	0.00	169.20	TONS	0.00	\$176.48	\$0.00
		0001	0070	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	18,682.40	0.00	18,682.40	TONS	0.00	\$95.00	\$0.00
		0001	0080	4071005	TACK COAT	26,173.00	0.00	26,173.00	GAL	0.00	\$3.25	\$0.00
		0001	0090	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	0.00	\$2,500.00	\$0.00
		0001	0100	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	93.40	0.00	93.40	SQYD	0.00	\$271.60	\$0.00
		0001	0110	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	10.00	0.00	10.00	SQYD	0.00	\$1.00	\$0.00
		0001	0120	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	10.00	0.00	10.00	SQYD	0.00	\$1.00	\$0.00
		0001	0130	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	320.00	0.00	320.00	LF	0.00	\$2.10	\$0.00
		0001	0140	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	40.00	0.00	40.00	EA	0.00	\$8.70	\$0.00
		0001	0150	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	2.00	0.00	2.00	EA	0.00	\$162.00	\$0.00
		0001	0160	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	22.00	0.00	22.00	EA	0.00	\$6.60	\$0.00
		0001	0170	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	29.80	0.00	29.80	TONS	0.00	\$157.00	\$0.00
		0001	0180	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	142.00	0.00	142.00	SQYD	0.00	\$160.00	\$0.00
		0001	0190	6161005	CONSTRUCTION SIGNS	2,492.00	0.00	2,492.00	SQFT	0.00	\$6.00	\$0.00
		0001	0200	6161025	CHANNELIZER (TRIM LINE)	563.00	0.00	563.00	EA	0.00	\$18.00	\$0.00
		0001	0210	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	0.00	\$1,975.00	\$0.00
		0001	0220	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$2,925.00	\$0.00
		0001	0230	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	2.00	-2.00	0.00	EA	0.00	\$1,300.00	\$0.00
		0001	0240	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$295,248.05	\$0.00
		0001	0241	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$259,625.05	\$0.00
		0001	0250	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	604.00	0.00	604.00	LF	0.00	\$6.00	\$0.00
		0001	0260	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	101.00	0.00	101.00	LF	0.00	\$20.00	\$0.00
		0001	0270	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	285.00	0.00	285.00	LF	0.00	\$20.00	\$0.00
		0001	0280	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	7.00	0.00	7.00	EA	0.00	\$325.00	\$0.00
		0001	0290	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	2.00	0.00	2.00	EA	0.00	\$325.00	\$0.00
		0001	0300	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	2.00	0.00	2.00	EA	0.00	\$475.00	\$0.00
		0001	0310	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	10.00	0.00	10.00	EA	0.00	\$225.00	\$0.00
		0001	0320	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	143,374.00	0.00	143,374.00	LF	0.00	\$0.11	\$0.00
		0001	0330	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	78,804.00	0.00	78,804.00	LF	0.00	\$0.11	\$0.00
		0001	0340	6207001	PAVEMENT MARKING REMOVAL	4,320.00	0.00	4,320.00	LF	0.00	\$1.00	\$0.00
		0001	0350	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	262,615.00	0.00	262,615.00	SQYD	0.00	\$2.72	\$0.00
		0001	0360	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,042.20	0.00	1,042.20	STA	0.00	\$14.37	\$0.00
		0001	0370	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	570.20	0.00	570.20	STA	0.00	\$14.37	\$0.00
		0001	0380	8061006	ALTERNATE DITCH CHECK	180.00	0.00	180.00	LF	0.00	\$11.60	\$0.00
		0001	0390	8061016	SEDIMENT REMOVAL	29.00	0.00	29.00	CUYD	0.00	\$40.00	\$0.00
0001	0400	8061019	SILT FENCE	1,134.00	0.00	1,134.00	LF	0.00	\$2.70	\$0.00		
0010	0410	6061011A	GUARDRAIL TYPE A, 7 FT. POST, 3 FT. - 1.5 IN SPACING	425.00	0.00	425.00	LF	0.00	\$43.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230120-C08	J4P3460	0010	0420	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	3,413.00	0.00	3,413.00	LF	0.00	\$31.00	\$0.00
		0010	0430	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$3,630.00	\$0.00
		0010	0440	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	26.00	0.00	26.00	EA	0.00	\$3,220.00	\$0.00
		0001	5001	6189901	MISC.CONTRACT BOND PAYMENT	0.00	1.00	1.00	LS	1.00	\$35,623.00	\$35,623.00
Project J4P3460 - Total Value Posted to Date as of Report Generated Date												\$35,623.00
J4P3460B	0001	0450	2022010		REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$7,172.00	\$0.00
		0460	2071000		LINEAR GRADING CLASS 1	5.60	0.00	5.60	STA	6.90	\$1,171.43	\$8,082.87
		0470	2153000		SHAPING SLOPES, CLASS III	14.00	0.00	14.00	100F	0.00	\$960.00	\$0.00
		0480	3105003		GRAVEL (A) OR CRUSHED STONE (B)	3,774.00	0.00	3,774.00	SQYD	0.00	\$9.00	\$0.00
		0490	3109910		MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,017.60	0.00	1,017.60	TONS	0.00	\$122.59	\$0.00
		0500	4011209		BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	383.20	0.00	383.20	TONS	0.00	\$216.00	\$0.00
		0510	4013000		BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	61.50	0.00	61.50	TONS	68.90	\$620.30	\$42,738.67
		0520	4030015		ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP048F MIX)	9,600.20	0.00	9,600.20	TONS	2,352.00	\$92.83	\$218,336.16
		0530	4030101		ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	19,168.20	0.00	19,168.20	TONS	0.00	\$76.43	\$0.00
		0540	4071005		TACK COAT	30,793.00	0.00	30,793.00	GAL	4,963.00	\$3.57	\$17,717.91
		0550	6123000A		TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$3,000.00	\$0.00
		0560	6131010		FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	40.00	0.00	40.00	SQYD	0.00	\$707.20	\$0.00
		0570	6131012		SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	4.00	0.00	4.00	SQYD	0.00	\$1.20	\$0.00
		0580	6131013		TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	4.00	0.00	4.00	SQYD	0.00	\$1.20	\$0.00
		0590	6131014		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	180.00	0.00	180.00	LF	0.00	\$2.10	\$0.00
		0600	6131015		DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	100.00	0.00	100.00	EA	0.00	\$8.70	\$0.00
		0610	6133018		FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	8.90	0.00	8.90	TONS	134.30	\$325.54	\$43,720.02
		0620	6133019		REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	84.90	0.00	84.90	SQYD	673.00	\$248.00	\$166,904.00
		0630	6161005		CONSTRUCTION SIGNS	2,058.00	0.00	2,058.00	SQFT	838.50	\$6.00	\$5,031.00
		0640	6161025		CHANNELIZER (TRIM LINE)	365.00	0.00	365.00	EA	100.00	\$18.00	\$1,800.00
		0650	6161098A		CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,925.00	\$5,850.00
		0660	6181000		MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$360,114.55	\$0.00
		0670	6191000		PAVEMENT EDGE TREATMENT	158,774.00	0.00	158,774.00	LF	0.00	\$0.52	\$0.00
		0680	6200015		PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	51.00	0.00	51.00	LF	0.00	\$20.00	\$0.00
		0690	6200018		PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	163.00	0.00	163.00	LF	0.00	\$20.00	\$0.00
		0700	6200021		PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	4.00	0.00	4.00	EA	0.00	\$325.00	\$0.00
		0710	6206000C		4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	126,689.00	0.00	126,689.00	LF	0.00	\$0.11	\$0.00
		0720	6206001C		4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	74,003.00	0.00	74,003.00	LF	0.00	\$0.11	\$0.00
		0730	6221001		COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	6,521.00	0.00	6,521.00	SQYD	0.00	\$3.73	\$0.00
		0740	6221003		COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	3,791.00	0.00	3,791.00	SQYD	0.00	\$6.93	\$0.00
		0750	6224010		MODIFIED COLDMILLING (DEPTH TRANSITIONS)	8,881.00	0.00	8,881.00	SQYD	3,096.40	\$5.70	\$17,649.48
		0760	6261000A		BITUMINOUS SHOULDER RUMBLE STRIP	1,071.00	0.00	1,071.00	STA	0.00	\$14.37	\$0.00
		0770	8061016		SEDIMENT REMOVAL	58.00	0.00	58.00	CUYD	0.00	\$40.00	\$0.00
0780	8061019		SILT FENCE	557.00	0.00	557.00	LF	0.00	\$3.20	\$0.00		
0790	6061060		MGS GUARDRAIL	1,063.00	0.00	1,063.00	LF	0.00	\$26.00	\$0.00		
0800	6061061		MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	150.00	0.00	150.00	LF	0.00	\$31.00	\$0.00		
0810	6061069		MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	8.00	EA	0.00	\$3,630.00	\$0.00		
0820	6061070		MGS VERTICAL CONCRETE BARRIER TRANSITION	4.00	0.00	4.00	EA	0.00	\$3,720.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230120-C08	J4P3460B	0010	0830	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	20.00	0.00	20.00	EA	0.00	\$3,220.00	\$0.00
Project J4P3460B - Total Value Posted to Date as of Report Generated Date												\$527,830.11
230120-C08 Overall - Total Value Posted to Date as of Report Generated Date												\$563,453.11



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 4, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J4P3460B

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments	
0460	2071000	LINEAR GRADING CLASS 1	4/25/23	5/2/23	6.90	STA	Full Depth Shoulder patching along RTE 45					Quantities in STA: 4/19 - 2.9 STA 4/21 - 3.7 STA 4/24 - 0.3 STA	
0510	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	4/25/23	5/2/23	68.90	TONS	Full Depth Shoulder patching along RTE 45					All patches were treated as 4 FT wide and 4 Inches thick	
0520	4030015	ASPH. CONC. MIXTURE PG 64-22 (SP048F)	4/29/23	5/2/23	1,185.00	TONS	South end of job to first concrete exception	25.502		27.442			
			4/30/23	5/2/23	1,167.00	TONS	Mainline Paving from the southern concrete exception to the South end of the job.	25.502		27.442			
0540	4071005	TACK COAT	4/25/23	5/2/23	321.00	GAL	Partial depth pavement repairs throughout the project	15.436		27.442			4/19 - 80 Gallons adjusted at 160 degrees (78) 4/20 - 83 Gallons adjusted at 160 degrees (81) 4/21 - 71 Gallons adjusted at 160 degrees (69) 4/22 - 51 Gallons adjusted at 160 degrees (49) 4/24 - 45 Gallons adjusted at 160 degrees (44)
			4/29/23	5/2/23	2,321.00	GAL	South end of job to first concrete exception	25.502		27.442			2400 Gallons adjusted at 170 degrees
			4/30/23	5/2/23	2,321.00	GAL	Mainline Paving from the southern concrete exception to the South end of the job.	25.502		27.442			2400 Gallons adjusted at 170 degrees
0610	6133018	FURN & PLACE BIT. MATL FOR CL B PARTIAL	4/25/23	5/2/23	134.30	TONS	J4P3460B, all partial depth patching	15.436		27.442		4/19 - 21.4 Tons 4/20 - 49.5 Tons 4/21 - 23.0 Tons 4/22 - 23.2 Tons 4/24 - 17.1 Tons	
0620	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVT R	4/25/23	5/2/23	673.00	SQYD	Quantities in SQYD: 114.6 on 4/19 332.4 on 4/20 110.7 on 4/21 79.6 on 4/22 35.7 on 4/24						
0630	6161005	CONSTRUCTION SIGNS	4/25/23	5/2/23	838.50	SQFT	Various locations including for flagging and pilot car operations Various locations of mounted in place signs						
0640	6161025	CHANNELIZER (TRIM LINE)	4/25/23	5/2/23	100.00	EA	45 Spur has channelizers (82) Flagging operation in various locations (18)						
0650	6161098A	CMS W/O COMMUNICATION INTERFACE, CONT F/	4/25/23	5/2/23	2.00	EA	South of Moores Ferry Rd and N of MO-273						
0750	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4/29/23	5/2/23	1,869.40	SQYD	Header transitions at either end, NW Jones Meyer Road, Private Asphalt Entrance, Concrete Bridge B0303, and NW Baker Road.	25.502		27.442			South Header Transition - 457.5 SQYD NW Jones Meyer Road - 208.3 SQYD Private Asphalt Entrance - 111.1 SQYD Concrete Bridge B0303 South Side - 156 SQYD Concrete Bridge B0303 North Side - 156 SQYD NW Baker Road - 323 SQYD North Header Transition - 457.5 SQYD
			4/30/23	5/2/23	1,227.00	SQYD	Header transitions at either end and Concrete Bridge B0303	25.502		27.442			South Header Transition - 457.5 SQYD Concrete Bridge B0303 South Side - 156 SQYD Concrete Bridge B0303 North Side - 156 SQYD North Header Transition - 457.5 SQYD

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

May 4, 2023

Contract ID: 230120-C08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4P3460B	0460	LINEAR GRADING CLASS 1	Overrun	Overrun	2	May 2, 2023	SYSTEM	(\$1,522.86)			
			Overrun - Total						(\$1,522.86)		
			Overrun - Total						(\$1,522.86)		
	0460 - Total						(\$1,522.86)				
	0510	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Material			2	May 2, 2023	SYSTEM	\$42,738.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						2	May 2, 2023	SYSTEM	(\$42,738.67)		
				- Total						\$0.00	
			Material - Total						\$0.00		
			Other Item Adjustment	ACAD	2	May 2, 2023	woodwj1	\$31.01	AC Adjustment for Full Depth Shoulder Repair 4/19 - \$13.02 4/21 - \$16.64 2/24 - \$1.35		
				ACAD - Total						\$31.01	
				FUEL	2	May 2, 2023	woodwj1	(\$48.04)	Correct FUEL Adjustment 4/19 - (\$20.17) 4/21 - (\$25.78) 4/24 - (\$2.09)		
					2	May 2, 2023	woodwj1	\$45.75	Removing automatic FUEL Adjustment		
			FUEL - Total						(\$2.29)		
			Other Item Adjustment - Total						\$28.72		
			Overrun	Overrun	2	May 2, 2023	SYSTEM	(\$4,585.31)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			Overrun - Total						(\$4,585.31)		
			Overrun - Total						(\$4,585.31)		
			Price FUEL		2	May 2, 2023	SYSTEM	(\$45.75)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				- Total						(\$45.75)	
	Price FUEL - Total						(\$45.75)				
	0510 - Total						(\$4,602.34)				
	0520	ASPH. CONC. MIXTURE PG 64-22 (SP048F)	Other Item Adjustment	ACAD	2	May 2, 2023	woodwj1	\$1,352.37	AC Adjustment 4/29 - \$681.36 4/30 - \$671.01		
				ACAD - Total						\$1,352.37	
			FUEL	2	May 2, 2023	woodwj1	(\$1,639.77)	Correct FUEL Adjustment 4/29 - (\$826.16) 4/30 - (\$813.61)			
				2	May 2, 2023	woodwj1	\$1,561.73	Removing Automatic FUEL Adjustment			
FUEL - Total						(\$78.04)					
Other Item Adjustment - Total						\$1,274.33					
Price FUEL				2	May 2, 2023	SYSTEM	(\$1,561.73)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
	- Total						(\$1,561.73)				
Price FUEL - Total						(\$1,561.73)					
0520 - Total						(\$287.40)					
0540	TACK COAT	Material			2	May 2, 2023	SYSTEM	\$17,717.91	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user woodwj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					2	May 2, 2023	SYSTEM	(\$17,717.91)			
			- Total						\$0.00		
Material - Total						\$0.00					
0540 - Total						\$0.00					
0610	FURN & PLACE BIT. MATL FOR CL B PARTIAL	Material			2	May 2, 2023	SYSTEM	\$43,720.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user woodwj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		



Line Item Adjustments by Estimate

May 4, 2023

Contract ID: 230120-C08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4P3460B	0610	FURN & PLACE BIT. MATL FOR CL B PARTIAL	Material		2	May 2, 2023	SYSTEM	(\$43,720.02)		
				- Total					\$0.00	
			Material - Total						\$0.00	
			Overrun	Overrun	2	May 2, 2023	SYSTEM	(\$40,822.72)		
				Overrun - Total					(\$40,822.72)	
			Overrun - Total						(\$40,822.72)	
	0610 - Total						(\$40,822.72)			
	0620	REMOVAL FOR CLASS B PARTIAL DEPTH PAVT R	Other Item Adjustment	ACAD	2	May 2, 2023	woodwj1	\$60.44	AC Adjustment for Partial Depth Pavement Repairs 4/19 - \$9.64 4/20 - \$22.28 4/21 - \$10.36 4/22 - \$10.46 4/24 - \$7.70	
				ACAD - Total					\$60.44	
			Other Item Adjustment - Total						\$60.44	
			Overrun	Overrun	2	May 2, 2023	SYSTEM	(\$145,848.80)		
				Overrun - Total					(\$145,848.80)	
			Overrun - Total						(\$145,848.80)	
	0620 - Total						(\$145,788.36)			
	0630	CONSTRUCTION SIGNS	Material		2	May 2, 2023	SYSTEM	\$5,031.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user woodwj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					2	May 2, 2023	SYSTEM	(\$5,031.00)		
			- Total						\$0.00	
			Material - Total						\$0.00	
	0630 - Total						\$0.00			
	0640	CHANNELIZER (TRIM LINE)	Material		2	May 2, 2023	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user woodwj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					2	May 2, 2023	SYSTEM	(\$1,800.00)		
			- Total						\$0.00	
			Material - Total						\$0.00	
	0640 - Total						\$0.00			
	0650	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		2	May 2, 2023	SYSTEM	\$5,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodwj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				2	May 2, 2023	SYSTEM	(\$5,850.00)			
- Total							\$0.00			
Material - Total							\$0.00			
0650 - Total						\$0.00				
J4P3460B - Total						(\$193,023.68)				
Overall - Total						(\$193,023.68)				



Contract Adjustments for Contract - 230120-C08

There are no contract adjustments to display for this contract.