



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 6, 2023

Pay Estimate Created Date: December 4, 2023

Progress Estimate Number 15	Contract ID 230120-F02 Prime Contractor Kozeny-Wagner, Inc.	Pay Period Start November 16, 2023 Pay Period End December 1, 2023	Original Contract Amount \$29,903,100.00 Net Change Order Amount (\$80,776.47) Current Contract Amount \$29,822,323.53
---------------------------------------	--	---	---

Approval Date		By User
December 4, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	dukesm1
December 4, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lewisj1
December 5, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2024	December 1, 2024		20.05%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Calendar Time	December 3, 2023	December 3, 2023	-2	
Awarded Date	February 8, 2023	February 8, 2023					
Letting Date	January 20, 2023	January 20, 2023					
Notice to Proceed Date	March 13, 2023	March 13, 2023					
Open to Traffic Date							
Work Began Date	June 19, 2023	June 19, 2023					

Contract Total Pay For Estimate No. 15

	This Estimate	Previous	To Date
230120-F02			
Total Posted Items Pay	\$330,387.50	\$5,649,802.94	\$5,980,190.44
Gross Item Adjustments	(\$32,343.96)	\$623,364.27	\$591,020.31
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	(\$29,000.00)	(\$29,000.00)
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$6,244,167.21	\$6,542,210.75
Contract Total Payable This Estimate:	\$298,043.54		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6I3490	0140	5041000	CONCRETE APPROACH PAVEMENT	SQYD	\$162.000	50	\$8,100.00
	0150	6042020	ADJUSTING BASIN OR INLET	EA	\$2,500.000	2	\$5,000.00
	0160	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	LF	\$59.000	21	\$1,239.00
	0250	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$2,000.000	1	\$2,000.00
	0260	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	EA	\$960.000	2	\$1,920.00
	0360	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	EA	\$800.000	6	\$4,800.00
	0590	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	LF	\$0.600	5,196	\$3,117.60
	2140	5031010A	BRIDGE APPROACH SLAB (MAJOR)	SQYD	\$763.000	114.3	\$87,210.90
	2170	7034214	CLASS B-2 CONCRETE	CUYD	\$5,300.000	6.4	\$33,920.00
	2220	7049903	MISC.BARRIER REPAIR (FORMED)	LF	\$200.000	60	\$12,000.00
	2240	7101000	REINFORCING STEEL (EPOXY COATED)	LB	\$3.000	1,170	\$3,510.00
	2260	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	SQFT	\$20.000	3,825	\$76,500.00
	2270	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	SQFT	\$4.000	3,825	\$15,300.00
	2280	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	SQFT	\$2.000	3,825	\$7,650.00
2290	7125370A	FINISH FIELD COAT (SYSTEM G)	SQFT	\$2.000	325	\$650.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 6, 2023

Pay Estimate Created Date: December 4, 2023

Progress Estimate Number 15	Contract ID 230120-F02 Prime Contractor Kozeny-Wagner, Inc.	Pay Period Start November 16, 2023 Pay Period End December 1, 2023	Original Contract Amount \$29,903,100.00 Net Change Order Amount (\$80,776.47) Current Contract Amount \$29,822,323.53
---------------------------------------	--	---	---

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
Project J6I3490 - Total							\$262,917.50
J6I3613	2630	2022010	REMOVAL OF IMPROVEMENTS	LS	\$309,000.000	0.03	\$9,270.00
	2640	2153000	SHAPING SLOPES, CLASS III	100F	\$1,000.000	1	\$1,000.00
	3020	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$32.000	1,437.5	\$46,000.00
	3060	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	EA	\$4,100.000	1	\$4,100.00
	3070	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$4,000.000	1	\$4,000.00
	3110	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,100.000	1	\$3,100.00
Project J6I3613 - Total							\$67,470.00
Overall - Total							\$330,387.50

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6I3490	0130	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material			-486.5	\$180.00	(\$87,570.00)
	0130	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dukesm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	486.5	\$180.00	\$87,570.00
	0140	CONCRETE APPROACH PAVEMENT	Material			-143	\$162.00	(\$23,166.00)
	0140	CONCRETE APPROACH PAVEMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dukesm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	143	\$162.00	\$23,166.00
	0260	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	Material			-2	\$960.00	(\$1,920.00)
	0260	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dukesm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	2	\$960.00	\$1,920.00
	2140	BRIDGE APPROACH SLAB (MAJOR)	Material			-186.97	\$763.00	(\$142,658.11)
	2140	BRIDGE APPROACH SLAB (MAJOR)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dukesm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	186.97	\$763.00	\$142,658.11
	2180	TYPE A BARRIER	Material			-43	\$413.00	(\$17,759.00)
	2180	TYPE A BARRIER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dukesm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	43	\$413.00	\$17,759.00
	2220	MISC.	Material			-335	\$200.00	(\$67,000.00)
	2220	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dukesm1	335	\$200.00	\$67,000.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 6, 2023

Pay Estimate Created Date: December 4, 2023

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
Progress Estimate Number 15		Contract ID 230120-F02 Prime Contractor Kozeny-Wagner, Inc.		Pay Period Start November 16, 2023 Pay Period End December 1, 2023		Original Contract Amount \$29,903,100.00 Net Change Order Amount (\$80,776.47) Current Contract Amount \$29,822,323.53		
J6I3490					overriding Payment Estimate Exception 6 on the current Payment Estimate.			
J6I3613	3020	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$26,088.96)
	3060	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,225.00)
	3070	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,134.21)
	3070	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,020.79)
	3110	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,875.00)
Total								(\$32,343.96)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on December 6, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6I3490	I 70-4(206)	8 Bridge rehabilitations	I-70	ST CHARLES	from Route K to Spencer Creek
J6I3613	I 70-4(211)	Microsurfacing	I-70	ST CHARLES	from Route K to East of Mid Rivers Mall Drive
J6P3548	FAF-79-1(84)	3 Bridge rehabilitations	79	ST CHARLES	over E Terra Lane, NS RR, and I-70
J6S3488	FAS S502(53)	Bridge rehabilitation	I-70	ST CHARLES	Bryan Road over I-70

Totals by Job Numbers

Job Number	This Estimate	Previous	To Date
J6I3490	Posted Item Pay	\$262,917.50	\$5,212,372.44
	Gross Item Adjustments	\$0.00	\$103,571.20
	Gross Item Pay	\$262,917.50	\$5,315,943.64
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	(\$20,095.76)
	Other Contract Adjustments	\$0.00	\$0.00
J6I3613	Posted Item Pay	\$67,470.00	\$437,430.50
	Gross Item Adjustments	(\$32,343.96)	\$351,004.07
	Gross Item Pay	\$35,126.04	\$788,434.57
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	(\$2,687.31)
	Other Contract Adjustments	\$0.00	\$0.00
J6P3548	Posted Item Pay	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$69,130.25
	Gross Item Pay	\$0.00	\$69,130.25
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	(\$4,008.59)
	Other Contract Adjustments	\$0.00	\$0.00
J6S3488	Posted Item Pay	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$99,658.75
	Gross Item Pay	\$0.00	\$99,658.75
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	(\$2,208.34)
	Other Contract Adjustments	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on December 6, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6I3490, Item 5021108, Project Item Line Number 0130, Material Set 502110896, Material 1057JMDAEC6.12 - Dowel Assemblies Epoxy Ctd Gr60 1 1/2" @, Acceptance Action Generic ReinforcingMisc is insufficient.	The contractor has provided the proper PAL # and shipping Form currently waiting on PAL approval from Jeff City.	dukesm1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3490, Item 5031010A, Project Item Line Number 2140, Material Set 5031010A96, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Currently working to resolve the exception.	dukesm1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3490, Item 5041000, Project Item Line Number 0140, Material Set 504100096, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	Currently working to resolve the exception.	dukesm1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3490, Item 6141121, Project Item Line Number 0260, Material Set 614112196, Material 0614DFGTCV - Curved Vane Grate and Frame, Acceptance Action Generic 0614DFGTCV is insufficient.	Currently working to resolve the exception.	dukesm1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3490, Item 7034410, Project Item Line Number 2180, Material Set 703441096, Material 1039ERRAS - Epoxy Bonding Agent-Resin Anchor Systems, Acceptance Action Generic 1039ERRAS is insufficient.	Working on the QA sample record to resolve the exception.	dukesm1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3490, Item 7049903, Project Item Line Number 2220, Material Set 7049903, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Currently working to resolve the exception.	dukesm1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3490, Item 7049903, Project Item Line Number 2220, Material Set 7049903, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Currently working to resolve the exception.	dukesm1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3490, Item 7049903, Project Item Line Number 2220, Material Set 7049903, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Currently working to resolve the exception.	dukesm1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3490, Item 7049903, Project Item Line Number 2220, Material Set 7049903, Material 1005GECMLS - Masonry Grade E LS/DO, Acceptance Action Generic 1005GECMLS is insufficient.	Currently working to resolve the exception.	dukesm1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3490, Item 7061070, Project Item Line Number 2230, Material Set 706107096, Material 1036RSMBS - Mechanical Bar Splice for Reinf Steel @, Acceptance Action Generic ReinforcingMisc is insufficient.	Currently working to resolve the exception.	dukesm1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3490, Item 7101000, Project Item Line Number 2240, Material Set 710100096, Material 1036RSSRECAB - Epoxy Ctd Spri Stl Rein for Anch Bolts @, Acceptance Action Generic ReinforcingMisc is insufficient.	Currently working to resolve the exception.	dukesm1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230120-F02	J613490	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.42	\$1,632,925.22	\$685,828.59
		0001	0020	2031000	CLASS A EXCAVATION	3,407.00	0.00	3,407.00	CUYD	0.00	\$65.00	\$0.00
		0001	0030	2036000	COMPACTING EMBANKMENT	19.00	0.00	19.00	CUYD	0.00	\$25.00	\$0.00
		0001	0040	2063500	CULVERT CLEANOUT	5.00	0.00	5.00	EA	0.00	\$8,000.00	\$0.00
		0001	0050	2072000	LINEAR GRADING CLASS 2	46.80	0.00	46.80	STA	46.50	\$1,100.00	\$51,150.00
		0001	0060	2153000	SHAPING SLOPES, CLASS III	17.00	0.00	17.00	100F	7.00	\$1,200.00	\$8,400.00
		0001	0070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	7,314.00	0.00	7,314.00	SQYD	7,314.00	\$18.00	\$131,652.00
		0001	0080	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	698.00	0.00	698.00	TONS	0.00	\$106.75	\$0.00
		0001	0090	4019905	MISC.OPTIONAL PAVEMENT	6,827.40	0.00	6,827.40	SQYD	6,827.40	\$82.50	\$563,260.50
		0001	0100	4071005	TACK COAT	3,506.00	0.00	3,506.00	GAL	0.00	\$4.37	\$0.00
		0001	0115	4131000	MICROSURFACING, TYPE II	30,756.00	0.00	30,756.00	SQYD	0.00	\$5.07	\$0.00
		0001	0120	4136000	PCCP JOINT/CRACK SEALING	11,334.00	0.00	11,334.00	LF	0.00	\$1.10	\$0.00
		0001	0130	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	486.50	0.00	486.50	SQYD	486.50	\$180.00	\$87,570.00
		0001	0140	5041000	CONCRETE APPROACH PAVEMENT	1,379.90	0.00	1,379.90	SQYD	404.40	\$162.00	\$65,512.80
		0001	0150	6042020	ADJUSTING BASIN OR INLET	6.00	0.00	6.00	EA	2.00	\$2,500.00	\$5,000.00
		0001	0160	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	689.00	0.00	689.00	LF	21.00	\$59.00	\$1,239.00
		0001	0170	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	10.00	0.00	10.00	CUYD	0.00	\$50.00	\$0.00
		0001	0180	6096041	PLACING TYPE 1 ROCK DITCH LINER	10.00	0.00	10.00	CUYD	0.00	\$200.00	\$0.00
		0001	0190	6113020	FURNISHING TYPE 2 ROCK BLANKET	765.00	0.00	765.00	CUYD	0.00	\$50.00	\$0.00
		0001	0200	6113040	PLACING TYPE 2 ROCK BLANKET	765.00	0.00	765.00	CUYD	0.00	\$48.00	\$0.00
		0001	0210	6122009	IMPACT ATTENUATOR 45 MPH (SAND BARREL ARRAY)	4.00	0.00	4.00	EA	0.00	\$2,265.00	\$0.00
		0001	0220	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	14.00	-4.00	10.00	EA	6.00	\$3,621.00	\$21,726.00
		0001	0230	6122020	REPLACEMENT SAND BARREL	18.00	0.00	18.00	EA	0.00	\$510.00	\$0.00
		0001	0240	6122030	IMPACT ATTENUATOR (RELOCATION)	21.00	-4.00	17.00	EA	10.00	\$970.00	\$9,700.00
		0001	0250	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	3.00	\$2,000.00	\$6,000.00
		0001	0260	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	16.00	0.00	16.00	EA	2.00	\$960.00	\$1,920.00
		0001	0270	6149902	MISC.INLET TOP REPLACEMENT	10.00	0.00	10.00	EA	0.00	\$6,000.00	\$0.00
		0001	0280	6161005	CONSTRUCTION SIGNS	3,927.00	0.00	3,927.00	SQFT	970.00	\$8.50	\$8,245.00
		0001	0290	6161008	ADVANCED WARNING RAIL SYSTEM	12.00	0.00	12.00	EA	6.00	\$25.00	\$150.00
		0001	0300	6161025	CHANNELIZER (TRIM LINE)	1,500.00	0.00	1,500.00	EA	1,000.00	\$20.00	\$20,000.00
		0001	0310	6161030	TYPE III MOVEABLE BARRICADE	16.00	0.00	16.00	EA	5.00	\$150.00	\$750.00
		0001	0320	6161033	DIRECTIONAL INDICATOR BARRICADE	39.00	0.00	39.00	EA	39.00	\$125.00	\$4,875.00
		0001	0330	6161040	FLASHING ARROW PANEL	15.00	0.00	15.00	EA	5.00	\$1,000.00	\$5,000.00
		0001	0340	6161047	TYPE III OBJECT MARKER	1.00	0.00	1.00	EA	0.00	\$250.00	\$0.00
		0001	0350	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$3,200.00	\$12,800.00
		0001	0360	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	123.00	0.00	123.00	EA	12.00	\$800.00	\$9,600.00
		0001	0370	6171000	CONCRETE TRAFFIC BARRIER, TYPE A	362.00	0.00	362.00	LF	301.00	\$190.00	\$57,190.00
		0001	0380	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	3,376.00	0.00	3,376.00	LF	0.00	\$144.00	\$0.00
		0001	0390	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	7,750.00	0.00	7,750.00	LF	550.00	\$37.45	\$20,597.50
		0001	0400	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	10,825.00	-2,100.00	8,725.00	LF	2,262.50	\$44.87	\$101,518.38
		0001	0410	6173706	TEMPORARY TRAFFIC BARRIER STIFFNESS TRANSITION SECTION, CONTRACTOR FURNISHED / RETAINED	638.00	0.00	638.00	LF	0.00	\$44.87	\$0.00
		0001	0420	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	7,113.00	0.00	7,113.00	LF	0.00	\$9.12	\$0.00
		0001	0430	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	16,025.00	-2,750.00	13,275.00	LF	4,325.00	\$18.12	\$78,369.00
		0001	0440	6175013	RELOCATING TEMPORARY TRAFFIC BARRIER STIFFNESS TRANSITION SECTION	850.00	0.00	850.00	LF	0.00	\$27.12	\$0.00
		0001	0450	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$3,562,000.00	\$0.00
		0001	0451	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.46	\$3,397,129.00	\$1,579,664.98



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230120-F02	J613490	0001	0460	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	3.00	0.00	3.00	EA	0.00	\$600.00	\$0.00
		0001	0470	6191000	PAVEMENT EDGE TREATMENT	4,436.00	0.00	4,436.00	LF	0.00	\$3.00	\$0.00
		0001	0480	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	24.00	0.00	24.00	LF	0.00	\$25.00	\$0.00
		0001	0490	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	15.00	0.00	15.00	EA	0.00	\$300.00	\$0.00
		0001	0500	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	8.00	0.00	8.00	EA	0.00	\$500.00	\$0.00
		0001	0510	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	16,109.00	0.00	16,109.00	LF	0.00	\$0.30	\$0.00
		0001	0520	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	10,735.00	0.00	10,735.00	LF	0.00	\$0.30	\$0.00
		0001	0530	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,195.00	0.00	2,195.00	LF	0.00	\$1.00	\$0.00
		0001	0540	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	8,555.00	0.00	8,555.00	LF	0.00	\$0.30	\$0.00
		0001	0550	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	8,950.00	0.00	8,950.00	LF	0.00	\$0.30	\$0.00
		0001	0560	6207001	PAVEMENT MARKING REMOVAL	489,580.00	-127,121.00	362,459.00	LF	37,380.00	\$0.75	\$28,035.00
		0001	0570	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	8.00	0.00	8.00	EA	0.00	\$100.00	\$0.00
		0001	0580	6208064A	TEMPORARY RAISED PAVEMENT MARKER	577.00	0.00	577.00	EA	0.00	\$10.00	\$0.00
		0001	0590	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	488,518.00	-130,072.00	358,446.00	LF	73,551.00	\$0.60	\$44,130.60
		0001	0600	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$25,000.00	\$0.00
		0001	0610	6214600A	FLOWABLE BACKFILL	52.00	0.00	52.00	CUYD	0.00	\$320.00	\$0.00
		0001	0620	6240101A	SUBSURFACE DRAINAGE GEOTEXTILE	1,459.00	0.00	1,459.00	SQYD	0.00	\$4.00	\$0.00
		0001	0630	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	63.10	0.00	63.10	STA	0.00	\$375.00	\$0.00
		0001	0640	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$20,000.00	\$20,000.00
		0001	0650	7309901	MISC.WELD DRAINAGE GRATE	1.00	0.00	1.00	LS	0.10	\$16,500.00	\$1,650.00
		0001	0660	8025006	MULCHING	1.50	0.00	1.50	ACRE	0.00	\$3,000.00	\$0.00
		0001	0670	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	0.00	\$3,850.00	\$0.00
		0001	0680	8061007A	CURB INLET CHECK	31.00	0.00	31.00	EA	0.00	\$165.00	\$0.00
		0001	0690	8061016	SEDIMENT REMOVAL	139.00	0.00	139.00	CUYD	0.00	\$25.00	\$0.00
		0001	0700	8061017	TEMPORARY SEEDING	0.50	0.00	0.50	ACRE	0.00	\$3,850.00	\$0.00
		0001	0710	8061019	SILT FENCE	9,168.00	0.00	9,168.00	LF	0.00	\$2.60	\$0.00
		0001	0720	8061050	TYPE C BERM	820.00	0.00	820.00	LF	150.00	\$35.00	\$5,250.00
		0010	0730	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	988.00	0.00	988.00	LF	525.00	\$33.00	\$17,325.00
		0010	0740	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	4.00	0.00	4.00	EA	2.00	\$4,100.00	\$8,200.00
		0010	0750	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	3.00	0.00	3.00	EA	0.00	\$4,000.00	\$0.00
		0010	0760	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	1.00	\$1,600.00	\$1,600.00
		0010	0770	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6.00	0.00	6.00	EA	1.00	\$3,100.00	\$3,100.00
		0010	0780	6122040	WORK ZONE CRASH CUSHION (NARROW)	2.00	0.00	2.00	EA	0.00	\$5,290.00	\$0.00
		0010	0790	6122041	WORK ZONE CRASH CUSHION (NARROW) (RELOCATION)	2.00	0.00	2.00	EA	0.00	\$1,680.00	\$0.00
		0040	0800	9031270A	2 IN. PSST POST - 12 GA.	64.00	0.00	64.00	LF	0.00	\$24.00	\$0.00
		0040	0810	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	3.00	0.00	3.00	EA	0.00	\$250.00	\$0.00
		0040	0820	9039902	MISC.BARRIER WALL ANCHOR FOR 2-INCH PSST POST	1.00	0.00	1.00	EA	0.00	\$500.00	\$0.00
		0040	0830	9039902	MISC.REMOVE & RELOCATE EXISTING SIGN(S) TO NEW POST	4.00	0.00	4.00	EA	0.00	\$300.00	\$0.00
		0050	0840	9108816	PULL BOX, PREFORMED CLASS 5	2.00	0.00	2.00	EA	0.00	\$3,200.00	\$0.00
		0050	0850	9109903	MISC.MODOT ITS ASSETS RELOCATION	844.00	0.00	844.00	LF	0.00	\$12.30	\$0.00
		0070	0860	2161000	SCARIFICATION OF BRIDGE DECK	995.00	0.00	995.00	SQYD	0.00	\$25.50	\$0.00
		0070	0870	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	354.00	0.00	354.00	LF	0.00	\$435.00	\$0.00
		0070	0880	2169902	MISC.REMOVAL OF EXISTING BEARINGS	48.00	0.00	48.00	EA	0.00	\$2,300.00	\$0.00
		0070	0890	2169903	MISC.REMOVAL OF EXISTING APPROACH NOTCH	115.00	0.00	115.00	LF	0.00	\$300.00	\$0.00
		0070	0900	5031010A	BRIDGE APPROACH SLAB (MAJOR)	407.00	0.00	407.00	SQYD	0.00	\$663.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230120-F02	J613490	0070	0910	7031004	DIAMOND GRINDING	995.00	0.00	995.00	SQYD	0.00	\$8.30	\$0.00
		0070	0920	7034214	CLASS B-2 CONCRETE	57.20	0.00	57.20	CUYD	0.00	\$2,700.00	\$0.00
		0070	0930	7039903	MISC.MEDIAN BARRIER TRANSITION (TYPE B)	40.00	0.00	40.00	LF	0.00	\$367.00	\$0.00
		0070	0940	7039903	MISC.MEDIAN BARRIER TRANSITION (TYPE D)	40.00	0.00	40.00	LF	0.00	\$431.00	\$0.00
		0070	0950	7039903	MISC.REMOVE AND REPLACE BARRIER	35.00	0.00	35.00	LF	0.00	\$1,150.00	\$0.00
		0070	0960	7039907	MISC.STEEL FIBER REINFORCED CONCRETE	18.90	0.00	18.90	CUYD	0.00	\$5,450.00	\$0.00
		0070	0970	7040101	SUBSTRUCTURE REPAIR (FORMED)	6.00	0.00	6.00	SQFT	0.00	\$645.00	\$0.00
		0070	0980	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	550.00	0.00	550.00	SQFT	0.00	\$205.00	\$0.00
		0070	0990	7049903	MISC.BARRIER REPAIR (FORMED)	4.00	0.00	4.00	LF	0.00	\$375.00	\$0.00
		0070	1000	7061070	MECHANICAL BAR SPLICE	172.00	0.00	172.00	EA	0.00	\$79.00	\$0.00
		0070	1010	7101000	REINFORCING STEEL (EPOXY COATED)	9,820.00	0.00	9,820.00	LB	0.00	\$2.50	\$0.00
		0070	1020	7110100	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (URETHANE)	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
		0070	1030	7123610	SLAB DRAIN	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00
		0070	1040	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	8,100.00	0.00	8,100.00	SQFT	0.00	\$60.00	\$0.00
		0070	1050	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	8,100.00	0.00	8,100.00	SQFT	0.00	\$4.00	\$0.00
		0070	1060	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	800.00	0.00	800.00	SQFT	0.00	\$2.00	\$0.00
		0070	1070	7125370A	FINISH FIELD COAT (SYSTEM G)	800.00	0.00	800.00	SQFT	0.00	\$2.00	\$0.00
		0070	1080	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	48.00	0.00	48.00	EA	0.00	\$1,650.00	\$0.00
		0072	1130	5029907	MISC.FURNISH POLYESTER POLYMER CONCRETE WEARING SURFACE	28.00	0.00	28.00	CUYD	0.00	\$3,900.00	\$0.00
		0072	1140	5059905	MISC.PLACE POLYESTER POLYMER CONCRETE WEARING SURFACE	995.00	0.00	995.00	SQYD	0.00	\$52.00	\$0.00
		0072	1150	7040104	HALF-SOLE REPAIR	600.00	0.00	600.00	SQFT	0.00	\$170.00	\$0.00
		0073	1160	2161000	SCARIFICATION OF BRIDGE DECK	734.00	0.00	734.00	SQYD	0.00	\$25.00	\$0.00
		0073	1170	7031004	DIAMOND GRINDING	734.00	0.00	734.00	SQYD	0.00	\$8.30	\$0.00
		0073	1180	7049903	MISC.BARRIER REPAIR (FORMED)	4.00	0.00	4.00	LF	0.00	\$375.00	\$0.00
		0073	1190	7110100	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (URETHANE)	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
		0073	1200	7173002	SILICONE EXPANSION JOINT SEALANT	18.00	0.00	18.00	LF	0.00	\$24.00	\$0.00
		0075	1250	5029907	MISC.FURNISH POLYESTER POLYMER CONCRETE WEARING SURFACE	21.00	0.00	21.00	CUYD	0.00	\$3,900.00	\$0.00
		0075	1260	5059905	MISC.PLACE POLYESTER POLYMER CONCRETE WEARING SURFACE	734.00	0.00	734.00	SQYD	0.00	\$52.00	\$0.00
		0075	1270	7040104	HALF-SOLE REPAIR	850.00	0.00	850.00	SQFT	0.00	\$170.00	\$0.00
		0076	1280	2161000	SCARIFICATION OF BRIDGE DECK	872.00	0.00	872.00	SQYD	0.00	\$24.00	\$0.00
		0076	1290	7031004	DIAMOND GRINDING	872.00	0.00	872.00	SQYD	0.00	\$8.30	\$0.00
		0076	1300	7110100	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (URETHANE)	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
		0076	1310	7173002	SILICONE EXPANSION JOINT SEALANT	18.00	0.00	18.00	LF	0.00	\$24.00	\$0.00
		0078	1360	5029907	MISC.FURNISH POLYESTER POLYMER CONCRETE WEARING SURFACE	24.00	0.00	24.00	CUYD	0.00	\$3,900.00	\$0.00
		0078	1370	5059905	MISC.PLACE POLYESTER POLYMER CONCRETE WEARING SURFACE	872.00	0.00	872.00	SQYD	0.00	\$50.00	\$0.00
		0078	1380	7040104	HALF-SOLE REPAIR	1,300.00	0.00	1,300.00	SQFT	0.00	\$170.00	\$0.00
		0079	1390	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	21,168.00	0.00	21,168.00	SQFT	0.00	\$1.25	\$0.00
		0079	1400	2165000	REMOVAL OF EXISTING EXPANSION JOINT SEAL OR SEALANT	176.00	-176.00	0.00	LF	0.00	\$33.00	\$0.00
		0079	1410	7031004	DIAMOND GRINDING	2,352.00	0.00	2,352.00	SQYD	0.00	\$8.30	\$0.00
		0079	1420	7034214	CLASS B-2 CONCRETE	3.70	-3.70	0.00	CUYD	0.00	\$5,000.00	\$0.00
		0079	1430	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	70.00	0.00	70.00	SQFT	0.00	\$245.00	\$0.00
		0079	1440	7040106	FULL DEPTH REPAIR	50.00	-50.00	0.00	SQFT	0.00	\$230.00	\$0.00
		0079	1450	7040110	EPOXY PRESSURE INJECTING	25.00	0.00	25.00	LF	0.00	\$65.00	\$0.00
		0079	1460	7110100	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (URETHANE)	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
		0079	1470	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	1,100.00	0.00	1,100.00	SQFT	1,100.00	\$20.00	\$22,000.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230120-F02	J613490	0079	1480	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	1,100.00	0.00	1,100.00	SQFT	1,100.00	\$4.00	\$4,400.00
		0079	1490	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	1,100.00	0.00	1,100.00	SQFT	1,100.00	\$2.00	\$2,200.00
		0079	1500	7125370A	FINISH FIELD COAT (SYSTEM G)	1,100.00	0.00	1,100.00	SQFT	1,100.00	\$2.00	\$2,200.00
		0079	1510	7172054	OPEN CELL FOAM JOINT SEAL	158.00	0.00	158.00	LF	0.00	\$90.00	\$0.00
		0079	1520	7179903	MISC.DOWEL BAR RETROFIT AT BRIDGE JOINTS	170.00	-170.00	0.00	LF	0.00	\$240.00	\$0.00
		0081	1570	5029907	MISC.FURNISH POLYESTER POLYMER CONCRETE WEARING SURFACE	65.00	0.00	65.00	CUYD	0.00	\$3,900.00	\$0.00
		0081	1580	5059905	MISC.PLACE POLYESTER POLYMER CONCRETE WEARING SURFACE	2,352.00	0.00	2,352.00	SQYD	0.00	\$45.00	\$0.00
		0081	1590	7040104	HALF-SOLE REPAIR	1,400.00	-1,400.00	0.00	SQFT	0.00	\$170.00	\$0.00
		0082	1600	2161000	SCARIFICATION OF BRIDGE DECK	861.00	0.00	861.00	SQYD	0.00	\$26.50	\$0.00
		0082	1610	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	306.00	0.00	306.00	LF	0.00	\$450.00	\$0.00
		0082	1620	2169902	MISC.REMOVAL OF EXISTING BEARINGS	40.00	0.00	40.00	EA	0.00	\$2,500.00	\$0.00
		0082	1630	2169903	MISC.REMOVAL OF EXISTING APPROACH NOTCH	104.00	0.00	104.00	LF	0.00	\$290.00	\$0.00
		0082	1640	5031010A	BRIDGE APPROACH SLAB (MAJOR)	353.00	0.00	353.00	SQYD	0.00	\$602.00	\$0.00
		0082	1650	7031004	DIAMOND GRINDING	861.00	0.00	861.00	SQYD	0.00	\$8.30	\$0.00
		0082	1660	7034214	CLASS B-2 CONCRETE	48.20	0.00	48.20	CUYD	0.00	\$2,500.00	\$0.00
		0082	1670	7039903	MISC.MEDIAN BARRIER TRANSITION (TYPE B)	20.00	0.00	20.00	LF	0.00	\$672.00	\$0.00
		0082	1680	7039903	MISC.MEDIAN BARRIER TRANSITION (TYPE D)	20.00	0.00	20.00	LF	0.00	\$440.00	\$0.00
		0082	1690	7039903	MISC.REMOVE AND REPLACE BARRIER	35.00	0.00	35.00	LF	0.00	\$1,160.00	\$0.00
		0082	1700	7039907	MISC.STEEL FIBER REINFORCED CONCRETE	17.30	0.00	17.30	CUYD	0.00	\$4,600.00	\$0.00
		0082	1710	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	250.00	0.00	250.00	SQFT	0.00	\$210.00	\$0.00
		0082	1720	7061070	MECHANICAL BAR SPLICE	132.00	0.00	132.00	EA	0.00	\$79.00	\$0.00
		0082	1730	7101000	REINFORCING STEEL (EPOXY COATED)	8,480.00	0.00	8,480.00	LB	0.00	\$2.50	\$0.00
		0082	1740	7110100	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (URETHANE)	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
		0082	1750	7123610	SLAB DRAIN	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00
		0082	1760	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	6,800.00	0.00	6,800.00	SQFT	0.00	\$60.00	\$0.00
		0082	1770	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	6,800.00	0.00	6,800.00	SQFT	0.00	\$4.00	\$0.00
		0082	1780	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	800.00	0.00	800.00	SQFT	0.00	\$2.00	\$0.00
		0082	1790	7125370A	FINISH FIELD COAT (SYSTEM G)	800.00	0.00	800.00	SQFT	0.00	\$2.00	\$0.00
		0082	1800	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	40.00	0.00	40.00	EA	0.00	\$1,800.00	\$0.00
		0084	1850	5029907	MISC.FURNISH POLYESTER POLYMER CONCRETE WEARING SURFACE	24.00	0.00	24.00	CUYD	0.00	\$3,900.00	\$0.00
		0084	1860	5059905	MISC.PLACE POLYESTER POLYMER CONCRETE WEARING SURFACE	861.00	0.00	861.00	SQYD	0.00	\$50.00	\$0.00
		0084	1870	7040104	HALF-SOLE REPAIR	300.00	0.00	300.00	SQFT	0.00	\$170.00	\$0.00
		0085	1880	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	20,859.00	0.00	20,859.00	SQFT	0.00	\$1.25	\$0.00
		0085	1890	2165000	REMOVAL OF EXISTING EXPANSION JOINT SEAL OR SEALANT	176.00	-176.00	0.00	LF	0.00	\$33.00	\$0.00
		0085	1900	7031004	DIAMOND GRINDING	2,318.00	0.00	2,318.00	SQYD	0.00	\$8.30	\$0.00
		0085	1910	7034214	CLASS B-2 CONCRETE	3.70	-3.70	0.00	CUYD	0.00	\$5,000.00	\$0.00
		0085	1920	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	44.00	0.00	44.00	SQFT	0.00	\$215.00	\$0.00
		0085	1930	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	10.00	0.00	10.00	SQFT	0.00	\$345.00	\$0.00
		0085	1940	7040106	FULL DEPTH REPAIR	150.00	-150.00	0.00	SQFT	0.00	\$175.00	\$0.00
		0085	1950	7049903	MISC.BARRIER REPAIR (FORMED)	10.00	0.00	10.00	LF	0.00	\$350.00	\$0.00
		0085	1960	7110100	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (URETHANE)	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
		0085	1970	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	1,100.00	0.00	1,100.00	SQFT	1,100.00	\$20.00	\$22,000.00
		0085	1980	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	1,100.00	0.00	1,100.00	SQFT	1,100.00	\$4.00	\$4,400.00
		0085	1990	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	1,100.00	0.00	1,100.00	SQFT	1,100.00	\$2.00	\$2,200.00
		0085	2000	7125370A	FINISH FIELD COAT (SYSTEM G)	1,100.00	0.00	1,100.00	SQFT	1,100.00	\$2.00	\$2,200.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230120-F02	J613490	0085	2010	7172054	OPEN CELL FOAM JOINT SEAL	163.00	0.00	163.00	LF	0.00	\$90.00	\$0.00
		0085	2020	7179903	MISC.DOWEL BAR RETROFIT AT BRIDGE JOINTS	170.00	-170.00	0.00	LF	0.00	\$240.00	\$0.00
		0087	2070	5029907	MISC.FURNISH POLYESTER POLYMER CONCRETE WEARING SURFACE	64.00	0.00	64.00	CUYD	0.00	\$3,900.00	\$0.00
		0087	2080	5059905	MISC.PLACE POLYESTER POLYMER CONCRETE WEARING SURFACE	2,318.00	0.00	2,318.00	SQYD	0.00	\$46.00	\$0.00
		0087	2090	7040104	HALF-SOLE REPAIR	2,050.00	-2,050.00	0.00	SQFT	0.00	\$170.00	\$0.00
		0088	2100	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	17,830.00	0.00	17,830.00	SQFT	0.00	\$2.40	\$0.00
		0088	2110	2163000	PARTIAL REMOVAL OF EXISTING BRIDGE DECK	271.00	0.00	271.00	SQFT	271.00	\$155.00	\$42,005.00
		0088	2120	2169903	MISC.REMOVAL OF BARRIER	3.00	0.00	3.00	LF	3.00	\$330.00	\$990.00
		0088	2130	2169903	MISC.REMOVAL OF EXISTING APPROACH NOTCH	216.00	0.00	216.00	LF	216.00	\$235.00	\$50,760.00
		0088	2140	5031010A	BRIDGE APPROACH SLAB (MAJOR)	487.00	0.00	487.00	SQYD	487.00	\$763.00	\$371,581.00
		0088	2150	7031004	DIAMOND GRINDING	1,981.00	0.00	1,981.00	SQYD	0.00	\$8.30	\$0.00
		0088	2160	7033009	AESTHETIC CONCRETE STAIN	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
		0088	2170	7034214	CLASS B-2 CONCRETE	30.20	0.00	30.20	CUYD	30.20	\$5,300.00	\$160,060.00
		0088	2180	7034410	TYPE A BARRIER	43.00	0.00	43.00	LF	43.00	\$413.00	\$17,759.00
		0088	2190	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	90.00	0.00	90.00	SQFT	0.00	\$230.00	\$0.00
		0088	2200	7040106	FULL DEPTH REPAIR	50.00	0.00	50.00	SQFT	0.00	\$230.00	\$0.00
		0088	2210	7040113	CLEANING AND EPOXY COATING	50.00	0.00	50.00	SQFT	0.00	\$10.00	\$0.00
		0088	2220	7049903	MISC.BARRIER REPAIR (FORMED)	335.00	0.00	335.00	LF	335.00	\$200.00	\$67,000.00
		0088	2230	7061070	MECHANICAL BAR SPLICE	72.00	0.00	72.00	EA	72.00	\$79.00	\$5,688.00
		0088	2240	7101000	REINFORCING STEEL (EPOXY COATED)	4,680.00	0.00	4,680.00	LB	4,680.00	\$3.00	\$14,040.00
		0088	2250	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
		0088	2260	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	15,300.00	0.00	15,300.00	SQFT	15,300.00	\$20.00	\$306,000.00
		0088	2270	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	15,300.00	0.00	15,300.00	SQFT	15,300.00	\$4.00	\$61,200.00
		0088	2280	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	15,300.00	0.00	15,300.00	SQFT	15,300.00	\$2.00	\$30,600.00
		0088	2290	7125370A	FINISH FIELD COAT (SYSTEM G)	1,300.00	0.00	1,300.00	SQFT	1,300.00	\$2.00	\$2,600.00
		0088	2300	7151001	VERTICAL DRAIN AT END BENTS	1.00	0.00	1.00	EA	1.00	\$19,000.00	\$19,000.00
		0090	2340	5029907	MISC.FURNISH POLYESTER POLYMER CONCRETE WEARING SURFACE	55.00	0.00	55.00	CUYD	0.00	\$3,900.00	\$0.00
		0090	2350	5059905	MISC.PLACE POLYESTER POLYMER CONCRETE WEARING SURFACE	1,981.00	0.00	1,981.00	SQYD	0.00	\$48.00	\$0.00
		0090	2360	7040104	HALF-SOLE REPAIR	650.00	0.00	650.00	SQFT	41.00	\$170.00	\$6,970.00
		0091	2370	2069901	MISC.DEWATERING	1.00	0.00	1.00	LS	0.00	\$1.00	\$0.00
		0091	2380	2162500	REMOVAL OF EXISTING BRIDGE DECK	12,473.00	0.00	12,473.00	SQFT	0.00	\$23.00	\$0.00
		0091	2390	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0091	2400	2169902	MISC.REMOVAL OF EXISTING BEARINGS	25.00	0.00	25.00	EA	0.00	\$3,250.00	\$0.00
		0091	2410	5031010A	BRIDGE APPROACH SLAB (MAJOR)	535.00	0.00	535.00	SQYD	0.00	\$617.00	\$0.00
		0091	2420	7029903	MISC.PILE ENCASEMENT	96.00	0.00	96.00	LF	0.00	\$2,000.00	\$0.00
		0091	2430	7029903	MISC.STEEL PILE REPAIR	48.00	0.00	48.00	LF	0.00	\$530.00	\$0.00
		0091	2440	7034212	SLAB ON STEEL	1,237.00	0.00	1,237.00	SQYD	0.00	\$732.00	\$0.00
		0091	2450	7034219A	TYPE D BARRIER	226.00	0.00	226.00	LF	0.00	\$196.00	\$0.00
		0091	2460	7034411	TYPE C BARRIER	141.00	0.00	141.00	LF	0.00	\$196.00	\$0.00
		0091	2470	7039907	MISC.STEEL FIBER REINFORCED CONCRETE	33.70	0.00	33.70	CUYD	0.00	\$2,900.00	\$0.00
		0091	2480	7040101	SUBSTRUCTURE REPAIR (FORMED)	10.00	0.00	10.00	SQFT	0.00	\$345.00	\$0.00
		0091	2490	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	485.00	0.00	485.00	SQFT	0.00	\$225.00	\$0.00
		0091	2500	7061070	MECHANICAL BAR SPLICE	1,071.00	0.00	1,071.00	EA	0.00	\$79.00	\$0.00
		0091	2510	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
		0091	2520	7121159	SHEAR CONNECTORS	420.00	0.00	420.00	EA	0.00	\$30.00	\$0.00
		0091	2530	7123610	SLAB DRAIN	36.00	0.00	36.00	EA	0.00	\$600.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230120-F02	J613490	0091	2540	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
		0091	2550	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	11,900.00	0.00	11,900.00	SQFT	0.00	\$60.00	\$0.00
		0091	2560	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	11,900.00	0.00	11,900.00	SQFT	0.00	\$4.00	\$0.00
		0091	2570	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	700.00	0.00	700.00	SQFT	0.00	\$2.00	\$0.00
		0091	2580	7125370A	FINISH FIELD COAT (SYSTEM G)	700.00	0.00	700.00	SQFT	0.00	\$2.00	\$0.00
		0091	2590	7125961	GRAY EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0091	2600	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$15,000.00	\$0.00
		0091	2610	7161002	LAMINATED NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	0.00	\$1,550.00	\$0.00
		0091	2620	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	17.00	0.00	17.00	EA	0.00	\$3,130.00	\$0.00
		0001	5001	6189901	MISC.New Mobilization Line Adjustment For Contract Bond	0.00	1.00	1.00	LS	1.00	\$164,871.00	\$164,871.00
		0079	5002	2165000	REMOVAL OF EXISTING EXPANSION JOINT SEAL OR SEALANT	0.00	176.00	176.00	LF	176.00	\$34.00	\$5,984.00
		0079	5003	7034214	CLASS B-2 CONCRETE	0.00	3.70	3.70	CUYD	3.70	\$6,880.00	\$25,456.00
		0079	5004	7040106	FULL DEPTH REPAIR	0.00	50.00	50.00	SQFT	0.00	\$234.80	\$0.00
		0079	5005	7179903	MISC.Dowel Bar Retrofit at Bridge Joints	0.00	170.00	170.00	LF	170.00	\$248.83	\$42,301.10
		0079	5006	7040104	HALF-SOLE REPAIR	0.00	1,400.00	1,400.00	SQFT	78.00	\$173.00	\$13,494.00
		0085	5007	2165000	REMOVAL OF EXISTING EXPANSION JOINT SEAL OR SEALANT	0.00	176.00	176.00	LF	176.00	\$34.00	\$5,984.00
		0085	5008	7034214	CLASS B-2 CONCRETE	0.00	3.70	3.70	CUYD	3.70	\$6,880.00	\$25,456.00
		0085	5009	7040106	FULL DEPTH REPAIR	0.00	150.00	150.00	SQFT	0.00	\$179.80	\$0.00
		0085	5010	7179903	MISC.Dowel Bar Retrofit at Bridge Joints	0.00	170.00	170.00	LF	170.00	\$248.83	\$42,301.10
		0085	5011	7040104	HALF-SOLE REPAIR	0.00	2,050.00	2,050.00	SQFT	412.00	\$173.00	\$71,276.00
		0050	5012	1099915	MISC.Traffic Control Labor Hours	0.00	288.00	288.00	HOUR	288.00	\$204.75	\$58,968.00
		0050	5013	1099915	MISC.Traffic Control Labor Overtime Hours	0.00	72.00	72.00	HOUR	72.00	\$283.50	\$20,412.00
		0001	5014	1046002	VALUE ENGINEERING	0.00	113,924.38	113,924.38	EA	113,924.38	\$1.00	\$113,924.38
		Project J613490 - Total Value Posted to Date as of Report Generated Date										
J613613	0001	2630	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.24	\$309,000.00	\$74,160.00	
		2640	2153000	SHAPING SLOPES, CLASS III	20.00	0.00	20.00	100F	1.00	\$1,000.00	\$1,000.00	
		2650	4071005	TACK COAT	4,279.00	0.00	4,279.00	GAL	0.00	\$3.75	\$0.00	
		2660	4099905	MISC.SHOULDER SURFACE SEAL	10,932.90	0.00	10,932.90	SQYD	0.00	\$4.10	\$0.00	
		2675	4131000	MICROSURFACING, TYPE II	131,155.00	0.00	131,155.00	SQYD	0.00	\$5.07	\$0.00	
		2680	4138000	PCCP CRACK FILLING	92,271.00	0.00	92,271.00	LF	0.00	\$1.10	\$0.00	
		2690	6051018A	PIPE AGGREGATE PAVEMENT CROSS DRAIN	182.00	-127.00	55.00	LF	55.00	\$70.00	\$3,850.00	
		2700	6054020	OUTLET PIPES AND SPLASH PADS	4.00	-2.00	2.00	EA	2.00	\$2,500.00	\$5,000.00	
		2710	6059903	MISC.PIPE AGGREGATE PAVEMENT LONG. DRAIN	118.00	-28.00	90.00	LF	90.00	\$58.00	\$5,220.00	
		2720	6099903	MISC.CONCRETE CURB UNDER GUARDRAIL	5,683.00	0.00	5,683.00	LF	0.00	\$28.00	\$0.00	
		2730	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	0.00	4.00	EA	0.00	\$2,000.00	\$0.00	
		2740	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	228.60	101.40	330.00	SQYD	330.00	\$386.00	\$127,380.00	
		2750	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	23.00	-8.00	15.00	SQYD	0.00	\$13.00	\$0.00	
		2760	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	23.00	-8.00	15.00	SQYD	0.00	\$17.00	\$0.00	
		2770	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	792.00	745.00	1,537.00	LF	1,537.00	\$7.50	\$11,527.50	
		2780	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	222.00	138.00	360.00	EA	360.00	\$20.00	\$7,200.00	
		2790	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	55.00	101.00	156.00	EA	156.00	\$14.00	\$2,184.00	
		2800	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	33.00	0.00	33.00	EA	33.00	\$8.00	\$264.00	
		2810	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	179.00	0.00	179.00	TONS	0.00	\$115.50	\$0.00	
		2820	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	813.30	0.00	813.30	SQYD	0.00	\$85.00	\$0.00	
		2830	6161005	CONSTRUCTION SIGNS	1,514.00	0.00	1,514.00	SQFT	140.00	\$8.50	\$1,190.00	
		2840	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	0.00	\$25.00	\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
230120-F02	J613613	0001	2850	6161025	CHANNELIZER (TRIM LINE)	300.00	0.00	300.00	EA	0.00	\$20.00	\$0.00		
		0001	2860	6161030	TYPE III MOVEABLE BARRICADE	6.00	0.00	6.00	EA	0.00	\$150.00	\$0.00		
		0001	2870	6161033	DIRECTIONAL INDICATOR BARRICADE	56.00	0.00	56.00	EA	0.00	\$125.00	\$0.00		
		0001	2880	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	2.00	\$1,000.00	\$2,000.00		
		0001	2890	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN INTERFACE, CONTRACTOR FURNISHED/RETAINED	4.00	0.00	4.00	EA	0.00	\$3,200.00	\$0.00		
		0001	2900	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.48	\$307,000.00	\$145,825.00		
		0001	2910	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	1,277.00	0.00	1,277.00	LF	0.00	\$25.00	\$0.00		
		0001	2920	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	30.00	0.00	30.00	EA	0.00	\$300.00	\$0.00		
		0001	2930	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	14.00	0.00	14.00	EA	0.00	\$250.00	\$0.00		
		0001	2940	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	116,704.00	0.00	116,704.00	LF	0.00	\$0.30	\$0.00		
		0001	2950	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	62,333.00	0.00	62,333.00	LF	0.00	\$0.25	\$0.00		
		0001	2960	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	8,868.00	0.00	8,868.00	LF	0.00	\$1.00	\$0.00		
		0001	2970	6209902	MISC.INLAID PAVEMENT MARKER INSTALLATION	1,214.00	0.00	1,214.00	EA	0.00	\$45.00	\$0.00		
		0001	2980	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$10,000.00	\$0.00		
		0001	2990	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	17.00	0.00	17.00	EA	0.00	\$80.00	\$0.00		
		0010	3000	6061054	GUARDRAIL TYPE E, 6 FT POST, 6 FT.-3 IN. SPACING	175.00	0.00	175.00	LF	0.00	\$36.00	\$0.00		
		0010	3010	6061060	MGS GUARDRAIL	8,900.00	0.00	8,900.00	LF	600.00	\$28.00	\$16,800.00		
		0010	3020	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	7,838.00	0.00	7,838.00	LF	2,787.50	\$32.00	\$89,200.00		
		0010	3030	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	50.00	0.00	50.00	LF	0.00	\$42.00	\$0.00		
		0010	3040	6061065	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING	38.00	0.00	38.00	LF	0.00	\$70.00	\$0.00		
		0010	3050	6061067	MGS DOUBLE FACED GUARDRAIL	63.00	0.00	63.00	LF	0.00	\$40.00	\$0.00		
		0010	3060	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	9.00	0.00	9.00	EA	1.00	\$4,100.00	\$4,100.00		
		0010	3070	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	19.00	0.00	19.00	EA	1.00	\$4,000.00	\$4,000.00		
		0010	3080	6061074	MGS HEIGHT AND BLOCK TRANSITION	2.00	0.00	2.00	EA	1.00	\$900.00	\$900.00		
		0010	3090	6061080	MGS END ANCHOR	11.00	0.00	11.00	EA	0.00	\$1,600.00	\$0.00		
		0010	3100	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	6.00	0.00	6.00	EA	0.00	\$500.00	\$0.00		
		0010	3110	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	15.00	0.00	15.00	EA	1.00	\$3,100.00	\$3,100.00		
		0050	3120	9109903	MISC.MODOT ITS ASSETS RELOCATION	965.00	0.00	965.00	LF	0.00	\$12.30	\$0.00		
		Project J613613 - Total Value Posted to Date as of Report Generated Date												\$504,900.50
		J6P3548		0001	3130	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.00	\$25,000.00	\$0.00
				0001	3140	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$280,000.00	\$0.00
				0001	3150	2063000	CLASS 3 EXCAVATION	119.00	0.00	119.00	CUYD	0.00	\$47.00	\$0.00
0001	3160			2072000	LINEAR GRADING CLASS 2	1.00	0.00	1.00	STA	0.00	\$1,200.00	\$0.00		
0001	3170			2153000	SHAPING SLOPES, CLASS III	21.00	0.00	21.00	100F	0.00	\$1,000.00	\$0.00		
0001	3180			4136000	PCCP JOINT/CRACK SEALING	3,600.00	0.00	3,600.00	LF	0.00	\$1.10	\$0.00		
0001	3190			5041000	CONCRETE APPROACH PAVEMENT	768.60	0.00	768.60	SQYD	0.00	\$210.00	\$0.00		
0001	3200			6094010	DRAIN BASIN	5.00	0.00	5.00	EA	0.00	\$7,500.00	\$0.00		
0001	3210			6096020	FURNISHING TYPE 2 ROCK DITCH LINER	10.00	0.00	10.00	CUYD	0.00	\$55.00	\$0.00		
0001	3220			6096042	PLACING TYPE 2 ROCK DITCH LINER	10.00	0.00	10.00	CUYD	0.00	\$245.00	\$0.00		
0001	3230			6116010A	SLOPE PROTECTION	104.00	0.00	104.00	SQYD	0.00	\$122.00	\$0.00		
0001	3240			6122008	IMPACT ATTENUATOR 40 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	0.00	\$2,135.00	\$0.00		
0001	3250			6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	0.00	\$3,621.00	\$0.00		
0001	3260			6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	0.00	2.00	EA	0.00	\$970.00	\$0.00		
0001	3270			6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$2,000.00	\$0.00		
0001	3280			6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	3.00	0.00	3.00	EA	0.00	\$2,500.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230120-F02	J6P3548	0001	3290	6161005	CONSTRUCTION SIGNS	2,624.00	0.00	2,624.00	SQFT	0.00	\$8.50	\$0.00
		0001	3300	6161008	ADVANCED WARNING RAIL SYSTEM	14.00	0.00	14.00	EA	0.00	\$25.00	\$0.00
		0001	3310	6161025	CHANNELIZER (TRIM LINE)	288.00	0.00	288.00	EA	0.00	\$20.00	\$0.00
		0001	3320	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	0.00	\$150.00	\$0.00
		0001	3330	6161033	DIRECTIONAL INDICATOR BARRICADE	44.00	0.00	44.00	EA	0.00	\$125.00	\$0.00
		0001	3340	6161040	FLASHING ARROW PANEL	7.00	0.00	7.00	EA	0.00	\$1,000.00	\$0.00
		0001	3350	6169901	MISC.TRAFFIC SIGNAL MAINTENANCE AND PROGRAMMING	1.00	0.00	1.00	LS	0.00	\$16,780.00	\$0.00
		0001	3360	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	4.00	0.00	4.00	EA	0.00	\$3,200.00	\$0.00
		0001	3370	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	1,667.00	0.00	1,667.00	LF	0.00	\$37.45	\$0.00
		0001	3380	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	1,239.00	0.00	1,239.00	LF	0.00	\$9.12	\$0.00
		0001	3390	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$430,000.00	\$0.00
		0001	3400	6181015	RAILROAD PLAN SUBMITTAL	1.00	0.00	1.00	LS	0.00	\$100,000.00	\$0.00
		0001	3410	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	149.00	0.00	149.00	LF	0.00	\$25.00	\$0.00
		0001	3420	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	9.00	0.00	9.00	EA	0.00	\$300.00	\$0.00
		0001	3430	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	12,832.00	0.00	12,832.00	LF	0.00	\$2.00	\$0.00
		0001	3440	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	9,869.00	0.00	9,869.00	LF	0.00	\$2.00	\$0.00
		0001	3450	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	24.00	0.00	24.00	LF	0.00	\$10.00	\$0.00
		0001	3460	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	11,121.00	0.00	11,121.00	LF	0.00	\$0.35	\$0.00
		0001	3470	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	8,624.00	0.00	8,624.00	LF	0.00	\$0.45	\$0.00
		0001	3480	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,792.00	0.00	1,792.00	LF	0.00	\$1.00	\$0.00
		0001	3490	6207001	PAVEMENT MARKING REMOVAL	43,850.00	0.00	43,850.00	LF	0.00	\$0.80	\$0.00
		0001	3500	6208063	TEMPORARY PAVEMENT MARKING	3.00	0.00	3.00	EA	0.00	\$100.00	\$0.00
		0001	3510	6240104A	SEPARATION GEOTEXTILE	42.00	0.00	42.00	SQYD	0.00	\$15.00	\$0.00
		0001	3520	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0001	3530	7320812A	12 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	3.00	0.00	3.00	EA	0.00	\$350.00	\$0.00
		0001	3540	8025006	MULCHING	1.50	0.00	1.50	ACRE	0.00	\$3,000.00	\$0.00
		0001	3550	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	0.00	\$3,850.00	\$0.00
		0001	3560	8061005	ROCK DITCH CHECK	20.00	0.00	20.00	LF	0.00	\$14.50	\$0.00
		0001	3570	8061010A	TYPE B BERM	42.00	0.00	42.00	LF	0.00	\$55.00	\$0.00
		0001	3580	8061016	SEDIMENT REMOVAL	6.00	0.00	6.00	CUYD	0.00	\$25.00	\$0.00
		0001	3590	8061017	TEMPORARY SEEDING	0.50	0.00	0.50	ACRE	0.00	\$3,850.00	\$0.00
		0001	3600	8061019	SILT FENCE	559.00	0.00	559.00	LF	0.00	\$2.60	\$0.00
		0010	3610	6061060	MGS GUARDRAIL	963.00	0.00	963.00	LF	0.00	\$28.00	\$0.00
		0010	3620	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	8.00	0.00	8.00	EA	0.00	\$4,200.00	\$0.00
		0010	3630	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	0.00	\$3,100.00	\$0.00
		0030	3640	9029902	MISC.SL DISTRICT TRAFFIC SIGNAL DETECTION SYSTEM	1.00	0.00	1.00	EA	0.00	\$28,800.00	\$0.00
		0050	3650	9109903	MISC.MODOT ITS ASSETS RELOCATION	564.00	0.00	564.00	LF	0.00	\$12.30	\$0.00
		0070	3660	2161000	SCARIFICATION OF BRIDGE DECK	925.00	0.00	925.00	SQYD	0.00	\$16.50	\$0.00
		0070	3670	2161001	TOTAL SURFACE HYDRO DEMOLITION	925.00	0.00	925.00	SQYD	0.00	\$73.00	\$0.00
		0070	3680	2169903	MISC.REMOVAL OF EXISTING BRIDGE APPROACH NOTCH	85.00	0.00	85.00	LF	0.00	\$125.00	\$0.00
		0070	3690	5031010A	BRIDGE APPROACH SLAB (MAJOR)	196.00	0.00	196.00	SQYD	0.00	\$481.00	\$0.00
		0070	3700	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	4.00	0.00	4.00	CY	0.00	\$700.00	\$0.00
		0070	3710	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	925.00	0.00	925.00	SQYD	0.00	\$172.00	\$0.00
		0070	3720	7031004	DIAMOND GRINDING	925.00	0.00	925.00	SQYD	0.00	\$8.30	\$0.00
		0070	3730	7034214	CLASS B-2 CONCRETE	3.20	0.00	3.20	CUYD	0.00	\$5,400.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
230120-F02	J6P3548	0070	3740	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	20.00	0.00	20.00	SQFT	0.00	\$380.00	\$0.00		
		0070	3750	7049903	MISC.BARRIER CURB REPAIR	50.00	0.00	50.00	LF	0.00	\$240.00	\$0.00		
		0070	3760	7061070	MECHANICAL BAR SPLICE	6.00	0.00	6.00	EA	0.00	\$79.00	\$0.00		
		0070	3770	7101000	REINFORCING STEEL (EPOXY COATED)	570.00	0.00	570.00	LB	0.00	\$3.25	\$0.00		
		0070	3780	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00		
		0071	3790	2161000	SCARIFICATION OF BRIDGE DECK	990.00	0.00	990.00	SQYD	0.00	\$16.00	\$0.00		
		0071	3800	2161001	TOTAL SURFACE HYDRO DEMOLITION	990.00	0.00	990.00	SQYD	0.00	\$73.00	\$0.00		
		0071	3810	2169903	MISC.REMOVAL OF EXISTING BRIDGE APPROACH NOTCH	89.00	0.00	89.00	LF	0.00	\$122.00	\$0.00		
		0071	3820	5031010A	BRIDGE APPROACH SLAB (MAJOR)	209.00	0.00	209.00	SQYD	0.00	\$465.00	\$0.00		
		0071	3830	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	13.00	0.00	13.00	CY	0.00	\$700.00	\$0.00		
		0071	3840	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	990.00	0.00	990.00	SQYD	0.00	\$166.00	\$0.00		
		0071	3850	7031004	DIAMOND GRINDING	990.00	0.00	990.00	SQYD	0.00	\$8.30	\$0.00		
		0071	3860	7034214	CLASS B-2 CONCRETE	3.30	0.00	3.30	CUYD	0.00	\$5,300.00	\$0.00		
		0071	3870	7040106	FULL DEPTH REPAIR	50.00	0.00	50.00	SQFT	0.00	\$230.00	\$0.00		
		0071	3880	7040113	CLEANING AND EPOXY COATING	4,554.00	0.00	4,554.00	SQFT	0.00	\$10.00	\$0.00		
		0071	3890	7061070	MECHANICAL BAR SPLICE	6.00	0.00	6.00	EA	0.00	\$79.00	\$0.00		
		0071	3900	7101000	REINFORCING STEEL (EPOXY COATED)	600.00	0.00	600.00	LB	0.00	\$3.25	\$0.00		
		0071	3910	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00		
		0072	3920	2161001	TOTAL SURFACE HYDRO DEMOLITION	2,329.00	0.00	2,329.00	SQYD	0.00	\$73.00	\$0.00		
		0072	3930	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	21,148.00	0.00	21,148.00	SQFT	0.00	\$1.75	\$0.00		
		0072	3940	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	165.00	0.00	165.00	LF	0.00	\$420.00	\$0.00		
		0072	3950	2169902	MISC.REMOVAL OF EXISTING BEARINGS	18.00	0.00	18.00	EA	0.00	\$2,700.00	\$0.00		
		0072	3960	2169903	MISC.REMOVAL OF EXISTING BRIDGE APPROACH NOTCH	165.00	0.00	165.00	LF	0.00	\$265.00	\$0.00		
		0072	3970	2169903	MISC.REMOVE AND REPLACE BARRIER CURB	13.00	0.00	13.00	LF	0.00	\$985.00	\$0.00		
		0072	3980	5031010A	BRIDGE APPROACH SLAB (MAJOR)	351.00	0.00	351.00	SQYD	0.00	\$446.00	\$0.00		
		0072	3990	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	16.00	0.00	16.00	CY	0.00	\$700.00	\$0.00		
		0072	4000	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	2,344.00	0.00	2,344.00	SQYD	0.00	\$122.00	\$0.00		
		0072	4010	7031004	DIAMOND GRINDING	2,344.00	0.00	2,344.00	SQYD	0.00	\$8.30	\$0.00		
		0072	4020	7034214	CLASS B-2 CONCRETE	21.00	0.00	21.00	CUYD	0.00	\$4,000.00	\$0.00		
		0072	4030	7040101	SUBSTRUCTURE REPAIR (FORMED)	30.00	0.00	30.00	SQFT	0.00	\$315.00	\$0.00		
		0072	4040	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	1,088.00	0.00	1,088.00	SQFT	0.00	\$180.00	\$0.00		
		0072	4050	7040106	FULL DEPTH REPAIR	50.00	0.00	50.00	SQFT	0.00	\$230.00	\$0.00		
		0072	4060	7040113	CLEANING AND EPOXY COATING	345.00	0.00	345.00	SQFT	0.00	\$10.00	\$0.00		
		0072	4070	7061070	MECHANICAL BAR SPLICE	20.00	0.00	20.00	EA	0.00	\$79.00	\$0.00		
		0072	4080	7101000	REINFORCING STEEL (EPOXY COATED)	2,710.00	0.00	2,710.00	LB	0.00	\$2.50	\$0.00		
0072	4090	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00				
0072	4100	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	17,000.00	0.00	17,000.00	SQFT	0.00	\$20.00	\$0.00				
0072	4110	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	17,000.00	0.00	17,000.00	SQFT	0.00	\$4.00	\$0.00				
0072	4120	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	17,000.00	0.00	17,000.00	SQFT	0.00	\$2.00	\$0.00				
0072	4130	7125370A	FINISH FIELD COAT (SYSTEM G)	17,000.00	0.00	17,000.00	SQFT	0.00	\$2.00	\$0.00				
0072	4140	7161002	LAMINATED NEOPRENE BEARING PAD	18.00	0.00	18.00	EA	0.00	\$1,750.00	\$0.00				
0072	4150	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	165.00	0.00	165.00	LF	0.00	\$595.00	\$0.00				
Project J6P3548 - Total Value Posted to Date as of Report Generated Date												\$0.00		
J6S3488	0001	4160	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$203,000.00	\$0.00			
					4170	2063000	CLASS 3 EXCAVATION	167.00	0.00	167.00	CUYD	0.00	\$53.00	\$0.00
								4180	2153000	SHAPING SLOPES, CLASS III	4.00	0.00	4.00	100F



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230120-F02	J6S3488	0001	4190	5041000	CONCRETE APPROACH PAVEMENT	256.70	0.00	256.70	SQYD	0.00	\$230.00	\$0.00
		0001	4200	6083006	6 IN. CONCRETE MEDIAN STRIP	6.70	0.00	6.70	SQYD	0.00	\$350.00	\$0.00
		0001	4210	6094010	DRAIN BASIN	4.00	0.00	4.00	EA	0.00	\$5,500.00	\$0.00
		0001	4220	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$2,000.00	\$0.00
		0001	4230	6161005	CONSTRUCTION SIGNS	1,070.00	0.00	1,070.00	SQFT	0.00	\$8.50	\$0.00
		0001	4240	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	0.00	\$25.00	\$0.00
		0001	4250	6161025	CHANNELIZER (TRIM LINE)	110.00	0.00	110.00	EA	0.00	\$25.00	\$0.00
		0001	4260	6161030	TYPE III MOVEABLE BARRICADE	24.00	0.00	24.00	EA	0.00	\$150.00	\$0.00
		0001	4270	6161033	DIRECTIONAL INDICATOR BARRICADE	60.00	0.00	60.00	EA	0.00	\$125.00	\$0.00
		0001	4280	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00
		0001	4290	6169901	MISC.TRAFFIC SIGNAL MAINTENANCE AND PROGRAMMING	1.00	0.00	1.00	LS	0.00	\$10,895.00	\$0.00
		0001	4300	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	2.00	0.00	2.00	EA	0.00	\$3,200.00	\$0.00
		0001	4310	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$268,000.00	\$0.00
		0001	4320	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	72.00	0.00	72.00	LF	0.00	\$25.00	\$0.00
		0001	4330	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	4.00	0.00	4.00	EA	0.00	\$300.00	\$0.00
		0001	4340	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,062.00	0.00	2,062.00	LF	0.00	\$1.00	\$0.00
		0001	4350	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	842.00	0.00	842.00	LF	0.00	\$2.00	\$0.00
		0001	4360	6207001	PAVEMENT MARKING REMOVAL	631.00	0.00	631.00	LF	0.00	\$6.00	\$0.00
		0001	4370	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0001	4380	7320812A	12 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	3.00	0.00	3.00	EA	0.00	\$350.00	\$0.00
		0001	4390	8025006	MULCHING	2.00	0.00	2.00	ACRE	0.00	\$3,000.00	\$0.00
		0001	4400	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	0.00	\$3,850.00	\$0.00
		0001	4410	8061016	SEDIMENT REMOVAL	10.00	0.00	10.00	CUYD	0.00	\$25.00	\$0.00
		0001	4420	8061017	TEMPORARY SEEDING	1.00	0.00	1.00	ACRE	0.00	\$3,850.00	\$0.00
		0001	4430	8061019	SILT FENCE	947.00	0.00	947.00	LF	0.00	\$2.60	\$0.00
		0010	4440	6061060	MGS GUARDRAIL	138.00	0.00	138.00	LF	0.00	\$32.00	\$0.00
		0010	4450	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	4.00	0.00	4.00	EA	0.00	\$4,200.00	\$0.00
		0010	4460	6061080	MGS END ANCHOR	2.00	0.00	2.00	EA	0.00	\$1,600.00	\$0.00
		0010	4470	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	0.00	\$3,200.00	\$0.00
		0030	4480	9029902	MISC.SL DISTRICT TRAFFIC SIGNAL DETECTION SYSTEM	2.00	0.00	2.00	EA	0.00	\$24,830.00	\$0.00
		0040	4490	9031010	CONCRETE FOOTINGS, EMBEDDED	0.20	0.00	0.20	CUYD	0.00	\$3,000.00	\$0.00
		0040	4500	9031220	PIPE POSTS	90.00	0.00	90.00	LB	0.00	\$8.00	\$0.00
		0040	4510	9035004A	SH-FLAT SHEET	5.00	0.00	5.00	SQFT	0.00	\$40.00	\$0.00
		0050	4520	9109903	MISC.MODOT ITS ASSETS RELOCATION	170.00	0.00	170.00	LF	0.00	\$12.30	\$0.00
		0070	4530	2161000	SCARIFICATION OF BRIDGE DECK	2,357.00	0.00	2,357.00	SQYD	0.00	\$12.50	\$0.00
		0070	4540	2161001	TOTAL SURFACE HYDRO DEMOLITION	2,357.00	0.00	2,357.00	SQYD	0.00	\$73.00	\$0.00
		0070	4550	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	164.00	0.00	164.00	LF	0.00	\$420.00	\$0.00
		0070	4560	2169903	MISC.REMOVE AND REPLACE MEDIAN AND BARRIER CURB	19.00	0.00	19.00	LF	0.00	\$1,035.00	\$0.00
		0070	4570	5031010A	BRIDGE APPROACH SLAB (MAJOR)	377.00	0.00	377.00	SQYD	0.00	\$395.00	\$0.00
		0070	4580	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	17.00	0.00	17.00	CY	0.00	\$1,050.00	\$0.00
		0070	4590	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	2,366.00	0.00	2,366.00	SQYD	0.00	\$130.00	\$0.00
		0070	4600	7031004	DIAMOND GRINDING	2,366.00	0.00	2,366.00	SQYD	0.00	\$8.30	\$0.00
		0070	4610	7034214	CLASS B-2 CONCRETE	16.30	0.00	16.30	CUYD	0.00	\$3,600.00	\$0.00
		0070	4620	7034420	RAISED MEDIAN BARRIER	148.00	0.00	148.00	SQFT	0.00	\$35.00	\$0.00
		0070	4630	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	327.00	0.00	327.00	SQFT	0.00	\$200.00	\$0.00
		0070	4640	7040106	FULL DEPTH REPAIR	50.00	0.00	50.00	SQFT	0.00	\$230.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230120-F02	J6S3488	0070	4650	7040107	SLAB EDGE REPAIR (BRIDGES)	40.00	0.00	40.00	LF	0.00	\$435.00	\$0.00
		0070	4660	7040110	EPOXY PRESSURE INJECTING	156.00	0.00	156.00	LF	0.00	\$65.00	\$0.00
		0070	4670	7049903	MISC.MEDIAN AND BARRIER CURB REPAIR (UNFORMED)	38.00	0.00	38.00	LF	0.00	\$375.00	\$0.00
		0070	4680	7101000	REINFORCING STEEL (EPOXY COATED)	2,190.00	0.00	2,190.00	LB	0.00	\$2.50	\$0.00
		0070	4690	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
		0070	4700	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	16,900.00	0.00	16,900.00	SQFT	0.00	\$20.00	\$0.00
		0070	4710	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	16,900.00	0.00	16,900.00	SQFT	0.00	\$4.00	\$0.00
		0070	4720	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	16,900.00	0.00	16,900.00	SQFT	0.00	\$2.00	\$0.00
		0070	4730	7125370A	FINISH FIELD COAT (SYSTEM G)	16,900.00	0.00	16,900.00	SQFT	0.00	\$2.00	\$0.00
		0070	4740	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	164.00	0.00	164.00	LF	0.00	\$595.00	\$0.00
Project J6S3488 - Total Value Posted to Date as of Report Generated Date												\$0.00
230120-F02 Overall - Total Value Posted to Date as of Report Generated Date												\$5,980,190.43



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 6, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J613490

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0140	5041000	CONCRETE APPROACH PAVEMENT	11/27/23	12/1/23	25.00	SQYD	EB & WB I-70 East Road Approach	762+20		762+42		
				12/1/23	25.00	SQYD	EB & WB I-70 West Road Approach	759+06		760+01		
0150	6042020	ADJUSTING BASIN OR INLET	11/27/23	12/1/23	1.00	EA	EB I-70 East Approach	762+33				
				12/1/23	1.00	EA	WB I-70 West Approach	760+05				
0160	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	11/27/23	12/1/23	8.00	LF	EB & WB I-70 East Road Approach	762+42		768+31		
				12/1/23	13.00	LF	EB & WB I-70 West Road Approach	756+36		759+97		
0250	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	11/27/23	12/1/23	1.00	EA	I-70 various locations	751+05		1032+21		
0260	6141121	CURVED VANE GRATE AND FRAME(4 FT. X 2 FT	11/27/23	12/1/23	1.00	EA	EB I-70 East Approach	762+33				
				12/1/23	1.00	EA	WB I-70 West Approach	760+05				
0360	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	11/27/23	12/1/23	2.00	EA		708+13				
				12/1/23	4.00	EA		782+13				
0590	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	11/27/23	12/1/23	5,196.00	LF		753+55		768+31		
2140	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	11/27/23	12/1/23	57.10	SQYD	Stage 1 I-70 EB & WB Bridge L0710 West Bridge approaches	760+15				
				12/1/23	57.20	SQYD	Bridge L0710 East Approach	762+00				
2170	7034214	CLASS B-2 CONCRETE	11/27/23	12/1/23	6.40	CUYD	I-70 EB Bridge L0710 Bent 5 approach notch & bridge deck	762+00				
2220	7049903	MISC.	11/27/23	12/1/23	60.00	LF	Bridge L0710 Barrier Curb EB & WB various locations	760+38		762+05		
2240	7101000	REINFORCING STEEL (EPOXY COATED)	11/27/23	12/1/23	1,170.00	LB	Bridge L0710 bridge approach, sleeper slab & bridge deck	760+00		762+35		
2260	7125200	SURFACE PREPARATION FOR RECOATING	11/29/23	12/1/23	3,825.00	SQFT	Bridge L0710	762+00		760+00		
2270	7125210	FIELD APPLICATION OF INORGANIC ZINC	11/29/23	12/1/23	3,825.00	SQFT	Bridge L0710	762+00		760+00		
2280	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	11/29/23	12/1/23	3,825.00	SQFT	Bridge L0710	762+00		760+00		
2290	7125370A	FINISH FIELD COAT (SYSTEM G)	11/29/23	12/1/23	325.00	SQFT	Bridge L0710	762+00		760+00		

Project: J613613

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
2630	2022010	REMOVAL OF IMPROVEMENTS	11/30/23	12/4/23	0.03	LS	WB I-70	990+65		999+47		
2640	2153000	SHAPING SLOPES, CLASS III	11/29/23	12/4/23	0.50	100F	WB I-70 at Mid Rivers Mall Dr	990	LT	996		
			11/30/23	12/4/23	0.50	100F	WB I-70	913+23		915+21		
3020	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	11/29/23	12/4/23	487.50	LF	WB I-70 at Mid Rivers Mall Dr	990	LT	996	LT	
			12/1/23	12/4/23	950.00	LF	WB I-70 @ Mid-Rivers	954+36		968+73		
3060	6061068	MGS BRIDGE APP. TRANS SEC (EXT CURB)	12/1/23	12/4/23	1.00	EA	WB I-70	954+06		954+36		
3070	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	11/29/23	12/4/23	1.00	EA	WB I-70 at Mid Rivers Mall Dr	990	LT	996		
3110	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	11/29/23	12/4/23	1.00	EA	WB I-70 at Mid Rivers Mall Dr	990	LT	996	LT	

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J613490	0060	SHAPING SLOPES, CLASS III	Material		10	Sep 19, 2023	SYSTEM	\$8,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dukesm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					10	Sep 19, 2023	SYSTEM	(\$8,400.00)					
	- Total								\$0.00				
	Material - Total								\$0.00				
	0060 - Total								\$0.00				
	0070	TYPE 5 AGGREGATE FOR BASE	Material		5	Jun 30, 2023	SYSTEM	(\$53,442.00)					
					- Total								(\$53,442.00)
		Material - Total								(\$53,442.00)			
		MaterialCredit		6	Jul 17, 2023	SYSTEM	\$53,442.00						
				- Total								\$53,442.00	
		MaterialCredit - Total								\$53,442.00			
	0070 - Total								\$0.00				
	0130	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material		12	Oct 16, 2023	SYSTEM	\$82,890.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dukesm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					12	Oct 16, 2023	SYSTEM	(\$82,890.00)					
					13	Nov 2, 2023	SYSTEM	\$82,890.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dukesm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
13					Nov 2, 2023	SYSTEM	(\$82,890.00)						
14					Nov 16, 2023	SYSTEM	\$87,570.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dukesm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
14					Nov 16, 2023	SYSTEM	(\$87,570.00)						
15					Dec 4, 2023	SYSTEM	\$87,570.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dukesm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
15					Dec 4, 2023	SYSTEM	(\$87,570.00)						
- Total								\$0.00					
Material - Total								\$0.00					
0130 - Total								\$0.00					
0140	CONCRETE APPROACH PAVEMENT	Material		12	Oct 16, 2023	SYSTEM	\$23,166.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dukesm1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
				12	Oct 16, 2023	SYSTEM	(\$23,166.00)						
				13	Nov 2, 2023	SYSTEM	\$37,810.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dukesm1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
				13	Nov 2, 2023	SYSTEM	(\$37,810.80)						
				14	Nov 16, 2023	SYSTEM	\$57,412.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dukesm1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
				14	Nov 16, 2023	SYSTEM	(\$57,412.80)						
				15	Dec 4, 2023	SYSTEM	\$23,166.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dukesm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				15	Dec 4, 2023	SYSTEM	(\$23,166.00)						
- Total								\$0.00					
Material - Total								\$0.00					
0140 - Total								\$0.00					



Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J613490	0260	CURVED VANE GRATE AND FRAME(4 FT. X 2 FT	Material		15	Dec 4, 2023	SYSTEM	\$1,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dukesm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					15	Dec 4, 2023	SYSTEM	(\$1,920.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					0260 - Total							\$0.00		
	0370	CONCRETE TRAFFIC BARRIER, TYPE A	Material		13	Nov 2, 2023	SYSTEM	\$57,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dukesm1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					13	Nov 2, 2023	SYSTEM	(\$57,190.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					0370 - Total							\$0.00		
	0720	TYPE C BERM	Material		9	Sep 5, 2023	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dukesm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					9	Sep 5, 2023	SYSTEM	(\$5,250.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					0720 - Total							\$0.00		
	0730	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		10	Sep 19, 2023	SYSTEM	(\$9,523.93)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total							(\$9,523.93)		
					Construction Stockpile - Total							(\$9,523.93)		
								Construction Stockpile STMI		1	May 2, 2023	SYSTEM	\$17,923.13	Payment Estimate Item Adjustment generated Stockpile Transaction
										- Total				
Construction Stockpile STMI - Total							\$17,923.13							
0730 - Total							\$8,399.20							
	0740	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile		10	Sep 19, 2023	SYSTEM	(\$4,450.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total							(\$4,450.00)		
					Construction Stockpile - Total							(\$4,450.00)		
								Construction Stockpile STMI		1	May 2, 2023	SYSTEM	\$8,900.00	Payment Estimate Item Adjustment generated Stockpile Transaction
										- Total				
Construction Stockpile STMI - Total							\$8,900.00							
0740 - Total							\$4,450.00							
	0750	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		1	May 2, 2023	SYSTEM	\$6,465.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total							\$6,465.00		
					Construction Stockpile STMI - Total							\$6,465.00		
0750 - Total							\$6,465.00							
	0760	MGS END ANCHOR	Construction Stockpile		10	Sep 19, 2023	SYSTEM	(\$825.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total							(\$825.00)		
					Construction Stockpile - Total							(\$825.00)		
								Construction Stockpile STMI		1	May 2, 2023	SYSTEM	\$825.00	Payment Estimate Item Adjustment generated Stockpile Transaction
										- Total				
Construction Stockpile STMI - Total							\$825.00							
0760 - Total							\$0.00							
	0770	TYPE A CRASHWORTHY END TERMINAL	Construction Stockpile		10	Sep 19, 2023	SYSTEM	(\$1,875.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total							(\$1,875.00)		



Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J613490	0770	(MASH)	Construction Stockpile	- Total				(\$1,875.00)		
			Construction Stockpile - Total						(\$1,875.00)	
			Construction Stockpile STMI		1	May 2, 2023	SYSTEM	\$11,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$11,250.00	
			Construction Stockpile STMI - Total						\$11,250.00	
			0770 - Total						\$9,375.00	
1080		LAMINATED NEOPRENE BEARING PAD ASSEMBLY	Construction Stockpile STMI		7	Aug 2, 2023	SYSTEM	\$29,860.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$29,860.00	
			Construction Stockpile STMI - Total						\$29,860.00	
1080 - Total						\$29,860.00				
1480		FIELD APPLICATION OF INORGANIC ZINC	Material		9	Sep 5, 2023	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dukesm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					9	Sep 5, 2023	SYSTEM	(\$2,200.00)		
			- Total						\$0.00	
			Material - Total						\$0.00	
			1480 - Total						\$0.00	
1490		INTERMEDIATE FIELD COAT (SYSTEM G)	Material		10	Sep 19, 2023	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dukesm1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					10	Sep 19, 2023	SYSTEM	(\$2,200.00)		
			- Total						\$0.00	
			Material - Total						\$0.00	
1490 - Total						\$0.00				
1500		FINISH FIELD COAT (SYSTEM G)	Material		10	Sep 19, 2023	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dukesm1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					10	Sep 19, 2023	SYSTEM	(\$2,200.00)		
			- Total						\$0.00	
			Material - Total						\$0.00	
1500 - Total						\$0.00				
1520		MISC.	Material		8	Aug 16, 2023	SYSTEM	\$17,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dukesm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					8	Aug 16, 2023	SYSTEM	(\$17,760.00)		
			- Total						\$0.00	
			Material - Total						\$0.00	
1520 - Total						\$0.00				
1800		LAMINATED NEOPRENE BEARING PAD ASSEMBLY	Construction Stockpile STMI		7	Aug 2, 2023	SYSTEM	\$25,900.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$25,900.00	
			Construction Stockpile STMI - Total						\$25,900.00	
1800 - Total						\$25,900.00				
1980		FIELD APPLICATION OF INORGANIC ZINC	Material		9	Sep 5, 2023	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dukesm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					9	Sep 5, 2023	SYSTEM	(\$2,200.00)		
			- Total						\$0.00	
			Material - Total						\$0.00	
1980 - Total						\$0.00				
1990		INTERMEDIATE FIELD COAT	Material		10	Sep 19, 2023	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dukesm1 overriding Payment	



Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J613490	1990	(SYSTEM G)	Material		10	Sep 19, 2023	SYSTEM	(\$2,200.00)	Estimate Exception 14 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	1990 - Total			\$0.00					
	2000	FINISH FIELD COAT (SYSTEM G)	Material		10	Sep 19, 2023	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dukesm1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					10	Sep 19, 2023	SYSTEM	(\$2,200.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
	2000 - Total			\$0.00					
	2140	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		12	Oct 16, 2023	SYSTEM	\$112,161.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dukesm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
12					Oct 16, 2023	SYSTEM	(\$112,161.00)		
13					Nov 2, 2023	SYSTEM	\$199,600.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dukesm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
13					Nov 2, 2023	SYSTEM	(\$199,600.80)		
14					Nov 16, 2023	SYSTEM	\$284,370.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dukesm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
14					Nov 16, 2023	SYSTEM	(\$284,370.10)		
15					Dec 4, 2023	SYSTEM	\$142,658.11	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dukesm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
15					Dec 4, 2023	SYSTEM	(\$142,658.11)		
- Total					\$0.00				
Material - Total					\$0.00				
2140 - Total			\$0.00						
2180	TYPE A BARRIER	Material		13	Nov 2, 2023	SYSTEM	\$17,759.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dukesm1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				13	Nov 2, 2023	SYSTEM	(\$17,759.00)		
				14	Nov 16, 2023	SYSTEM	\$17,759.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dukesm1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				14	Nov 16, 2023	SYSTEM	(\$17,759.00)		
				15	Dec 4, 2023	SYSTEM	\$17,759.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dukesm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				15	Dec 4, 2023	SYSTEM	(\$17,759.00)		
				- Total			\$0.00		
Material - Total			\$0.00						
2180 - Total			\$0.00						
2220	MISC.	Material		12	Oct 16, 2023	SYSTEM	\$55,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dukesm1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				12	Oct 16, 2023	SYSTEM	(\$55,000.00)		
				13	Nov 2, 2023	SYSTEM	\$55,000.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dukesm1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				13	Nov 2, 2023	SYSTEM	(\$55,000.00)		



Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J613490	2220	MISC.	Material			2023				
					14	Nov 16, 2023	SYSTEM	\$55,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dukesm1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					14	Nov 16, 2023	SYSTEM	(\$55,000.00)		
					15	Dec 4, 2023	SYSTEM	\$67,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dukesm1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					15	Dec 4, 2023	SYSTEM	(\$67,000.00)		
					- Total			\$0.00		
					Material - Total			\$0.00		
					2220 - Total			\$0.00		
	2230	MECHANICAL BAR SPLICE	Material			12	Oct 16, 2023	SYSTEM	\$1,422.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dukesm1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
						12	Oct 16, 2023	SYSTEM	(\$1,422.00)	
							- Total		\$0.00	
							Material - Total		\$0.00	
					2230 - Total			\$0.00		
	2240	REINFORCING STEEL (EPOXY COATED)	Material			12	Oct 16, 2023	SYSTEM	\$3,510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dukesm1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
						12	Oct 16, 2023	SYSTEM	(\$3,510.00)	
						- Total		\$0.00		
						Material - Total		\$0.00		
				2240 - Total			\$0.00			
2300	VERTICAL DRAIN AT END BENTS	Material			12	Oct 16, 2023	SYSTEM	\$19,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dukesm1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					12	Oct 16, 2023	SYSTEM	(\$19,000.00)		
						- Total		\$0.00		
						Material - Total		\$0.00		
				2300 - Total			\$0.00			
2360	HALF-SOLE REPAIR	Material			12	Oct 16, 2023	SYSTEM	\$6,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dukesm1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					12	Oct 16, 2023	SYSTEM	(\$6,970.00)		
						- Total		\$0.00		
						Material - Total		\$0.00		
				2360 - Total			\$0.00			
2520	SHEAR CONNECTORS	Construction Stockpile STMI			7	Aug 2, 2023	SYSTEM	\$1,050.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total		\$1,050.00		
						Construction Stockpile STMI - Total		\$1,050.00		
				2520 - Total			\$1,050.00			
2610	LAMINATED NEOPRENE BEARING PAD	Construction Stockpile STMI			7	Aug 2, 2023	SYSTEM	\$3,624.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total		\$3,624.00		
						Construction Stockpile STMI - Total		\$3,624.00		
				2610 - Total			\$3,624.00			
2620	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	Construction Stockpile STMI			7	Aug 2, 2023	SYSTEM	\$14,448.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total		\$14,448.00		
						Construction Stockpile STMI - Total		\$14,448.00		



Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J613490	2620 - Total							\$14,448.00						
J613490 - Total								\$103,571.20						
J613613	2700	OUTLET PIPES AND SPLASH PADS	Material		10	Sep 19, 2023	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dukesm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					10	Sep 19, 2023	SYSTEM	(\$5,000.00)						
					- Total			\$0.00						
					Material - Total			\$0.00						
					2700 - Total							\$0.00		
					2710	MISC. UNDERDRAINAGE	Material			10	Sep 19, 2023	SYSTEM	\$5,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dukesm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
										10	Sep 19, 2023	SYSTEM	(\$5,220.00)	
										- Total			\$0.00	
										Material - Total			\$0.00	
										2710 - Total				
2740	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		10	Sep 19, 2023	SYSTEM	(\$112,171.60)							
				11	Oct 2, 2023	SYSTEM	\$121,590.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dukesm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
				11	Oct 2, 2023	SYSTEM	(\$121,590.00)							
				12	Oct 16, 2023	SYSTEM	\$121,590.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dukesm1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
				12	Oct 16, 2023	SYSTEM	(\$121,590.00)							
				13	Nov 2, 2023	SYSTEM	\$127,380.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dukesm1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
				13	Nov 2, 2023	SYSTEM	(\$127,380.00)							
				14	Nov 16, 2023	SYSTEM	\$127,380.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dukesm1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
				14	Nov 16, 2023	SYSTEM	(\$127,380.00)							
				- Total			(\$112,171.60)							
				Material - Total			(\$112,171.60)							
						MaterialCredit			11	Oct 2, 2023	SYSTEM	\$112,171.60		
				- Total			\$112,171.60							
				MaterialCredit - Total			\$112,171.60							
				Overrun	Overrun				10	Sep 19, 2023	SYSTEM	(\$23,932.00)		
11	Oct 2, 2023	SYSTEM	(\$9,418.40)											
13	Nov 2, 2023	SYSTEM	\$33,350.40					Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',386.00000 - 386.00000, 'is applied (if non-zero).						
Overrun - Total			\$0.00											
Overrun - Total			\$0.00											
2740 - Total							\$0.00							
2770	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	Overrun	Overrun	10	Sep 19, 2023	SYSTEM	(\$2,250.00)							
				13	Nov 2, 2023	SYSTEM	\$2,250.00		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',7.50000 - 7.50000, 'is applied (if non-zero).					
				Overrun - Total			\$0.00							
Overrun - Total			\$0.00											



Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J613613	2770 - Total								\$0.00			
	2780	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		10	Sep 19, 2023	SYSTEM	(\$5,400.00)				
					11	Oct 2, 2023	SYSTEM	\$6,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dukesm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					11	Oct 2, 2023	SYSTEM	(\$6,200.00)				
			- Total					(\$5,400.00)				
			Material - Total						(\$5,400.00)			
			MaterialCredit		11	Oct 2, 2023	SYSTEM	\$5,400.00				
				- Total					\$5,400.00			
				MaterialCredit - Total					\$5,400.00			
			Overrun		Overrun		10	Sep 19, 2023	SYSTEM	(\$960.00)		
							11	Oct 2, 2023	SYSTEM	(\$800.00)		
							13	Nov 2, 2023	SYSTEM	\$1,760.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',20.00000 - 20.00000, 'is applied (if non-zero).	
					Overrun - Total					\$0.00		
			Overrun - Total					\$0.00				
			2780 - Total								\$0.00	
			2790	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material		10	Sep 19, 2023	SYSTEM	(\$2,184.00)		
	- Total								(\$2,184.00)			
	Material - Total								(\$2,184.00)			
	MaterialCredit				11	Oct 2, 2023	SYSTEM	\$2,184.00				
		- Total						\$2,184.00				
		MaterialCredit - Total						\$2,184.00				
	Overrun				Overrun		10	Sep 19, 2023	SYSTEM	(\$1,414.00)		
							13	Nov 2, 2023	SYSTEM	\$1,414.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',14.00000 - 14.00000, 'is applied (if non-zero).	
						Overrun - Total						\$0.00
					Overrun - Total					\$0.00		
	2790 - Total								\$0.00			
	2800	TIE BAR (DRILL, FURN & INSTAL) (TYPE L			Material		10	Sep 19, 2023	SYSTEM	(\$264.00)		
							11	Oct 2, 2023	SYSTEM	\$264.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dukesm1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
							11	Oct 2, 2023	SYSTEM	(\$264.00)		
					- Total					(\$264.00)		
Material - Total						(\$264.00)						
MaterialCredit				11	Oct 2, 2023	SYSTEM	\$264.00					
			- Total					\$264.00				
			MaterialCredit - Total					\$264.00				
2800 - Total								\$0.00				
3000			GUARDRAIL TYPE E, 6 FT POST, 6 FT.-3 IN	Construction Stockpile STMI		1	May 2, 2023	SYSTEM	\$3,325.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total					\$3,325.00		
					Construction Stockpile STMI - Total					\$3,325.00		
3000 - Total								\$3,325.00				
3010			MGS GUARDRAIL	Construction		14	Nov 16,	SYSTEM	(\$9,084.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		



Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J613613	3010	MGS GUARDRAIL	Stockpile			2023					
				- Total						(\$9,084.00)	
			Construction Stockpile - Total							(\$9,084.00)	
			Construction Stockpile STMI		1	May 2, 2023	SYSTEM	\$134,746.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						\$134,746.00	
			Construction Stockpile STMI - Total							\$134,746.00	
			3010 - Total							\$125,662.00	
3020	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		14	Nov 16, 2023	SYSTEM	(\$24,500.94)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				15	Dec 4, 2023	SYSTEM	(\$26,088.96)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						(\$50,589.90)		
		Construction Stockpile - Total							(\$50,589.90)		
		Construction Stockpile STMI		1	May 2, 2023	SYSTEM	\$142,250.63	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						\$142,250.63		
		Construction Stockpile STMI - Total							\$142,250.63		
3020 - Total							\$91,660.73				
3030	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5	Construction Stockpile STMI		1	May 2, 2023	SYSTEM	\$1,277.50	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total					\$1,277.50			
		Construction Stockpile STMI - Total						\$1,277.50			
3030 - Total							\$1,277.50				
3040	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75	Construction Stockpile STMI		1	May 2, 2023	SYSTEM	\$1,728.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total					\$1,728.00			
		Construction Stockpile STMI - Total						\$1,728.00			
3040 - Total							\$1,728.00				
3050	MGS DOUBLE FACED GUARDRAIL	Construction Stockpile STMI		1	May 2, 2023	SYSTEM	\$1,401.88	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total					\$1,401.88			
		Construction Stockpile STMI - Total						\$1,401.88			
3050 - Total							\$1,401.88				
3060	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile		15	Dec 4, 2023	SYSTEM	(\$2,225.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total					(\$2,225.00)			
		Construction Stockpile - Total						(\$2,225.00)			
		Construction Stockpile STMI		1	May 2, 2023	SYSTEM	\$20,025.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total					\$20,025.00			
Construction Stockpile STMI - Total						\$20,025.00					
3060 - Total							\$17,800.00				
3070	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		15	Dec 4, 2023	SYSTEM	(\$2,155.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total					(\$2,155.00)			
		Construction Stockpile - Total						(\$2,155.00)			
		Construction Stockpile STMI		1	May 2, 2023	SYSTEM	\$21,550.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				2	May 15, 2023	SYSTEM	\$19,395.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total						\$40,945.00					
Construction Stockpile STMI - Total						\$40,945.00					
3070 - Total							\$38,790.00				
3080	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		14	Nov 16, 2023	SYSTEM	(\$400.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total					(\$400.00)			



Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J613613	3080	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile - Total						(\$400.00)	
			Construction Stockpile STMI		2	May 15, 2023	SYSTEM	\$800.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$800.00	
			Construction Stockpile STMI - Total						\$800.00	
	3080 - Total							\$400.00		
	3090	MGS END ANCHOR	Construction Stockpile - Total						\$9,075.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			Construction Stockpile STMI		2	May 15, 2023	SYSTEM	\$9,075.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$9,075.00	
			Construction Stockpile STMI - Total						\$9,075.00	
	3090 - Total							\$9,075.00		
	3100	ASYMMETRICAL TRNS. SEC., 6.5 FT. POSTS	Construction Stockpile - Total						\$1,290.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			Construction Stockpile STMI		2	May 15, 2023	SYSTEM	\$1,290.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$1,290.00	
			Construction Stockpile STMI - Total						\$1,290.00	
	3100 - Total							\$1,290.00		
3110	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile - Total						(\$1,875.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
		Construction Stockpile		15	Dec 4, 2023	SYSTEM	(\$1,875.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total						(\$1,875.00)		
		Construction Stockpile - Total						(\$1,875.00)		
		Construction Stockpile STMI		2	May 15, 2023	SYSTEM	\$28,125.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total						\$28,125.00		
Construction Stockpile STMI - Total						\$28,125.00				
3110 - Total							\$26,250.00			
J613613 - Total								\$318,660.11		
J6P3548	3610	MGS GUARDRAIL	Construction Stockpile - Total						\$567.75	Payment Estimate Item Adjustment generated Stockpile Transaction
			Construction Stockpile STMI		1	May 2, 2023	SYSTEM	\$567.75	Payment Estimate Item Adjustment generated Stockpile Transaction	
			Construction Stockpile STMI		2	May 15, 2023	SYSTEM	\$14,004.50	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$14,572.25	
	Construction Stockpile STMI - Total						\$14,572.25			
	3610 - Total							\$14,572.25		
	3620	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile - Total						\$17,800.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			Construction Stockpile STMI		2	May 15, 2023	SYSTEM	\$17,800.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$17,800.00	
			Construction Stockpile STMI - Total						\$17,800.00	
	3620 - Total							\$17,800.00		
	3630	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile - Total						\$15,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction
Construction Stockpile STMI				2	May 15, 2023	SYSTEM	\$15,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total						\$15,000.00				
Construction Stockpile STMI - Total						\$15,000.00				
3630 - Total							\$15,000.00			
3640	MISC.	Construction Stockpile - Total						\$21,758.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
		Construction Stockpile STMI		10	Sep 19, 2023	SYSTEM	\$21,758.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total						\$21,758.00		
		Construction Stockpile STMI - Total						\$21,758.00		
3640 - Total							\$21,758.00			
J6P3548 - Total								\$69,130.25		
J6S3488	4440	MGS GUARDRAIL	Construction Stockpile - Total						\$189.25	Payment Estimate Item Adjustment generated Stockpile Transaction
			Construction Stockpile STMI		1	May 2, 2023	SYSTEM	\$189.25	Payment Estimate Item Adjustment generated Stockpile Transaction	
			Construction Stockpile STMI		2	May 15, 2023	SYSTEM	\$1,892.50	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$2,081.75	
Construction Stockpile STMI - Total						\$2,081.75				
4440 - Total							\$2,081.75			



Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230120-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3488	4450	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile STMI		1	May 2, 2023	SYSTEM	\$8,900.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$8,900.00		
				Construction Stockpile STMI - Total				\$8,900.00		
	4450 - Total								\$8,900.00	
	4460	MGS END ANCHOR	Construction Stockpile STMI		1	May 2, 2023	SYSTEM	\$1,650.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$1,650.00		
				Construction Stockpile STMI - Total				\$1,650.00		
	4460 - Total								\$1,650.00	
	4470	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	May 2, 2023	SYSTEM	\$1,875.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$1,875.00		
				Construction Stockpile STMI - Total				\$1,875.00		
	4470 - Total								\$1,875.00	
	4480	MISC.	Construction Stockpile STMI		10	Sep 19, 2023	SYSTEM	\$36,116.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$36,116.00		
				Construction Stockpile STMI - Total				\$36,116.00		
4480 - Total								\$36,116.00		
4740	STRIP SEAL EXPANSION JOINT SYSTEM	Construction Stockpile STMI		7	Aug 2, 2023	SYSTEM	\$49,036.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total				\$49,036.00			
			Construction Stockpile STMI - Total				\$49,036.00			
4740 - Total								\$49,036.00		
J6S3488 - Total								\$99,658.75		
Overall - Total								\$591,020.31		



Contract Adjustments for Contract - 230120-F02

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
5	J6I3490	Liquidated Damage		(\$20,095.76)	69.29571376	Jun 30, 2023	dukesm1	The contractor's violation of Job Special Provision "C-3.3" resulted in -29,000 dollars in liquidated damages. See Order Records 1 & 2 for the reasons.
	J6I3613	Liquidated Damage		(\$2,687.31)	9.26657651	Jun 30, 2023	dukesm1	The contractor's violation of Job Special Provision "C-3.3" resulted in -29,000 dollars in liquidated damages. See Order Records 1 & 2 for the reasons.
	J6P3548	Liquidated Damage		(\$4,008.59)	13.82273169	Jun 30, 2023	dukesm1	The contractor's violation of Job Special Provision "C-3.3" resulted in -29,000 dollars in liquidated damages. See Order Records 1 & 2 for the reasons.
	J6S3488	Liquidated Damage		(\$2,208.34)	7.61497804	Jun 30, 2023	dukesm1	The contractor's violation of Job Special Provision "C-3.3" resulted in -29,000 dollars in liquidated damages. See Order Records 1 & 2 for the reasons.
5 - Total					(\$29,000.00)			
Overall - Total					(\$29,000.00)			