



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 21, 2025

Pay Estimate Created Date: June 26, 2025

Final Estimate Number 40	Contract ID 230120-F04	Pay Period Start May 2, 2025	Original Contract Amount \$13,876,495.44
Prime Contractor N.B. West Contracting Company	Pay Period End June 15, 2025	Net Change Order Amount (\$1,932,001.69)	
		Current Contract Amount \$11,944,493.75	

Approval Date		By User
August 14, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	bauerd1
August 14, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stutsb1
August 20, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
September 27, 2024	September 27, 2024	November 6, 2024	100.00%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date	July 24, 2025	July 24, 2025					
Awarded Date	February 8, 2023	February 8, 2023	Milestone - Calendar Time JSP C Work Zone Traffic Management section 3.4, \$1000 per 15 minutes for the Temporary Lane not being open.jjj	July 30, 2023	July 30, 2023	Milestone Complete	
Letting Date	January 20, 2023	January 20, 2023					
Notice to Proceed Date	March 13, 2023	March 13, 2023					
Work Began Date	June 14, 2023	June 14, 2023					

Contract Total Pay For Estimate No. 40

	This Estimate	Previous	To Date
230120-F04			
Total Posted Items Pay	\$0.00	\$11,944,493.76	\$11,944,493.76
Gross Item Adjustments	\$0.00	(\$9,577.01)	(\$9,577.01)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	(\$6,000.00)	(\$6,000.00)
Liquidated Damage	\$0.00	(\$48,200.00)	(\$48,200.00)
Other Contract Adjustments	\$0.00	\$394,079.37	\$394,079.37
		\$12,274,796.12	\$12,274,796.12
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Items Paid This Period

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on August 21, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6I3647	I-70-5(353)	Coldmill, resurface, and pavement repair	I-70	ST LOUIS	from Route 180 to Springdale Avenue
Totals by Job Numbers					
J6I3647			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$11,944,493.76	\$11,944,493.76
	Gross Item Adjustments		\$0.00	(\$9,577.01)	(\$9,577.01)
	Gross Item Pay		\$0.00	\$11,934,916.75	\$11,934,916.75
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	(\$6,000.00)	(\$6,000.00)
	Liquidated Damages		\$0.00	(\$48,200.00)	(\$48,200.00)
	Other Contract Adjustments		\$0.00	\$394,079.37	\$394,079.37



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on August 21, 2025

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230120-F04	J6I3647	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$1,200,000.00	\$1,200,000.00
		0001	0020	2063500	CULVERT CLEANOUT	103.00	-102.00	1.00	EA	1.00	\$1,000.00	\$1,000.00
		0001	0030	2159910	MISC.SHAPING SLOPES CLASS III-MODIFIED MATERIAL REQUIREMENT	166.00	-33.20	132.80	100F	132.80	\$1,400.00	\$185,920.00
		0001	0040	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	709.00	0.00	709.00	SQYD	709.00	\$14.70	\$10,422.30
		0001	0050	4010150	TYPE A2 SHOULDER	408.00	-408.00	0.00	SQYD	0.00	\$130.00	\$0.00
		0001	0060	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	1,454.00	0.00	1,454.00	TONS	1,454.00	\$155.00	\$225,370.00
		0001	0070	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	27,907.00	308.50	28,215.50	TONS	28,215.50	\$155.00	\$4,373,402.50
		0001	0080	4071005	TACK COAT	28,345.00	-5,976.00	22,369.00	GAL	22,369.00	\$2.50	\$55,922.50
		0001	0090	4139905	MISC.SURFACE SEALING TREATMENT	97,091.00	0.00	97,091.00	SQYD	97,091.00	\$3.00	\$291,273.00
		0001	0100	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	526.70	221.30	748.00	SQYD	748.00	\$218.00	\$163,064.00
		0001	0110	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	554.00	-114.00	440.00	LF	440.00	\$84.00	\$36,960.00
		0001	0120	6116010A	SLOPE PROTECTION	360.00	144.50	504.50	SQYD	504.50	\$117.00	\$59,026.50
		0001	0130	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	1.00	7.00	8.00	EA	8.00	\$3,000.00	\$24,000.00
		0001	0140	6122020	REPLACEMENT SAND BARREL	14.00	-7.00	7.00	EA	7.00	\$350.00	\$2,450.00
		0001	0150	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	31.00	33.00	EA	33.00	\$1,500.00	\$49,500.00
		0001	0160	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	3.00	\$1.00	\$3.00
		0001	0170	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	4,520.00	-4,520.00	0.00	SQYD	0.00	\$385.00	\$0.00
		0001	0180	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	4,520.00	-4,520.00	0.00	SQYD	0.00	\$5.40	\$0.00
		0001	0190	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	4,520.00	-3,580.67	939.33	SQYD	939.33	\$11.25	\$10,567.46
		0001	0200	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	9,492.00	-4,589.00	4,903.00	LF	4,903.00	\$10.00	\$49,030.00
		0001	0210	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	2,712.00	-750.00	1,962.00	EA	1,962.00	\$23.00	\$45,126.00
		0001	0220	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	2,520.00	-2,520.00	0.00	TONS	0.00	\$155.00	\$0.00
		0001	0230	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	11,338.00	-11,338.00	0.00	SQYD	0.00	\$30.00	\$0.00
		0001	0240	6139911	MISC.PARTIAL DEPTH CONCRETE PAVEMENT REPAIR USING FLEXIBLE, HOT POLYMER MODIFIED REPAIR MATERIAL	27,956.00	10,816.00	38,772.00	LB	38,772.00	\$3.60	\$139,579.20
		0001	0250	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$100,000.00	\$100,000.00
		0001	0260	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	6.00	\$2,000.00	\$12,000.00
		0001	0270	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	2,370.00	-85.00	2,285.00	LF	2,285.00	\$350.00	\$799,750.00
		0001	0280	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	3,240.00	7,475.00	10,715.00	LF	10,715.00	\$32.00	\$342,880.00
		0001	0290	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$1,450,000.00	\$1,450,000.00
		0001	0300	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	88.00	0.00	88.00	LF	88.00	\$20.00	\$1,760.00
		0001	0310	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	6.00	0.00	6.00	EA	6.00	\$300.00	\$1,800.00
		0001	0320	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	2.00	0.00	2.00	EA	2.00	\$225.00	\$450.00
		0001	0330	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	93,378.00	0.00	93,378.00	LF	93,378.00	\$0.26	\$24,278.28
		0001	0340	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	63,080.00	0.00	63,080.00	LF	63,080.00	\$0.25	\$15,770.00
		0001	0350	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	16,658.00	0.00	16,658.00	LF	16,658.00	\$1.00	\$16,658.00
		0001	0360	6207001	PAVEMENT MARKING REMOVAL	20,588.00	0.00	20,588.00	LF	20,588.00	\$0.50	\$10,294.00
		0001	0370	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	2.00	0.00	2.00	EA	2.00	\$25.00	\$50.00
		0001	0380	6209901	MISC.OPTIONAL TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	1.00	\$1.00	\$1.00
		0001	0390	6209902	MISC.INLAID PAVEMENT MARKER INSTALLATION	1,192.00	0.00	1,192.00	EA	1,192.00	\$53.48	\$63,748.16
		0001	0400	6209902	MISC.LANE REDUCTION ARROW, PREFORMED THERMOPLASTIC PAVEMENT MARKING	12.00	0.00	12.00	EA	12.00	\$1,200.00	\$14,400.00
		0001	0410	6209903	MISC.6 IN. TEMPORARY PAVEMENT MARKING PAINT	15,000.00	0.00	15,000.00	LF	15,000.00	\$0.60	\$9,000.00
		0001	0420	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	274,135.00	3,157.60	277,292.60	SQYD	277,292.60	\$3.00	\$831,877.80
		0001	0430	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	642.20	0.00	642.20	STA	642.20	\$20.00	\$12,844.00
		0010	0440	6061060	MGS GUARDRAIL	10,413.00	0.00	10,413.00	LF	10,413.00	\$29.00	\$301,977.00
		0010	0450	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,538.00	0.00	1,538.00	LF	1,538.00	\$33.00	\$50,754.00
		0010	0460	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	213.00	0.00	213.00	LF	213.00	\$46.00	\$9,798.00
		0010	0470	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	16.00	0.00	16.00	EA	16.00	\$4,000.00	\$64,000.00
		0010	0480	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	49.00	0.00	49.00	EA	49.00	\$3,900.00	\$191,100.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on August 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230120-F04	J6I3647	0010	0490	6061074	MGS HEIGHT AND BLOCK TRANSITION	2.00	0.00	2.00	EA	2.00	\$800.00	\$1,600.00
		0010	0500	6061080	MGS END ANCHOR	9.00	0.00	9.00	EA	9.00	\$1,500.00	\$13,500.00
		0010	0510	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	38.00	-1.00	37.00	EA	37.00	\$3,100.00	\$114,700.00
		0010	0520	6063022	TYPE E CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	2.00	\$32,000.00	\$64,000.00
		0030	0530	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE, PROGRAMMING, AND ADJUSTMENT	1.00	-1.00	0.00	LS	0.00	\$16,000.00	\$0.00
		0040	0540	9031256	7 FT. CHANNEL POST DELINEATOR, WHITE	28.00	0.00	28.00	EA	28.00	\$42.00	\$1,176.00
		0040	0550	9031257A	7 FT. CHANNEL POST DELINEATOR, YELLOW	26.00	-13.00	13.00	EA	13.00	\$42.00	\$546.00
		0050	0560	9109903	MISC.MODOT ITS ASSET RELOCATION	1,537.00	-1,537.00	0.00	LF	0.00	\$16.00	\$0.00
		0001	5001	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	0.00	1,033.33	1,033.33	SQYD	1,033.33	\$485.00	\$501,165.05
Project J6I3647 - Total Value Posted to Date as of Report Generated Date												\$11,944,493.75
230120-F04 Overall - Total Value Posted to Date as of Report Generated Date												\$11,944,493.75



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 21, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Aug 21, 2025

Contract ID: 230120-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J613647	0040	TYPE 5 AGGREGATE FOR BASE	Material		6	Aug 2, 2023	SYSTEM	(\$2,506.35)	
					6	Aug 2, 2023	SYSTEM	\$2,506.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user musgr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Aug 17, 2023	SYSTEM	(\$3,114.93)	
					7	Aug 17, 2023	SYSTEM	\$3,114.93	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dansba1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Sep 6, 2023	SYSTEM	(\$3,453.03)	
					8	Sep 6, 2023	SYSTEM	\$3,453.03	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dansba1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Sep 19, 2023	SYSTEM	(\$4,482.03)	
					9	Sep 19, 2023	SYSTEM	\$4,482.03	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dansba1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Oct 2, 2023	SYSTEM	(\$5,378.73)	
					10	Oct 2, 2023	SYSTEM	\$5,378.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dansba1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Oct 16, 2023	SYSTEM	(\$5,378.73)	
					11	Oct 16, 2023	SYSTEM	\$5,378.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dansba1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
0040 - Total								\$0.00	
0060	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	27	Jun 18, 2024	dunnj1	(\$177.53)	Asphalt laid between 6/02/24 - 6/15/24 Mix ID: SP125 23-6 Virgin Asphalt = 6.5% Total Tons = 437.00 Adjustments = -\$177.53 Current Index = 580 Base Index = 586.25 Index Difference = -6.25 AC Adjustment (\$) = Index Difference(\$/Ton) x Installed Quantity (Tons) x Virgin AC % Dunnj1 6/18/24	
				28	Jul 2, 2024	dansba1	(\$308.79)	Asphalt laid between 6/16/24 - 6/30/24 Mix ID: SP125 23-6 Virgin Asphalt = 6.5% Total Tons = 760.1 Adjustments = -\$308.79 Current Index = 580 Base Index = 586.25 Index Difference = -6.25 AC Adjustment (\$) = Index Difference(\$/Ton) x Installed Quantity (Tons) x Virgin AC % Dansba1 7/2/24	
				29	Jul 16, 2024	dansba1	(\$229.60)	Asphalt laid between 6/30/24 - 7/15/24 Mix ID: SP125 23-6 Virgin Asphalt = 6.5% Total Tons = 256.90 Adjustments = -\$229.60 Current Index = 572.5 Base Index = 586.25 Index Difference = -13.75 AC Adjustment (\$) = Index Difference(\$/Ton) x Installed Quantity (Tons) x	



Line Item Adjustments by Estimate

Aug 21, 2025

Contract ID: 230120-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J613647	0060	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD					Virgin AC %
									Dansba1 7/16/24
			ACAD - Total				(\$715.92)		
			Other Item Adjustment - Total				(\$715.92)		
	0060 - Total							(\$715.92)	
	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Material		25	May 16, 2024	SYSTEM	(\$1,265,781.15)	
					25	May 16, 2024	SYSTEM	\$1,265,781.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dansba1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
			Other Item Adjustment	ACAD	24	May 1, 2024	dansba1	\$3,221.52	Asphalt laid between 4/1624 - 5/1/24
Mix ID: SP125 23-6 Virgin Asphalt = 6.5% Total Tons = 3964.95 Adjustments = \$3221.52 Current Index = 598.75 Base Index = 586.25 Index Difference = 12.5 AC Adjustment (\$) = Index Difference(\$/Ton) x Installed Quantity (Tons) x Virgin AC % Dansba1 5/1/24									
25					May 16, 2024	dansba1	(\$3,317.57)	Asphalt laid between 5/2/24 - 5/15/24	
								Mix ID: SP125 23-6 Virgin Asphalt = 6.5% Total Tons = 8166.33 Adjustments = \$3317.57 Current Index = 580 Base Index = 586.25 Index Difference = -6.25 AC Adjustment (\$) = Index Difference(\$/Ton) x Installed Quantity (Tons) x Virgin AC % Dansba1 5/16/24	
26					Jun 3, 2024	dansba1	(\$2,755.56)	Asphalt laid between 5/16/24 - 6/1/24	
								Mix ID: SP125 23-6 Virgin Asphalt = 6.5% Total Tons = 6782.92 Adjustments = \$2755.56 Current Index = 580 Base Index = 586.25 Index Difference = -6.25 AC Adjustment (\$) = Index Difference(\$/Ton) x Installed Quantity (Tons) x Virgin AC % Dansba1 6/3/24	
27	Jun 17, 2024	dansba1	(\$2,227.82)	Asphalt laid between 6/02/24 - 6/15/24					
				Mix ID: SP125 23-6 Virgin Asphalt = 6.5% Total Tons = 5483.87 Adjustments = -\$2227.82 Current Index = 580 Base Index = 586.25 Index Difference = -6.25 AC Adjustment (\$) = Index Difference(\$/Ton) x Installed Quantity (Tons) x Virgin AC % Dansba1 6/17/24					
28	Jul 2, 2024	dansba1	(\$2,644.85)	Asphalt laid between 6/16/24 - 6/30/24					
				Mix ID: SP125 23-6 Virgin Asphalt = 6.5% Total Tons = 6510.41 Adjustments = -\$2644.85					



Line Item Adjustments by Estimate

Aug 21, 2025

Contract ID: 230120-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J613647	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Other Item Adjustment	ACAD					Current Index = 580 Base Index = 586.25 Index Difference = -6.25 AC Adjustment (\$) = Index Difference(\$/Ton) x Installed Quantity (Tons) x Virgin AC % Dansba1 7/2/24					
					29	Jul 16, 2024	dansba1	(\$1,136.81)	Asphalt laid between 6/30/24 - 7/15/24 Mix ID: SP125 23-6 Virgin Asphalt = 6.5% Total Tons = 1271.95 Adjustments = -\$1136.81 Current Index = 572.5 Base Index = 586.25 Index Difference = -13.75 AC Adjustment (\$) = Index Difference(\$/Ton) x Installed Quantity (Tons) x Virgin AC % Dansba1 7/15/24					
					ACAD - Total				(\$8,861.09)					
					Other Item Adjustment - Total				(\$8,861.09)					
					Overrun	Overrun	29	Jul 16, 2024	SYSTEM	(\$47,817.50)				
							36	Jan 16, 2025	SYSTEM	\$47,817.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',155.00000 - 155.00000, 'is applied (if non-zero).			
					Overrun - Total				\$0.00					
					Overrun - Total				\$0.00					
					0070 - Total								(\$8,861.09)	
					0080	TACK COAT	Material		24	May 1, 2024	SYSTEM	(\$6,935.00)		
									24	May 1, 2024	SYSTEM	\$6,935.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dansba1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
									25	May 16, 2024	SYSTEM	(\$13,935.00)		
									25	May 16, 2024	SYSTEM	\$13,935.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dansba1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
									26	Jun 3, 2024	SYSTEM	(\$27,320.00)		
									26	Jun 3, 2024	SYSTEM	\$27,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dansba1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
									27	Jun 17, 2024	SYSTEM	(\$39,370.00)		
27	Jun 18, 2024	SYSTEM	\$39,370.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dansba1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
28	Jul 2, 2024	SYSTEM	(\$53,125.00)											
31	Aug 16, 2024	SYSTEM	(\$55,922.50)											
31	Aug 16, 2024	SYSTEM	\$55,922.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dansba1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
- Total				(\$53,125.00)										
Material - Total				(\$53,125.00)										
MaterialCredit		29	Jul 16, 2024	SYSTEM					\$53,125.00					
		- Total							\$53,125.00					
MaterialCredit - Total				\$53,125.00										
0080 - Total								\$0.00						



Line Item Adjustments by Estimate

Aug 21, 2025

Contract ID: 230120-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J613647	0090	MISC.	Material		36	Jan 16, 2025	SYSTEM	(\$291,273.00)			
					36	Jan 16, 2025	SYSTEM	\$291,273.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dansba1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				- Total			\$0.00				
			Material - Total			\$0.00					
			0090 - Total			\$0.00					
0100	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material		5	Jul 17, 2023	SYSTEM	(\$3,924.00)				
				5	Jul 17, 2023	SYSTEM	\$3,924.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user musgr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				6	Aug 2, 2023	SYSTEM	(\$22,039.80)				
				6	Aug 2, 2023	SYSTEM	\$22,039.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user musgr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				7	Aug 17, 2023	SYSTEM	(\$41,747.00)				
				7	Aug 17, 2023	SYSTEM	\$41,747.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dansba1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				8	Sep 6, 2023	SYSTEM	(\$54,347.40)				
				8	Sep 6, 2023	SYSTEM	\$54,347.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dansba1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				9	Sep 19, 2023	SYSTEM	(\$69,520.20)				
				9	Sep 19, 2023	SYSTEM	\$69,520.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dansba1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				10	Oct 2, 2023	SYSTEM	(\$78,262.00)				
				10	Oct 2, 2023	SYSTEM	\$78,262.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dansba1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				11	Oct 16, 2023	SYSTEM	(\$89,532.60)				
				11	Oct 16, 2023	SYSTEM	\$89,532.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dansba1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				34	Oct 16, 2024	SYSTEM	(\$163,064.00)				
				34	Oct 16, 2024	SYSTEM	\$163,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dansba1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
			- Total			\$0.00					
			Material - Total			\$0.00					
			Overrun	Overrun	16	Jan 3, 2024	SYSTEM	(\$27,729.60)			
					18	Feb 2, 2024	SYSTEM	(\$3,880.40)			
					19	Feb 16, 2024	SYSTEM	(\$16,633.40)			
					28	Jul 2, 2024	SYSTEM	\$48,243.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '218.00000 - 218.00000, 'is applied (if non-zero).		
					Overrun - Total			\$0.00			
			Overrun - Total			\$0.00					
			0100 - Total			\$0.00					
			0120	SLOPE PROTECTION	Material		19	Feb 16, 2024	SYSTEM	(\$59,026.50)	



Line Item Adjustments by Estimate

Aug 21, 2025

Contract ID: 230120-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J613647	0120	SLOPE PROTECTION	Material		19	Feb 16, 2024	SYSTEM	\$59,026.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dansba1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					20	Mar 5, 2024	SYSTEM	(\$59,026.50)	
					20	Mar 5, 2024	SYSTEM	\$59,026.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dansba1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					21	Mar 18, 2024	SYSTEM	(\$59,026.50)	
					21	Mar 18, 2024	SYSTEM	\$59,026.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dansba1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					22	Apr 2, 2024	SYSTEM	(\$59,026.50)	
					22	Apr 2, 2024	SYSTEM	\$59,026.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dansba1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					23	Apr 16, 2024	SYSTEM	(\$59,026.50)	
					23	Apr 16, 2024	SYSTEM	\$59,026.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dansba1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					24	May 1, 2024	SYSTEM	(\$59,026.50)	
					24	May 1, 2024	SYSTEM	\$59,026.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dansba1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					25	May 16, 2024	SYSTEM	(\$59,026.50)	
					25	May 16, 2024	SYSTEM	\$59,026.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dansba1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					26	Jun 3, 2024	SYSTEM	(\$59,026.50)	
					26	Jun 3, 2024	SYSTEM	\$59,026.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dansba1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					27	Jun 17, 2024	SYSTEM	(\$59,026.50)	
					27	Jun 18, 2024	SYSTEM	\$59,026.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dansba1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					28	Jul 2, 2024	SYSTEM	(\$59,026.50)	
					29	Jul 16, 2024	SYSTEM	(\$59,026.50)	
					29	Jul 16, 2024	SYSTEM	\$59,026.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dansba1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					30	Aug 2, 2024	SYSTEM	(\$59,026.50)	
					30	Aug 2, 2024	SYSTEM	\$59,026.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dansba1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					31	Aug 16, 2024	SYSTEM	(\$59,026.50)	
					31	Aug 16, 2024	SYSTEM	\$59,026.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dansba1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					32	Sep 3, 2024	SYSTEM	(\$59,026.50)	
					32	Sep 3, 2024	SYSTEM	\$59,026.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dansba1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					33	Sep 16, 2024	SYSTEM	(\$59,026.50)	



Line Item Adjustments by Estimate

Aug 21, 2025

Contract ID: 230120-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J613647	0120	SLOPE PROTECTION	Material		33	Sep 16, 2024	SYSTEM	\$59,026.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dansba1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					34	Oct 16, 2024	SYSTEM	(\$59,026.50)				
					34	Oct 16, 2024	SYSTEM	\$59,026.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dansba1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				- Total				(\$59,026.50)				
				Material - Total				(\$59,026.50)				
				MaterialCredit		29	Jul 16, 2024	SYSTEM	\$59,026.50			
						- Total				\$59,026.50		
				MaterialCredit - Total				\$59,026.50				
				Overrun	Overrun	19	Feb 16, 2024	SYSTEM	(\$16,906.50)			
			28			Jul 2, 2024	SYSTEM	\$16,906.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',117.00000 - 117.00000, 'is applied (if non-zero).			
			Overrun - Total				\$0.00					
			Overrun - Total				\$0.00					
			0120 - Total								\$0.00	
			0130	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	Overrun	Overrun	15	Dec 18, 2023	SYSTEM	(\$6,000.00)		
							28	Jul 2, 2024	SYSTEM	\$6,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3000.00000 - 3000.00000, 'is applied (if non-zero).	
							Overrun - Total				\$0.00	
					Overrun - Total				\$0.00			
					0130 - Total							
	0150	IMPACT ATTENUATOR (RELOCATION)	Overrun	Overrun	15	Dec 18, 2023	SYSTEM	(\$3,000.00)				
					23	Apr 16, 2024	SYSTEM	(\$13,500.00)				
					28	Jul 2, 2024	SYSTEM	\$16,500.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1500.00000 - 1500.00000, 'is applied (if non-zero).			
			Overrun - Total				\$0.00					
			Overrun - Total				\$0.00					
	0150 - Total								\$0.00			
	0160	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		3	Jun 16, 2023	SYSTEM	(\$1.00)				
					3	Jun 16, 2023	SYSTEM	\$1.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user musgrr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					- Total				\$0.00			
			Material - Total				\$0.00					
	0160 - Total								\$0.00			
	0170	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		4	Jun 30, 2023	SYSTEM	(\$141,295.00)				
					4	Jun 30, 2023	SYSTEM	\$141,295.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user musgrr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					5	Jul 17, 2023	SYSTEM	(\$254,485.00)				
					5	Jul 17, 2023	SYSTEM	\$254,485.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user musgrr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					6	Aug 2, 2023	SYSTEM	(\$272,965.00)				
					6	Aug 2, 2023	SYSTEM	\$272,965.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user musgrr1 overriding Payment			



Line Item Adjustments by Estimate

Aug 21, 2025

Contract ID: 230120-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J613647	0170	FURN & PLACE CONC MATL FOR FULL DEPTH	Material						Estimate Exception 6 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
				0170 - Total				\$0.00	
	0190	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	Material		4	Jun 30, 2023	SYSTEM	(\$3,071.25)	
					4	Jun 30, 2023	SYSTEM	\$3,071.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user musgr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					5	Jul 17, 2023	SYSTEM	(\$6,378.75)	
					5	Jul 17, 2023	SYSTEM	\$6,378.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user musgr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					6	Aug 2, 2023	SYSTEM	(\$6,918.75)	
					6	Aug 2, 2023	SYSTEM	\$6,918.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user musgr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
				0190 - Total				\$0.00	
	0210	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		4	Jun 30, 2023	SYSTEM	(\$16,054.00)	
					4	Jun 30, 2023	SYSTEM	\$16,054.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user musgr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
				0210 - Total				\$0.00	
	0240	MISC.	Overrun	Overrun	20	Mar 5, 2024	SYSTEM	(\$38,937.60)	
					28	Jul 2, 2024	SYSTEM	\$38,937.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.60000 - 3.60000, 'is applied (if non-zero).
					Overrun - Total				\$0.00
					Overrun - Total				\$0.00
					0240 - Total				\$0.00
	0270	CONCRETE TRAFFIC BARRIER, TYPE C	Material		6	Aug 2, 2023	SYSTEM	(\$98,000.00)	
					6	Aug 2, 2023	SYSTEM	\$98,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user musgr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					7	Aug 17, 2023	SYSTEM	(\$157,150.00)	
					7	Aug 17, 2023	SYSTEM	\$157,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dansba1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					8	Sep 6, 2023	SYSTEM	(\$241,150.00)	
					8	Sep 6, 2023	SYSTEM	\$241,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dansba1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					9	Sep 19, 2023	SYSTEM	(\$285,950.00)	
					9	Sep 19, 2023	SYSTEM	\$285,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dansba1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					10	Oct 2, 2023	SYSTEM	(\$348,950.00)	
					10	Oct 2, 2023	SYSTEM	\$348,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dansba1 overriding Payment Estimate Exception 7 on the current Payment Estimate.



Line Item Adjustments by Estimate

Aug 21, 2025

Contract ID: 230120-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J613647	0270	CONCRETE TRAFFIC BARRIER, TYPE C	Material		11	Oct 16, 2023	SYSTEM	(\$413,000.00)	
					11	Oct 16, 2023	SYSTEM	\$413,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dansba1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					12	Nov 2, 2023	SYSTEM	(\$483,000.00)	
					12	Nov 2, 2023	SYSTEM	\$483,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandeb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0270 - Total			\$0.00	
	0280	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Overrun	Overrun	8	Sep 6, 2023	SYSTEM	(\$6,912.00)	
					9	Sep 19, 2023	SYSTEM	(\$25,344.00)	
					10	Oct 2, 2023	SYSTEM	(\$37,248.00)	
					12	Nov 2, 2023	SYSTEM	\$69,504.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',32.00000 - 32.00000, 'is applied (if non-zero).
					18	Feb 2, 2024	SYSTEM	(\$35,072.00)	
					19	Feb 16, 2024	SYSTEM	(\$19,584.00)	
					23	Apr 16, 2024	SYSTEM	(\$72,544.00)	
					28	Jul 2, 2024	SYSTEM	\$127,200.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',32.00000 - 32.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
	0300	PREF THERMO PVMT MARK, 24 IN WHIT	Material		32	Sep 3, 2024	SYSTEM	(\$1,520.00)	
					32	Sep 3, 2024	SYSTEM	\$1,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dansba1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0300 - Total			\$0.00	
	0310	PREF THERMO PVMT MARK, LT/RT ARROW	Material		32	Sep 3, 2024	SYSTEM	(\$1,500.00)	
					32	Sep 3, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dansba1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0310 - Total			\$0.00	
	0330	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		32	Sep 3, 2024	SYSTEM	(\$24,278.28)	
					32	Sep 3, 2024	SYSTEM	\$24,278.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dansba1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0330 - Total			\$0.00	
	0340	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING	Material		32	Sep 3, 2024	SYSTEM	(\$15,770.00)	
					32	Sep 3, 2024	SYSTEM	\$15,770.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dansba1 overriding Payment



Line Item Adjustments by Estimate

Aug 21, 2025

Contract ID: 230120-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J613647	0340	PAINT, TYPE L BEADS	Material						Estimate Exception 7 on the current Payment Estimate.	
				- Total				\$0.00		
			Material - Total					\$0.00		
		0340 - Total							\$0.00	
	0350	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		32	Sep 3, 2024	SYSTEM	(\$16,658.00)		
					32	Sep 3, 2024	SYSTEM	\$16,658.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dansba1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
			- Total				\$0.00			
			Material - Total					\$0.00		
	0350 - Total							\$0.00		
	0390	MISC. PAVEMENT MARKINGS	Material		34	Oct 16, 2024	SYSTEM	(\$30,002.28)		
					34	Oct 16, 2024	SYSTEM	\$30,002.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dansba1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
			- Total				\$0.00			
			Material - Total					\$0.00		
	0390 - Total							\$0.00		
	0420	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	29	Jul 16, 2024	SYSTEM	(\$9,472.80)		
					36	Jan 16, 2025	SYSTEM	\$9,472.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.00000 - 3.00000, 'is applied (if non-zero).	
			Overrun - Total				\$0.00			
			Overrun - Total					\$0.00		
	0420 - Total							\$0.00		
	0440	MGS GUARDRAIL	Construction Stockpile		6	Aug 2, 2023	SYSTEM	(\$8,436.59)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					8	Sep 6, 2023	SYSTEM	(\$7,094.41)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					9	Sep 19, 2023	SYSTEM	(\$9,203.56)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					10	Oct 2, 2023	SYSTEM	(\$2,109.15)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					11	Oct 16, 2023	SYSTEM	(\$3,451.34)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					12	Nov 2, 2023	SYSTEM	(\$14,955.78)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					13	Nov 16, 2023	SYSTEM	(\$33,738.71)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					14	Dec 4, 2023	SYSTEM	(\$12,654.89)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					15	Dec 18, 2023	SYSTEM	(\$8,053.11)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					16	Jan 3, 2024	SYSTEM	(\$7,669.63)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					17	Jan 16, 2024	SYSTEM	(\$2,876.12)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					20	Mar 5, 2024	SYSTEM	(\$17,064.93)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					32	Sep 3, 2024	SYSTEM	(\$32,419.53)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					(\$159,727.75)	
				Construction Stockpile - Total					(\$159,727.75)	
			Construction Stockpile STMI		2	May 15, 2023	SYSTEM	\$159,727.75	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$159,727.75	
			Construction Stockpile STMI - Total					\$159,727.75		



Line Item Adjustments by Estimate

Aug 21, 2025

Contract ID: 230120-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J613647	0440 - Total							\$0.00			
	0450	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		14	Dec 4, 2023	SYSTEM	(\$1,846.40)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					15	Dec 18, 2023	SYSTEM	(\$22,618.40)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					16	Jan 3, 2024	SYSTEM	(\$3,923.60)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					32	Sep 3, 2024	SYSTEM	(\$9.23)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						(\$28,397.63)	
				Construction Stockpile - Total						(\$28,397.63)	
			Construction Stockpile STMI		2	May 15, 2023	SYSTEM	\$28,397.63	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total						\$28,397.63
				Construction Stockpile STMI - Total						\$28,397.63	
	0450 - Total							\$0.00			
	0460	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5	Construction Stockpile		16	Jan 3, 2024	SYSTEM	(\$3,254.84)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					17	Jan 16, 2024	SYSTEM	(\$2,278.39)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					32	Sep 3, 2024	SYSTEM	(\$13.02)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total						(\$5,546.25)
				Construction Stockpile - Total						(\$5,546.25)	
			Construction Stockpile STMI		2	May 15, 2023	SYSTEM	\$5,546.25	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total						\$5,546.25
				Construction Stockpile STMI - Total						\$5,546.25	
			0460 - Total							\$0.00	
	0470	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile		6	Aug 2, 2023	SYSTEM	(\$2,225.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					8	Sep 6, 2023	SYSTEM	(\$6,675.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					9	Sep 19, 2023	SYSTEM	(\$2,225.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					10	Oct 2, 2023	SYSTEM	(\$2,225.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					12	Nov 2, 2023	SYSTEM	(\$2,225.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					14	Dec 4, 2023	SYSTEM	(\$2,225.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					15	Dec 18, 2023	SYSTEM	(\$2,225.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					16	Jan 3, 2024	SYSTEM	(\$2,225.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					17	Jan 16, 2024	SYSTEM	(\$4,450.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					20	Mar 5, 2024	SYSTEM	(\$8,900.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						(\$35,600.00)	
				Construction Stockpile - Total						(\$35,600.00)	
			Construction Stockpile STMI		2	May 15, 2023	SYSTEM	\$35,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total						\$35,600.00
				Construction Stockpile STMI - Total						\$35,600.00	
	0470 - Total							\$0.00			
	0480	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		6	Aug 2, 2023	SYSTEM	(\$15,085.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					8	Sep 6, 2023	SYSTEM	(\$2,155.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		



Line Item Adjustments by Estimate

Aug 21, 2025

Contract ID: 230120-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J613647	0480	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		9	Sep 19, 2023	SYSTEM	(\$6,465.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					10	Oct 2, 2023	SYSTEM	(\$8,620.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					11	Oct 16, 2023	SYSTEM	(\$2,155.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					12	Nov 2, 2023	SYSTEM	(\$10,775.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					13	Nov 16, 2023	SYSTEM	(\$21,550.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					14	Dec 4, 2023	SYSTEM	(\$10,775.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					15	Dec 18, 2023	SYSTEM	(\$12,930.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					16	Jan 3, 2024	SYSTEM	(\$12,930.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					17	Jan 16, 2024	SYSTEM	(\$2,155.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total			(\$105,595.00)					
					Construction Stockpile - Total			(\$105,595.00)					
					Construction Stockpile STMI		2	May 15, 2023	SYSTEM	\$105,595.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total			\$105,595.00					
					Construction Stockpile STMI - Total			\$105,595.00					
					0480 - Total								\$0.00
					0490	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		8	Sep 6, 2023	SYSTEM	(\$403.75)	Payment Estimate Item Adjustment generated Stockpile Transaction
									14	Dec 4, 2023	SYSTEM	(\$403.75)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total			(\$807.50)									
	Construction Stockpile - Total			(\$807.50)									
	Construction Stockpile STMI		2	May 15, 2023			SYSTEM	\$807.50	Payment Estimate Item Adjustment generated Stockpile Transaction				
	- Total			\$807.50									
	Construction Stockpile STMI - Total			\$807.50									
	0490 - Total								\$0.00				
0500	MGS END ANCHOR	Construction Stockpile		8	Sep 6, 2023	SYSTEM	(\$825.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				9	Sep 19, 2023	SYSTEM	(\$825.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				10	Oct 2, 2023	SYSTEM	(\$825.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				13	Nov 16, 2023	SYSTEM	(\$4,125.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				15	Dec 18, 2023	SYSTEM	(\$825.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				- Total			(\$7,425.00)						
				Construction Stockpile - Total			(\$7,425.00)						
				Construction Stockpile STMI		2	May 15, 2023	SYSTEM	\$7,425.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total			\$7,425.00								
		Construction Stockpile STMI - Total			\$7,425.00								
		0500 - Total								\$0.00			
		0510	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		6	Aug 2, 2023	SYSTEM	(\$13,125.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
8	Sep 6, 2023					SYSTEM	(\$3,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
9	Sep 19, 2023					SYSTEM	(\$3,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
10	Oct 2, 2023					SYSTEM	(\$3,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					



Line Item Adjustments by Estimate

Aug 21, 2025

Contract ID: 230120-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J613647	0510	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile			2023							
					11	Oct 16, 2023	SYSTEM	(\$1,875.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					12	Nov 2, 2023	SYSTEM	(\$9,375.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					13	Nov 16, 2023	SYSTEM	(\$5,625.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					14	Dec 4, 2023	SYSTEM	(\$5,625.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					15	Dec 18, 2023	SYSTEM	(\$11,250.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					17	Jan 16, 2024	SYSTEM	(\$5,625.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					20	Mar 5, 2024	SYSTEM	(\$5,625.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					36	Jan 16, 2025	SYSTEM	(\$1,875.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total						(\$71,250.00)		
					Construction Stockpile - Total						(\$71,250.00)		
					Construction Stockpile STMI		2	May 15, 2023	SYSTEM	\$71,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total						\$71,250.00		
					Construction Stockpile STMI - Total						\$71,250.00		
					0510 - Total								\$0.00
					0520	TYPE E CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		16	Jan 3, 2024	SYSTEM	(\$45,800.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
									- Total				(\$45,800.00)
	Construction Stockpile - Total								(\$45,800.00)				
	Construction Stockpile STMI		1	May 1, 2023			SYSTEM	\$45,800.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total				\$45,800.00						
			Construction Stockpile STMI - Total				\$45,800.00						
	0520 - Total								\$0.00				
	0540	7 FT. CHAN. POST DELINE., WHITE	Material		34	Oct 16, 2024	SYSTEM	(\$1,176.00)					
34					Oct 16, 2024	SYSTEM	\$1,176.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dansba1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
- Total					\$0.00								
Material - Total				\$0.00									
0540 - Total								\$0.00					
0550	7 FT. CHAN. POST DELINE., YELLOW	Material		34	Oct 16, 2024	SYSTEM	(\$546.00)						
				34	Oct 16, 2024	SYSTEM	\$546.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dansba1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
				- Total				\$0.00					
		Material - Total				\$0.00							
0550 - Total								\$0.00					
5001	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		15	Dec 18, 2023	SYSTEM	(\$501,165.05)						
				15	Dec 18, 2023	SYSTEM	\$501,165.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dansba1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				16	Jan 3, 2024	SYSTEM	(\$501,165.05)						
				16	Jan 3, 2024	SYSTEM	\$501,165.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user sandeb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				17	Jan 16, 2024	SYSTEM	(\$501,165.05)						



Line Item Adjustments by Estimate

Aug 21, 2025

Contract ID: 230120-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3647	5001	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		17	Jan 16, 2024	SYSTEM	\$501,165.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user sandeb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					18	Feb 2, 2024	SYSTEM	(\$501,165.05)	
					18	Feb 2, 2024	SYSTEM	\$501,165.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dansba1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					19	Feb 16, 2024	SYSTEM	(\$501,165.05)	
					19	Feb 16, 2024	SYSTEM	\$501,165.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dansba1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					5001 - Total			\$0.00	
					J6I3647 - Total			(\$9,577.01)	
					Overall - Total			(\$9,577.01)	



Contract Adjustments for Contract - 230120-F04

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
6	J6I3647	Disincentive		(\$6,000.00)	100	August 2, 2023	musgr1	Last pavement repair installed by RV Wagner had not gotten open to traffic strength by 5 AM. MoDOT told NB West to pull the double lane drop closure to a single lane drop to help with increased traffic flow (Morning rush hour). The last pavement repair got "open to traffic strength" at 6 AM. Immediately after that, NB West began picking up the lane drop. All lanes were opened by 6:30 AM.
6 - Total				(\$6,000.00)				
26	J6I3647	Other Contract Adjustment	SPAD	\$26,660.00	100	June 3, 2024	dansba1	Lot 3 SP125BSM Mix ID: SP125 23-6 Density= 94.92%; Pay factor = 102.5% AC = 6.52% Pay factor = 105% VMA = 17.22 Pay factor = 105% Air Voids = 3.9 Pay factor = 105% Total Pay Factor = 104.3% Dansba1
		Other Contract Adjustment	SPAD	\$31,000.00	100	June 3, 2024	dansba1	Lot 1 SP125BSM Mix ID: SP125 23-6 Density= 96.35%; Pay factor = 105% AC = 6.38% Pay factor = 105% VMA = 17.06 Pay factor = 105% Air Voids = 3.9 Pay factor = 105% Total Pay Factor = 105% Dansba1
		Other Contract Adjustment	SPAD	\$31,000.00	100	June 3, 2024	dansba1	Lot 2 SP125BSM Mix ID: SP125 23-6 Density= 96.87%; Pay factor = 105% AC = 6.45% Pay factor = 105% VMA = 17.55 Pay factor = 105% Air Voids = 4.17 Pay factor = 105% Total Pay Factor = 105% Dansba1
26 - Total				\$88,660.00				
27	J6I3647	Other Contract Adjustment	SPAD	\$22,940.00	100	June 17, 2024	dansba1	Lot 4 SP125BSM Mix ID: SP125 23-6 Density= 94.82%; Pay factor = 100.1% AC = 6.5% Pay factor = 105% VMA = 17.4 Pay factor = 105% Air Voids = 3.9 Pay factor = 105% Total Pay Factor = 103.7% Dansba1
27 - Total				\$22,940.00				
28	J6I3647	Other Contract Adjustment	SPAD	\$19,840.00	100	July 2, 2024	dansba1	Lot 5 SP125BSM Mix ID: SP125 23-6 Density= 96.55%; Pay factor = 105% AC = 6.67% Pay factor = 98% VMA = 17.8 Pay factor = 105% Air Voids = 4.22 Pay factor = 105% Total Pay Factor = 103.2% Dansba1
		Other Contract Adjustment	SPAD	\$24,800.00	100	July 2, 2024	dansba1	Lot 6 SP125BSM Mix ID: SP125 23-6 Density= 94.75%; Pay factor = 102.3% AC = 6.57% Pay factor = 105% VMA = 17.1 Pay factor = 103.8% Air Voids = 3.92 Pay factor = 105% Total Pay Factor = 104% Dansba1
		Other Contract Adjustment	TSR	\$46,500.00	100	July 2, 2024	dansba1	SP125 23-6 First 10,000 tons TSR% = 92.4%



Contract Adjustments for Contract - 230120-F04

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
28	J6I3647							Pay Adjustment = 103
		Other Contract Adjustment	TSR	\$46,500.00	100	July 2, 2024	dansba1	SP125 23-6 Second 10,000 tons TSR% = 92.8% Pay Adjustment = 103
28 - Total				\$137,640.00				
29	J6I3647	Other Contract Adjustment	SPAD	\$32,670.13	100	July 16, 2024	dansba1	Lot 7 SP125BSM Mix ID: SP125 23-6 Density= 96.37%; Pay factor = 105% AC = 6.5% Pay factor = 105% VMA = 17.2 Pay factor = 105% Air Voids = 4.1 Pay factor = 105% Total Pay Factor = 105% Dansba1
		Other Contract Adjustment	TSR	\$38,202.08	100	July 16, 2024	dansba1	SP125 23-6 20000-28215.5 tons. TSR% = 93% Pay Adjustment = 103 Dansba1
29 - Total				\$70,872.21				
34	J6I3647	Liquidated Damage		(\$46,800.00)	100	October 16, 2024	dansba1	Contract administrative costs for (\$2000/day): 9/30/2024 Contract administrative costs for (\$2000/day): 10/1/2024, 10/2/2024, 10/3/2024, 10/4/2024, 10/7/2024, 10/8/2024, 10/9/2024, 10/10/2024, 10/11/2024, 10/14/2024, 10/15/2024 Daily road user costs (11,400/day): 10/3/2024 & 10/8/2024
		Other Contract Adjustment	ABIR	\$7,241.92	100	October 16, 2024	dansba1	EB Lane 3 Length (ft) Adjustment Total 3168 5% \$3504.57 5631 3% \$3737.35 7724 0% \$0
		Other Contract Adjustment	ABIR	\$8,246.43	100	October 16, 2024	dansba1	WB Lane 3 Length (ft) Adjustment Total 2112 5% \$2336.38 8904 3% \$5910.05 4225 0% \$0
		Other Contract Adjustment	ABIR	\$11,762.86	100	October 16, 2024	dansba1	EB Lane 1 Length (ft) Adjustment Total 4312 5% \$4770.11 10,535 3% \$6992.75 5729 0% \$0
		Other Contract Adjustment	ABIR	\$14,822.81	100	October 16, 2024	dansba1	WB Lane 1 Length (ft) Adjustment Total 8768 5% \$9699.63 7719 3% \$5123.18 2546 0% \$0
		Other Contract Adjustment	ABIR	\$15,230.52	100	October 16, 2024	dansba1	EB Lane 2 Length (ft) Adjustment Total 9453 5% \$10457.07 7192 3% \$4773.45 5115 0% \$0
		Other Contract Adjustment	ABIR	\$16,662.62	100	October 16, 2024	dansba1	WB Lane 2 Length (ft) Adjustment Total 8439 5% \$9335.90 10,978 3% \$7286.72 1712 0% \$0
34 - Total				\$27,167.16				
35	J6I3647	Liquidated Damage		(\$25,400.00)	100	December 16, 2024	dansba1	Contract administrative costs for (\$500/day): 9/30/2024, 10/1/2024, 10/2/2024, 10/3/2024, 10/4/2024, 10/7/2024, 10/8/2024, 10/9/2024, 10/10/2024, 10/11/2024, 10/14/2024, 10/15/2024, 10/16/2024, 10/17/2024, 10/18/2024, 10/21/2024, 10/22/2024, 10/23/2024, 10/24/2024, 10/25/2024, 10/28/2024, 10/29/2024, 10/30/2024, 10/31/2024, 11/1/2024, 11/4/2024, 11/5/2024, 11/6/2024 Daily road user costs (11,400/day): 11/6/2024



Contract Adjustments for Contract - 230120-F04

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
35	J6I3647							Email correspondence and letter from Traffic Control Co. saved in E-projects alongside the estimate.
		Liquidated Damage		\$24,000.00	100	December 16, 2024	dansba1	This adjustment offsets the liquidated damage contract adjustment from estimate 0034 to cover the contract administrative costs being reduced from \$2000/day to \$500/day. The \$500/day will be entered separately. Email correspondence and letter from Traffic Control Co. saved in E-projects alongside the estimate. Contract administrative costs for (\$2000/day): 9/30/2024, 10/1/2024, 10/2/2024, 10/3/2024, 10/4/2024, 10/7/2024, 10/8/2024, 10/9/2024, 10/10/2024, 10/11/2024, 10/14/2024, 10/15/2024
35 - Total				(\$1,400.00)				
Overall - Total				\$339,879.37				