



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 18, 2024

Pay Estimate Created Date: September 16, 2024

Progress Estimate Number 30	Contract ID 230120-H01 Prime Contractor Pace Construction Company, LLC	Pay Period Start September 2, 2024 Pay Period End September 15, 2024	Original Contract Amount \$16,705,000.00 Net Change Order Amount (\$37,079.20) Current Contract Amount \$16,667,920.80
---------------------------------------	---	---	---

Approval Date		By User
September 16, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	REEDV1
September 16, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	dowdyd
September 17, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024		91.89%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 8, 2023	February 8, 2023	
Letting Date	January 20, 2023	January 20, 2023	
Notice to Proceed Date	March 13, 2023	March 13, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 30			
	This Estimate	Previous	To Date
230120-H01			
Total Posted Items Pay	\$46,527.52	\$15,270,004.18	\$15,316,531.70
Gross Item Adjustments	\$115,622.18	(\$625,938.18)	(\$510,316.00)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$76,552.29	\$76,552.29
Contract Total Payable This Estimate:	\$162,149.70	\$14,720,618.29	\$14,882,767.99

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9S3478	1940	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	TONS	\$78.500	429.4	\$33,707.90
	2060	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.110	116,542	\$12,819.62
Project J9S3478 - Total							\$46,527.52
Overall - Total							\$46,527.52

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3392	0130	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	MaterialCredit			53,153	\$0.20	\$10,630.60
	0130	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	Retroreflectivity Adjustment	This adjustment holds 20% of pay for this item pending the results of the retro-reflectivity testing results. reedv1 Estimate 0030.			(\$2,126.12)
	0140	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	MaterialCredit			52,906	\$0.25	\$13,226.50
	0140	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L	Other Item Adjustment	Retroreflectivity Adjustment	This adjustment holds 20% of pay for this item pending the results of the retro-reflectivity testing results. reedv1 Estimate 0030.			(\$2,645.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 18, 2024

Pay Estimate Created Date: September 16, 2024

Progress Estimate Number 30	Contract ID 230120-H01 Prime Contractor Pace Construction Company, LLC	Pay Period Start September 2, 2024 Pay Period End September 15, 2024	Original Contract Amount \$16,705,000.00 Net Change Order Amount (\$37,079.20) Current Contract Amount \$16,667,920.80
---------------------------------------	---	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3392		BEADS						
	0150	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	MaterialCredit			134	\$5.00	\$670.00
J9P3644	0610	BITUMINOUS PAVEMENT MIXTURE PG70-22, (BP-1)	Material			-13,594.51	\$85.50	(\$1,162,330.60)
	0610	BITUMINOUS PAVEMENT MIXTURE PG70-22, (BP-1)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	13,594.51	\$85.50	\$1,162,330.60
	0850	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	MaterialCredit			45,490	\$0.20	\$9,098.00
	0850	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	Retroreflectivity Adjustment	This adjustment holds 20% of pay for this item pending the results of the retro-reflectivity testing results. reedv1 Estimate 0030.			(\$1,819.00)
	0860	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	MaterialCredit			49,273	\$0.25	\$12,318.25
	0860	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	Retroreflectivity Adjustment	This adjustment holds 20% of pay for this item pending the results of the retro-reflectivity testing results. reedv1 Estimate 0030.			(\$2,473.00)
	0870	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	MaterialCredit			4,868	\$0.25	\$1,217.00
	0880	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	MaterialCredit			821	\$1.00	\$821.00
	0890	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	MaterialCredit			613	\$5.00	\$3,065.00
	0900	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	MaterialCredit			141	\$5.00	\$705.00
J9P3650	1400	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	MaterialCredit			164,448	\$0.20	\$32,889.60
	1400	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	Retroreflectivity Adjustment	This adjustment holds 20% of pay for this item pending the results of the retro-reflectivity testing results. reedv1 Estimate 0030.			(\$6,577.00)
	1410	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	MaterialCredit			211,589	\$0.30	\$63,476.70
	1410	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	Retroreflectivity Adjustment	This adjustment holds 20% of pay for this item pending the results of the retro-reflectivity testing results. reedv1 Estimate 0030.			(\$12,737.00)
	1420	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	MaterialCredit			776	\$0.30	\$232.80



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 18, 2024

Pay Estimate Created Date: September 16, 2024

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
Progress Estimate Number 30		Contract ID 230120-H01 Prime Contractor Pace Construction Company, LLC		Pay Period Start September 2, 2024 Pay Period End September 15, 2024		Original Contract Amount \$16,705,000.00 Net Change Order Amount (\$37,079.20) Current Contract Amount \$16,667,920.80		
J9P3650	1430	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	MaterialCredit			30	\$10.00	\$300.00
J9S3478	1940	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	429.4	(\$2.69)	(\$1,154.74)
	1940	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	Other Item Adjustment	Asphalt Cement Price Adjustment	This adjustment is for asphalt placed during the current estimate period. There was 429.4 tons of asphalt placed with a virgin AC of 3.7%, the original factor was 586.25 and the current Factor is 527.5. Reedv1 estimate 0030			(\$933.41)
	2060	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment	This adjustment holds 20% of pay for this item pending the results of the retro-reflectivity testing results. reedv1 Estimate 0030.			(\$2,563.00)
Total								\$115,622.18



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on September 18, 2024

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3392	FAS S703(73)	Resurface	32	STE GENEVIEVE	from I-55 to Gerard Street in Ste. Genevieve
J9P3459	FAF 51-2(40)	Resurface	51	PERRY	from 0.4 mile south of I-55 in Perryville to Rte. 72.
J9P3644	FAF 32-3(26)	Resurface	32	ST FRANCOIS	from Maple Valley Drive to 1.3 miles east of Rte. OO in Farmington
J9P3650	FAF 32-3(27)	Resurface and add left turn lane	MO 32	STE GENEVIEVE	from 1.3 miles east of Rte OO near Farmington to 0.3 miles east of I-55
J9S3431	FAS S704(24)	Resurface	C	PERRY	from Rte. 51 to Rte. A in Frohna.
J9S3478	FAS S703(91)	Resurface	D	ST FRANCOIS	from Rte. Y to Rte. EE in Farmington.

Totals by Job Numbers

J9P3392	Posted Item Pay	This Estimate	Previous	To Date
		\$0.00	\$1,289,356.00	\$1,289,356.00
	Gross Item Adjustments	\$19,755.98	(\$59,264.40)	(\$39,508.42)
	Gross Item Pay	\$19,755.98	\$1,230,091.60	\$1,249,847.58
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
J9P3459	Other Contract Adjustments	\$0.00	\$7,730.48	\$7,730.48
	Posted Item Pay	This Estimate	Previous	To Date
		\$0.00	\$2,197,480.60	\$2,197,480.60
	Gross Item Adjustments	\$0.00	(\$32,555.55)	(\$32,555.55)
	Gross Item Pay	\$0.00	\$2,164,925.05	\$2,164,925.05
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
J9P3644	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$10,554.97	\$10,554.97
	Posted Item Pay	This Estimate	Previous	To Date
		\$0.00	\$2,081,316.84	\$2,081,316.84
	Gross Item Adjustments	\$22,932.25	(\$172,416.72)	(\$149,484.47)
	Gross Item Pay	\$22,932.25	\$1,908,900.12	\$1,931,832.37
	Incentive	\$0.00	\$0.00	\$0.00
J9P3650	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$10,764.11	\$10,764.11
	Posted Item Pay	This Estimate	Previous	To Date
		\$0.00	\$6,257,896.93	\$6,257,896.93
	Gross Item Adjustments	\$77,585.10	(\$257,477.86)	(\$179,892.76)
	Gross Item Pay	\$77,585.10	\$6,000,419.07	\$6,078,004.17
J9S3431	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$29,693.20	\$29,693.20
	Posted Item Pay	This Estimate	Previous	To Date
		\$0.00	\$2,078,244.31	\$2,078,244.31
	Gross Item Adjustments	\$0.00	(\$51,578.46)	(\$51,578.46)
Gross Item Pay	\$0.00	\$2,026,665.85	\$2,026,665.85	
J9S3478	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$10,232.59	\$10,232.59
	Posted Item Pay	This Estimate	Previous	To Date
		\$46,527.52	\$1,365,709.50	\$1,412,237.02
	Gross Item Adjustments	(\$4,651.15)	(\$52,645.19)	(\$57,296.34)
Gross Item Pay	\$41,876.37	\$1,313,064.31	\$1,354,940.68	
J9S3478	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$7,576.94	\$7,576.94
	Posted Item Pay	This Estimate	Previous	To Date



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on September 18, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9P3644, Item 4011207, Project Item Line Number 0610, Material Set 401120796, Material 1015ACPG..7022 - PG 70-22 Performance Graded Asph Binder, Acceptance Action Generic 1015ACPG..7022 is insufficient.	Working with materials to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3644, Item 4011207, Project Item Line Number 0610, Material Set 401120796, Material 1015ACPG..6422 - PG 64-22 Performance Gr Asph.Binder, Acceptance Action Generic 1015ACPG..6422 is insufficient.	Working with Materials to resolve this exception	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3392, Item 4030103, Project Item Line Number 0040, Material Set 403010396, Material 0403SP125C - Superpave 12.5 mm, Des C, Acceptance Action Generic AspHigh is insufficient.	Working with materials to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Item Overrun: Contract 230120-H01, Contract Project J9P3644, Project Item Line Number 0610, Contract Line Item Number 0610, Item 4011207, Minor Item.	Change order in progress	REEDV1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230120-H01, Contract Project J9P3392, Project Item Line Number 0190, Contract Line Item Number 0190, Item 6261000A, Minor Item.	Change order in progress	REEDV1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230120-H01, Contract Project J9S3478, Project Item Line Number 2070, Contract Line Item Number 2070, Item 6221001, Minor Item.	Change order in progress	REEDV1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230120-H01, Contract Project J9P3644, Project Item Line Number 0920, Contract Line Item Number 0920, Item 6221001, Minor Item.	Change order in progress	REEDV1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230120-H01, Contract Project J9S3431, Project Item Line Number 1730, Contract Line Item Number 1730, Item 4020520, Minor Item.	Change order in progress	REEDV1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230120-H01, Contract Project J9P3650, Project Item Line Number 1040, Contract Line Item Number 1040, Item 3105002, Minor Item.	Change order in progress	REEDV1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230120-H01, Contract Project J9P3650, Project Item Line Number 1070, Contract Line Item Number 1070, Item 4030101, Minor Item.	Change order in progress	REEDV1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230120-H01, Contract Project J9P3650, Project Item Line Number 1460, Contract Line Item Number 1460, Item 6221001, Minor Item.	Change order in progress	REEDV1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230120-H01, Contract Project J9P3644, Project Item Line Number 5003, Contract Line Item Number 5003, Item 4011209, Minor Item.	Change order in progress	REEDV1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230120-H01	J9P3392	0001	0010	2063500	CULVERT CLEANOUT	4.00	0.00	4.00	EA	4.00	\$1,875.00	\$7,500.00
		0001	0020	3105002	GRAVEL (A) OR CRUSHED STONE (B)	48.00	0.00	48.00	TONS	41.96	\$120.00	\$5,035.20
		0001	0030	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	3,283.20	0.00	3,283.20	TONS	3,241.59	\$67.75	\$219,617.72
		0001	0040	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	9,051.80	0.00	9,051.80	TONS	8,862.52	\$82.75	\$733,373.53
		0001	0050	4079912	MISC.TACK COAT - LOW TRACKING OR NON-TRACKING	9,215.00	0.00	9,215.00	GAL	8,229.00	\$3.10	\$25,509.90
		0001	0060	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
		0001	0070	6149902	MISC.CURVED VANE GRATE, FRAME, AND MOD. COVER ON EXISTING DROP INLETS	10.00	0.00	10.00	EA	10.00	\$1,400.00	\$14,000.00
		0001	0080	6161005	CONSTRUCTION SIGNS	961.00	0.00	961.00	SQFT	920.00	\$5.50	\$5,060.00
		0001	0090	6161025	CHANNELIZER (TRIM LINE)	200.00	0.00	200.00	EA	0.00	\$15.00	\$0.00
		0001	0100	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.37	\$450,000.00	\$167,400.00
		0001	0110	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	96.00	0.00	96.00	LF	96.00	\$20.00	\$1,920.00
		0001	0120	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	28.00	0.00	28.00	EA	0.00	\$300.00	\$0.00
		0001	0130	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	53,153.00	0.00	53,153.00	LF	53,153.00	\$0.20	\$10,630.60
		0001	0140	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	52,906.00	0.00	52,906.00	LF	52,906.00	\$0.25	\$13,226.50
		0001	0150	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	134.00	0.00	134.00	LF	134.00	\$5.00	\$670.00
		0001	0160	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$7,000.00	\$0.00
		0001	0170	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	20,628.00	0.00	20,628.00	SQYD	20,628.00	\$2.65	\$54,664.20
		0001	0180	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	3,607.00	0.00	3,607.00	SQYD	3,607.00	\$3.85	\$13,886.95
		0001	0190	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	192.40	0.00	192.40	STA	218.90	\$34.00	\$7,442.60
		0020	0200	9012230	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	1.00	0.00	1.00	EA	0.00	\$8,331.00	\$0.00
		0020	0210	9018611	POWER SUPPLY ASSEMBLY, TYPE 1, 240/120 VOLT SERVICE, LIGHTING AND SIGNALS	1.00	0.00	1.00	EA	0.00	\$5,900.00	\$0.00
		0030	0220	9020214	SIGNAL HEAD, TYPE 4S	2.00	0.00	2.00	EA	0.00	\$1,197.00	\$0.00
		0030	0230	9020513	SIGNAL HEAD, TYPE 3B	8.00	0.00	8.00	EA	0.00	\$1,211.00	\$0.00
		0030	0240	9020833	SH-FLAT SHEET - SIGNAL SIGN	31.00	0.00	31.00	SQFT	0.00	\$38.50	\$0.00
		0030	0250	9020834	SIGNAL SIGN, MOUNTING HARDWARE	6.00	0.00	6.00	EA	0.00	\$250.00	\$0.00
		0030	0260	9024281	CONTROLLER ASSEMBLY HOUSING, KEYBOARD ENTRY, 8 PHASE NEMA CONTROLLER	1.00	0.00	1.00	EA	0.00	\$22,077.00	\$0.00
		0030	0270	9025020	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACER WIRE	32.00	0.00	32.00	LF	0.00	\$9.00	\$0.00
		0030	0280	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	150.00	0.00	150.00	LF	0.00	\$16.50	\$0.00
		0030	0290	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	390.00	0.00	390.00	LF	0.00	\$1.45	\$0.00
		0030	0300	9028302	CABLE, 12 AWG 2 CONDUCTOR	100.00	0.00	100.00	LF	0.00	\$1.30	\$0.00
		0030	0310	9028311	CABLE, 16 AWG 7 CONDUCTOR	710.00	0.00	710.00	LF	0.00	\$1.40	\$0.00
		0030	0320	9028500	CABLE, LOOP DETECTOR, IN DUCT	3,990.00	0.00	3,990.00	LF	2,004.00	\$4.70	\$9,418.80
		0030	0330	9028811	PULL BOX, PREFORMED CLASS 2	1.00	0.00	1.00	EA	0.00	\$2,200.00	\$0.00
Project J9P3392 - Total Value Posted to Date as of Report Generated Date												\$1,289,356.00
J9P3459	0001	0340	2022010	REMOVAL OF IMPROVEMENTS		1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00
		0350	2159910	MISC.SHAPING SLOPES III - MODIFIED MATERIAL REQUIREMENT		5.00	0.00	5.00	100F	5.00	\$1,400.00	\$7,000.00
		0360	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT		5,266.00	0.00	5,266.00	TONS	4,878.16	\$32.75	\$159,759.74
		0370	3105002	GRAVEL (A) OR CRUSHED STONE (B)		105.00	0.00	105.00	TONS	100.00	\$18.00	\$1,800.00
		0380	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)		23,354.60	0.00	23,354.60	TONS	22,779.56	\$70.00	\$1,594,569.20
		0390	4071005	TACK COAT		19,553.00	0.00	19,553.00	GAL	17,793.00	\$2.85	\$50,710.05
		0400	4134000	BITUMINOUS FOG SEAL		9,293.00	0.00	9,293.00	GAL	0.00	\$3.40	\$0.00
		0410	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)		2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
		0420	6161005	CONSTRUCTION SIGNS		1,728.00	0.00	1,728.00	SQFT	1,686.00	\$5.50	\$9,273.00
		0430	6161025	CHANNELIZER (TRIM LINE)		30.00	0.00	30.00	EA	30.00	\$15.00	\$450.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230120-H01	J9P3459	0001	0440	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,600.00	\$5,200.00
		0001	0450	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$200,000.00	\$200,000.00
		0001	0460	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	168,295.00	0.00	168,295.00	LF	168,295.00	\$0.12	\$20,195.40
		0001	0470	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	139,885.00	0.00	139,885.00	LF	139,885.00	\$0.11	\$15,387.35
		0001	0480	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	2,652.00	2,413.20	5,065.20	SQYD	4,782.60	\$4.20	\$20,086.92
		0001	0490	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5,117.00	0.00	5,117.00	SQYD	4,463.20	\$4.20	\$18,745.44
		0001	0500	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,638.00	0.00	1,638.00	STA	1,202.50	\$17.00	\$20,442.50
		0001	0510	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	819.00	0.00	819.00	STA	819.00	\$19.00	\$15,561.00
		0001	0520	6269903	MISC.TRANSVERSE RUMBLE STRIP	48.00	0.00	48.00	LF	0.00	\$89.00	\$0.00
		0010	0530	6061060	MGS GUARDRAIL	150.00	0.00	150.00	LF	150.00	\$30.00	\$4,500.00
		0010	0540	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$4,000.00	\$16,000.00
		0010	0550	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,200.00	\$12,800.00
		0001	5007	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	0.00	256.01	256.01	TONS	0.00	\$82.75	\$0.00
Project J9P3459 - Total Value Posted to Date as of Report Generated Date												\$2,197,480.60
J9P3644		0001	0560	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00
		0001	0570	2071000	LINEAR GRADING CLASS 1	2.50	0.00	2.50	STA	2.50	\$3,400.00	\$8,500.00
		0001	0580	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	10.00	0.00	10.00	SQYD	0.00	\$20.00	\$0.00
		0001	0590	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	339.00	0.00	339.00	SQYD	23.60	\$13.00	\$306.80
		0001	0600	3105002	GRAVEL (A) OR CRUSHED STONE (B)	3.00	0.00	3.00	TONS	0.00	\$180.00	\$0.00
		0001	0610	4011207	BITUMINOUS PAVEMENT MIXTURE PG70-22, (BP-1)	12,912.40	0.00	12,912.40	TONS	13,594.51	\$85.50	\$1,162,330.60
		0001	0620	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	2,641.50	0.00	2,641.50	TONS	2,379.20	\$96.00	\$228,403.20
		0001	0630	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	32.00	-32.00	0.00	TONS	0.00	\$145.00	\$0.00
		0001	0640	4030206	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP190C MIX)	105.00	-105.00	0.00	TONS	0.00	\$145.00	\$0.00
		0001	0650	4030208	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP190C MIX)	55.00	-55.00	0.00	TONS	0.00	\$145.00	\$0.00
		0001	0660	4079912	MISC.TACK COAT - LOW TRACKING OR NON-TRACKING	14,855.00	0.00	14,855.00	GAL	13,884.03	\$3.15	\$43,734.69
		0001	0670	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	23.60	0.00	23.60	SQYD	23.60	\$300.00	\$7,080.00
		0001	0680	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
		0001	0690	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	96.00	196.00	292.00	SQYD	292.00	\$325.00	\$94,900.00
		0001	0700	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	65.00	-41.00	24.00	SQYD	23.60	\$43.00	\$1,014.80
		0001	0710	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	432.00	474.00	906.00	LF	906.00	\$12.00	\$10,872.00
		0001	0720	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	240.00	181.00	421.00	EA	421.00	\$15.00	\$6,315.00
		0001	0730	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	120.00	-98.00	22.00	EA	22.00	\$15.00	\$330.00
		0001	0740	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	144.00	-98.00	46.00	EA	46.00	\$15.00	\$690.00
		0001	0750	6161005	CONSTRUCTION SIGNS	2,134.00	0.00	2,134.00	SQFT	516.00	\$5.50	\$2,838.00
		0001	0760	6161025	CHANNELIZER (TRIM LINE)	400.00	0.00	400.00	EA	200.00	\$15.00	\$3,000.00
		0001	0770	6161030	TYPE III MOVEABLE BARRICADE	14.00	0.00	14.00	EA	0.00	\$110.00	\$0.00
		0001	0780	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00
		0001	0790	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,600.00	\$5,200.00
		0001	0800	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	-4.00	0.00	EA	0.00	\$2,000.00	\$0.00
		0001	0810	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.10	\$250,000.00	\$25,000.00
		0001	0820	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	95.00	0.00	95.00	EA	0.00	\$300.00	\$0.00
		0001	0830	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	4.00	0.00	4.00	EA	0.00	\$225.00	\$0.00
		0001	0840	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	3.00	0.00	3.00	EA	0.00	\$350.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
230120-H01	J9P3644	0001	0850	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	45,490.00	0.00	45,490.00	LF	45,490.00	\$0.20	\$9,098.00		
		0001	0860	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	49,473.00	0.00	49,473.00	LF	49,273.00	\$0.25	\$12,318.25		
		0001	0870	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	4,868.00	0.00	4,868.00	LF	4,868.00	\$0.25	\$1,217.00		
		0001	0880	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	821.00	0.00	821.00	LF	821.00	\$1.00	\$821.00		
		0001	0890	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	613.00	0.00	613.00	LF	613.00	\$5.00	\$3,065.00		
		0001	0900	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	141.00	0.00	141.00	LF	141.00	\$5.00	\$705.00		
		0001	0910	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$10,000.00	\$0.00	\$0.00	
		0001	0920	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	120,389.00	0.00	120,389.00	SQYD	130,644.96	\$2.55	\$333,144.65		
		0001	0930	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,436.00	0.00	2,436.00	SQYD	1,901.32	\$6.40	\$12,168.45		
		0001	0940	7261024	24 IN. PIPE GROUP A	8.00	0.00	8.00	LF	0.00	\$275.00	\$0.00	\$0.00	
		0001	0950	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$2,500.00	\$0.00	\$0.00	
		0030	0960	9020514	SIGNAL HEAD, TYPE 4B	2.00	0.00	2.00	EA	0.00	\$1,420.00	\$0.00	\$0.00	
		0030	0970	9024921	ACCESSIBLE PEDESTRIAN SIGNAL	10.00	0.00	10.00	EA	10.00	\$1,749.00	\$17,490.00	\$17,490.00	
		0030	0980	9028311	CABLE, 16 AWG 7 CONDUCTOR	510.00	0.00	510.00	LF	0.00	\$1.40	\$0.00	\$0.00	
		0030	0990	9028500	CABLE, LOOP DETECTOR, IN DUCT	12,000.00	0.00	12,000.00	LF	7,792.00	\$4.70	\$36,622.40		
		0001	5003	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	0.00	32.00	32.00	TONS	92.00	\$136.00	\$12,512.00		
		0001	5004	4011207	BITUMINOUS PAVEMENT MIXTURE PG70-22, (BP-1)	0.00	105.00	105.00	TONS	75.00	\$136.00	\$10,200.00		
		0001	5005	4011207	BITUMINOUS PAVEMENT MIXTURE PG70-22, (BP-1)	0.00	55.00	55.00	TONS	40.00	\$136.00	\$5,440.00		
		Project J9P3644 - Total Value Posted to Date as of Report Generated Date												\$2,081,316.85
		J9P3650	J9P3650	0001	1000	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$25,108.96	\$25,108.96
0001	1010			2072000	LINEAR GRADING CLASS 2	29.20	0.00	29.20	STA	26.70	\$2,000.00	\$53,400.00		
0001	1020			2159903	MISC.MODIFIED SHAPING SLOPES, CLASS III	800.00	0.00	800.00	LF	800.00	\$18.00	\$14,400.00		
0001	1030			3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	6,925.00	6.00	6,931.00	SQYD	6,930.40	\$10.00	\$69,304.00		
0001	1040			3105002	GRAVEL (A) OR CRUSHED STONE (B)	298.00	0.00	298.00	TONS	455.03	\$108.00	\$49,143.24		
0001	1050			4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	14,722.60	0.00	14,722.60	TONS	13,720.65	\$73.50	\$1,008,467.78		
0001	1060			4019905	MISC.OPTIONAL FULL DEPTH PAVEMENT	6,924.80	464.00	7,388.80	SQYD	7,388.80	\$118.00	\$871,878.40		
0001	1070			4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	31,309.70	0.00	31,309.70	TONS	31,503.04	\$81.00	\$2,551,746.24		
0001	1080			4030105	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125C MIX)	2,400.80	-1,840.00	560.80	TONS	0.00	\$105.00	\$0.00		
0001	1090			4039905	MISC.SYSTEM B GEOSYNTHETIC INTERLAYER (COMPOSITE PAVING FABRIC/REINFORCING GRID)	2,346.50	-2,346.50	0.00	SQYD	0.00	\$13.35	\$0.00		
0001	1100			4079912	MISC.TACK COAT - LOW TRACKING OR NON -TRACKING	38,067.00	-2,827.00	35,240.00	GAL	31,624.00	\$3.05	\$96,453.20		
0001	1110			6083003	3 IN. CONCRETE MEDIAN STRIP	522.40	0.00	522.40	SQYD	450.40	\$95.00	\$42,788.00		
0001	1120			6122009	IMPACT ATTENUATOR 45 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	2.00	\$3,000.00	\$6,000.00		
0001	1130			6122020	REPLACEMENT SAND BARREL	5.00	0.00	5.00	EA	0.00	\$350.00	\$0.00		
0001	1140			6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00		
0001	1150			6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00		
0001	1160			6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	176.00	-90.20	85.80	SQYD	85.80	\$285.00	\$24,453.00		
0001	1170			6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	158.00	-115.30	42.70	SQYD	42.70	\$10.00	\$427.00		
0001	1180			6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	158.00	0.00	158.00	SQYD	0.00	\$12.00	\$0.00		
0001	1190			6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	624.00	-375.00	249.00	LF	249.00	\$12.00	\$2,988.00		
0001	1200			6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	220.00	-126.00	94.00	EA	94.00	\$15.00	\$1,410.00		
0001	1210			6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	10.00	-9.00	1.00	EA	1.00	\$15.00	\$15.00		
0001	1220			6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	15.00	10.00	25.00	EA	25.00	\$15.00	\$375.00		
0001	1230	6149902	MISC.CURVED VANE GRATE, FRAME, AND MODIFIED COVER	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00				



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230120-H01	J9P3650	0001	1240	6161005	CONSTRUCTION SIGNS	2,700.00	0.00	2,700.00	SQFT	1,299.00	\$5.50	\$7,144.50
		0001	1250	6161008	ADVANCED WARNING RAIL SYSTEM	12.00	0.00	12.00	EA	12.00	\$60.00	\$720.00
		0001	1260	6161025	CHANNELIZER (TRIM LINE)	300.00	0.00	300.00	EA	300.00	\$15.00	\$4,500.00
		0001	1270	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$2,600.00	\$10,400.00
		0001	1280	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	8.00	\$400.00	\$3,200.00
		0001	1290	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	-4.00	0.00	EA	0.00	\$2,000.00	\$0.00
		0001	1300	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	552.00	0.00	552.00	LF	512.50	\$35.00	\$17,937.50
		0001	1310	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	552.00	0.00	552.00	LF	512.50	\$20.00	\$10,250.00
		0001	1320	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$400,000.00	\$400,000.00
		0001	1330	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	170.00	0.00	170.00	LF	170.00	\$20.00	\$3,400.00
		0001	1340	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	299.00	0.00	299.00	LF	299.00	\$20.00	\$5,980.00
		0001	1350	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	18.00	0.00	18.00	EA	0.00	\$300.00	\$0.00
		0001	1360	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	2.00	\$1,400.00	\$2,800.00
		0001	1370	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	2,728.00	0.00	2,728.00	LF	2,724.00	\$3.00	\$8,172.00
		0001	1380	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	2,000.00	0.00	2,000.00	LF	1,990.00	\$4.00	\$7,960.00
		0001	1390	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	72.00	0.00	72.00	LF	63.00	\$10.00	\$630.00
		0001	1400	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	164,448.00	0.00	164,448.00	LF	164,448.00	\$0.20	\$32,889.60
		0001	1410	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	212,289.00	0.00	212,289.00	LF	211,589.00	\$0.30	\$63,476.70
		0001	1420	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	776.00	0.00	776.00	LF	776.00	\$0.30	\$232.80
		0001	1430	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	30.00	0.00	30.00	LF	30.00	\$10.00	\$300.00
		0001	1440	6207001	PAVEMENT MARKING REMOVAL	4,086.00	0.00	4,086.00	LF	362.00	\$2.00	\$724.00
		0001	1450	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	1.00	\$35,000.00	\$35,000.00
		0001	1460	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	17,973.00	3,475.00	21,448.00	SQYD	23,851.00	\$4.50	\$107,329.50
		0001	1470	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	10,027.00	-2,404.00	7,623.00	SQYD	5,553.10	\$4.50	\$24,988.95
		0001	1480	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,528.20	0.00	1,528.20	STA	1,367.73	\$19.50	\$26,670.74
		0001	1490	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	1,002.30	0.00	1,002.30	STA	1,002.30	\$19.50	\$19,544.85
		0010	1500	6061060	MGS GUARDRAIL	275.00	0.00	275.00	LF	275.00	\$29.00	\$7,975.00
		0010	1510	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	700.00	0.00	700.00	LF	700.00	\$32.00	\$22,400.00
		0010	1520	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	8.00	EA	8.00	\$4,000.00	\$32,000.00
		0010	1530	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	10.00	0.00	10.00	EA	10.00	\$3,200.00	\$32,000.00
		0030	1540	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	0.00	1.00	EA	1.00	\$35,000.00	\$35,000.00
		0030	1550	9028500	CABLE, LOOP DETECTOR, IN DUCT	1,080.00	0.00	1,080.00	LF	0.00	\$4.70	\$0.00
		0040	1560	9031220	PIPE POSTS	570.00	0.00	570.00	LB	0.00	\$8.00	\$0.00
		0040	1570	9035004A	SH-FLAT SHEET	77.00	0.00	77.00	SQFT	0.00	\$32.00	\$0.00
		0050	1580	9105020	CONDUIT, 1 IN., LOOP DETECTOR	30.00	0.00	30.00	LF	0.00	\$46.00	\$0.00
		0070	1590	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	38.00	0.00	38.00	SQFT	38.00	\$400.00	\$15,200.00
		0070	1600	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	136.00	0.00	136.00	LF	136.00	\$600.00	\$81,600.00
		0070	1610	2169903	MISC.Remove and Replace Curb and Parapet	19.00	0.00	19.00	LF	19.00	\$1,800.00	\$34,200.00
		0070	1620	7034214	CLASS B-2 CONCRETE	13.70	4.30	18.00	CUYD	13.70	\$5,500.00	\$75,350.00
		0070	1630	7034600	CURB BLOCKOUT	797.00	0.00	797.00	LF	797.00	\$120.00	\$95,640.00
		0070	1640	7040104	HALF-SOLE REPAIR	50.00	14.00	64.00	SQFT	50.00	\$250.00	\$12,500.00
		0070	1650	7040113	CLEANING AND EPOXY COATING	853.00	0.00	853.00	SQFT	853.00	\$15.00	\$12,795.00
		0070	1660	7049904	MISC.Repairing Concrete Wearing Surface	50.00	-50.00	0.00	SQFT	0.00	\$250.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
230120-H01	J9P3650	0070	1670	7101000	REINFORCING STEEL (EPOXY COATED)	960.00	0.00	960.00	LB	960.00	\$6.00	\$5,760.00		
		0070	1680	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	136.00	0.00	136.00	LF	136.00	\$700.00	\$95,200.00		
		0001	5001	4139911	MISC.Misc. PCCP Joint/Crack Seal	0.00	1,850.00	1,850.00	LB	1,850.00	\$13.02	\$24,087.00		
		0001	5002	6223010	DIAMOND GRINDING (CONCRETE PAVEMENT)	0.00	7,526.00	7,526.00	SQYD	7,256.00	\$7.66	\$55,580.96		
		0010	5006	6209903	MISC.6" White Contrast Pavement Marking	0.00	700.00	700.00	LF	0.00	\$0.42	\$0.00		
Project J9P3650 - Total Value Posted to Date as of Report Generated Date												\$6,257,896.91		
J9S3431	0001	1690	2022010		REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$15,000.00	\$15,000.00		
		1700	2159910		MISC.SHAPING SLOPES CLASS III - MODIFIED MATERIAL REQUIREMENT	20.00	0.00	20.00	100F	20.00	\$1,800.00	\$36,000.00		
		1710	3049910		MISC.PERMANENT AGGREGATE EDGE TREATMENT	7,865.00	0.00	7,865.00	TONS	5,322.82	\$31.75	\$168,999.54		
		1720	3105002		GRAVEL (A) OR CRUSHED STONE (B)	85.00	0.00	85.00	TONS	40.00	\$18.00	\$720.00		
		1730	4020520		BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	19,883.10	0.00	19,883.10	TONS	19,900.21	\$73.00	\$1,452,715.33		
		1740	4071005		TACK COAT	23,084.00	0.00	23,084.00	GAL	19,271.00	\$2.75	\$52,995.25		
		1750	4134000		BITUMINOUS FOG SEAL	13,880.00	0.00	13,880.00	GAL	0.00	\$3.35	\$0.00		
		1760	6123000A		TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00		
		1770	6161005		CONSTRUCTION SIGNS	2,153.00	0.00	2,153.00	SQFT	1,642.00	\$5.50	\$9,031.00		
		1780	6161025		CHANNELIZER (TRIM LINE)	25.00	0.00	25.00	EA	25.00	\$15.00	\$375.00		
		1790	6161098A		CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,600.00	\$5,200.00		
		1800	6181000		MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$200,000.00	\$200,000.00		
		1810	6200033		PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	2.00	\$1,000.00	\$2,000.00		
		1820	6206000C		4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	250,890.00	0.00	250,890.00	LF	250,890.00	\$0.12	\$30,106.80		
		1830	6206001C		4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	207,849.00	0.00	207,849.00	LF	207,849.00	\$0.11	\$22,863.39		
		1840	6221001		COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	5,239.00	0.00	5,239.00	SQYD	5,219.00	\$1.00	\$5,219.00		
		1850	6224010		MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4,823.00	0.00	4,823.00	SQYD	4,673.00	\$1.00	\$4,673.00		
		1860	6061060		MGS GUARDRAIL	775.00	0.00	775.00	LF	775.00	\$30.00	\$23,250.00		
		1870	6063014		TYPE A CRASHWORTHY END TERMINAL (MASH)	14.00	0.00	14.00	EA	14.00	\$3,200.00	\$44,800.00		
		1880	9031270A		2 IN. PSST POST - 12 GA.	112.00	0.00	112.00	LF	56.00	\$24.00	\$1,344.00		
		1890	9031271A		DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	24.00	0.00	24.00	EA	12.00	\$150.00	\$1,800.00		
		1900	9035069A		SHF-FLAT SHEET FLUORESCENT	72.00	0.00	72.00	SQFT	36.00	\$32.00	\$1,152.00		
		Project J9S3431 - Total Value Posted to Date as of Report Generated Date												\$2,078,244.30
		J9S3478	0001	1910	2022010		REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
1920	2159903				MISC.Modified Shaping Slopes Class III	640.00	0.00	640.00	LF	320.00	\$18.00	\$5,760.00		
1930	3105002				GRAVEL (A) OR CRUSHED STONE (B)	1,338.00	0.00	1,338.00	TONS	0.00	\$42.50	\$0.00		
1940	4011211				BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	15,702.10	0.00	15,702.10	TONS	14,669.61	\$78.50	\$1,151,564.38		
1950	4071005				TACK COAT	13,580.00	0.00	13,580.00	GAL	9,586.00	\$2.85	\$27,320.10		
1960	6123000A				TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00		
1970	6161005				CONSTRUCTION SIGNS	1,944.00	0.00	1,944.00	SQFT	1,454.00	\$5.50	\$7,997.00		
1980	6161025				CHANNELIZER (TRIM LINE)	200.00	0.00	200.00	EA	0.00	\$15.00	\$0.00		
1990	6161040				FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00		
2000	6162004				TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	-4.00	0.00	EA	0.00	\$2,000.00	\$0.00		
2010	6181000				MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$150,000.00	\$150,000.00		
2020	6200015				PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	64.00	0.00	64.00	LF	0.00	\$20.00	\$0.00		
2030	6200021				PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	1.00	0.00	1.00	EA	0.00	\$300.00	\$0.00		
2040	6200033				PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00		
2050	6206000C				4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	133,320.00	0.00	133,320.00	LF	0.00	\$0.12	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230120-H01	J9S3478	0001	2060	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	116,542.00	0.00	116,542.00	LF	116,542.00	\$0.11	\$12,819.62
		0001	2070	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,728.00	0.00	1,728.00	SQYD	1,832.47	\$3.90	\$7,146.63
		0001	2080	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4,974.00	0.00	4,974.00	SQYD	2,084.43	\$3.90	\$8,129.28
		0001	2090	6269903	MISC.Transverse Milled In Rumble Strip	48.00	0.00	48.00	LF	0.00	\$90.00	\$0.00
		0010	2100	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	75.00	0.00	75.00	LF	75.00	\$36.00	\$2,700.00
		0010	2110	6061069	MCS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	8.00	EA	4.00	\$4,000.00	\$16,000.00
		0010	2120	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	4.00	\$3,200.00	\$12,800.00
		0040	2130	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	4.00	0.00	4.00	EA	0.00	\$400.00	\$0.00
		0040	2140	9031280	2.5 IN. PSST POST - 12 GA.	84.00	0.00	84.00	LF	0.00	\$24.00	\$0.00
		0040	2150	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	4.00	0.00	4.00	EA	0.00	\$400.00	\$0.00
		0040	2160	9035069A	SHF-FLAT SHEET FLUORESCENT	80.00	0.00	80.00	SQFT	0.00	\$36.00	\$0.00
Project J9S3478 - Total Value Posted to Date as of Report Generated Date											\$1,412,237.02	
230120-H01 Overall - Total Value Posted to Date as of Report Generated Date												\$15,316,531.68



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 18, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9S3478

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
1940	4011211	BIT_PAVEMENT MIXTURE PG64-22 (BP-2)	9/10/24	9/12/24	429.40	TONS	Entrances on Rte D. The repair made at D/K was subtracted out of total pay. LM 9.72 to 9.709 59ft x 11 ft x 0.15ft = 97.35 / 27 = 3.61 cy =7.15 ton					
2060	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	9/9/24	9/16/24	116,542.00	LF		0.000	CL	12.696	CL	

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9P3392	0080	February 23, 2024	920	W08-11 48x48 16.00 UNEVEN LANES		277.500	Left & Right	2.00	16.00			32.00
				G020-2 48x24 8.00 END ROAD WORK		282.677	Right	1.00	8.00			8.00
				G020-1 60x24 10.00 ROAD WORK NEXT XX MILES		277.658	Right	1.00	10.00			10.00
				W05-5 48x48 16.00 NARROW LANES		277.658	Various, stored at project staging area	1.00	16.00			16.00
				G020-4 36x18 4.50 PILOT CAR FOLLOW ME		277.658	Various, stored at project staging area	1.00	4.50			4.50
				G020-2 48x24 8.00 END ROAD WORK		277.658	Left	1.00	8.00			8.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		277.658	Various, stored at project staging area	10.00	16.00			160.00
				W020-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		277.658	Various, stored at project staging area	10.00	16.00			160.00
				G020-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		277.658	Various, stored at project staging area	2.00	8.75			17.50
				W021-5 48x48 16.00 SHOULDER WORK AHEAD		277.658	Various, stored at project staging area	2.00	16.00			32.00
				G020-4a 18x12 1.5 PILOT CAR IN USE WAIT & FOLLOW		277.658	Various, stored at project staging area	4.00	1.50			6.00
				W03-4 8x48 16.00 BE PREPARED TO STOP		277.658	Various, stored at project staging area	4.00	16.00			64.00
				W020-4 48x48 16.00 ONE LANE ROAD AHEAD		277.658	Various, stored at project staging area	6.00	16.00			96.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		277.660	Right	1.00	12.00			12.00
				W08-12 48x48 16.00 NO CENTER LINE		278.000	Left & Right	2.00	16.00			32.00
				W08-11 48x48 16.00 UNEVEN LANES		278.500	Left & Right	2.00	16.00			32.00
				W08-11 48x48 16.00 UNEVEN LANES		279.500	Left & Right	2.00	16.00			32.00
				W08-12 48x48 16.00 NO CENTER LINE		280.000	Left & Right	2.00	16.00			32.00
				W08-11 48x48 16.00 UNEVEN LANES		280.500	Left & Right	2.00	16.00			32.00
				W08-11 48x48 16.00 UNEVEN LANES		281.500	Left & Right	2.00	16.00			32.00
				W08-12 48x48 16.00 NO CENTER LINE		282.000	Left & Right	2.00	16.00			32.00
				W08-11 48x48 16.00 UNEVEN LANES		282.500	Left & Right	2.00	16.00			32.00
				CONST-7 48x24 8.00 RATE OUR WORK ZONE		282.600	Right	1.00	8.00			8.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		282.620	Left	1.00	12.00			12.00
				G020-1 60x24 10.00 ROAD WORK NEXT XX MILES		282.677	Left	1.00	10.00			10.00
				CONST-7 48x24 8.00 RATE OUR WORK ZONE		277.650	Left	1.00	8.00			8.00
	0080 - Total		920									920
J9P3459	0420	February 19, 2024	1538	CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		15.215	Left	1.00	12.00			12.00
				G020-1 60x24 10.00 ROAD WORK NEXT XX MILES		15.216	Left	1.00	10.00			10.00
				W03-4 8x48 16.00 BE PREPARED TO STOP		31.056	Various, Stored Maintenance Facility	8.00	16.00			128.00
				W020-4 48x48 16.00 ONE LANE ROAD AHEAD		31.056	Various, Stored Maintenance Facility	6.00	16.00			96.00
				G020-4a 18x12 1.5 PILOT CAR IN USE WAIT & FOLLOW		31.056	Various, Stored Maintenance Facility	5.00	1.50			7.50
				G020-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		31.056	Various, Stored Maintenance Facility	3.00	8.75			26.25
				W020-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		31.056	Various, Stored Maintenance Facility	12.00	16.00			192.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		31.056	Various, Stored Maintenance Facility	12.00	16.00			192.00
				G020-2 48x24 8.00 END ROAD WORK		31.056	Left	1.00	8.00			8.00
				G020-4 36x18 4.50 PILOT CAR FOLLOW ME		31.056	Various, Stored Maintenance Facility	1.00	4.50			4.50
				W08-11 48x48 16.00 UNEVEN LANES		31.056	Left & Right	1.00	16.00			16.00
				G020-1 60x24 10.00 ROAD WORK NEXT XX MILES		31.056	Right	1.00	10.00			10.00
				CONST-7 48x24 8.00 RATE OUR WORK ZONE		31.052	Right	1.00	8.00			8.00
				G020-2 48x24 8.00 END ROAD WORK		15.216	Right	1.00	8.00			8.00
				CONST-7 48x24 8.00 RATE OUR WORK ZONE		15.220	Left	1.00	8.00			8.00
				W08-12 48x48 16.00 NO CENTER LINE		15.800	Left & Right	2.00	16.00			32.00
				W08-11 48x48 16.00 UNEVEN LANES		15.840	Left & Right	2.00	16.00			32.00
				W08-11 48x48 16.00 UNEVEN LANES		16.800	Left & Right	2.00	16.00			32.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 18, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post					
J9P3459	0420	February 19, 2024	1538	WO8-12 48x48 16.00 NO CENTER LINE	17.00	17.00	Left & Right	2.00	16.00			32.00					
				WO8-11 48x48 16.00 UNEVEN LANES	17.82	17.82	Left & Right	2.00	16.00			32.00					
				WO8-11 48x48 16.00 UNEVEN LANES	18.84	18.84	Left & Right	2.00	16.00			32.00					
				WO8-12 48x48 16.00 NO CENTER LINE	19.00	19.00	Left & Right	2.00	16.00			32.00					
				WO8-11 48x48 16.00 UNEVEN LANES	19.84	19.84	Left & Right	2.00	16.00			32.00					
				WO8-11 48x48 16.00 UNEVEN LANES	20.84	20.84	Left & Right	2.00	16.00			32.00					
				WO8-12 48x48 16.00 NO CENTER LINE	21.00	21.00	Left & Right	2.00	16.00			32.00					
				WO8-11 48x48 16.00 UNEVEN LANES	21.84	21.84	Left & Right	2.00	16.00			32.00					
				WO8-11 48x48 16.00 UNEVEN LANES	22.84	22.84	Left & Right	2.00	16.00			32.00					
				WO8-12 48x48 16.00 NO CENTER LINE	23.00	23.00	Left & Right	2.00	16.00			32.00					
				WO8-11 48x48 16.00 UNEVEN LANES	23.84	23.84	Left & Right	2.00	16.00			32.00					
				WO8-11 48x48 16.00 UNEVEN LANES	24.85	24.85	Left & Right	2.00	16.00			32.00					
				WO8-12 48x48 16.00 NO CENTER LINE	25.00	25.00	Left & Right	2.00	16.00			32.00					
				WO8-11 48x48 16.00 UNEVEN LANES	25.84	25.84	Left & Right	2.00	16.00			32.00					
				WO8-11 48x48 16.00 UNEVEN LANES	26.84	26.84	Left & Right	2.00	16.00			32.00					
				WO8-12 48x48 16.00 NO CENTER LINE	27.00	27.00	Left & Right	2.00	16.00			32.00					
				WO8-11 48x48 16.00 UNEVEN LANES	27.85	27.85	Left & Right	2.00	16.00			32.00					
				WO8-11 48x48 16.00 UNEVEN LANES	28.80	28.80	Left & Right	2.00	16.00			32.00					
				WO8-12 48x48 16.00 NO CENTER LINE	29.00	29.00	Left & Right	2.00	16.00			32.00					
				WO8-11 48x48 16.00 UNEVEN LANES	29.80	29.80	Left & Right	2.00	16.00			32.00					
				WO8-11 48x48 16.00 UNEVEN LANES	30.80	30.80	Left & Right	2.00	16.00			32.00					
				WO8-12 48x48 16.00 NO CENTER LINE	31.00	31.00	Left & Right	2.00	16.00			32.00					
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE	31.050	31.050	Right	1.00	12.00			12.00					
				April 29, 2024			148	WO8-15p 30x24 5.00 MOTORCYCLE (PLAQUE)	15.281	15.281	Lt.	1.00	5.00			5.00	
								WO8-15 48x48 16.00 GROOVED PAVEMENT	15.281	15.281	Lt.	1.00	16.00			16.00	
								WO8-15p 30x24 5.00 MOTORCYCLE (PLAQUE)	15.244	15.244	Rt.	1.00	5.00			5.00	
								WO8-15 48x48 16.00 GROOVED PAVEMENT	15.244	15.244	Rt.	1.00	16.00			16.00	
								WO8-1 48x48 16.00 BUMP	15.231	15.231	Rt.	1.00	16.00			16.00	
								WO8-1 48x48 16.00 BUMP	26.509	26.509	Lt.	1.00	16.00			16.00	
								WO8-15 48x48 16.00 GROOVED PAVEMENT	26.492	26.492	Lt.	1.00	16.00			16.00	
								WO8-1 48x48 16.00 BUMP	26.377	26.377	Rt.	1.00	16.00			16.00	
								WO8-15p 30x24 5.00 MOTORCYCLE (PLAQUE)	26.373	26.373	Rt.	1.00	5.00			5.00	
								WO8-15 48x48 16.00 GROOVED PAVEMENT	26.373	26.373	Rt.	1.00	16.00			16.00	
	WO8-1 48x48 16.00 BUMP	15.298	15.298					Lt.	1.00	16.00			16.00				
	WO8-15p 30x24 5.00 MOTORCYCLE (PLAQUE)	26.492	26.492					Lt.	1.00	5.00			5.00				
	0420 - Total												1686.25				
	J9P3644	0750	April 11, 2024					516	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	254.089	254.089	NB 67 to EB 32, SB 67 to EB 32	2.00	16.00			32.00
				WO3-4 8x48 16.00 BE PREPARED TO STOP	254.496	254.496	Project Staging area		10.00	16.00			160.00				
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES	254.089	254.089	EB 32		1.00	10.00	4 miles		10.00				
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	0.101	0.101	Hwy O		1.00	16.00			16.00				
				GO20-2 48x24 8.00 END ROAD WORK	254.089	254.089	WB 32		1.00	8.00			8.00				
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	254.496	254.496	Project Staging area		4.00	16.00			64.00				
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD	254.496	254.496	Project Staging area		4.00	16.00			64.00				
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS	254.496	254.496	Project Staging area		8.00	16.00			128.00				
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES	257.725	257.725	WB 32		1.00	10.00	4 miles		10.00				
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	257.725	257.725	Hwy 32 East bound		1.00	16.00			16.00				
				GO20-2 48x24 8.00 END ROAD WORK	257.725	257.725	EB 32		1.00	8.00			8.00				
0750 - Total												516					
J9P3650				1240	May 16, 2023	76	GO20-2 48x24 8.00 END ROAD WORK		257.725	257.725	Left	1.00	8.00			8.00	
							CONST-7 48x24 8.00 RATE OUR WORK ZONE		257.725	257.725	Right	1.00	8.00			8.00	
	GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES	257.819	257.819				Right	1.00	10.00			10.00					
	CONST-8 48x36 12.00 WORK	257.913	257.913				Right	1.00	12.00			12.00					



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 18, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9P3650	1240	May 16, 2023	76	ZONE NO PHONE ZONE								
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES	944+55		Left	1.00	10.00			10.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE	939+55		Left	1.00	12.00			12.00
				GO20-2 48x24 8.00 END ROAD WORK	949+55		Left	1.00	8.00			8.00
				CONST-7 48x24 8.00 RATE OUR WORK ZONE	949+55		Right	1.00	8.00			8.00
		August 28, 2023	316	R10-6 24x36 6.00 STOP HERE ON RED (45 DEGREE ARROW	17+25		Ramp 3 Rt	1.00	6.00			6.00
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)	920+84		RT	1.00	6.00			6.00
				R10-6 24x36 6.00 STOP HERE ON RED (45 DEGREE ARROW	925+50		Rt	1.00	6.00			6.00
				R10-6 24x36 6.00 STOP HERE ON RED (45 DEGREE ARROW	935+85		Lt	1.00	6.00			6.00
				R10-6 24x36 6.00 STOP HERE ON RED (45 DEGREE ARROW	12+54		Ramp 2 Rt	1.00	6.00			6.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	953+35		LT	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	949+85		Lt	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	946+35		RT	1.00	16.00			16.00
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD	942+85		LT	1.00	16.00			16.00
				WO3-3 48x48 16.00 SIGNAL AHEAD (SYMBOL)	939+35		Lt	1.00	16.00			16.00
				WO1-4R 48x48 16.00 REVERSE CURVE (SYMBOL RIGHT ARROW)	927+50		Lt	1.00	16.00			16.00
				WO3-3 48x48 16.00 SIGNAL AHEAD (SYMBOL)	922+00		Rt	1.00	16.00			16.00
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD	918+50		Rt	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	915+50		RT	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	913+00		RT	1.00	16.00			16.00
				WO3-3 48x48 16.00 SIGNAL AHEAD (SYMBOL)	9+04		Ramp 2 Right	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	6+75		Ramp 3 Right	1.00	16.00			16.00
				WO3-4 8x48 16.00 BE PREPARED TO STOP	5+50		Ramp 2 Rt	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	2+00		Ramp 2 Right	1.00	16.00			16.00
				WO3-3 48x48 16.00 SIGNAL AHEAD (SYMBOL)	13+75		Ramp 3 Right	1.00	16.00			16.00
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)	940+10		Lt	1.00	6.00			6.00
				R2-1 36x48 12.00 SPEED LIMIT XX	940+10		Lt	1.00	12.00			12.00
				R2-1 36x48 12.00 SPEED LIMIT XX	920+84		Rt	1.00	12.00			12.00
				WO3-4 8x48 16.00 BE PREPARED TO STOP	10+25		Ramp 3 Rt	1.00	16.00			16.00
		February 14, 2024	907	WO3-4 8x48 16.00 BE PREPARED TO STOP		257.725		1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		257.725		1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		257.727		1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		258.023		1.00	16.00			16.00
				WO3-4 8x48 16.00 BE PREPARED TO STOP		258.025		1.00	16.00			16.00
				GO20-4a 18x12 1.5 PILOT CAR IN USE WAIT & FOLLOW		259.035		1.00	1.50			1.50
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		259.035		1.00	16.00			16.00
				WO3-4 8x48 16.00 BE PREPARED TO STOP		259.325		1.00	16.00			16.00
				WO3-4 8x48 16.00 BE PREPARED TO STOP		259.456		1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		259.035		1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		260.025		1.00	16.00			16.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		260.025		1.00	16.00			16.00
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		260.025		1.00	8.75			8.75
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		261.452		1.00	16.00			16.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		261.452		1.00	16.00			16.00
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		261.52		1.00	8.75			8.75
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		261.723		1.00	16.00			16.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		261.723		1.00	16.00			16.00
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		261.723		1.00	8.75			8.75
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		262.025		1.00	16.00			16.00
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		262.025		1.00	8.75			8.75



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 18, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9P3650	1240	February 14, 2024	907	WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		262.030		1.00	16.00			16.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		263.025		1.00	16.00			16.00
				G020-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		263.035		1.00	8.75			8.75
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		263.225		1.00	16.00			16.00
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		264.032		1.00	16.00			16.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		264.032		1.00	16.00			16.00
				G020-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		264.032		1.00	8.75			8.75
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		265.14		1.00	16.00			16.00
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		265.214		1.00	16.00			16.00
				G020-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		265.214		1.00	8.75			8.75
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		277.001		1.00	16.00			16.00
				R2-1 36x48 12.00 SPEED LIMIT XX	913+00			1.00	12.00	35		12.00
				R2-1 36x48 12.00 SPEED LIMIT XX	936+00			1.00	12.00	35		12.00
				R2-1 36x48 12.00 SPEED LIMIT XX	937+00			1.00	12.00	35		12.00
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)	960+00			1.00	6.00	35		6.00
				R2-1 36x48 12.00 SPEED LIMIT XX	912+00			1.00	12.00	45		12.00
				R2-1 36x48 12.00 SPEED LIMIT XX	914+00			1.00	12.00	45		12.00
				R2-1 36x48 12.00 SPEED LIMIT XX	920+00			1.00	12.00	45		12.00
				R2-1 36x48 12.00 SPEED LIMIT XX	921+00			1.00	12.00	45		12.00
				R2-1 36x48 12.00 SPEED LIMIT XX	945+20			1.00	12.00	45		12.00
				R2-1 36x48 12.00 SPEED LIMIT XX	950+00			1.00	12.00	45		12.00
				R2-1 36x48 12.00 SPEED LIMIT XX	960+00			1.00	12.00	45		12.00
				R2-1 36x48 12.00 SPEED LIMIT XX	913+00			1.00	12.00			12.00
				R2-1 36x48 12.00 SPEED LIMIT XX	914+00			1.00	12.00			12.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	910+00			1.00	16.00			16.00
				WO5-1 48x48 16.00 ROAD/BRIDGE/RAMP NARROWS	915+00			1.00	16.00			16.00
				WO21-5 48x48 16.00 SHOULDER WORK AHEAD	915+15			1.00	16.00			16.00
				WO3-3 48x48 16.00 SIGNAL AHEAD (SYMBOL)	919+00			1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	919+00			1.00	16.00			16.00
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD	920+25			1.00	16.00			16.00
				WO3-4 8x48 16.00 BE PREPARED TO STOP	920+50			1.00	16.00			16.00
				WO3-3 48x48 16.00 SIGNAL AHEAD (SYMBOL)	925+55			1.00	16.00			16.00
				WO3-3 48x48 16.00 SIGNAL AHEAD (SYMBOL)	934+53			1.00	16.00			16.00
				WO5-1 48x48 16.00 ROAD/BRIDGE/RAMP NARROWS	934+53	RT		1.00	16.00			16.00
				WO5-1 48x48 16.00 ROAD/BRIDGE/RAMP NARROWS	934+53			1.00	16.00			16.00
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD	936+25			1.00	16.00			16.00
				WO1-3R 48x48 16.00 REVERSE TURN (SYMBOL RIGHT ARROW)	936+50			1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	940+00			1.00	16.00			16.00
				WO3-3 48x48 16.00 SIGNAL AHEAD (SYMBOL)	940+50			1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	950+00			1.00	16.00			16.00
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)	912+00			1.00	6.00			6.00
				R10-6 24x36 6.00 STOP HERE ON RED (45 DEGREE ARROW)	919+00			1.00	6.00			6.00
				R10-6 24x36 6.00 STOP HERE ON RED (45 DEGREE ARROW)	925+55			1.00	6.00			6.00
				R10-6 24x36 6.00 STOP HERE ON RED (45 DEGREE ARROW)	934+53			1.00	6.00			6.00
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)	936+00			1.00	6.00			6.00
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)	937+00			1.00	6.00			6.00
				R10-6 24x36 6.00 STOP HERE ON RED (45 DEGREE ARROW)	940+50			1.00	6.00			6.00
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)	945+00			1.00	6.00			6.00
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)	950+00			1.00	6.00			6.00
	1240 - Total											1298.75



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 18, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post				
J9S3431	1770	February 18, 2024	1642	G020-1 60x24 10.00 ROAD WORK NEXT XX MILES		0.18	Right	1.00	10.00			10.00				
				W08-11 48x48 16.00 UNEVEN LANES		9.0	Left & Right	2.00	16.00				32.00			
				W08-11 48x48 16.00 UNEVEN LANES		1.8	Left & Right	2.00	16.00				32.00			
				W08-11 48x48 16.00 UNEVEN LANES		10.00	Left & Right	2.00	16.00				32.00			
				W08-12 48x48 16.00 NO CENTER LINE		10.2	Left & Right	2.00	16.00				32.00			
				W08-11 48x48 16.00 UNEVEN LANES		11.00	Left & Right	2.00	16.00				32.00			
				W08-11 48x48 16.00 UNEVEN LANES		12.00	Left & Right	2.00	16.00				32.00			
				W08-12 48x48 16.00 NO CENTER LINE		12.20	Left & Right	2.00	16.00				32.00			
				W08-11 48x48 16.00 UNEVEN LANES		13.00	Left & Right	2.00	16.00				32.00			
				W08-11 48x48 16.00 UNEVEN LANES		14.00	Left & Right	2.00	16.00				32.00			
				W08-12 48x48 16.00 NO CENTER LINE		14.20	Left & Right	2.00	16.00				32.00			
				W08-11 48x48 16.00 UNEVEN LANES		15.00	Left & Right	2.00	16.00				32.00			
				W08-11 48x48 16.00 UNEVEN LANES		16.00	Left & Right	2.00	16.00				32.00			
				W08-12 48x48 16.00 NO CENTER LINE		16.00	Left & Right	2.00	16.00				32.00			
				W08-11 48x48 16.00 UNEVEN LANES		17.00	Left & Right	2.00	16.00				32.00			
				W08-12 48x48 16.00 NO CENTER LINE		18.00	Left & Right	2.00	16.00				32.00			
				W08-11 48x48 16.00 UNEVEN LANES		19.00	Left & Right	2.00	16.00				32.00			
				W08-12 48x48 16.00 NO CENTER LINE		2.00	Left & Right	2.00	16.00				32.00			
				W08-12 48x48 16.00 NO CENTER LINE		20.00	Left & Right	2.00	16.00				32.00			
				W08-11 48x48 16.00 UNEVEN LANES		21.00	Left & Right	2.00	16.00				32.00			
				W08-12 48x48 16.00 NO CENTER LINE		22.00	Left & Right	2.00	16.00				32.00			
				W08-11 48x48 16.00 UNEVEN LANES		22.25	Left & Right	2.00	16.00				32.00			
				G020-1 60x24 10.00 ROAD WORK NEXT XX MILES		23.6756	Left	1.00	10.00				10.00			
				G020-2 48x24 8.00 END ROAD WORK		23.676	Right	1.00	8.00				8.00			
				W08-11 48x48 16.00 UNEVEN LANES		3.8	Left & Right	2.00	16.00				32.00			
				W08-12 48x48 16.00 NO CENTER LINE		4.00	Left & Right	2.00	16.00				32.00			
				W08-11 48x48 16.00 UNEVEN LANES		4.8	Left & Right	2.00	16.00				32.00			
				W08-11 48x48 16.00 UNEVEN LANES		5.9	Left & Right	2.00	16.00				32.00			
				W08-12 48x48 16.00 NO CENTER LINE		6.10	Left & Right	2.00	16.00				32.00			
				W08-11 48x48 16.00 UNEVEN LANES		6.5	Left & Right	2.00	16.00				32.00			
				W08-11 48x48 16.00 UNEVEN LANES		7.4	Left & Right	2.00	16.00				32.00			
				G020-4 36x18 4.50 PILOT CAR FOLLOW ME		7.9	Various, stored at project staging area	1.00	4.50				4.50			
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		7.9	Various, stored at project staging area	12.00	16.00				192.00			
				W020-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		7.9	Various, stored at project staging area	12.00	16.00				192.00			
				G020-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		7.9	Various, stored at project staging area	3.00	8.75				26.25			
				G020-4a 18x12 1.5 PILOT CAR IN USE WAIT & FOLLOW		7.9	Various, stored at project staging area	5.00	1.50				7.50			
				W020-4 48x48 16.00 ONE LANE ROAD AHEAD		7.9	Various, stored at project staging area	6.00	16.00				96.00			
				W03-4 8x48 16.00 BE PREPARED TO STOP		7.9	Various, stored at project staging area	8.00	16.00				128.00			
				W08-12 48x48 16.00 NO CENTER LINE		8.10	Left & Right	2.00	16.00				32.00			
				W08-11 48x48 16.00 UNEVEN LANES		8.2	Left & Right	2.00	16.00				32.00			
				G020-2 48x24 8.00 END ROAD WORK		0.18	Left	1.00	8.00				8.00			
				1770 - Total												1642.25
				J9S3478	1970	August 29, 2024	1454	W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		11.41	Left	1.00	16.00			16.00
								W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		11.67	Right	1.00	16.00			16.00
								W08-11 48x48 16.00 UNEVEN LANES		12.000	Left & Right	2.00	16.00			32.00
								W08-12 48x48 16.00 NO CENTER LINE		12.454	Right	1.00	16.00			16.00
								G020-1 60x24 10.00 ROAD WORK NEXT XX MILES		12.696	Left	1.00	10.00	12		10.00
								CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		12.696	Left	1.00	12.00			12.00
G020-2 48x24 8.00 END ROAD WORK		12.696	Right					1.00	8.00			8.00				
W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		12.70	Left	1.00	16.00			16.00								



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 18, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9S3478	1970	August 29, 2024	1454	WO8-11 48x48 16.00 UNEVEN LANES		2.00	Left & Right	2.00	16.00			32.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		2.37	Right	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		2.41	Left	1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		2.600	Right	1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		3.00	Left & Right	2.00	16.00			32.00
				WO8-12 48x48 16.00 NO CENTER LINE		3.434	Left	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		3.46	Left & Right	2.00	16.00			32.00
				WO8-11 48x48 16.00 UNEVEN LANES		4.000	Left & Right	2.00	16.00			32.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		4.24	Right	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		4.49	Left	1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		4.500	Right	1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		5.00	Left & Right	2.00	16.00			32.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		5.10	Right	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		5.37	Left	1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		5.425	Left	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		5.67	Right	1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		6.00	Left & Right	2.00	16.00			32.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		6.26	Right	1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		6.500	Right	1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		7.00	Left & Right	2.00	16.00			32.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		7.18	Left	1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		7.423	Left	1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		8.00	Left & Right	2.00	16.00			32.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		8.10	Left & Right	2.00	16.00			32.00
				WO8-12 48x48 16.00 NO CENTER LINE		8.585	Right	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		8.66	Right	1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		9.00	Left & Right	2.00	16.00			32.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		9.08	Right	1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		9.265	Left	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		9.45	Left	1.00	16.00			16.00
				WO5-5 48x48 16.00 NARROW LANES		0.00	Various, stored at project staging area	1.00	16.00			16.00
				GO20-2 48x24 8.00 END ROAD WORK		0.00	Left	1.00	8.00			8.00
				WO3-4 8x48 16.00 BE PREPARED TO STOP		0.00	Various, stored at project staging area	6.00	16.00			96.00
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		0.000	Right	1.00	10.00	12		10.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		0.000	Right	1.00	12.00			12.00
				GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		0.000	Various, stored at project staging area	1.00	4.50			4.50
				GO20-4a 18x12 1.5 PILOT CAR IN USE WAIT & FOLLOW		0.000	Various, stored at project staging area	12.00	1.50			18.00
				WO8-11 48x48 16.00 UNEVEN LANES		0.000	Left & Right	2.00	16.00			32.00
				WO21-5 48x48 16.00 SHOULDER WORK AHEAD		0.000	Various, stored at project staging area	2.00	16.00			32.00
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		0.000	Various, stored at project staging area	5.00	8.75			43.75
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		0.000	Project Staging area	6.00	16.00			96.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		0.000	Various, stored at project staging area	6.00	16.00			96.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.010	Right	1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		0.500	Right	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.83	Left	1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		1.000	Left & Right	2.00	16.00			32.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.23	Right	1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		1.525	Left	1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		10.00	Left & Right	2.00	16.00			32.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		10.12	Right	1.00	16.00			16.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on September 18, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9S3478	1970	August 29, 2024	1454	WO8-12 LINE		10.389	Right	1.00	16.00			16.00
				WO8-11 LANES		11.00	Left & Right	2.00	16.00			32.00
				WO8-12 LINE		11.345	Left	1.00	16.00			16.00
1970 - Total												1454.25



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230120-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9P3392	0030	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	27	Aug 2, 2024	lewisj4	(\$1,418.30)	AC adjustment worksheet on file in e-projects for this job.		
					28	Aug 19, 2024	REEDV1	(\$20.37)		This adjustment is for 18.19 Tons of mix laid with a virgin AC of 3.2%. The original factor was 586.25 and the current factor is 551.25 for a difference of -35. reedv1 Est. 0028	
			ACAD - Total								(\$1,438.67)
			Other Item Adjustment - Total							(\$1,438.67)	
			Price FUEL				27	Aug 2, 2024	SYSTEM	(\$7,426.96)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
							28	Aug 19, 2024	SYSTEM	(\$41.91)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total							(\$7,468.87)	
			Price FUEL - Total							(\$7,468.87)	
			0030 - Total							(\$8,907.54)	
			J9P3392	0040	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	ACAD	27	Aug 2, 2024	lewisj4	(\$4,508.81)
ACAD - Total								(\$4,508.81)			
Other Item Adjustment - Total							(\$4,508.81)				
Price FUEL							27	Aug 2, 2024	SYSTEM	(\$20,419.95)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
							- Total				
Price FUEL - Total							(\$20,419.95)				
0040 - Total							(\$24,928.76)				
J9P3392	0070	MISC. DRAINAGE FITTINGS	Material		18	Mar 18, 2024	SYSTEM	(\$9,800.00)			
					19	Apr 1, 2024	SYSTEM	(\$14,000.00)			
			- Total							(\$23,800.00)	
			Material - Total							(\$23,800.00)	
			MaterialCredit				19	Apr 1, 2024	SYSTEM	\$9,800.00	
							20	Apr 16, 2024	SYSTEM	\$14,000.00	
			- Total							\$23,800.00	
			MaterialCredit - Total							\$23,800.00	
0070 - Total							\$0.00				
J9P3392	0130	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		29	Sep 3, 2024	SYSTEM	(\$10,630.60)			
					- Total						
			Material - Total							(\$10,630.60)	
			MaterialCredit				30	Sep 16, 2024	SYSTEM	\$10,630.60	
							- Total				
			MaterialCredit - Total							\$10,630.60	
			Other Item Adjustment			REFL	30	Sep 16, 2024	REEDV1	(\$2,126.12)	This adjustment holds 20% of pay for this item pending the results of the retro-reflectivity testing results. reedv1 Estimate 0030.
							REFL - Total				
Other Item Adjustment - Total							(\$2,126.12)				
0130 - Total							(\$2,126.12)				
J9P3392	0140	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		29	Sep 3, 2024	SYSTEM	(\$13,226.50)			
					- Total						
			Material - Total							(\$13,226.50)	
			MaterialCredit				30	Sep 16, 2024	SYSTEM	\$13,226.50	
							- Total				
			MaterialCredit - Total							\$13,226.50	
Other Item Adjustment			REFL	30	Sep 16, 2024	REEDV1	(\$2,645.00)	This adjustment holds 20% of pay for this item pending the results of the retro-reflectivity testing results. reedv1 Estimate 0030.			
				REFL - Total							(\$2,645.00)
Other Item Adjustment - Total							(\$2,645.00)				



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230120-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9P3392	0140	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL - Total					(\$2,645.00)		
				Other Item Adjustment - Total							(\$2,645.00)
	0140 - Total								(\$2,645.00)		
	0150	24 IN. YELLOW WATERBORNE PAVEMENT MARKIN	Material		29	Sep 3, 2024	SYSTEM		(\$670.00)		
				- Total							(\$670.00)
			Material - Total							(\$670.00)	
			MaterialCredit		30	Sep 16, 2024	SYSTEM		\$670.00		
				- Total							\$670.00
	MaterialCredit - Total							\$670.00			
	0150 - Total								\$0.00		
0190	BITUMINOUS SHOULDER RUMBLE STRIP	Overrun	Overrun	28	Aug 19, 2024	SYSTEM		(\$901.00)			
			Overrun - Total							(\$901.00)	
		Overrun - Total							(\$901.00)		
0190 - Total								(\$901.00)			
J9P3392 - Total								(\$39,508.42)			
J9P3459	0360	MISC. AGGREGATE FOR BASE	Material		22	May 16, 2024	SYSTEM	\$109,784.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					22	May 16, 2024	SYSTEM	(\$109,784.22)			
				- Total							\$0.00
	Material - Total							\$0.00			
	Other Item Adjustment	OTHR	22	May 16, 2024	REEDV1		(\$1,034.97)	This adjustment is for Moisture in the aggregate edge treatment above 2% as directed in JSP L, 4.0 to Sec. 310.5.3 measurement by weight. this adjustment includes all Permanent Aggregate Edge Treatment placed between May 1st and May 15th, specifically May 9, 4.0% -2% of \$27,004.67 = -540.09 May 10, 3.10% - 2% of \$10,317.89 = -113.50 May 11, 3.3% - 2% of \$19,624.46 = -255.12 May 15, 2.4% - 2% of \$31,565.43 = -126.26 Total = -1034.97 reedv1 20240515			
			OTHR - Total							(\$1,034.97)	
			Other Item Adjustment - Total							(\$1,034.97)	
	0360 - Total								(\$1,034.97)		
	0370	GRAVEL (A) OR CRUSHED STONE (B)	Material		22	May 16, 2024	SYSTEM		\$1,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user reedv1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					22	May 16, 2024	SYSTEM		(\$1,260.00)		
- Total							\$0.00				
Material - Total							\$0.00				
0370 - Total								\$0.00			
0380	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	Material		21	May 2, 2024	SYSTEM		\$17,434.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				21	May 2, 2024	SYSTEM		(\$17,434.90)			
			- Total							\$0.00	
		Material - Total							\$0.00		
		Other Item Adjustment	ACAD	21	May 2, 2024	REEDV1		\$7,299.63	This adjustment is for the virgin AC in the asphalt on Line 0380, o Project J9P3459, Highway 51 Bollinger/Perry County. the original index was 586.25 and the current index is 598.75 with a difference of the 12.5 The virgin AC is 3.2% with an adjustment on 18249.07 tons of BP-2 on Estimate 0005 on 05/02/2024 reedv1		
				22	May 16, 2024	REEDV1		(\$924.99)		This adjustment is for the virgin AC laid. The original factor was 586.25 and the current factor is 580, with a difference of -6.25. The virgin AC for 4624.94 mix SL24-2 was 3.2%. reedv1 20240515	
24	Jun 17, 2024			REEDV1		(\$3.61)	This adjustment if for asphalt cement for mix placed during this estimate period. The original factor was 586.25 and the current factor is 580 for a				



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230120-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9P3459	0380	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	Other Item Adjustment	ACAD					difference of -6.25. There was 18.05 Tons of mix placed with a virgin AC of 3.2% during estimate period 0024, 20240615			
				ACAD - Total							\$6,371.03	
			Other Item Adjustment - Total							\$6,371.03		
			Price FUEL		21	May 2, 2024	SYSTEM		(\$28,718.19)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					22	May 16, 2024	SYSTEM		(\$9,123.62)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					24	Jun 17, 2024	SYSTEM		(\$49.80)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total							(\$37,891.61)		
			Price FUEL - Total								(\$37,891.61)	
			0380 - Total								(\$31,520.58)	
			0480	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	28	Aug 19, 2024	SYSTEM		(\$8,948.52)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '4.20000 - 4.20000', is applied (if non-zero).
		29				Sep 3, 2024	SYSTEM		\$8,948.52			
	Overrun - Total								\$0.00			
	Overrun - Total								\$0.00			
	0480 - Total								\$0.00			
	0530	MGS GUARDRAIL	Construction Stockpile		15	Dec 15, 2023	SYSTEM		(\$1,071.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total								(\$1,071.00)
			Construction Stockpile - Total							(\$1,071.00)		
			Construction Stockpile STMI		1	May 16, 2023	SYSTEM		\$1,071.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total								\$1,071.00
	Construction Stockpile STMI - Total								\$1,071.00			
0530 - Total								\$0.00				
0540	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		15	Dec 15, 2023	SYSTEM		(\$8,800.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total								(\$8,800.00)	
		Construction Stockpile - Total							(\$8,800.00)			
		Construction Stockpile STMI		1	May 16, 2023	SYSTEM		\$8,800.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total								\$8,800.00	
Construction Stockpile STMI - Total								\$8,800.00				
0540 - Total								\$0.00				
0550	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		15	Dec 15, 2023	SYSTEM		(\$9,375.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total								(\$9,375.00)	
		Construction Stockpile - Total							(\$9,375.00)			
		Construction Stockpile STMI		4	Jun 29, 2023	SYSTEM		\$9,375.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total								\$9,375.00	
Construction Stockpile STMI - Total								\$9,375.00				
0550 - Total								\$0.00				
J9P3459 - Total								(\$32,555.55)				
J9P3644	0610	BIT. PAVEMENT MIXTURE PG70-22 (BP-1)	Material		27	Aug 2, 2024	SYSTEM		(\$467,044.60)			
					28	Aug 19, 2024	SYSTEM		\$1,162,330.60		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					28	Aug 19, 2024	SYSTEM		(\$1,162,330.60)			
					29	Sep 3, 2024	SYSTEM		\$1,162,330.60		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					29	Sep 3, 2024	SYSTEM		(\$1,162,330.60)			



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230120-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J9P3644	0610	BIT. PAVEMENT MIXTURE PG70-22 (BP-1)	Material		30	Sep 16, 2024	SYSTEM	\$1,162,330.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					30	Sep 16, 2024	SYSTEM	(\$1,162,330.60)					
			- Total							(\$467,044.60)			
			Material - Total							(\$467,044.60)			
			MaterialCredit		28	Aug 19, 2024	SYSTEM	\$467,044.60					
					- Total							\$467,044.60	
			MaterialCredit - Total							\$467,044.60			
			Other Item Adjustment	ACAD	27	Aug 2, 2024	lewisj4	(\$3,030.69)	AC adjustment worksheet on file in e-projects for this job.				
					28	Aug 19, 2024	REEDV1	(\$12,238.66)	This adjustment is for 8132 Tons of mix laid with a virgin AC of 4.3%. The original factor was 586.25 and the current factor is 551.25 for a difference of -35. reedv1 Est. 0028				
					ACAD - Total							(\$15,269.35)	
			Other Item Adjustment - Total							(\$15,269.35)			
			Overrun	Overrun	28	Aug 19, 2024	SYSTEM	(\$56,748.77)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					Overrun - Total							(\$56,748.77)	
			Overrun - Total							(\$56,748.77)			
			Price FUEL		27	Aug 2, 2024	SYSTEM	(\$12,586.05)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					28	Aug 19, 2024	SYSTEM	(\$18,736.78)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					- Total							(\$31,322.83)	
			Price FUEL - Total							(\$31,322.83)			
			0610 - Total							(\$103,340.95)			
			0620	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Material		27	Aug 2, 2024	SYSTEM	(\$228,403.20)			
							- Total						
					Material - Total							(\$228,403.20)	
					MaterialCredit		28	Aug 19, 2024	SYSTEM	\$228,403.20			
							- Total						
					MaterialCredit - Total							\$228,403.20	
					Other Item Adjustment	ACAD	27	Aug 2, 2024	lewisj4	(\$1,406.70)	AC adjustment worksheet on file in e-projects for this job.		
							ACAD - Total						
					Other Item Adjustment - Total							(\$1,406.70)	
Price FUEL		27			Aug 2, 2024	SYSTEM	(\$5,481.87)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
		- Total							(\$5,481.87)				
Price FUEL - Total							(\$5,481.87)						
0620 - Total							(\$6,888.57)						
0670	CONCRETE PAVEMENT (9 IN. NON-REINFORCED,	Material		21	May 2, 2024	SYSTEM	\$7,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user reedv1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				21	May 2, 2024	SYSTEM	(\$7,080.00)						
		- Total							\$0.00				
		Material - Total							\$0.00				
0670 - Total							\$0.00						
0690	FURN & PLACE CONC MATL FOR FULL DEPTH	Overrun	Overrun	21	May 2, 2024	SYSTEM	(\$63,700.00)						
				24	Jun 17, 2024	SYSTEM	\$63,700.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',325.00000 - 325.00000, 'is applied (if non-zero).					



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230120-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3644	0690	FURN & PLACE CONC MATL FOR FULL DEPTH	Overrun	Overrun - Total				\$0.00	
			Overrun - Total				\$0.00		
	0690 - Total				\$0.00				
	0710	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	Overrun	Overrun	21	May 2, 2024	SYSTEM	(\$5,688.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,12.00000 - 12.00000', is applied (if non-zero).
24					Jun 17, 2024	SYSTEM	\$5,688.00		
Overrun - Total				\$0.00					
Overrun - Total				\$0.00					
0710 - Total				\$0.00					
0720	DOWEL BAR (DRILLING, FURNISHING AND INST	Overrun	Overrun	21	May 2, 2024	SYSTEM	(\$2,715.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,15.00000 - 15.00000', is applied (if non-zero).	
				24	Jun 17, 2024	SYSTEM	\$2,715.00		
	Overrun - Total				\$0.00				
	Overrun - Total				\$0.00				
0720 - Total				\$0.00					
0730	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material		21	May 2, 2024	SYSTEM	\$330.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user reedv1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				21	May 2, 2024	SYSTEM	(\$330.00)		
	- Total				\$0.00				
	Material - Total				\$0.00				
0730 - Total				\$0.00					
0740	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	Material		21	May 2, 2024	SYSTEM	\$690.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user reedv1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				21	May 2, 2024	SYSTEM	(\$690.00)		
	- Total				\$0.00				
	Material - Total				\$0.00				
0740 - Total				\$0.00					
0850	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		29	Sep 3, 2024	SYSTEM	(\$9,098.00)		
				- Total					(\$9,098.00)
	Material - Total				(\$9,098.00)				
	MaterialCredit		30	Sep 16, 2024	SYSTEM	\$9,098.00			
			- Total					\$9,098.00	
	MaterialCredit - Total				\$9,098.00				
	Other Item Adjustment	REFL	30	Sep 16, 2024	REEDV1	(\$1,819.00)	This adjustment holds 20% of pay for this item pending the results of the retro-reflectivity testing results. reedv1 Estimate 0030.		
REFL - Total						(\$1,819.00)			
Other Item Adjustment - Total				(\$1,819.00)					
0850 - Total				(\$1,819.00)					
0860	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		29	Sep 3, 2024	SYSTEM	(\$12,318.25)		
				- Total					(\$12,318.25)
	Material - Total				(\$12,318.25)				
	MaterialCredit		30	Sep 16, 2024	SYSTEM	\$12,318.25			
			- Total					\$12,318.25	
	MaterialCredit - Total				\$12,318.25				
Other Item Adjustment	REFL	30	Sep 16, 2024	REEDV1	(\$2,473.00)	This adjustment holds 20% of pay for this item pending the results of the retro-reflectivity testing results. reedv1 Estimate 0030.			
					REFL - Total				(\$2,473.00)



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230120-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9P3644	0860	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Other Item Adjustment - Total						(\$2,473.00)		
	0860 - Total								(\$2,473.00)		
	0870	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		29	Sep 3, 2024	SYSTEM		(\$1,217.00)		
			- Total							(\$1,217.00)	
			Material - Total							(\$1,217.00)	
			MaterialCredit		30	Sep 16, 2024	SYSTEM		\$1,217.00		
			- Total							\$1,217.00	
	MaterialCredit - Total							\$1,217.00			
	0870 - Total								\$0.00		
	0880	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		29	Sep 3, 2024	SYSTEM		(\$821.00)		
			- Total							(\$821.00)	
			Material - Total							(\$821.00)	
			MaterialCredit		30	Sep 16, 2024	SYSTEM		\$821.00		
			- Total							\$821.00	
	MaterialCredit - Total							\$821.00			
	0880 - Total								\$0.00		
	0890	24 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		29	Sep 3, 2024	SYSTEM		(\$3,065.00)		
			- Total							(\$3,065.00)	
			Material - Total							(\$3,065.00)	
			MaterialCredit		30	Sep 16, 2024	SYSTEM		\$3,065.00		
			- Total							\$3,065.00	
	MaterialCredit - Total							\$3,065.00			
	0890 - Total								\$0.00		
	0900	24 IN. YELLOW WATERBORNE PAVEMENT MARKIN	Material		29	Sep 3, 2024	SYSTEM		(\$705.00)		
			- Total							(\$705.00)	
			Material - Total							(\$705.00)	
			MaterialCredit		30	Sep 16, 2024	SYSTEM		\$705.00		
			- Total							\$705.00	
MaterialCredit - Total							\$705.00				
0900 - Total								\$0.00			
0920	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	28	Aug 19, 2024	SYSTEM		(\$26,152.70)			
		Overrun - Total							(\$26,152.70)		
		Overrun - Total							(\$26,152.70)		
0920 - Total								(\$26,152.70)			
5003	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	28	Aug 19, 2024	REEDV1		(\$138.46)	This adjustment is for 92 Tons of mix laid with a virgin AC of 4.3%. The original factor was 586.25 and the current factor is 551.25 for a difference of -35. reedv1 Est. 0028		
		ACAD - Total								(\$138.46)	
		Other Item Adjustment - Total								(\$138.46)	
		Overrun	Overrun	28	Aug 19, 2024	SYSTEM		(\$8,021.76)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
		Overrun - Total							(\$8,021.76)		
		Overrun - Total							(\$8,021.76)		
		Price FUEL		28	Aug 19, 2024	SYSTEM		(\$211.98)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
- Total							(\$211.98)				



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230120-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9P3644	5003	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Price FUEL - Total						(\$211.98)	
			5003 - Total						(\$8,372.20)	
	5004	BIT. PAVEMENT MIXTURE PG70-22 (BP-1)	Other Item Adjustment	ACAD	28	Aug 19, 2024	REEDV1	(\$112.88)	This adjustment is for 75 Tons of mix laid with a virgin AC of 4.3%. The original factor was 586.25 and the current factor is 551.25 for a difference of -35. reedv1 Est. 0028	
								ACAD - Total		
			Other Item Adjustment - Total					(\$112.88)		
			Price FUEL	28	Aug 19, 2024	SYSTEM	(\$172.81)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
							- Total			
			Price FUEL - Total					(\$172.81)		
	5004 - Total					(\$285.69)				
	5005	BIT. PAVEMENT MIXTURE PG70-22 (BP-1)	Other Item Adjustment	ACAD	28	Aug 19, 2024	REEDV1	(\$60.20)	This adjustment is for 40 Tons of mix laid with a virgin AC of 4.3%. The original factor was 586.25 and the current factor is 551.25 for a difference of -35. reedv1 Est. 0028	
								ACAD - Total		
			Other Item Adjustment - Total					(\$60.20)		
			Price FUEL	28	Aug 19, 2024	SYSTEM	(\$92.16)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
							- Total			
			Price FUEL - Total					(\$92.16)		
	5005 - Total					(\$152.36)				
	J9P3644 - Total								(\$149,484.47)	
	J9P3650	1030	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		3	Jun 15, 2023	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						3	Jun 15, 2023	SYSTEM	(\$2,000.00)	
						4	Jun 29, 2023	SYSTEM	\$15,580.00	
					4	Jun 29, 2023	SYSTEM	(\$15,580.00)		
					10	Oct 2, 2023	SYSTEM	\$874.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					10	Oct 2, 2023	SYSTEM	(\$874.12)		
					11	Oct 13, 2023	SYSTEM	(\$874.12)		
					12	Nov 2, 2023	SYSTEM	(\$874.12)		
					13	Nov 16, 2023	SYSTEM	(\$874.12)		
- Total					(\$2,622.36)					
Material - Total					(\$2,622.36)					
MaterialCredit					12	Nov 2, 2023	SYSTEM	\$874.12		
					13	Nov 16, 2023	SYSTEM	\$874.12		
					14	Dec 4, 2023	SYSTEM	\$874.12		
				- Total					\$2,622.36	
MaterialCredit - Total					\$2,622.36					
Overrun	Overrun	10	Oct 2, 2023	SYSTEM	(\$54.00)					
		18	Mar 18, 2024	SYSTEM	\$54.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',10.00000 - 10.00000, 'is applied (if non-zero).				
		Overrun - Total					\$0.00			
Overrun - Total					\$0.00					



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230120-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3650	1030 - Total							\$0.00	
	1040	GRAVEL (A) OR CRUSHED STONE (B)	Overrun	Overrun	27	Aug 2, 2024	SYSTEM	(\$16,959.24)	
			Overrun - Total					(\$16,959.24)	
			Overrun - Total					(\$16,959.24)	
	1040 - Total							(\$16,959.24)	
	1050	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Material		26	Jul 16, 2024	SYSTEM	\$526,823.01	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					26	Jul 16, 2024	SYSTEM	(\$526,823.01)	
			- Total					\$0.00	
			Material - Total					\$0.00	
			Other Item Adjustment	ACAD	25	Jul 1, 2024	REEDV1	(\$6.31)	This adjustment is for asphalt placed during estimate period 0025. 31.57 tons of BP-1 24-5 was placed with a Virgin AC of 3.2%, with the original factor of 580 and the current factor being 586.25 with a difference of -6.25.
					26	Jul 16, 2024	REEDV1	(\$5,339.88)	This adjustment is for 12136.09 tons of BP-1 24-5 laid during estimate period 0026. The original factor was 586.25 and the current factor is 572.5 with a virgin AC of 3.2% reedv1 07/15/2024
					27	Aug 2, 2024	lewisj4	(\$683.32)	AC adjustment worksheet on file in e-projects for this job.
			ACAD - Total					(\$6,029.51)	
			Other Item Adjustment - Total					(\$6,029.51)	
			Price FUEL		25	Jul 1, 2024	SYSTEM	(\$87.10)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					26	Jul 16, 2024	SYSTEM	(\$27,962.52)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					27	Aug 2, 2024	SYSTEM	(\$3,578.21)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total					(\$31,627.83)	
			Price FUEL - Total					(\$31,627.83)	
	1050 - Total							(\$37,657.34)	
	1060	MISC.	Material		7	Aug 16, 2023	SYSTEM	\$438,169.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Aug 16, 2023	SYSTEM	(\$438,169.40)	
					8	Sep 5, 2023	SYSTEM	\$670,381.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Sep 5, 2023	SYSTEM	(\$670,381.60)	
			- Total					\$0.00	
			Material - Total					\$0.00	
			Overrun	Overrun	10	Oct 2, 2023	SYSTEM	(\$54,752.00)	
					18	Mar 18, 2024	SYSTEM	\$54,752.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,118.00000 - 118.00000, 'is applied (if non-zero).
			Overrun - Total					\$0.00	
			Overrun - Total					\$0.00	
	1060 - Total							\$0.00	
	1070	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1)	Other Item Adjustment	ACAD	12	Nov 2, 2023	REEDV1	\$1,082.58	Asphalt Cement Price Adjustment based on 2014.1 tons of SP125 20-16 being laid between 10/15/2023 and 10/31/2023. The virgin AC is 4.3% with a base index of 586.25 and the current index being 598.75 for a difference of 12.5. This adjustment is on Estimate 0012. reedv1
					13	Nov 16, 2023	REEDV1	\$281.54	Asphalt Cement Price Adjustment based on 523.8 tons of SP125 20-16 being laid between 11/01/2023 and 11/15/2023. The virgin AC is 4.3% with a base index of 586.25 and the current index being 598.75 for a difference of 12.5. This adjustment is on Estimate 0013. reedv1
					24	Jun 17, 2024	REEDV1	(\$1,189.89)	This adjustment if for asphalt cement for mix placed during this estimate period. The original factor was 586.25 and the current factor is 580 for a difference of -6.25. There was 5145.48 Tons of mix placed with a virgin AC of 3.7% during estimate period 0024, 20240615



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230120-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9P3650	1070	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1)	Other Item Adjustment	ACAD	25	Jul 1, 2024	REEDV1	(\$4,651.28)	This adjustment is for asphalt placed during estimate period 0025. 20,113.63 tons of SP125 24-2 was placed with a Virgin AC of 3.7%, with the original factor of 580 and the current factor being 586.25 with a difference of -6.25.			
					26	Jul 16, 2024	REEDV1	(\$1,885.44)	This adjustment is for 3706.03 tons of sP125 24-2 laid during estimate period 0026. The original factor was 586.25 and the current factor is 572.5 with a virgin AC of 3.7% reedv1 07/15/2024			
						ACAD - Total				(\$6,362.49)		
						Other Item Adjustment - Total				(\$6,362.49)		
						Overrun	Overrun	26	Jul 16, 2024	SYSTEM	(\$15,215.07)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						Overrun - Total				(\$15,215.07)		
						Overrun - Total				(\$15,215.07)		
						Price FUEL		12	Nov 2, 2023	SYSTEM	\$3,142.80	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								13	Nov 16, 2023	SYSTEM	\$1,512.94	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								24	Jun 17, 2024	SYSTEM	(\$14,195.97)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								25	Jul 1, 2024	SYSTEM	(\$55,491.90)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								26	Jul 16, 2024	SYSTEM	(\$8,538.99)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						- Total				(\$73,571.12)		
						Price FUEL - Total				(\$73,571.12)		
			1070 - Total									(\$95,148.68)
			1110	3 IN. CONCRETE MEDIAN STRIP	Material			13	Nov 16, 2023	SYSTEM	(\$42,788.00)	
									- Total			
								Material - Total				(\$42,788.00)
					MaterialCredit			14	Dec 4, 2023	SYSTEM	\$42,788.00	
									- Total			
								MaterialCredit - Total				\$42,788.00
			1110 - Total									\$0.00
			1210	DOWEL BAR (FURNISH AND INSTALL WITH BASK)	Material			11	Oct 13, 2023	SYSTEM	\$15.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user reedv1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
								11	Oct 13, 2023	SYSTEM	(\$15.00)	
								- Total				\$0.00
								Material - Total				\$0.00
1210 - Total									\$0.00			
1220	TIE BAR (DRILL, FURN & INSTAL) (TYPE L)	Material			11	Oct 13, 2023	SYSTEM	\$375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user reedv1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					11	Oct 13, 2023	SYSTEM	(\$375.00)				
					- Total				\$0.00			
					Material - Total				\$0.00			
		Overrun	Overrun			11	Oct 13, 2023	SYSTEM	(\$150.00)			
						18	Mar 18, 2024	SYSTEM	\$150.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ,15.00000 - 15.00000, 'is applied (if non-zero).		
					Overrun - Total				\$0.00			
			Overrun - Total				\$0.00					
1220 - Total									\$0.00			
1230	MISC. DRAINAGE FITTINGS	Material			18	Mar 18, 2024	SYSTEM	(\$5,000.00)				
					19	Apr 1, 2024	SYSTEM	(\$5,000.00)				



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230120-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9P3650	1230	MISC. DRAINAGE FITTINGS	Material	- Total					(\$10,000.00)		
			Material - Total							(\$10,000.00)	
			MaterialCredit		19	Apr 1, 2024	SYSTEM	\$5,000.00			
					20	Apr 16, 2024	SYSTEM	\$5,000.00			
						- Total				\$10,000.00	
			MaterialCredit - Total							\$10,000.00	
			1230 - Total							\$0.00	
1260	CHANNELIZER (TRIM LINE)	Material			1	May 16, 2023	SYSTEM	\$300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					1	May 16, 2023	SYSTEM	(\$300.00)			
						- Total				\$0.00	
			Material - Total							\$0.00	
1260 - Total							\$0.00				
1270	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material			1	May 16, 2023	SYSTEM	\$10,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user reedv1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					1	May 16, 2023	SYSTEM	(\$10,400.00)			
						- Total				\$0.00	
			Material - Total							\$0.00	
1270 - Total							\$0.00				
1400	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material			29	Sep 3, 2024	SYSTEM	(\$32,889.60)			
						- Total				(\$32,889.60)	
		Material - Total							(\$32,889.60)		
		MaterialCredit		30	Sep 16, 2024	SYSTEM	\$32,889.60				
						- Total				\$32,889.60	
		MaterialCredit - Total							\$32,889.60		
		Other Item Adjustment	REFL	30	Sep 16, 2024	REEDV1	(\$6,577.00)	This adjustment holds 20% of pay for this item pending the results of the retro-reflectivity testing results. reedv1 Estimate 0030.			
			REFL - Total			(\$6,577.00)					
Other Item Adjustment - Total							(\$6,577.00)				
1400 - Total							(\$6,577.00)				
1410	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material			29	Sep 3, 2024	SYSTEM	(\$63,476.70)			
						- Total				(\$63,476.70)	
		Material - Total							(\$63,476.70)		
		MaterialCredit		30	Sep 16, 2024	SYSTEM	\$63,476.70				
						- Total				\$63,476.70	
		MaterialCredit - Total							\$63,476.70		
		Other Item Adjustment	REFL	30	Sep 16, 2024	REEDV1	(\$12,737.00)	This adjustment holds 20% of pay for this item pending the results of the retro-reflectivity testing results. reedv1 Estimate 0030.			
			REFL - Total			(\$12,737.00)					
Other Item Adjustment - Total							(\$12,737.00)				
1410 - Total							(\$12,737.00)				
1420	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material			29	Sep 3, 2024	SYSTEM	(\$232.80)			
						- Total				(\$232.80)	
		Material - Total							(\$232.80)		
		MaterialCredit		30	Sep 16, 2024	SYSTEM	\$232.80				
			- Total				\$232.80				



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230120-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9P3650	1420	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	MaterialCredit - Total						\$232.80		
	1420 - Total							\$0.00			
	1430	8 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		29	Sep 3, 2024	SYSTEM	(\$300.00)			
				- Total					(\$300.00)		
			Material - Total					(\$300.00)			
			MaterialCredit		30	Sep 16, 2024	SYSTEM	\$300.00			
				- Total					\$300.00		
			MaterialCredit - Total					\$300.00			
	1430 - Total							\$0.00			
	1460	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	13	Nov 16, 2023	SYSTEM	(\$12,087.00)			
					18	Mar 18, 2024	SYSTEM	\$12,087.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,4.50000 - 4.50000', is applied (if non-zero).		
					24	Jun 17, 2024	SYSTEM	(\$10,813.50)			
			Overrun - Total					(\$10,813.50)			
			Overrun - Total					(\$10,813.50)			
			1460 - Total							(\$10,813.50)	
	1500	MGS GUARDRAIL	Construction Stockpile		10	Oct 2, 2023	SYSTEM	(\$981.75)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					12	Nov 2, 2023	SYSTEM	(\$803.25)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					15	Dec 15, 2023	SYSTEM	(\$178.50)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total					(\$1,963.50)			
			Construction Stockpile - Total					(\$1,963.50)			
			Construction Stockpile STMI		1	May 16, 2023	SYSTEM	\$1,963.50	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total					\$1,963.50		
			Construction Stockpile STMI - Total					\$1,963.50			
			1500 - Total							\$0.00	
			1510	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		14	Dec 4, 2023	SYSTEM	(\$12,929.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total					(\$12,929.00)					
	Construction Stockpile - Total					(\$12,929.00)					
	Construction Stockpile STMI				1	May 16, 2023	SYSTEM	\$12,929.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total					\$12,929.00						
Construction Stockpile STMI - Total					\$12,929.00						
1510 - Total							\$0.00				
1520	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		10	Oct 2, 2023	SYSTEM	(\$4,400.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				12	Nov 2, 2023	SYSTEM	(\$4,400.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				15	Dec 15, 2023	SYSTEM	(\$8,800.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total					(\$17,600.00)				
		Construction Stockpile - Total					(\$17,600.00)				
		Construction Stockpile STMI		1	May 16, 2023	SYSTEM	\$17,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total					\$17,600.00			
Construction Stockpile STMI - Total					\$17,600.00						
1520 - Total							\$0.00				
1530	TYPE A	Construction		10	Oct 2,	SYSTEM	(\$3,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230120-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9P3650	1530	CRASHWORTHY END TERMINAL (MASH)	Stockpile			2023								
						12	Nov 2, 2023	SYSTEM	(\$3,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
						14	Dec 4, 2023	SYSTEM	(\$3,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
						15	Dec 15, 2023	SYSTEM	(\$7,500.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total								(\$18,750.00)	
					Construction Stockpile - Total								(\$18,750.00)	
						Construction Stockpile STMI		4	Jun 29, 2023	SYSTEM	\$18,750.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total								\$18,750.00	
					Construction Stockpile STMI - Total								\$18,750.00	
					1530 - Total								\$0.00	
					1630	CURB BLOCKOUT	Material			9	Sep 19, 2023	SYSTEM	\$41,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
										9	Sep 19, 2023	SYSTEM	(\$41,160.00)	
										12	Nov 2, 2023	SYSTEM	(\$95,640.00)	
										13	Nov 16, 2023	SYSTEM	(\$95,640.00)	
									- Total					
Material - Total									(\$191,280.00)					
	MaterialCredit		13	Nov 16, 2023					SYSTEM	\$95,640.00				
			14	Dec 4, 2023					SYSTEM	\$95,640.00				
- Total									\$191,280.00					
MaterialCredit - Total									\$191,280.00					
1630 - Total									\$0.00					
1670	REINFORCING STEEL (EPOXY COATED)	Material			10	Oct 2, 2023	SYSTEM	\$2,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user reedv1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					10	Oct 2, 2023	SYSTEM	(\$2,880.00)						
					11	Oct 13, 2023	SYSTEM	\$2,880.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user reedv1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					11	Oct 13, 2023	SYSTEM	(\$2,880.00)						
				- Total								\$0.00		
				Material - Total								\$0.00		
1670 - Total								\$0.00						
J9P3650 - Total								(\$179,892.76)						
J9S3431	1730	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Other Item Adjustment	ACAD	22	May 16, 2024	REEDV1	(\$1,206.30)	This adjustment is for the virgin AC laid. The original factor was 586.25 and the current factor is 580 for a difference of -6.25. The virgin for the 5848.72 tons laid of BP-2 PG64-22 was 3.3%. reedv1 20240515					
					23	Jun 3, 2024	REEDV1	(\$8,269.27)		This adjustment is for the asphalt laid during estimate period 023, There was 13364.47 tons of asphalt laid with a virgin AC of 3.3%. The original factor was 598.75 and the current factor is 580.00. reedv1 06/03/20524				
					24	Jun 17, 2024	REEDV1	(\$158.87)			This adjustment if for asphalt cement for mix placed during this estimate period. The original factor was 586.25 and the current factor is 580 for a difference of -6.25. There was 687.02 Tons of mix placed with a virgin AC of 3.7% during estimate period 0024, 20240615			
					ACAD - Total								(\$9,634.44)	
					Other Item Adjustment - Total								(\$9,634.44)	
						Overrun	Overrun	24		Jun 17, 2024	SYSTEM	(\$1,201.82)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					Overrun - Total								(\$1,201.82)	
					Overrun - Total								(\$1,201.82)	



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230120-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9S3431	1730	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Price FUEL		22	May 16, 2024	SYSTEM	(\$11,825.42)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					23	Jun 3, 2024	SYSTEM	(\$27,021.34)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					24	Jun 17, 2024	SYSTEM	(\$1,895.44)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					- Total							
					Price FUEL - Total							
					1730 - Total							
					(\$51,578.46)							
	1860	MGS GUARDRAIL	Construction Stockpile		15	Dec 15, 2023	SYSTEM	(\$446.25)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					16	Jan 2, 2024	SYSTEM	(\$5,087.25)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total							
			Construction Stockpile - Total									
			Construction Stockpile STMI		1	May 16, 2023	SYSTEM	\$5,533.50	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total								
			Construction Stockpile STMI - Total									
			1860 - Total									
			\$0.00									
		1870	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		15	Dec 15, 2023	SYSTEM	(\$3,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					16	Jan 2, 2024	SYSTEM	(\$22,500.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total							
			Construction Stockpile - Total									
	Construction Stockpile STMI			4	Jun 29, 2023	SYSTEM	\$26,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total									
	Construction Stockpile STMI - Total											
	1870 - Total											
	\$0.00											
1880	2 IN. PSST POST - 12 GA.	Material		15	Dec 15, 2023	SYSTEM	(\$1,344.00)					
				- Total								
			Material - Total									
		MaterialCredit		16	Jan 2, 2024	SYSTEM	\$1,344.00					
			- Total									
		MaterialCredit - Total										
	1880 - Total											
	\$0.00											
1900	SHF-FLAT SHEET FLUORESCENT	Material		15	Dec 15, 2023	SYSTEM	(\$1,152.00)					
				- Total								
			Material - Total									
		MaterialCredit		16	Jan 2, 2024	SYSTEM	\$1,152.00					
			- Total									
		MaterialCredit - Total										
	1900 - Total											
	\$0.00											
J9S3431 - Total								(\$51,578.46)				
J9S3478	1940	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	Other Item Adjustment	ACAD	28	Aug 19, 2024	REEDV1	(\$6,198.48)	This adjustment is for 4024.99 Tons of mix laid with a virgin AC of 4.4%. The original factor was 586.25 and the current factor is 551.25 for a difference of -35. reedv1 Est. 0028			
					29	Sep 3, 2024	REEDV1	(\$13,228.71)	This adjustment is for 10,215.22 tons of asphalt placed on highway D, this period. The original factor is 586.25 and the current factor is 551.25 for a difference of -35. the virgin AC is 3.7%. reedv1 20240903			
					30	Sep 16, 2024	REEDV1	(\$933.41)	This adjustment is for asphalt placed during the current estimate period. There was 429.4 tons of asphalt placed with a virgin AC of 3.7%, the original factor was 586.25 and the current Factor is 527.5. Reedv1 estimate 0030			
					ACAD - Total							
						(\$20,360.60)						



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230120-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9S3478	1940	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	Other Item Adjustment - Total						(\$20,360.60)		
			Price FUEL		28	Aug 19, 2024	SYSTEM	(\$9,273.89)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					29	Sep 3, 2024	SYSTEM	(\$23,536.68)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					30	Sep 16, 2024	SYSTEM	(\$1,154.74)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				- Total						(\$33,965.31)	
				Price FUEL - Total						(\$33,965.31)	
			1940 - Total							(\$54,325.91)	
			2060	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	30	Sep 16, 2024	REEDV1	(\$2,563.00)	This adjustment holds 20% of pay for this item pending the results of the retro-reflectivity testing results. reedv1 Estimate 0030.
						REFL - Total					
					Other Item Adjustment - Total						(\$2,563.00)
2060 - Total							(\$2,563.00)				
2070	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	28	Aug 19, 2024	SYSTEM	(\$407.43)				
			Overrun - Total						(\$407.43)		
		Overrun - Total						(\$407.43)			
		2070 - Total							(\$407.43)		
2100	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		15	Dec 15, 2023	SYSTEM	(\$1,385.25)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						(\$1,385.25)		
		Construction Stockpile - Total						(\$1,385.25)			
		Construction Stockpile STMI		1	May 16, 2023	SYSTEM	\$1,385.25	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						\$1,385.25		
		Construction Stockpile STMI - Total						\$1,385.25			
2100 - Total							\$0.00				
2110	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		15	Dec 15, 2023	SYSTEM	(\$8,800.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				23	Jun 3, 2024	SYSTEM	(\$8,800.00)		Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total						(\$17,600.00)			
		Construction Stockpile - Total						(\$17,600.00)			
		Construction Stockpile STMI		1	May 16, 2023	SYSTEM	\$17,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						\$17,600.00		
Construction Stockpile STMI - Total						\$17,600.00					
2110 - Total							\$0.00				
2120	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		15	Dec 15, 2023	SYSTEM	(\$7,500.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				23	Jun 3, 2024	SYSTEM	(\$7,500.00)		Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total						(\$15,000.00)			
		Construction Stockpile - Total						(\$15,000.00)			
		Construction Stockpile STMI		4	Jun 29, 2023	SYSTEM	\$15,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						\$15,000.00		
Construction Stockpile STMI - Total						\$15,000.00					
2120 - Total							\$0.00				
J9S3478 - Total								(\$57,296.34)			
Overall - Total								(\$510,316.00)			



Contract Adjustments for Contract - 230120-H01

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
28	J9P3392	Other Contract Adjustment	TSR	\$7,730.48	10.09830161	Aug 19, 2024	REEDV1	Pay adjustment sheet on file in E-Projects.
	J9P3459	Other Contract Adjustment	TSR	\$10,554.97	13.78792077	Aug 19, 2024	REEDV1	Pay adjustment sheet on file in E-Projects.
	J9P3644	Other Contract Adjustment	TSR	\$10,764.11	14.06112412	Aug 19, 2024	REEDV1	Pay adjustment sheet on file in E-Projects.
	J9P3650	Other Contract Adjustment	TSR	\$29,693.20	38.78812657	Aug 19, 2024	REEDV1	Pay adjustment sheet on file in E-Projects.
	J9S3431	Other Contract Adjustment	TSR	\$10,232.59	13.36679171	Aug 19, 2024	REEDV1	Pay adjustment sheet on file in E-Projects.
	J9S3478	Other Contract Adjustment	TSR	\$7,576.94	9.89773522	Aug 19, 2024	REEDV1	Pay adjustment sheet on file in E-Projects.
28 - Total					\$76,552.29			
Overall - Total					\$76,552.29			