



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 5, 2024

Pay Estimate Created Date: April 18, 2024

Final Estimate Number 12	Contract ID 230120-H05 Prime Contractor Joe's Bridge & Grading, Inc.	Pay Period Start April 16, 2024 Pay Period End April 18, 2024	Original Contract Amount \$1,178,851.55 Net Change Order Amount \$40,483.70 Current Contract Amount \$1,219,335.25
------------------------------------	---	--	---

Approval Date		By User
August 26, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	HILLSD1
August 26, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stutsb1
September 4, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2023	December 1, 2023	November 16, 2023	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	April 22, 2024	April 22, 2024	
Awarded Date	February 8, 2023	February 8, 2023	
Letting Date	January 20, 2023	January 20, 2023	
Notice to Proceed Date	March 6, 2023	March 6, 2023	
Open to Traffic Date	November 6, 2023	November 6, 2023	
Work Began Date	July 24, 2023	July 24, 2023	

Contract Total Pay For Estimate No. 12

	This Estimate	Previous	To Date
230120-H05			
Total Posted Items Pay	\$0.00	\$1,219,335.25	\$1,219,335.25
Gross Item Adjustments	\$0.00	\$1,009.79	\$1,009.79
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,220,345.04	\$1,220,345.04
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on September 5, 2024

Contract Project Information					
------------------------------	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9S3517	FAS S703(14)	Bridge replacement	153	DUNKLIN	over Taylor Slough north of Kennett
J9S3530	FAS S703(4)	Bridge replacement	A	PEMISCOT	over Drainage Ditch 72 near Bragg City

Totals by Job Numbers			
-----------------------	--	--	--

Job Number		This Estimate	Previous	To Date
J9S3517	Posted Item Pay	\$0.00	\$450,299.00	\$450,299.00
	Gross Item Adjustments	\$0.00	\$238.12	\$238.12
	Gross Item Pay	\$0.00	\$450,537.12	\$450,537.12
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9S3530	Posted Item Pay	\$0.00	\$769,036.25	\$769,036.25
	Gross Item Adjustments	\$0.00	\$771.67	\$771.67
	Gross Item Pay	\$0.00	\$769,807.92	\$769,807.92
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on September 5, 2024

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 5, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
230120-H05	J9S3517	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$4,000.00	\$4,000.00		
		0001	0020	2079909	MISC.MODIFIED LINEAR GRADING, CLASS 2	1.80	0.00	1.80	STA	1.80	\$12,500.00	\$22,500.00		
		0001	0030	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	140.00	80.00	220.00	SQYD	220.00	\$18.00	\$3,960.00		
		0001	0040	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	48.40	36.60	85.00	TONS	85.00	\$377.00	\$32,045.00		
		0001	0050	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	26.40	8.00	34.40	TONS	34.40	\$355.00	\$12,212.00		
		0001	0060	4071005	TACK COAT	49.00	0.00	49.00	GAL	49.00	\$6.00	\$294.00		
		0001	0070	6097000	ROCK LINING	64.00	0.00	64.00	CUYD	64.00	\$86.00	\$5,504.00		
		0001	0080	6161005	CONSTRUCTION SIGNS	212.00	0.00	212.00	SQFT	212.00	\$8.50	\$1,802.00		
		0001	0090	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$75.00	\$300.00		
		0001	0100	6161030	TYPE III MOVEABLE BARRICADE	6.00	0.00	6.00	EA	6.00	\$165.00	\$990.00		
		0001	0110	6161052	WARNING LIGHT, TYPE B	12.00	-12.00	0.00	EA	0.00	\$35.00	\$0.00		
		0001	0120	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,300.00	\$4,600.00		
		0001	0130	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$60,000.00	\$0.00		
		0001	0140	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	368.00	280.00	648.00	LF	648.00	\$0.25	\$162.00		
		0001	0150	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	368.00	280.00	648.00	LF	648.00	\$0.25	\$162.00		
		0001	0160	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	326.00	-79.00	247.00	SQYD	247.00	\$15.00	\$3,705.00		
		0001	0170	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$4,500.00	\$4,500.00		
		0001	0180	8051000A	SEEDING - COOL SEASON GRASSES	0.20	0.00	0.20	ACRE	0.20	\$25,000.00	\$5,000.00		
		0001	0190	8061005	ROCK DITCH CHECK	30.00	0.00	30.00	LF	30.00	\$20.00	\$600.00		
		0001	0200	8061016	SEDIMENT REMOVAL	6.00	-3.00	3.00	CUYD	3.00	\$10.00	\$30.00		
		0001	0210	8061017	TEMPORARY SEEDING	0.20	-0.20	0.00	ACRE	0.00	\$1,000.00	\$0.00		
		0001	0220	8061019	SILT FENCE	221.00	-221.00	0.00	LF	0.00	\$3.00	\$0.00		
		0070	0230	2063300	CLASS 4 EXCAVATION	610.00	0.00	610.00	CUYD	610.00	\$24.00	\$14,640.00		
		0070	0240	2069901	MISC.DEWATERING	1.00	0.00	1.00	LS	1.00	\$12,000.00	\$12,000.00		
		0070	0250	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$30,000.00	\$30,000.00		
		0070	0260	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	269.00	0.00	269.00	CUYD	269.00	\$850.00	\$228,650.00		
		0070	0270	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	32,970.00	0.00	32,970.00	LB	32,970.00	\$1.90	\$62,643.00		
		Project J9S3517 - Total Value Posted to Date as of Report Generated Date												\$450,299.00
		J9S3530	0001	0131	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$49,748.00	\$49,748.00	
				0280	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$18,000.00	\$18,000.00	
0290	2064000			POROUS BACKFILL	36.00	0.00	36.00	CUYD	36.00	\$120.00	\$4,320.00			
0300	2079909			MISC.MODIFIED LINEAR GRADING, CLASS II	10.40	0.00	10.40	STA	10.40	\$2,100.00	\$21,840.00			
0310	3040506			TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	1,760.00	0.00	1,760.00	SQYD	1,760.00	\$18.00	\$31,680.00			
0320	3105002			GRAVEL (A) OR CRUSHED STONE (B)	31.00	0.00	31.00	TONS	31.00	\$45.00	\$1,395.00			
0330	4039905			MISC.OPTIONAL PAVEMENT	1,760.00	0.00	1,760.00	SQYD	1,760.00	\$70.00	\$123,200.00			
0340	6096020			FURNISHING TYPE 2 ROCK DITCH LINER	366.00	36.00	402.00	CUYD	402.00	\$60.00	\$24,120.00			
0350	6096042			PLACING TYPE 2 ROCK DITCH LINER	366.00	36.00	402.00	CUYD	402.00	\$30.00	\$12,060.00			
0360	6113020			FURNISHING TYPE 2 ROCK BLANKET	295.00	127.00	422.00	CUYD	422.00	\$60.00	\$25,320.00			
0370	6113040			PLACING TYPE 2 ROCK BLANKET	295.00	127.00	422.00	CUYD	422.00	\$30.00	\$12,660.00			
0380	6149902			MISC.18 IN FLAP GATE	1.00	-1.00	0.00	EA	0.00	\$650.00	\$0.00			
0390	6149902			MISC.24 IN FLAP GATE	3.00	1.00	4.00	EA	4.00	\$850.00	\$3,400.00			
0400	6161005			CONSTRUCTION SIGNS	212.00	0.00	212.00	SQFT	212.00	\$8.50	\$1,802.00			
0410	6161008			ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$75.00	\$300.00			
0420	6161030			TYPE III MOVEABLE BARRICADE	6.00	0.00	6.00	EA	6.00	\$165.00	\$990.00			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 5, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
230120-H05	J9S3530	0001	0430	6161052	WARNING LIGHT, TYPE B	12.00	-12.00	0.00	EA	0.00	\$35.00	\$0.00	
		0001	0440	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,300.00	\$4,600.00	
		0001	0450	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$60,000.00	\$60,000.00	
		0001	0460	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	219.00	0.00	219.00	LF	219.00	\$0.25	\$54.75	
		0001	0470	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	894.00	843.00	1,737.00	SQYD	1,737.00	\$3.50	\$6,079.50	
		0001	0480	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$6,000.00	\$6,000.00	
		0001	0490	7250424	24 IN. PIPE GROUP C	44.00	196.00	240.00	LF	240.00	\$68.00	\$16,320.00	
		0001	0500	8051000A	SEEDING - COOL SEASON GRASSES	0.10	0.00	0.10	ACRE	0.10	\$35,000.00	\$3,500.00	
		0001	0510	8061005	ROCK DITCH CHECK	40.00	-10.00	30.00	LF	30.00	\$20.00	\$600.00	
		0001	0520	8061016	SEDIMENT REMOVAL	21.00	-21.00	0.00	CUYD	0.00	\$10.00	\$0.00	
		0001	0530	8061017	TEMPORARY SEEDING	0.10	-0.10	0.00	ACRE	0.00	\$1,000.00	\$0.00	
		0001	0540	8061019	SILT FENCE	1,445.00	-1,445.00	0.00	LF	0.00	\$3.00	\$0.00	
		0001	0550	8061050	TYPE C BERM	164.00	-74.00	90.00	LF	90.00	\$5.00	\$450.00	
		0040	0560	9031270A	2 IN. PSST POST - 12 GA.	49.00	0.00	49.00	LF	49.00	\$30.00	\$1,470.00	
		0040	0570	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	36.00	0.00	36.00	LF	36.00	\$60.00	\$2,160.00	
		0040	0580	9035069A	SHF-FLAT SHEET FLUORESCENT	36.00	0.00	36.00	SQFT	36.00	\$36.00	\$1,296.00	
		0070	0590	2061000	CLASS 1 EXCAVATION	110.00	-30.00	80.00	CUYD	80.00	\$25.00	\$2,000.00	
		0070	0600	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$30,000.00	\$30,000.00	
		0070	0610	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	109.00	0.00	109.00	SQYD	109.00	\$195.00	\$21,255.00	
		0070	0620	7021314	GALVANIZED CAST-IN-PLACE CONCRETE PILES (14 IN)	444.00	0.00	444.00	LF	444.00	\$89.00	\$39,516.00	
		0070	0630	7025001	DYNAMIC PILE TESTING	2.00	0.00	2.00	EA	2.00	\$3,500.00	\$7,000.00	
		0070	0640	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	21.00	0.00	21.00	CUYD	21.00	\$1,200.00	\$25,200.00	
		0070	0650	7034216	TYPE H BARRIER	109.00	0.00	109.00	LF	109.00	\$155.00	\$16,895.00	
		0070	0660	7034222	SLAB ON CONCRETE BEAM	159.00	0.00	159.00	SQYD	159.00	\$592.00	\$94,128.00	
		0070	0670	7056049	21 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	155.00	0.00	155.00	LF	155.00	\$515.00	\$79,825.00	
		0070	0680	7123610	SLAB DRAIN	10.00	0.00	10.00	EA	10.00	\$450.00	\$4,500.00	
		0070	0690	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00	
		0070	0700	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	6.00	\$350.00	\$2,100.00	
		0001	5001	6189901	MISC.For the Contract Bond Payment – this is the amount supported by the invoice for Bond #35193 submitted by the contractor	0.00	1.00	1.00	LS	1.00	\$10,252.00	\$10,252.00	
		Project J9S3530 - Total Value Posted to Date as of Report Generated Date											\$769,036.25
		230120-H05 Overall - Total Value Posted to Date as of Report Generated Date											\$1,219,335.25



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 5, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 230120-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9S3517	0030	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		6	Oct 2, 2023	SYSTEM	\$3,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user olivem2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	Oct 2, 2023	SYSTEM	(\$3,960.00)						
					7	Oct 16, 2023	SYSTEM	\$3,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user olivem2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					7	Oct 16, 2023	SYSTEM	(\$3,960.00)						
					8	Nov 2, 2023	SYSTEM	\$3,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user olivem2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					8	Nov 2, 2023	SYSTEM	(\$3,960.00)						
										- Total	\$0.00			
											Material - Total	\$0.00		
					Price FUEL		6	Oct 2, 2023	SYSTEM	\$18.72	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
											- Total	\$18.72		
											Price FUEL - Total	\$18.72		
											0030 - Total	\$18.72		
				0040	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Material		6	Oct 2, 2023	SYSTEM	\$32,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user olivem2 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
							6	Oct 2, 2023	SYSTEM	(\$32,045.00)				
													- Total	\$0.00
													Material - Total	\$0.00
							Other Item Adjustment	ACAD	6	Oct 2, 2023	olivem2	\$49.94	This is for the AC index	
													ACAD - Total	\$49.94
													Other Item Adjustment - Total	\$49.94
							Price FUEL		6	Oct 2, 2023	SYSTEM	\$104.41	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
										- Total	\$104.41			
										Price FUEL - Total	\$104.41			
								0040 - Total	\$154.35					
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Material		6	Oct 2, 2023	SYSTEM	\$12,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user olivem2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
				6	Oct 2, 2023	SYSTEM	(\$12,212.00)							
										- Total	\$0.00			
										Material - Total	\$0.00			
				Other Item Adjustment	ACAD	6	Oct 2, 2023	olivem2	\$22.79	This is for the AC index				
										ACAD - Total	\$22.79			
										Other Item Adjustment - Total	\$22.79			
				Price FUEL		6	Oct 2, 2023	SYSTEM	\$42.26	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
										- Total	\$42.26			
										Price FUEL - Total	\$42.26			
								0050 - Total	\$65.05					
	0060	TACK COAT	Material		6	Oct 2, 2023	SYSTEM	\$294.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user olivem2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
				6	Oct 2, 2023	SYSTEM	(\$294.00)							
										- Total	\$0.00			



Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 230120-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9S3517	0060	TACK COAT	Material - Total						\$0.00			
			0060 - Total						\$0.00			
	0140	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material			6	Oct 2, 2023	SYSTEM	\$162.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user olivem2 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
						6	Oct 2, 2023	SYSTEM	(\$162.00)			
					- Total						\$0.00	
					Material - Total						\$0.00	
					Other Item Adjustment	MDPA	6	Oct 2, 2023	olivem2	(\$162.00)	Visual inspection during installation of the stripe indicates that it will not pass retro-reflectivity testing.	
					MDPA - Total						(\$162.00)	
						REFL	10	Dec 4, 2023	olivem2	\$162.00	20% pay for withholding for Retro-reflectivity per Sec 620.	
					REFL - Total						\$162.00	
					Other Item Adjustment - Total						\$0.00	
					0140 - Total						\$0.00	
	0150	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material			6	Oct 2, 2023	SYSTEM	\$162.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user olivem2 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
						6	Oct 2, 2023	SYSTEM	(\$162.00)			
					- Total						\$0.00	
					Material - Total						\$0.00	
					Other Item Adjustment	MDPA	6	Oct 2, 2023	olivem2	(\$162.00)	Visual inspection during installation of the stripe indicates that it will not pass retro-reflectivity testing.	
					MDPA - Total						(\$162.00)	
						REFL	10	Dec 4, 2023	olivem2	\$162.00	20% pay for withholding for Retro-reflectivity per Sec 620.	
					REFL - Total						\$162.00	
					Other Item Adjustment - Total						\$0.00	
					0150 - Total						\$0.00	
	0190	ROCK DITCH CHECK	Material			6	Oct 2, 2023	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user olivem2 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
						6	Oct 2, 2023	SYSTEM	(\$600.00)			
					- Total						\$0.00	
					Material - Total						\$0.00	
			0190 - Total						\$0.00			
	0260	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material			3	Aug 16, 2023	SYSTEM	\$128,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user olivem2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						3	Aug 16, 2023	SYSTEM	(\$128,775.00)			
						4	Sep 5, 2023	SYSTEM	\$228,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user olivem2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						4	Sep 5, 2023	SYSTEM	(\$228,650.00)			
						5	Sep 18, 2023	SYSTEM	\$228,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user olivem2 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
						5	Sep 18, 2023	SYSTEM	(\$228,650.00)			
						6	Oct 2, 2023	SYSTEM	\$228,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user olivem2 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
						6	Oct 2, 2023	SYSTEM	(\$228,650.00)			
						7	Oct 16,	SYSTEM	\$228,650.00	This adjustment offsets the original system-generated Material Payment		



Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 230120-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9S3517	0260	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material			2023			Estimate Item Adjustment (0007) due to user olivem2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					7	Oct 16, 2023	SYSTEM	(\$228,650.00)						
					8	Nov 2, 2023	SYSTEM	\$228,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user olivem2 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					8	Nov 2, 2023	SYSTEM	(\$228,650.00)						
					11	Apr 16, 2024	SYSTEM	\$228,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user olivem2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					11	Apr 16, 2024	SYSTEM	(\$228,650.00)						
					- Total								\$0.00	
Material - Total								\$0.00						
0260 - Total								\$0.00						
J9S3517 - Total								\$238.12						
J9S3530	0310	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		8	Nov 2, 2023	SYSTEM	\$31,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user olivem2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					8	Nov 2, 2023	SYSTEM	(\$31,680.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
						Price FUEL		8	Nov 2, 2023	SYSTEM	\$190.26	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					- Total								\$190.26	
					Price FUEL - Total								\$190.26	
0310 - Total								\$190.26						
0330		MISC.	Other Item Adjustment	ACAD	8	Nov 2, 2023	olivem2	\$581.41	AC Adjustment for 1760 SY of 8.25 in of Bit Base and 1.75 in of Surface leveling					
					ACAD - Total								\$581.41	
					Other Item Adjustment - Total								\$581.41	
0330 - Total								\$581.41						
0360		FURNISHING TYPE 2 ROCK BLANKET	Overrun	Overrun	7	Oct 16, 2023	SYSTEM	(\$7,572.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',60.00000 - 60.00000, 'is applied (if non-zero).					
					8	Nov 2, 2023	SYSTEM	\$7,572.00						
					Overrun - Total								\$0.00	
Overrun - Total								\$0.00						
0360 - Total								\$0.00						
0370		PLACING TYPE 2 ROCK BLANKET	Overrun	Overrun	7	Oct 16, 2023	SYSTEM	(\$3,786.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',30.00000 - 30.00000, 'is applied (if non-zero).					
					8	Nov 2, 2023	SYSTEM	\$3,786.00						
					Overrun - Total								\$0.00	
Overrun - Total								\$0.00						
0370 - Total								\$0.00						
0470		PERMANENT EROSION CONTROL GEOTEXTILE	Overrun	Overrun	7	Oct 16, 2023	SYSTEM	(\$1,320.90)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.50000 - 3.50000, 'is applied (if non-zero).					
					8	Nov 2, 2023	SYSTEM	\$1,320.90						
					Overrun - Total								\$0.00	
Overrun - Total								\$0.00						
0470 - Total								\$0.00						



Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 230120-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9S3530	0500	SEEDING - COOL SEASON GRASSES	Material		8	Nov 2, 2023	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user olivem2 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
					8	Nov 2, 2023	SYSTEM	(\$3,500.00)				
			- Total								\$0.00	
			Material - Total								\$0.00	
			Other Item Adjustment	OTHR	8	Nov 2, 2023	olivem2	(\$700.00)	20% Withholding for Seed growth establishment per Sec 805			
					11	Apr 16, 2024	olivem2	\$700.00	Payment for 20% seed growth withholding on Estimate 0008.			
			OTHR - Total								\$0.00	
			Other Item Adjustment - Total								\$0.00	
			0500 - Total								\$0.00	
			0560	2 IN. PSST POST - 12 GA.	Material		9	Nov 16, 2023	SYSTEM	(\$1,470.00)		
- Total								(\$1,470.00)				
Material - Total								(\$1,470.00)				
MaterialCredit		10			Dec 4, 2023	SYSTEM	\$1,470.00					
	- Total								\$1,470.00			
MaterialCredit - Total								\$1,470.00				
0560 - Total								\$0.00				
0570	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material		9	Nov 16, 2023	SYSTEM	(\$2,160.00)					
			- Total								(\$2,160.00)	
		Material - Total								(\$2,160.00)		
		MaterialCredit		10	Dec 4, 2023	SYSTEM	\$2,160.00					
			- Total								\$2,160.00	
MaterialCredit - Total								\$2,160.00				
0570 - Total								\$0.00				
0610	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		8	Nov 2, 2023	SYSTEM	\$21,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user olivem2 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
				8	Nov 2, 2023	SYSTEM	(\$21,255.00)					
		- Total								\$0.00		
		Material - Total								\$0.00		
0610 - Total								\$0.00				
0620	GALVANIZED CIP CONCR PILES (14 IN)	Material		5	Sep 18, 2023	SYSTEM	\$39,516.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user olivem2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				5	Sep 18, 2023	SYSTEM	(\$39,516.00)					
		- Total								\$0.00		
		Material - Total								\$0.00		
0620 - Total								\$0.00				
0650	TYPE H BARRIER	Material		7	Oct 16, 2023	SYSTEM	\$16,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user olivem2 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
				7	Oct 16, 2023	SYSTEM	(\$16,895.00)					
				8	Nov 2, 2023	SYSTEM	\$16,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user olivem2 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
				8	Nov 2, 2023	SYSTEM	(\$16,895.00)					
				9	Nov 16, 2023	SYSTEM	\$16,895.00	This adjustment offsets the original system-generated Material Payment				



Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 230120-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3530	0650	TYPE H BARRIER	Material			2023			Estimate Item Adjustment (0003) due to user olivem2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Nov 16, 2023	SYSTEM	(\$16,895.00)	
				- Total				\$0.00	
			Material - Total				\$0.00		
	0650 - Total				\$0.00				
	0660	SLAB ON CONCRETE BEAM	Material		6	Oct 2, 2023	SYSTEM	\$42,505.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user olivem2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					6	Oct 2, 2023	SYSTEM	(\$42,505.60)	
				- Total				\$0.00	
				Material - Total				\$0.00	
	0660 - Total				\$0.00				
J9S3530 - Total								\$771.67	
Overall - Total								\$1,009.79	



Contract Adjustments for Contract - 230120-H05

There are no contract adjustments to display for this contract.