



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 4, 2024

Pay Estimate Created Date: November 13, 2023

Final Estimate Number 9	Contract ID 230120-H09 Prime Contractor Joe's Bridge & Grading, Inc.	Pay Period Start September 2, 2023 Pay Period End November 1, 2023	Original Contract Amount \$885,862.55 Net Change Order Amount \$2,561.80 Current Contract Amount \$888,424.35
-----------------------------------	---	---	--

Approval Date		By User
January 2, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	stottt1
January 2, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
January 3, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
July 1, 2023	July 1, 2023	May 22, 2023	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	October 10, 2023	October 10, 2023	
Awarded Date	February 8, 2023	February 8, 2023	
Letting Date	January 20, 2023	January 20, 2023	
Notice to Proceed Date	March 1, 2023	March 1, 2023	
Open to Traffic Date	May 22, 2023	May 22, 2023	
Work Began Date	February 22, 2023	February 22, 2023	

Contract Total Pay For Estimate No. 9

	This Estimate	Previous	To Date
230120-H09			
Total Posted Items Pay	\$0.00	\$888,424.35	\$888,424.35
Gross Item Adjustments	\$0.00	\$80.91	\$80.91
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$888,505.26	\$888,505.26
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on January 4, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSE0163	FAS-S704(097)	Bridge deck and substructure replacement	J	DUNKLIN	over Ditch No. 12, 1 mile west of Route 53

Totals by Job Numbers

	This Estimate	Previous	To Date
JSE0163			
Posted Item Pay	\$0.00	\$888,424.35	\$888,424.35
Gross Item Adjustments	\$0.00	\$80.91	\$80.91
Gross Item Pay	\$0.00	\$888,505.26	\$888,505.26
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on January 4, 2024

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
230120-H09	JSE0163	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$4,000.00	\$4,000.00		
		0001	0020	2079909	MISC.MODIFIED LINEAR GRADING CL 2	4.30	0.00	4.30	STA	4.30	\$700.00	\$3,010.00		
		0001	0030	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	255.00	69.00	324.00	SQYD	324.00	\$17.50	\$5,670.00		
		0001	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	28.90	-21.90	7.00	TONS	7.00	\$327.00	\$2,289.00		
		0001	0050	4019905	MISC.OPTIONAL PAVEMENT	254.60	44.40	299.00	SQYD	299.00	\$109.00	\$32,591.00		
		0001	0060	4071005	TACK COAT	182.00	-174.00	8.00	GAL	8.00	\$6.25	\$50.00		
		0001	0070	6113020	FURNISHING TYPE 2 ROCK BLANKET	747.00	130.00	877.00	CUYD	877.00	\$30.55	\$26,792.35		
		0001	0080	6113040	PLACING TYPE 2 ROCK BLANKET	747.00	130.00	877.00	CUYD	877.00	\$35.00	\$30,695.00		
		0001	0090	6161005	CONSTRUCTION SIGNS	161.00	25.00	186.00	SQFT	186.00	\$12.00	\$2,232.00		
		0001	0100	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$25.00	\$50.00		
		0001	0110	6161030	TYPE III MOVEABLE BARRICADE	6.00	4.00	10.00	EA	10.00	\$175.00	\$1,750.00		
		0001	0120	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,800.00	\$5,600.00		
		0001	0130	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$90,000.00	\$0.00		
		0001	0131	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$81,799.00	\$81,799.00		
		0001	0140	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	254.00	-244.00	10.00	SQYD	10.00	\$20.00	\$200.00		
		0001	0150	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,380.00	0.00	1,380.00	SQYD	1,380.00	\$3.50	\$4,830.00		
		0001	0160	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$4,500.00	\$4,500.00		
		0001	0170	8025006	MULCHING	1.00	0.00	1.00	ACRE	1.00	\$4,000.00	\$4,000.00		
		0001	0180	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	1.00	\$4,000.00	\$4,000.00		
		0001	0190	8061005	ROCK DITCH CHECK	144.00	-144.00	0.00	LF	0.00	\$15.00	\$0.00		
		0001	0200	8061016	SEDIMENT REMOVAL	18.00	-18.00	0.00	CUYD	0.00	\$10.00	\$0.00		
		0001	0210	8061019	SILT FENCE	603.00	-603.00	0.00	LF	0.00	\$2.00	\$0.00		
		0001	0220	8061050	TYPE C BERM	262.00	-92.00	170.00	LF	170.00	\$5.00	\$850.00		
		0010	0230	6061060	MGS GUARDRAIL	100.00	0.00	100.00	LF	100.00	\$36.00	\$3,600.00		
		0010	0240	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$4,100.00	\$16,400.00		
		0010	0250	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,200.00	\$12,800.00		
		0070	0260	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	14.00	0.00	14.00	SQFT	14.00	\$300.00	\$4,200.00		
		0070	0270	2160501	MATCH MARKING AND STORING SUPERSTRUCTURE	1.00	0.00	1.00	LS	1.00	\$26,500.00	\$26,500.00		
		0070	0280	2162500	REMOVAL OF EXISTING BRIDGE DECK	5,666.00	0.00	5,666.00	SQFT	5,666.00	\$9.00	\$50,994.00		
		0070	0290	2169901	MISC.PARTIAL REMOVAL OF SUBSTRUCTURE	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00		
		0070	0300	7021316	GALVANIZED CAST-IN-PLACE CONCRETE PILES (16 IN)	516.00	24.00	540.00	LF	540.00	\$172.00	\$92,880.00		
		0070	0310	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	26.00	0.00	26.00	CUYD	26.00	\$1,000.00	\$26,000.00		
		0070	0320	7034212	SLAB ON STEEL	627.00	0.00	627.00	SQYD	627.00	\$435.00	\$272,745.00		
		0070	0330	7034216	TYPE H BARRIER	314.00	0.00	314.00	LF	314.00	\$128.00	\$40,192.00		
		0070	0340	7061060	REINFORCING STEEL (BRIDGES)	10,140.00	0.00	10,140.00	LB	10,140.00	\$2.35	\$23,829.00		
		0070	0350	7123610	SLAB DRAIN	26.00	0.00	26.00	EA	26.00	\$450.00	\$11,700.00		
		0070	0360	7126000	NON-DESTRUCTIVE TESTING	113.00	0.00	113.00	LF	113.00	\$75.00	\$8,475.00		
		0070	0370	7129901	MISC.ERECTION OF EXISTING STRUCTURAL STEEL	1.00	0.00	1.00	LS	1.00	\$30,000.00	\$30,000.00		
		0070	0380	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	10.00	0.00	10.00	EA	10.00	\$2,000.00	\$20,000.00		
		0070	360	7126000	NON-DESTRUCTIVE TESTING	0.00	0.00	0.00	LF	0.00	\$0.00	\$0.00		
		0001	5001	6189901	MISC.Mobilization- Contract Bond payment supported by the invoice #35191 for Bond Policy# TXHNSU0833941 submitted by the contractor.	0.00	1.00	1.00	LS	1.00	\$8,201.00	\$8,201.00		
		Project JSE0163 - Total Value Posted to Date as of Report Generated Date												\$888,424.35
		230120-H09 Overall - Total Value Posted to Date as of Report Generated Date												\$888,424.35



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on January 4, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jan 4, 2024

Contract ID: 230120-H09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
JSE0163	0030	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		6	May 16, 2023	SYSTEM	\$5,057.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user olivem2 overriding Payment Estimate Exception 1 on the current Payment Estimate.							
					6	May 16, 2023	SYSTEM	(\$5,057.50)								
					7	Jun 1, 2023	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user olivem2 overriding Payment Estimate Exception 1 on the current Payment Estimate.							
					7	Jun 1, 2023	SYSTEM	(\$5,670.00)								
					8	Sep 6, 2023	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user olivem2 overriding Payment Estimate Exception 1 on the current Payment Estimate.							
					8	Sep 6, 2023	SYSTEM	(\$5,670.00)								
			- Total								\$0.00					
			Material - Total								\$0.00					
			Overrun	Overrun	6	May 16, 2023	SYSTEM	(\$592.73)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							
					7	Jun 1, 2023	SYSTEM	\$592.73	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',17.43324 - 17.50000, 'is applied (if non-zero).							
			Overrun - Total								\$0.00					
			Overrun - Total								\$0.00					
			Price FUEL		6	May 16, 2023	SYSTEM	(\$19.28)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							
					7	Jun 1, 2023	SYSTEM	(\$2.33)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							
			- Total								(\$21.61)					
			Price FUEL - Total								(\$21.61)					
			0030 - Total								(\$21.61)					
			0040	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	7	Jun 1, 2023	olivem2	\$4.46	AC Adjustment for 7 Tons of BP-1 on 5/16/23					
							ACAD - Total								\$4.46	
							Other Item Adjustment - Total								\$4.46	
			0040 - Total								\$4.46					
			0050	MISC.	Other Item Adjustment	ACAD	7	Jun 1, 2023	olivem2	\$98.06	AC Adjustment for 299 SQYDS on 5/16/23					
							ACAD - Total								\$98.06	
							Other Item Adjustment - Total								\$98.06	
0050 - Total								\$98.06								
0070	FURNISHING TYPE 2 ROCK BLANKET	Overrun	Overrun	6	May 16, 2023	SYSTEM	(\$3,971.50)									
				7	Jun 1, 2023	SYSTEM	\$3,971.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',30.55000 - 30.55000, 'is applied (if non-zero).								
				Overrun - Total								\$0.00				
				Overrun - Total								\$0.00				
0070 - Total								\$0.00								
0080	PLACING TYPE 2 ROCK BLANKET	Overrun	Overrun	6	May 16, 2023	SYSTEM	(\$4,550.00)									
				7	Jun 1, 2023	SYSTEM	\$4,550.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',30.00000 - 35.00000, 'is applied (if non-zero).								
				Overrun - Total								\$0.00				
				Overrun - Total								\$0.00				
0080 - Total								\$0.00								
0090	CONSTRUCTION SIGNS	Overrun	Overrun	1	Mar 1, 2023	SYSTEM	(\$294.00)									
				2	Mar 16, 2023	SYSTEM	\$294.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',12.00000 - 12.00000, 'is applied (if non-zero).								



Line Item Adjustments by Estimate

Jan 4, 2024

Contract ID: 230120-H09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JSE0163	0090	CONSTRUCTION SIGNS	Overrun	Overrun					applied (if non-zero).	
				Overrun - Total						\$0.00
			Overrun - Total						\$0.00	
			0090 - Total						\$0.00	
JSE0163	0110	TYPE III MOVEABLE BARRICADE	Overrun	Overrun	1	Mar 1, 2023	SYSTEM	(\$700.00)		
					2	Mar 16, 2023	SYSTEM	\$700.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',175.00000 - 175.00000, 'is applied (if non-zero).	
			Overrun - Total						\$0.00	
			Overrun - Total						\$0.00	
0110 - Total						\$0.00				
JSE0163	0170	MULCHING	Other Item Adjustment	OTHR	7	Jun 1, 2023	olivem2	(\$800.00)	20% Seed Growth establishment withholding	
					8	Sep 6, 2023	olivem2	\$800.00	20% Pay for Seed Growth establishment	
					8	Sep 6, 2023	SYSTEM	\$800.00	20% Seed Growth establishment withholding	
					8	Sep 6, 2023	olivem2	(\$800.00)	Deduct for System generated Quantity based pay for 20% Seed Growth establishment withholding	
			OTHR - Total						\$0.00	
			Other Item Adjustment - Total						\$0.00	
0170 - Total						\$0.00				
JSE0163	0180	SEEDING - COOL SEASON GRASSES	Other Item Adjustment	OTHR	7	Jun 1, 2023	olivem2	(\$800.00)	20% Seed Growth establishment withholding	
					8	Sep 6, 2023	olivem2	\$800.00	20% Pay for Seed Growth establishment	
					8	Sep 6, 2023	SYSTEM	\$800.00	20% Seed Growth establishment withholding	
					8	Sep 6, 2023	olivem2	(\$800.00)	Deduct for System generated Quantity based pay for 20% Seed Growth establishment withholding	
			OTHR - Total						\$0.00	
			Other Item Adjustment - Total						\$0.00	
0180 - Total						\$0.00				
JSE0163	0230	MGS GUARDRAIL	Construction Stockpile		7	Jun 1, 2023	SYSTEM	(\$1,508.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						(\$1,508.00)
			Construction Stockpile - Total						(\$1,508.00)	
			Construction Stockpile STMI		4	Apr 17, 2023	SYSTEM	\$1,508.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						\$1,508.00
			Construction Stockpile STMI - Total						\$1,508.00	
0230 - Total						\$0.00				
JSE0163	0240	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		7	Jun 1, 2023	SYSTEM	(\$8,220.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						(\$8,220.00)
			Construction Stockpile - Total						(\$8,220.00)	
			Construction Stockpile STMI		4	Apr 17, 2023	SYSTEM	\$8,220.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						\$8,220.00
			Construction Stockpile STMI - Total						\$8,220.00	
0240 - Total						\$0.00				
JSE0163	0250	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		7	Jun 1, 2023	SYSTEM	(\$7,500.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						(\$7,500.00)
			Construction Stockpile - Total						(\$7,500.00)	
			Construction Stockpile		4	Apr 17, 2023	SYSTEM	\$7,500.00	Payment Estimate Item Adjustment generated Stockpile Transaction	



Line Item Adjustments by Estimate

Jan 4, 2024

Contract ID: 230120-H09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JSE0163	0250	TYPE A CRASHWORTHY END TERMINAL (MASH)	STMI	- Total				\$7,500.00		
			Construction Stockpile STMI - Total				\$7,500.00			
	0250 - Total								\$0.00	
	0300	GALVANIZED CIP CONCR PILES (16 IN)	Material		3	Apr 3, 2023	SYSTEM	\$92,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user olivem2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					3	Apr 3, 2023	SYSTEM	(\$92,880.00)		
					4	Apr 17, 2023	SYSTEM	\$92,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user olivem2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					4	Apr 17, 2023	SYSTEM	(\$92,880.00)		
				- Total				\$0.00		
				Material - Total				\$0.00		
	0300 - Total								\$0.00	
	0320	SLAB ON STEEL	Construction Stockpile		4	Apr 17, 2023	SYSTEM	(\$23,896.19)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					5	May 2, 2023	SYSTEM	(\$37,397.54)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				(\$61,293.73)			
			Construction Stockpile - Total				(\$61,293.73)			
			Construction Stockpile STMI		4	Apr 17, 2023	SYSTEM	\$61,293.73	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$61,293.73		
			Construction Stockpile STMI - Total				\$61,293.73			
			Material		4	Apr 17, 2023	SYSTEM	\$95,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user olivem2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					4	Apr 17, 2023	SYSTEM	(\$95,700.00)		
					5	May 2, 2023	SYSTEM	\$258,825.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user olivem2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					5	May 2, 2023	SYSTEM	(\$258,825.00)		
					6	May 16, 2023	SYSTEM	\$272,745.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user olivem2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
		6		May 16, 2023	SYSTEM	(\$272,745.00)				
		7		Jun 1, 2023	SYSTEM	\$95,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user olivem2 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
		7		Jun 1, 2023	SYSTEM	(\$95,700.00)				
- Total				\$0.00						
Material - Total				\$0.00						
0320 - Total								\$0.00		
0330	TYPE H BARRIER	Material		6	May 16, 2023	SYSTEM	\$40,192.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user olivem2 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				6	May 16, 2023	SYSTEM	(\$40,192.00)			
				7	Jun 1, 2023	SYSTEM	\$40,192.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user olivem2 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				7	Jun 1, 2023	SYSTEM	(\$40,192.00)			
			- Total				\$0.00			
			Material - Total				\$0.00			



Line Item Adjustments by Estimate

Jan 4, 2024

Contract ID: 230120-H09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0163	0330 - Total							\$0.00	
	0380	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	Material		3	Apr 3, 2023	SYSTEM	\$20,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user olivem2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					3	Apr 3, 2023	SYSTEM	(\$20,000.00)	
					- Total			\$0.00	
			Material - Total					\$0.00	
	0380 - Total							\$0.00	
JSE0163 - Total								\$80.91	
Overall - Total								\$80.91	



Contract Adjustments for Contract - 230120-H09

There are no contract adjustments to display for this contract.