



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2023

Pay Estimate Created Date: August 15, 2023

<b>Progress Estimate Number</b> 2	<b>Contract ID</b> 230217-B01 <b>Prime Contractor</b> Emery Sapp & Sons, Inc.	<b>Pay Period Start</b> August 2, 2023 <b>Pay Period End</b> August 15, 2023	<b>Original Contract Amount</b> \$1,360,618.33 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$1,360,618.33
--------------------------------------	--	---	--

Approval Date		By User
August 15, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	suttoc2
August 16, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lincom
August 17, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2024	June 30, 2024		18.37%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	March 8, 2023	March 8, 2023	
Letting Date	February 17, 2023	February 17, 2023	
Notice to Proceed Date	April 10, 2023	April 10, 2023	
Open to Traffic Date			
Work Began Date			

**Contract Total Pay For Estimate No. 2**

	This Estimate	Previous	To Date
230217-B01			
Total Posted Items Pay	\$53,690.00	\$196,297.85	\$249,987.85
Gross Item Adjustments	\$0.00	\$24,731.50	\$24,731.50
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$53,690.00</b>	<b>\$221,029.35</b>	<b>\$274,719.35</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2S3328	0540	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	SQFT	\$240.000	26	\$6,240.00
	0580	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	LF	\$400.000	91	\$36,400.00
	0590	2169903	MISC.Remove and Replace Curb and Parapet	LF	\$1,700.000	6.5	\$11,050.00
<b>Project J2S3328 - Total</b>							<b>\$53,690.00</b>
<b>Overall - Total</b>							<b>\$53,690.00</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2S3328	0590	MISC.	Material			-6.5	\$1,700.00	(\$11,050.00)
	0590	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user suttoc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	6.5	\$1,700.00	\$11,050.00
<b>Total</b>								<b>\$0.00</b>



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on August 18, 2023

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2S3327	FAS S202(41)	Bridge rehabilitation	P	LEWIS	over Route 61 0.7 miles south of Route 16 near Canton
J2S3328	FAF 16-1(20)	Bridge rehabilitation	16	LEWIS	over Route 61 0.7 mile north of Route P at Canton

Totals by Job Numbers				
J2S3327		This Estimate	Previous	To Date
	<b>Posted Item Pay</b>	\$0.00	\$8,870.00	\$8,870.00
	<b>Gross Item Adjustments</b>	\$0.00	\$8,286.00	\$8,286.00
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$17,156.00</b>	<b>\$17,156.00</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00
J2S3328		This Estimate	Previous	To Date
	<b>Posted Item Pay</b>	\$53,690.00	\$187,427.85	\$241,117.85
	<b>Gross Item Adjustments</b>	\$0.00	\$16,445.50	\$16,445.50
	<b>Gross Item Pay</b>	<b>\$53,690.00</b>	<b>\$203,873.35</b>	<b>\$257,563.35</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on August 18, 2023

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J2S3328, Item 2169903, Project Item Line Number 0590, Material Set 2169903, Material 1036RSDFEC42M16 - Rein Steel EC No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Partial payment has been made to this line because it represents removal and replacement of curb and parapet sections. The payment was made for the removal of the existing material. The exception is for no tests being reported but we have not replaced what has been removed yet. Once we replace the required curb and parapet locations, the tests will be run and reported. The remaining quantity will then be paid for, and this exception will no longer exist.	suttoc2	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230217-B01	J2S3327	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$14,800.00	\$0.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	5.00	0.00	5.00	100F	0.00	\$1,775.00	\$0.00
		0001	0030	4011213	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-3)	50.00	0.00	50.00	TONS	0.00	\$333.00	\$0.00
		0001	0040	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	71.60	0.00	71.60	TONS	0.00	\$333.00	\$0.00
		0001	0050	4071005	TACK COAT	72.00	0.00	72.00	GAL	0.00	\$8.85	\$0.00
		0001	0060	6161005	CONSTRUCTION SIGNS	224.00	0.00	224.00	SQFT	0.00	\$15.50	\$0.00
		0001	0070	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	0.00	\$50.00	\$0.00
		0001	0080	6161010	RELOCATED SIGNS	64.00	0.00	64.00	SQFT	0.00	\$8.85	\$0.00
		0001	0090	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	0.00	\$160.00	\$0.00
		0001	0100	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$4,435.00	\$8,870.00
		0001	0110	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$64,500.00	\$0.00
		0001	0120	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	890.00	0.00	890.00	LF	0.00	\$0.83	\$0.00
		0001	0130	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	900.00	0.00	900.00	LF	0.00	\$0.83	\$0.00
		0001	0140	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	510.00	0.00	510.00	SQYD	0.00	\$11.00	\$0.00
		0001	0150	8061019	SILT FENCE	551.00	0.00	551.00	LF	0.00	\$8.25	\$0.00
		0010	0160	6061060	MGS GUARDRAIL	100.00	0.00	100.00	LF	0.00	\$40.00	\$0.00
		0010	0170	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	0.00	\$4,880.00	\$0.00
		0010	0180	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	0.00	\$4,995.00	\$0.00
		0010	0190	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	0.00	\$3,990.00	\$0.00
		0010	0200	6069902	MISC.GUARDRAIL POSTS IN CONCRETE	18.00	0.00	18.00	EA	0.00	\$333.00	\$0.00
		0040	0210	9031270A	2 IN. PSST POST - 12 GA.	66.00	0.00	66.00	LF	0.00	\$26.60	\$0.00
		0040	0220	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	6.00	0.00	6.00	EA	0.00	\$275.00	\$0.00
		0040	0230	9035069A	SHF-FLAT SHEET FLUORESCENT	18.00	0.00	18.00	SQFT	0.00	\$40.00	\$0.00
		0070	0240	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	26.00	0.00	26.00	SQFT	0.00	\$240.00	\$0.00
		0070	0250	2161001	TOTAL SURFACE HYDRO DEMOLITION	1,150.00	0.00	1,150.00	SQYD	0.00	\$65.00	\$0.00
		0070	0260	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	10,351.00	0.00	10,351.00	SQFT	0.00	\$2.75	\$0.00
		0070	0270	2161503	REMOVAL OF EXISTING DECK REPAIR	250.00	0.00	250.00	SQFT	0.00	\$20.00	\$0.00
		0070	0280	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	11.00	0.00	11.00	CY	0.00	\$700.00	\$0.00
		0070	0290	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,150.00	0.00	1,150.00	SQYD	0.00	\$130.00	\$0.00
		0070	0300	7031004	DIAMOND GRINDING	1,150.00	0.00	1,150.00	SQYD	0.00	\$6.00	\$0.00
		0070	0310	7034600	CURB BLOCKOUT	540.00	0.00	540.00	LF	0.00	\$125.00	\$0.00
		0070	0320	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	70.00	0.00	70.00	SQFT	0.00	\$170.00	\$0.00
		0070	0330	7040106	FULL DEPTH REPAIR	100.00	0.00	100.00	SQFT	0.00	\$141.00	\$0.00
		0070	0340	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$10,000.00	\$0.00
		0070	0350	7123000	STEEL BAR DAM	2.00	0.00	2.00	EA	0.00	\$2,300.00	\$0.00
<b>Project J2S3327 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$8,870.00</b>
J2S3328	0001	0360	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$12,000.00	\$6,000.00	
		0370	2153000	SHAPING SLOPES, CLASS III	5.00	0.00	5.00	100F	0.00	\$1,775.00	\$0.00	
		0380	4011213	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-3)	77.90	0.00	77.90	TONS	0.00	\$360.00	\$0.00	
		0390	4071005	TACK COAT	298.00	0.00	298.00	GAL	0.00	\$8.85	\$0.00	
		0400	6161005	CONSTRUCTION SIGNS	808.00	0.00	808.00	SQFT	695.00	\$7.75	\$5,386.25	
		0410	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$50.00	\$200.00	
		0420	6161010	RELOCATED SIGNS	64.00	0.00	64.00	SQFT	0.00	\$7.75	\$0.00	
		0430	6161030	TYPE III MOVEABLE BARRICADE	12.00	0.00	12.00	EA	12.00	\$160.00	\$1,920.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
230217-B01	J2S3328	0001	0440	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$64,500.00	\$32,250.00	
		0001	0450	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,117.00	0.00	1,117.00	LF	0.00	\$0.83	\$0.00	
		0001	0460	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,164.00	0.00	1,164.00	LF	0.00	\$0.83	\$0.00	
		0001	0470	6221011	COLDMILLING CONCRETE PAVEMENT FOR REMOVAL OF SURFACE	1,041.00	0.00	1,041.00	SQYD	1,041.00	\$11.00	\$11,451.00	
		0001	0480	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	438.00	0.00	438.00	SQYD	438.00	\$22.20	\$9,723.60	
		0001	0490	8061019	SILT FENCE	630.00	0.00	630.00	LF	300.00	\$7.75	\$2,325.00	
		0010	0500	6061060	MGS GUARDRAIL	50.00	0.00	50.00	LF	0.00	\$40.00	\$0.00	
		0010	0510	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$4,880.00	\$0.00	
		0010	0520	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,990.00	\$0.00	
		0010	0530	6069902	MISC.GUARDRAIL POST IN CONCRETE	18.00	0.00	18.00	EA	0.00	\$333.00	\$0.00	
		0070	0540	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	26.00	0.00	26.00	SQFT	26.00	\$240.00	\$6,240.00	
		0070	0550	2161001	TOTAL SURFACE HYDRO DEMOLITION	1,318.00	0.00	1,318.00	SQYD	1,318.00	\$65.00	\$85,670.00	
		0070	0560	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	11,864.00	0.00	11,864.00	SQFT	11,864.00	\$2.75	\$32,626.00	
		0070	0570	2161503	REMOVAL OF EXISTING DECK REPAIR	250.00	0.00	250.00	SQFT	0.00	\$20.00	\$0.00	
		0070	0580	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	91.00	0.00	91.00	LF	91.00	\$400.00	\$36,400.00	
		0070	0590	2169903	MISC.Remove and Replace Curb and Parapet	13.00	0.00	13.00	LF	6.50	\$1,700.00	\$11,050.00	
		0070	0600	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	9.00	0.00	9.00	CY	0.00	\$700.00	\$0.00	
		0070	0610	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,294.00	0.00	1,294.00	SQYD	0.00	\$130.00	\$0.00	
		0070	0620	7031004	DIAMOND GRINDING	1,294.00	0.00	1,294.00	SQYD	0.00	\$6.00	\$0.00	
		0070	0630	7034214	CLASS B-2 CONCRETE	9.40	0.00	9.40	CUYD	0.00	\$6,000.00	\$0.00	
		0070	0640	7034600	CURB BLOCKOUT	562.00	0.00	562.00	LF	0.00	\$130.00	\$0.00	
		0070	0650	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	50.00	0.00	50.00	SQFT	0.00	\$200.00	\$0.00	
		0070	0660	7040106	FULL DEPTH REPAIR	100.00	0.00	100.00	SQFT	0.00	\$141.00	\$0.00	
		0070	0670	7101000	REINFORCING STEEL (EPOXY COATED)	720.00	0.00	720.00	LB	720.00	\$4.00	\$2,880.00	
		0070	0680	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$10,000.00	\$0.00	
		0070	0690	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	91.00	0.00	91.00	LF	0.00	\$575.00	\$0.00	
		<b>Project J2S3328 - Total Value Posted to Date as of Report Generated Date</b>											<b>\$244,121.85</b>
		<b>230217-B01 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$252,991.85</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 18, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J2S3328

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0540	2024043	REMOVAL OF MISCELLANEOUS ACM NON-FRIABLE	8/3/23	8/4/23	26.00	SQFT		15.508		15.632		Located on top of existing curb as seal between rail saddles and concrete.
0580	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	8/3/23	8/4/23	45.00	LF		1217+26.05				West side expansion joint
			8/11/23	8/11/23	46.00	LF		15.508		15.632		Both expansion joints have been removed and are ready for replacement
0590	2169903	MISC. REMOVALS	8/7/23	8/7/23	6.50	LF		1217+26.05		1219+95.69		Removal of curb and parapet at expansion joint locations and end of curb at all 4 corners of the bridge

**The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J2S3328	0400	July 31, 2023	679	R11-2 CLOSED		0.000	10.00 ROAD	2.00	10.00			20.00
				WO20-3 CLOSED AHEAD		0.000	16.00 ROAD	2.00	16.00			32.00
				WO20-2 AHEAD		0.000	16.00 DETOUR	4.00	16.00			64.00
				CONST-5 PRESENCE		0.000	32.00 POINT OF	4.00	32.00	Bridge Closed Ahead 48A/B		128.00
				MO4-8a		0.000	3.00 END DETOUR	2.00	3.00			6.00
<b>0400 - Total</b>												<b>250</b>



## Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 230217-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J2S3327	0160	MGS GUARDRAIL	Construction Stockpile STMI		1	Aug 2, 2023	SYSTEM	\$1,491.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$1,491.00		
			Construction Stockpile STMI - Total					\$1,491.00		
	0160 - Total								\$1,491.00	
	0170	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		1	Aug 2, 2023	SYSTEM	\$4,100.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$4,100.00		
			Construction Stockpile STMI - Total					\$4,100.00		
	0170 - Total								\$4,100.00	
	0180	MGS END ANCHOR	Construction Stockpile STMI		1	Aug 2, 2023	SYSTEM	\$820.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$820.00		
			Construction Stockpile STMI - Total					\$820.00		
	0180 - Total								\$820.00	
	0190	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Aug 2, 2023	SYSTEM	\$1,875.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$1,875.00		
			Construction Stockpile STMI - Total					\$1,875.00		
0190 - Total								\$1,875.00		
J2S3327 - Total								\$8,286.00		
J2S3328	0500	MGS GUARDRAIL	Construction Stockpile STMI		1	Aug 2, 2023	SYSTEM	\$745.50	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$745.50		
			Construction Stockpile STMI - Total					\$745.50		
	0500 - Total								\$745.50	
	0510	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		1	Aug 2, 2023	SYSTEM	\$8,200.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$8,200.00		
			Construction Stockpile STMI - Total					\$8,200.00		
	0510 - Total								\$8,200.00	
	0520	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Aug 2, 2023	SYSTEM	\$7,500.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$7,500.00		
			Construction Stockpile STMI - Total					\$7,500.00		
	0520 - Total								\$7,500.00	
	0590	MISC. REMOVALS	Material		2	Aug 15, 2023	SYSTEM	\$11,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user suttoc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					2	Aug 15, 2023	SYSTEM	(\$11,050.00)		
			- Total					\$0.00		
Material - Total								\$0.00		
0590 - Total								\$0.00		
J2S3328 - Total								\$16,445.50		
Overall - Total								\$24,731.50		



---

**Contract Adjustments for Contract - 230217-B01**

There are no contract adjustments to display for this contract.