



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on November 6, 2024

Pay Estimate Created Date: November 5, 2024

<b>Progress Estimate Number</b> 19	<b>Contract ID</b> 230217-C06 <b>Prime Contractor</b> Comanche Construction, Inc.	<b>Pay Period Start</b> June 2, 2024 <b>Pay Period End</b> November 1, 2024	<b>Original Contract Amount</b> \$3,019,940.20 <b>Net Change Order Amount</b> \$210,633.15 <b>Current Contract Amount</b> \$3,230,573.35
---------------------------------------	--	--	--

Approval Date		By User
November 5, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	kenne2
November 5, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	sandis1
November 5, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2023	May 22, 2024	May 20, 2024	98.74%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	March 8, 2023	March 8, 2023	
Letting Date	February 17, 2023	February 17, 2023	
Notice to Proceed Date	May 1, 2023	May 1, 2023	
Open to Traffic Date			
Work Began Date	June 28, 2023	June 28, 2023	

Contract Total Pay For Estimate No. 19			
	This Estimate	Previous	To Date
230217-C06			
Total Posted Items Pay	\$59,521.46	\$3,130,194.54	\$3,189,716.00
Gross Item Adjustments	\$14,206.60	(\$18,085.90)	(\$3,879.30)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$73,728.06</b>	<b>\$3,112,108.64</b>	<b>\$3,185,836.70</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4S3383B	0570	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	SQFT	\$557.200	2.2	\$1,225.84
	0600	7101000	REINFORCING STEEL (EPOXY COATED)	LB	\$6.500	20	\$130.00
	0650	7101000	REINFORCING STEEL (EPOXY COATED)	LB	\$6.500	90	\$585.00
	5010	6069902	MISC.End Anchor Barrier Modificaion	EA	\$11,155.150	1	\$11,155.15
	5011	4039902	MISC.Bagged Asphalt for Patching	EA	\$683.280	1	\$683.28
	5012	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	CY	\$800.000	40.96	\$32,768.00
	5013	7049901	MISC.SUPERSTRUCTURE REPAIR (FORMED)	LS	\$12,974.190	1	\$12,974.19
<b>Project J4S3383B - Total</b>							<b>\$59,521.46</b>
<b>Overall - Total</b>							<b>\$59,521.46</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3383B	0130	RELOCATING TEMPORARY TRAFFIC BARRIER	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',12.80000 - 12.80000, 'is applied (if non-zero).	987	\$12.80	\$12,633.60
	0390	CLEANING AND COATING EXISTING BEARINGS	Material			-10	\$3,981.20	(\$39,812.00)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on November 6, 2024

Pay Estimate Created Date: November 5, 2024

<b>Progress Estimate Number</b> 19		<b>Contract ID</b> 230217-C06		<b>Pay Period Start</b> June 2, 2024		<b>Original Contract Amount</b> \$3,019,940.20		
		<b>Prime Contractor</b> Comanche Construction, Inc.		<b>Pay Period End</b> November 1, 2024		<b>Net Change Order Amount</b> \$210,633.15		
						<b>Current Contract Amount</b> \$3,230,573.35		

  

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3383B	0390	CLEANING AND COATING EXISTING BEARINGS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kennec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	10	\$3,981.20	\$39,812.00
	0600	REINFORCING STEEL (EPOXY COATED)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '6.50000 - 6.50000, 'is applied (if non-zero).	242	\$6.50	\$1,573.00
<b>Total</b>								<b>\$14,206.60</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on November 6, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4S3383B	FAS-S303(032)	7 Bridge rehabilitations	Various	JACKSON	on I-35 NB to I-670 WB, on I-35 SB to I-670 EB, on I-35 SB over I-670, on Front St to I-29/I-35 SB, on I-670 EB to I-70 WB, on I-670 EB to US 71 SB, and on Route B over Route 7

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J4S3383B	<b>Posted Item Pay</b>	\$59,521.46	\$3,130,194.54	\$3,189,716.00
	<b>Gross Item Adjustments</b>	\$14,206.60	(\$18,085.90)	(\$3,879.30)
	<b>Gross Item Pay</b>	<b>\$73,728.06</b>	<b>\$3,112,108.64</b>	<b>\$3,185,836.70</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



### Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on November 6, 2024

#### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4S3383B, Item 7123100, Project Item Line Number 0390, Material Set 712310096, Material 1045PTIZ - High Solids Inorganic Zinc Silicat Paint, Acceptance Action Generic 1045PTIZ is insufficient.	Waiting on contractor to submit paperwork.	kennec2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3383B, Item 7123100, Project Item Line Number 0390, Material Set 712310096, Material 1045PTGREPMA - Gray Epoxy-Mastic Primer, Acceptance Action Generic 1045PTGREPMA is insufficient.	Waiting on contractor to submit paperwork.	kennec2	Overridden
Estimate Exception Type: Item Overrun: Contract 230217-C06, Contract Project J4S3383B, Project Item Line Number 0070, Contract Line Item Number 0070, Item 6161025, Minor Item.	Item will appear on Change Order 0014	kennec2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230217-C06, Contract Project J4S3383B, Project Item Line Number 0080, Contract Line Item Number 0080, Item 6161030, Minor Item.	Item will appear on Change Order 0014	kennec2	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 6, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230217-C06	J4S3383B	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$8,019.30	\$8,019.30
		0001	0020	2153000	SHAPING SLOPES, CLASS III	15.00	0.00	15.00	100F	15.00	\$1,080.60	\$16,209.00
		0001	0030	6122009	IMPACT ATTENUATOR 45 MPH (SAND BARREL ARRAY)	1.00	0.00	1.00	EA	1.00	\$3,014.40	\$3,014.40
		0001	0040	6122012	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	1.00	-1.00	0.00	EA	0.00	\$3,696.90	\$0.00
		0001	0050	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	0.00	2.00	EA	1.00	\$1,876.90	\$1,876.90
		0001	0060	6161005	CONSTRUCTION SIGNS	2,142.00	0.00	2,142.00	SQFT	1,178.93	\$6.80	\$8,016.72
		0001	0070	6161025	CHANNELIZER (TRIM LINE)	151.00	0.00	151.00	EA	259.00	\$29.60	\$7,666.40
		0001	0080	6161030	TYPE III MOVEABLE BARRICADE	35.00	0.00	35.00	EA	38.00	\$227.50	\$8,645.00
		0001	0090	6161040	FLASHING ARROW PANEL	10.00	0.00	10.00	EA	2.00	\$2,047.50	\$4,095.00
		0001	0100	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	16.00	0.00	16.00	EA	12.00	\$2,957.50	\$35,490.00
		0001	0110	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	658.00	0.00	658.00	LF	658.00	\$50.60	\$33,294.80
		0001	0120	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	470.00	-470.00	0.00	LF	0.00	\$77.80	\$0.00
		0001	0130	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	658.00	987.00	1,645.00	LF	1,645.00	\$12.80	\$21,056.00
		0001	0140	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	470.00	-470.00	0.00	LF	0.00	\$41.20	\$0.00
		0001	0150	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$293,800.00	\$0.00
		0001	0151	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$279,680.00	\$279,680.00
		0001	0160	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	604.00	-31.00	573.00	LF	573.00	\$28.40	\$16,273.20
		0001	0170	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	3,008.00	-1,397.00	1,611.00	LF	1,611.00	\$4.30	\$6,927.30
		0001	0180	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,340.00	-326.00	2,014.00	LF	2,014.00	\$4.30	\$8,660.20
		0001	0190	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	663.00	-313.00	350.00	LF	350.00	\$9.10	\$3,185.00
		0001	0200	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,500.00	0.00	1,500.00	LF	967.00	\$3.30	\$3,191.10
		0001	0210	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	140.00	0.00	140.00	LF	140.00	\$3.30	\$462.00
		0001	0220	6207001	PAVEMENT MARKING REMOVAL	12,864.00	0.00	12,864.00	LF	2,132.00	\$0.50	\$1,066.00
		0001	0230	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	5,869.00	-209.00	5,660.00	LF	5,050.00	\$1.60	\$8,080.00
		0010	0240	6061060	MGS GUARDRAIL	763.00	0.00	763.00	LF	763.00	\$29.60	\$22,584.80
		0010	0250	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	8.00	EA	8.00	\$4,151.90	\$33,215.20
		0010	0260	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	8.00	\$3,696.90	\$29,575.20
		0070	0270	2161502	REMOVAL OF CONCRETE WEARING SURFACE	17,290.00	0.00	17,290.00	SQFT	17,290.00	\$6.10	\$105,469.00
		0070	0290	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	88.00	0.00	88.00	LF	88.00	\$1,063.30	\$93,570.40
		0070	0300	2165500	REMOVAL OF CATHODIC PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$5,190.50	\$5,190.50
		0070	0310	2169903	MISC.Remove and Replace Barrier Curb	15.00	0.00	15.00	LF	15.00	\$1,559.90	\$23,398.50
		0070	0320	5050001	OPTIONAL CONCRETE WEARING SURFACE	1,921.00	0.00	1,921.00	SQYD	1,921.00	\$168.50	\$323,688.50
		0070	0330	7031004	DIAMOND GRINDING	1,921.00	-1,921.00	0.00	SQYD	0.00	\$7.40	\$0.00
		0070	0340	7034214	CLASS B-2 CONCRETE	7.00	0.00	7.00	CUYD	7.00	\$5,394.00	\$37,758.00
		0070	0350	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	40.00	1.00	41.00	SQFT	41.00	\$318.20	\$13,046.20
		0070	0360	7040104	HALF-SOLE REPAIR	3,000.00	3,776.00	6,776.00	SQFT	6,776.00	\$66.20	\$448,571.20
		0070	0370	7040106	FULL DEPTH REPAIR	350.00	-345.00	5.00	SQFT	5.00	\$100.50	\$502.50
		0070	0380	7101000	REINFORCING STEEL (EPOXY COATED)	1,800.00	-343.80	1,456.20	LB	1,456.20	\$6.50	\$9,465.30
		0070	0390	7123100	CLEANING AND COATING EXISTING BEARINGS	10.00	0.00	10.00	EA	10.00	\$3,981.20	\$39,812.00
		0070	0400	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	88.00	0.00	88.00	LF	88.00	\$818.20	\$72,001.60
		0071	0410	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	34.00	-34.00	0.00	SQFT	0.00	\$312.80	\$0.00
		0071	0420	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	5,358.00	0.00	5,358.00	SQFT	5,358.00	\$2.30	\$12,323.40
		0071	0430	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	54.00	0.00	54.00	LF	54.00	\$1,063.30	\$57,418.20



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 6, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230217-C06	J4S3383B	0071	0440	2169903	MISC.Remove and Replace Barrier Curb	8.00	0.00	8.00	LF	8.00	\$1,559.90	\$12,479.20
		0071	0450	6233000	EPOXY POLYMER WEARING SURFACE	585.00	0.00	585.00	SQYD	585.00	\$85.30	\$49,900.50
		0071	0460	7034214	CLASS B-2 CONCRETE	6.40	0.00	6.40	CUYD	6.40	\$5,394.00	\$34,521.60
		0071	0470	7040104	HALF-SOLE REPAIR	300.00	38.00	338.00	SQFT	338.00	\$64.00	\$21,632.00
		0071	0480	7040106	FULL DEPTH REPAIR	850.00	-833.00	17.00	SQFT	17.00	\$97.00	\$1,649.00
		0071	0490	7101000	REINFORCING STEEL (EPOXY COATED)	980.00	-199.00	781.00	LB	781.00	\$6.50	\$5,076.50
		0071	0500	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	54.00	0.00	54.00	LF	54.00	\$818.20	\$44,182.80
		0072	0510	2161502	REMOVAL OF CONCRETE WEARING SURFACE	5,690.00	0.00	5,690.00	SQFT	5,690.00	\$7.20	\$40,968.00
		0072	0520	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	52.00	0.00	52.00	LF	52.00	\$1,063.30	\$55,291.60
		0072	0530	2169903	MISC.Remove and Replace Barrier Curb	8.00	0.00	8.00	LF	8.00	\$1,559.90	\$12,479.20
		0072	0540	5050001	OPTIONAL CONCRETE WEARING SURFACE	622.00	0.00	622.00	SQYD	622.00	\$196.50	\$122,223.00
		0072	0550	7031004	DIAMOND GRINDING	622.00	-593.30	28.70	SQYD	28.70	\$7.40	\$212.38
		0072	0560	7034214	CLASS B-2 CONCRETE	7.00	0.00	7.00	CUYD	7.00	\$5,394.00	\$37,758.00
		0072	0570	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	50.00	-17.00	33.00	SQFT	33.00	\$557.20	\$18,387.60
		0072	0580	7040104	HALF-SOLE REPAIR	300.00	1,772.00	2,072.00	SQFT	2,072.00	\$66.20	\$137,166.40
		0072	0590	7040106	FULL DEPTH REPAIR	850.00	-549.00	301.00	SQFT	301.00	\$100.50	\$30,250.50
		0072	0600	7101000	REINFORCING STEEL (EPOXY COATED)	510.00	262.00	772.00	LB	772.00	\$6.50	\$5,018.00
		0072	0610	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	52.00	0.00	52.00	LF	52.00	\$818.20	\$42,546.40
		0073	0620	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	33.00	-33.00	0.00	SQFT	0.00	\$312.80	\$0.00
		0073	0630	2169903	MISC.Remove and Replace Barrier Curb	34.00	-29.00	5.00	LF	5.00	\$20.00	\$100.00
		0073	0640	7034214	CLASS B-2 CONCRETE	3.00	0.00	3.00	CUYD	3.00	\$5,394.00	\$16,182.00
		0073	0650	7101000	REINFORCING STEEL (EPOXY COATED)	290.00	90.00	380.00	LB	380.00	\$6.50	\$2,470.00
		0073	0660	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	34.00	0.00	34.00	LF	34.00	\$818.20	\$27,818.80
		0074	0670	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	13,792.00	-935.00	12,857.00	SQFT	12,857.00	\$1.70	\$21,856.90
		0074	0680	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	81.00	0.00	81.00	LF	81.00	\$796.30	\$64,500.30
		0074	0690	2169901	MISC.Removal of Loose Concrete from Prestressed Panels	1.00	0.00	1.00	LS	1.00	\$13,649.90	\$13,649.90
		0074	0700	2169903	MISC.Remove and Replace Barrier Curb	13.00	0.00	13.00	LF	13.00	\$3,412.50	\$44,362.50
		0074	0710	6233000	EPOXY POLYMER WEARING SURFACE	1,757.00	-328.50	1,428.50	SQYD	1,428.50	\$85.30	\$121,851.05
		0074	0720	7034214	CLASS B-2 CONCRETE	8.80	0.00	8.80	CUYD	8.80	\$7,962.50	\$70,070.00
		0074	0730	7101000	REINFORCING STEEL (EPOXY COATED)	780.00	0.00	780.00	LB	780.00	\$9.40	\$7,332.00
		0074	0740	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$41,848.40	\$41,848.40
		0074	0750	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	81.00	0.00	81.00	LF	81.00	\$1,025.00	\$83,025.00
		0075	0760	2165000	REMOVAL OF EXISTING EXPANSION JOINT SEAL OR SEALANT	59.00	0.00	59.00	LF	59.00	\$99.50	\$5,870.50
		0075	0770	7172054	OPEN CELL FOAM JOINT SEAL	59.00	0.00	59.00	LF	59.00	\$148.50	\$8,761.50
		0076	0780	2165000	REMOVAL OF EXISTING EXPANSION JOINT SEAL OR SEALANT	71.00	0.00	71.00	LF	71.00	\$99.50	\$7,064.50
		0076	0790	7172002	STRIP SEAL	71.00	0.00	71.00	LF	71.00	\$202.90	\$14,405.90
		0073	5001	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	0.00	34.00	34.00	LF	34.00	\$1,065.30	\$36,220.20
		0001	5002	6189901		0.00	1.00	1.00	LS	1.00	\$14,120.00	\$14,120.00
		0072	5003	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	0.00	18.16	18.16	CY	18.16	\$800.00	\$14,528.00
		0071	5004	4039905	MISC.ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125B MIX)	0.00	126.70	126.70	SQYD	126.70	\$31.30	\$3,965.71
		0071	5005	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	0.00	126.70	126.70	SQYD	126.70	\$110.10	\$13,949.67
		0071	5006	6189902	MISC.ADDITIONAL MOBILIZATION FOR MILLING AND ASPHALT	0.00	1.00	1.00	EA	1.00	\$5,897.88	\$5,897.88
		0072	5007	6049901	MISC.CORING FOR DRAINAGE	0.00	1.00	1.00	LS	1.00	\$3,362.25	\$3,362.25
		0073	5008	7040104	HALF-SOLE REPAIR	0.00	9.00	9.00	SQFT	9.00	\$66.20	\$595.80
		0073	5009	7039901	MISC.Backwall Repair	0.00	1.00	1.00	LS	1.00	\$14,085.09	\$14,085.09



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 6, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
230217-C06	J4S3383B		0010	5010	6069902	MISC.End Anchor Barrier Modificaiton	0.00	1.00	1.00	EA	1.00	\$11,155.15	\$11,155.15
			0001	5011	4039902	MISC.Bagged Asphalt for Patching	0.00	1.00	1.00	EA	1.00	\$683.28	\$683.28
			0070	5012	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	0.00	40.96	40.96	CY	40.96	\$800.00	\$32,768.00
			0072	5013	7049901	MISC.SUPERSTRUCTURE REPAIR (FORMED)	0.00	1.00	1.00	LS	1.00	\$12,974.19	\$12,974.19
<b>Project J4S3383B - Total Value Posted to Date as of Report Generated Date</b>												<b>\$3,189,715.97</b>	
<b>230217-C06 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$3,189,715.97</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on November 6, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J4S3383B

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0570	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	10/30/24	10/30/24	2.20	SQFT	Unformed repair on underside of A1112.		+		+	
0600	7101000	REINFORCING STEEL (EPOXY COATED)	10/30/24	10/30/24	20.00	LB	A1112		+		+	20# of reinforcing steel as outlined in Change order 0013
0650	7101000	REINFORCING STEEL (EPOXY COATED)	10/30/24	10/30/24	90.00	LB	A1124		+		+	90# of reinforcing steel as outlined in Change order 0013
5010	6069902	MISC. GUARDRAIL ITEM	10/30/24	10/30/24	1.00	EA	End of A0805 Left side of roadway.		+		+	Payment for end barrier modification necessary to properly attach guardrail to Br. A0805.
5011	4039902	MISC.	10/30/24	10/30/24	1.00	EA	A0805 N end.		+		+	payment for pothole patch material in approach of A0805.
5012	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	10/30/24	10/30/24	40.96	CY	A0805 Supplementary Surface material due to depth of milling for removal of cathodic protection system		+		+	
5013	7049901	MISC.	10/30/24	10/30/24	1.00	LS	A1112		+		+	payment for the repair to the underside of the box girder of A1112 due to vehicle collision.

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available





## Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 230217-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3383B	0030	IMPACT ATTENUATOR 45 MPH (SAND BARREL ARRAY)	Material		3	Aug 2, 2023	SYSTEM	\$3,014.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kennec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					3	Aug 2, 2023	SYSTEM	(\$3,014.40)		
					4	Aug 16, 2023	SYSTEM	\$3,014.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user kennec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					4	Aug 16, 2023	SYSTEM	(\$3,014.40)		
					5	Sep 5, 2023	SYSTEM	\$3,014.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user kennec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					5	Sep 5, 2023	SYSTEM	(\$3,014.40)		
	<b>- Total</b>								<b>\$0.00</b>	
	<b>Material - Total</b>								<b>\$0.00</b>	
	<b>0030 - Total</b>								<b>\$0.00</b>	
		0060	CONSTRUCTION SIGNS	Material		1	Jun 30, 2023	SYSTEM	\$1,251.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kennec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						1	Jun 30, 2023	SYSTEM	(\$1,251.20)	
						2	Jul 17, 2023	SYSTEM	\$2,988.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kennec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
2						Jul 17, 2023	SYSTEM	(\$2,988.60)		
<b>- Total</b>								<b>\$0.00</b>		
<b>Material - Total</b>								<b>\$0.00</b>		
<b>0060 - Total</b>								<b>\$0.00</b>		
	0070	CHANNELIZER (TRIM LINE)	Material		2	Jul 17, 2023	SYSTEM	\$296.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kennec2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					2	Jul 17, 2023	SYSTEM	(\$296.00)		
	<b>- Total</b>								<b>\$0.00</b>	
	<b>Material - Total</b>								<b>\$0.00</b>	
				Overrun	Overrun	4	Aug 16, 2023	SYSTEM	(\$562.40)	
						10	Nov 16, 2023	SYSTEM	(\$2,634.40)	
<b>Overrun - Total</b>								<b>(\$3,196.80)</b>		
<b>Overrun - Total</b>								<b>(\$3,196.80)</b>		
<b>0070 - Total</b>								<b>(\$3,196.80)</b>		
	0080	TYPE III MOVEABLE BARRICADE	Material		1	Jun 30, 2023	SYSTEM	\$3,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kennec2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					1	Jun 30, 2023	SYSTEM	(\$3,640.00)		
					2	Jul 17, 2023	SYSTEM	\$4,095.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kennec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					2	Jul 17, 2023	SYSTEM	(\$4,095.00)		
	<b>- Total</b>								<b>\$0.00</b>	
	<b>Material - Total</b>								<b>\$0.00</b>	
			Overrun	Overrun	10	Nov 16, 2023	SYSTEM	(\$682.50)		
					<b>Overrun - Total</b>					
<b>Overrun - Total</b>								<b>(\$682.50)</b>		
<b>0080 - Total</b>								<b>(\$682.50)</b>		
	0100	CMS W/O COMMUNICATION	Material		1	Jun 30, 2023	SYSTEM	\$11,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kennec2 overriding Payment	



## Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 230217-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3383B	0100	INTERFACE, CONT F/	Material						Estimate Exception 3 on the current Payment Estimate.	
					1	Jun 30, 2023	SYSTEM	(\$11,830.00)		
					2	Jul 17, 2023	SYSTEM	\$11,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user kennec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					2	Jul 17, 2023	SYSTEM	(\$11,830.00)		
					<b>- Total</b>					<b>\$0.00</b>
	<b>Material - Total</b>						<b>\$0.00</b>			
	<b>0100 - Total</b>						<b>\$0.00</b>			
J4S3383B	0110	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		3	Aug 2, 2023	SYSTEM	\$33,294.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kennec2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					3	Aug 2, 2023	SYSTEM	(\$33,294.80)		
					4	Aug 16, 2023	SYSTEM	\$33,294.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user kennec2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					4	Aug 16, 2023	SYSTEM	(\$33,294.80)		
					5	Sep 5, 2023	SYSTEM	\$33,294.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user kennec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					5	Sep 5, 2023	SYSTEM	(\$33,294.80)		
					6	Sep 18, 2023	SYSTEM	\$33,294.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kennec2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					6	Sep 15, 2023	SYSTEM	(\$33,294.80)		
					<b>- Total</b>					<b>\$0.00</b>
	<b>Material - Total</b>						<b>\$0.00</b>			
	<b>0110 - Total</b>						<b>\$0.00</b>			
J4S3383B	0130	RELOCATING TEMPORARY TRAFFIC BARRIER	Overrun	Overrun	15	Apr 15, 2024	SYSTEM	(\$12,633.60)		
					19	Nov 5, 2024	SYSTEM	\$12,633.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,12.80000 - 12.80000', is applied (if non-zero).	
					<b>Overrun - Total</b>				<b>\$0.00</b>	
					<b>Overrun - Total</b>				<b>\$0.00</b>	
	<b>0130 - Total</b>						<b>\$0.00</b>			
J4S3383B	0160	PREF THERMO PVMT MARK, 24 IN WHIT	Material		18	Jun 3, 2024	SYSTEM	\$16,273.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kennec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					18	Jun 3, 2024	SYSTEM	(\$16,273.20)		
				<b>- Total</b>				<b>\$0.00</b>		
	<b>Material - Total</b>						<b>\$0.00</b>			
	<b>0160 - Total</b>						<b>\$0.00</b>			
J4S3383B	0170	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		7	Oct 2, 2023	SYSTEM	\$1,629.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user kennec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					7	Oct 2, 2023	SYSTEM	(\$1,629.70)		
					14	Feb 16, 2024	SYSTEM	\$1,629.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kennec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					14	Feb 16, 2024	SYSTEM	(\$1,629.70)		
					<b>- Total</b>					<b>\$0.00</b>
	<b>Material - Total</b>						<b>\$0.00</b>			
	<b>0170 - Total</b>						<b>\$0.00</b>			
J4S3383B	0180	6 IN. YELLOW HIGH	Material		7	Oct 2,	SYSTEM	\$1,530.80	This adjustment offsets the original system-generated Material Payment	



## Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 230217-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3383B	0180	BUILD WATERBORNE PAINT	Material			2023			Estimate Item Adjustment (0008) due to user kennec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					7	Oct 2, 2023	SYSTEM	(\$1,530.80)						
					14	Feb 16, 2024	SYSTEM	\$1,530.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kennec2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					14	Feb 16, 2024	SYSTEM	(\$1,530.80)						
									<b>- Total</b>	<b>\$0.00</b>				
									<b>Material - Total</b>	<b>\$0.00</b>				
									<b>0180 - Total</b>	<b>\$0.00</b>				
	0190	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		18	Jun 3, 2024	SYSTEM	\$3,185.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kennec2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					18	Jun 3, 2024	SYSTEM	(\$3,185.00)						
												<b>- Total</b>	<b>\$0.00</b>	
												<b>Material - Total</b>	<b>\$0.00</b>	
									<b>0190 - Total</b>	<b>\$0.00</b>				
	0200	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		6	Sep 18, 2023	SYSTEM	\$3,191.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kennec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					6	Sep 15, 2023	SYSTEM	(\$3,191.10)						
7					Oct 2, 2023	SYSTEM	\$3,191.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user kennec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.						
7					Oct 2, 2023	SYSTEM	(\$3,191.10)							
8					Oct 16, 2023	SYSTEM	\$3,191.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kennec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
8					Oct 16, 2023	SYSTEM	(\$3,191.10)							
9					Nov 2, 2023	SYSTEM	\$3,191.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kennec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
9					Nov 2, 2023	SYSTEM	(\$3,191.10)							
10					Nov 16, 2023	SYSTEM	\$3,191.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user kennec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
10					Nov 16, 2023	SYSTEM	(\$3,191.10)							
14					Feb 16, 2024	SYSTEM	\$3,191.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kennec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.						
14					Feb 16, 2024	SYSTEM	(\$3,191.10)							
												<b>- Total</b>	<b>\$0.00</b>	
												<b>Material - Total</b>	<b>\$0.00</b>	
								<b>0200 - Total</b>	<b>\$0.00</b>					
0210	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		6	Sep 18, 2023	SYSTEM	\$462.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user kennec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
				6	Sep 15, 2023	SYSTEM	(\$462.00)							
				7	Oct 2, 2023	SYSTEM	\$462.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user kennec2 overriding Payment Estimate Exception 9 on the current Payment Estimate.						
				7	Oct 2, 2023	SYSTEM	(\$462.00)							
				8	Oct 16, 2023	SYSTEM	\$462.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kennec2 overriding Payment Estimate Exception 6 on the current Payment Estimate.						



## Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 230217-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J4S3383B	0210	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		8	Oct 16, 2023	SYSTEM	(\$462.00)							
					9	Nov 2, 2023	SYSTEM	\$462.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kennec2 overriding Payment Estimate Exception 6 on the current Payment Estimate.						
					9	Nov 2, 2023	SYSTEM	(\$462.00)							
					10	Nov 16, 2023	SYSTEM	\$462.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kennec2 overriding Payment Estimate Exception 6 on the current Payment Estimate.						
					10	Nov 16, 2023	SYSTEM	(\$462.00)							
					14	Feb 16, 2024	SYSTEM	\$462.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user kennec2 overriding Payment Estimate Exception 8 on the current Payment Estimate.						
					14	Feb 16, 2024	SYSTEM	(\$462.00)							
	<b>- Total</b>								<b>\$0.00</b>						
	<b>Material - Total</b>								<b>\$0.00</b>						
	<b>0210 - Total</b>								<b>\$0.00</b>						
	0240	MGS GUARDRAIL		Construction Stockpile		5	Sep 5, 2023	SYSTEM	(\$752.39)	Payment Estimate Item Adjustment generated Stockpile Transaction					
						10	Nov 16, 2023	SYSTEM	(\$2,069.06)	Payment Estimate Item Adjustment generated Stockpile Transaction					
						16	May 2, 2024	SYSTEM	(\$4,514.33)	Payment Estimate Item Adjustment generated Stockpile Transaction					
						18	Jun 3, 2024	SYSTEM	(\$4,145.65)	Payment Estimate Item Adjustment generated Stockpile Transaction					
<b>- Total</b>								<b>(\$11,481.43)</b>							
<b>Construction Stockpile - Total</b>								<b>(\$11,481.43)</b>							
Construction Stockpile STMI										2	Jul 17, 2023	SYSTEM	\$11,481.43	Payment Estimate Item Adjustment generated Stockpile Transaction	
		<b>- Total</b>								<b>\$11,481.43</b>					
		<b>Construction Stockpile STMI - Total</b>								<b>\$11,481.43</b>					
Material						5	Sep 5, 2023	SYSTEM	\$1,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user kennec2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
						5	Sep 5, 2023	SYSTEM	(\$1,480.00)						
						6	Sep 18, 2023	SYSTEM	\$1,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kennec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
						6	Sep 15, 2023	SYSTEM	(\$1,480.00)						
						7	Oct 2, 2023	SYSTEM	\$1,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user kennec2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
	7					Oct 2, 2023	SYSTEM	(\$1,480.00)							
	<b>- Total</b>								<b>\$0.00</b>						
<b>Material - Total</b>								<b>\$0.00</b>							
<b>0240 - Total</b>								<b>\$0.00</b>							
0250	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)		Construction Stockpile		5	Sep 5, 2023	SYSTEM	(\$9,865.40)	Payment Estimate Item Adjustment generated Stockpile Transaction						
					10	Nov 16, 2023	SYSTEM	(\$4,932.70)	Payment Estimate Item Adjustment generated Stockpile Transaction						
					16	May 2, 2024	SYSTEM	(\$2,466.35)	Payment Estimate Item Adjustment generated Stockpile Transaction						
					18	Jun 3, 2024	SYSTEM	(\$2,466.35)	Payment Estimate Item Adjustment generated Stockpile Transaction						
					<b>- Total</b>								<b>(\$19,730.80)</b>		
					<b>Construction Stockpile - Total</b>								<b>(\$19,730.80)</b>		
					Construction Stockpile					2	Jul 17, 2023	SYSTEM	\$19,730.80	Payment Estimate Item Adjustment generated Stockpile Transaction	



## Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 230217-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3383B	0250	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	STMI	- Total				\$19,730.80			
			Construction Stockpile STMI - Total						\$19,730.80		
			0250 - Total						\$0.00		
	0260	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile			5	Sep 5, 2023	SYSTEM	(\$9,844.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						10	Nov 16, 2023	SYSTEM	(\$4,922.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						16	May 2, 2024	SYSTEM	(\$2,461.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						18	Jun 3, 2024	SYSTEM	(\$2,461.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						(\$19,688.00)	
				Construction Stockpile - Total						(\$19,688.00)	
				Construction Stockpile STMI		2	Jul 17, 2023	SYSTEM	\$19,688.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						\$19,688.00	
				Construction Stockpile STMI - Total						\$19,688.00	
				0260 - Total						\$0.00	
	0320	OPTIONAL CONCRETE WEARING SURFACE	Material			8	Oct 16, 2023	SYSTEM	\$161,844.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kennec2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
						8	Oct 16, 2023	SYSTEM	(\$161,844.25)		
						9	Nov 2, 2023	SYSTEM	\$161,844.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kennec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						9	Nov 2, 2023	SYSTEM	(\$161,844.25)		
						10	Nov 16, 2023	SYSTEM	\$161,844.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user kennec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						10	Nov 16, 2023	SYSTEM	(\$161,844.25)		
						11	Dec 4, 2023	SYSTEM	\$161,844.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user kennec2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
						11	Dec 4, 2023	SYSTEM	(\$161,844.25)		
						12	Dec 18, 2023	SYSTEM	\$161,844.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kennec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						12	Dec 18, 2023	SYSTEM	(\$161,844.25)		
						13	Jan 16, 2024	SYSTEM	\$161,844.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kennec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						13	Jan 16, 2024	SYSTEM	(\$161,844.25)		
						14	Feb 16, 2024	SYSTEM	\$161,844.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kennec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						14	Feb 16, 2024	SYSTEM	(\$161,844.25)		
						15	Apr 16, 2024	SYSTEM	\$161,844.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kennec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						15	Apr 15, 2024	SYSTEM	(\$161,844.25)		
						16	May 2, 2024	SYSTEM	\$161,844.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kennec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
		16	May 2, 2024	SYSTEM	(\$161,844.25)						
		17	May 15, 2024	SYSTEM	\$323,688.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kennec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					



## Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 230217-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3383B	0320	OPTIONAL CONCRETE WEARING SURFACE	Material		17	May 15, 2024	SYSTEM	(\$323,688.50)				
					18	Jun 3, 2024	SYSTEM	\$323,688.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kennec2 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					18	Jun 3, 2024	SYSTEM	(\$323,688.50)				
									<b>- Total</b>	<b>\$0.00</b>		
									<b>Material - Total</b>	<b>\$0.00</b>		
									<b>0320 - Total</b>	<b>\$0.00</b>		
	0350	SUBSTRUCTURE REPAIR (UNFORMED)	Material		12	Dec 18, 2023	SYSTEM	\$13,046.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kennec2 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					12	Dec 18, 2023	SYSTEM	(\$13,046.20)				
										<b>- Total</b>	<b>\$0.00</b>	
										<b>Material - Total</b>	<b>\$0.00</b>	
		Overrun	Overrun	12	Dec 18, 2023	SYSTEM	\$318.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user kennec2 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
				12	Dec 18, 2023	SYSTEM	(\$318.20)					
										<b>Overrun - Total</b>	<b>\$0.00</b>	
									<b>Overrun - Total</b>	<b>\$0.00</b>		
									<b>0350 - Total</b>	<b>\$0.00</b>		
0360	HALF-SOLE REPAIR	Material		4	Aug 16, 2023	SYSTEM	\$61,433.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user kennec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
				4	Aug 16, 2023	SYSTEM	(\$61,433.60)					
				5	Sep 5, 2023	SYSTEM	\$156,827.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user kennec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
				5	Sep 5, 2023	SYSTEM	(\$156,827.80)					
				6	Sep 18, 2023	SYSTEM	\$232,295.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user kennec2 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
				6	Sep 15, 2023	SYSTEM	(\$232,295.80)					
				7	Oct 2, 2023	SYSTEM	\$250,831.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kennec2 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
				7	Oct 2, 2023	SYSTEM	(\$250,831.80)					
				8	Oct 16, 2023	SYSTEM	\$253,215.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kennec2 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
				8	Oct 16, 2023	SYSTEM	(\$253,215.00)					
				9	Nov 2, 2023	SYSTEM	\$253,215.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user kennec2 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
				9	Nov 2, 2023	SYSTEM	(\$253,215.00)					
				10	Nov 16, 2023	SYSTEM	\$364,563.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user kennec2 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
				10	Nov 16, 2023	SYSTEM	(\$364,563.40)					
				11	Dec 4, 2023	SYSTEM	\$437,317.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user kennec2 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
11	Dec 4, 2023	SYSTEM	(\$437,317.20)									
12	Dec 18, 2023	SYSTEM	\$448,571.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user kennec2 overriding Payment								



## Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 230217-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3383B	0360	HALF-SOLE REPAIR	Material						Estimate Exception 8 on the current Payment Estimate.					
					12	Dec 18, 2023	SYSTEM	(\$448,571.20)						
					13	Jan 16, 2024	SYSTEM	\$448,571.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kennec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					13	Jan 16, 2024	SYSTEM	(\$448,571.20)						
					14	Feb 16, 2024	SYSTEM	\$448,571.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user kennec2 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					14	Feb 16, 2024	SYSTEM	(\$448,571.20)						
					15	Apr 16, 2024	SYSTEM	\$448,571.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user kennec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					15	Apr 15, 2024	SYSTEM	(\$448,571.20)						
					16	May 2, 2024	SYSTEM	\$448,571.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user kennec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					16	May 2, 2024	SYSTEM	(\$448,571.20)						
					17	May 15, 2024	SYSTEM	\$448,571.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kennec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					17	May 15, 2024	SYSTEM	(\$448,571.20)						
					18	Jun 3, 2024	SYSTEM	\$448,571.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user kennec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					18	Jun 3, 2024	SYSTEM	(\$448,571.20)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
								Overrun	Overrun	6	Sep 15, 2023	SYSTEM	(\$33,695.80)	
										7	Oct 2, 2023	SYSTEM	\$18,536.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user kennec2 overriding Payment Estimate Exception 18 on the current Payment Estimate.
										7	Oct 2, 2023	SYSTEM	(\$18,536.00)	
										8	Oct 16, 2023	SYSTEM	\$33,695.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '.66.20000 - 66.20000, 'is applied (if non-zero).
										10	Nov 16, 2023	SYSTEM	\$66,663.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user kennec2 overriding Payment Estimate Exception 18 on the current Payment Estimate.
										10	Nov 16, 2023	SYSTEM	(\$66,663.40)	
										11	Dec 4, 2023	SYSTEM	(\$66,663.40)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					11	Dec 4, 2023	SYSTEM	\$44,618.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user kennec2 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					11	Dec 4, 2023	SYSTEM	\$28,135.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user kennec2 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					11	Dec 4, 2023	SYSTEM	\$66,663.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user kennec2 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					11	Dec 4, 2023	SYSTEM	(\$72,753.80)						
					12	Dec 18, 2023	SYSTEM	(\$139,417.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					12	Dec 18, 2023	SYSTEM	\$11,254.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user kennec2 overriding Payment Estimate Exception 12 on the current Payment Estimate.					



## Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 230217-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3383B	0360	HALF-SOLE REPAIR	Overrun	Overrun	12	Dec 18, 2023	SYSTEM	\$139,417.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user kennec2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					12	Dec 18, 2023	SYSTEM	(\$11,254.00)	
					<b>Overrun - Total</b>		<b>\$0.00</b>		
	<b>Overrun - Total</b>		<b>\$0.00</b>						
	<b>0360 - Total</b>		<b>\$0.00</b>						
	0390	CLEANING AND COATING EXISTING BEARINGS	Material		14	Feb 16, 2024	SYSTEM	\$39,812.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user kennec2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					14	Feb 16, 2024	SYSTEM	(\$39,812.00)	
					15	Apr 16, 2024	SYSTEM	\$39,812.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kennec2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					15	Apr 15, 2024	SYSTEM	(\$39,812.00)	
					16	May 2, 2024	SYSTEM	\$39,812.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kennec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					16	May 2, 2024	SYSTEM	(\$39,812.00)	
					17	May 15, 2024	SYSTEM	\$39,812.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kennec2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					17	May 15, 2024	SYSTEM	(\$39,812.00)	
					18	Jun 3, 2024	SYSTEM	\$39,812.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user kennec2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					18	Jun 3, 2024	SYSTEM	(\$39,812.00)	
19					Nov 5, 2024	SYSTEM	\$39,812.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kennec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
19					Nov 5, 2024	SYSTEM	(\$39,812.00)		
<b>- Total</b>		<b>\$0.00</b>							
<b>Material - Total</b>		<b>\$0.00</b>							
<b>0390 - Total</b>		<b>\$0.00</b>							
0400	STRIP SEAL EXPANSION JOINT SYSTEM	Construction Stockpile		8	Oct 16, 2023	SYSTEM	(\$16,280.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				11	Dec 4, 2023	SYSTEM	(\$8,140.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				12	Dec 18, 2023	SYSTEM	(\$8,140.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				<b>- Total</b>		<b>(\$32,560.00)</b>			
				<b>Construction Stockpile - Total</b>		<b>(\$32,560.00)</b>			
				Construction Stockpile STMI	3	Aug 2, 2023	SYSTEM	\$32,560.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				<b>- Total</b>		<b>\$32,560.00</b>			
<b>Construction Stockpile STMI - Total</b>		<b>\$32,560.00</b>							
<b>0400 - Total</b>		<b>\$0.00</b>							
0450	EPOXY POLYMER WEARING SURFACE	Material		10	Nov 16, 2023	SYSTEM	\$49,900.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user kennec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				10	Nov 16, 2023	SYSTEM	(\$49,900.50)		
				11	Dec 4, 2023	SYSTEM	\$49,900.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user kennec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				11	Dec 4, 2023	SYSTEM	(\$49,900.50)		
				12	Dec 18, 2023	SYSTEM	\$49,900.50	This adjustment offsets the original system-generated Material Payment	





## Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 230217-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3383B	0450	EPOXY POLYMER WEARING SURFACE	Material			2023			Estimate Item Adjustment (0008) due to user kennec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					12	Dec 18, 2023	SYSTEM	(\$49,900.50)						
					13	Jan 16, 2024	SYSTEM	\$49,900.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user kennec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					13	Jan 16, 2024	SYSTEM	(\$49,900.50)						
									<b>- Total</b>	<b>\$0.00</b>				
									<b>Material - Total</b>	<b>\$0.00</b>				
									<b>0450 - Total</b>	<b>\$0.00</b>				
	0470	HALF-SOLE REPAIR	Overrun	Overrun	8	Oct 16, 2023	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user kennec2 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					8	Oct 16, 2023	SYSTEM	(\$1,600.00)						
					9	Nov 2, 2023	SYSTEM	(\$1,600.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					9	Nov 2, 2023	SYSTEM	\$832.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user kennec2 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					9	Nov 2, 2023	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user kennec2 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					9	Nov 2, 2023	SYSTEM	(\$832.00)						
					10	Nov 16, 2023	SYSTEM	(\$2,432.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					10	Nov 16, 2023	SYSTEM	\$2,432.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user kennec2 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
11					Dec 4, 2023	SYSTEM	(\$2,432.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).						
11					Dec 4, 2023	SYSTEM	\$2,432.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user kennec2 overriding Payment Estimate Exception 10 on the current Payment Estimate.						
12					Dec 18, 2023	SYSTEM	(\$2,432.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).						
12					Dec 18, 2023	SYSTEM	\$2,432.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user kennec2 overriding Payment Estimate Exception 13 on the current Payment Estimate.						
												<b>Overrun - Total</b>	<b>\$0.00</b>	
												<b>Overrun - Total</b>	<b>\$0.00</b>	
								<b>0470 - Total</b>	<b>\$0.00</b>					
0500	STRIP SEAL EXPANSION JOINT SYSTEM	Construction Stockpile		8	Oct 16, 2023	SYSTEM	(\$9,990.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
				9	Nov 2, 2023	SYSTEM	(\$9,990.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
											<b>- Total</b>	<b>(\$19,980.00)</b>		
											<b>Construction Stockpile - Total</b>	<b>(\$19,980.00)</b>		
				3	Aug 2, 2023	SYSTEM	\$19,980.00	Payment Estimate Item Adjustment generated Stockpile Transaction						
												<b>- Total</b>	<b>\$19,980.00</b>	
								<b>Construction Stockpile STMI - Total</b>	<b>\$19,980.00</b>					
								<b>0500 - Total</b>	<b>\$0.00</b>					
0540	OPTIONAL CONCRETE WEARING SURFACE	Material		7	Oct 2, 2023	SYSTEM	\$122,223.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user kennec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
				7	Oct 2, 2023	SYSTEM	(\$122,223.00)							
				8	Oct 16, 2023	SYSTEM	\$122,223.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user kennec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.						
				8	Oct 16, 2023	SYSTEM	(\$122,223.00)							



## Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 230217-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3383B	0540	OPTIONAL CONCRETE WEARING SURFACE	Material			2023								
					9	Nov 2, 2023	SYSTEM	\$122,223.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user kennec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					9	Nov 2, 2023	SYSTEM	(\$122,223.00)						
					10	Nov 16, 2023	SYSTEM	\$122,223.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user kennec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					10	Nov 16, 2023	SYSTEM	(\$122,223.00)						
					11	Dec 4, 2023	SYSTEM	\$122,223.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user kennec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					11	Dec 4, 2023	SYSTEM	(\$122,223.00)						
					12	Dec 18, 2023	SYSTEM	\$122,223.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user kennec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					12	Dec 18, 2023	SYSTEM	(\$122,223.00)						
					13	Jan 16, 2024	SYSTEM	\$122,223.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kennec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					13	Jan 16, 2024	SYSTEM	(\$122,223.00)						
					14	Feb 16, 2024	SYSTEM	\$122,223.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user kennec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					14	Feb 16, 2024	SYSTEM	(\$122,223.00)						
					15	Apr 16, 2024	SYSTEM	\$122,223.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user kennec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					15	Apr 15, 2024	SYSTEM	(\$122,223.00)						
					16	May 2, 2024	SYSTEM	\$122,223.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user kennec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					16	May 2, 2024	SYSTEM	(\$122,223.00)						
					17	May 15, 2024	SYSTEM	\$122,223.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user kennec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					17	May 15, 2024	SYSTEM	(\$122,223.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0540 - Total</b>								<b>\$0.00</b>	
					0570	SUPERSTRUCTURE REPAIR (UNFORMED)	Material			7	Oct 2, 2023	SYSTEM	\$17,161.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kennec2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
7	Oct 2, 2023	SYSTEM	(\$17,161.76)											
8	Oct 16, 2023	SYSTEM	\$17,161.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user kennec2 overriding Payment Estimate Exception 8 on the current Payment Estimate.										
8	Oct 16, 2023	SYSTEM	(\$17,161.76)											
9	Nov 2, 2023	SYSTEM	\$17,161.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user kennec2 overriding Payment Estimate Exception 8 on the current Payment Estimate.										
9	Nov 2, 2023	SYSTEM	(\$17,161.76)											
10	Nov 16, 2023	SYSTEM	\$17,161.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user kennec2 overriding Payment Estimate Exception 10 on the current Payment Estimate.										
10	Nov 16, 2023	SYSTEM	(\$17,161.76)											



## Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 230217-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3383B	0570	SUPERSTRUCTURE REPAIR (UNFORMED)	Material			2023							
					11	Dec 4, 2023	SYSTEM	\$17,161.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user kennec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					11	Dec 4, 2023	SYSTEM	(\$17,161.76)					
					12	Dec 18, 2023	SYSTEM	\$17,161.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user kennec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					12	Dec 18, 2023	SYSTEM	(\$17,161.76)					
	<b>- Total</b>								<b>\$0.00</b>				
	<b>Material - Total</b>								<b>\$0.00</b>				
	<b>0570 - Total</b>								<b>\$0.00</b>				
	0580	HALF-SOLE REPAIR	Material		4	Aug 16, 2023	SYSTEM	\$106,913.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kennec2 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					4	Aug 16, 2023	SYSTEM	(\$106,913.00)					
					5	Sep 5, 2023	SYSTEM	\$137,166.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user kennec2 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					5	Sep 5, 2023	SYSTEM	(\$137,166.40)					
					6	Sep 18, 2023	SYSTEM	\$137,166.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user kennec2 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
					6	Sep 15, 2023	SYSTEM	(\$137,166.40)					
					7	Oct 2, 2023	SYSTEM	\$137,166.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kennec2 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
					7	Oct 2, 2023	SYSTEM	(\$137,166.40)					
					8	Oct 16, 2023	SYSTEM	\$137,166.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user kennec2 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
					8	Oct 16, 2023	SYSTEM	(\$137,166.40)					
					9	Nov 2, 2023	SYSTEM	\$137,166.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user kennec2 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
					9	Nov 2, 2023	SYSTEM	(\$137,166.40)					
10					Nov 16, 2023	SYSTEM	\$137,166.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user kennec2 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
10					Nov 16, 2023	SYSTEM	(\$137,166.40)						
<b>- Total</b>								<b>\$0.00</b>					
<b>Material - Total</b>								<b>\$0.00</b>					
						Overrun	Overrun	3	Aug 2, 2023	SYSTEM	\$27,142.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user kennec2 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
								3	Aug 2, 2023	SYSTEM	\$10,261.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user kennec2 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
								3	Aug 2, 2023	SYSTEM	(\$37,403.00)		
								4	Aug 16, 2023	SYSTEM	(\$37,403.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				4	Aug 16, 2023	SYSTEM	\$27,671.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user kennec2 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
				4	Aug 16, 2023	SYSTEM	\$21,978.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user kennec2 overriding Payment Estimate Exception 11 on the current Payment Estimate.					



## Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 230217-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3383B	0580	HALF-SOLE REPAIR	Overrun	Overrun	4	Aug 16, 2023	SYSTEM	\$37,403.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user kennec2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					4	Aug 16, 2023	SYSTEM	(\$49,650.00)	
					<b>Overrun - Total</b>			<b>\$0.00</b>	
					<b>Overrun - Total</b>			<b>\$0.00</b>	
<b>0580 - Total</b>							<b>\$0.00</b>		
J4S3383B	0590	FULL DEPTH REPAIR	Material		4	Aug 16, 2023	SYSTEM	\$27,135.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user kennec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					4	Aug 16, 2023	SYSTEM	(\$27,135.00)	
					5	Sep 5, 2023	SYSTEM	\$30,250.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user kennec2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					5	Sep 5, 2023	SYSTEM	(\$30,250.50)	
					6	Sep 18, 2023	SYSTEM	\$30,250.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user kennec2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					6	Sep 15, 2023	SYSTEM	(\$30,250.50)	
					7	Oct 2, 2023	SYSTEM	\$30,250.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user kennec2 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					7	Oct 2, 2023	SYSTEM	(\$30,250.50)	
					8	Oct 16, 2023	SYSTEM	\$30,250.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user kennec2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					8	Oct 16, 2023	SYSTEM	(\$30,250.50)	
					9	Nov 2, 2023	SYSTEM	\$30,250.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user kennec2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					9	Nov 2, 2023	SYSTEM	(\$30,250.50)	
					10	Nov 16, 2023	SYSTEM	\$30,250.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user kennec2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					10	Nov 16, 2023	SYSTEM	(\$30,250.50)	
					11	Dec 4, 2023	SYSTEM	\$30,250.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user kennec2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					11	Dec 4, 2023	SYSTEM	(\$30,250.50)	
					12	Dec 18, 2023	SYSTEM	\$30,250.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user kennec2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					12	Dec 18, 2023	SYSTEM	(\$30,250.50)	
					13	Jan 16, 2024	SYSTEM	\$30,250.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kennec2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					13	Jan 16, 2024	SYSTEM	(\$30,250.50)	
14	Feb 16, 2024	SYSTEM	\$30,250.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kennec2 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
14	Feb 16, 2024	SYSTEM	(\$30,250.50)						
15	Apr 16, 2024	SYSTEM	\$30,250.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kennec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
15	Apr 15, 2024	SYSTEM	(\$30,250.50)						



## Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 230217-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3383B	0590	FULL DEPTH REPAIR	Material		16	May 2, 2024	SYSTEM	\$30,250.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user kennec2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					16	May 2, 2024	SYSTEM	(\$30,250.50)						
					17	May 15, 2024	SYSTEM	\$30,250.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kennec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					17	May 15, 2024	SYSTEM	(\$30,250.50)						
					18	Jun 3, 2024	SYSTEM	\$30,250.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user kennec2 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					18	Jun 3, 2024	SYSTEM	(\$30,250.50)						
	<b>- Total</b>								<b>\$0.00</b>					
	<b>Material - Total</b>								<b>\$0.00</b>					
	<b>0590 - Total</b>								<b>\$0.00</b>					
	0600	REINFORCING STEEL (EPOXY COATED)	Material		6	Sep 18, 2023	SYSTEM	\$2,905.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user kennec2 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					6	Sep 15, 2023	SYSTEM	(\$2,905.50)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					Overrun	Overrun	11	Dec 4, 2023	SYSTEM	\$1,573.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user kennec2 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
11							Dec 4, 2023	SYSTEM	(\$1,573.00)					
12		Dec 18, 2023	SYSTEM	(\$1,573.00)			Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).							
12		Dec 18, 2023	SYSTEM	\$1,573.00			This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user kennec2 overriding Payment Estimate Exception 14 on the current Payment Estimate.							
13		Jan 16, 2024	SYSTEM	(\$1,573.00)			Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).							
19		Nov 5, 2024	SYSTEM	\$1,573.00			Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',6.50000 - 6.50000', is applied (if non-zero).							
<b>Overrun - Total</b>								<b>\$0.00</b>						
<b>Overrun - Total</b>								<b>\$0.00</b>						
<b>0600 - Total</b>								<b>\$0.00</b>						
0610		STRIP SEAL EXPANSION JOINT SYSTEM	Construction Stockpile		6	Sep 15, 2023	SYSTEM	(\$19,240.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
	<b>- Total</b>								<b>(\$19,240.00)</b>					
	<b>Construction Stockpile - Total</b>								<b>(\$19,240.00)</b>					
	Construction Stockpile STMI		3	Aug 2, 2023	SYSTEM	\$19,240.00	Payment Estimate Item Adjustment generated Stockpile Transaction							
			<b>- Total</b>								<b>\$19,240.00</b>			
	<b>Construction Stockpile STMI - Total</b>								<b>\$19,240.00</b>					
	Material		6	Sep 18, 2023	SYSTEM	\$42,546.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kennec2 overriding Payment Estimate Exception 18 on the current Payment Estimate.							
			6	Sep 15, 2023	SYSTEM	(\$42,546.40)								
			<b>- Total</b>								<b>\$0.00</b>			
	<b>Material - Total</b>								<b>\$0.00</b>					
<b>0610 - Total</b>								<b>\$0.00</b>						
0660	STRIP SEAL EXPANSION JOINT SYSTEM	Construction Stockpile		11	Dec 4, 2023	SYSTEM	(\$12,580.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
				<b>- Total</b>								<b>(\$12,580.00)</b>		
<b>Construction Stockpile - Total</b>								<b>(\$12,580.00)</b>						



## Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 230217-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3383B	0660	STRIP SEAL EXPANSION JOINT SYSTEM	Construction Stockpile STMI		3	Aug 2, 2023	SYSTEM	\$12,580.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				<b>- Total</b>							<b>\$12,580.00</b>	
				<b>Construction Stockpile STMI - Total</b>							<b>\$12,580.00</b>	
	<b>0660 - Total</b>								<b>\$0.00</b>			
	0710	EPOXY POLYMER WEARING SURFACE	Material		4	Aug 16, 2023	SYSTEM	\$121,851.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user kennec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					4	Aug 16, 2023	SYSTEM	(\$121,851.05)				
					5	Sep 5, 2023	SYSTEM	\$121,851.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user kennec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					5	Sep 5, 2023	SYSTEM	(\$121,851.05)				
					6	Sep 18, 2023	SYSTEM	\$121,851.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user kennec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					6	Sep 15, 2023	SYSTEM	(\$121,851.05)				
					7	Oct 2, 2023	SYSTEM	\$121,851.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kennec2 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
					7	Oct 2, 2023	SYSTEM	(\$121,851.05)				
					8	Oct 16, 2023	SYSTEM	\$121,851.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user kennec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					8	Oct 16, 2023	SYSTEM	(\$121,851.05)				
					9	Nov 2, 2023	SYSTEM	\$121,851.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user kennec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					9	Nov 2, 2023	SYSTEM	(\$121,851.05)				
					10	Nov 16, 2023	SYSTEM	\$121,851.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user kennec2 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					10	Nov 16, 2023	SYSTEM	(\$121,851.05)				
				<b>- Total</b>							<b>\$0.00</b>	
				<b>Material - Total</b>							<b>\$0.00</b>	
				<b>0710 - Total</b>								<b>\$0.00</b>
	0730	REINFORCING STEEL (EPOXY COATED)	Material		3	Aug 2, 2023	SYSTEM	\$7,332.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user kennec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					3	Aug 2, 2023	SYSTEM	(\$7,332.00)				
					4	Aug 16, 2023	SYSTEM	\$7,332.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user kennec2 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					4	Aug 16, 2023	SYSTEM	(\$7,332.00)				
				5	Sep 5, 2023	SYSTEM	\$7,332.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user kennec2 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
				5	Sep 5, 2023	SYSTEM	(\$7,332.00)					
				6	Sep 18, 2023	SYSTEM	\$7,332.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user kennec2 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
				6	Sep 15, 2023	SYSTEM	(\$7,332.00)					
<b>- Total</b>							<b>\$0.00</b>					
<b>Material - Total</b>							<b>\$0.00</b>					
<b>0730 - Total</b>								<b>\$0.00</b>				



## Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 230217-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3383B	0740	PROTECTIVE COATING - CONCRETE BENTS AND	Material		5	Sep 5, 2023	SYSTEM	\$41,848.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user kennec2 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
					5	Sep 5, 2023	SYSTEM	(\$41,848.40)			
					6	Sep 18, 2023	SYSTEM	\$41,848.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user kennec2 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
					6	Sep 15, 2023	SYSTEM	(\$41,848.40)			
									<b>- Total</b>	<b>\$0.00</b>	
									<b>Material - Total</b>	<b>\$0.00</b>	
									<b>0740 - Total</b>	<b>\$0.00</b>	
	0750	STRIP SEAL EXPANSION JOINT SYSTEM	Construction Stockpile		4	Aug 16, 2023	SYSTEM	(\$29,970.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
									<b>- Total</b>	<b>(\$29,970.00)</b>	
									<b>Construction Stockpile - Total</b>	<b>(\$29,970.00)</b>	
					3	Aug 2, 2023	SYSTEM	\$29,970.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
									<b>- Total</b>	<b>\$29,970.00</b>	
									<b>Construction Stockpile STMI - Total</b>	<b>\$29,970.00</b>	
									<b>0750 - Total</b>	<b>\$0.00</b>	
	0790	STRIP SEAL	Construction Stockpile		10	Nov 16, 2023	SYSTEM	(\$3,124.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
								<b>- Total</b>	<b>(\$3,124.00)</b>		
								<b>Construction Stockpile - Total</b>	<b>(\$3,124.00)</b>		
3					Aug 2, 2023	SYSTEM	\$3,124.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
								<b>- Total</b>	<b>\$3,124.00</b>		
								<b>Construction Stockpile STMI - Total</b>	<b>\$3,124.00</b>		
								<b>0790 - Total</b>	<b>\$0.00</b>		
<b>J4S3383B - Total</b>								<b>(\$3,879.30)</b>			
<b>Overall - Total</b>								<b>(\$3,879.30)</b>			



---

**Contract Adjustments for Contract - 230217-C06**

There are no contract adjustments to display for this contract.