



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 3, 2024

Pay Estimate Created Date: July 15, 2024

Final Estimate Number 10	Contract ID 230217-D03 Prime Contractor Gene Haile Excavating, Inc.	Pay Period Start March 12, 2024 Pay Period End July 15, 2024	Original Contract Amount \$779,613.00 Net Change Order Amount \$28,196.40 Current Contract Amount \$807,809.40
------------------------------------	--	---	---

Approval Date		By User
July 15, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	kronej1
September 26, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stutsb1
October 2, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2023	December 1, 2023	September 13, 2023	100.00%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date	July 9, 2024	July 9, 2024	JSP G - Liquidated Damages Specified - Bridge N0743 - Milestone - Calendar Time	August 17, 2023	August 23, 2023	Milestone Complete	
Awarded Date	March 8, 2023	March 8, 2023					
Letting Date	February 17, 2023	February 17, 2023					
Notice to Proceed Date	April 10, 2023	April 10, 2023					
Open to Traffic Date							
Work Began Date	June 19, 2023	June 19, 2023					

Contract Total Pay For Estimate No. 10

	This Estimate	Previous	To Date
230217-D03			
Total Posted Items Pay	\$0.00	\$807,809.40	\$807,809.40
Gross Item Adjustments	\$0.00	\$170.47	\$170.47
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	(\$3,600.00)	(\$3,600.00)
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$804,379.87	\$804,379.87
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on October 3, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3443	FAS S402(73)	Bridge deck replacement	J	CALLAWAY	over Millers Creek, 7 miles south of I-70

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
J5S3443	Posted Item Pay	\$0.00	\$807,809.40
	Gross Item Adjustments	\$0.00	\$170.47
	Gross Item Pay	\$0.00	\$807,979.87
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	(\$3,600.00)
	Other Contract Adjustments	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 3, 2024

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 3, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230217-D03	J5S3443	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0001	0020	2029901	MISC.PLACING BROKEN UP BRIDGE DECK	1.00	-1.00	0.00	LS	0.00	\$18,000.00	\$0.00
		0001	0021	2029901	MISC.PLACING BROKEN UP BRIDGE DECK	0.00	1.00	1.00	LS	1.00	\$8,640.00	\$8,640.00
		0001	0030	2071000	LINEAR GRADING CLASS 1	1.60	0.70	2.30	STA	2.30	\$1,500.00	\$3,450.00
		0001	0040	2153000	SHAPING SLOPES, CLASS III	7.00	0.00	7.00	100F	7.00	\$1,500.00	\$10,500.00
		0001	0050	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	360.00	219.00	579.00	SQYD	579.00	\$20.00	\$11,580.00
		0001	0060	4019905	MISC.OPTIONAL PAVEMENT	360.00	219.30	579.30	SQYD	579.30	\$108.00	\$62,564.40
		0001	0070	6161005	CONSTRUCTION SIGNS	628.00	100.00	728.00	SQFT	728.00	\$8.25	\$6,006.00
		0001	0080	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$50.00	\$100.00
		0001	0090	6161030	TYPE III MOVEABLE BARRICADE	12.00	0.00	12.00	EA	12.00	\$160.00	\$1,920.00
		0001	0100	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,300.00	\$6,600.00
		0001	0110	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$77,000.00	\$77,000.00
		0001	0120	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	600.00	166.00	766.00	LF	766.00	\$2.00	\$1,532.00
		0001	0130	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	150.00	60.00	210.00	LF	210.00	\$2.00	\$420.00
		0001	0140	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$3,000.00	\$3,000.00
		0001	0150	8059901	MISC.SEEDING AND MULCHING	1.00	0.00	1.00	LS	1.00	\$5,900.00	\$5,900.00
		0001	0160	8061005	ROCK DITCH CHECK	126.00	0.00	126.00	LF	126.00	\$14.50	\$1,827.00
		0001	0170	8061016	SEDIMENT REMOVAL	21.00	-21.00	0.00	CUYD	0.00	\$10.00	\$0.00
		0001	0180	8069901	MISC.TEMPORARY SEEDING AND MULCHING	1.00	-1.00	0.00	LS	0.00	\$4,200.00	\$0.00
		0010	0190	6061060	MGS GUARDRAIL	338.00	0.00	338.00	LF	338.00	\$33.00	\$11,154.00
		0010	0200	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$4,600.00	\$18,400.00
		0010	0210	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	1.00	\$1,450.00	\$1,450.00
		0010	0220	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	3.00	\$3,950.00	\$11,850.00
		0070	0230	2162500	REMOVAL OF EXISTING BRIDGE DECK	2,799.00	0.00	2,799.00	SQFT	2,799.00	\$9.00	\$25,191.00
		0070	0240	7034212	SLAB ON STEEL	343.00	0.00	343.00	SQYD	343.00	\$400.00	\$137,200.00
		0070	0250	7034219A	TYPE D BARRIER	250.00	0.00	250.00	LF	250.00	\$85.00	\$21,250.00
		0070	0260	7121159	SHEAR CONNECTORS	2,500.00	0.00	2,500.00	EA	2,500.00	\$11.00	\$27,500.00
		0070	0270	7121250	STRENGTHENING EXISTING BEAMS	1.00	0.00	1.00	LS	1.00	\$60,000.00	\$60,000.00
		0070	0280	7123610	SLAB DRAIN	20.00	0.00	20.00	EA	20.00	\$450.00	\$9,000.00
		0070	0290	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	1,600.00	0.00	1,600.00	SQFT	1,600.00	\$140.00	\$224,000.00
		0070	0300	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	1,600.00	0.00	1,600.00	SQFT	1,600.00	\$12.00	\$19,200.00
		0070	0310	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	1,500.00	0.00	1,500.00	SQFT	1,500.00	\$8.00	\$12,000.00
		0070	0320	7125370A	FINISH FIELD COAT (SYSTEM G)	1,500.00	0.00	1,500.00	SQFT	1,500.00	\$8.00	\$12,000.00
		0070	5001	7121250	STRENGTHENING EXISTING BEAMS	0.00	1.00	1.00	LS	1.00	\$11,575.00	\$11,575.00
Project J5S3443 - Total Value Posted to Date as of Report Generated Date											\$807,809.40	
230217-D03 Overall - Total Value Posted to Date as of Report Generated Date											\$807,809.40	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 3, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 230217-D03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks										
J5S3443	0050	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		6	Sep 1, 2023	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user ackert1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
					6	Sep 1, 2023	SYSTEM	(\$7,200.00)											
			- Total								\$0.00								
			Material - Total								\$0.00								
			Other Item Adjustment	FUEL	8	Oct 16, 2023	ackert1	(\$10.51)	This Price Adjustment corrects the system's fuel adjustment for Type 1 Base rock. The additional base rock was paid for on this estimate 0008 but was placed between 8/17/23 and 8/17/23. The additional 219 SY of Type 1 Aggregate for Base (4IN. Thick) was approved on Change Order 0002. System generated adjustment \$15.11. Corrected Price adjustment using spreadsheet \$4.60. Difference = -\$10.51										
			FUEL - Total								(\$10.51)								
			Other Item Adjustment - Total								(\$10.51)								
			Price FUEL		6	Sep 1, 2023	SYSTEM	\$7.56	Reference Item Price Adjustment Index Adjustment Type applied is FUEL										
					8	Oct 16, 2023	SYSTEM	\$15.11	Reference Item Price Adjustment Index Adjustment Type applied is FUEL										
			- Total								\$22.67								
			Price FUEL - Total								\$22.67								
			0050 - Total								\$12.16								
			0060	MISC.	Other Item Adjustment	ACAD	6	Sep 1, 2023	ackert1	\$158.31	See AC Price Adjustment for 579.30 SY BP-1 was used in lieu of Bit Base								
										ACAD - Total								\$158.31	
										Other Item Adjustment - Total								\$158.31	
			0060 - Total								\$158.31								
			0070	CONSTRUCTION SIGNS	Overrun	Overrun	2	Jun 30, 2023	SYSTEM	(\$825.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '8.25000 - 8.25000', is applied (if non-zero).								
								6	Sep 1, 2023	SYSTEM		\$825.00							
							Overrun - Total								\$0.00				
							Overrun - Total								\$0.00				
			0070 - Total								\$0.00								
			0120	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		6	Sep 1, 2023	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user ackert1 overriding Payment Estimate Exception 3 on the current Payment Estimate.								
							6	Sep 1, 2023	SYSTEM	(\$1,200.00)									
- Total								\$0.00											
Material - Total								\$0.00											
Other Item Adjustment	OTHR	7			Sep 15, 2023	ackert1	\$240.00	Returning the 20% withheld from estimate 6 as per 620.12.2.4 Stephen Wood checked the reflectivity at night and it was passing the visual inspection.											
							OTHR - Total								\$240.00				
REFL	6	Sep 1, 2023			ackert1	(\$240.00)	Withholding 20% until we have retro results from section 620.12.2.4 EPG												
						REFL - Total								(\$240.00)					
Other Item Adjustment - Total								\$0.00											
0120 - Total								\$0.00											
0130	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		6	Sep 1, 2023	SYSTEM	\$300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user ackert1 overriding Payment Estimate Exception 5 on the current Payment Estimate.											
				6	Sep 1, 2023	SYSTEM	(\$300.00)												
		- Total								\$0.00									
		Material - Total								\$0.00									
Other Item Adjustment	OTHR	7	Sep 15, 2023	ackert1	\$60.00	Returning the 20% withheld from estimate 6 as per 620.12.2.4 Stephen Wood checked the reflectivity at night and it was passing the visual inspection.													



Line Item Adjustments by Estimate

Contract ID: 230217-D03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5S3443	0130	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	OTHR - Total				\$60.00	
				REFL	6	Sep 1, 2023	ackert1	(\$60.00)	Withholding 20% until we have retro results from section 620.12.2.4 EPG
				REFL - Total				(\$60.00)	
				Other Item Adjustment - Total				\$0.00	
				0130 - Total				\$0.00	
	0160	ROCK DITCH CHECK	Material		6	Sep 1, 2023	SYSTEM	\$1,827.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user ackert1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					6	Sep 1, 2023	SYSTEM	(\$1,827.00)	
				- Total				\$0.00	
				Material - Total				\$0.00	
				0160 - Total				\$0.00	
	0240	SLAB ON STEEL	Material		3	Jul 17, 2023	SYSTEM	\$48,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mallos1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Jul 17, 2023	SYSTEM	(\$48,020.00)	
					4	Aug 1, 2023	SYSTEM	\$85,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mallos1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					4	Aug 1, 2023	SYSTEM	(\$85,340.00)	
					5	Aug 16, 2023	SYSTEM	\$130,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user ackert1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				5	Aug 16, 2023	SYSTEM	(\$130,340.00)		
				6	Sep 1, 2023	SYSTEM	\$130,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user ackert1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				6	Sep 1, 2023	SYSTEM	(\$130,340.00)		
- Total				\$0.00					
Material - Total				\$0.00					
0240 - Total				\$0.00					
0250	TYPE D BARRIER	Material		5	Aug 16, 2023	SYSTEM	\$21,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user ackert1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				5	Aug 16, 2023	SYSTEM	(\$21,250.00)		
				6	Sep 1, 2023	SYSTEM	\$21,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user ackert1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				6	Sep 1, 2023	SYSTEM	(\$21,250.00)		
			- Total				\$0.00		
Material - Total				\$0.00					
0250 - Total				\$0.00					
0290	SURFACE PREPARATION FOR RECOATING	Other Item Adjustment	OTHR	6	Sep 1, 2023	ackert1	(\$6,000.00)	Holding back until the contractor submits the required disposal manifest documentation.	
				9	Mar 11, 2024	ackert1	\$6,000.00	Returning the \$6000 withheld on estimate 6. The disposal documentation has been submitted and placed on eprojects.	
			OTHR - Total				\$0.00		
			Other Item Adjustment - Total				\$0.00		
0290 - Total				\$0.00					
5001	STRENGTHENING EXISTING BEAMS	Material		7	Sep 15, 2023	SYSTEM	\$11,575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user ackert1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				7	Sep 15, 2023	SYSTEM	(\$11,575.00)		



Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 230217-D03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5S3443	5001	STRENGTHENING EXISTING BEAMS	Material	- Total				\$0.00	
			Material - Total					\$0.00	
	5001 - Total							\$0.00	
J5S3443 - Total								\$170.47	
Overall - Total								\$170.47	



Contract Adjustments for Contract - 230217-D03

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
7	J5S3443	Liquidated Damage	OTHR	(\$3,600.00)	100	Sep 15, 2023	ackert1	2 Days Charged as per JSP G 2 x \$1800 = \$3600 Time was allowed from additional Optional Pavement, Type 1 Aggregate for Base, linear grading, and Line Item 5001 Strengthening Existing Beams from Change Orders 1 and 2.
7 - Total								
Overall - Total								