



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 4, 2024

Pay Estimate Created Date: March 11, 2024

Final Estimate Number 9	Contract ID 230217-D07 Prime Contractor James H. Drew Corporation	Pay Period Start March 2, 2024 Pay Period End March 11, 2024	Original Contract Amount \$293,700.27 Net Change Order Amount (\$899.58) Current Contract Amount \$292,800.69
-----------------------------------	--	---	--

Approval Date		By User
March 28, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	greerl2
April 2, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	smithja
April 3, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
May 1, 2024	May 1, 2024	December 12, 2023	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	January 5, 2024	January 5, 2024	
Awarded Date	March 8, 2023	March 8, 2023	
Letting Date	February 17, 2023	February 17, 2023	
Notice to Proceed Date	April 10, 2023	April 10, 2023	
Open to Traffic Date			
Work Began Date	November 14, 2023	November 14, 2023	

Contract Total Pay For Estimate No. 9

	This Estimate	Previous	To Date
230217-D07			
Total Posted Items Pay	\$0.00	\$292,800.69	\$292,800.69
Gross Item Adjustments	\$0.00	(\$0.01)	(\$0.01)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	(\$98.00)	(\$98.00)
		\$292,702.68	\$292,702.68
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on April 4, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JCD0038	I-70-3(300)	Sign Replacements	70, 44	COOPER	on I-70, from Cooper County to Callaway County, and on I-44, from Laclede County to Crawford County

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
JCD0038	Posted Item Pay	\$0.00	\$292,800.69
	Gross Item Adjustments	\$0.00	(\$0.01)
	Gross Item Pay	\$0.00	\$292,800.68
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	(\$98.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on April 4, 2024

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230217-D07	JCD0038	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$20,887.24	\$20,887.24
		0001	0020	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	1.00	\$6,450.00	\$6,450.00
		0001	0030	6161005	CONSTRUCTION SIGNS	683.00	-197.66	485.34	SQFT	485.34	\$51.12	\$24,810.58
		0001	0040	6161025	CHANNELIZER (TRIM LINE)	138.00	-83.00	55.00	EA	55.00	\$18.90	\$1,039.50
		0001	0050	6161033	DIRECTIONAL INDICATOR BARRICADE	30.00	-12.00	18.00	EA	18.00	\$89.25	\$1,606.50
		0001	0060	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$600.00	\$1,200.00
		0001	0070	6161055	SEQUENTIAL FLASHING WARNING LIGHT	30.00	-12.00	18.00	EA	18.00	\$68.25	\$1,228.50
		0001	0080	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$9,500.00	\$9,500.00
		0001	0090	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$5,366.00	\$5,366.00
		0040	0100	9031010	CONCRETE FOOTINGS, EMBEDDED	7.00	-5.78	1.22	CUYD	1.22	\$725.00	\$884.50
		0040	0110	9031210	STRUCTURAL STEEL POSTS	6,900.00	-1,390.23	5,509.77	LB	5,509.77	\$6.08	\$33,499.40
		0040	0120	9035004A	SH-FLAT SHEET	11.00	-5.00	6.00	SQFT	6.00	\$18.00	\$108.00
		0040	0130	9035011A	ST-STRUCTURAL	5,097.00	1,060.00	6,157.00	SQFT	6,157.00	\$29.71	\$182,924.47
		0040	0140	9035071A	STF-STRUCTURAL FLUORESCENT	36.00	-36.00	0.00	SQFT	0.00	\$32.00	\$0.00
		0040	0150	9039903	MISC.4 IN. SQUARE PIPE POST	80.00	-48.00	32.00	LF	32.00	\$103.00	\$3,296.00
Project JCD0038 - Total Value Posted to Date as of Report Generated Date												\$292,800.69
230217-D07 Overall - Total Value Posted to Date as of Report Generated Date												\$292,800.69



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 4, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Apr 4, 2024

Contract ID: 230217-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JCD0038	0130	ST-STRUCTURAL	Overrun	Overrun	3	Dec 18, 2023	SYSTEM	(\$31,492.61)	
					4	Jan 2, 2024	SYSTEM	\$31,492.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',29.71000 - 29.71000, 'is applied (if non-zero).
					Overrun - Total			(\$0.01)	
					Overrun - Total			(\$0.01)	
					0130 - Total			(\$0.01)	
JCD0038 - Total								(\$0.01)	
Overall - Total								(\$0.01)	



Contract Adjustments for Contract - 230217-D07

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
1	JCD0038	Other Contract Adjustment	SIGN	(\$98.00)	100	Nov 16, 2023	greerl2	Adjustment made for transportation and inspection by our MoDOT inspector for signing material November 8, 2023 to November 9, 2023 at The Work Zone, Kansas City, MO.
1 - Total					(\$98.00)			
Overall - Total					(\$98.00)			