



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 4, 2024

Pay Estimate Created Date: May 1, 2024

<b>Progress Estimate Number</b> 25	<b>Contract ID</b> 230217-F01 <b>Prime Contractor</b> Kozeny-Wagner, Inc.	<b>Pay Period Start</b> April 16, 2024 <b>Pay Period End</b> May 1, 2024	<b>Original Contract Amount</b> \$2,650,000.00 <b>Net Change Order Amount</b> (\$103,750.17) <b>Current Contract Amount</b> \$2,546,249.83
---------------------------------------	--	---	--

Approval Date		By User
May 2, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	krausm2
May 2, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	burnww2
May 3, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2023	February 2, 2024		98.34%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	March 8, 2023	March 8, 2023	
Letting Date	February 17, 2023	February 17, 2023	
Notice to Proceed Date	April 10, 2023	April 10, 2023	
Open to Traffic Date			
Work Began Date	April 28, 2023	April 28, 2023	

**Contract Total Pay For Estimate No. 25**

	This Estimate	Previous	To Date
230217-F01			
Total Posted Items Pay	\$0.00	\$2,503,932.22	\$2,503,932.22
Gross Item Adjustments	\$0.00	(\$26,353.50)	(\$26,353.50)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,477,578.72	\$2,477,578.72
<b>Contract Total Payable This Estimate:</b>	<b>\$0.00</b>		

**Items Paid This Estimate Period**

No Data Available

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on May 4, 2024

### Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J613535	I 170-5(273)	2 Bridge rehabilitation	I-170	ST LOUIS	at I-270
J613624	I 170-5(277)	2 Bridge rehabilitation	I-170	ST LOUIS	at I-270

### Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J613535	<b>Posted Item Pay</b>	\$0.00	\$1,639,595.31	\$1,639,595.31
	<b>Gross Item Adjustments</b>	\$0.00	(\$26,353.50)	(\$26,353.50)
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$1,613,241.81</b>	<b>\$1,613,241.81</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00
J613624	<b>Posted Item Pay</b>	\$0.00	\$864,336.91	\$864,336.91
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$864,336.91</b>	<b>\$864,336.91</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 4, 2024

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6I3624, Item 7040104, Project Item Line Number 1040, Material Set 704010496, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	MoDOT Materials to remove material from Line Number.	krausm2	Overridden
Estimate Exception Type: Item Overrun: Contract 230217-F01, Contract Project J6I3535, Project Item Line Number 0590, Contract Line Item Number 0590, Item 7129901, Minor Item.	Change Order forthcoming.	krausm2	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 4, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230217-F01	J613535	0001	0010	2019901	MISC.VEGETATION, REMOVAL AND TRIMMING	1.00	0.00	1.00	LS	1.00	\$11,750.00	\$11,750.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	-1.00	0.00	LS	0.00	\$100,000.00	\$0.00
		0001	0030	2072000	LINEAR GRADING CLASS 2	4.70	-1.20	3.50	STA	3.50	\$1,365.00	\$4,777.50
		0001	0040	2153000	SHAPING SLOPES, CLASS III	4.00	-2.00	2.00	100F	2.00	\$1,200.00	\$2,400.00
		0001	0050	4136000	PCCP JOINT/CRACK SEALING	2,000.00	844.00	2,844.00	LF	2,844.00	\$4.25	\$12,087.00
		0001	0060	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	109.00	74.00	183.00	CUYD	183.00	\$65.00	\$11,895.00
		0001	0070	6096041	PLACING TYPE 1 ROCK DITCH LINER	109.00	74.00	183.00	CUYD	183.00	\$120.00	\$21,960.00
		0001	0080	6116010A	SLOPE PROTECTION	300.00	-162.00	138.00	SQYD	138.00	\$116.00	\$16,008.00
		0001	0090	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	-1.00	1.00	EA	1.00	\$2,000.00	\$2,000.00
		0001	0100	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	-1.00	0.00	LS	0.00	\$190,000.00	\$0.00
		0001	0110	6169901	MISC.TRAFFIC SIGNAL MAINTENANCE AND PROGRAMMING	1.00	0.00	1.00	LS	1.00	\$18,600.00	\$18,600.00
		0001	0120	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	2.00	0.00	2.00	EA	2.00	\$2,800.00	\$5,600.00
		0001	0130	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$256,766.80	\$256,766.80
		0001	0140	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	-2.00	0.00	EA	0.00	\$600.00	\$0.00
		0001	0150	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	8,462.00	0.00	8,462.00	LF	8,462.00	\$0.50	\$4,231.00
		0001	0160	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	5,783.00	0.00	5,783.00	LF	5,783.00	\$0.50	\$2,891.50
		0001	0170	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,727.00	0.00	1,727.00	LF	1,727.00	\$1.00	\$1,727.00
		0001	0180	6209901	MISC.OPTIONAL TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0001	0190	6214600A	FLOWABLE BACKFILL	40.00	0.00	40.00	CUYD	40.00	\$475.00	\$19,000.00
		0001	0200	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	530.00	298.00	828.00	SQYD	828.00	\$5.00	\$4,140.00
		0001	0210	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$3,250.00	\$3,250.00
		0001	0220	7201200	SELECT GRANULAR BACKFILL FOR STRUCTURAL SYSTEMS	85.00	-76.50	8.50	CUYD	8.50	\$300.00	\$2,550.00
		0001	0230	8025006	MULCHING	2.00	-1.60	0.40	ACRE	0.40	\$3,000.00	\$1,200.00
		0001	0240	8051000A	SEEDING - COOL SEASON GRASSES	1.50	-1.10	0.40	ACRE	0.40	\$3,600.00	\$1,440.00
		0001	0250	8061005	ROCK DITCH CHECK	49.00	-49.00	0.00	LF	0.00	\$30.00	\$0.00
		0001	0260	8061006	ALTERNATE DITCH CHECK	45.00	-45.00	0.00	LF	0.00	\$25.00	\$0.00
		0001	0270	8061007A	CURB INLET CHECK	2.00	-2.00	0.00	EA	0.00	\$165.00	\$0.00
		0001	0280	8061016	SEDIMENT REMOVAL	26.00	0.00	26.00	CUYD	26.00	\$25.00	\$650.00
		0001	0290	8061017	TEMPORARY SEEDING	0.50	-0.50	0.00	ACRE	0.00	\$3,600.00	\$0.00
		0001	0300	8061019	SILT FENCE	1,622.00	-1,622.00	0.00	LF	0.00	\$2.90	\$0.00
		0010	0310	6061060	MGS GUARDRAIL	1,838.00	-1,425.00	413.00	LF	413.00	\$29.00	\$11,977.00
		0010	0320	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	2.00	-2.00	0.00	EA	0.00	\$4,000.00	\$0.00
		0010	0330	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	3.00	-1.00	2.00	EA	2.00	\$3,900.00	\$7,800.00
		0010	0340	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	1.00	0.00	1.00	EA	1.00	\$4,400.00	\$4,400.00
		0010	0350	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	-1.00	1.00	EA	1.00	\$3,200.00	\$3,200.00
		0010	0360	6069902	MISC.GUARDRAIL POSTS IN CONCRETE	45.00	-6.00	39.00	EA	39.00	\$200.00	\$7,800.00
		0040	0370	9035069A	SHF-FLAT SHEET FLUORESCENT	203.00	-195.00	8.00	SQFT	8.00	\$32.00	\$256.00
		0070	0380	6239905	MISC.EPOXY URETHANE POLYMER WEARING SURFACE	5,436.00	0.00	5,436.00	SQYD	5,436.00	\$37.50	\$203,850.00
		0070	0390	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	10.00	6.00	16.00	SQFT	16.00	\$310.00	\$4,960.00
		0070	0400	7040104	HALF-SOLE REPAIR	250.00	-171.00	79.00	SQFT	79.00	\$145.00	\$11,455.00
		0070	0410	7040110	EPOXY PRESSURE INJECTING	10.00	0.00	10.00	LF	10.00	\$84.00	\$840.00
		0070	0420	7040163	CONCRETE CRACK FILLER	156.00	0.00	156.00	SQYD	156.00	\$27.00	\$4,212.00
		0070	0430	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$16,934.00	\$16,934.00
		0070	0440	7119904	MISC.CLEANING AND PROTECTIVE COATING (EPOXY)	2,800.00	0.00	2,800.00	SQFT	2,800.00	\$5.69	\$15,932.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 4, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230217-F01	J613535	0070	0450	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$49,520.70	\$49,520.70
		0070	0460	7125961	GRAY EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$12,900.00	\$12,900.00
		0070	0470	7129901	MISC.FLUSHING OF EXISTING EXPANSION TROUGH	1.00	0.00	1.00	LS	1.00	\$7,500.00	\$7,500.00
		0070	0480	7129902	MISC.INSTALL BEARING STOPPER PLATES	92.00	-3.00	89.00	EA	89.00	\$1,000.00	\$89,000.00
		0070	0490	7129902	MISC.RESET BEARING PADS	4.00	0.00	4.00	EA	4.00	\$12,000.00	\$48,000.00
		0070	0500	7173002	SILICONE EXPANSION JOINT SEALANT	58.00	-58.00	0.00	LF	0.00	\$51.00	\$0.00
		0071	0510	6239905	MISC.EPOXY URETHANE POLYMER WEARING SURFACE	5,090.00	-5,090.00	0.00	SQYD	0.00	\$37.50	\$0.00
		0071	0520	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	65.00	-43.00	22.00	SQFT	22.00	\$260.00	\$5,720.00
		0071	0530	7040104	HALF-SOLE REPAIR	250.00	-250.00	0.00	SQFT	0.00	\$145.00	\$0.00
		0071	0540	7040163	CONCRETE CRACK FILLER	223.00	-223.00	0.00	SQYD	0.00	\$27.00	\$0.00
		0071	0550	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$48,990.00	\$48,990.00
		0071	0560	7119904	MISC.CLEANING AND PROTECTIVE COATING (EPOXY)	1,800.00	0.00	1,800.00	SQFT	1,800.00	\$9.08	\$16,344.00
		0071	0570	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$13,850.00	\$13,850.00
		0071	0580	7125961	GRAY EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$3,600.00	\$3,600.00
		0071	0590	7129901	MISC.FLUSHING OF EXISTING EXPANSION TROUGH	1.00	0.00	1.00	LS	1.00	\$7,500.00	\$7,500.00
		0071	0600	7129902	MISC.INSTALL BEARING STOPPER PLATES	40.00	0.00	40.00	EA	40.00	\$1,000.00	\$40,000.00
		0071	0610	7172054	OPEN CELL FOAM JOINT SEAL	43.00	-43.00	0.00	LF	0.00	\$100.00	\$0.00
		0071	0620	7173002	SILICONE EXPANSION JOINT SEALANT	28.00	-28.00	0.00	LF	0.00	\$63.00	\$0.00
		0071	5001	6239905	MISC. Epoxy Urethane Polymer Wearing Surface (weekends)	0.00	5,090.00	5,090.00	SQYD	5,090.00	\$41.70	\$212,253.00
		0071	5002	7040104	HALF-SOLE REPAIR	0.00	142.00	142.00	SQFT	142.00	\$176.00	\$24,992.00
		0071	5003	7040163	CONCRETE CRACK FILLER	0.00	223.00	223.00	SQYD	223.00	\$30.00	\$6,690.00
		0071	5004	7129901	MISC. Flushing of Existing Expansion Trough	0.00	0.00	0.00	LS	0.00	\$8,300.00	\$0.00
		0071	5005	7172054	OPEN CELL FOAM JOINT SEAL	0.00	43.00	43.00	LF	43.00	\$110.00	\$4,730.00
		0071	5006	7173002	SILICONE EXPANSION JOINT SEALANT	0.00	0.00	0.00	LF	0.00	\$69.00	\$0.00
		0001	5007	6169901	MISC.Temporary Traffic Control (Weekends)	0.00	1.00	1.00	LS	1.00	\$202,000.00	\$202,000.00
		0070	5008	7169902	MISC.A6370 SOLE PLATE TO GIRDER WELD	0.00	63.00	63.00	EA	63.00	\$472.50	\$29,767.50
		0071	5009	7169902	MISC.A6371 SOLE PLATE TO GIRDER WELDS	0.00	10.00	10.00	EA	10.00	\$472.50	\$4,725.00
		0070	5010	7129902	MISC.A6370 - BEARING ASSEMBLY ANCHOR BOLT GROUTING	0.00	26.00	26.00	EA	26.00	\$61.38	\$1,595.88
		0070	5011	7172054	OPEN CELL FOAM JOINT SEAL	0.00	60.00	60.00	LF	60.00	\$100.00	\$6,000.00
		0070	5012	1094000	FORCE ACCOUNT	0.00	9,742.41	9,742.41	EA	9,742.41	\$1.00	\$9,742.41
		0001	5013	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$90,635.00	\$90,635.00
		0071	5014	7123620	DRAINAGE SYSTEM (ON STRUCTURE)	0.00	1.00	1.00	LS	0.00	\$16,645.33	\$0.00
		0071	5015	7129902	MISC.A6371 - BEARING ASSEMBLY ANCHOR BOLT GROUTING	0.00	24.00	24.00	EA	0.00	\$61.38	\$0.00
		0070	5016	1099901	MISC.PROFESSIONAL ENGINEERING DESIGN	0.00	1.00	1.00	LS	0.00	\$13,125.00	\$0.00
		0070	5017	7129901	MISC.A6370 BENT 14 BEARING ASSEMBLY SHIMS	0.00	1.00	1.00	LS	0.00	\$1,444.02	\$0.00
<b>Project J613535 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$1,639,595.29</b>
J613624	0001	0630	2019901	MISC.VEGETATION, REMOVAL AND TRIMMING	1.00	0.00	1.00	LS	1.00	\$11,750.00	\$11,750.00	
		0640	2022010	REMOVAL OF IMPROVEMENTS	1.00	-1.00	0.00	LS	0.00	\$40,000.00	\$0.00	
		0650	2153000	SHAPING SLOPES, CLASS III	9.00	0.00	9.00	100F	9.00	\$1,200.00	\$10,800.00	
		0660	4136000	PCCP JOINT/CRACK SEALING	4,100.00	182.00	4,282.00	LF	4,282.00	\$4.25	\$18,198.50	
		0670	6092012	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE B	510.00	19.50	529.50	LF	529.50	\$36.50	\$19,326.75	
		0680	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	97.00	18.00	115.00	CUYD	115.00	\$65.00	\$7,475.00	
		0690	6096041	PLACING TYPE 1 ROCK DITCH LINER	97.00	18.00	115.00	CUYD	115.00	\$130.00	\$14,950.00	
		0700	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$2,000.00	\$4,000.00	
		0710	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	-1.00	0.00	LS	0.00	\$125,000.00	\$0.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 4, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230217-F01	J613624	0001	0720	6169901	MISC.TRAFFIC SIGNAL MAINTENANCE AND PROGRAMMING	1.00	0.00	1.00	LS	1.00	\$10,800.00	\$10,800.00
		0001	0730	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED	2.00	-1.00	1.00	EA	1.00	\$2,800.00	\$2,800.00
		0001	0740	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$194,000.00	\$194,000.00
		0001	0750	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	1.00	-1.00	0.00	EA	0.00	\$600.00	\$0.00
		0001	0760	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	132.00	47.00	179.00	LF	179.00	\$25.00	\$4,475.00
		0001	0770	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,104.00	0.00	2,104.00	LF	2,104.00	\$1.00	\$2,104.00
		0001	0780	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,663.00	0.00	1,663.00	LF	1,663.00	\$1.00	\$1,663.00
		0001	0790	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	994.00	0.00	994.00	LF	994.00	\$1.00	\$994.00
		0001	0800	6209901	MISC.OPTIONAL TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0001	0810	6214600A	FLOWABLE BACKFILL	25.00	-14.00	11.00	CUYD	11.00	\$600.00	\$6,600.00
		0001	0820	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	511.00	0.00	511.00	SQYD	511.00	\$5.00	\$2,555.00
		0001	0830	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$3,250.00	\$3,250.00
		0001	0840	7172054	OPEN CELL FOAM JOINT SEAL	40.00	0.00	40.00	LF	40.00	\$100.00	\$4,000.00
		0001	0850	7201200	SELECT GRANULAR BACKFILL FOR STRUCTURAL SYSTEMS	70.00	-64.00	6.00	CUYD	6.00	\$350.00	\$2,100.00
		0001	0860	8025006	MULCHING	0.80	-0.50	0.30	ACRE	0.30	\$3,000.00	\$900.00
		0001	0870	8051000A	SEEDING - COOL SEASON GRASSES	0.50	-0.20	0.30	ACRE	0.30	\$3,600.00	\$1,080.00
		0001	0880	8061003	SEDIMENT TRAP EXCAVATION	2.00	-2.00	0.00	CUYD	0.00	\$125.00	\$0.00
		0001	0890	8061004	SEDIMENT TRAP ROCK	2.70	-2.70	0.00	CUYD	0.00	\$125.00	\$0.00
		0001	0900	8061005	ROCK DITCH CHECK	30.00	-30.00	0.00	LF	0.00	\$30.00	\$0.00
		0001	0910	8061016	SEDIMENT REMOVAL	16.00	0.00	16.00	CUYD	16.00	\$25.00	\$400.00
		0001	0920	8061017	TEMPORARY SEEDING	0.30	-0.30	0.00	ACRE	0.00	\$3,600.00	\$0.00
		0001	0930	8061019	SILT FENCE	898.00	0.00	898.00	LF	898.00	\$2.90	\$2,604.20
		0010	0940	6061060	MGS GUARDRAIL	1,288.00	-474.00	814.00	LF	814.00	\$29.00	\$23,606.00
		0010	0950	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	5.00	-2.00	3.00	EA	3.00	\$4,000.00	\$12,000.00
		0010	0960	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	1.00	0.00	1.00	EA	1.00	\$3,900.00	\$3,900.00
		0010	0970	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	1.00	0.00	1.00	EA	1.00	\$4,400.00	\$4,400.00
		0010	0980	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	1.00	\$3,200.00	\$3,200.00
		0010	0990	6069902	MISC.GUARDRAIL POSTS IN CONCRETE	50.00	-4.00	46.00	EA	46.00	\$200.00	\$9,200.00
		0040	1000	9035069A	SHF-FLAT SHEET FLUORESCENT	68.00	-68.00	0.00	SQFT	0.00	\$32.00	\$0.00
		0070	1010	2164000	CURB REMOVAL	24.00	-24.00	0.00	LF	0.00	\$30.00	\$0.00
		0070	1020	6239905	MISC.EPOXY URETHANE POLYMER WEARING SURFACE	1,194.00	-1,194.00	0.00	SQYD	0.00	\$37.50	\$0.00
		0070	1030	7034215	TYPE B BARRIER	24.00	-24.00	0.00	LF	0.00	\$370.00	\$0.00
		0070	1040	7040104	HALF-SOLE REPAIR	100.00	-100.00	0.00	SQFT	0.00	\$160.00	\$0.00
		0070	1050	7040163	CONCRETE CRACK FILLER	230.00	-230.00	0.00	SQYD	0.00	\$27.00	\$0.00
		0070	1060	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$4,900.00	\$4,900.00
		0070	1070	7172054	OPEN CELL FOAM JOINT SEAL	113.00	-19.50	93.50	LF	93.50	\$100.00	\$9,350.00
		0070	1080	7173002	SILICONE EXPANSION JOINT SEALANT	56.00	-56.00	0.00	LF	0.00	\$51.00	\$0.00
		0071	1090	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	1.00	\$22,750.00	\$22,750.00
		0071	1100	2164000	CURB REMOVAL	25.00	-25.00	0.00	LF	0.00	\$30.00	\$0.00
		0071	1110	6239905	MISC.EPOXY URETHANE POLYMER WEARING SURFACE	1,228.00	-1,228.00	0.00	SQYD	0.00	\$37.50	\$0.00
		0071	1120	7034215	TYPE B BARRIER	25.00	-25.00	0.00	LF	0.00	\$370.00	\$0.00
		0071	1130	7040101	SUBSTRUCTURE REPAIR (FORMED)	120.00	-95.00	25.00	SQFT	25.00	\$125.00	\$3,125.00
		0071	1140	7040104	HALF-SOLE REPAIR	100.00	-100.00	0.00	SQFT	0.00	\$160.00	\$0.00
0071	1150	7040110	EPOXY PRESSURE INJECTING	100.00	-64.00	36.00	LF	36.00	\$84.00	\$3,024.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 4, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
230217-F01	J6I3624		0071	1160	7040163	CONCRETE CRACK FILLER	237.00	-237.00	0.00	SQYD	0.00	\$27.00	\$0.00	
			0071	1170	7040164	FIBER REINFORCED POLYMER WRAP	120.00	0.00	120.00	SF	120.00	\$375.00	\$45,000.00	
			0071	1180	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$1,600.00	\$1,600.00	
			0071	1190	7129901	MISC.CLEANING AND MODIFYING EXISTING DRAINAGE SYSTEM	1.00	0.00	1.00	LS	1.00	\$23,500.00	\$23,500.00	
			0071	1200	7129902	MISC.STRUCTURAL STEEL ITEM - BOLTS	43.00	4.00	47.00	EA	47.00	\$195.00	\$9,165.00	
			0071	1210	7172054	OPEN CELL FOAM JOINT SEAL	80.00	1.00	81.00	LF	81.00	\$100.00	\$8,100.00	
			0071	1220	7173002	SILICONE EXPANSION JOINT SEALANT	90.00	-90.00	0.00	LF	0.00	\$51.00	\$0.00	
			0001	5101	6069901	MISC.Temporary Traffic Control (Weekends)	0.00	1.00	1.00	LS	1.00	\$134,000.00	\$134,000.00	
			0070	5102	7172054	OPEN CELL FOAM JOINT SEAL	0.00	40.00	40.00	LF	40.00	\$110.00	\$4,400.00	
			0070	5103	2164000	CURB REMOVAL	0.00	24.00	24.00	LF	24.00	\$40.00	\$960.00	
			0070	5104	6239905	MISC.Epoxy Urethane Polymer Wearing Surface (Weekends)	0.00	1,194.00	1,194.00	SQYD	1,194.00	\$41.50	\$49,551.00	
			0070	5105	7034215	TYPE B BARRIER	0.00	23.00	23.00	LF	23.00	\$448.00	\$10,304.00	
			0070	5106	7040104	HALF-SOLE REPAIR	0.00	35.00	35.00	SQFT	35.00	\$190.00	\$6,650.00	
			0070	5107	7040163	CONCRETE CRACK FILLER	0.00	230.00	230.00	SQYD	230.00	\$30.00	\$6,900.00	
			0070	5108	7172054	OPEN CELL FOAM JOINT SEAL	0.00	20.00	20.00	LF	20.00	\$110.00	\$2,200.00	
			0070	5109	7173002	SILICONE EXPANSION JOINT SEALANT	0.00	0.00	0.00	LF	0.00	\$59.00	\$0.00	
			0001	5110	2164000	CURB REMOVAL	0.00	25.00	25.00	LF	25.00	\$40.00	\$1,000.00	
			0071	5111	6239905	MISC.Epoxy Urethane Polymer Wearing Surface (Weekends)	0.00	1,228.00	1,228.00	SQYD	1,228.00	\$41.50	\$50,962.00	
			0071	5112	7034215	TYPE B BARRIER	0.00	25.00	25.00	LF	25.00	\$448.00	\$11,200.00	
			0071	5113	7040104	HALF-SOLE REPAIR	0.00	100.00	100.00	SQFT	100.00	\$190.00	\$19,000.00	
			0071	5114	7040163	CONCRETE CRACK FILLER	0.00	237.00	237.00	SQYD	237.00	\$30.00	\$7,110.00	
			0071	5115	7129901	MISC.CLEANING AND MODIFYING EXISTING DRAINAGE SYSTEM (Weekends)	0.00	0.00	0.00	LS	0.00	\$26,000.00	\$0.00	
			0071	5116	7172054	OPEN CELL FOAM JOINT SEAL	0.00	0.00	0.00	LF	0.00	\$110.00	\$0.00	
			0071	5117	7173002	SILICONE EXPANSION JOINT SEALANT	0.00	0.00	0.00	LF	0.00	\$59.00	\$0.00	
			0001	5118	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$39,879.46	\$39,879.46	
			0001	5119	6079901	MISC.CHAIN-LINK FENCE (60 IN.)	0.00	1.00	1.00	LS	1.00	\$1,575.00	\$1,575.00	
			0010	5120	6069901	MISC.MGS GUARDRAIL AND END TERMINAL EXTENSION	0.00	1.00	1.00	LS	0.00	\$9,630.16	\$0.00	
		<b>Project J6I3624 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$864,336.91</b>
		<b>230217-F01 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$2,503,932.20</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 4, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details for Construction Signs (if applicable).**

No Data Available







## Line Item Adjustments by Estimate

May 4, 2024

Contract ID: 230217-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6I3535	0080	SLOPE PROTECTION	MaterialCredit			2023					
				- Total							\$15,428.00
			MaterialCredit - Total							\$15,428.00	
			0080 - Total							\$0.00	
J6I3535	0100	MISC.	Material		7	Aug 2, 2023	SYSTEM	\$9,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user krausm2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					7	Aug 2, 2023	SYSTEM	(\$9,500.00)			
			- Total							\$0.00	
			Material - Total							\$0.00	
0100 - Total							\$0.00				
J6I3535	0110	MISC.	Material		9	Sep 5, 2023	SYSTEM	\$4,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user krausm2 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					9	Sep 5, 2023	SYSTEM	(\$4,650.00)			
				10	Sep 18, 2023	SYSTEM	\$4,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user krausm2 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				10	Sep 18, 2023	SYSTEM	(\$4,650.00)				
				11	Oct 2, 2023	SYSTEM	\$9,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user krausm2 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				11	Oct 2, 2023	SYSTEM	(\$9,300.00)				
				12	Oct 16, 2023	SYSTEM	\$9,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user krausm2 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				12	Oct 16, 2023	SYSTEM	(\$9,300.00)				
			- Total							\$0.00	
			Material - Total							\$0.00	
0110 - Total							\$0.00				
J6I3535	0150	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		14	Nov 16, 2023	SYSTEM	(\$2,607.75)			
					15	Dec 7, 2023	SYSTEM	\$3,934.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user krausm2 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					15	Dec 7, 2023	SYSTEM	(\$3,934.00)			
			- Total							(\$2,607.75)	
			Material - Total							(\$2,607.75)	
				MaterialCredit		15	Dec 7, 2023	SYSTEM	\$2,607.75		
- Total							\$2,607.75				
MaterialCredit - Total							\$2,607.75				
0150 - Total							\$0.00				
J6I3535	0160	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		14	Nov 16, 2023	SYSTEM	(\$1,995.38)			
					15	Dec 7, 2023	SYSTEM	\$2,747.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user krausm2 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					15	Dec 7, 2023	SYSTEM	(\$2,747.50)			
			- Total							(\$1,995.38)	
			Material - Total							(\$1,995.38)	
	MaterialCredit		15	Dec 7, 2023	SYSTEM	\$1,995.38					
- Total							\$1,995.38				



## Line Item Adjustments by Estimate

May 4, 2024

Contract ID: 230217-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6I3535	0160	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	<b>MaterialCredit - Total</b>						<b>\$1,995.38</b>		
			<b>0160 - Total</b>						<b>\$0.00</b>		
	0170	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material			14	Nov 16, 2023	SYSTEM	(\$766.00)		
						15	Dec 7, 2023	SYSTEM	\$1,508.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user krausm2 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
						15	Dec 7, 2023	SYSTEM	(\$1,508.00)		
					<b>- Total</b>					<b>(\$766.00)</b>	
					<b>Material - Total</b>					<b>(\$766.00)</b>	
					MaterialCredit		15	Dec 7, 2023	SYSTEM	\$766.00	
					<b>- Total</b>					<b>\$766.00</b>	
			<b>MaterialCredit - Total</b>					<b>\$766.00</b>			
			<b>0170 - Total</b>						<b>\$0.00</b>		
	0190	FLOWABLE BACKFILL	Material			14	Nov 16, 2023	SYSTEM	\$6,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user krausm2 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
						14	Nov 16, 2023	SYSTEM	(\$6,175.00)		
						15	Dec 7, 2023	SYSTEM	\$6,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user krausm2 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
						15	Dec 7, 2023	SYSTEM	(\$6,175.00)		
						16	Dec 18, 2023	SYSTEM	\$6,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user krausm2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
						16	Dec 18, 2023	SYSTEM	(\$6,175.00)		
						17	Jan 2, 2024	SYSTEM	\$6,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user burnmw2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
						17	Jan 2, 2024	SYSTEM	(\$6,175.00)		
						18	Jan 16, 2024	SYSTEM	\$6,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user krausm2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
						18	Jan 16, 2024	SYSTEM	(\$6,175.00)		
						19	Feb 2, 2024	SYSTEM	\$12,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user krausm2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						19	Feb 2, 2024	SYSTEM	(\$12,350.00)		
						20	Feb 16, 2024	SYSTEM	\$12,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user krausm2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						20	Feb 16, 2024	SYSTEM	(\$12,350.00)		
					21	Mar 4, 2024	SYSTEM	\$12,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user krausm2 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					21	Mar 4, 2024	SYSTEM	(\$12,350.00)			
					<b>- Total</b>					<b>\$0.00</b>	
					<b>Material - Total</b>					<b>\$0.00</b>	
		<b>0190 - Total</b>						<b>\$0.00</b>			
	0200	PERMANENT EROSION CONTROL	Overrun	Overrun	10	Sep 18, 2023	SYSTEM	(\$1,217.50)			



## Line Item Adjustments by Estimate

May 4, 2024

Contract ID: 230217-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J6I3535	0200	GEOTEXTILE	Overrun	Overrun	15	Dec 7, 2023	SYSTEM	(\$272.50)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '5.00000 - 5.00000, 'is applied (if non-zero).						
					20	Feb 16, 2024	SYSTEM	\$1,490.00							
	<b>Overrun - Total</b>								<b>\$0.00</b>						
	<b>Overrun - Total</b>								<b>\$0.00</b>						
	<b>0200 - Total</b>								<b>\$0.00</b>						
	0220	SELECT GRANULAR BACKFILL FOR STRUCTURAL	Material			15	Dec 7, 2023	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user krausm2 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
						15	Dec 7, 2023	SYSTEM	(\$1,500.00)						
						16	Dec 18, 2023	SYSTEM	(\$1,500.00)						
						<b>- Total</b>								<b>(\$1,500.00)</b>	
						<b>Material - Total</b>								<b>(\$1,500.00)</b>	
						MaterialCredit		17	Jan 2, 2024		SYSTEM	\$1,500.00			
						<b>- Total</b>								<b>\$1,500.00</b>	
						<b>MaterialCredit - Total</b>								<b>\$1,500.00</b>	
	<b>0220 - Total</b>								<b>\$0.00</b>						
	0230	MULCHING	Material			16	Dec 18, 2023	SYSTEM	(\$1,200.00)						
						17	Jan 2, 2024	SYSTEM	(\$1,200.00)						
						18	Jan 16, 2024	SYSTEM	(\$1,200.00)						
						19	Feb 2, 2024	SYSTEM	(\$1,200.00)						
						20	Feb 16, 2024	SYSTEM	(\$1,200.00)						
						<b>- Total</b>								<b>(\$6,000.00)</b>	
						<b>Material - Total</b>								<b>(\$6,000.00)</b>	
						MaterialCredit					17	Jan 2, 2024	SYSTEM	\$1,200.00	
											18	Jan 16, 2024	SYSTEM	\$1,200.00	
											19	Feb 2, 2024	SYSTEM	\$1,200.00	
											20	Feb 16, 2024	SYSTEM	\$1,200.00	
21											Mar 4, 2024	SYSTEM	\$1,200.00		
<b>- Total</b>								<b>\$6,000.00</b>							
<b>MaterialCredit - Total</b>								<b>\$6,000.00</b>							
<b>0230 - Total</b>								<b>\$0.00</b>							
0240	SEEDING - COOL SEASON GRASSES	Material			16	Dec 18, 2023	SYSTEM	(\$1,440.00)							
					17	Jan 2, 2024	SYSTEM	(\$1,440.00)							
					18	Jan 16, 2024	SYSTEM	(\$1,440.00)							
					19	Feb 2, 2024	SYSTEM	(\$1,440.00)							
					20	Feb 16, 2024	SYSTEM	(\$1,440.00)							
					<b>- Total</b>								<b>(\$7,200.00)</b>		
					<b>Material - Total</b>								<b>(\$7,200.00)</b>		
MaterialCredit		17	Jan 2, 2024	SYSTEM	\$1,440.00										



## Line Item Adjustments by Estimate

May 4, 2024

Contract ID: 230217-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6I3535	0240	SEEDING - COOL SEASON GRASSES	MaterialCredit			2024						
					18	Jan 16, 2024	SYSTEM	\$1,440.00				
					19	Feb 2, 2024	SYSTEM	\$1,440.00				
					20	Feb 16, 2024	SYSTEM	\$1,440.00				
					21	Mar 4, 2024	SYSTEM	\$1,440.00				
					<b>- Total</b>						<b>\$7,200.00</b>	
					<b>MaterialCredit - Total</b>						<b>\$7,200.00</b>	
<b>0240 - Total</b>								<b>\$0.00</b>				
J6I3535	0310	MGS GUARDRAIL	Construction Stockpile		13	Nov 2, 2023	SYSTEM	(\$1,557.58)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					14	Nov 16, 2023	SYSTEM	(\$12,756.55)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					<b>- Total</b>					<b>(\$14,314.13)</b>		
					<b>Construction Stockpile - Total</b>					<b>(\$14,314.13)</b>		
					Construction Stockpile STMI		5	Jun 30, 2023	SYSTEM	\$14,314.13	Payment Estimate Item Adjustment generated Stockpile Transaction	
					<b>- Total</b>					<b>\$14,314.13</b>		
					<b>Construction Stockpile STMI - Total</b>					<b>\$14,314.13</b>		
<b>0310 - Total</b>								<b>\$0.00</b>				
J6I3535	0320	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile		14	Nov 16, 2023	SYSTEM	(\$4,530.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					<b>- Total</b>				<b>(\$4,530.00)</b>			
					<b>Construction Stockpile - Total</b>				<b>(\$4,530.00)</b>			
					Construction Stockpile STMI		2	May 15, 2023	SYSTEM	\$4,530.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					<b>- Total</b>					<b>\$4,530.00</b>		
					<b>Construction Stockpile STMI - Total</b>					<b>\$4,530.00</b>		
				<b>0320 - Total</b>								<b>\$0.00</b>
J6I3535	0330	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		13	Nov 2, 2023	SYSTEM	(\$2,200.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					14	Nov 16, 2023	SYSTEM	(\$4,400.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					<b>- Total</b>				<b>(\$6,600.00)</b>			
					<b>Construction Stockpile - Total</b>				<b>(\$6,600.00)</b>			
					Construction Stockpile STMI		5	Jun 30, 2023	SYSTEM	\$6,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					<b>- Total</b>					<b>\$6,600.00</b>		
					<b>Construction Stockpile STMI - Total</b>					<b>\$6,600.00</b>		
<b>0330 - Total</b>								<b>\$0.00</b>				
J6I3535	0340	MGS BR APP TRANSITION (THRIE-BEAM BRIDGE)	Construction Stockpile		14	Nov 16, 2023	SYSTEM	(\$2,481.06)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					<b>- Total</b>				<b>(\$2,481.06)</b>			
					<b>Construction Stockpile - Total</b>				<b>(\$2,481.06)</b>			
					Construction Stockpile STMI		2	May 15, 2023	SYSTEM	\$2,481.06	Payment Estimate Item Adjustment generated Stockpile Transaction	
					<b>- Total</b>					<b>\$2,481.06</b>		
					<b>Construction Stockpile STMI - Total</b>					<b>\$2,481.06</b>		
				<b>0340 - Total</b>								<b>\$0.00</b>
J6I3535	0350	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		13	Nov 2, 2023	SYSTEM	(\$3,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					<b>- Total</b>				<b>(\$3,750.00)</b>			
					<b>Construction Stockpile - Total</b>				<b>(\$3,750.00)</b>			



## Line Item Adjustments by Estimate

May 4, 2024

Contract ID: 230217-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J613535	0350	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		5	Jun 30, 2023	SYSTEM	\$3,750.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total		\$3,750.00				
				Construction Stockpile STMI - Total		\$3,750.00				
	<b>0350 - Total</b>								<b>\$0.00</b>	
	0390	SUBSTRUCTURE REPAIR (UNFORMED)	Material		7	Aug 2, 2023	SYSTEM	(\$4,960.00)		
				- Total		(\$4,960.00)				
				Material - Total		(\$4,960.00)				
				MaterialCredit	8	Aug 16, 2023	SYSTEM	\$4,960.00		
					- Total		\$4,960.00			
				MaterialCredit - Total		\$4,960.00				
				Overrun	Overrun	7	Aug 2, 2023	SYSTEM	\$1,860.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user krausm2 overriding Payment Estimate Exception 18 on the current Payment Estimate.
						7	Aug 2, 2023	SYSTEM	(\$1,860.00)	
						8	Aug 16, 2023	SYSTEM	(\$1,860.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
						20	Feb 16, 2024	SYSTEM	\$1,860.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',310.00000 - 310.00000, 'is applied (if non-zero).
				Overrun - Total		\$0.00				
	Overrun - Total		\$0.00							
	<b>0390 - Total</b>								<b>\$0.00</b>	
	0400	HALF-SOLE REPAIR	Material		12	Oct 16, 2023	SYSTEM	\$11,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user krausm2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					12	Oct 16, 2023	SYSTEM	(\$11,310.00)		
					13	Nov 2, 2023	SYSTEM	\$11,455.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user krausm2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					13	Nov 2, 2023	SYSTEM	(\$11,455.00)		
					14	Nov 16, 2023	SYSTEM	\$11,455.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user krausm2 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					14	Nov 16, 2023	SYSTEM	(\$11,455.00)		
					15	Dec 7, 2023	SYSTEM	\$11,455.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user krausm2 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					15	Dec 7, 2023	SYSTEM	(\$11,455.00)		
					16	Dec 18, 2023	SYSTEM	\$11,455.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user krausm2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					16	Dec 18, 2023	SYSTEM	(\$11,455.00)		
					17	Jan 2, 2024	SYSTEM	\$11,455.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user burnww2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					17	Jan 2, 2024	SYSTEM	(\$11,455.00)		
					18	Jan 16, 2024	SYSTEM	\$11,455.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user krausm2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				18	Jan 16, 2024	SYSTEM	(\$11,455.00)			
	19	Feb 2, 2024	SYSTEM	\$11,455.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user krausm2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					



## Line Item Adjustments by Estimate

May 4, 2024

Contract ID: 230217-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6I3535	0400	HALF-SOLE REPAIR	Material		19	Feb 2, 2024	SYSTEM	(\$11,455.00)			
					20	Feb 16, 2024	SYSTEM	\$11,455.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user krausm2 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					20	Feb 16, 2024	SYSTEM	(\$11,455.00)			
					21	Mar 4, 2024	SYSTEM	\$11,455.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user krausm2 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					21	Mar 4, 2024	SYSTEM	(\$11,455.00)			
	<b>- Total</b>								<b>\$0.00</b>		
	<b>Material - Total</b>								<b>\$0.00</b>		
	<b>0400 - Total</b>								<b>\$0.00</b>		
	0410	0410	EPOXY PRESSURE INJECTING	Material		9	Sep 5, 2023	SYSTEM	(\$840.00)		
						10	Sep 18, 2023	SYSTEM	(\$840.00)		
						11	Oct 2, 2023	SYSTEM	(\$840.00)		
		<b>- Total</b>								<b>(\$2,520.00)</b>	
		<b>Material - Total</b>								<b>(\$2,520.00)</b>	
		MaterialCredit					10	Sep 18, 2023	SYSTEM	\$840.00	
11							Oct 2, 2023	SYSTEM	\$840.00		
12							Oct 16, 2023	SYSTEM	\$840.00		
<b>- Total</b>								<b>\$2,520.00</b>			
<b>MaterialCredit - Total</b>								<b>\$2,520.00</b>			
<b>0410 - Total</b>								<b>\$0.00</b>			
0420	0420	CONCRETE CRACK FILLER	Material		21	Mar 4, 2024	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user krausm2 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					21	Mar 4, 2024	SYSTEM	(\$4,212.00)			
	<b>- Total</b>								<b>\$0.00</b>		
	<b>Material - Total</b>								<b>\$0.00</b>		
<b>0420 - Total</b>								<b>\$0.00</b>			
0430	0430	PROTECTIVE COATING - CONCRETE BENTS AND	Material		3	Jun 2, 2023	SYSTEM	\$4,233.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user pansag1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					3	Jun 2, 2023	SYSTEM	(\$4,233.50)			
	<b>- Total</b>								<b>\$0.00</b>		
	<b>Material - Total</b>								<b>\$0.00</b>		
<b>0430 - Total</b>								<b>\$0.00</b>			
0460	0460	GRAY EPOXY-MASTIC PRIMER	Material		4	Jun 16, 2023	SYSTEM	\$11,610.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user pansag1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					4	Jun 16, 2023	SYSTEM	(\$11,610.00)			
					5	Jul 3, 2023	SYSTEM	\$11,610.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user burnww2 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					5	Jun 30, 2023	SYSTEM	(\$11,610.00)			
					6	Jul 17, 2023	SYSTEM	\$11,610.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user krausm2 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					6	Jul 17, 2023	SYSTEM	(\$11,610.00)			



## Line Item Adjustments by Estimate

May 4, 2024

Contract ID: 230217-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6I3535	0460	GRAY EPOXY-MASTIC PRIMER	Material			2023						
						7	Aug 2, 2023	SYSTEM	\$11,610.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user krausm2 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
						7	Aug 2, 2023	SYSTEM	(\$11,610.00)			
				<b>- Total</b>							\$0.00	
				<b>Material - Total</b>							\$0.00	
<b>0460 - Total</b>								\$0.00				
	0480	MISC.	Other Item Adjustment	MATL	23	Apr 2, 2024	krausm2	\$234.00	A6370 Stopper Plates, 3 EA INV 0011140-IN Dated 10/13/2023 \$78.00 per Each (filed in eProjects) 3 EA @ \$78.00 per Each = \$234.00  Material stored at St. Louis District Office.  Material is to be retained and incorporated into a future contract for A6370 Bent 6 Span 6 G2, A6370 Bent 10 Span 9 G1, and A6370 Bent 10 Span 9 G2.			
<b>MATL - Total</b>								\$234.00				
<b>Other Item Adjustment - Total</b>								\$234.00				
<b>0480 - Total</b>								\$234.00				
	0510	MISC.	Other Item Adjustment	OTHR	10	Sep 18, 2023	krausm2	\$19,087.50	Partial payment withheld until work performed passes Q/C testing as per JSP.			
					11	Oct 2, 2023	krausm2	(\$38,175.00)	Quantity correction from Estimate 0010. Partial payment to be withheld until work performed passes QC testing as per JSP.			
<b>OTHR - Total</b>									(\$19,087.50)			
<b>Other Item Adjustment - Total</b>									(\$19,087.50)			
<b>0510 - Total</b>								(\$19,087.50)				
	0520	SUBSTRUCTURE REPAIR (UNFORMED)	Material		3	Jun 2, 2023	SYSTEM	\$5,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user pansag1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					3	Jun 2, 2023	SYSTEM	(\$5,720.00)				
					4	Jun 16, 2023	SYSTEM	\$5,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user pansag1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					4	Jun 16, 2023	SYSTEM	(\$5,720.00)				
					5	Jul 3, 2023	SYSTEM	\$5,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user burnww2 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					5	Jun 30, 2023	SYSTEM	(\$5,720.00)				
					6	Jul 17, 2023	SYSTEM	\$5,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user krausm2 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					6	Jul 17, 2023	SYSTEM	(\$5,720.00)				
					7	Aug 2, 2023	SYSTEM	\$5,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user krausm2 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					7	Aug 2, 2023	SYSTEM	(\$5,720.00)				
<b>- Total</b>								\$0.00				
<b>Material - Total</b>							\$0.00					
<b>0520 - Total</b>								\$0.00				
	0550	PROTECTIVE COATING - CONCRETE BENTS AND	Material		3	Jun 2, 2023	SYSTEM	\$24,495.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user pansag1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					3	Jun 2, 2023	SYSTEM	(\$24,495.00)				
<b>- Total</b>								\$0.00				
<b>Material - Total</b>							\$0.00					
<b>0550 - Total</b>								\$0.00				





## Line Item Adjustments by Estimate

May 4, 2024

Contract ID: 230217-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3535	0560	MISC.	Material		4	Jun 16, 2023	SYSTEM	\$7,264.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user pansag1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					4	Jun 16, 2023	SYSTEM	(\$7,264.00)		
					5	Jul 3, 2023	SYSTEM	\$8,172.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user burnww2 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					5	Jun 30, 2023	SYSTEM	(\$8,172.00)		
					6	Jul 17, 2023	SYSTEM	\$8,172.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user krausm2 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					6	Jul 17, 2023	SYSTEM	(\$8,172.00)		
					7	Aug 2, 2023	SYSTEM	\$8,172.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user krausm2 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					7	Aug 2, 2023	SYSTEM	(\$8,172.00)		
	<b>- Total</b>								<b>\$0.00</b>	
	<b>Material - Total</b>								<b>\$0.00</b>	
	<b>0560 - Total</b>								<b>\$0.00</b>	
	0580	GRAY EPOXY-MASTIC PRIMER	Material		4	Jun 16, 2023	SYSTEM	\$3,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user pansag1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					4	Jun 16, 2023	SYSTEM	(\$3,420.00)		
					5	Jul 3, 2023	SYSTEM	\$3,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user burnww2 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					5	Jun 30, 2023	SYSTEM	(\$3,420.00)		
6					Jul 17, 2023	SYSTEM	\$3,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user krausm2 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
6					Jul 17, 2023	SYSTEM	(\$3,420.00)			
7					Aug 2, 2023	SYSTEM	\$3,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user krausm2 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
7					Aug 2, 2023	SYSTEM	(\$3,420.00)			
<b>- Total</b>								<b>\$0.00</b>		
<b>Material - Total</b>								<b>\$0.00</b>		
<b>0580 - Total</b>								<b>\$0.00</b>		
0590	MISC. STRUCTURAL STEEL CONSTRUCTION	Overrun	Overrun	10	Sep 18, 2023	SYSTEM	(\$6,750.00)			
				11	Oct 2, 2023	SYSTEM	(\$750.00)			
				<b>Overrun - Total</b>						
<b>Overrun - Total</b>								<b>(\$7,500.00)</b>		
<b>0590 - Total</b>								<b>(\$7,500.00)</b>		
<b>J6I3535 - Total</b>								<b>(\$26,353.50)</b>		
J6I3624	0660	PCCP JOINT/CRACK SEALING	Overrun	Overrun	18	Jan 16, 2024	SYSTEM	(\$773.50)		
					23	Apr 1, 2024	SYSTEM	\$773.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4.25000 - 4.25000, 'is applied (if non-zero).	
					<b>Overrun - Total</b>					
<b>Overrun - Total</b>								<b>\$0.00</b>		
<b>0660 - Total</b>								<b>\$0.00</b>		



## Line Item Adjustments by Estimate

May 4, 2024

Contract ID: 230217-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6I3624	0670	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		8	Aug 16, 2023	SYSTEM	\$19,199.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user krausm2 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					8	Aug 16, 2023	SYSTEM	(\$19,199.00)				
				<b>- Total</b>							\$0.00	
			<b>Material - Total</b>							\$0.00		
			Overrun	Overrun	8	Aug 16, 2023	SYSTEM	(\$584.00)				
					14	Nov 16, 2023	SYSTEM	(\$127.75)				
					15	Dec 7, 2023	SYSTEM	\$711.75	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',36.50000 - 36.50000, 'is applied (if non-zero).			
					<b>Overrun - Total</b>						\$0.00	
					<b>Overrun - Total</b>						\$0.00	
			<b>0670 - Total</b>							\$0.00		
			J6I3624	0680	FURNISHING TYPE 1 ROCK DITCH LINER	Material		6	Jul 17, 2023	SYSTEM	\$2,730.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user krausm2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
								6	Jul 17, 2023	SYSTEM	(\$2,730.00)	
							<b>- Total</b>					
						<b>Material - Total</b>						\$0.00
						Overrun	Overrun	9	Sep 5, 2023	SYSTEM	(\$975.00)	
11	Oct 2, 2023	SYSTEM						(\$162.50)				
15	Dec 7, 2023	SYSTEM						\$1,137.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',65.00000 - 65.00000, 'is applied (if non-zero).			
<b>Overrun - Total</b>											\$0.00	
<b>Overrun - Total</b>									\$0.00			
<b>0680 - Total</b>										\$0.00		
J6I3624	0690	PLACING TYPE 1 ROCK DITCH LINER	Overrun	Overrun	9	Sep 5, 2023	SYSTEM	(\$1,950.00)				
					11	Oct 2, 2023	SYSTEM	(\$325.00)				
					15	Dec 7, 2023	SYSTEM	\$2,275.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',130.00000 - 130.00000, 'is applied (if non-zero).			
			<b>Overrun - Total</b>						\$0.00			
			<b>Overrun - Total</b>						\$0.00			
			<b>0690 - Total</b>							\$0.00		
J6I3624	0700	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		1	May 2, 2023	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user burnww2 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					1	May 2, 2023	SYSTEM	(\$2,000.00)				
			<b>- Total</b>						\$0.00			
			<b>Material - Total</b>						\$0.00			
<b>0700 - Total</b>							\$0.00					
J6I3624	0720	MISC.	Material		3	Jun 2, 2023	SYSTEM	\$5,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user pansag1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					3	Jun 2, 2023	SYSTEM	(\$5,400.00)				
					4	Jun 16, 2023	SYSTEM	\$5,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user pansag1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					4	Jun 16, 2023	SYSTEM	(\$5,400.00)				
				<b>Material - Total</b>							\$0.00	



## Line Item Adjustments by Estimate

May 4, 2024

Contract ID: 230217-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6I3624	0720	MISC.	Material		5	Jul 3, 2023	SYSTEM	\$5,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user burnww2 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					5	Jun 30, 2023	SYSTEM	(\$5,400.00)				
					6	Jul 17, 2023	SYSTEM	\$5,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user krausm2 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					6	Jul 17, 2023	SYSTEM	(\$5,400.00)				
					7	Aug 2, 2023	SYSTEM	\$5,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user krausm2 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					7	Aug 2, 2023	SYSTEM	(\$5,400.00)				
					8	Aug 16, 2023	SYSTEM	\$10,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user krausm2 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					8	Aug 16, 2023	SYSTEM	(\$10,800.00)				
		<b>- Total</b>							<b>\$0.00</b>			
		<b>Material - Total</b>							<b>\$0.00</b>			
		<b>0720 - Total</b>							<b>\$0.00</b>			
	0760	PREF THERMO PVMT MARK, 24 IN WHIT	Material		14	Nov 16, 2023	SYSTEM	(\$4,525.00)				
					15	Dec 7, 2023	SYSTEM	\$4,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user krausm2 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					15	Dec 7, 2023	SYSTEM	(\$4,475.00)				
				<b>- Total</b>							<b>(\$4,525.00)</b>	
				<b>Material - Total</b>							<b>(\$4,525.00)</b>	
				MaterialCredit		15	Dec 7, 2023	SYSTEM	\$4,525.00			
		<b>- Total</b>							<b>\$4,525.00</b>			
		<b>MaterialCredit - Total</b>							<b>\$4,525.00</b>			
		Overrun	Overrun		14	Nov 16, 2023	SYSTEM	(\$1,225.00)				
				15	Dec 7, 2023	SYSTEM	\$50.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',25.00000 - 25.00000, 'is applied (if non-zero).				
				23	Apr 1, 2024	SYSTEM	\$1,175.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',25.00000 - 25.00000, 'is applied (if non-zero).				
	<b>Overrun - Total</b>							<b>\$0.00</b>				
	<b>Overrun - Total</b>							<b>\$0.00</b>				
	<b>0760 - Total</b>							<b>\$0.00</b>				
0770	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		14	Nov 16, 2023	SYSTEM	(\$1,578.00)					
				15	Dec 7, 2023	SYSTEM	\$2,104.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user krausm2 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
				15	Dec 7, 2023	SYSTEM	(\$2,104.00)					
				<b>- Total</b>							<b>(\$1,578.00)</b>	
				<b>Material - Total</b>							<b>(\$1,578.00)</b>	
				MaterialCredit		15	Dec 7, 2023	SYSTEM	\$1,578.00			
	<b>- Total</b>							<b>\$1,578.00</b>				
	<b>MaterialCredit - Total</b>							<b>\$1,578.00</b>				
	<b>0770 - Total</b>							<b>\$0.00</b>				
0780	6 IN. YELLOW	Material		14	Nov 16,	SYSTEM	(\$1,247.25)					



## Line Item Adjustments by Estimate

May 4, 2024

Contract ID: 230217-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6I3624	0780	HIGH BUILD WATERBORNE PAINT	Material			2023							
					15	Dec 7, 2023	SYSTEM	\$1,663.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user krausm2 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					15	Dec 7, 2023	SYSTEM	(\$1,663.00)					
					<b>- Total</b>								
					<b>Material - Total</b>								
					MaterialCredit	15	Dec 7, 2023	SYSTEM	\$1,247.25				
					<b>- Total</b>								
					<b>MaterialCredit - Total</b>								
					<b>0780 - Total</b>								
					J6I3624	0790	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		14	Nov 16, 2023	SYSTEM	(\$745.50)
15	Dec 7, 2023	SYSTEM	\$994.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user krausm2 overriding Payment Estimate Exception 13 on the current Payment Estimate.									
15	Dec 7, 2023	SYSTEM	(\$994.00)										
<b>- Total</b>													
<b>Material - Total</b>													
MaterialCredit	15	Dec 7, 2023	SYSTEM	\$745.50									
<b>- Total</b>													
<b>MaterialCredit - Total</b>													
<b>0790 - Total</b>													
J6I3624	0810	FLOWABLE BACKFILL	Material							7	Aug 2, 2023	SYSTEM	\$1,800.00
					7	Aug 2, 2023	SYSTEM	(\$1,800.00)					
					8	Aug 16, 2023	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user krausm2 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					8	Aug 16, 2023	SYSTEM	(\$1,800.00)					
					9	Sep 5, 2023	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user krausm2 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					9	Sep 5, 2023	SYSTEM	(\$1,800.00)					
					10	Sep 18, 2023	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user krausm2 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					10	Sep 18, 2023	SYSTEM	(\$1,800.00)					
					11	Oct 2, 2023	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user krausm2 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					11	Oct 2, 2023	SYSTEM	(\$1,800.00)					
					12	Oct 16, 2023	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user krausm2 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					12	Oct 16, 2023	SYSTEM	(\$1,800.00)					
					13	Nov 2, 2023	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user krausm2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					13	Nov 2, 2023	SYSTEM	(\$1,800.00)					
					14	Nov 16, 2023	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment				



## Line Item Adjustments by Estimate

May 4, 2024

Contract ID: 230217-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3624	0810	FLOWABLE BACKFILL	Material			2023			Estimate Item Adjustment (0018) due to user krausm2 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					14	Nov 16, 2023	SYSTEM	(\$1,800.00)						
					15	Dec 7, 2023	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user krausm2 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					15	Dec 7, 2023	SYSTEM	(\$4,800.00)						
					16	Dec 18, 2023	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user krausm2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					16	Dec 18, 2023	SYSTEM	(\$4,800.00)						
					17	Jan 2, 2024	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user burnww2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					17	Jan 2, 2024	SYSTEM	(\$4,800.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0810 - Total</b>								<b>\$0.00</b>	
					0820		PERMANENT EROSION CONTROL GEOTEXTILE	Material		6	Jul 17, 2023	SYSTEM	(\$1,150.00)	
										7	Aug 2, 2023	SYSTEM	(\$2,195.00)	
										8	Aug 16, 2023	SYSTEM	\$2,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user krausm2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
8	Aug 16, 2023	SYSTEM	(\$2,375.00)											
<b>- Total</b>										<b>(\$3,345.00)</b>				
<b>Material - Total</b>										<b>(\$3,345.00)</b>				
MaterialCredit										7	Aug 2, 2023	SYSTEM	\$1,150.00	
										8	Aug 16, 2023	SYSTEM	\$2,195.00	
										<b>- Total</b>				
<b>MaterialCredit - Total</b>										<b>\$3,345.00</b>				
<b>0820 - Total</b>								<b>\$0.00</b>						
0840		OPEN CELL FOAM JOINT SEAL	Material		3	Jun 2, 2023	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user pansag1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					3	Jun 2, 2023	SYSTEM	(\$2,000.00)						
					4	Jun 16, 2023	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user pansag1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					4	Jun 16, 2023	SYSTEM	(\$2,000.00)						
					5	Jul 3, 2023	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user burnww2 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					5	Jun 30, 2023	SYSTEM	(\$2,000.00)						
					6	Jul 17, 2023	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user krausm2 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					6	Jul 17, 2023	SYSTEM	(\$2,000.00)						
					7	Aug 2, 2023	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user krausm2 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					7	Aug 2, 2023	SYSTEM	(\$2,000.00)						



## Line Item Adjustments by Estimate

May 4, 2024

Contract ID: 230217-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J6I3624	0840	OPEN CELL FOAM JOINT SEAL	Material												
				<b>- Total</b>							<b>\$0.00</b>				
				<b>Material - Total</b>							<b>\$0.00</b>				
	<b>0840 - Total</b>							<b>\$0.00</b>							
	0850	SELECT GRANULAR BACKFILL FOR STRUCTURAL	Material					15	Dec 7, 2023	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user krausm2 overriding Payment Estimate Exception 22 on the current Payment Estimate.			
								15	Dec 7, 2023	SYSTEM	(\$1,400.00)				
								16	Dec 18, 2023	SYSTEM	(\$1,400.00)				
								17	Jan 2, 2024	SYSTEM	(\$1,400.00)				
								18	Jan 16, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user krausm2 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
								18	Jan 16, 2024	SYSTEM	(\$1,400.00)				
				19	Feb 2, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user krausm2 overriding Payment Estimate Exception 6 on the current Payment Estimate.							
				19	Feb 2, 2024	SYSTEM	(\$1,400.00)								
				20	Feb 16, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user krausm2 overriding Payment Estimate Exception 4 on the current Payment Estimate.							
				20	Feb 16, 2024	SYSTEM	(\$1,400.00)								
				21	Mar 4, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user krausm2 overriding Payment Estimate Exception 6 on the current Payment Estimate.							
				21	Mar 4, 2024	SYSTEM	(\$1,400.00)								
<b>- Total</b>							<b>(\$2,800.00)</b>								
<b>Material - Total</b>							<b>(\$2,800.00)</b>								
			MaterialCredit					17	Jan 2, 2024	SYSTEM	\$1,400.00				
								18	Jan 16, 2024	SYSTEM	\$1,400.00				
<b>- Total</b>							<b>\$2,800.00</b>								
<b>MaterialCredit - Total</b>							<b>\$2,800.00</b>								
<b>0850 - Total</b>							<b>\$0.00</b>								
0860	MULCHING	Material					16	Dec 18, 2023	SYSTEM	(\$900.00)					
							17	Jan 2, 2024	SYSTEM	(\$900.00)					
							18	Jan 16, 2024	SYSTEM	(\$900.00)					
							19	Feb 2, 2024	SYSTEM	(\$900.00)					
							20	Feb 16, 2024	SYSTEM	(\$900.00)					
			<b>- Total</b>							<b>(\$4,500.00)</b>					
			<b>Material - Total</b>							<b>(\$4,500.00)</b>					
						MaterialCredit					17	Jan 2, 2024	SYSTEM	\$900.00	
											18	Jan 16, 2024	SYSTEM	\$900.00	
											19	Feb 2, 2024	SYSTEM	\$900.00	
							20	Feb 16, 2024	SYSTEM	\$900.00					



## Line Item Adjustments by Estimate

May 4, 2024

Contract ID: 230217-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J613624	0860	MULCHING	MaterialCredit		21	Mar 4, 2024	SYSTEM	\$900.00				
				- Total							\$4,500.00	
				MaterialCredit - Total							\$4,500.00	
	<b>0860 - Total</b>								<b>\$0.00</b>			
	0870	SEEDING - COOL SEASON GRASSES	Material		16	Dec 18, 2023	SYSTEM	(\$1,080.00)				
					17	Jan 2, 2024	SYSTEM	(\$1,080.00)				
					18	Jan 16, 2024	SYSTEM	(\$1,080.00)				
					19	Feb 2, 2024	SYSTEM	(\$1,080.00)				
					20	Feb 16, 2024	SYSTEM	(\$1,080.00)				
				- Total							(\$5,400.00)	
				Material - Total							(\$5,400.00)	
				MaterialCredit		17	Jan 2, 2024	SYSTEM	\$1,080.00			
						18	Jan 16, 2024	SYSTEM	\$1,080.00			
						19	Feb 2, 2024	SYSTEM	\$1,080.00			
						20	Feb 16, 2024	SYSTEM	\$1,080.00			
						21	Mar 4, 2024	SYSTEM	\$1,080.00			
				- Total							\$5,400.00	
				MaterialCredit - Total							\$5,400.00	
				<b>0870 - Total</b>								<b>\$0.00</b>
	0930	SILT FENCE	Material		5	Jun 30, 2023	SYSTEM	(\$2,604.20)				
					6	Jul 17, 2023	SYSTEM	(\$2,604.20)				
					7	Aug 2, 2023	SYSTEM	(\$2,604.20)				
					8	Aug 16, 2023	SYSTEM	(\$2,604.20)				
				- Total							(\$10,416.80)	
				Material - Total							(\$10,416.80)	
MaterialCredit					6	Jul 17, 2023	SYSTEM	\$2,604.20				
					7	Aug 2, 2023	SYSTEM	\$2,604.20				
					8	Aug 16, 2023	SYSTEM	\$2,604.20				
					9	Sep 5, 2023	SYSTEM	\$2,604.20				
- Total							\$10,416.80					
MaterialCredit - Total							\$10,416.80					
<b>0930 - Total</b>								<b>\$0.00</b>				
0940	MGS GUARDRAIL	Construction Stockpile		8	Aug 16, 2023	SYSTEM	(\$4,485.30)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				9	Sep 5, 2023	SYSTEM	(\$1,853.30)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				11	Oct 2, 2023	SYSTEM	(\$3,691.03)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							(\$10,029.63)		
Construction Stockpile - Total							(\$10,029.63)					



## Line Item Adjustments by Estimate

May 4, 2024

Contract ID: 230217-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6I3624	0940	MGS GUARDRAIL	Construction Stockpile STMI		5	Jun 30, 2023	SYSTEM	\$10,029.63	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$10,029.63	
				Construction Stockpile STMI - Total							\$10,029.63	
	<b>0940 - Total</b>								\$0.00			
	0950	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile		8	Aug 16, 2023	SYSTEM	(\$6,795.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					11	Oct 2, 2023	SYSTEM	(\$4,530.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							(\$11,325.00)	
		Construction Stockpile - Total							(\$11,325.00)			
		Construction Stockpile STMI		2	May 15, 2023	SYSTEM	\$4,530.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				5	Jun 30, 2023	SYSTEM	\$6,795.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
- Total							\$11,325.00					
Construction Stockpile STMI - Total							\$11,325.00					
<b>0950 - Total</b>								\$0.00				
0960	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		9	Sep 5, 2023	SYSTEM	(\$2,200.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							(\$2,200.00)		
	Construction Stockpile - Total							(\$2,200.00)				
	Construction Stockpile STMI		5	Jun 30, 2023	SYSTEM	\$2,200.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
		- Total							\$2,200.00			
Construction Stockpile STMI - Total							\$2,200.00					
<b>0960 - Total</b>								\$0.00				
0980	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		8	Aug 16, 2023	SYSTEM	(\$1,875.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							(\$1,875.00)		
	Construction Stockpile - Total							(\$1,875.00)				
	Construction Stockpile STMI		5	Jun 30, 2023	SYSTEM	\$1,875.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
		- Total							\$1,875.00			
Construction Stockpile STMI - Total							\$1,875.00					
<b>0980 - Total</b>								\$0.00				
1010	CURB REMOVAL	Overrun	Overrun		8	Aug 16, 2023	SYSTEM	(\$720.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.000000' is applied (if non-zero).			
					9	Sep 5, 2023	SYSTEM	\$720.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',30.00000 - 30.00000', is applied (if non-zero).			
	Overrun - Total							\$0.00				
	Overrun - Total							\$0.00				
<b>1010 - Total</b>								\$0.00				
1020	MISC.	Other Item Adjustment	OTHR		3	Jun 2, 2023	pansag1	(\$7,275.00)	Partial payment withheld until work performed passes Q/C testing as per JSP			
					4	Jun 16, 2023	SYSTEM	\$7,275.00	Partial payment withheld until work performed passes Q/C testing as per JSP			
	OTHR - Total							\$0.00				
	Other Item Adjustment - Total							\$0.00				
<b>1020 - Total</b>								\$0.00				
1030	TYPE B BARRIER	Material		1	May 2, 2023	SYSTEM	\$8,510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user burnmw2 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
				1	May 2, 2023	SYSTEM	(\$8,510.00)					
				2	May 19, 2023	SYSTEM	\$8,510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment				





## Line Item Adjustments by Estimate

May 4, 2024

Contract ID: 230217-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3624	1030	TYPE B BARRIER	Material						Estimate Exception 1 on the current Payment Estimate.					
					2	May 15, 2023	SYSTEM	(\$8,510.00)						
					3	Jun 2, 2023	SYSTEM	\$8,510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user pansag1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					3	Jun 2, 2023	SYSTEM	(\$8,510.00)						
					4	Jun 16, 2023	SYSTEM	\$8,510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user pansag1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					4	Jun 16, 2023	SYSTEM	(\$8,510.00)						
					5	Jul 3, 2023	SYSTEM	\$8,510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user burnmw2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					5	Jun 30, 2023	SYSTEM	(\$8,510.00)						
					6	Jul 17, 2023	SYSTEM	\$8,510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user krausm2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					6	Jul 17, 2023	SYSTEM	(\$8,510.00)						
					7	Aug 2, 2023	SYSTEM	\$8,510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user krausm2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					7	Aug 2, 2023	SYSTEM	(\$8,510.00)						
					8	Aug 16, 2023	SYSTEM	\$8,510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user krausm2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					8	Aug 16, 2023	SYSTEM	(\$8,510.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>1030 - Total</b>								<b>\$0.00</b>	
					1040	HALF-SOLE REPAIR	Overrun	Overrun	8	Aug 16, 2023	SYSTEM	(\$5,600.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
									9	Sep 5, 2023	SYSTEM	\$5,600.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',160.00000 - 160.00000, 'is applied (if non-zero).	
									<b>Overrun - Total</b>					
<b>Overrun - Total</b>									<b>\$0.00</b>					
<b>1040 - Total</b>								<b>\$0.00</b>						
1070	OPEN CELL FOAM JOINT SEAL	Material		1	May 2, 2023	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user burnmw2 overriding Payment Estimate Exception 6 on the current Payment Estimate.						
				1	May 2, 2023	SYSTEM	(\$5,500.00)							
				2	May 19, 2023	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
				2	May 15, 2023	SYSTEM	(\$5,500.00)							
				3	Jun 2, 2023	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user pansag1 overriding Payment Estimate Exception 10 on the current Payment Estimate.						
				3	Jun 2, 2023	SYSTEM	(\$5,500.00)							
				4	Jun 16, 2023	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user pansag1 overriding Payment Estimate Exception 11 on the current Payment Estimate.						
				4	Jun 16, 2023	SYSTEM	(\$5,500.00)							
				5	Jul 3, 2023	SYSTEM	\$8,500.00	This adjustment offsets the original system-generated Material Payment						



## Line Item Adjustments by Estimate

May 4, 2024

Contract ID: 230217-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3624	1070	OPEN CELL FOAM JOINT SEAL	Material			2023			Estimate Item Adjustment (0016) due to user burnww2 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					5	Jun 30, 2023	SYSTEM	(\$8,500.00)						
					6	Jul 17, 2023	SYSTEM	\$8,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user krausm2 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					6	Jul 17, 2023	SYSTEM	(\$8,500.00)						
					7	Aug 2, 2023	SYSTEM	\$8,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user krausm2 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					7	Aug 2, 2023	SYSTEM	(\$8,500.00)						
					<b>- Total</b>								<b>\$0.00</b>	
	<b>Material - Total</b>								<b>\$0.00</b>					
	<b>1070 - Total</b>								<b>\$0.00</b>					
	1100	CURB REMOVAL	Misc.	Overrun	Overrun	8	Aug 16, 2023	SYSTEM	(\$750.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
						9	Sep 5, 2023	SYSTEM	\$750.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',30.00000 - 30.00000, 'is applied (if non-zero).				
						<b>Overrun - Total</b>								<b>\$0.00</b>
						<b>Overrun - Total</b>								<b>\$0.00</b>
						<b>1100 - Total</b>								<b>\$0.00</b>
	1110		MISC.	Other Item Adjustment	OTHR	3	Jun 2, 2023	pansag1	(\$8,550.00)	Partial payment withheld until work performed passes Q/C testing as per JSP				
4						Jun 16, 2023	SYSTEM	\$8,550.00	Partial payment withheld until work performed passes Q/C testing as per JSP					
<b>OTHR - Total</b>								<b>\$0.00</b>						
<b>Other Item Adjustment - Total</b>								<b>\$0.00</b>						
<b>1110 - Total</b>								<b>\$0.00</b>						
1120	TYPE B BARRIER	Material			1	May 2, 2023	SYSTEM	\$9,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user burnww2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					1	May 2, 2023	SYSTEM	(\$9,250.00)						
					2	May 19, 2023	SYSTEM	\$9,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user gummer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					2	May 15, 2023	SYSTEM	(\$9,250.00)						
					3	Jun 2, 2023	SYSTEM	\$9,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user pansag1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					3	Jun 2, 2023	SYSTEM	(\$9,250.00)						
					4	Jun 16, 2023	SYSTEM	\$9,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user pansag1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					4	Jun 16, 2023	SYSTEM	(\$9,250.00)						
					5	Jul 3, 2023	SYSTEM	\$9,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user burnww2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					5	Jun 30, 2023	SYSTEM	(\$9,250.00)						
					6	Jul 17, 2023	SYSTEM	\$9,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user krausm2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					6	Jul 17, 2023	SYSTEM	(\$9,250.00)						
					7	Aug 2, 2023	SYSTEM	\$9,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user krausm2 overriding Payment					



## Line Item Adjustments by Estimate

May 4, 2024

Contract ID: 230217-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6I3624	1120	TYPE B BARRIER	Material		7	Aug 2, 2023	SYSTEM	(\$9,250.00)	Estimate Exception 7 on the current Payment Estimate.		
					<b>- Total</b>					\$0.00	
					<b>Material - Total</b>					\$0.00	
					<b>1120 - Total</b>					\$0.00	
J6I3624	1150	EPOXY PRESSURE INJECTING	Material		9	Sep 5, 2023	SYSTEM	(\$2,688.00)			
					10	Sep 18, 2023	SYSTEM	(\$2,688.00)			
					11	Oct 2, 2023	SYSTEM	(\$3,024.00)			
					<b>- Total</b>					(\$8,400.00)	
					<b>Material - Total</b>					(\$8,400.00)	
					MaterialCredit		10	Sep 18, 2023	SYSTEM	\$2,688.00	
							11	Oct 2, 2023	SYSTEM	\$2,688.00	
							12	Oct 16, 2023	SYSTEM	\$3,024.00	
<b>- Total</b>							\$8,400.00				
<b>MaterialCredit - Total</b>					\$8,400.00						
<b>1150 - Total</b>					\$0.00						
J6I3624	1190	MISC. STRUCTURAL STEEL CONSTRUCTION	Overrun	Overrun	10	Sep 18, 2023	SYSTEM	(\$21,150.00)			
					12	Oct 16, 2023	SYSTEM	(\$2,350.00)			
					15	Dec 7, 2023	SYSTEM	\$23,500.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',23500.00000 - 23500.00000, 'is applied (if non-zero).		
					<b>Overrun - Total</b>					\$0.00	
					<b>Overrun - Total</b>					\$0.00	
<b>1190 - Total</b>					\$0.00						
J6I3624	1200	MISC.	Overrun	Overrun	8	Aug 16, 2023	SYSTEM	(\$780.00)			
					15	Dec 7, 2023	SYSTEM	\$780.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',195.00000 - 195.00000, 'is applied (if non-zero).		
					<b>Overrun - Total</b>					\$0.00	
					<b>Overrun - Total</b>					\$0.00	
<b>1200 - Total</b>					\$0.00						
J6I3624	1210	OPEN CELL FOAM JOINT SEAL	Material		4	Jun 16, 2023	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user pansag1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					4	Jun 16, 2023	SYSTEM	(\$6,000.00)			
					5	Jul 3, 2023	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user burmww2 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					5	Jun 30, 2023	SYSTEM	(\$6,000.00)			
					6	Jul 17, 2023	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user krausm2 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
					6	Jul 17, 2023	SYSTEM	(\$6,000.00)			
					7	Aug 2, 2023	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user krausm2 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
					7	Aug 2, 2023	SYSTEM	(\$6,000.00)			



## Line Item Adjustments by Estimate

May 4, 2024

Contract ID: 230217-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6I3624	1210	OPEN CELL FOAM JOINT SEAL	Material	- Total					\$0.00			
			Material - Total							\$0.00		
			Overrun	Overrun	11	Oct 2, 2023	SYSTEM	(\$8,100.00)				
					15	Dec 7, 2023	SYSTEM	\$8,100.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',100.00000 - 100.00000, 'is applied (if non-zero).			
			Overrun - Total							\$0.00		
			Overrun - Total							\$0.00		
	1210 - Total							\$0.00				
	5102	OPEN CELL FOAM JOINT SEAL	Material		8	Aug 16, 2023	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user krausm2 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
					8	Aug 16, 2023	SYSTEM	(\$2,200.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
	5102 - Total							\$0.00				
	5105	TYPE B BARRIER	Material		8	Aug 16, 2023	SYSTEM	\$10,304.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user krausm2 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					8	Aug 16, 2023	SYSTEM	(\$10,304.00)				
					9	Sep 5, 2023	SYSTEM	\$10,304.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user krausm2 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
				9	Sep 5, 2023	SYSTEM	(\$10,304.00)					
				10	Sep 18, 2023	SYSTEM	\$10,304.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user krausm2 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
				10	Sep 18, 2023	SYSTEM	(\$10,304.00)					
				11	Oct 2, 2023	SYSTEM	\$10,304.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user krausm2 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
				11	Oct 2, 2023	SYSTEM	(\$10,304.00)					
				12	Oct 16, 2023	SYSTEM	\$10,304.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user krausm2 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
				12	Oct 16, 2023	SYSTEM	(\$10,304.00)					
				13	Nov 2, 2023	SYSTEM	\$10,304.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user krausm2 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				13	Nov 2, 2023	SYSTEM	(\$10,304.00)					
				14	Nov 16, 2023	SYSTEM	\$10,304.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user krausm2 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
				14	Nov 16, 2023	SYSTEM	(\$10,304.00)					
				15	Dec 7, 2023	SYSTEM	\$10,304.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user krausm2 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
				15	Dec 7, 2023	SYSTEM	(\$10,304.00)					
				16	Dec 18, 2023	SYSTEM	\$10,304.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user krausm2 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
	16	Dec 18, 2023	SYSTEM	(\$10,304.00)								
	17	Jan 2, 2024	SYSTEM	\$10,304.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user burnww2 overriding Payment							



## Line Item Adjustments by Estimate

May 4, 2024

Contract ID: 230217-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3624	5105	TYPE B BARRIER	Material						Estimate Exception 5 on the current Payment Estimate.	
					17	Jan 2, 2024	SYSTEM	(\$10,304.00)		
					18	Jan 16, 2024	SYSTEM	\$10,304.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user krausm2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					18	Jan 16, 2024	SYSTEM	(\$10,304.00)		
					19	Feb 2, 2024	SYSTEM	\$10,304.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user krausm2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					19	Feb 2, 2024	SYSTEM	(\$10,304.00)		
					<b>- Total</b>					
	<b>Material - Total</b>								<b>\$0.00</b>	
	<b>5105 - Total</b>								<b>\$0.00</b>	
	5108	OPEN CELL FOAM JOINT SEAL	Material		8	Aug 16, 2023	SYSTEM	\$9,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user krausm2 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					8	Aug 16, 2023	SYSTEM	(\$9,350.00)		
					<b>- Total</b>					
	<b>Material - Total</b>								<b>\$0.00</b>	
	<b>5108 - Total</b>								<b>\$0.00</b>	
	5112	TYPE B BARRIER	Material		8	Aug 16, 2023	SYSTEM	\$11,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user krausm2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					8	Aug 16, 2023	SYSTEM	(\$11,200.00)		
					9	Sep 5, 2023	SYSTEM	\$11,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user krausm2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
9					Sep 5, 2023	SYSTEM	(\$11,200.00)			
10					Sep 18, 2023	SYSTEM	\$11,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user krausm2 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
10					Sep 18, 2023	SYSTEM	(\$11,200.00)			
11					Oct 2, 2023	SYSTEM	\$11,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user krausm2 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
11					Oct 2, 2023	SYSTEM	(\$11,200.00)			
12					Oct 16, 2023	SYSTEM	\$11,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user krausm2 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
12					Oct 16, 2023	SYSTEM	(\$11,200.00)			
13					Nov 2, 2023	SYSTEM	\$11,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user krausm2 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
13					Nov 2, 2023	SYSTEM	(\$11,200.00)			
14					Nov 16, 2023	SYSTEM	\$11,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user krausm2 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
14					Nov 16, 2023	SYSTEM	(\$11,200.00)			
15					Dec 7, 2023	SYSTEM	\$11,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user krausm2 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
15	Dec 7, 2023	SYSTEM	(\$11,200.00)							
16	Dec 18,	SYSTEM	\$11,200.00	This adjustment offsets the original system-generated Material Payment						



## Line Item Adjustments by Estimate

May 4, 2024

Contract ID: 230217-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3624	5112	TYPE B BARRIER	Material			2023			Estimate Item Adjustment (0011) due to user krausm2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					16	Dec 18, 2023	SYSTEM	(\$11,200.00)						
					17	Jan 2, 2024	SYSTEM	\$11,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user burnmw2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					17	Jan 2, 2024	SYSTEM	(\$11,200.00)						
					18	Jan 16, 2024	SYSTEM	\$11,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user krausm2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					18	Jan 16, 2024	SYSTEM	(\$11,200.00)						
					19	Feb 2, 2024	SYSTEM	\$11,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user krausm2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					19	Feb 2, 2024	SYSTEM	(\$11,200.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>5112 - Total</b>								<b>\$0.00</b>						
J6I3624	5116	OPEN CELL FOAM JOINT SEAL	Material		8	Aug 16, 2023	SYSTEM	\$6,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user krausm2 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					8	Aug 16, 2023	SYSTEM	(\$6,600.00)						
					<b>- Total</b>								<b>\$0.00</b>	
<b>Material - Total</b>								<b>\$0.00</b>						
<b>5116 - Total</b>								<b>\$0.00</b>						
<b>J6I3624 - Total</b>								<b>\$0.00</b>						
<b>Overall - Total</b>								<b>(\$26,353.50)</b>						



---

**Contract Adjustments for Contract - 230217-F01**

There are no contract adjustments to display for this contract.