



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 4, 2024

Pay Estimate Created Date: July 1, 2024

Progress Estimate Number 26	Contract ID 230217-F02 Prime Contractor Pace Construction Company, LLC	Pay Period Start June 16, 2024 Pay Period End June 30, 2024	Original Contract Amount \$13,077,700.00 Net Change Order Amount \$281,636.05 Current Contract Amount \$13,359,336.05
---------------------------------------	---	--	--

Approval Date		By User
July 1, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	sawyej2
July 2, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	amburs1
July 3, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
July 31, 2024	July 31, 2024		93.34%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	March 8, 2023	March 8, 2023	
Letting Date	February 17, 2023	February 17, 2023	
Notice to Proceed Date	April 10, 2023	April 10, 2023	
Open to Traffic Date			
Work Began Date	July 5, 2023	July 5, 2023	

Contract Total Pay For Estimate No. 26			
	This Estimate	Previous	To Date
230217-F02			
Total Posted Items Pay	\$2,802,365.53	\$9,667,753.60	\$12,470,119.13
Gross Item Adjustments	(\$53,653.45)	\$51,279.60	(\$2,373.85)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$93,798.27	\$52,458.00	\$146,256.27
Contract Total Payable This Estimate:	\$2,842,510.35	\$9,771,491.20	\$12,614,001.55

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6I3568	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$745,741.900	0.15	\$111,861.29
	0040	2159910	MISC.SHAPING SLOPES CLASS III-MODIFIED MATERIAL REQUIREMENT	100F	\$1,000.000	-1.6	(\$1,600.00)
	0090	4030009	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	TONS	\$132.000	16,091.9	\$2,124,130.80
	0120	4031056	ASPHALT PERFORMANCE TESTING	LS	\$2,500.000	0.8	\$2,000.00
	0130	4031058	INTELLIGENT COMPACTION	LS	\$65,250.000	0.55	\$35,887.50
	0140	4031059	PAVER-MOUNTED THERMAL PROFILES	LS	\$25,500.000	0.55	\$14,025.00
	0150	4059903	MISC.VOID REDUCING ASPHALT MEMBRANE, HALF WIDTH	LF	\$2.550	40,783	\$103,996.65
	0160	4071007	TACK COAT - NON-TRACKING	GAL	\$3.300	12,777	\$42,164.10
	0430	6149902	MISC.GRATED INLET REPAIR/REPLACEMENT	EA	\$4,000.000	1	\$4,000.00
	0500	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	LF	\$23.000	352	\$8,096.00
	0510	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	EA	\$270.000	51	\$13,770.00
	0520	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	EA	\$250.000	2	\$500.00
	0530	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	EA	\$500.000	5	\$2,500.00
	0540	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	EA	\$75.000	20	\$1,500.00
	0550	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.190	46,003	\$8,740.57



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 4, 2024

Pay Estimate Created Date: July 1, 2024

Progress Estimate Number 26	Contract ID 230217-F02	Pay Period Start June 16, 2024	Original Contract Amount \$13,077,700.00
	Prime Contractor Pace Construction Company, LLC	Pay Period End June 30, 2024	Net Change Order Amount \$281,636.05
			Current Contract Amount \$13,359,336.05

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J613568	0590	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.180	30,509	\$5,491.62
	0630	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$3.000	104,435	\$313,305.00
	0650	6221011	COLDMILLING CONCRETE PAVEMENT FOR REMOVAL OF SURFACE	SQYD	\$4.500	1,866	\$8,397.00
	0850	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$3,600.000	1	\$3,600.00
Project J613568 - Total							\$2,802,365.53
Overall - Total							\$2,802,365.53

Contract Adjustments This Estimate

Contract Adjustment ID	Adj Type	Entered By	Comments	Time Units	Rate	Amount
5552	SPAD--Other Contract Adjustment	sawyej2	Mix ID - SP095 24-34 Lot - 2 Pay Factor - 101.4 Pay Factor Adjustment \$5,544 Line No. 0090 Unit Price - \$132.00			\$5,544.00
5557	SPAD--Other Contract Adjustment	sawyej2	Mix ID - SP190 24-23 Lot - 4 Pay Factor - 103.7 Pay Factor Adjustment \$12,618.27 Line No. 0110 Unit Price - \$91.00			\$12,618.27
5555	SPAD--Other Contract Adjustment	sawyej2	Mix ID - SP095 24-34 Lot - 5 Pay Factor - 105 Pay Factor Adjustment \$19,800 Line No. 0090 Unit Price - \$132.00			\$19,800.00
5551	SPAD--Other Contract Adjustment	sawyej2	Mix ID - SP095 24-34 Lot - 1 Pay Factor - 101.3 Pay Factor Adjustment \$5,148 Line No. 0090 Unit Price - \$132.00			\$5,148.00
5553	SPAD--Other Contract Adjustment	sawyej2	Mix ID - SP095 24-34 Lot - 3 Pay Factor - 103.4 Pay Factor Adjustment \$13,464 Line No. 0090 Unit Price - \$132.00			\$13,464.00
5556	SPAD--Other Contract Adjustment	sawyej2	Mix ID - SP095 24-34 Lot - 6 Pay Factor - 104.5 Pay Factor Adjustment \$17,820 Line No. 0090 Unit Price - \$132.00			\$17,820.00
5554	SPAD--Other Contract Adjustment	sawyej2	Mix ID - SP095 24-34 Lot - 4 Pay Factor - 104.9 Pay Factor Adjustment \$19,404 Line No. 0090 Unit Price - \$132.00			\$19,404.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 4, 2024

Pay Estimate Created Date: July 1, 2024

Progress Estimate Number 26	Contract ID 230217-F02	Pay Period Start June 16, 2024	Original Contract Amount \$13,077,700.00
	Prime Contractor Pace Construction Company, LLC	Pay Period End June 30, 2024	Net Change Order Amount \$281,636.05
			Current Contract Amount \$13,359,336.05

Contract Adjustment ID	Adj Type	Entered By	Comments	Time Units	Rate	Amount
Overall - Total						\$93,798.27
These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments						

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J613568	0050	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-159.9	\$22.00	(\$3,517.80)
	0050	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user sawyej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	159.9	\$22.00	\$3,517.80
	0060	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			-96	\$23.00	(\$2,208.00)
	0060	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user sawyej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	96	\$23.00	\$2,208.00
	0080	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	Asphalt Cement Price Adjustment	This adjustment is for the AC Index Price Adjustment. 203.60 Tons placed this estimate period Index @ Letting: \$586.25 Current Index: \$580.00 Index Difference: -\$6.25 Virgin AC: 3.4% Total Difference = -\$43.27 (Spreadsheet located in Contractor Sharepoint within "CONSULTANT - TranSystems" folder)			(\$43.27)
	0090	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,704	(\$2.61)	(\$4,446.62)
	0090	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,634.5	(\$2.61)	(\$4,265.26)
	0090	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,488.7	(\$2.61)	(\$3,884.79)
	0090	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,810.8	(\$2.61)	(\$4,725.32)
	0090	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,606	(\$2.61)	(\$4,190.89)
	0090	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,953.5	(\$2.61)	(\$5,097.70)
	0090	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,817.8	(\$2.61)	(\$4,743.59)
	0090	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,550.7	(\$2.61)	(\$4,046.58)
	0090	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	594.8	(\$2.61)	(\$1,552.14)
	0090	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	424.2	(\$2.61)	(\$1,106.96)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 4, 2024

Pay Estimate Created Date: July 1, 2024

Progress Estimate Number 26	Contract ID 230217-F02	Pay Period Start June 16, 2024	Original Contract Amount \$13,077,700.00
	Prime Contractor Pace Construction Company, LLC	Pay Period End June 30, 2024	Net Change Order Amount \$281,636.05
			Current Contract Amount \$13,359,336.05

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J613568	0090	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,506.9	(\$2.61)	(\$3,932.29)
	0090	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Overrun		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	-210.6	\$129.39	(\$27,249.64)
	0090	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user sawyej2 overriding Payment Estimate Exception 40 on the current Payment Estimate.	210.6	\$129.39	\$27,249.64
	0090	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	This adjustment is for the AC Index Price Adjustment. 3,594.10 Tons placed this estimate period Index @ Letting: \$586.25 Current Index: \$580.00 Index Difference: -\$6.25 Virgin AC: 6.4% Total Difference = -\$1,437.64 (Spreadsheet located in Contractor Sharepoint within "CONSULTANT - TranSystems" folder)			(\$1,437.64)
	0090	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	This adjustment is for the AC Index Price Adjustment. 16,091.60 Tons placed this estimate period Index @ Letting: \$586.25 Current Index: \$580.00 Index Difference: -\$6.25 Virgin AC: 6.4% Total Difference = -\$6,436.76 (Spreadsheet located in Contractor Sharepoint within "CONSULTANT - TranSystems" folder)			(\$6,436.76)
	0100	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '-1.89410' is applied (if non-zero).	-1,021.3	\$103.11	(\$105,302.06)
	0100	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user sawyej2 overriding Payment Estimate Exception 41 on the current Payment Estimate.	1,021.3	\$103.11	\$105,302.06
	0100	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	This adjustment is for the AC Index Price Adjustment. 263.60 Tons placed this estimate period Index @ Letting: \$586.25 Current Index: \$580.00 Index Difference: -\$6.25 Virgin AC: 5.4% Total Difference = -\$88.97 (Spreadsheet located in Contractor Sharepoint within "CONSULTANT - TranSystems" folder)			(\$88.97)
	0110	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP190B MIX)	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '-2.29739' is applied (if non-zero).	-645	\$88.70	(\$57,213.18)
	0110	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP190B MIX)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user sawyej2 overriding Payment Estimate Exception 42 on the current Payment Estimate.	645	\$88.70	\$57,213.18
	0110	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP190B MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	This adjustment is for the AC Index Price Adjustment. 7,358.50 Tons placed this estimate period Index @ Letting: \$586.25			(\$1,609.67)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 4, 2024

Pay Estimate Created Date: July 1, 2024

Progress Estimate Number 26	Contract ID 230217-F02	Pay Period Start June 16, 2024	Original Contract Amount \$13,077,700.00
	Prime Contractor Pace Construction Company, LLC	Pay Period End June 30, 2024	Net Change Order Amount \$281,636.05
			Current Contract Amount \$13,359,336.05

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6I3568					Current Index: \$580.00 Index Difference: -\$6.25 Virgin AC: 3.5% Total Difference = -\$1,609.67 (Spreadsheet located in Contractor Sharepoint within "CONSULTANT - TranSystems" folder)			
	0150	MISC.	Material			-59,783	\$2.55	(\$152,446.65)
	0150	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user sawyej2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	59,783	\$2.55	\$152,446.65
	0160	TACK COAT - NON-TRACKING	Overrun			-1,234	\$3.30	(\$4,072.20)
	0160	TACK COAT - NON-TRACKING	Overrun			-547	\$3.30	(\$1,805.10)
	0160	TACK COAT - NON-TRACKING	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user sawyej2 overriding Payment Estimate Exception 43 on the current Payment Estimate.	1,234	\$3.30	\$4,072.20
	0160	TACK COAT - NON-TRACKING	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user sawyej2 overriding Payment Estimate Exception 43 on the current Payment Estimate.	547	\$3.30	\$1,805.10
	0170	CONCRETE PAVEMENT (7 IN. NON-REINFORCED, 15 FT. JOINTS)	Material			-139.6	\$128.00	(\$17,868.80)
	0170	CONCRETE PAVEMENT (7 IN. NON-REINFORCED, 15 FT. JOINTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user sawyej2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	139.6	\$128.00	\$17,868.80
	0240	6 IN. CONCRETE MEDIAN STRIP	Material			-171	\$158.00	(\$27,018.00)
	0240	6 IN. CONCRETE MEDIAN STRIP	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user sawyej2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	171	\$158.00	\$27,018.00
	0300	ROCK LINING	Material			-2	\$1,000.00	(\$2,000.00)
	0300	ROCK LINING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user sawyej2 overriding Payment Estimate Exception 7 on the current Payment Estimate.	2	\$1,000.00	\$2,000.00
	0350	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material			-846.9	\$480.00	(\$406,512.00)
	0350	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user sawyej2 overriding Payment Estimate Exception 8 on the current Payment Estimate.	846.9	\$480.00	\$406,512.00
	0430	MISC.	Overrun			-1	\$4,000.00	(\$4,000.00)
	0430	MISC.	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item	1	\$4,000.00	\$4,000.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 4, 2024

Pay Estimate Created Date: July 1, 2024

Progress Estimate Number 26	Contract ID 230217-F02	Pay Period Start June 16, 2024	Original Contract Amount \$13,077,700.00
	Prime Contractor Pace Construction Company, LLC	Pay Period End June 30, 2024	Net Change Order Amount \$281,636.05
			Current Contract Amount \$13,359,336.05

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J613568					Adjustment (0024) due to user sawyej2 overriding Payment Estimate Exception 44 on the current Payment Estimate.			
	0470	CONCRETE TRAFFIC BARRIER, TYPE C	Material			-7,196	\$100.00	(\$719,600.00)
	0470	CONCRETE TRAFFIC BARRIER, TYPE C	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user sawyej2 overriding Payment Estimate Exception 14 on the current Payment Estimate.	7,196	\$100.00	\$719,600.00
	0540	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	Overrun			-8	\$75.00	(\$600.00)
	0540	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user sawyej2 overriding Payment Estimate Exception 45 on the current Payment Estimate.	8	\$75.00	\$600.00
	0550	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-67,619	\$0.19	(\$12,847.61)
	0550	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user sawyej2 overriding Payment Estimate Exception 15 on the current Payment Estimate.	67,619	\$0.19	\$12,847.61
	0560	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-262	\$0.25	(\$65.50)
	0560	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user sawyej2 overriding Payment Estimate Exception 17 on the current Payment Estimate.	262	\$0.25	\$65.50
	0590	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-43,527	\$0.18	(\$7,834.86)
	0590	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user sawyej2 overriding Payment Estimate Exception 19 on the current Payment Estimate.	43,527	\$0.18	\$7,834.86
	0770	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material			-1	\$2,025.00	(\$2,025.00)
	0770	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user sawyej2 overriding Payment Estimate Exception 21 on the current Payment Estimate.	1	\$2,025.00	\$2,025.00
	0830	MGS GUARDRAIL	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-1,637	\$27.00	(\$44,199.00)
	0830	MGS GUARDRAIL	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user sawyej2	1,637	\$27.00	\$44,199.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 4, 2024

Pay Estimate Created Date: July 1, 2024

Progress Estimate Number 26	Contract ID 230217-F02 Prime Contractor Pace Construction Company, LLC	Pay Period Start June 16, 2024 Pay Period End June 30, 2024	Original Contract Amount \$13,077,700.00 Net Change Order Amount \$281,636.05 Current Contract Amount \$13,359,336.05
---------------------------------------	---	--	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J613568					overriding Payment Estimate Exception 46 on the current Payment Estimate.			
	0850	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,045.00)
	0940	SH-FLAT SHEET - SIGNAL SIGN	Material			-55.25	\$38.00	(\$2,099.50)
	0940	SH-FLAT SHEET - SIGNAL SIGN	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user sawyej2 overriding Payment Estimate Exception 22 on the current Payment Estimate.	55.25	\$38.00	\$2,099.50
	0960	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	Material			-1	\$8,045.00	(\$8,045.00)
	0960	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user sawyej2 overriding Payment Estimate Exception 23 on the current Payment Estimate.	1	\$8,045.00	\$8,045.00
	0970	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	Material			-2	\$9,600.00	(\$19,200.00)
	0970	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user sawyej2 overriding Payment Estimate Exception 25 on the current Payment Estimate.	2	\$9,600.00	\$19,200.00
	0980	POST, TYPE C, 55 FT. ARM	Material			-1	\$12,777.00	(\$12,777.00)
	0980	POST, TYPE C, 55 FT. ARM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user sawyej2 overriding Payment Estimate Exception 27 on the current Payment Estimate.	1	\$12,777.00	\$12,777.00
	1010	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACER WIRE	Material			-41	\$12.00	(\$492.00)
	1010	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACER WIRE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user sawyej2 overriding Payment Estimate Exception 29 on the current Payment Estimate.	41	\$12.00	\$492.00
	1020	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	Material			-27	\$14.00	(\$378.00)
	1020	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user sawyej2 overriding Payment Estimate Exception 30 on the current Payment Estimate.	27	\$14.00	\$378.00
	1030	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material			-518	\$38.00	(\$19,684.00)
	1030	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user sawyej2 overriding Payment Estimate Exception 31 on the current Payment Estimate.	518	\$38.00	\$19,684.00
	1080	PULL BOX, PREFORMED CLASS 1	Material			-2	\$1,546.00	(\$3,092.00)
	1080	PULL BOX, PREFORMED CLASS 1	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user sawyej2	2	\$1,546.00	\$3,092.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 4, 2024

Pay Estimate Created Date: July 1, 2024

Progress Estimate Number 26	Contract ID 230217-F02 Prime Contractor Pace Construction Company, LLC	Pay Period Start June 16, 2024 Pay Period End June 30, 2024	Original Contract Amount \$13,077,700.00 Net Change Order Amount \$281,636.05 Current Contract Amount \$13,359,336.05
---------------------------------------	---	--	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6I3568					overriding Payment Estimate Exception 32 on the current Payment Estimate.			
	1090	PULL BOX, PREFORMED CLASS 2	Material			-1	\$2,080.00	(\$2,080.00)
	1090	PULL BOX, PREFORMED CLASS 2	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user sawyej2 overriding Payment Estimate Exception 33 on the current Payment Estimate.	1	\$2,080.00	\$2,080.00
	1100	PULL BOX, PREFORMED CLASS 3	Material			-1	\$2,800.00	(\$2,800.00)
	1100	PULL BOX, PREFORMED CLASS 3	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user sawyej2 overriding Payment Estimate Exception 34 on the current Payment Estimate.	1	\$2,800.00	\$2,800.00
	1110	BASE, CONCRETE	Material			-16.2	\$2,347.00	(\$38,021.40)
	1110	BASE, CONCRETE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user sawyej2 overriding Payment Estimate Exception 35 on the current Payment Estimate.	16.2	\$2,347.00	\$38,021.40
	1190	MISC.	Material			-1	\$600.00	(\$600.00)
	1190	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user sawyej2 overriding Payment Estimate Exception 37 on the current Payment Estimate.	1	\$600.00	\$600.00
	1200	MISC.	Material			-1	\$180.00	(\$180.00)
	1200	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user sawyej2 overriding Payment Estimate Exception 38 on the current Payment Estimate.	1	\$180.00	\$180.00
	1230	MISC.	Material			-1	\$700.00	(\$700.00)
	1230	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user sawyej2 overriding Payment Estimate Exception 39 on the current Payment Estimate.	1	\$700.00	\$700.00
	5002	MISC.	Material			-10,338	\$44.88	(\$463,969.44)
	5002	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user sawyej2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	10,338	\$44.88	\$463,969.44
	5006	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material			-748	\$12.00	(\$8,976.00)
	5006	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user sawyej2 overriding Payment Estimate Exception 12 on the current Payment Estimate.	748	\$12.00	\$8,976.00
Total								(\$53,653.45)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on July 4, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J613568	I 44-4(209)	Coldmill, resurface, signal, and ADA improvements	I-44	ST LOUIS	from Franklin County line to Williams Road

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J613568	Posted Item Pay	\$2,802,365.53	\$9,667,753.60	\$12,470,119.13
	Gross Item Adjustments	(\$53,653.45)	\$51,279.60	(\$2,373.85)
	Gross Item Pay	\$2,748,712.08	\$9,719,033.20	\$12,467,745.28
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$93,798.27	\$52,458.00	\$146,256.27



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on July 4, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J613568, Item 3040504, Project Item Line Number 0050, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 3040506, Project Item Line Number 0060, Material Set 304050696, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 4059903, Project Item Line Number 0150, Material Set 4059903, Material 4015..VRAM - Asphalt Membrane for Void Reducing, Acceptance Action Generic 4015..VRAM is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 5021307, Project Item Line Number 0170, Material Set 502130796, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 6079903, Project Item Line Number 5002, Material Set 6079903, Material 1043FMCLFBAC72 - Chain Link Fence Fabric Alum Coated 72", Acceptance Action Generic 1043FMCLFBAC72 is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 6083006, Project Item Line Number 0240, Material Set 608300696, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 6097000, Project Item Line Number 0300, Material Set 609700096, Material 0611EPM - Embankment Protection Material, Acceptance Action Generic 0611EPM is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 6131010, Project Item Line Number 0350, Material Set 613101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 6131010, Project Item Line Number 0350, Material Set 613101096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 6131010, Project Item Line Number 0350, Material Set 613101096, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 6131017, Project Item Line Number 5006, Material Set 613101796, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 6131017, Project Item Line Number 5006, Material Set 613101796, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 6131017, Project Item Line Number 5006, Material Set 613101796, Material 1057JMDBEC6.11 - Dowel Bar Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 6173000, Project Item Line Number 0470, Material Set 617300096, Material 1057JMDBEC6.10 - Dowel Bar Epoxy Ctd Gr60 1" @, Acceptance Action Generic ReinforcingMisc is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 6205901A, Project Item Line Number 0550, Material Set 6205901A96, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr HiBlD Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 6205901A, Project Item Line Number 0550, Material Set 6205901A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 6205902A, Project Item Line Number 0560, Material Set 6205902A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBlD White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 6205902A, Project Item Line Number 0560, Material Set 6205902A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 6206000C, Project Item Line Number 0590, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 6206000C, Project Item Line Number 0590, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 7320615A, Project Item Line Number 0770, Material Set 7320615A96, Material 1032ESRCF - Conc End Section for Round Pipe, Acceptance Action Generic 1032ESRCF is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 9020833, Project Item Line Number 0940, Material Set 902083396, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 9023225, Project Item Line Number 0960, Material Set 902322596, Material 0902TSBTZCAB - Bolts Galv Anchor for Traffic Signals, Acceptance Action Generic 0902TSBTZCAB is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 9023225, Project Item Line Number 0960, Material Set 902322596, Material 1092TSPS - Traffic Signal Post(s) - All Types, Acceptance Action	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 4, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Generic 1092TSPS is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J613568, Item 9023235, Project Item Line Number 0970, Material Set 902323596, Material 1092TSPS - Traffic Signal Post(s) - All Types, Acceptance Action Generic 1092TSPS is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 9023235, Project Item Line Number 0970, Material Set 902323596, Material 0902TSBTZCAB - Bolts Galv Anchor for Traffic Signals, Acceptance Action Generic 0902TSBTZCAB is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 9023255, Project Item Line Number 0980, Material Set 902325596, Material 1092TSPS - Traffic Signal Post(s) - All Types, Acceptance Action Generic 1092TSPS is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 9023255, Project Item Line Number 0980, Material Set 902325596, Material 0902TSBTZCAB - Bolts Galv Anchor for Traffic Signals, Acceptance Action Generic 0902TSBTZCAB is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 9025020, Project Item Line Number 1010, Material Set 902502096, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 9025200, Project Item Line Number 1020, Material Set 902520096, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 9027300, Project Item Line Number 1030, Material Set 902730096, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 9028810, Project Item Line Number 1080, Material Set 902881096, Material 1062PBPF - Pull Box Preformed Poly Resin Fiber, Acceptance Action Generic 1062PBPF is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 9028811, Project Item Line Number 1090, Material Set 902881196, Material 1062PBPF - Pull Box Preformed Poly Resin Fiber, Acceptance Action Generic 1062PBPF is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 9028812, Project Item Line Number 1100, Material Set 902881296, Material 1062PBPF - Pull Box Preformed Poly Resin Fiber, Acceptance Action Generic 1062PBPF is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 9029100, Project Item Line Number 1110, Material Set 902910096, Material 1036RSDFL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 9029100, Project Item Line Number 1110, Material Set 902910096, Material 1036RSDFL42M19 - Reinforcing Steel No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 9109902, Project Item Line Number 1190, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 9109902, Project Item Line Number 1200, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Insufficient Materials: Project J613568, Item 9109902, Project Item Line Number 1230, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	MoDOT & TS working on Sample Records to satisfy Material Discrepancies	sawyej2	Overridden
Estimate Exception Type: Item Overrun: Contract 230217-F02, Contract Project J613568, Project Item Line Number 0090, Contract Line Item Number 0090, Item 4030009, Minor Item.	Final Quantity will be added to Change Order once this scope of work has been completed	sawyej2	Overridden
Estimate Exception Type: Item Overrun: Contract 230217-F02, Contract Project J613568, Project Item Line Number 0100, Contract Line Item Number 0100, Item 4030109, Minor Item.	Final Quantity will be added to Change Order once this scope of work has been completed	sawyej2	Overridden
Estimate Exception Type: Item Overrun: Contract 230217-F02, Contract Project J613568, Project Item Line Number 0110, Contract Line Item Number 0110, Item 4030217, Minor Item.	Final Quantity will be added to Change Order once this scope of work has been completed	sawyej2	Overridden
Estimate Exception Type: Item Overrun: Contract 230217-F02, Contract Project J613568, Project Item Line Number 0160, Contract Line Item Number 0160, Item 4071007, Minor Item.	Final Quantity will be added to Change Order once this scope of work has been completed	sawyej2	Overridden
Estimate Exception Type: Item Overrun: Contract 230217-F02, Contract Project J613568, Project Item Line Number 0430, Contract Line Item Number 0430, Item 6149902, Minor Item.	Final Quantity will be added to Change Order once this scope of work has been completed	sawyej2	Overridden
Estimate Exception Type: Item Overrun: Contract 230217-F02, Contract Project J613568, Project Item Line Number 0540, Contract Line Item Number 0540, Item 6200042, Minor Item.	Final Quantity will be added to Change Order once this scope of work has been completed	sawyej2	Overridden
Estimate Exception Type: Item Overrun: Contract 230217-F02, Contract Project J613568, Project Item Line Number 0830, Contract Line Item Number 0830, Item 6061060, Minor Item.	Final Quantity will be added to Change Order once this scope of work has been completed	sawyej2	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230217-F02	J613568	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$745,741.90	\$745,741.90
		0001	0020	2063000	CLASS 3 EXCAVATION	248.00	17.00	265.00	CUYD	120.00	\$60.00	\$7,200.00
		0001	0030	2063500	CULVERT CLEANOUT	1.00	0.00	1.00	EA	1.00	\$6,750.00	\$6,750.00
		0001	0040	2159910	MISC.SHAPING SLOPES CLASS III-MODIFIED MATERIAL REQUIREMENT	38.00	0.00	38.00	100F	22.40	\$1,000.00	\$22,400.00
		0001	0050	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	99.80	60.10	159.90	SQYD	159.90	\$22.00	\$3,517.80
		0001	0060	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	96.00	0.00	96.00	SQYD	96.00	\$23.00	\$2,208.00
		0001	0070	4010150	TYPE A2 SHOULDER	13.30	0.00	13.30	SQYD	0.00	\$274.00	\$0.00
		0001	0080	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	9,776.20	0.00	9,776.20	TONS	5,486.70	\$81.00	\$444,422.70
		0001	0090	4030009	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	19,475.40	0.00	19,475.40	TONS	19,686.00	\$132.00	\$2,598,552.00
		0001	0100	4030109	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	7,965.00	0.00	7,965.00	TONS	8,986.30	\$105.00	\$943,561.50
		0001	0110	4030217	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP190B MIX)	12,118.90	0.00	12,118.90	TONS	12,763.90	\$91.00	\$1,161,514.90
		0001	0120	4031056	ASPHALT PERFORMANCE TESTING	1.00	0.00	1.00	LS	0.80	\$2,500.00	\$2,000.00
		0001	0130	4031058	INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	0.80	\$65,250.00	\$52,200.00
		0001	0140	4031059	PAVER-MOUNTED THERMAL PROFILES	1.00	0.00	1.00	LS	0.80	\$25,500.00	\$20,400.00
		0001	0150	4059903	MISC.VOID REDUCING ASPHALT MEMBRANE, HALF WIDTH	59,783.00	0.00	59,783.00	LF	59,783.00	\$2.55	\$152,446.65
		0001	0160	4071007	TACK COAT - NON-TRACKING	35,977.00	0.00	35,977.00	GAL	37,758.00	\$3.30	\$124,601.40
		0001	0170	5021307	CONCRETE PAVEMENT (7 IN. NON-REINFORCED, 15 FT. JOINTS)	95.50	44.10	139.60	SQYD	139.60	\$128.00	\$17,868.80
		0001	0180	6042010	ADJUSTING MANHOLE	2.00	0.00	2.00	EA	0.00	\$4,000.00	\$0.00
		0001	0190	6044011	PIPE COLLAR, TYPE A	1.00	0.00	1.00	EA	0.00	\$4,750.00	\$0.00
		0001	0200	6049902	MISC.INLET TOP REPLACEMENT	1.00	0.00	1.00	EA	0.00	\$1,600.00	\$0.00
		0001	0210	6079903	MISC.CHAIN-LINK FENCE (72 IN.) WITH ANTI-GLARE SLATS	10,288.00	-10,288.00	0.00	LF	0.00	\$48.00	\$0.00
		0001	0220	6081010	CONCRETE CURB RAMP	7.00	-7.00	0.00	SQYD	0.00	\$1,854.00	\$0.00
		0001	0230	6081012	TRUNCATED DOMES	110.00	10.00	120.00	SQFT	120.00	\$50.00	\$6,000.00
		0001	0240	6083006	6 IN. CONCRETE MEDIAN STRIP	171.00	0.00	171.00	SQYD	171.00	\$158.00	\$27,018.00
		0001	0250	6086004	CONCRETE SIDEWALK, 4 IN.	99.80	15.50	115.30	SQYD	115.30	\$100.00	\$11,530.00
		0001	0260	6089902	MISC.ISLAND TUBULAR MARKERS	36.00	0.00	36.00	EA	0.00	\$80.00	\$0.00
		0001	0270	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	96.00	0.00	96.00	LF	83.00	\$70.00	\$5,810.00
		0001	0280	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	59.00	-59.00	0.00	LF	0.00	\$67.00	\$0.00
		0001	0290	6092021	INTEGRAL CURB (OVER 6 IN. HEIGHT) TYPE A	25.00	52.00	77.00	LF	77.00	\$35.00	\$2,695.00
		0001	0300	6097000	ROCK LINING	2.00	9.00	11.00	CUYD	2.00	\$1,000.00	\$2,000.00
		0001	0310	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	3.00	0.00	3.00	EA	2.00	\$5,000.00	\$10,000.00
		0001	0320	6122020	REPLACEMENT SAND BARREL	19.00	0.00	19.00	EA	0.00	\$500.00	\$0.00
		0001	0330	6122030	IMPACT ATTENUATOR (RELOCATION)	3.00	0.00	3.00	EA	2.00	\$1,000.00	\$2,000.00
		0001	0340	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$7,500.00	\$0.00
		0001	0350	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	389.00	457.90	846.90	SQYD	846.90	\$480.00	\$406,512.00
		0001	0360	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	389.00	0.00	389.00	SQYD	34.70	\$6.50	\$225.55
		0001	0370	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	389.00	0.00	389.00	SQYD	34.70	\$10.00	\$347.00
		0001	0380	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	1,390.00	2,086.00	3,476.00	LF	3,476.00	\$9.75	\$33,891.00
		0001	0390	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	323.00	115.00	438.00	EA	438.00	\$29.00	\$12,702.00
		0001	0400	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	240.00	116.00	356.00	EA	356.00	\$15.00	\$5,340.00
		0001	0410	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	11.50	0.00	11.50	TONS	0.00	\$70.00	\$0.00
		0001	0420	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	62.30	0.00	62.30	SQYD	0.00	\$105.00	\$0.00
		0001	0430	6149902	MISC.GRATED INLET REPAIR/REPLACEMENT	2.00	0.00	2.00	EA	3.00	\$4,000.00	\$12,000.00
		0001	0440	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.50	\$24,720.00	\$12,360.00
		0001	0450	6169902	MISC.BOLLARDS	8.00	0.00	8.00	EA	0.00	\$1,800.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230217-F02	J613568	0001	0460	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	3.00	0.00	3.00	EA	2.00	\$3,200.00	\$6,400.00
		0001	0470	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	7,196.00	0.00	7,196.00	LF	7,196.00	\$100.00	\$719,600.00
		0001	0480	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	14,200.00	0.00	14,200.00	LF	14,200.00	\$41.27	\$586,034.00
		0001	0490	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$1,115,000.00	\$1,115,000.00
		0001	0500	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	530.00	0.00	530.00	LF	451.00	\$23.00	\$10,373.00
		0001	0510	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	98.00	0.00	98.00	EA	59.00	\$270.00	\$15,930.00
		0001	0520	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	6.00	0.00	6.00	EA	7.00	\$250.00	\$1,750.00
		0001	0530	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	7.00	0.00	7.00	EA	7.00	\$500.00	\$3,500.00
		0001	0540	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	12.00	0.00	12.00	EA	20.00	\$75.00	\$1,500.00
		0001	0550	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	73,826.00	0.00	73,826.00	LF	67,619.00	\$0.19	\$12,847.61
		0001	0560	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	132,312.00	0.00	132,312.00	LF	262.00	\$0.25	\$65.50
		0001	0570	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	83,208.00	0.00	83,208.00	LF	0.00	\$0.25	\$0.00
		0001	0580	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	4,966.00	0.00	4,966.00	LF	0.00	\$1.00	\$0.00
		0001	0590	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	50,302.00	0.00	50,302.00	LF	44,192.00	\$0.18	\$7,954.56
		0001	0600	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	27,500.00	0.00	27,500.00	LF	7,148.00	\$1.50	\$10,722.00
		0001	0610	6209902	MISC.CURB REFLECTORS	112.00	0.00	112.00	EA	0.00	\$25.00	\$0.00
		0001	0620	6209902	MISC.INLAID PAVEMENT MARKER INSTALLATION	1,984.00	0.00	1,984.00	EA	0.00	\$45.00	\$0.00
		0001	0630	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	294,332.00	0.00	294,332.00	SQYD	266,780.00	\$3.00	\$800,340.00
		0001	0640	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	65,437.00	0.00	65,437.00	SQYD	62,184.00	\$6.25	\$388,650.00
		0001	0650	6221011	COLDMILLING CONCRETE PAVEMENT FOR REMOVAL OF SURFACE	1,471.00	0.00	1,471.00	SQYD	-1,346.00	\$4.50	(\$6,057.00)
		0001	0660	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,143.00	0.00	1,143.00	SQYD	1,143.00	\$7.00	\$8,001.00
		0001	0670	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	506.60	0.00	506.60	STA	0.00	\$31.00	\$0.00
		0001	0680	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	192.60	0.00	192.60	STA	0.00	\$31.00	\$0.00
		0001	0690	6262000A	PORTLAND CEMENT CONCRETE SHOULDER RUMBLE STRIP	192.60	0.00	192.60	STA	0.00	\$35.00	\$0.00
		0001	0700	6262001	PORTLAND CEMENT CONCRETE CENTERLINE RUMBLE STRIP	208.60	0.00	208.60	STA	0.00	\$35.00	\$0.00
		0001	0710	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$7,500.00	\$0.00
		0001	0720	7039902	MISC.MEDIAN BARRIER HEIGHT TRANSITION	1.00	0.00	1.00	EA	1.00	\$7,000.00	\$7,000.00
		0001	0730	7261015	15 IN. PIPE GROUP A	45.00	0.00	45.00	LF	45.00	\$135.00	\$6,075.00
		0001	0740	7261024	24 IN. PIPE GROUP A	45.00	0.00	45.00	LF	45.00	\$285.00	\$12,825.00
		0001	0750	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	11.00	0.00	11.00	FT	11.00	\$852.00	\$9,372.00
		0001	0760	7319902	MISC.MSD HEAVY DUTY 8 IN. INLET STONE	1.00	0.00	1.00	EA	1.00	\$1,500.00	\$1,500.00
		0001	0770	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$2,025.00	\$2,025.00
		0001	0780	7350001	PIPE LINER FOR EXISTING CULVERT	70.00	0.00	70.00	LF	0.00	\$545.00	\$0.00
		0001	0790	8031000A	TURF TYPE TALL FESCUE SODDING	400.00	0.00	400.00	SQYD	0.00	\$18.00	\$0.00
		0001	0800	8061005	ROCK DITCH CHECK	100.00	0.00	100.00	LF	0.00	\$20.00	\$0.00
		0001	0810	8061016	SEDIMENT REMOVAL	12.00	0.00	12.00	CUYD	0.00	\$60.00	\$0.00
		0001	0820	8061019	SILT FENCE	570.00	0.00	570.00	LF	0.00	\$5.00	\$0.00
		0010	0830	6061060	MGS GUARDRAIL	11,938.00	0.00	11,938.00	LF	13,575.00	\$27.00	\$366,525.00
		0010	0840	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	24,675.00	0.00	24,675.00	LF	19,937.50	\$30.50	\$608,093.75
		0010	0850	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	19.00	0.00	19.00	EA	11.00	\$3,600.00	\$39,600.00
		0010	0860	6061074	MGS HEIGHT AND BLOCK TRANSITION	1.00	0.00	1.00	EA	1.00	\$800.00	\$800.00
		0010	0870	6061080	MGS END ANCHOR	37.00	0.00	37.00	EA	33.00	\$1,400.00	\$46,200.00
		0010	0880	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	47.00	0.00	47.00	EA	41.00	\$3,000.00	\$123,000.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230217-F02	J613568	0030	0890	9020213	SIGNAL HEAD, TYPE 3S	3.00	0.00	3.00	EA	3.00	\$891.00	\$2,673.00
		0030	0900	9020214	SIGNAL HEAD, TYPE 4S	1.00	0.00	1.00	EA	1.00	\$1,015.00	\$1,015.00
		0030	0910	9020513	SIGNAL HEAD, TYPE 3B	4.00	0.00	4.00	EA	4.00	\$1,116.00	\$4,464.00
		0030	0920	9020514	SIGNAL HEAD, TYPE 4B	4.00	0.00	4.00	EA	4.00	\$1,240.00	\$4,960.00
		0030	0930	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	8.00	0.00	8.00	EA	8.00	\$650.00	\$5,200.00
		0030	0940	9020833	SH-FLAT SHEET - SIGNAL SIGN	56.00	0.00	56.00	SQFT	55.25	\$38.00	\$2,099.50
		0030	0950	9020834	SIGNAL SIGN, MOUNTING HARDWARE	17.00	0.00	17.00	EA	17.00	\$78.00	\$1,326.00
		0030	0960	9023225	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	1.00	0.00	1.00	EA	1.00	\$8,045.00	\$8,045.00
		0030	0970	9023235	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	2.00	0.00	2.00	EA	2.00	\$9,600.00	\$19,200.00
		0030	0980	9023255	POST, TYPE C, 55 FT. ARM	1.00	0.00	1.00	EA	1.00	\$12,777.00	\$12,777.00
		0030	0990	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	1.00	0.00	1.00	EA	1.00	\$23,468.00	\$23,468.00
		0030	1000	9024975	VIDEO DETECTION SYSTEM	1.00	0.00	1.00	EA	1.00	\$13,785.00	\$13,785.00
		0030	1010	9025020	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACER WIRE	41.00	0.00	41.00	LF	41.00	\$12.00	\$492.00
		0030	1020	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	27.00	0.00	27.00	LF	27.00	\$14.00	\$378.00
		0030	1030	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	518.00	0.00	518.00	LF	518.00	\$38.00	\$19,684.00
		0030	1040	9028308	CABLE, 16 AWG 2 CONDUCTOR	1,230.00	0.00	1,230.00	LF	1,230.00	\$1.50	\$1,845.00
		0030	1050	9028310	CABLE, 16 AWG 5 CONDUCTOR	1,240.00	0.00	1,240.00	LF	1,240.00	\$1.50	\$1,860.00
		0030	1060	9028311	CABLE, 16 AWG 7 CONDUCTOR	2,400.00	0.00	2,400.00	LF	2,400.00	\$2.00	\$4,800.00
		0030	1070	9028500	CABLE, LOOP DETECTOR, IN DUCT	2,040.00	0.00	2,040.00	LF	0.00	\$7.00	\$0.00
		0030	1080	9028810	PULL BOX, PREFORMED CLASS 1	2.00	0.00	2.00	EA	2.00	\$1,546.00	\$3,092.00
		0030	1090	9028811	PULL BOX, PREFORMED CLASS 2	1.00	0.00	1.00	EA	1.00	\$2,080.00	\$2,080.00
		0030	1100	9028812	PULL BOX, PREFORMED CLASS 3	1.00	0.00	1.00	EA	1.00	\$2,800.00	\$2,800.00
		0030	1110	9029100	BASE, CONCRETE	16.20	0.00	16.20	CUYD	16.20	\$2,347.00	\$38,021.40
		0030	1120	9029902	MISC.AUDIBLE PEDESTRIAN PUSHBUTTON	8.00	0.00	8.00	EA	8.00	\$866.00	\$6,928.00
		0030	1130	9029902	MISC.COMBINATION PAD MOUNTED 120V/240V POWER SUPPLY AND LIGHTING CONTROLLER WITH UPS	1.00	0.00	1.00	EA	1.00	\$19,000.00	\$19,000.00
		0030	1140	9029902	MISC.REMOTE PUSH BUTTON STANCHION	2.00	0.00	2.00	EA	2.00	\$800.00	\$1,600.00
		0040	1150	9031270A	2 IN. PSST POST - 12 GA.	20.00	36.00	56.00	LF	0.00	\$30.00	\$0.00
		0040	1160	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	6.00	3.00	9.00	EA	0.00	\$200.00	\$0.00
		0050	1170	9108343	CABLE, 14 AWG, 2 CONDUCTOR SPEAKER WIRE, SHIELDED	640.00	0.00	640.00	LF	0.00	\$1.50	\$0.00
		0050	1180	9109902	MISC.FUSION SPLICE	4.00	0.00	4.00	EA	0.00	\$140.00	\$0.00
		0050	1190	9109902	MISC.INSTALL COMMUNICATION EQUIPMENT	1.00	0.00	1.00	EA	1.00	\$600.00	\$600.00
		0050	1200	9109902	MISC.INSTALL MODOT FURNISHED IP-ADDRESSABLE POWER STRIP	1.00	0.00	1.00	EA	1.00	\$180.00	\$180.00
		0050	1210	9109902	MISC.SM FIBER OPTIC JUMPER	4.00	0.00	4.00	EA	0.00	\$18.00	\$0.00
		0050	1220	9109902	MISC.SM FIBER OPTIC PIGTAIL	4.00	0.00	4.00	EA	0.00	\$18.00	\$0.00
		0050	1230	9109902	MISC.WALL-MOUNT FIBER INTERCONNECT CENTER	1.00	0.00	1.00	EA	1.00	\$700.00	\$700.00
		0050	1240	9109903	MISC.MODOT ITS ASSET RELOCATION	1,831.00	0.00	1,831.00	LF	0.00	\$1.00	\$0.00
		0010	5001	6069901	MISC.Relocate existing Type C CET	0.00	1.00	1.00	LS	0.00	\$3,575.25	\$0.00
		0001	5002	6079903	MISC.CHAIN LINK FENCE 72" 9 GAUGE WITH ANTI-GLARE SLATS	0.00	10,338.00	10,338.00	LF	10,338.00	\$44.88	\$463,969.44
		0001	5003	6179901	MISC.Pavement Removal & Additional Concrete for Type C Barrier Construction	0.00	1.00	1.00	LS	1.00	\$13,069.86	\$13,069.86
		0010	5004	6061065	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING	0.00	50.00	50.00	LF	0.00	\$71.40	\$0.00
		0010	5005	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	0.00	200.00	200.00	LF	0.00	\$46.20	\$0.00
		0001	5006	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	0.00	748.00	748.00	EA	748.00	\$12.00	\$8,976.00
		0001	5007	6089902	MISC.Conc Curb Ramp- EA	0.00	12.00	12.00	EA	12.00	\$1,854.00	\$22,248.00
Project J613568 - Total Value Posted to Date as of Report Generated Date											\$12,472,778.82	
230217-F02 Overall - Total Value Posted to Date as of Report Generated Date											\$12,472,778.82	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 4, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J613568

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments			
0010	2022010	REMOVAL OF IMPROVEMENTS	6/28/24	7/1/24	0.15	LS	Remainder of misc items per plans		0+00	402+00					
0040	2159910	MISC. SHAPING SLOPES	6/20/24	7/1/24	-0.80	100F	I-44	44+2.0		52+27.0		This item was double paid on 03/12/24 & 03/13/24, this posting is to remove the overpayment.			
				7/1/24	-0.80	100F	I-44	64+99.0		94+14.0		This item was double paid on 03/04/24 & 03/05/24, this posting is to remove the overpayment.			
0090	4030009	ASPH. CONC. MIXTURE PG 76-22 (SP095BSM)	6/15/24	6/22/24	1,704.00	TONS	44 EB Lane 2	95+00		190+00		1704 TONS OF ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)			
			6/17/24	7/1/24	1,634.50	TONS	EB 44 Lane 2	190+00		325+00		1634.5 TONS OF ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)			
			6/18/24	7/1/24	1,488.70	TONS	WB Lane 2	241+85		201+81		1488.7 T of ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)			
			6/19/24	7/1/24	1,810.80	TONS	44 WB LANE 2	324+50		201.81		1810.8 TONS OF ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)			
			6/20/24	7/1/24	1,606.00	TONS	WB 44 Lane 2	201+81		96+00		1606.0 of ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)			
			6/21/24	7/1/24	1,953.50	TONS	EB 44 Lane 3	84+81		199+00		1953.5 tons of ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)			
			6/24/24	7/1/24	1,817.80	TONS	WB 44 Lane 3	199+00		84+25		1817.8 Tons of ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)			
			6/26/24	7/1/24	1,550.70	TONS	WB 44 Lane 1	92+29		00+00		1550.7 TONS OF ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)			
			6/27/24	7/1/24	594.80	TONS	44 EB Lane 3	240+00		265+00		594.8 Tons ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)			
			6/28/24	7/1/24	424.20	TONS	44 EB Lane 3	265+00		311.50		424.2 TONS OF ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)			
6/29/24	7/1/24	1,506.90	TONS	44 WB Lane 1	00+00		110+75		1,506.9 TONS ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)						
0120	4031056	ASPHALT PERFORMANCE TESTING	6/28/24	7/1/24	0.80	LS	Limits of paving EB & WB I-44 & 5th St. Per plan locs	0+00	393+73						
0130	4031058	INTELLIGENT COMPACTION	6/28/24	7/1/24	0.55	LS	Limits of paving EB & WB I-44 & 5th St. Per plan locs.	0+00		402+00					
0140	4031059	PAVER-MOUNTED THERMAL PROFILES	6/28/24	7/1/24	0.55	LS	Limits of paving EB & WB I-44 & 5th St. Per plan locs.	0+00		402+00					
0150	4059903	MISC. PROCESSING RECLAIMED MATERIAL	6/28/24	7/1/24	-19,000.00	LF	Removes all pay entered for this item on previous dates. This same qty is being added to today entries with locations.								
								7/1/24	2,108.00	LF	I-44 at Asphalt Lane & Concrete Lane Seam.	295+72.11		309+25	
								7/1/24	2,110.00	LF	I-44 at Asphalt Lane & Concrete Lane Seam.	313+89.12		327+26.40	
								7/1/24	2,450.00	LF	I-44 at Asphalt Lane & Concrete Lane Seam.	309+25		313+89.12	
								7/1/24	2,660.00	LF	I-44 at Asphalt Lane & Concrete Lane Seam.	211+81.53		255+10.55	
								7/1/24	2,690.00	LF	I-44 at Asphalt Lane & Concrete Lane Seam.	183+25		197+75	
								7/1/24	2,700.00	LF	I-44 at Asphalt Lane & Concrete Lane Seam.	255+10.55		268+60.55	
								7/1/24	2,700.00	LF	I-44 at Asphalt Lane & Concrete Lane Seam.	268+60.55		282+10.55	
								7/1/24	2,720.00	LF	I-44 at Asphalt Lane & Concrete Lane Seam.	282+10.55		295+72.11	
								7/1/24	2,725.00	LF	I-44 at Asphalt Lane & Concrete Lane Seam.	170+00		183+25	
								7/1/24	3,000.00	LF	I-44 at Asphalt Lane & Concrete Lane Seam.	77+00		105+00	
								7/1/24	3,320.00	LF	I-44 at Asphalt Lane & Concrete Lane Seam.	157+00		170+00	
								7/1/24	3,900.00	LF	I-44 at Asphalt Lane & Concrete Lane Seam.	197+75		211+81.53	
								7/1/24	4,500.00	LF	I-44 at Asphalt Lane & Concrete Lane Seam.	105+00		131+00	
								7/1/24	5,000.00	LF	I-44 at Asphalt Lane & Concrete Lane Seam.	0+00		25+00	
								7/1/24	5,200.00	LF	I-44 at Asphalt Lane & Concrete Lane Seam.	25+00		51+00	
7/1/24	5,200.00	LF	I-44 at Asphalt Lane & Concrete Lane Seam.	51+00		77+00									
7/1/24	6,800.00	LF	I-44 at Asphalt Lane & Concrete Lane Seam.	131+00		157+00									
0160	4071007	TACK COAT - NON-TRACKING	6/15/24	6/22/24	1,234.00	GAL	44 EB Lane 2	95+00		190+00		1234 GAL of TACK COAT - NON-TRACKING			
			6/17/24	7/1/24	1,670.00	GAL	EB 44 Lane 2	190+00		325+00		1.670 GAL of TACK COAT - NON-TRACKING			
			6/18/24	7/1/24	1,404.00	GAL	WB Lane 2	241+85		201+85		1404 G of TACK COAT - NON-TRACKING			
			6/19/24	7/1/24	1,186.00	GAL	44 WB LANE 2	324+50		201.81		1186 GAL of TACK COAT - NON-TRACKING			
			6/20/24	7/1/24	1,307.00	GAL	WB 44 Lane 2	201+81		96+00		1307 GAL of TACK COAT - NON-TRACKING			
			6/21/24	7/1/24	1,597.00	GAL	EB 44 Lane 3	84+81		199+00		1597 GAL of TACK COAT - NON-TRACKING			
			6/24/24	7/1/24	1,452.00	GAL	EB 44 Lane 3	199+00		84+25		1452 GAL of TACK COAT - NON-TRACKING			
			6/26/24	7/1/24	1,621.00	GAL	WB 44 Lane 1	92+29		00+00		1621 GAL of TACK COAT - NON-TRACKING			
			6/27/24	7/1/24	774.00	GAL	44 EB Lane 3	240+00		265+00		774.0 GAL TACK COAT - NON-TRACKING			
			6/28/24	7/1/24	532.00	GAL	44 EB Lane 3	265+00		311+50		532 GAL of TACK COAT - NON-TRACKING			
0430	6149902	MISC. DRAINAGE FITTINGS	6/30/24	7/1/24	1.00	EA	Fifth St				Item is being paid for the manhole inlet replaced by contractor @ driveway entrance. Manhole was buried under old asphalt, and contractor damaged it will milling machine. Address of entrance is 1421 W Fifth St, Eureka MO.				
0500	6200015	PREF THERMO PVMT MARK, 24 IN WHIT	6/14/24	7/1/24	21.00	LF	Central, Fourth, & Fifth					Item being paid for stop bars placed			
			6/17/24	7/1/24	73.00	LF	Central, Fourth, & Fifth					Item being paid for stop bars @ various intersections			
			6/18/24	7/1/24	185.00	LF	Central, Fourth, & Fifth					Item being paid for stop bars			
			6/20/24	7/1/24	36.00	LF	Central, Fourth, & Fifth					Item being for stop bars placed @ Central, Fourth, & Fifth.			
			6/25/24	7/1/24	37.00	LF	Central, Fourth, & Fifth								
0510	6200021	PREF THERMO PVMT MARK, LT/RT ARROW	6/14/24	7/1/24	12.00	EA	Central, Fourth, & Fifth					Item being paid for turn arrows in center lane.			
			6/17/24	7/1/24	8.00	EA	Central, Fourth, & Fifth					Item being paid for turn arrows located in center lane of Fifth.			
			6/18/24	7/1/24	13.00	EA	Central, Fourth, & Fifth					Item being paid for turn arrows placed @ Fifth.			
			6/20/24	7/1/24	14.00	EA	Central, Fourth, & Fifth					Item being paid for turn arrows @ Fifth.			
			6/25/24	7/1/24	4.00	EA	Central, Fourth, & Fifth								
0520	6200024	PREF THERMO PVMT MRKG, STRIAIGHT ARROW	6/20/24	7/1/24	2.00	EA	Central, Fourth, & Fifth				Item being paid for straight arrows placed @ Fifth.				
0530	6200027	PREF THERMO PVMT MARKING, COMBO	6/18/24	7/1/24	3.00	EA	Central, Fourth, & Fifth				Item being paid for though/right arrows @ Fifth/Central.				
			6/20/24	7/1/24	2.00	EA	Central, Fourth, & Fifth					Item being paid for arrows @ Fifth.			
0540	6200042	PREF THERMO PVMT MARK, YIELD TRIAN	6/25/24	7/1/24	20.00	EA	Central, Fourth, & Fifth				Item being paid for Yield Triangles @ Fifth/Meramec.				
0550	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	6/14/24	7/1/24	45,477.00	LF	Central, Fourth, & Fifth					Item being paid for yellow striping placed @ center lane of Fifth St			
			6/25/24	7/1/24	526.00	LF	Central, Fourth, & Fifth								
0590	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	6/14/24	7/1/24	29,981.00	LF	Central, Fourth, & Fifth					Item being paid for white striping placed @ Fifth & Central.			
			6/25/24	7/1/24	628.00	LF	Central, Fourth, & Fifth								
0630	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	6/15/24	6/22/24	13,722.00	SQYD	44 EB Lane 2	95+00		190+00		13,722.000 SQYD OF COLDMILLING BITUMINOUS			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 4, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0630	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.										PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)
			6/17/24	7/1/24	2,368.00	SQYD	EB 44 Lane 2	190+00		325+00		2,368SQYD of COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)
			6/18/24	7/1/24	1,444.00	SQYD	WB Lane 2	241+85		201+85		1444SQYD of COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)
			6/19/24	7/1/24	14,127.00	SQYD	44 WB LANE 2	324+50		201.81		14,127SQYD of COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)
			6/20/24	7/1/24	13,238.00	SQYD	WB 44 Lane 2	201+81		96+00		13238 SQYD of COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)
			6/21/24	7/1/24	15,288.00	SQYD	EB 44 Lane 3.	88+00		199+00		15,288SQYD of COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)
			6/24/24	7/1/24	14,677.00	SQYD	EB 44 Lane 3.	199+00		84+25		14677SQYD of COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)
			6/26/24	7/1/24	13,616.00	SQYD	WB 44 Lane 1	88+00		00+00		13616SQYD of COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)
			6/27/24	7/1/24	713.00	SQYD	44 EB Lane 3	240+00		265+00		713SQYD of COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)
			6/28/24	7/1/24	713.00	SQYD	44 EB Lane 3	265+00	311+50			713 SQYD of COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)
			6/29/24	7/1/24	14,529.00	SQYD	44 WB Lane 1	00+00		110+75		14,529SQYD COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)
0650	6221011	COLDMILLING CONCRETE PAVEMENT FOR REMOV	6/21/24	7/1/24	1,866.00	SQYD	EB 44 Lane 3.	84+81		88+00		1866 SQYD of COLDMILLING CONCRETE PAVEMENT FOR REMOVAL OF SURFACE
			6/26/24	7/1/24		SQYD	WB 44 Lane 1	92+29		88+00		935SQYD of COLDMILLING CONCRETE PAVEMENT FOR REMOVAL OF SURFACE
0850	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	6/20/24	7/1/24	1.00	EA	I-44	140+01		157+66		This item was missed and never paid. The work was completed on 03/28/24, 02/29/24, & 03/01/2024.
0880	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6/20/24	7/1/24	-1.00	EA	I-44	113+26.7		120+64.3		This item was double paid on 03/04/24 & 03/05/24, this posting is to remove the overpayment.
				7/1/24	1.00	EA	I-44	64+99.0		94+14.0		This item was missed and never paid. The work was completed on 03/04/24-03/06/24 & 03/11/24-03/12/24.

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3568	0040	MISC. SHAPING SLOPES	Material		15	Jan 17, 2024	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user wileisd overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					15	Jan 17, 2024	SYSTEM	(\$4,800.00)		
					16	Feb 2, 2024	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sawyej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					16	Feb 2, 2024	SYSTEM	(\$6,400.00)		
						- Total			\$0.00	
						Material - Total			\$0.00	
						0040 - Total			\$0.00	
		0050	TYPE 5 AGGREGATE FOR BASE	Material		5	Aug 16, 2023	SYSTEM	\$2,195.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kirchm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
	5					Aug 16, 2023	SYSTEM	(\$2,195.60)		
	6					Sep 5, 2023	SYSTEM	\$2,195.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wileisd overriding Payment Estimate Exception 1 on the current Payment Estimate.	
	6					Sep 5, 2023	SYSTEM	(\$2,195.60)		
	7					Sep 18, 2023	SYSTEM	\$2,195.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wileisd overriding Payment Estimate Exception 1 on the current Payment Estimate.	
	7					Sep 18, 2023	SYSTEM	(\$2,195.60)		
	8					Oct 3, 2023	SYSTEM	\$2,195.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jimenj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
	8					Oct 3, 2023	SYSTEM	(\$2,195.60)		
	9					Oct 16, 2023	SYSTEM	\$2,195.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wileisd overriding Payment Estimate Exception 1 on the current Payment Estimate.	
	9					Oct 16, 2023	SYSTEM	(\$2,195.60)		
	10					Nov 3, 2023	SYSTEM	\$2,195.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wileisd overriding Payment Estimate Exception 1 on the current Payment Estimate.	
	10					Nov 3, 2023	SYSTEM	(\$2,195.60)		
	11					Nov 17, 2023	SYSTEM	\$2,195.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user wileisd overriding Payment Estimate Exception 1 on the current Payment Estimate.	
11	Nov 17, 2023					SYSTEM	(\$2,195.60)			
12	Dec 3, 2023					SYSTEM	\$2,195.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user wileisd overriding Payment Estimate Exception 1 on the current Payment Estimate.		
12	Dec 3, 2023	SYSTEM	(\$2,195.60)							
13	Dec 18, 2023	SYSTEM	\$2,195.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user wileisd overriding Payment Estimate Exception 1 on the current Payment Estimate.						
13	Dec 18, 2023	SYSTEM	(\$2,195.60)							
14	Jan 2, 2024	SYSTEM	\$2,195.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wileisd overriding Payment Estimate Exception 1 on the current Payment Estimate.						
14	Jan 2, 2024	SYSTEM	(\$2,195.60)							
15	Jan 17, 2024	SYSTEM	\$2,195.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user wileisd overriding Payment Estimate Exception 2 on the current Payment Estimate.						



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	0050	TYPE 5 AGGREGATE FOR BASE	Material		15	Jan 17, 2024	SYSTEM	(\$2,195.60)						
					16	Feb 2, 2024	SYSTEM	\$2,195.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sawyej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					16	Feb 2, 2024	SYSTEM	(\$2,195.60)						
					17	Feb 19, 2024	SYSTEM	\$2,195.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sawyej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					17	Feb 19, 2024	SYSTEM	(\$2,195.60)						
					18	Mar 6, 2024	SYSTEM	\$2,195.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user canad2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					18	Mar 6, 2024	SYSTEM	(\$2,195.60)						
					19	Mar 20, 2024	SYSTEM	\$2,195.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sawyej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					19	Mar 20, 2024	SYSTEM	(\$2,195.60)						
					20	Apr 2, 2024	SYSTEM	\$2,195.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sawyej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					20	Apr 2, 2024	SYSTEM	(\$2,195.60)						
					21	Apr 17, 2024	SYSTEM	\$3,517.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lower2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					21	Apr 17, 2024	SYSTEM	(\$3,517.80)						
					22	May 2, 2024	SYSTEM	\$3,517.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user sawyej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					22	May 2, 2024	SYSTEM	(\$3,517.80)						
					23	May 20, 2024	SYSTEM	\$3,517.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sawyej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					23	May 20, 2024	SYSTEM	(\$3,517.80)						
					24	Jun 4, 2024	SYSTEM	\$3,517.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user canad2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					24	Jun 4, 2024	SYSTEM	(\$3,517.80)						
					25	Jun 17, 2024	SYSTEM	\$3,517.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sawyej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					25	Jun 17, 2024	SYSTEM	(\$3,517.80)						
					26	Jul 1, 2024	SYSTEM	\$3,517.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user sawyej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					26	Jul 1, 2024	SYSTEM	(\$3,517.80)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0050 - Total								\$0.00	
						0060	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		6	Sep 5, 2023	SYSTEM	\$2,208.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wilesd overriding Payment Estimate Exception 2 on the current Payment Estimate.
										6	Sep 5, 2023	SYSTEM	(\$2,208.00)	
										7	Sep 18, 2023	SYSTEM	\$2,208.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3568	0060	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			2023			Estimate Item Adjustment (0003) due to user wilesd overriding Payment Estimate Exception 2 on the current Payment Estimate.
					7	Sep 18, 2023	SYSTEM	(\$2,208.00)	
					8	Oct 3, 2023	SYSTEM	\$2,208.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jimemj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					8	Oct 3, 2023	SYSTEM	(\$2,208.00)	
					9	Oct 16, 2023	SYSTEM	\$2,208.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wilesd overriding Payment Estimate Exception 2 on the current Payment Estimate.
					9	Oct 16, 2023	SYSTEM	(\$2,208.00)	
					10	Nov 3, 2023	SYSTEM	\$2,208.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wilesd overriding Payment Estimate Exception 2 on the current Payment Estimate.
					10	Nov 3, 2023	SYSTEM	(\$2,208.00)	
					11	Nov 17, 2023	SYSTEM	\$2,208.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wilesd overriding Payment Estimate Exception 2 on the current Payment Estimate.
					11	Nov 17, 2023	SYSTEM	(\$2,208.00)	
					12	Dec 3, 2023	SYSTEM	\$2,208.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wilesd overriding Payment Estimate Exception 2 on the current Payment Estimate.
					12	Dec 3, 2023	SYSTEM	(\$2,208.00)	
					13	Dec 18, 2023	SYSTEM	\$2,208.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user wilesd overriding Payment Estimate Exception 2 on the current Payment Estimate.
					13	Dec 18, 2023	SYSTEM	(\$2,208.00)	
					14	Jan 2, 2024	SYSTEM	\$2,208.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wilesd overriding Payment Estimate Exception 2 on the current Payment Estimate.
					14	Jan 2, 2024	SYSTEM	(\$2,208.00)	
					15	Jan 17, 2024	SYSTEM	\$2,208.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user wilesd overriding Payment Estimate Exception 3 on the current Payment Estimate.
					15	Jan 17, 2024	SYSTEM	(\$2,208.00)	
					16	Feb 2, 2024	SYSTEM	\$2,208.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user sawyej2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					16	Feb 2, 2024	SYSTEM	(\$2,208.00)	
17	Feb 19, 2024	SYSTEM	\$2,208.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sawyej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
17	Feb 19, 2024	SYSTEM	(\$2,208.00)						
18	Mar 6, 2024	SYSTEM	\$2,208.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user canadt2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
18	Mar 6, 2024	SYSTEM	(\$2,208.00)						
19	Mar 20, 2024	SYSTEM	\$2,208.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sawyej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
19	Mar 20, 2024	SYSTEM	(\$2,208.00)						
20	Apr 2, 2024	SYSTEM	\$2,208.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user sawyej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	0060	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		20	Apr 2, 2024	SYSTEM	(\$2,208.00)						
					21	Apr 17, 2024	SYSTEM	\$2,208.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user lower2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					21	Apr 17, 2024	SYSTEM	(\$2,208.00)						
					22	May 2, 2024	SYSTEM	\$2,208.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user sawyej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					22	May 2, 2024	SYSTEM	(\$2,208.00)						
					23	May 20, 2024	SYSTEM	\$2,208.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user sawyej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					23	May 20, 2024	SYSTEM	(\$2,208.00)						
					24	Jun 4, 2024	SYSTEM	\$2,208.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user canad2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					24	Jun 4, 2024	SYSTEM	(\$2,208.00)						
					25	Jun 17, 2024	SYSTEM	\$2,208.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sawyej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					25	Jun 17, 2024	SYSTEM	(\$2,208.00)						
					26	Jul 1, 2024	SYSTEM	\$2,208.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user sawyej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					26	Jul 1, 2024	SYSTEM	(\$2,208.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0060 - Total								\$0.00						
0070		TYPE A2 SHOULDER	Price FUEL		15	Jan 17, 2024	SYSTEM	(\$9.41)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					16	Feb 2, 2024	SYSTEM	\$9.41	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					- Total								\$0.00	
Price FUEL - Total								\$0.00						
0070 - Total								\$0.00						
0080		BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	20	Apr 3, 2024	sawyej2	\$1,773.14	This adjustment is for the AC Index Price Adjustment. 4172.1 Tons placed this estimate period Index @ Letting: \$586.25 Current Index: \$598.75 Index Difference: \$12.50 Virgin AC: 3.4% Total Difference = \$1,773.14					
					22	May 2, 2024	sawyej2	\$207.36	This adjustment is for the AC Index Price Adjustment. 487.90 Tons placed this estimate period Index @ Letting: \$586.25 Current Index: \$598.75 Index Difference: \$12.50 Virgin AC: 3.4% Total Difference = \$207.36					
					23	May 20, 2024	sawyej2	(\$138.58)	This adjustment is for the AC Index Price Adjustment. 614.5 Tons placed this estimate period Index @ Letting: \$586.25 Current Index: \$580.00 Index Difference:					



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
J6I3568	0080	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD					- \$6.25 Virgin AC: 3.4% Total Difference = -\$138.58 (Spreadsheet located in Contractor Sharepoint within "CONSULTANT - TranSystems" folder)							
					26	Jul 1, 2024	sawyej2	(\$43.27)	This adjustment is for the AC Index Price Adjustment. 203.60 Tons placed this estimate period Index @ Letting: \$586.25 Current Index: \$580.00 Index Difference: -\$6.25 Virgin AC: 3.4% Total Difference = -\$43.27 (Spreadsheet located in Contractor Sharepoint within "CONSULTANT - TranSystems" folder)							
					ACAD - Total							\$1,798.65				
					Other Item Adjustment - Total							\$1,798.65				
					Price FUEL		20	Apr 2, 2024	SYSTEM	(\$6,370.89)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
							21	Apr 17, 2024	SYSTEM	(\$694.91)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
							23	May 20, 2024	SYSTEM	(\$1,150.64)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
							25	Jun 17, 2024	SYSTEM	(\$531.30)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					- Total						(\$8,747.74)					
					Price FUEL - Total						(\$8,747.74)					
					0080 - Total						(\$6,949.09)					
					0090	ASPH. CONC. MIXTURE PG 76-22 (SP095BSM)	Other Item Adjustment	ACAD	26	Jul 1, 2024	sawyej2	(\$6,436.76)	This adjustment is for the AC Index Price Adjustment. 16,091.60 Tons placed this estimate period Index @ Letting: \$586.25 Current Index: \$580.00 Index Difference: -\$6.25 Virgin AC: 6.4% Total Difference = -\$6,436.76 (Spreadsheet located in Contractor Sharepoint within "CONSULTANT - TranSystems" folder)			
									26	Jul 1, 2024	sawyej2	(\$1,437.64)	This adjustment is for the AC Index Price Adjustment. 3,594.10 Tons placed this estimate period Index @ Letting: \$586.25 Current Index: \$580.00 Index Difference: -\$6.25 Virgin AC: 6.4% Total Difference = -\$1,437.64 (Spreadsheet located in Contractor Sharepoint within "CONSULTANT - TranSystems" folder)			
									ACAD - Total						(\$7,874.40)	
									Other Item Adjustment - Total						(\$7,874.40)	
Overrun	Overrun	26	Jul 1, 2024	SYSTEM					(\$27,249.64)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
		26	Jul 1, 2024	SYSTEM					\$27,249.64	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user sawyej2 overriding Payment Estimate Exception 40 on the current Payment Estimate.						
Overrun - Total										\$0.00						
Overrun - Total										\$0.00						
Price FUEL		25	Jun 17, 2024	SYSTEM					(\$9,378.87)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
		26	Jul 1, 2024	SYSTEM					(\$41,992.14)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
- Total										(\$51,371.01)						
Price FUEL - Total										(\$51,371.01)						
0090 - Total										(\$59,245.41)						
0100	ASPHALTIC CONCRETE	Other Item Adjustment	ACAD	23					May 20, 2024	sawyej2	(\$2,363.18)	This adjustment is for the AC Index Price Adjustment. 7,002 Tons placed this estimate period				



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	0100	MIXTURE PG 70-22 (SP1)	Other Item Adjustment	ACAD					Index @ Letting: \$586.25 Current Index: \$580.00 Index Difference: -\$6.25 Virgin AC: 5.4% Total Difference = -\$2,363.18 (Spreadsheet located in Contractor Sharepoint within "CONSULTANT - TranSystems" folder)					
					24	Jun 4, 2024	canadt2	(\$580.74)	This adjustment is for the AC Index Price Adjustment. 1720.70 Tons placed this estimate period Index @ Letting: \$586.25 Current Index: \$580.00 Index Difference: -\$6.25 Virgin AC: 5.4% Total Difference = -\$580.74 (Spreadsheet located in Contractor Sharepoint within "CONSULTANT - TranSystems" folder)					
					26	Jul 1, 2024	sawyej2	(\$88.97)	This adjustment is for the AC Index Price Adjustment. 263.60 Tons placed this estimate period Index @ Letting: \$586.25 Current Index: \$580.00 Index Difference: -\$6.25 Virgin AC: 5.4% Total Difference = -\$88.97 (Spreadsheet located in Contractor Sharepoint within "CONSULTANT - TranSystems" folder)					
					ACAD - Total								(\$3,032.89)	
					Other Item Adjustment - Total								(\$3,032.89)	
					Overrun	Overrun	24	Jun 4, 2024	SYSTEM	(\$78,139.71)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							24	Jun 4, 2024	SYSTEM	\$26,318.14	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user canadt2 overriding Payment Estimate Exception 40 on the current Payment Estimate.			
							24	Jun 4, 2024	SYSTEM	\$25,348.74	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user canadt2 overriding Payment Estimate Exception 40 on the current Payment Estimate.			
							24	Jun 4, 2024	SYSTEM	\$17,057.29	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user canadt2 overriding Payment Estimate Exception 40 on the current Payment Estimate.			
							24	Jun 4, 2024	SYSTEM	\$9,415.54	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user canadt2 overriding Payment Estimate Exception 40 on the current Payment Estimate.			
							25	Jun 17, 2024	SYSTEM	(\$78,139.72)	Averaged Price Adjustment from this item on all previous payment estimates of '-1.87248' is applied (if non-zero).			
							25	Jun 17, 2024	SYSTEM	(\$26,990.13)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							25	Jun 17, 2024	SYSTEM	\$26,990.13	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user sawyej2 overriding Payment Estimate Exception 40 on the current Payment Estimate.			
		25	Jun 17, 2024	SYSTEM	\$78,139.72	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user sawyej2 overriding Payment Estimate Exception 40 on the current Payment Estimate.								
		26	Jul 1, 2024	SYSTEM	(\$105,302.06)	Averaged Price Adjustment from this item on all previous payment estimates of '-1.89410' is applied (if non-zero).								
		26	Jul 1, 2024	SYSTEM	\$105,302.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user sawyej2 overriding Payment Estimate Exception 41 on the current Payment Estimate.								
Overrun - Total								\$0.00						
Overrun - Total								\$0.00						
Price FUEL		23	May 20, 2024	SYSTEM	(\$13,111.10)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL								



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3568	0100		Price FUEL		24	Jun 4, 2024	SYSTEM	(\$3,221.99)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					25	Jun 17, 2024	SYSTEM	(\$687.87)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					- Total			(\$17,020.96)		
			Price FUEL - Total					(\$17,020.96)		
	0100 - Total							(\$20,053.85)		
	0110	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Other Item Adjustment	ACAD	24	Jun 4, 2024	canad2	(\$1,182.43)	This adjustment is for the AC Index Price Adjustment. 5405.40 Tons placed this estimate period Index @ Letting: \$586.25 Current Index: \$580.00 Index Difference: -\$6.25 Virgin AC: 3.5% Total Difference = -\$1182.43 (Spreadsheet located in Contractor Sharepoint within "CONSULTANT - TranSystems" folder)	
					26	Jul 1, 2024	sawyej2	(\$1,609.67)	This adjustment is for the AC Index Price Adjustment. 7,358.50 Tons placed this estimate period Index @ Letting: \$586.25 Current Index: \$580.00 Index Difference: -\$6.25 Virgin AC: 3.5% Total Difference = -\$1,609.67 (Spreadsheet located in Contractor Sharepoint within "CONSULTANT - TranSystems" folder)	
				ACAD - Total					(\$2,792.10)	
				Other Item Adjustment - Total					(\$2,792.10)	
		Overrun			Overrun	25	Jun 17, 2024	SYSTEM	(\$57,011.86)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						25	Jun 17, 2024	SYSTEM	\$57,011.86	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user sawyej2 overriding Payment Estimate Exception 41 on the current Payment Estimate.
						26	Jul 1, 2024	SYSTEM	(\$57,213.18)	Averaged Price Adjustment from this item on all previous payment estimates of '-2.29739' is applied (if non-zero).
						26	Jul 1, 2024	SYSTEM	\$57,213.18	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user sawyej2 overriding Payment Estimate Exception 42 on the current Payment Estimate.
				Overrun - Total					\$0.00	
				Overrun - Total					\$0.00	
Price FUEL				24	Jun 4, 2024	SYSTEM	(\$10,121.50)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				25	Jun 17, 2024	SYSTEM	(\$19,202.15)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				- Total			(\$29,323.65)			
		Price FUEL - Total					(\$29,323.65)			
0110 - Total							(\$32,115.75)			
0150	MISC. PROCESSING RECLAIMED MATERIAL	Material		25	Jun 17, 2024	SYSTEM	\$48,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user sawyej2 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				25	Jun 17, 2024	SYSTEM	(\$48,450.00)			
				26	Jul 1, 2024	SYSTEM	\$152,446.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user sawyej2 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				26	Jul 1, 2024	SYSTEM	(\$152,446.65)			
				- Total			\$0.00			
		Material - Total					\$0.00			
0150 - Total							\$0.00			
0160	TACK COAT -	Material		20	Apr 2,	SYSTEM	\$12,447.60	This adjustment offsets the original system-generated Material Payment		



Line Item Adjustments by Estimate

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	0160	NON-TRACKING	Material			2024			Estimate Item Adjustment (0007) due to user sawyej2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					20	Apr 2, 2024	SYSTEM	(\$12,447.60)						
					21	Apr 17, 2024	SYSTEM	\$12,447.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user lower2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					21	Apr 17, 2024	SYSTEM	(\$12,447.60)						
					22	May 2, 2024	SYSTEM	\$12,447.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user sawyej2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					22	May 2, 2024	SYSTEM	(\$12,447.60)						
					23	May 20, 2024	SYSTEM	\$33,211.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user sawyej2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					23	May 20, 2024	SYSTEM	(\$33,211.20)						
					24	Jun 4, 2024	SYSTEM	\$53,176.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user canad2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					24	Jun 4, 2024	SYSTEM	(\$53,176.20)						
					- Total								\$0.00	
					Material - Total								\$0.00	
								Overrun	Overrun	26	Jul 1, 2024	SYSTEM	\$4,072.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user sawyej2 overriding Payment Estimate Exception 43 on the current Payment Estimate.
										26	Jul 1, 2024	SYSTEM	\$1,805.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user sawyej2 overriding Payment Estimate Exception 43 on the current Payment Estimate.
										26	Jul 1, 2024	SYSTEM	(\$5,877.30)	
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0160 - Total								\$0.00	
					0170		CONCRETE PAVEMENT (7 IN. NON-REINFORCED,	Material		6	Sep 5, 2023	SYSTEM	\$12,224.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wilesd overriding Payment Estimate Exception 3 on the current Payment Estimate.
										6	Sep 5, 2023	SYSTEM	(\$12,224.00)	
7	Sep 18, 2023	SYSTEM	\$12,224.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wilesd overriding Payment Estimate Exception 3 on the current Payment Estimate.										
7	Sep 18, 2023	SYSTEM	(\$12,224.00)											
8	Oct 3, 2023	SYSTEM	\$12,224.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jimenj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
8	Oct 3, 2023	SYSTEM	(\$12,224.00)											
9	Oct 16, 2023	SYSTEM	\$12,224.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wilesd overriding Payment Estimate Exception 3 on the current Payment Estimate.										
9	Oct 16, 2023	SYSTEM	(\$12,224.00)											
10	Nov 3, 2023	SYSTEM	\$12,224.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wilesd overriding Payment Estimate Exception 3 on the current Payment Estimate.										
10	Nov 3, 2023	SYSTEM	(\$12,224.00)											
11	Nov 17, 2023	SYSTEM	\$12,224.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user wilesd overriding Payment Estimate Exception 3 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3568	0170	CONCRETE PAVEMENT (7 IN. NON-REINFORCED,	Material		11	Nov 17, 2023	SYSTEM	(\$12,224.00)	
					12	Dec 3, 2023	SYSTEM	\$12,224.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user wileisd overriding Payment Estimate Exception 3 on the current Payment Estimate.
					12	Dec 3, 2023	SYSTEM	(\$12,224.00)	
					13	Dec 18, 2023	SYSTEM	\$12,224.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user wileisd overriding Payment Estimate Exception 3 on the current Payment Estimate.
					13	Dec 18, 2023	SYSTEM	(\$12,224.00)	
					14	Jan 2, 2024	SYSTEM	\$12,224.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wileisd overriding Payment Estimate Exception 3 on the current Payment Estimate.
					14	Jan 2, 2024	SYSTEM	(\$12,224.00)	
					15	Jan 17, 2024	SYSTEM	\$12,224.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user wileisd overriding Payment Estimate Exception 4 on the current Payment Estimate.
					15	Jan 17, 2024	SYSTEM	(\$12,224.00)	
					16	Feb 2, 2024	SYSTEM	\$12,224.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sawyej2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					16	Feb 2, 2024	SYSTEM	(\$12,224.00)	
					17	Feb 19, 2024	SYSTEM	\$12,224.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user sawyej2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					17	Feb 19, 2024	SYSTEM	(\$12,224.00)	
					18	Mar 6, 2024	SYSTEM	\$12,224.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user canadt2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					18	Mar 6, 2024	SYSTEM	(\$12,224.00)	
					19	Mar 20, 2024	SYSTEM	\$12,224.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user sawyej2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					19	Mar 20, 2024	SYSTEM	(\$12,224.00)	
					20	Apr 2, 2024	SYSTEM	\$12,224.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user sawyej2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					20	Apr 2, 2024	SYSTEM	(\$12,224.00)	
					21	Apr 17, 2024	SYSTEM	\$17,868.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user lower2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					21	Apr 17, 2024	SYSTEM	(\$17,868.80)	
					22	May 2, 2024	SYSTEM	\$17,868.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user sawyej2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					22	May 2, 2024	SYSTEM	(\$17,868.80)	
					23	May 20, 2024	SYSTEM	\$17,868.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user sawyej2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
23	May 20, 2024	SYSTEM	(\$17,868.80)						
24	Jun 4, 2024	SYSTEM	\$17,868.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user canadt2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
24	Jun 4, 2024	SYSTEM	(\$17,868.80)						



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3568	0170	CONCRETE PAVEMENT (7 IN. NON-REINFORCED,	Material		25	Jun 17, 2024	SYSTEM	\$17,868.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user sawyej2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					25	Jun 17, 2024	SYSTEM	(\$17,868.80)		
					26	Jul 1, 2024	SYSTEM	\$17,868.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user sawyej2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					26	Jul 1, 2024	SYSTEM	(\$17,868.80)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0170 - Total								\$0.00	
	0220	CONCRETE CURB RAMP	Material		4	Aug 2, 2023	SYSTEM	\$7,416.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wilesd overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					4	Aug 2, 2023	SYSTEM	(\$7,416.00)		
					5	Aug 16, 2023	SYSTEM	\$7,416.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user kirchm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					5	Aug 16, 2023	SYSTEM	(\$7,416.00)		
					6	Sep 5, 2023	SYSTEM	\$11,124.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wilesd overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					6	Sep 5, 2023	SYSTEM	(\$11,124.00)		
					7	Sep 18, 2023	SYSTEM	\$11,124.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wilesd overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					7	Sep 18, 2023	SYSTEM	(\$11,124.00)		
8					Oct 3, 2023	SYSTEM	\$11,124.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jimenj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
8					Oct 3, 2023	SYSTEM	(\$11,124.00)			
9					Oct 16, 2023	SYSTEM	\$11,124.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wilesd overriding Payment Estimate Exception 6 on the current Payment Estimate.		
9					Oct 16, 2023	SYSTEM	(\$11,124.00)			
10					Nov 3, 2023	SYSTEM	\$11,124.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wilesd overriding Payment Estimate Exception 5 on the current Payment Estimate.		
10					Nov 3, 2023	SYSTEM	(\$11,124.00)			
11	Nov 17, 2023	SYSTEM	\$11,124.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user wilesd overriding Payment Estimate Exception 5 on the current Payment Estimate.						
11	Nov 17, 2023	SYSTEM	(\$11,124.00)							
12	Dec 3, 2023	SYSTEM	\$11,124.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user wilesd overriding Payment Estimate Exception 5 on the current Payment Estimate.						
12	Dec 3, 2023	SYSTEM	(\$11,124.00)							
13	Dec 18, 2023	SYSTEM	\$11,124.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user wilesd overriding Payment Estimate Exception 5 on the current Payment Estimate.						
13	Dec 18, 2023	SYSTEM	(\$11,124.00)							
14	Jan 2, 2024	SYSTEM	\$11,124.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wilesd overriding Payment Estimate Exception 5 on the current Payment Estimate.						



Line Item Adjustments by Estimate

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6I3568	0220	CONCRETE CURB RAMP	Material		14	Jan 2, 2024	SYSTEM	(\$11,124.00)					
					15	Jan 17, 2024	SYSTEM	\$11,124.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user wilesd overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					15	Jan 17, 2024	SYSTEM	(\$11,124.00)					
					16	Feb 2, 2024	SYSTEM	\$11,124.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user sawyej2 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					16	Feb 2, 2024	SYSTEM	(\$11,124.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					0220 - Total							\$0.00	
					0230	TRUNCATED DOMES	Material		4	Aug 2, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wilesd overriding Payment Estimate Exception 3 on the current Payment Estimate.
									4	Aug 2, 2023	SYSTEM	(\$3,000.00)	
5	Aug 16, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kirchm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.									
5	Aug 16, 2023	SYSTEM	(\$3,000.00)										
6	Sep 5, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wilesd overriding Payment Estimate Exception 8 on the current Payment Estimate.									
6	Sep 5, 2023	SYSTEM	(\$3,000.00)										
7	Sep 18, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wilesd overriding Payment Estimate Exception 8 on the current Payment Estimate.									
7	Sep 18, 2023	SYSTEM	(\$3,000.00)										
- Total									\$0.00				
Material - Total									\$0.00				
0230 - Total							\$0.00						
0240	6 IN. CONCRETE MEDIAN STRIP	Material		4	Aug 2, 2023	SYSTEM	\$19,971.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wilesd overriding Payment Estimate Exception 4 on the current Payment Estimate.					
				4	Aug 2, 2023	SYSTEM	(\$19,971.20)						
				5	Aug 16, 2023	SYSTEM	\$19,971.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user kirchm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
				5	Aug 16, 2023	SYSTEM	(\$19,971.20)						
				6	Sep 5, 2023	SYSTEM	\$19,971.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wilesd overriding Payment Estimate Exception 9 on the current Payment Estimate.					
				6	Sep 5, 2023	SYSTEM	(\$19,971.20)						
				7	Sep 18, 2023	SYSTEM	\$19,971.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wilesd overriding Payment Estimate Exception 9 on the current Payment Estimate.					
				7	Sep 18, 2023	SYSTEM	(\$19,971.20)						
				8	Oct 3, 2023	SYSTEM	\$19,971.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jimenj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
				8	Oct 3, 2023	SYSTEM	(\$19,971.20)						
9	Oct 16, 2023	SYSTEM	\$19,971.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wilesd overriding Payment									



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3568	0240	6 IN. CONCRETE MEDIAN STRIP	Material						Estimate Exception 8 on the current Payment Estimate.
					9	Oct 16, 2023	SYSTEM	(\$19,971.20)	
					10	Nov 3, 2023	SYSTEM	\$19,971.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user wileisd overriding Payment Estimate Exception 7 on the current Payment Estimate.
					10	Nov 3, 2023	SYSTEM	(\$19,971.20)	
					11	Nov 17, 2023	SYSTEM	\$19,971.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user wileisd overriding Payment Estimate Exception 7 on the current Payment Estimate.
					11	Nov 17, 2023	SYSTEM	(\$19,971.20)	
					12	Dec 3, 2023	SYSTEM	\$19,971.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user wileisd overriding Payment Estimate Exception 7 on the current Payment Estimate.
					12	Dec 3, 2023	SYSTEM	(\$19,971.20)	
					13	Dec 18, 2023	SYSTEM	\$19,971.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user wileisd overriding Payment Estimate Exception 7 on the current Payment Estimate.
					13	Dec 18, 2023	SYSTEM	(\$19,971.20)	
					14	Jan 2, 2024	SYSTEM	\$19,971.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wileisd overriding Payment Estimate Exception 7 on the current Payment Estimate.
					14	Jan 2, 2024	SYSTEM	(\$19,971.20)	
					15	Jan 17, 2024	SYSTEM	\$19,971.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user wileisd overriding Payment Estimate Exception 8 on the current Payment Estimate.
					15	Jan 17, 2024	SYSTEM	(\$19,971.20)	
					16	Feb 2, 2024	SYSTEM	\$19,971.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user sawyej2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					16	Feb 2, 2024	SYSTEM	(\$19,971.20)	
					19	Mar 20, 2024	SYSTEM	\$27,018.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sawyej2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					19	Mar 20, 2024	SYSTEM	(\$27,018.00)	
					20	Apr 2, 2024	SYSTEM	\$27,018.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user sawyej2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					20	Apr 2, 2024	SYSTEM	(\$27,018.00)	
					21	Apr 17, 2024	SYSTEM	\$27,018.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user lower2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					21	Apr 17, 2024	SYSTEM	(\$27,018.00)	
					22	May 2, 2024	SYSTEM	\$27,018.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0062) due to user sawyej2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					22	May 2, 2024	SYSTEM	(\$27,018.00)	
23	May 20, 2024	SYSTEM	\$27,018.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user sawyej2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
23	May 20, 2024	SYSTEM	(\$27,018.00)						
24	Jun 4, 2024	SYSTEM	\$27,018.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user canadt2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	0240	6 IN. CONCRETE MEDIAN STRIP	Material		24	Jun 4, 2024	SYSTEM	(\$27,018.00)						
					25	Jun 17, 2024	SYSTEM	\$27,018.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user sawyej2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					25	Jun 17, 2024	SYSTEM	(\$27,018.00)						
					26	Jul 1, 2024	SYSTEM	\$27,018.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user sawyej2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					26	Jul 1, 2024	SYSTEM	(\$27,018.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					0240 - Total							\$0.00		
					J6I3568	0250	CONCRETE SIDEWALK, 4 IN.	Material		4	Aug 2, 2023	SYSTEM	\$9,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wileisd overriding Payment Estimate Exception 5 on the current Payment Estimate.
										4	Aug 2, 2023	SYSTEM	(\$9,980.00)	
5	Aug 16, 2023	SYSTEM	\$9,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user kirchm1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
5	Aug 16, 2023	SYSTEM	(\$9,980.00)											
6	Sep 5, 2023	SYSTEM	\$9,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wileisd overriding Payment Estimate Exception 10 on the current Payment Estimate.										
6	Sep 5, 2023	SYSTEM	(\$9,980.00)											
7	Sep 18, 2023	SYSTEM	\$9,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wileisd overriding Payment Estimate Exception 10 on the current Payment Estimate.										
7	Sep 18, 2023	SYSTEM	(\$9,980.00)											
8	Oct 3, 2023	SYSTEM	\$9,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jimenj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.										
8	Oct 3, 2023	SYSTEM	(\$9,980.00)											
9	Oct 16, 2023	SYSTEM	\$9,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wileisd overriding Payment Estimate Exception 9 on the current Payment Estimate.										
9	Oct 16, 2023	SYSTEM	(\$9,980.00)											
10	Nov 3, 2023	SYSTEM	\$9,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wileisd overriding Payment Estimate Exception 8 on the current Payment Estimate.										
10	Nov 3, 2023	SYSTEM	(\$9,980.00)											
11	Nov 17, 2023	SYSTEM	\$9,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user wileisd overriding Payment Estimate Exception 8 on the current Payment Estimate.										
11	Nov 17, 2023	SYSTEM	(\$9,980.00)											
12	Dec 3, 2023	SYSTEM	\$9,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user wileisd overriding Payment Estimate Exception 8 on the current Payment Estimate.										
12	Dec 3, 2023	SYSTEM	(\$9,980.00)											
13	Dec 18, 2023	SYSTEM	\$9,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user wileisd overriding Payment Estimate Exception 8 on the current Payment Estimate.										
13	Dec 18, 2023	SYSTEM	(\$9,980.00)											
14	Jan 2, 2024	SYSTEM	\$9,980.00	This adjustment offsets the original system-generated Material Payment										



Line Item Adjustments by Estimate

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	0250	CONCRETE SIDEWALK, 4 IN.	Material			2024			Estimate Item Adjustment (0007) due to user wilesd overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					14	Jan 2, 2024	SYSTEM	(\$9,980.00)						
					15	Jan 17, 2024	SYSTEM	\$9,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user wilesd overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					15	Jan 17, 2024	SYSTEM	(\$9,980.00)						
					16	Feb 2, 2024	SYSTEM	\$9,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user sawyej2 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					16	Feb 2, 2024	SYSTEM	(\$9,980.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0250 - Total								\$0.00	
					0300	ROCK LINING		Material		20	Apr 2, 2024	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user sawyej2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
20	Apr 2, 2024	SYSTEM	(\$2,000.00)											
21	Apr 17, 2024	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user lower2 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
21	Apr 17, 2024	SYSTEM	(\$2,000.00)											
22	May 2, 2024	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0063) due to user sawyej2 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
22	May 2, 2024	SYSTEM	(\$2,000.00)											
23	May 20, 2024	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user sawyej2 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
23	May 20, 2024	SYSTEM	(\$2,000.00)											
24	Jun 4, 2024	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user canadt2 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
24	Jun 4, 2024	SYSTEM	(\$2,000.00)											
25	Jun 17, 2024	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user sawyej2 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
25	Jun 17, 2024	SYSTEM	(\$2,000.00)											
26	Jul 1, 2024	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user sawyej2 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
26	Jul 1, 2024	SYSTEM	(\$2,000.00)											
- Total								\$0.00						
Material - Total								\$0.00						
0300 - Total								\$0.00						
0310	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)		Material		3	Jul 17, 2023	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wilesd overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					3	Jul 17, 2023	SYSTEM	(\$10,000.00)						
					4	Aug 2, 2023	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wilesd overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					4	Aug 2, 2023	SYSTEM	(\$10,000.00)						



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6I3568	0310	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	Material		5	Aug 16, 2023	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kirchm1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					5	Aug 16, 2023	SYSTEM	(\$10,000.00)					
					6	Sep 5, 2023	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wilesd overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					6	Sep 5, 2023	SYSTEM	(\$10,000.00)					
									- Total	\$0.00			
									Material - Total	\$0.00			
									0310 - Total	\$0.00			
	0320	REPLACEMENT SAND BARREL	Material		15	Jan 17, 2024	SYSTEM	\$9,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user wilesd overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					15	Jan 17, 2024	SYSTEM	(\$9,500.00)					
											- Total	\$0.00	
											Material - Total	\$0.00	
									0320 - Total	\$0.00			
	0350	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		10	Nov 3, 2023	SYSTEM	\$67,824.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wilesd overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					10	Nov 3, 2023	SYSTEM	(\$67,824.00)					
11					Nov 17, 2023	SYSTEM	\$181,776.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wilesd overriding Payment Estimate Exception 9 on the current Payment Estimate.					
11					Nov 17, 2023	SYSTEM	(\$181,776.00)						
12					Dec 3, 2023	SYSTEM	\$181,776.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wilesd overriding Payment Estimate Exception 9 on the current Payment Estimate.					
12					Dec 3, 2023	SYSTEM	(\$181,776.00)						
13					Dec 18, 2023	SYSTEM	\$200,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wilesd overriding Payment Estimate Exception 9 on the current Payment Estimate.					
13					Dec 18, 2023	SYSTEM	(\$200,640.00)						
14					Jan 2, 2024	SYSTEM	\$200,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wilesd overriding Payment Estimate Exception 9 on the current Payment Estimate.					
14					Jan 2, 2024	SYSTEM	(\$200,640.00)						
15					Jan 17, 2024	SYSTEM	\$200,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user wilesd overriding Payment Estimate Exception 11 on the current Payment Estimate.					
15					Jan 17, 2024	SYSTEM	(\$200,640.00)						
16					Feb 2, 2024	SYSTEM	\$200,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user sawyej2 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
16					Feb 2, 2024	SYSTEM	(\$200,640.00)						
17					Feb 19, 2024	SYSTEM	\$200,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user sawyej2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
17					Feb 19, 2024	SYSTEM	(\$200,640.00)						
18					Mar 6, 2024	SYSTEM	\$200,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user canadt2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
18					Mar 6, 2024	SYSTEM	(\$200,640.00)						



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	0350	FURN & PLACE CONC MATL FOR FULL DEPTH	Material			2024								
					19	Mar 20, 2024	SYSTEM	\$200,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user sawyej2 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					19	Mar 20, 2024	SYSTEM	(\$200,640.00)						
					20	Apr 2, 2024	SYSTEM	\$200,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user sawyej2 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					20	Apr 2, 2024	SYSTEM	(\$200,640.00)						
					21	Apr 17, 2024	SYSTEM	\$406,512.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user lower2 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					21	Apr 17, 2024	SYSTEM	(\$406,512.00)						
					22	May 2, 2024	SYSTEM	\$406,512.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user sawyej2 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					22	May 2, 2024	SYSTEM	(\$406,512.00)						
					23	May 20, 2024	SYSTEM	\$406,512.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user sawyej2 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					23	May 20, 2024	SYSTEM	(\$406,512.00)						
					24	Jun 4, 2024	SYSTEM	\$406,512.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user canad2 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					24	Jun 4, 2024	SYSTEM	(\$406,512.00)						
					25	Jun 17, 2024	SYSTEM	\$406,512.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user sawyej2 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					25	Jun 17, 2024	SYSTEM	(\$406,512.00)						
					26	Jul 1, 2024	SYSTEM	\$406,512.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user sawyej2 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					26	Jul 1, 2024	SYSTEM	(\$406,512.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
								Overrun	Overrun	13	Dec 18, 2023	SYSTEM	\$13,920.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user wilesd overriding Payment Estimate Exception 36 on the current Payment Estimate.
										13	Dec 18, 2023	SYSTEM	(\$13,920.00)	
										14	Jan 2, 2024	SYSTEM	(\$13,920.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										14	Jan 2, 2024	SYSTEM	\$13,920.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user wilesd overriding Payment Estimate Exception 36 on the current Payment Estimate.
										15	Jan 17, 2024	SYSTEM	(\$13,920.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										15	Jan 17, 2024	SYSTEM	\$13,920.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user wilesd overriding Payment Estimate Exception 51 on the current Payment Estimate.
										16	Feb 2, 2024	SYSTEM	(\$13,920.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										16	Feb 2, 2024	SYSTEM	\$13,920.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user sawyej2 overriding Payment Estimate Exception 54 on the current Payment Estimate.
					17	Feb 19, 2024	SYSTEM	(\$13,920.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					17	Feb 19, 2024	SYSTEM	\$13,920.00	This adjustment offsets the original system-generated Overrun Payment					



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	0350	FURN & PLACE CONC MATL FOR FULL DEPTH	Overrun	Overrun		2024			Estimate Item Adjustment (0005) due to user sawyej2 overriding Payment Estimate Exception 47 on the current Payment Estimate.					
					18	Mar 6, 2024	SYSTEM	(\$13,920.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					18	Mar 6, 2024	SYSTEM	\$13,920.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user canadt2 overriding Payment Estimate Exception 47 on the current Payment Estimate.					
					19	Mar 20, 2024	SYSTEM	(\$13,920.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					19	Mar 20, 2024	SYSTEM	\$13,920.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user sawyej2 overriding Payment Estimate Exception 46 on the current Payment Estimate.					
					20	Apr 2, 2024	SYSTEM	(\$13,920.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					20	Apr 3, 2024	SYSTEM	\$13,920.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user sawyej2 overriding Payment Estimate Exception 49 on the current Payment Estimate.					
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0350 - Total								\$0.00	
					0380	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	Overrun	Overrun	13	Dec 18, 2023	SYSTEM	\$1,589.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user wilesd overriding Payment Estimate Exception 37 on the current Payment Estimate.	
									13	Dec 18, 2023	SYSTEM	(\$1,589.25)		
									14	Jan 2, 2024	SYSTEM	(\$1,589.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
									14	Jan 2, 2024	SYSTEM	\$1,589.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user wilesd overriding Payment Estimate Exception 37 on the current Payment Estimate.	
15	Jan 17, 2024	SYSTEM	(\$1,589.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).										
15	Jan 17, 2024	SYSTEM	\$1,589.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user wilesd overriding Payment Estimate Exception 52 on the current Payment Estimate.										
16	Feb 2, 2024	SYSTEM	(\$1,589.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).										
16	Feb 2, 2024	SYSTEM	\$1,589.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user sawyej2 overriding Payment Estimate Exception 55 on the current Payment Estimate.										
17	Feb 19, 2024	SYSTEM	(\$1,589.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).										
17	Feb 19, 2024	SYSTEM	\$1,589.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user sawyej2 overriding Payment Estimate Exception 48 on the current Payment Estimate.										
18	Mar 6, 2024	SYSTEM	(\$1,589.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).										
18	Mar 6, 2024	SYSTEM	\$1,589.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user canadt2 overriding Payment Estimate Exception 48 on the current Payment Estimate.										
19	Mar 20, 2024	SYSTEM	(\$1,589.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).										
19	Mar 20, 2024	SYSTEM	\$1,589.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user sawyej2 overriding Payment Estimate Exception 47 on the current Payment Estimate.										
20	Apr 2, 2024	SYSTEM	(\$1,589.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).										
20	Apr 3, 2024	SYSTEM	\$1,589.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user sawyej2 overriding Payment Estimate Exception 50 on the current Payment Estimate.										
Overrun - Total									\$0.00					
Overrun - Total									\$0.00					
0380 - Total								\$0.00						
0390	DOWEL BAR (DRILLING,	Material			10	Nov 3, 2023	SYSTEM	\$1,392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wilesd overriding Payment					



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	0390	FURNISHING AND INST	Material						Estimate Exception 10 on the current Payment Estimate.					
					10	Nov 3, 2023	SYSTEM	(\$1,392.00)						
					11	Nov 17, 2023	SYSTEM	\$6,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wileisd overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					11	Nov 17, 2023	SYSTEM	(\$6,380.00)						
					12	Dec 3, 2023	SYSTEM	\$6,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wileisd overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					12	Dec 3, 2023	SYSTEM	(\$6,380.00)						
					13	Dec 18, 2023	SYSTEM	\$6,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wileisd overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					13	Dec 18, 2023	SYSTEM	(\$6,960.00)						
					14	Jan 2, 2024	SYSTEM	\$6,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wileisd overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					14	Jan 2, 2024	SYSTEM	(\$6,960.00)						
					15	Jan 17, 2024	SYSTEM	\$6,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user wileisd overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					15	Jan 17, 2024	SYSTEM	(\$6,960.00)						
					16	Feb 2, 2024	SYSTEM	\$6,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user sawyej2 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					16	Feb 2, 2024	SYSTEM	(\$6,960.00)						
					17	Feb 19, 2024	SYSTEM	\$6,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user sawyej2 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					17	Feb 19, 2024	SYSTEM	(\$6,960.00)						
					18	Mar 6, 2024	SYSTEM	\$6,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user canadt2 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					18	Mar 6, 2024	SYSTEM	(\$6,960.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0390 - Total								\$0.00	
0400		TIE BAR (DRILL, FURN & INSTAL) (TYPE L)	Material		10	Nov 3, 2023	SYSTEM	\$1,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wileisd overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					10	Nov 3, 2023	SYSTEM	(\$1,590.00)						
					11	Nov 17, 2023	SYSTEM	\$3,510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wileisd overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					11	Nov 17, 2023	SYSTEM	(\$3,510.00)						
					12	Dec 3, 2023	SYSTEM	\$3,510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wileisd overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					12	Dec 3, 2023	SYSTEM	(\$3,510.00)						
					13	Dec 18, 2023	SYSTEM	\$3,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wileisd overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					13	Dec 18, 2023	SYSTEM	(\$3,810.00)						



Line Item Adjustments by Estimate

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	0400	TIE BAR (DRILL, FURN & INSTAL) (TYPE L)	Material		14	Jan 2, 2024	SYSTEM	\$3,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wileisd overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					14	Jan 2, 2024	SYSTEM	(\$3,810.00)						
					15	Jan 17, 2024	SYSTEM	\$3,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user wileisd overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					15	Jan 17, 2024	SYSTEM	(\$3,810.00)						
					16	Feb 2, 2024	SYSTEM	\$3,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user sawyej2 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					16	Feb 2, 2024	SYSTEM	(\$3,810.00)						
					17	Feb 19, 2024	SYSTEM	\$3,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user sawyej2 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					17	Feb 19, 2024	SYSTEM	(\$3,810.00)						
					18	Mar 6, 2024	SYSTEM	\$3,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user canadt2 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					18	Mar 6, 2024	SYSTEM	(\$3,810.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
								Overrun	Overrun	13	Dec 18, 2023	SYSTEM	\$210.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user wileisd overriding Payment Estimate Exception 38 on the current Payment Estimate.
										13	Dec 18, 2023	SYSTEM	(\$210.00)	
										14	Jan 2, 2024	SYSTEM	(\$210.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										14	Jan 2, 2024	SYSTEM	\$210.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user wileisd overriding Payment Estimate Exception 38 on the current Payment Estimate.
										15	Jan 17, 2024	SYSTEM	(\$210.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										15	Jan 17, 2024	SYSTEM	\$210.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user wileisd overriding Payment Estimate Exception 53 on the current Payment Estimate.
										16	Feb 2, 2024	SYSTEM	(\$210.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										16	Feb 2, 2024	SYSTEM	\$210.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user sawyej2 overriding Payment Estimate Exception 56 on the current Payment Estimate.
										17	Feb 19, 2024	SYSTEM	(\$210.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										17	Feb 19, 2024	SYSTEM	\$210.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user sawyej2 overriding Payment Estimate Exception 49 on the current Payment Estimate.
										18	Mar 6, 2024	SYSTEM	(\$210.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
18	Mar 6, 2024	SYSTEM	\$210.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user canadt2 overriding Payment Estimate Exception 49 on the current Payment Estimate.										
19	Mar 20, 2024	SYSTEM	(\$210.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).										
19	Mar 20, 2024	SYSTEM	\$210.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user sawyej2 overriding Payment Estimate Exception 48 on the current Payment Estimate.										
20	Apr 2, 2024	SYSTEM	(\$210.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).										
20	Apr 3, 2024	SYSTEM	\$210.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user sawyej2 overriding Payment										



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6I3568	0400	TIE BAR (DRILL, FURN & INSTAL) (TYPE L)	Overrun	Overrun					Estimate Exception 51 on the current Payment Estimate.				
					Overrun - Total							\$0.00	
					Overrun - Total							\$0.00	
	0400 - Total								\$0.00				
	0430	MISC. DRAINAGE FITTINGS	Overrun	Overrun	26	Jul 1, 2024	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user sawyej2 overriding Payment Estimate Exception 44 on the current Payment Estimate.				
					26	Jul 1, 2024	SYSTEM	(\$4,000.00)					
					Overrun - Total							\$0.00	
					Overrun - Total							\$0.00	
					0430 - Total								\$0.00
	0460	MISC. TRAFFIC CONTROL DEVICES	Material		2	Jul 3, 2023	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wileisd overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					2	Jul 3, 2023	SYSTEM	(\$6,400.00)					
					3	Jul 17, 2023	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wileisd overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					3	Jul 17, 2023	SYSTEM	(\$6,400.00)					
					4	Aug 2, 2023	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wileisd overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					4	Aug 2, 2023	SYSTEM	(\$6,400.00)					
5					Aug 16, 2023	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kirchm1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
5					Aug 16, 2023	SYSTEM	(\$6,400.00)						
6					Sep 5, 2023	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wileisd overriding Payment Estimate Exception 12 on the current Payment Estimate.					
6					Sep 5, 2023	SYSTEM	(\$6,400.00)						
- Total							\$0.00						
Material - Total								\$0.00					
0460 - Total								\$0.00					
0470	CONCRETE TRAFFIC BARRIER, TYPE C	Material		6	Sep 5, 2023	SYSTEM	\$292,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wileisd overriding Payment Estimate Exception 13 on the current Payment Estimate.					
				6	Sep 5, 2023	SYSTEM	(\$292,200.00)						
				7	Sep 18, 2023	SYSTEM	\$292,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wileisd overriding Payment Estimate Exception 11 on the current Payment Estimate.					
				7	Sep 18, 2023	SYSTEM	(\$292,200.00)						
				8	Oct 3, 2023	SYSTEM	\$292,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user jimemj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
				8	Oct 3, 2023	SYSTEM	(\$292,200.00)						
				9	Oct 16, 2023	SYSTEM	\$292,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wileisd overriding Payment Estimate Exception 10 on the current Payment Estimate.					
				9	Oct 16, 2023	SYSTEM	(\$292,200.00)						
				10	Nov 3, 2023	SYSTEM	\$719,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wileisd overriding Payment Estimate Exception 14 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3568	0470	CONCRETE TRAFFIC BARRIER, TYPE C	Material		10	Nov 3, 2023	SYSTEM	(\$719,600.00)	
					11	Nov 17, 2023	SYSTEM	\$719,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wileisd overriding Payment Estimate Exception 16 on the current Payment Estimate.
					11	Nov 17, 2023	SYSTEM	(\$719,600.00)	
					12	Dec 3, 2023	SYSTEM	\$719,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wileisd overriding Payment Estimate Exception 16 on the current Payment Estimate.
					12	Dec 3, 2023	SYSTEM	(\$719,600.00)	
					13	Dec 18, 2023	SYSTEM	\$719,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wileisd overriding Payment Estimate Exception 16 on the current Payment Estimate.
					13	Dec 18, 2023	SYSTEM	(\$719,600.00)	
					14	Jan 2, 2024	SYSTEM	\$719,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wileisd overriding Payment Estimate Exception 16 on the current Payment Estimate.
					14	Jan 2, 2024	SYSTEM	(\$719,600.00)	
					15	Jan 17, 2024	SYSTEM	\$719,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user wileisd overriding Payment Estimate Exception 18 on the current Payment Estimate.
					15	Jan 17, 2024	SYSTEM	(\$719,600.00)	
					16	Feb 2, 2024	SYSTEM	\$719,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user sawyej2 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					16	Feb 2, 2024	SYSTEM	(\$719,600.00)	
					17	Feb 19, 2024	SYSTEM	\$719,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user sawyej2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					17	Feb 19, 2024	SYSTEM	(\$719,600.00)	
					18	Mar 6, 2024	SYSTEM	\$719,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user canad2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					18	Mar 6, 2024	SYSTEM	(\$719,600.00)	
					19	Mar 20, 2024	SYSTEM	\$719,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user sawyej2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					19	Mar 20, 2024	SYSTEM	(\$719,600.00)	
					20	Apr 2, 2024	SYSTEM	\$719,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user sawyej2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					20	Apr 2, 2024	SYSTEM	(\$719,600.00)	
					21	Apr 17, 2024	SYSTEM	\$719,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user lower2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					21	Apr 17, 2024	SYSTEM	(\$719,600.00)	
22	May 2, 2024	SYSTEM	\$719,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user sawyej2 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
22	May 2, 2024	SYSTEM	(\$719,600.00)						
23	May 20, 2024	SYSTEM	\$719,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user sawyej2 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
23	May 20, 2024	SYSTEM	(\$719,600.00)						



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3568	0470	CONCRETE TRAFFIC BARRIER, TYPE C	Material		24	Jun 4, 2024	SYSTEM	\$719,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user canadt2 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					24	Jun 4, 2024	SYSTEM	(\$719,600.00)		
					25	Jun 17, 2024	SYSTEM	\$719,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user sawyej2 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					25	Jun 17, 2024	SYSTEM	(\$719,600.00)		
					26	Jul 1, 2024	SYSTEM	\$719,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user sawyej2 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					26	Jul 1, 2024	SYSTEM	(\$719,600.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0470 - Total								\$0.00	
	0480	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		3	Jul 17, 2023	SYSTEM	\$294,997.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wileisd overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					3	Jul 17, 2023	SYSTEM	(\$294,997.96)		
					4	Aug 2, 2023	SYSTEM	\$294,997.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wileisd overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					4	Aug 2, 2023	SYSTEM	(\$294,997.96)		
					5	Aug 16, 2023	SYSTEM	\$294,997.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kirchm1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
5					Aug 16, 2023	SYSTEM	(\$294,997.96)			
6					Sep 5, 2023	SYSTEM	\$586,034.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wileisd overriding Payment Estimate Exception 17 on the current Payment Estimate.		
6					Sep 5, 2023	SYSTEM	(\$586,034.00)			
- Total								\$0.00		
Material - Total								\$0.00		
0480 - Total								\$0.00		
0500	PREF THERMO PVMT MARK, 24 IN WHIT	Material		22	May 2, 2024	SYSTEM	\$2,277.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user sawyej2 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
				22	May 2, 2024	SYSTEM	(\$2,277.00)			
				- Total						
Material - Total								\$0.00		
0500 - Total								\$0.00		
0510	PREF THERMO PVMT MARK, LT/RT ARROW	Material		22	May 2, 2024	SYSTEM	\$1,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user sawyej2 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
				22	May 2, 2024	SYSTEM	(\$1,620.00)			
				- Total						
Material - Total								\$0.00		
0510 - Total								\$0.00		
0520	PREF THERMO PVMT MRKG, STRIAIGHT ARROW	Material		22	May 2, 2024	SYSTEM	\$250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user sawyej2 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
				22	May 2, 2024	SYSTEM	(\$250.00)			
				- Total						



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J6I3568	0520	PREF THERMO PVMT MRKG, STRIAGHT ARROW	Material - Total						\$0.00						
	0520 - Total								\$0.00						
	0540	PREF THERMO PVMT MARK, YIELD TRIAN	Overrun	Overrun		26	Jul 1, 2024	SYSTEM	\$600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user sawyej2 overriding Payment Estimate Exception 45 on the current Payment Estimate.					
						26	Jul 1, 2024	SYSTEM	(\$600.00)						
						Overrun - Total								\$0.00	
						Overrun - Total								\$0.00	
	0540 - Total								\$0.00						
	0550	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material			22	May 2, 2024	SYSTEM	\$4,107.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user sawyej2 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
						22	May 2, 2024	SYSTEM	(\$4,107.04)						
						23	May 20, 2024	SYSTEM	\$4,107.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user sawyej2 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
						23	May 20, 2024	SYSTEM	(\$4,107.04)						
						24	Jun 4, 2024	SYSTEM	\$4,107.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user canadt2 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
						24	Jun 4, 2024	SYSTEM	(\$4,107.04)						
						25	Jun 17, 2024	SYSTEM	\$4,107.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user sawyej2 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
						25	Jun 17, 2024	SYSTEM	(\$4,107.04)						
						26	Jul 1, 2024	SYSTEM	\$12,847.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user sawyej2 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
						26	Jul 1, 2024	SYSTEM	(\$12,847.61)						
						- Total								\$0.00	
						Material - Total								\$0.00	
	0550 - Total								\$0.00						
	0560	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material			22	May 2, 2024	SYSTEM	\$65.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user sawyej2 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
						22	May 2, 2024	SYSTEM	(\$65.50)						
						23	May 20, 2024	SYSTEM	\$65.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user sawyej2 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
						23	May 20, 2024	SYSTEM	(\$65.50)						
						24	Jun 4, 2024	SYSTEM	\$65.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user canadt2 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
24						Jun 4, 2024	SYSTEM	(\$65.50)							
25						Jun 17, 2024	SYSTEM	\$65.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user sawyej2 overriding Payment Estimate Exception 17 on the current Payment Estimate.						
25						Jun 17, 2024	SYSTEM	(\$65.50)							
26						Jul 1, 2024	SYSTEM	\$65.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user sawyej2 overriding Payment Estimate Exception 17 on the current Payment Estimate.						
26						Jul 1, 2024	SYSTEM	(\$65.50)							



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6I3568	0560	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material			2024						
				- Total							\$0.00	
				Material - Total							\$0.00	
	0560 - Total								\$0.00			
	0590	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		22	May 2, 2024	SYSTEM	\$2,343.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user sawyej2 overriding Payment Estimate Exception 22 on the current Payment Estimate.			
					22	May 2, 2024	SYSTEM	(\$2,343.24)				
					23	May 20, 2024	SYSTEM	\$2,343.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user sawyej2 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
					23	May 20, 2024	SYSTEM	(\$2,343.24)				
					24	Jun 4, 2024	SYSTEM	\$2,343.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user canad2 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
					24	Jun 4, 2024	SYSTEM	(\$2,343.24)				
					25	Jun 17, 2024	SYSTEM	\$2,343.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user sawyej2 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
					25	Jun 17, 2024	SYSTEM	(\$2,343.24)				
					26	Jul 1, 2024	SYSTEM	\$7,834.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user sawyej2 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
					26	Jul 1, 2024	SYSTEM	(\$7,834.86)				
				- Total							\$0.00	
Material - Total							\$0.00					
0590 - Total								\$0.00				
0770	15 IN. GROUP A FLARED END SECT	Material		20	Apr 2, 2024	SYSTEM	\$2,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user sawyej2 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
				20	Apr 2, 2024	SYSTEM	(\$2,025.00)					
				21	Apr 17, 2024	SYSTEM	\$2,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user lower2 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
				21	Apr 17, 2024	SYSTEM	(\$2,025.00)					
				22	May 2, 2024	SYSTEM	\$2,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user sawyej2 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
				22	May 2, 2024	SYSTEM	(\$2,025.00)					
				23	May 20, 2024	SYSTEM	\$2,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user sawyej2 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
				23	May 20, 2024	SYSTEM	(\$2,025.00)					
				24	Jun 4, 2024	SYSTEM	\$2,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user canad2 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
				24	Jun 4, 2024	SYSTEM	(\$2,025.00)					
				25	Jun 17, 2024	SYSTEM	\$2,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user sawyej2 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
				25	Jun 17, 2024	SYSTEM	(\$2,025.00)					
				26	Jul 1, 2024	SYSTEM	\$2,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user sawyej2 overriding Payment Estimate Exception 21 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6I3568	0770	15 IN. GROUP A FLARED END SECT	Material		26	Jul 1, 2024	SYSTEM	(\$2,025.00)					
				- Total							\$0.00		
				Material - Total							\$0.00		
	0770 - Total								\$0.00				
	0830	MGS GUARDRAIL	Construction Stockpile			14	Jan 2, 2024	SYSTEM	(\$5,038.66)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						15	Jan 17, 2024	SYSTEM	(\$5,411.90)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						17	Feb 19, 2024	SYSTEM	(\$8,211.16)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						18	Mar 6, 2024	SYSTEM	(\$75,206.73)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						19	Mar 20, 2024	SYSTEM	(\$36,763.58)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						20	Apr 2, 2024	SYSTEM	(\$47,400.77)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						21	Apr 17, 2024	SYSTEM	(\$194.08)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							(\$178,226.88)		
				Construction Stockpile - Total								(\$178,226.88)	
						Construction Stockpile STMI		1	May 1, 2023	SYSTEM	\$178,226.88	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total							\$178,226.88		
				Construction Stockpile STMI - Total								\$178,226.88	
				Overrun	Overrun			21	Apr 17, 2024	SYSTEM	\$11,475.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user lower2 overriding Payment Estimate Exception 51 on the current Payment Estimate.	
								21	Apr 17, 2024	SYSTEM	\$17,199.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user lower2 overriding Payment Estimate Exception 51 on the current Payment Estimate.	
								21	Apr 17, 2024	SYSTEM	(\$28,674.00)		
			22			May 2, 2024	SYSTEM	(\$28,674.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
			22			May 2, 2024	SYSTEM	\$15,525.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user sawyej2 overriding Payment Estimate Exception 59 on the current Payment Estimate.				
			22			May 2, 2024	SYSTEM	\$28,674.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user sawyej2 overriding Payment Estimate Exception 59 on the current Payment Estimate.				
			22			May 2, 2024	SYSTEM	(\$15,525.00)					
			23			May 20, 2024	SYSTEM	(\$44,199.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
			23			May 20, 2024	SYSTEM	\$44,199.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user sawyej2 overriding Payment Estimate Exception 56 on the current Payment Estimate.				
			24			Jun 4, 2024	SYSTEM	(\$44,199.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
			24			Jun 4, 2024	SYSTEM	\$44,199.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user canad2 overriding Payment Estimate Exception 41 on the current Payment Estimate.				
			25			Jun 17, 2024	SYSTEM	(\$44,199.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
			25			Jun 17, 2024	SYSTEM	\$44,199.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user sawyej2 overriding Payment Estimate Exception 42 on the current Payment Estimate.				
			26	Jul 1, 2024	SYSTEM	(\$44,199.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).						
			26	Jul 1, 2024	SYSTEM	\$44,199.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user sawyej2 overriding Payment Estimate Exception 46 on the current Payment Estimate.						



Line Item Adjustments by Estimate

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6I3568	0830	MGS GUARDRAIL	Overrun	Overrun - Total				\$0.00			
				Overrun - Total				\$0.00			
				0830 - Total				\$0.00			
	0840	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		14	Jan 2, 2024	SYSTEM	(\$26,520.50)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					15	Jan 17, 2024	SYSTEM	(\$28,318.50)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					16	Feb 2, 2024	SYSTEM	(\$15,732.50)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					17	Feb 19, 2024	SYSTEM	(\$19,778.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					18	Mar 6, 2024	SYSTEM	(\$86,079.25)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					19	Mar 20, 2024	SYSTEM	(\$68,548.75)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					20	Apr 2, 2024	SYSTEM	(\$66,301.25)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					21	Apr 17, 2024	SYSTEM	(\$47,197.50)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total				(\$358,476.25)		
					Construction Stockpile - Total				(\$358,476.25)		
					Construction Stockpile STMI		1	May 1, 2023	SYSTEM	\$443,656.50	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total				\$443,656.50		
					Construction Stockpile STMI - Total				\$443,656.50		
		0840 - Total				\$85,180.25					
	0850	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		14	Jan 2, 2024	SYSTEM	(\$4,090.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					17	Feb 19, 2024	SYSTEM	(\$2,045.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					19	Mar 20, 2024	SYSTEM	(\$2,045.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					20	Apr 2, 2024	SYSTEM	(\$2,045.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					21	Apr 17, 2024	SYSTEM	(\$10,225.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					26	Jul 1, 2024	SYSTEM	(\$2,045.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total				(\$22,495.00)		
					Construction Stockpile - Total				(\$22,495.00)		
					Construction Stockpile STMI		1	May 1, 2023	SYSTEM	\$38,855.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total				\$38,855.00		
					Construction Stockpile STMI - Total				\$38,855.00		
					0850 - Total				\$16,360.00		
				0860	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		14	Jan 2, 2024	SYSTEM	(\$393.50)
		- Total					(\$393.50)				
		Construction Stockpile - Total					(\$393.50)				
		Construction Stockpile STMI					1	May 1, 2023	SYSTEM	\$393.50	Payment Estimate Item Adjustment generated Stockpile Transaction
		- Total					\$393.50				
		Construction Stockpile STMI - Total				\$393.50					
		0860 - Total				\$0.00					
	0870	MGS END ANCHOR	Construction Stockpile		14	Jan 2, 2024	SYSTEM	(\$1,600.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					15	Jan 17, 2024	SYSTEM	(\$2,400.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		



Line Item Adjustments by Estimate

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	0870	MGS END ANCHOR	Construction Stockpile		16	Feb 2, 2024	SYSTEM	(\$1,600.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					17	Feb 19, 2024	SYSTEM	(\$3,200.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					18	Mar 6, 2024	SYSTEM	(\$4,800.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					19	Mar 20, 2024	SYSTEM	(\$3,200.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					20	Apr 2, 2024	SYSTEM	(\$5,600.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					21	Apr 17, 2024	SYSTEM	(\$3,200.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					22	May 2, 2024	SYSTEM	(\$800.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total								(\$26,400.00)	
					Construction Stockpile - Total								(\$26,400.00)	
								Construction Stockpile STMI		1	May 1, 2023	SYSTEM	\$29,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total								\$29,600.00	
					Construction Stockpile STMI - Total								\$29,600.00	
					0870 - Total								\$3,200.00	
					0880		TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		14	Jan 2, 2024	SYSTEM	(\$5,625.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
										15	Jan 17, 2024	SYSTEM	(\$13,125.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
										16	Feb 2, 2024	SYSTEM	(\$3,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
										17	Feb 19, 2024	SYSTEM	(\$9,375.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
										18	Mar 6, 2024	SYSTEM	(\$13,125.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
										19	Mar 20, 2024	SYSTEM	(\$9,375.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
										20	Apr 2, 2024	SYSTEM	(\$15,000.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
										21	Apr 17, 2024	SYSTEM	(\$5,625.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
										22	May 2, 2024	SYSTEM	(\$1,875.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
- Total										(\$76,875.00)				
Construction Stockpile - Total										(\$76,875.00)				
			Construction Stockpile STMI							1	May 1, 2023	SYSTEM	\$88,125.00	Payment Estimate Item Adjustment generated Stockpile Transaction
- Total										\$88,125.00				
Construction Stockpile STMI - Total										\$88,125.00				
0880 - Total										\$11,250.00				
0890		SIGNAL HEAD, TYPE 3S	Material							15	Jan 17, 2024	SYSTEM	\$2,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user wilesd overriding Payment Estimate Exception 20 on the current Payment Estimate.
										15	Jan 17, 2024	SYSTEM	(\$2,673.00)	
										16	Feb 2, 2024	SYSTEM	\$2,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user sawyej2 overriding Payment Estimate Exception 20 on the current Payment Estimate.
										16	Feb 2, 2024	SYSTEM	(\$2,673.00)	
										17	Feb 19, 2024	SYSTEM	\$2,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user sawyej2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
										17	Feb 19, 2024	SYSTEM	(\$2,673.00)	



Line Item Adjustments by Estimate

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	0890	SIGNAL HEAD, TYPE 3S	Material		18	Mar 6, 2024	SYSTEM	\$2,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user canad2 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					18	Mar 6, 2024	SYSTEM	(\$2,673.00)						
					19	Mar 20, 2024	SYSTEM	\$2,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user sawyej2 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					19	Mar 20, 2024	SYSTEM	(\$2,673.00)						
					20	Apr 2, 2024	SYSTEM	\$2,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user sawyej2 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					20	Apr 2, 2024	SYSTEM	(\$2,673.00)						
					21	Apr 17, 2024	SYSTEM	\$2,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user lower2 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					21	Apr 17, 2024	SYSTEM	(\$2,673.00)						
					22	May 2, 2024	SYSTEM	\$2,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user sawyej2 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					22	May 2, 2024	SYSTEM	(\$2,673.00)						
					23	May 20, 2024	SYSTEM	\$2,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user sawyej2 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					23	May 20, 2024	SYSTEM	(\$2,673.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0890 - Total								\$0.00						
0900		SIGNAL HEAD, TYPE 4S	Material		15	Jan 17, 2024	SYSTEM	\$1,015.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user wileds overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					15	Jan 17, 2024	SYSTEM	(\$1,015.00)						
					16	Feb 2, 2024	SYSTEM	\$1,015.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user sawyej2 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					16	Feb 2, 2024	SYSTEM	(\$1,015.00)						
					17	Feb 19, 2024	SYSTEM	\$1,015.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user sawyej2 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					17	Feb 19, 2024	SYSTEM	(\$1,015.00)						
					18	Mar 6, 2024	SYSTEM	\$1,015.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user canad2 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					18	Mar 6, 2024	SYSTEM	(\$1,015.00)						
					19	Mar 20, 2024	SYSTEM	\$1,015.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user sawyej2 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					19	Mar 20, 2024	SYSTEM	(\$1,015.00)						
					20	Apr 2, 2024	SYSTEM	\$1,015.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user sawyej2 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					20	Apr 2, 2024	SYSTEM	(\$1,015.00)						
					21	Apr 17, 2024	SYSTEM	\$1,015.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user lower2 overriding Payment Estimate Exception 18 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	0900	SIGNAL HEAD, TYPE 4S	Material		21	Apr 17, 2024	SYSTEM	(\$1,015.00)						
					22	May 2, 2024	SYSTEM	\$1,015.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user sawyej2 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					22	May 2, 2024	SYSTEM	(\$1,015.00)						
					23	May 20, 2024	SYSTEM	\$1,015.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user sawyej2 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					23	May 20, 2024	SYSTEM	(\$1,015.00)						
	- Total								\$0.00					
	Material - Total								\$0.00					
	0900 - Total								\$0.00					
	J6I3568	0910	SIGNAL HEAD, TYPE 3B	Material		15	Jan 17, 2024	SYSTEM	\$4,464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user wileds overriding Payment Estimate Exception 22 on the current Payment Estimate.				
						15	Jan 17, 2024	SYSTEM	(\$4,464.00)					
16						Feb 2, 2024	SYSTEM	\$4,464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user sawyej2 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
16						Feb 2, 2024	SYSTEM	(\$4,464.00)						
17						Feb 19, 2024	SYSTEM	\$4,464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user sawyej2 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
17						Feb 19, 2024	SYSTEM	(\$4,464.00)						
18						Mar 6, 2024	SYSTEM	\$4,464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user canad2 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
18						Mar 6, 2024	SYSTEM	(\$4,464.00)						
19						Mar 20, 2024	SYSTEM	\$4,464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user sawyej2 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
19						Mar 20, 2024	SYSTEM	(\$4,464.00)						
20						Apr 2, 2024	SYSTEM	\$4,464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user sawyej2 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
20						Apr 2, 2024	SYSTEM	(\$4,464.00)						
21						Apr 17, 2024	SYSTEM	\$4,464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user lower2 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
21						Apr 17, 2024	SYSTEM	(\$4,464.00)						
22						May 2, 2024	SYSTEM	\$4,464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user sawyej2 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
22						May 2, 2024	SYSTEM	(\$4,464.00)						
23						May 20, 2024	SYSTEM	\$4,464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user sawyej2 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
23						May 20, 2024	SYSTEM	(\$4,464.00)						
- Total								\$0.00						
Material - Total								\$0.00						
0910 - Total								\$0.00						
J6I3568	0920	SIGNAL HEAD, TYPE 4B	Material		15	Jan 17, 2024	SYSTEM	\$4,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user wileds overriding Payment					



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	0920	SIGNAL HEAD, TYPE 4B	Material						Estimate Exception 23 on the current Payment Estimate.					
					15	Jan 17, 2024	SYSTEM	(\$4,960.00)						
					16	Feb 2, 2024	SYSTEM	\$4,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user sawyej2 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					16	Feb 2, 2024	SYSTEM	(\$4,960.00)						
					17	Feb 19, 2024	SYSTEM	\$4,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user sawyej2 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					17	Feb 19, 2024	SYSTEM	(\$4,960.00)						
					18	Mar 6, 2024	SYSTEM	\$4,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user canadt2 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					18	Mar 6, 2024	SYSTEM	(\$4,960.00)						
					19	Mar 20, 2024	SYSTEM	\$4,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user sawyej2 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					19	Mar 20, 2024	SYSTEM	(\$4,960.00)						
					20	Apr 2, 2024	SYSTEM	\$4,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user sawyej2 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					20	Apr 2, 2024	SYSTEM	(\$4,960.00)						
					21	Apr 17, 2024	SYSTEM	\$4,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user lower2 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					21	Apr 17, 2024	SYSTEM	(\$4,960.00)						
					22	May 2, 2024	SYSTEM	\$4,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user sawyej2 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					22	May 2, 2024	SYSTEM	(\$4,960.00)						
					23	May 20, 2024	SYSTEM	\$4,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user sawyej2 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					23	May 20, 2024	SYSTEM	(\$4,960.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0920 - Total								\$0.00	
					0930		SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Material		15	Jan 17, 2024	SYSTEM	\$5,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user wileds overriding Payment Estimate Exception 24 on the current Payment Estimate.
										15	Jan 17, 2024	SYSTEM	(\$5,200.00)	
16	Feb 2, 2024	SYSTEM	\$5,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user sawyej2 overriding Payment Estimate Exception 24 on the current Payment Estimate.										
16	Feb 2, 2024	SYSTEM	(\$5,200.00)											
17	Feb 19, 2024	SYSTEM	\$5,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user sawyej2 overriding Payment Estimate Exception 17 on the current Payment Estimate.										
17	Feb 19, 2024	SYSTEM	(\$5,200.00)											
18	Mar 6, 2024	SYSTEM	\$5,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user canadt2 overriding Payment Estimate Exception 17 on the current Payment Estimate.										
18	Mar 6, 2024	SYSTEM	(\$5,200.00)											



Line Item Adjustments by Estimate

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3568	0930	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Material		19	Mar 20, 2024	SYSTEM	\$5,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user sawyej2 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					19	Mar 20, 2024	SYSTEM	(\$5,200.00)	
					20	Apr 2, 2024	SYSTEM	\$5,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user sawyej2 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					20	Apr 2, 2024	SYSTEM	(\$5,200.00)	
					21	Apr 17, 2024	SYSTEM	\$5,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user lower2 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					21	Apr 17, 2024	SYSTEM	(\$5,200.00)	
					22	May 2, 2024	SYSTEM	\$5,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user sawyej2 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					22	May 2, 2024	SYSTEM	(\$5,200.00)	
					23	May 20, 2024	SYSTEM	\$5,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user sawyej2 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					23	May 20, 2024	SYSTEM	(\$5,200.00)	
- Total								\$0.00	
Material - Total								\$0.00	
0930 - Total								\$0.00	
0940	SH-FLAT SHEET - SIGNAL SIGN	Material		15	Jan 17, 2024	SYSTEM	\$2,099.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user wilesd overriding Payment Estimate Exception 25 on the current Payment Estimate.	
				15	Jan 17, 2024	SYSTEM	(\$2,099.50)		
				16	Feb 2, 2024	SYSTEM	\$2,099.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user sawyej2 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
				16	Feb 2, 2024	SYSTEM	(\$2,099.50)		
				17	Feb 19, 2024	SYSTEM	\$2,099.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user sawyej2 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
				17	Feb 19, 2024	SYSTEM	(\$2,099.50)		
				18	Mar 6, 2024	SYSTEM	\$2,099.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user canadt2 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
				18	Mar 6, 2024	SYSTEM	(\$2,099.50)		
				19	Mar 20, 2024	SYSTEM	\$2,099.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user sawyej2 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
				19	Mar 20, 2024	SYSTEM	(\$2,099.50)		
				20	Apr 2, 2024	SYSTEM	\$2,099.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user sawyej2 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
				20	Apr 2, 2024	SYSTEM	(\$2,099.50)		
				21	Apr 17, 2024	SYSTEM	\$2,099.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user lower2 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
				21	Apr 17, 2024	SYSTEM	(\$2,099.50)		
22	May 2, 2024	SYSTEM	\$2,099.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user sawyej2 overriding Payment Estimate Exception 30 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3568	0940	SH-FLAT SHEET - SIGNAL SIGN	Material		22	May 2, 2024	SYSTEM	(\$2,099.50)	
					23	May 20, 2024	SYSTEM	\$2,099.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user sawyej2 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					23	May 20, 2024	SYSTEM	(\$2,099.50)	
					24	Jun 4, 2024	SYSTEM	\$2,099.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user canadt2 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					24	Jun 4, 2024	SYSTEM	(\$2,099.50)	
					25	Jun 17, 2024	SYSTEM	\$2,099.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user sawyej2 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					25	Jun 17, 2024	SYSTEM	(\$2,099.50)	
					26	Jul 1, 2024	SYSTEM	\$2,099.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user sawyej2 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					26	Jul 1, 2024	SYSTEM	(\$2,099.50)	
					- Total				
Material - Total								\$0.00	
0940 - Total								\$0.00	
0960		POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	Material		11	Nov 17, 2023	SYSTEM	\$8,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wilesd overriding Payment Estimate Exception 19 on the current Payment Estimate.
					11	Nov 17, 2023	SYSTEM	(\$8,045.00)	
					12	Dec 3, 2023	SYSTEM	\$8,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wilesd overriding Payment Estimate Exception 19 on the current Payment Estimate.
					12	Dec 3, 2023	SYSTEM	(\$8,045.00)	
					13	Dec 18, 2023	SYSTEM	\$8,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wilesd overriding Payment Estimate Exception 19 on the current Payment Estimate.
					13	Dec 18, 2023	SYSTEM	(\$8,045.00)	
					14	Jan 2, 2024	SYSTEM	\$8,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user wilesd overriding Payment Estimate Exception 19 on the current Payment Estimate.
					14	Jan 2, 2024	SYSTEM	(\$8,045.00)	
					15	Jan 17, 2024	SYSTEM	\$8,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user wilesd overriding Payment Estimate Exception 26 on the current Payment Estimate.
					15	Jan 17, 2024	SYSTEM	(\$8,045.00)	
					16	Feb 2, 2024	SYSTEM	\$8,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user sawyej2 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					16	Feb 2, 2024	SYSTEM	(\$8,045.00)	
					17	Feb 19, 2024	SYSTEM	\$8,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user sawyej2 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					17	Feb 19, 2024	SYSTEM	(\$8,045.00)	
					18	Mar 6, 2024	SYSTEM	\$8,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user canadt2 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					18	Mar 6, 2024	SYSTEM	(\$8,045.00)	
					19	Mar 20, 2024	SYSTEM	\$8,045.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	0960	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	Material			2024			Estimate Item Adjustment (0022) due to user sawyej2 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					19	Mar 20, 2024	SYSTEM	(\$8,045.00)						
					20	Apr 2, 2024	SYSTEM	\$8,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user sawyej2 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					20	Apr 2, 2024	SYSTEM	(\$8,045.00)						
					21	Apr 17, 2024	SYSTEM	\$8,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user lower2 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					21	Apr 17, 2024	SYSTEM	(\$8,045.00)						
					22	May 2, 2024	SYSTEM	\$8,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user sawyej2 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					22	May 2, 2024	SYSTEM	(\$8,045.00)						
					23	May 20, 2024	SYSTEM	\$8,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user sawyej2 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					23	May 20, 2024	SYSTEM	(\$8,045.00)						
					24	Jun 4, 2024	SYSTEM	\$8,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user canad2 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					24	Jun 4, 2024	SYSTEM	(\$8,045.00)						
					25	Jun 17, 2024	SYSTEM	\$8,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user sawyej2 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					25	Jun 17, 2024	SYSTEM	(\$8,045.00)						
					26	Jul 1, 2024	SYSTEM	\$8,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user sawyej2 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					26	Jul 1, 2024	SYSTEM	(\$8,045.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0960 - Total								\$0.00	
					J6I3568	0970	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	Material		11	Nov 17, 2023	SYSTEM	\$19,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wilesd overriding Payment Estimate Exception 22 on the current Payment Estimate.
11	Nov 17, 2023	SYSTEM	(\$19,200.00)											
12	Dec 3, 2023	SYSTEM	\$19,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wilesd overriding Payment Estimate Exception 22 on the current Payment Estimate.										
12	Dec 3, 2023	SYSTEM	(\$19,200.00)											
13	Dec 18, 2023	SYSTEM	\$19,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wilesd overriding Payment Estimate Exception 22 on the current Payment Estimate.										
13	Dec 18, 2023	SYSTEM	(\$19,200.00)											
14	Jan 2, 2024	SYSTEM	\$19,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user wilesd overriding Payment Estimate Exception 22 on the current Payment Estimate.										
14	Jan 2, 2024	SYSTEM	(\$19,200.00)											
15	Jan 17, 2024	SYSTEM	\$19,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user wilesd overriding Payment Estimate Exception 29 on the current Payment Estimate.										
15	Jan 17, 2024	SYSTEM	(\$19,200.00)											



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	0970	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	Material			2024								
					16	Feb 2, 2024	SYSTEM	\$19,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user sawyej2 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					16	Feb 2, 2024	SYSTEM	(\$19,200.00)						
					17	Feb 19, 2024	SYSTEM	\$19,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user sawyej2 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					17	Feb 19, 2024	SYSTEM	(\$19,200.00)						
					18	Mar 6, 2024	SYSTEM	\$19,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user canad2 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					18	Mar 6, 2024	SYSTEM	(\$19,200.00)						
					19	Mar 20, 2024	SYSTEM	\$19,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user sawyej2 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					19	Mar 20, 2024	SYSTEM	(\$19,200.00)						
					20	Apr 2, 2024	SYSTEM	\$19,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user sawyej2 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					20	Apr 2, 2024	SYSTEM	(\$19,200.00)						
					21	Apr 17, 2024	SYSTEM	\$19,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user lower2 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					21	Apr 17, 2024	SYSTEM	(\$19,200.00)						
					22	May 2, 2024	SYSTEM	\$19,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user sawyej2 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					22	May 2, 2024	SYSTEM	(\$19,200.00)						
					23	May 20, 2024	SYSTEM	\$19,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user sawyej2 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					23	May 20, 2024	SYSTEM	(\$19,200.00)						
					24	Jun 4, 2024	SYSTEM	\$19,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user canad2 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					24	Jun 4, 2024	SYSTEM	(\$19,200.00)						
					25	Jun 17, 2024	SYSTEM	\$19,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user sawyej2 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					25	Jun 17, 2024	SYSTEM	(\$19,200.00)						
					26	Jul 1, 2024	SYSTEM	\$19,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user sawyej2 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					26	Jul 1, 2024	SYSTEM	(\$19,200.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0970 - Total								\$0.00	
						0980	POST, TYPE C, 55 FT. ARM	Material		11	Nov 17, 2023	SYSTEM	\$12,777.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wilesd overriding Payment Estimate Exception 25 on the current Payment Estimate.
										11	Nov 17, 2023	SYSTEM	(\$12,777.00)	
										12	Dec 3, 2023	SYSTEM	\$12,777.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wilesd overriding Payment



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3568	0980	POST, TYPE C, 55 FT. ARM	Material						Estimate Exception 25 on the current Payment Estimate.
					12	Dec 3, 2023	SYSTEM	(\$12,777.00)	
					13	Dec 18, 2023	SYSTEM	\$12,777.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wileds overriding Payment Estimate Exception 25 on the current Payment Estimate.
					13	Dec 18, 2023	SYSTEM	(\$12,777.00)	
					14	Jan 2, 2024	SYSTEM	\$12,777.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user wileds overriding Payment Estimate Exception 25 on the current Payment Estimate.
					14	Jan 2, 2024	SYSTEM	(\$12,777.00)	
					15	Jan 17, 2024	SYSTEM	\$12,777.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user wileds overriding Payment Estimate Exception 32 on the current Payment Estimate.
					15	Jan 17, 2024	SYSTEM	(\$12,777.00)	
					16	Feb 2, 2024	SYSTEM	\$12,777.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user sawyej2 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					16	Feb 2, 2024	SYSTEM	(\$12,777.00)	
					17	Feb 19, 2024	SYSTEM	\$12,777.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user sawyej2 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					17	Feb 19, 2024	SYSTEM	(\$12,777.00)	
					18	Mar 6, 2024	SYSTEM	\$12,777.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user canadt2 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					18	Mar 6, 2024	SYSTEM	(\$12,777.00)	
					19	Mar 20, 2024	SYSTEM	\$12,777.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user sawyej2 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					19	Mar 20, 2024	SYSTEM	(\$12,777.00)	
					20	Apr 3, 2024	SYSTEM	\$12,777.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user sawyej2 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					20	Apr 2, 2024	SYSTEM	(\$12,777.00)	
					21	Apr 17, 2024	SYSTEM	\$12,777.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user lower2 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					21	Apr 17, 2024	SYSTEM	(\$12,777.00)	
					22	May 2, 2024	SYSTEM	\$12,777.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user sawyej2 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					22	May 2, 2024	SYSTEM	(\$12,777.00)	
					23	May 20, 2024	SYSTEM	\$12,777.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user sawyej2 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					23	May 20, 2024	SYSTEM	(\$12,777.00)	
					24	Jun 4, 2024	SYSTEM	\$12,777.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user canadt2 overriding Payment Estimate Exception 27 on the current Payment Estimate.
24	Jun 4, 2024	SYSTEM	(\$12,777.00)						
25	Jun 17, 2024	SYSTEM	\$12,777.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user sawyej2 overriding Payment Estimate Exception 27 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	0980	POST, TYPE C, 55 FT. ARM	Material		25	Jun 17, 2024	SYSTEM	(\$12,777.00)						
					26	Jul 1, 2024	SYSTEM	\$12,777.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user sawyej2 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					26	Jul 1, 2024	SYSTEM	(\$12,777.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					0980 - Total							\$0.00		
					0990		CONTROLLER ASSEMBLY HOUSING,	Material		9	Oct 16, 2023	SYSTEM	\$23,468.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wileisd overriding Payment Estimate Exception 14 on the current Payment Estimate.
										9	Oct 16, 2023	SYSTEM	(\$23,468.00)	
										10	Nov 3, 2023	SYSTEM	\$23,468.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wileisd overriding Payment Estimate Exception 17 on the current Payment Estimate.
										10	Nov 3, 2023	SYSTEM	(\$23,468.00)	
11	Nov 17, 2023	SYSTEM	\$23,468.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wileisd overriding Payment Estimate Exception 28 on the current Payment Estimate.										
11	Nov 17, 2023	SYSTEM	(\$23,468.00)											
12	Dec 3, 2023	SYSTEM	\$23,468.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wileisd overriding Payment Estimate Exception 28 on the current Payment Estimate.										
12	Dec 3, 2023	SYSTEM	(\$23,468.00)											
13	Dec 18, 2023	SYSTEM	\$23,468.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wileisd overriding Payment Estimate Exception 28 on the current Payment Estimate.										
13	Dec 18, 2023	SYSTEM	(\$23,468.00)											
14	Jan 2, 2024	SYSTEM	\$23,468.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user wileisd overriding Payment Estimate Exception 28 on the current Payment Estimate.										
14	Jan 2, 2024	SYSTEM	(\$23,468.00)											
15	Jan 17, 2024	SYSTEM	\$23,468.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user wileisd overriding Payment Estimate Exception 35 on the current Payment Estimate.										
15	Jan 17, 2024	SYSTEM	(\$23,468.00)											
16	Feb 2, 2024	SYSTEM	\$23,468.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user sawyej2 overriding Payment Estimate Exception 35 on the current Payment Estimate.										
16	Feb 2, 2024	SYSTEM	(\$23,468.00)											
17	Feb 19, 2024	SYSTEM	\$23,468.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user sawyej2 overriding Payment Estimate Exception 28 on the current Payment Estimate.										
17	Feb 19, 2024	SYSTEM	(\$23,468.00)											
18	Mar 6, 2024	SYSTEM	\$23,468.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user canad2 overriding Payment Estimate Exception 28 on the current Payment Estimate.										
18	Mar 6, 2024	SYSTEM	(\$23,468.00)											
19	Mar 20, 2024	SYSTEM	\$23,468.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user sawyej2 overriding Payment Estimate Exception 27 on the current Payment Estimate.										
19	Mar 20, 2024	SYSTEM	(\$23,468.00)											
20	Apr 3,	SYSTEM	\$23,468.00	This adjustment offsets the original system-generated Material Payment										



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	0990	CONTROLLER ASSEMBLY HOUSING,	Material			2024			Estimate Item Adjustment (0032) due to user sawyej2 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					20	Apr 2, 2024	SYSTEM	(\$23,468.00)						
					21	Apr 17, 2024	SYSTEM	\$23,468.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user lower2 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					21	Apr 17, 2024	SYSTEM	(\$23,468.00)						
					22	May 2, 2024	SYSTEM	\$23,468.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user sawyej2 overriding Payment Estimate Exception 40 on the current Payment Estimate.					
					22	May 2, 2024	SYSTEM	(\$23,468.00)						
					23	May 20, 2024	SYSTEM	\$23,468.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user sawyej2 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					23	May 20, 2024	SYSTEM	(\$23,468.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0990 - Total								\$0.00	
					1000		VIDEO DETECTION SYSTEM	Material		15	Jan 17, 2024	SYSTEM	\$13,785.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user wileisd overriding Payment Estimate Exception 36 on the current Payment Estimate.
										15	Jan 17, 2024	SYSTEM	(\$13,785.00)	
										16	Feb 2, 2024	SYSTEM	\$13,785.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user sawyej2 overriding Payment Estimate Exception 36 on the current Payment Estimate.
16	Feb 2, 2024	SYSTEM	(\$13,785.00)											
17	Feb 19, 2024	SYSTEM	\$13,785.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user sawyej2 overriding Payment Estimate Exception 29 on the current Payment Estimate.										
17	Feb 19, 2024	SYSTEM	(\$13,785.00)											
18	Mar 6, 2024	SYSTEM	\$13,785.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user canadt2 overriding Payment Estimate Exception 29 on the current Payment Estimate.										
18	Mar 6, 2024	SYSTEM	(\$13,785.00)											
19	Mar 20, 2024	SYSTEM	\$13,785.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user sawyej2 overriding Payment Estimate Exception 28 on the current Payment Estimate.										
19	Mar 20, 2024	SYSTEM	(\$13,785.00)											
20	Apr 3, 2024	SYSTEM	\$13,785.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user sawyej2 overriding Payment Estimate Exception 31 on the current Payment Estimate.										
20	Apr 2, 2024	SYSTEM	(\$13,785.00)											
21	Apr 17, 2024	SYSTEM	\$13,785.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user lower2 overriding Payment Estimate Exception 33 on the current Payment Estimate.										
21	Apr 17, 2024	SYSTEM	(\$13,785.00)											
22	May 2, 2024	SYSTEM	\$13,785.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user sawyej2 overriding Payment Estimate Exception 41 on the current Payment Estimate.										
22	May 2, 2024	SYSTEM	(\$13,785.00)											
23	May 20, 2024	SYSTEM	\$13,785.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user sawyej2 overriding Payment Estimate Exception 38 on the current Payment Estimate.										
23	May 20, 2024	SYSTEM	(\$13,785.00)											



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6I3568	1000	VIDEO DETECTION SYSTEM	Material								
				- Total						\$0.00	
				Material - Total						\$0.00	
1000 - Total								\$0.00			
	1010	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACE	Material								
					15	Jan 17, 2024	SYSTEM	\$492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user wilesd overriding Payment Estimate Exception 37 on the current Payment Estimate.		
					15	Jan 17, 2024	SYSTEM	(\$492.00)			
					16	Feb 2, 2024	SYSTEM	\$492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user sawyej2 overriding Payment Estimate Exception 37 on the current Payment Estimate.		
					16	Feb 2, 2024	SYSTEM	(\$492.00)			
					17	Feb 19, 2024	SYSTEM	\$492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user sawyej2 overriding Payment Estimate Exception 30 on the current Payment Estimate.		
					17	Feb 19, 2024	SYSTEM	(\$492.00)			
					18	Mar 6, 2024	SYSTEM	\$492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user canadt2 overriding Payment Estimate Exception 30 on the current Payment Estimate.		
					18	Mar 6, 2024	SYSTEM	(\$492.00)			
					19	Mar 20, 2024	SYSTEM	\$492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user sawyej2 overriding Payment Estimate Exception 29 on the current Payment Estimate.		
					19	Mar 20, 2024	SYSTEM	(\$492.00)			
					20	Apr 3, 2024	SYSTEM	\$492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user sawyej2 overriding Payment Estimate Exception 32 on the current Payment Estimate.		
					20	Apr 2, 2024	SYSTEM	(\$492.00)			
					21	Apr 17, 2024	SYSTEM	\$492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user lower2 overriding Payment Estimate Exception 34 on the current Payment Estimate.		
					21	Apr 17, 2024	SYSTEM	(\$492.00)			
					22	May 2, 2024	SYSTEM	\$492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user sawyej2 overriding Payment Estimate Exception 42 on the current Payment Estimate.		
					22	May 2, 2024	SYSTEM	(\$492.00)			
					23	May 20, 2024	SYSTEM	\$492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user sawyej2 overriding Payment Estimate Exception 39 on the current Payment Estimate.		
					23	May 20, 2024	SYSTEM	(\$492.00)			
					24	Jun 4, 2024	SYSTEM	\$492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user canadt2 overriding Payment Estimate Exception 29 on the current Payment Estimate.		
					24	Jun 4, 2024	SYSTEM	(\$492.00)			
					25	Jun 17, 2024	SYSTEM	\$492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user sawyej2 overriding Payment Estimate Exception 29 on the current Payment Estimate.		
					25	Jun 17, 2024	SYSTEM	(\$492.00)			
					26	Jul 1, 2024	SYSTEM	\$492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user sawyej2 overriding Payment Estimate Exception 29 on the current Payment Estimate.		
					26	Jul 1, 2024	SYSTEM	(\$492.00)			
				- Total					\$0.00		



Line Item Adjustments by Estimate

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3568	1010	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACE	Material - Total					\$0.00	
	1010 - Total							\$0.00	
	1020	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	Material						
					9	Oct 16, 2023	SYSTEM	\$378.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wilesd overriding Payment Estimate Exception 15 on the current Payment Estimate.
					9	Oct 16, 2023	SYSTEM	(\$378.00)	
					10	Nov 3, 2023	SYSTEM	\$378.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wilesd overriding Payment Estimate Exception 18 on the current Payment Estimate.
					10	Nov 3, 2023	SYSTEM	(\$378.00)	
					11	Nov 17, 2023	SYSTEM	\$378.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wilesd overriding Payment Estimate Exception 29 on the current Payment Estimate.
					11	Nov 17, 2023	SYSTEM	(\$378.00)	
					12	Dec 3, 2023	SYSTEM	\$378.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wilesd overriding Payment Estimate Exception 29 on the current Payment Estimate.
					12	Dec 3, 2023	SYSTEM	(\$378.00)	
					13	Dec 18, 2023	SYSTEM	\$378.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wilesd overriding Payment Estimate Exception 29 on the current Payment Estimate.
					13	Dec 18, 2023	SYSTEM	(\$378.00)	
					14	Jan 2, 2024	SYSTEM	\$378.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user wilesd overriding Payment Estimate Exception 29 on the current Payment Estimate.
					14	Jan 2, 2024	SYSTEM	(\$378.00)	
					15	Jan 17, 2024	SYSTEM	\$378.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user wilesd overriding Payment Estimate Exception 38 on the current Payment Estimate.
					15	Jan 17, 2024	SYSTEM	(\$378.00)	
					16	Feb 2, 2024	SYSTEM	\$378.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user sawyej2 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					16	Feb 2, 2024	SYSTEM	(\$378.00)	
					17	Feb 19, 2024	SYSTEM	\$378.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user sawyej2 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					17	Feb 19, 2024	SYSTEM	(\$378.00)	
					18	Mar 6, 2024	SYSTEM	\$378.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user canad2 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					18	Mar 6, 2024	SYSTEM	(\$378.00)	
					19	Mar 20, 2024	SYSTEM	\$378.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user sawyej2 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					19	Mar 20, 2024	SYSTEM	(\$378.00)	
					20	Apr 3, 2024	SYSTEM	\$378.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user sawyej2 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					20	Apr 2, 2024	SYSTEM	(\$378.00)	
					21	Apr 17, 2024	SYSTEM	\$378.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user lower2 overriding Payment



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	1020	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	Material						Estimate Exception 35 on the current Payment Estimate.					
					21	Apr 17, 2024	SYSTEM	(\$378.00)						
					22	May 2, 2024	SYSTEM	\$378.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user sawyej2 overriding Payment Estimate Exception 43 on the current Payment Estimate.					
					22	May 2, 2024	SYSTEM	(\$378.00)						
					23	May 20, 2024	SYSTEM	\$378.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user sawyej2 overriding Payment Estimate Exception 40 on the current Payment Estimate.					
					23	May 20, 2024	SYSTEM	(\$378.00)						
					24	Jun 4, 2024	SYSTEM	\$378.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user canadt2 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					24	Jun 4, 2024	SYSTEM	(\$378.00)						
					25	Jun 17, 2024	SYSTEM	\$378.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user sawyej2 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					25	Jun 17, 2024	SYSTEM	(\$378.00)						
					26	Jul 1, 2024	SYSTEM	\$378.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user sawyej2 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					26	Jul 1, 2024	SYSTEM	(\$378.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1020 - Total								\$0.00	
1030		CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material		9	Oct 16, 2023	SYSTEM	\$18,734.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wilesd overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					9	Oct 16, 2023	SYSTEM	(\$18,734.00)						
					10	Nov 3, 2023	SYSTEM	\$18,734.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wilesd overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					10	Nov 3, 2023	SYSTEM	(\$18,734.00)						
					11	Nov 17, 2023	SYSTEM	\$19,684.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wilesd overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					11	Nov 17, 2023	SYSTEM	(\$19,684.00)						
					12	Dec 3, 2023	SYSTEM	\$19,684.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wilesd overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					12	Dec 3, 2023	SYSTEM	(\$19,684.00)						
					13	Dec 18, 2023	SYSTEM	\$19,684.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wilesd overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					13	Dec 18, 2023	SYSTEM	(\$19,684.00)						
					14	Jan 2, 2024	SYSTEM	\$19,684.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user wilesd overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					14	Jan 2, 2024	SYSTEM	(\$19,684.00)						
					15	Jan 17, 2024	SYSTEM	\$19,684.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user wilesd overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					15	Jan 17, 2024	SYSTEM	(\$19,684.00)						



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	1030	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material		16	Feb 2, 2024	SYSTEM	\$19,684.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user sawyej2 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					16	Feb 2, 2024	SYSTEM	(\$19,684.00)						
					17	Feb 19, 2024	SYSTEM	\$19,684.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user sawyej2 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					17	Feb 19, 2024	SYSTEM	(\$19,684.00)						
					18	Mar 6, 2024	SYSTEM	\$19,684.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user canadt2 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					18	Mar 6, 2024	SYSTEM	(\$19,684.00)						
					19	Mar 20, 2024	SYSTEM	\$19,684.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user sawyej2 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					19	Mar 20, 2024	SYSTEM	(\$19,684.00)						
					20	Apr 3, 2024	SYSTEM	\$19,684.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user sawyej2 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					20	Apr 2, 2024	SYSTEM	(\$19,684.00)						
					21	Apr 17, 2024	SYSTEM	\$19,684.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user lower2 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					21	Apr 17, 2024	SYSTEM	(\$19,684.00)						
					22	May 2, 2024	SYSTEM	\$19,684.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user sawyej2 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					22	May 2, 2024	SYSTEM	(\$19,684.00)						
					23	May 20, 2024	SYSTEM	\$19,684.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user sawyej2 overriding Payment Estimate Exception 41 on the current Payment Estimate.					
					23	May 20, 2024	SYSTEM	(\$19,684.00)						
					24	Jun 4, 2024	SYSTEM	\$19,684.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user canadt2 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					24	Jun 4, 2024	SYSTEM	(\$19,684.00)						
					25	Jun 17, 2024	SYSTEM	\$19,684.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user sawyej2 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					25	Jun 17, 2024	SYSTEM	(\$19,684.00)						
					26	Jul 1, 2024	SYSTEM	\$19,684.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user sawyej2 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					26	Jul 1, 2024	SYSTEM	(\$19,684.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1030 - Total								\$0.00	
						1040	CABLE, 16 AWG 2 CONDUCTOR	Material		15	Jan 17, 2024	SYSTEM	\$1,845.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user wileds overriding Payment Estimate Exception 40 on the current Payment Estimate.
										15	Jan 17, 2024	SYSTEM	(\$1,845.00)	
										16	Feb 2, 2024	SYSTEM	\$1,845.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user sawyej2 overriding Payment Estimate Exception 40 on the current Payment Estimate.



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	1040	CABLE, 16 AWG 2 CONDUCTOR	Material		16	Feb 2, 2024	SYSTEM	(\$1,845.00)						
					17	Feb 19, 2024	SYSTEM	\$1,845.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user sawyej2 overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					17	Feb 19, 2024	SYSTEM	(\$1,845.00)						
					18	Mar 6, 2024	SYSTEM	\$1,845.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user canadt2 overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					18	Mar 6, 2024	SYSTEM	(\$1,845.00)						
					19	Mar 20, 2024	SYSTEM	\$1,845.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user sawyej2 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					19	Mar 20, 2024	SYSTEM	(\$1,845.00)						
					20	Apr 3, 2024	SYSTEM	\$1,845.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user sawyej2 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					20	Apr 2, 2024	SYSTEM	(\$1,845.00)						
					21	Apr 17, 2024	SYSTEM	\$1,845.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user lower2 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					21	Apr 17, 2024	SYSTEM	(\$1,845.00)						
					22	May 2, 2024	SYSTEM	\$1,845.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user sawyej2 overriding Payment Estimate Exception 45 on the current Payment Estimate.					
					22	May 2, 2024	SYSTEM	(\$1,845.00)						
					23	May 20, 2024	SYSTEM	\$1,845.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user sawyej2 overriding Payment Estimate Exception 42 on the current Payment Estimate.					
					23	May 20, 2024	SYSTEM	(\$1,845.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1040 - Total								\$0.00	
						1050	CABLE, 16 AWG 5 CONDUCTOR	Material		15	Jan 17, 2024	SYSTEM	\$1,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user wileds overriding Payment Estimate Exception 41 on the current Payment Estimate.
										15	Jan 17, 2024	SYSTEM	(\$1,860.00)	
										16	Feb 2, 2024	SYSTEM	\$1,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user sawyej2 overriding Payment Estimate Exception 41 on the current Payment Estimate.
										16	Feb 2, 2024	SYSTEM	(\$1,860.00)	
										17	Feb 19, 2024	SYSTEM	\$1,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user sawyej2 overriding Payment Estimate Exception 34 on the current Payment Estimate.
17	Feb 19, 2024	SYSTEM	(\$1,860.00)											
18	Mar 6, 2024	SYSTEM	\$1,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user canadt2 overriding Payment Estimate Exception 34 on the current Payment Estimate.										
18	Mar 6, 2024	SYSTEM	(\$1,860.00)											
19	Mar 20, 2024	SYSTEM	\$1,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user sawyej2 overriding Payment Estimate Exception 33 on the current Payment Estimate.										
19	Mar 20, 2024	SYSTEM	(\$1,860.00)											
20	Apr 3, 2024	SYSTEM	\$1,860.00	This adjustment offsets the original system-generated Material Payment										



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	1050	CABLE, 16 AWG 5 CONDUCTOR	Material			2024			Estimate Item Adjustment (0038) due to user sawyej2 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					20	Apr 2, 2024	SYSTEM	(\$1,860.00)						
					21	Apr 17, 2024	SYSTEM	\$1,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user lower2 overriding Payment Estimate Exception 38 on the current Payment Estimate.					
					21	Apr 17, 2024	SYSTEM	(\$1,860.00)						
					22	May 2, 2024	SYSTEM	\$1,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user sawyej2 overriding Payment Estimate Exception 46 on the current Payment Estimate.					
					22	May 2, 2024	SYSTEM	(\$1,860.00)						
					23	May 20, 2024	SYSTEM	\$1,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user sawyej2 overriding Payment Estimate Exception 43 on the current Payment Estimate.					
					23	May 20, 2024	SYSTEM	(\$1,860.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1050 - Total								\$0.00	
						1060	CABLE, 16 AWG 7 CONDUCTOR	Material		15	Jan 17, 2024	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user wileisd overriding Payment Estimate Exception 42 on the current Payment Estimate.
										15	Jan 17, 2024	SYSTEM	(\$4,800.00)	
										16	Feb 2, 2024	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user sawyej2 overriding Payment Estimate Exception 42 on the current Payment Estimate.
										16	Feb 2, 2024	SYSTEM	(\$4,800.00)	
17	Feb 19, 2024	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user sawyej2 overriding Payment Estimate Exception 35 on the current Payment Estimate.										
17	Feb 19, 2024	SYSTEM	(\$4,800.00)											
18	Mar 6, 2024	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user canadt2 overriding Payment Estimate Exception 35 on the current Payment Estimate.										
18	Mar 6, 2024	SYSTEM	(\$4,800.00)											
19	Mar 20, 2024	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user sawyej2 overriding Payment Estimate Exception 34 on the current Payment Estimate.										
19	Mar 20, 2024	SYSTEM	(\$4,800.00)											
20	Apr 3, 2024	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user sawyej2 overriding Payment Estimate Exception 37 on the current Payment Estimate.										
20	Apr 2, 2024	SYSTEM	(\$4,800.00)											
21	Apr 17, 2024	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user lower2 overriding Payment Estimate Exception 39 on the current Payment Estimate.										
21	Apr 17, 2024	SYSTEM	(\$4,800.00)											
22	May 2, 2024	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user sawyej2 overriding Payment Estimate Exception 47 on the current Payment Estimate.										
22	May 2, 2024	SYSTEM	(\$4,800.00)											
23	May 20, 2024	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user sawyej2 overriding Payment Estimate Exception 44 on the current Payment Estimate.										
23	May 20, 2024	SYSTEM	(\$4,800.00)											



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6I3568	1060	CABLE, 16 AWG 7 CONDUCTOR	Material			2024						
				- Total							\$0.00	
				Material - Total							\$0.00	
	1060 - Total							\$0.00				
		1080	PULL BOX, PREFORMED CLASS 1	Material								
	9				Oct 16, 2023	SYSTEM	\$1,546.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wileisd overriding Payment Estimate Exception 17 on the current Payment Estimate.				
	9				Oct 16, 2023	SYSTEM	(\$1,546.00)					
	10				Nov 3, 2023	SYSTEM	\$1,546.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wileisd overriding Payment Estimate Exception 20 on the current Payment Estimate.				
	10				Nov 3, 2023	SYSTEM	(\$1,546.00)					
	11				Nov 17, 2023	SYSTEM	\$3,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wileisd overriding Payment Estimate Exception 31 on the current Payment Estimate.				
	11				Nov 17, 2023	SYSTEM	(\$3,092.00)					
	12				Dec 3, 2023	SYSTEM	\$3,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wileisd overriding Payment Estimate Exception 31 on the current Payment Estimate.				
	12				Dec 3, 2023	SYSTEM	(\$3,092.00)					
	13				Dec 18, 2023	SYSTEM	\$3,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wileisd overriding Payment Estimate Exception 31 on the current Payment Estimate.				
	13				Dec 18, 2023	SYSTEM	(\$3,092.00)					
	14				Jan 2, 2024	SYSTEM	\$3,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user wileisd overriding Payment Estimate Exception 31 on the current Payment Estimate.				
	14				Jan 2, 2024	SYSTEM	(\$3,092.00)					
	15				Jan 17, 2024	SYSTEM	\$3,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user wileisd overriding Payment Estimate Exception 43 on the current Payment Estimate.				
	15				Jan 17, 2024	SYSTEM	(\$3,092.00)					
	16				Feb 2, 2024	SYSTEM	\$3,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user sawyej2 overriding Payment Estimate Exception 43 on the current Payment Estimate.				
	16				Feb 2, 2024	SYSTEM	(\$3,092.00)					
17	Feb 19, 2024				SYSTEM	\$3,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user sawyej2 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
17	Feb 19, 2024				SYSTEM	(\$3,092.00)						
18	Mar 6, 2024				SYSTEM	\$3,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user canad2 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
18	Mar 6, 2024				SYSTEM	(\$3,092.00)						
19	Mar 20, 2024	SYSTEM	\$3,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user sawyej2 overriding Payment Estimate Exception 35 on the current Payment Estimate.								
19	Mar 20, 2024	SYSTEM	(\$3,092.00)									
20	Apr 3, 2024	SYSTEM	\$3,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user sawyej2 overriding Payment Estimate Exception 38 on the current Payment Estimate.								
20	Apr 2, 2024	SYSTEM	(\$3,092.00)									
21	Apr 17, 2024	SYSTEM	\$3,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user lower2 overriding Payment								



Line Item Adjustments by Estimate

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	1080	PULL BOX, PREFORMED CLASS 1	Material						Estimate Exception 40 on the current Payment Estimate.					
					21	Apr 17, 2024	SYSTEM	(\$3,092.00)						
					22	May 2, 2024	SYSTEM	\$3,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user sawyej2 overriding Payment Estimate Exception 48 on the current Payment Estimate.					
					22	May 2, 2024	SYSTEM	(\$3,092.00)						
					23	May 20, 2024	SYSTEM	\$3,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user sawyej2 overriding Payment Estimate Exception 45 on the current Payment Estimate.					
					23	May 20, 2024	SYSTEM	(\$3,092.00)						
					24	Jun 4, 2024	SYSTEM	\$3,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user canadt2 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					24	Jun 4, 2024	SYSTEM	(\$3,092.00)						
					25	Jun 17, 2024	SYSTEM	\$3,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user sawyej2 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					25	Jun 17, 2024	SYSTEM	(\$3,092.00)						
					26	Jul 1, 2024	SYSTEM	\$3,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user sawyej2 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					26	Jul 1, 2024	SYSTEM	(\$3,092.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
1080 - Total								\$0.00						
1090		PULL BOX, PREFORMED CLASS 2	Material		9	Oct 16, 2023	SYSTEM	\$2,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wileisd overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					9	Oct 16, 2023	SYSTEM	(\$2,080.00)						
					10	Nov 3, 2023	SYSTEM	\$2,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wileisd overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					10	Nov 3, 2023	SYSTEM	(\$2,080.00)						
					11	Nov 17, 2023	SYSTEM	\$2,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wileisd overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					11	Nov 17, 2023	SYSTEM	(\$2,080.00)						
					12	Dec 3, 2023	SYSTEM	\$2,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wileisd overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					12	Dec 3, 2023	SYSTEM	(\$2,080.00)						
					13	Dec 18, 2023	SYSTEM	\$2,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user wileisd overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					13	Dec 18, 2023	SYSTEM	(\$2,080.00)						
					14	Jan 2, 2024	SYSTEM	\$2,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user wileisd overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					14	Jan 2, 2024	SYSTEM	(\$2,080.00)						
					15	Jan 17, 2024	SYSTEM	\$2,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user wileisd overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					15	Jan 17, 2024	SYSTEM	(\$2,080.00)						



Line Item Adjustments by Estimate

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	1090	PULL BOX, PREFORMED CLASS 2	Material		16	Feb 2, 2024	SYSTEM	\$2,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user sawyej2 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					16	Feb 2, 2024	SYSTEM	(\$2,080.00)						
					17	Feb 19, 2024	SYSTEM	\$2,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user sawyej2 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					17	Feb 19, 2024	SYSTEM	(\$2,080.00)						
					18	Mar 6, 2024	SYSTEM	\$2,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user canadt2 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					18	Mar 6, 2024	SYSTEM	(\$2,080.00)						
					19	Mar 20, 2024	SYSTEM	\$2,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user sawyej2 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					19	Mar 20, 2024	SYSTEM	(\$2,080.00)						
					20	Apr 3, 2024	SYSTEM	\$2,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user sawyej2 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					20	Apr 2, 2024	SYSTEM	(\$2,080.00)						
					21	Apr 17, 2024	SYSTEM	\$2,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user lower2 overriding Payment Estimate Exception 41 on the current Payment Estimate.					
					21	Apr 17, 2024	SYSTEM	(\$2,080.00)						
					22	May 2, 2024	SYSTEM	\$2,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user sawyej2 overriding Payment Estimate Exception 49 on the current Payment Estimate.					
					22	May 2, 2024	SYSTEM	(\$2,080.00)						
					23	May 20, 2024	SYSTEM	\$2,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user sawyej2 overriding Payment Estimate Exception 46 on the current Payment Estimate.					
					23	May 20, 2024	SYSTEM	(\$2,080.00)						
					24	Jun 4, 2024	SYSTEM	\$2,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user canadt2 overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					24	Jun 4, 2024	SYSTEM	(\$2,080.00)						
					25	Jun 17, 2024	SYSTEM	\$2,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user sawyej2 overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					25	Jun 17, 2024	SYSTEM	(\$2,080.00)						
					26	Jul 1, 2024	SYSTEM	\$2,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user sawyej2 overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					26	Jul 1, 2024	SYSTEM	(\$2,080.00)						
													\$0.00	
													\$0.00	
													\$0.00	
					J6I3568	1100	PULL BOX, PREFORMED CLASS 3	Material		9	Oct 16, 2023	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wilesd overriding Payment Estimate Exception 19 on the current Payment Estimate.
9	Oct 16, 2023	SYSTEM	(\$2,800.00)											
10	Nov 3, 2023	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wilesd overriding Payment Estimate Exception 22 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3568	1100	PULL BOX, PREFORMED CLASS 3	Material		10	Nov 3, 2023	SYSTEM	(\$2,800.00)	
					11	Nov 17, 2023	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wileisd overriding Payment Estimate Exception 33 on the current Payment Estimate.
					11	Nov 17, 2023	SYSTEM	(\$2,800.00)	
					12	Dec 3, 2023	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wileisd overriding Payment Estimate Exception 33 on the current Payment Estimate.
					12	Dec 3, 2023	SYSTEM	(\$2,800.00)	
					13	Dec 18, 2023	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wileisd overriding Payment Estimate Exception 33 on the current Payment Estimate.
					13	Dec 18, 2023	SYSTEM	(\$2,800.00)	
					14	Jan 2, 2024	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user wileisd overriding Payment Estimate Exception 33 on the current Payment Estimate.
					14	Jan 2, 2024	SYSTEM	(\$2,800.00)	
					15	Jan 17, 2024	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user wileisd overriding Payment Estimate Exception 45 on the current Payment Estimate.
					15	Jan 17, 2024	SYSTEM	(\$2,800.00)	
					16	Feb 2, 2024	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user sawyej2 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					16	Feb 2, 2024	SYSTEM	(\$2,800.00)	
					17	Feb 19, 2024	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user sawyej2 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					17	Feb 19, 2024	SYSTEM	(\$2,800.00)	
					18	Mar 6, 2024	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user canadt2 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					18	Mar 6, 2024	SYSTEM	(\$2,800.00)	
					19	Mar 20, 2024	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user sawyej2 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					19	Mar 20, 2024	SYSTEM	(\$2,800.00)	
					20	Apr 3, 2024	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user sawyej2 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					20	Apr 2, 2024	SYSTEM	(\$2,800.00)	
					21	Apr 17, 2024	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user lower2 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					21	Apr 17, 2024	SYSTEM	(\$2,800.00)	
22	May 2, 2024	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user sawyej2 overriding Payment Estimate Exception 50 on the current Payment Estimate.					
22	May 2, 2024	SYSTEM	(\$2,800.00)						
23	May 20, 2024	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user sawyej2 overriding Payment Estimate Exception 47 on the current Payment Estimate.					
23	May 20, 2024	SYSTEM	(\$2,800.00)						



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	1100	PULL BOX, PREFORMED CLASS 3	Material		24	Jun 4, 2024	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user canadt2 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					24	Jun 4, 2024	SYSTEM	(\$2,800.00)						
					25	Jun 17, 2024	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user sawyej2 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					25	Jun 17, 2024	SYSTEM	(\$2,800.00)						
					26	Jul 1, 2024	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user sawyej2 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					26	Jul 1, 2024	SYSTEM	(\$2,800.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1100 - Total								\$0.00	
					1110		BASE, CONCRETE	Material		11	Nov 17, 2023	SYSTEM	\$38,021.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wilesd overriding Payment Estimate Exception 34 on the current Payment Estimate.
										11	Nov 17, 2023	SYSTEM	(\$38,021.40)	
										12	Dec 3, 2023	SYSTEM	\$38,021.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wilesd overriding Payment Estimate Exception 34 on the current Payment Estimate.
										12	Dec 3, 2023	SYSTEM	(\$38,021.40)	
13	Dec 18, 2023	SYSTEM	\$38,021.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user wilesd overriding Payment Estimate Exception 34 on the current Payment Estimate.										
13	Dec 18, 2023	SYSTEM	(\$38,021.40)											
14	Jan 2, 2024	SYSTEM	\$38,021.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user wilesd overriding Payment Estimate Exception 34 on the current Payment Estimate.										
14	Jan 2, 2024	SYSTEM	(\$38,021.40)											
15	Jan 17, 2024	SYSTEM	\$38,021.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user wilesd overriding Payment Estimate Exception 46 on the current Payment Estimate.										
15	Jan 17, 2024	SYSTEM	(\$38,021.40)											
16	Feb 2, 2024	SYSTEM	\$38,021.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user sawyej2 overriding Payment Estimate Exception 46 on the current Payment Estimate.										
16	Feb 2, 2024	SYSTEM	(\$38,021.40)											
17	Feb 19, 2024	SYSTEM	\$38,021.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user sawyej2 overriding Payment Estimate Exception 39 on the current Payment Estimate.										
17	Feb 19, 2024	SYSTEM	(\$38,021.40)											
18	Mar 6, 2024	SYSTEM	\$38,021.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user canadt2 overriding Payment Estimate Exception 39 on the current Payment Estimate.										
18	Mar 6, 2024	SYSTEM	(\$38,021.40)											
19	Mar 20, 2024	SYSTEM	\$38,021.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user sawyej2 overriding Payment Estimate Exception 38 on the current Payment Estimate.										
19	Mar 20, 2024	SYSTEM	(\$38,021.40)											
20	Apr 3, 2024	SYSTEM	\$38,021.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user sawyej2 overriding Payment Estimate Exception 41 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	1110	BASE, CONCRETE	Material		20	Apr 2, 2024	SYSTEM	(\$38,021.40)						
					21	Apr 17, 2024	SYSTEM	\$38,021.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user lower2 overriding Payment Estimate Exception 43 on the current Payment Estimate.					
					21	Apr 17, 2024	SYSTEM	(\$38,021.40)						
					22	May 2, 2024	SYSTEM	\$38,021.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user sawyej2 overriding Payment Estimate Exception 51 on the current Payment Estimate.					
					22	May 2, 2024	SYSTEM	(\$38,021.40)						
					23	May 20, 2024	SYSTEM	\$38,021.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user sawyej2 overriding Payment Estimate Exception 48 on the current Payment Estimate.					
					23	May 20, 2024	SYSTEM	(\$38,021.40)						
					24	Jun 4, 2024	SYSTEM	\$38,021.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user canadt2 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					24	Jun 4, 2024	SYSTEM	(\$38,021.40)						
					25	Jun 17, 2024	SYSTEM	\$38,021.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user sawyej2 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					25	Jun 17, 2024	SYSTEM	(\$38,021.40)						
					26	Jul 1, 2024	SYSTEM	\$38,021.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user sawyej2 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					26	Jul 1, 2024	SYSTEM	(\$38,021.40)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1110 - Total								\$0.00	
					J6I3568	1120	MISC.	Material		16	Feb 2, 2024	SYSTEM	\$6,928.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user sawyej2 overriding Payment Estimate Exception 48 on the current Payment Estimate.
										16	Feb 2, 2024	SYSTEM	(\$6,928.00)	
										17	Feb 19, 2024	SYSTEM	\$6,928.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user sawyej2 overriding Payment Estimate Exception 41 on the current Payment Estimate.
										17	Feb 19, 2024	SYSTEM	(\$6,928.00)	
18	Mar 6, 2024	SYSTEM	\$6,928.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user canadt2 overriding Payment Estimate Exception 41 on the current Payment Estimate.										
18	Mar 6, 2024	SYSTEM	(\$6,928.00)											
19	Mar 20, 2024	SYSTEM	\$6,928.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user sawyej2 overriding Payment Estimate Exception 40 on the current Payment Estimate.										
19	Mar 20, 2024	SYSTEM	(\$6,928.00)											
20	Apr 3, 2024	SYSTEM	\$6,928.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user sawyej2 overriding Payment Estimate Exception 43 on the current Payment Estimate.										
20	Apr 2, 2024	SYSTEM	(\$6,928.00)											
21	Apr 17, 2024	SYSTEM	\$6,928.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user lower2 overriding Payment Estimate Exception 45 on the current Payment Estimate.										
21	Apr 17, 2024	SYSTEM	(\$6,928.00)											
22	May 2, 2024	SYSTEM	\$6,928.00	This adjustment offsets the original system-generated Material Payment										



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	1120	MISC.	Material			2024			Estimate Item Adjustment (0052) due to user sawyej2 overriding Payment Estimate Exception 53 on the current Payment Estimate.					
					22	May 2, 2024	SYSTEM	(\$6,928.00)						
					23	May 20, 2024	SYSTEM	\$6,928.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user sawyej2 overriding Payment Estimate Exception 50 on the current Payment Estimate.					
					23	May 20, 2024	SYSTEM	(\$6,928.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1120 - Total								\$0.00	
					1130		MISC.	Material		16	Feb 2, 2024	SYSTEM	\$19,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user sawyej2 overriding Payment Estimate Exception 49 on the current Payment Estimate.
										16	Feb 2, 2024	SYSTEM	(\$19,000.00)	
										17	Feb 19, 2024	SYSTEM	\$19,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user sawyej2 overriding Payment Estimate Exception 42 on the current Payment Estimate.
17	Feb 19, 2024	SYSTEM	(\$19,000.00)											
18	Mar 6, 2024	SYSTEM	\$19,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user canadt2 overriding Payment Estimate Exception 42 on the current Payment Estimate.										
18	Mar 6, 2024	SYSTEM	(\$19,000.00)											
19	Mar 20, 2024	SYSTEM	\$19,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user sawyej2 overriding Payment Estimate Exception 41 on the current Payment Estimate.										
19	Mar 20, 2024	SYSTEM	(\$19,000.00)											
20	Apr 3, 2024	SYSTEM	\$19,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user sawyej2 overriding Payment Estimate Exception 44 on the current Payment Estimate.										
20	Apr 2, 2024	SYSTEM	(\$19,000.00)											
21	Apr 17, 2024	SYSTEM	\$19,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user lower2 overriding Payment Estimate Exception 46 on the current Payment Estimate.										
21	Apr 17, 2024	SYSTEM	(\$19,000.00)											
22	May 2, 2024	SYSTEM	\$19,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user sawyej2 overriding Payment Estimate Exception 54 on the current Payment Estimate.										
22	May 2, 2024	SYSTEM	(\$19,000.00)											
23	May 20, 2024	SYSTEM	\$19,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user sawyej2 overriding Payment Estimate Exception 51 on the current Payment Estimate.										
23	May 20, 2024	SYSTEM	(\$19,000.00)											
- Total										\$0.00				
Material - Total										\$0.00				
1130 - Total										\$0.00				
1140		MISC.	Material							16	Feb 2, 2024	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user sawyej2 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					16	Feb 2, 2024	SYSTEM	(\$1,600.00)						
					17	Feb 19, 2024	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user sawyej2 overriding Payment Estimate Exception 43 on the current Payment Estimate.					
					17	Feb 19, 2024	SYSTEM	(\$1,600.00)						



Line Item Adjustments by Estimate

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	1140	MISC.	Material		18	Mar 6, 2024	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user canad2 overriding Payment Estimate Exception 43 on the current Payment Estimate.					
					18	Mar 6, 2024	SYSTEM	(\$1,600.00)						
					19	Mar 20, 2024	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user sawyej2 overriding Payment Estimate Exception 42 on the current Payment Estimate.					
					19	Mar 20, 2024	SYSTEM	(\$1,600.00)						
					20	Apr 3, 2024	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user sawyej2 overriding Payment Estimate Exception 45 on the current Payment Estimate.					
					20	Apr 2, 2024	SYSTEM	(\$1,600.00)						
					21	Apr 17, 2024	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user lower2 overriding Payment Estimate Exception 47 on the current Payment Estimate.					
					21	Apr 17, 2024	SYSTEM	(\$1,600.00)						
					22	May 2, 2024	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user sawyej2 overriding Payment Estimate Exception 55 on the current Payment Estimate.					
					22	May 2, 2024	SYSTEM	(\$1,600.00)						
					23	May 20, 2024	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user sawyej2 overriding Payment Estimate Exception 52 on the current Payment Estimate.					
					23	May 20, 2024	SYSTEM	(\$1,600.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
1140 - Total								\$0.00						
1190		MISC. ITS	Material		15	Jan 17, 2024	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user wisled overriding Payment Estimate Exception 48 on the current Payment Estimate.					
					15	Jan 17, 2024	SYSTEM	(\$600.00)						
					16	Feb 2, 2024	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user sawyej2 overriding Payment Estimate Exception 51 on the current Payment Estimate.					
					16	Feb 2, 2024	SYSTEM	(\$600.00)						
					17	Feb 19, 2024	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user sawyej2 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					17	Feb 19, 2024	SYSTEM	(\$600.00)						
					18	Mar 6, 2024	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user canad2 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					18	Mar 6, 2024	SYSTEM	(\$600.00)						
					19	Mar 20, 2024	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user sawyej2 overriding Payment Estimate Exception 43 on the current Payment Estimate.					
					19	Mar 20, 2024	SYSTEM	(\$600.00)						
					20	Apr 3, 2024	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user sawyej2 overriding Payment Estimate Exception 46 on the current Payment Estimate.					
					20	Apr 2, 2024	SYSTEM	(\$600.00)						
					21	Apr 17, 2024	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user lower2 overriding Payment Estimate Exception 48 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	1190	MISC. ITS	Material		21	Apr 17, 2024	SYSTEM	(\$600.00)						
					22	May 2, 2024	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user sawyej2 overriding Payment Estimate Exception 56 on the current Payment Estimate.					
					22	May 2, 2024	SYSTEM	(\$600.00)						
					23	May 20, 2024	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user sawyej2 overriding Payment Estimate Exception 53 on the current Payment Estimate.					
					23	May 20, 2024	SYSTEM	(\$600.00)						
					24	Jun 4, 2024	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user canadt2 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					24	Jun 4, 2024	SYSTEM	(\$600.00)						
					25	Jun 17, 2024	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user sawyej2 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					25	Jun 17, 2024	SYSTEM	(\$600.00)						
					26	Jul 1, 2024	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user sawyej2 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					26	Jul 1, 2024	SYSTEM	(\$600.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
1190 - Total								\$0.00						
	1200	MISC. ITS	Material		15	Jan 17, 2024	SYSTEM	\$180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user wileisd overriding Payment Estimate Exception 49 on the current Payment Estimate.					
					15	Jan 17, 2024	SYSTEM	(\$180.00)						
					16	Feb 2, 2024	SYSTEM	\$180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user sawyej2 overriding Payment Estimate Exception 52 on the current Payment Estimate.					
					16	Feb 2, 2024	SYSTEM	(\$180.00)						
					17	Feb 19, 2024	SYSTEM	\$180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user sawyej2 overriding Payment Estimate Exception 45 on the current Payment Estimate.					
					17	Feb 19, 2024	SYSTEM	(\$180.00)						
					18	Mar 6, 2024	SYSTEM	\$180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user canadt2 overriding Payment Estimate Exception 45 on the current Payment Estimate.					
					18	Mar 6, 2024	SYSTEM	(\$180.00)						
					19	Mar 20, 2024	SYSTEM	\$180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user sawyej2 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					19	Mar 20, 2024	SYSTEM	(\$180.00)						
					20	Apr 3, 2024	SYSTEM	\$180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user sawyej2 overriding Payment Estimate Exception 47 on the current Payment Estimate.					
					20	Apr 2, 2024	SYSTEM	(\$180.00)						
					21	Apr 17, 2024	SYSTEM	\$180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user lower2 overriding Payment Estimate Exception 49 on the current Payment Estimate.					
21	Apr 17, 2024	SYSTEM	(\$180.00)											
22	May 2, 2024	SYSTEM	\$180.00	This adjustment offsets the original system-generated Material Payment										



Line Item Adjustments by Estimate

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	1200	MISC. ITS	Material			2024			Estimate Item Adjustment (0056) due to user sawyej2 overriding Payment Estimate Exception 57 on the current Payment Estimate.					
					22	May 2, 2024	SYSTEM	(\$180.00)						
					23	May 20, 2024	SYSTEM	\$180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user sawyej2 overriding Payment Estimate Exception 54 on the current Payment Estimate.					
					23	May 20, 2024	SYSTEM	(\$180.00)						
					24	Jun 4, 2024	SYSTEM	\$180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user canadt2 overriding Payment Estimate Exception 38 on the current Payment Estimate.					
					24	Jun 4, 2024	SYSTEM	(\$180.00)						
					25	Jun 17, 2024	SYSTEM	\$180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user sawyej2 overriding Payment Estimate Exception 38 on the current Payment Estimate.					
					25	Jun 17, 2024	SYSTEM	(\$180.00)						
					26	Jul 1, 2024	SYSTEM	\$180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user sawyej2 overriding Payment Estimate Exception 38 on the current Payment Estimate.					
					26	Jul 1, 2024	SYSTEM	(\$180.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1200 - Total								\$0.00	
1230		MISC. ITS	Material		15	Jan 17, 2024	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user wilestd overriding Payment Estimate Exception 50 on the current Payment Estimate.					
					15	Jan 17, 2024	SYSTEM	(\$700.00)						
					16	Feb 2, 2024	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user sawyej2 overriding Payment Estimate Exception 53 on the current Payment Estimate.					
					16	Feb 2, 2024	SYSTEM	(\$700.00)						
					17	Feb 19, 2024	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user sawyej2 overriding Payment Estimate Exception 46 on the current Payment Estimate.					
					17	Feb 19, 2024	SYSTEM	(\$700.00)						
					18	Mar 6, 2024	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user canadt2 overriding Payment Estimate Exception 46 on the current Payment Estimate.					
					18	Mar 6, 2024	SYSTEM	(\$700.00)						
					19	Mar 20, 2024	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user sawyej2 overriding Payment Estimate Exception 45 on the current Payment Estimate.					
					19	Mar 20, 2024	SYSTEM	(\$700.00)						
					20	Apr 3, 2024	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user sawyej2 overriding Payment Estimate Exception 48 on the current Payment Estimate.					
					20	Apr 2, 2024	SYSTEM	(\$700.00)						
					21	Apr 17, 2024	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user lower2 overriding Payment Estimate Exception 50 on the current Payment Estimate.					
					21	Apr 17, 2024	SYSTEM	(\$700.00)						
22	May 2, 2024	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user sawyej2 overriding Payment Estimate Exception 58 on the current Payment Estimate.										
22	May 2, 2024	SYSTEM	(\$700.00)											



Line Item Adjustments by Estimate

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks										
J6I3568	1230	MISC. ITS	Material			2024													
					23	May 20, 2024	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user sawyej2 overriding Payment Estimate Exception 55 on the current Payment Estimate.										
					23	May 20, 2024	SYSTEM	(\$700.00)											
					24	Jun 4, 2024	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user canadt2 overriding Payment Estimate Exception 39 on the current Payment Estimate.										
					24	Jun 4, 2024	SYSTEM	(\$700.00)											
					25	Jun 17, 2024	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user sawyej2 overriding Payment Estimate Exception 39 on the current Payment Estimate.										
					25	Jun 17, 2024	SYSTEM	(\$700.00)											
					26	Jul 1, 2024	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user sawyej2 overriding Payment Estimate Exception 39 on the current Payment Estimate.										
					26	Jul 1, 2024	SYSTEM	(\$700.00)											
					- Total								\$0.00						
					Material - Total								\$0.00						
					1230 - Total								\$0.00						
					5002	MISC. FENCING	Construction Stockpile			16	Feb 2, 2024	SYSTEM	(\$15,810.85)	Payment Estimate Item Adjustment generated Stockpile Transaction					
										17	Feb 19, 2024	SYSTEM	(\$31,621.69)	Payment Estimate Item Adjustment generated Stockpile Transaction					
										18	Mar 6, 2024	SYSTEM	(\$110,645.21)	Payment Estimate Item Adjustment generated Stockpile Transaction					
- Total										(\$158,077.75)									
Construction Stockpile - Total										(\$158,077.75)									
Construction Stockpile STMI										9	Oct 16, 2023	SYSTEM	\$158,077.75	Payment Estimate Item Adjustment generated Stockpile Transaction					
										- Total								\$158,077.75	
										Construction Stockpile STMI - Total								\$158,077.75	
Material										16	Feb 2, 2024	SYSTEM	\$46,181.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user sawyej2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
										16	Feb 2, 2024	SYSTEM	(\$46,181.52)						
										17	Feb 19, 2024	SYSTEM	\$138,544.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user sawyej2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
										17	Feb 19, 2024	SYSTEM	(\$138,544.56)						
										18	Mar 6, 2024	SYSTEM	\$461,725.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user canadt2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
										18	Mar 6, 2024	SYSTEM	(\$461,725.44)						
										19	Mar 20, 2024	SYSTEM	\$461,725.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user sawyej2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					19	Mar 20, 2024	SYSTEM	(\$461,725.44)											
					20	Apr 2, 2024	SYSTEM	\$461,725.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user sawyej2 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
					20	Apr 2, 2024	SYSTEM	(\$461,725.44)											
					21	Apr 17, 2024	SYSTEM	\$463,969.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user lower2 overriding Payment Estimate Exception 5 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3568	5002	MISC. FENCING	Material		21	Apr 17, 2024	SYSTEM	(\$463,969.44)						
					22	May 2, 2024	SYSTEM	\$463,969.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0064) due to user sawyej2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					22	May 2, 2024	SYSTEM	(\$463,969.44)						
					23	May 20, 2024	SYSTEM	\$463,969.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user sawyej2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					23	May 20, 2024	SYSTEM	(\$463,969.44)						
					24	Jun 4, 2024	SYSTEM	\$463,969.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user canadt2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					24	Jun 4, 2024	SYSTEM	(\$463,969.44)						
					25	Jun 17, 2024	SYSTEM	\$463,969.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user sawyej2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					25	Jun 17, 2024	SYSTEM	(\$463,969.44)						
					26	Jul 1, 2024	SYSTEM	\$463,969.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user sawyej2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					26	Jul 1, 2024	SYSTEM	(\$463,969.44)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					5002 - Total								\$0.00	
					J6I3568	5006	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material		21	Apr 17, 2024	SYSTEM	\$8,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user lower2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
21	Apr 17, 2024	SYSTEM	(\$8,976.00)											
22	May 2, 2024	SYSTEM	\$8,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0065) due to user sawyej2 overriding Payment Estimate Exception 11 on the current Payment Estimate.										
22	May 2, 2024	SYSTEM	(\$8,976.00)											
23	May 20, 2024	SYSTEM	\$8,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user sawyej2 overriding Payment Estimate Exception 11 on the current Payment Estimate.										
23	May 20, 2024	SYSTEM	(\$8,976.00)											
24	Jun 4, 2024	SYSTEM	\$8,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user canadt2 overriding Payment Estimate Exception 11 on the current Payment Estimate.										
24	Jun 4, 2024	SYSTEM	(\$8,976.00)											
25	Jun 17, 2024	SYSTEM	\$8,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user sawyej2 overriding Payment Estimate Exception 11 on the current Payment Estimate.										
25	Jun 17, 2024	SYSTEM	(\$8,976.00)											
26	Jul 1, 2024	SYSTEM	\$8,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user sawyej2 overriding Payment Estimate Exception 12 on the current Payment Estimate.										
26	Jul 1, 2024	SYSTEM	(\$8,976.00)											
- Total										\$0.00				
Material - Total										\$0.00				
5006 - Total										\$0.00				
J6I3568 - Total								(\$2,373.85)						



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 230217-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
Overall - Total								(\$2,373.85)	



Contract Adjustments for Contract - 230217-F02

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
23	J613568	Other Contract Adjustment	SPAD	\$12,600.00	100	May 20, 2024	amburs1	Mix ID - SP125 24-17 Lot - 1 Pay Factor - 104 Pay Factor Adjustment \$12,600 Line No. 0100 Unit Price - \$105
23 - Total					\$12,600.00			
24	J613568	Other Contract Adjustment	SPAD	\$13,104.00	100	Jun 4, 2024	canadt2	Mix ID - SP190 24-23 Lot - 1 Pay Factor - 104.8 Pay Factor Adjustment \$13,104 Line No. 0110 Unit Price - \$91.00
24 - Total					\$13,104.00			
25	J613568	Other Contract Adjustment	SPAD	\$13,650.00	100	Jun 17, 2024	sawyej2	Mix ID - SP190 24-23 Lot - 2 Pay Factor - 105 Pay Factor Adjustment \$13,650 Line No. 0110 Unit Price - \$91.00
		Other Contract Adjustment	SPAD	\$13,104.00	100	Jun 17, 2024	sawyej2	Mix ID - SP190 24-23 Lot - 3 Pay Factor - 104.8 Pay Factor Adjustment \$13,104 Line No. 0110 Unit Price - \$91.00
25 - Total					\$26,754.00			
26	J613568	Other Contract Adjustment	SPAD	\$5,148.00	100	Jul 1, 2024	sawyej2	Mix ID - SP095 24-34 Lot - 1 Pay Factor - 101.3 Pay Factor Adjustment \$5,148 Line No. 0090 Unit Price - \$132.00
		Other Contract Adjustment	SPAD	\$5,544.00	100	Jul 1, 2024	sawyej2	Mix ID - SP095 24-34 Lot - 2 Pay Factor - 101.4 Pay Factor Adjustment \$5,544 Line No. 0090 Unit Price - \$132.00
		Other Contract Adjustment	SPAD	\$13,464.00	100	Jul 1, 2024	sawyej2	Mix ID - SP095 24-34 Lot - 3 Pay Factor - 103.4 Pay Factor Adjustment \$13,464 Line No. 0090 Unit Price - \$132.00
		Other Contract Adjustment	SPAD	\$19,404.00	100	Jul 1, 2024	sawyej2	Mix ID - SP095 24-34 Lot - 4 Pay Factor - 104.9 Pay Factor Adjustment \$19,404 Line No. 0090 Unit Price - \$132.00
		Other Contract Adjustment	SPAD	\$19,800.00	100	Jul 1, 2024	sawyej2	Mix ID - SP095 24-34 Lot - 5 Pay Factor - 105 Pay Factor Adjustment \$19,800 Line No. 0090 Unit Price - \$132.00
		Other Contract Adjustment	SPAD	\$17,820.00	100	Jul 1, 2024	sawyej2	Mix ID - SP095 24-34 Lot - 6 Pay Factor - 104.5 Pay Factor Adjustment \$17,820 Line No. 0090 Unit Price - \$132.00
		Other Contract Adjustment	SPAD	\$12,618.27	100	Jul 1, 2024	sawyej2	Mix ID - SP190 24-23 Lot - 4 Pay Factor - 103.7 Pay Factor Adjustment \$12,618.27 Line No. 0110 Unit Price - \$91.00
		26 - Total					\$93,798.27	
Overall - Total					\$146,256.27			