



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 4, 2023

Pay Estimate Created Date: May 1, 2023

Progress Estimate Number 1	Contract ID 230217-F03 Prime Contractor Kozeny-Wagner, Inc.	Pay Period Start See NTP Date Pay Period End May 1, 2023	Original Contract Amount \$196,000.00 Net Change Order Amount \$0.00 Current Contract Amount \$196,000.00
--------------------------------------	--	---	--

Approval Date		By User
May 2, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	washid1
May 2, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	wahas
May 3, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2023	November 1, 2023		30.51%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	March 8, 2023	March 8, 2023	
Letting Date	February 17, 2023	February 17, 2023	
Notice to Proceed Date	April 10, 2023	April 10, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 1			
	This Estimate	Previous	To Date
230217-F03			
Total Posted Items Pay	\$59,795.30	\$0.00	\$59,795.30
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$59,795.30	\$0.00	\$59,795.30

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6M3415	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$25,000.000	0.5	\$12,500.00
	0030	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$100.000	13	\$1,300.00
	0040	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$8,000.000	1	\$8,000.00
	0050	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	LS	\$23,000.000	0.5	\$11,500.00
	0060	6169902	MISC.EXIT ONLY PANEL COVER	EA	\$1,000.000	2	\$2,000.00
	0080	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	LF	\$54.390	140	\$7,614.60
	0100	6181000	MOBILIZATION	LS	\$25,361.400	0.5	\$12,680.70
	0220	7101000	REINFORCING STEEL (EPOXY COATED)	LB	\$14.000	300	\$4,200.00
Project J6M3415 - Total							\$59,795.30
Overall - Total							\$59,795.30

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6M3415	0220	REINFORCING STEEL (EPOXY COATED)	Material			-300	\$14.00	(\$4,200.00)
	0220	REINFORCING STEEL (EPOXY COATED)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item	300	\$14.00	\$4,200.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 4, 2023

Pay Estimate Created Date: May 1, 2023

Progress Estimate Number 1	Contract ID 230217-F03 Prime Contractor Kozeny-Wagner, Inc.	Pay Period Start See NTP Date Pay Period End May 1, 2023	Original Contract Amount \$196,000.00 Net Change Order Amount \$0.00 Current Contract Amount \$196,000.00
--------------------------------------	--	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6M3415					Adjustment (0001) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on May 4, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6M3415		Retaining wall repair	I-70	ST LOUIS CITY	at Goodfellow Blvd.

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J6M3415	Posted Item Pay	\$59,795.30	\$0.00	\$59,795.30
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$59,795.30	\$0.00	\$59,795.30
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 4, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6M3415, Item 7101000, Project Item Line Number 0220, Material Set 710100096, Material 1036RSDFEC42M22 - Rein Steel EC No. 7/M22 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Will be resolved by next estimate.	washid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6M3415, Item 7101000, Project Item Line Number 0220, Material Set 710100096, Material 1036RSDFEC42M25 - Rein Steel EC No. 8/M25 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Will be resolved by next estimate.	washid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6M3415, Item 7101000, Project Item Line Number 0220, Material Set 710100096, Material 1036RSSRECA B - Epoxy Ctd Sprl Stl Rein for Anch Bolts @, Acceptance Action Generic ReinforcingMisc is insufficient.	Will be resolved by next estimate.	washid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6M3415, Item 7101000, Project Item Line Number 0220, Material Set 710100096, Material 1036RSDFEC42M29 - Rein Steel EC No. 9/M29 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Will be resolved by next estimate.	washid1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
230217-F03	J6M3415	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$25,000.00	\$12,500.00	
		0001	0020	2153000	SHAPING SLOPES, CLASS III	6.00	0.00	6.00	100F	0.00	\$1,800.00	\$0.00	
		0001	0030	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	13.00	0.00	13.00	SQYD	13.00	\$100.00	\$1,300.00	
		0001	0040	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	1.00	\$8,000.00	\$8,000.00	
		0001	0050	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.50	\$23,000.00	\$11,500.00	
		0001	0060	6169902	MISC.EXIT ONLY PANEL COVER	2.00	0.00	2.00	EA	2.00	\$1,000.00	\$2,000.00	
		0001	0070	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED/RETAINED)	1.00	0.00	1.00	EA	0.00	\$3,800.00	\$0.00	
		0001	0080	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	140.00	0.00	140.00	LF	140.00	\$54.39	\$7,614.60	
		0001	0090	6179901	MISC.TYPE B BARRIER - MOMENT SLAB (MODIFIED)	1.00	0.00	1.00	LS	0.00	\$28,000.00	\$0.00	
		0001	0100	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$25,361.40	\$12,680.70	
		0001	0110	8061019	SILT FENCE	580.00	0.00	580.00	LF	0.00	\$3.80	\$0.00	
		0010	0120	6061060	MGS GUARDRAIL	525.00	0.00	525.00	LF	0.00	\$32.00	\$0.00	
		0010	0130	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	1.00	0.00	1.00	EA	0.00	\$4,500.00	\$0.00	
		0010	0140	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	0.00	\$2,000.00	\$0.00	
		0010	0150	6066640	GUARDRAIL DELINEATOR,WHITE	12.00	0.00	12.00	EA	0.00	\$20.00	\$0.00	
		0040	0160	9031010	CONCRETE FOOTINGS, EMBEDDED	0.10	0.00	0.10	CUYD	0.00	\$3,000.00	\$0.00	
		0040	0170	9031280	2.5 IN. PSST POST - 12 GA.	9.00	0.00	9.00	LF	0.00	\$40.00	\$0.00	
		0040	0180	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	3.00	0.00	3.00	EA	0.00	\$350.00	\$0.00	
		0040	0190	9035004A	SH-FLAT SHEET	8.00	0.00	8.00	SQFT	0.00	\$40.00	\$0.00	
		0070	0200	7034009	CLASS B-1 CONCRETE (RETAINING WALLS)	1.60	0.00	1.60	CUYD	0.00	\$16,500.00	\$0.00	
		0070	0210	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	5.00	0.00	5.00	SQFT	0.00	\$550.00	\$0.00	
		0070	0220	7101000	REINFORCING STEEL (EPOXY COATED)	300.00	0.00	300.00	LB	300.00	\$14.00	\$4,200.00	
		Project J6M3415 - Total Value Posted to Date as of Report Generated Date											\$59,795.30
		230217-F03 Overall - Total Value Posted to Date as of Report Generated Date											\$59,795.30



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 4, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6M3415

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	4/23/23	5/1/23	0.25	LS	I-70 WB between Riverview Dr. and Goodfellow Blvd.	723+50.00		737+50.00		
			4/27/23	5/1/23	0.25	LS	I-70 WB between Riverview Dr. and Goodfellow Blvd.	723+50.00		737+50.00		
0030	3040504	TYPE 5 AGGREGATE FOR BASE	4/27/23	5/1/23	13.00	SQYD	I-70 WB between Riverview Dr. and Goodfellow Blvd.	729+00		729+11.00		
0040	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	4/25/23	5/1/23	1.00	EA	I-70 WB		723+50		729+11	Plans called for TMA we used Impact attenuators instead.
0050	6169901	MISC.	4/27/23	5/1/23	0.50	LS	I-70 WB between Union Blvd. and Goodfellow Blvd.	723+50.00		737+50.00		
0060	6169902	MISC. TRAFFIC CONTROL DEVICES	4/25/23	5/1/23	2.00	EA	I-70 WB		723+50		729+11	
0080	6173600D	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	4/25/23	5/1/23	140.00	LF			723+50		729+11	
0100	6181000	MOBILIZATION	4/23/23	5/1/23	0.25	LS	I-70 WB between Riverview Dr. and Goodfellow Blvd.	723+50.00		737+50.00		
			4/27/23	5/1/23	0.25	LS	I-70 WB between Riverview Dr. and Goodfellow Blvd.	723+50.00		737+50.00		
0220	7101000	REINFORCING STEEL (EPOXY COATED)	4/28/23	5/1/23	300.00	LB	I-70 WB between Riverview Dr. and Goodfellow Blvd.	729+00		729+11.00		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Contract ID: 230217-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6M3415	0220	REINFORCING STEEL (EPOXY COATED)	Material		1	May 1, 2023	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					1	May 1, 2023	SYSTEM	(\$4,200.00)			
					- Total					\$0.00	
					Material - Total					\$0.00	
	0220 - Total						\$0.00				
J6M3415 - Total								\$0.00			
Overall - Total								\$0.00			



Contract Adjustments for Contract - 230217-F03

There are no contract adjustments to display for this contract.