



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 6, 2024

Pay Estimate Created Date: August 1, 2024

Progress Estimate Number 16	Contract ID 230217-F04 Prime Contractor Pace Construction Company, LLC	Pay Period Start July 16, 2024 Pay Period End August 1, 2024	Original Contract Amount \$2,688,500.00 Net Change Order Amount \$53,188.37 Current Contract Amount \$2,741,688.37
---------------------------------------	---	---	---

Approval Date		By User
August 1, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	glassd2
August 2, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	vancef1
August 5, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
July 1, 2024	July 1, 2024	July 1, 2024	96.52%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	March 8, 2023	March 8, 2023	
Letting Date	February 17, 2023	February 17, 2023	
Notice to Proceed Date	April 10, 2023	April 10, 2023	
Open to Traffic Date			
Work Began Date	January 2, 2024	January 2, 2024	

Contract Total Pay For Estimate No. 16

	This Estimate	Previous	To Date
230217-F04			
Total Posted Items Pay	\$0.00	\$2,646,174.12	\$2,646,174.12
Gross Item Adjustments	\$0.00	(\$10,289.86)	(\$10,289.86)
Incentive	\$0.00	\$50,157.98	\$50,157.98
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$8,619.35	\$8,619.35
Contract Total Payable This Estimate:	\$0.00	\$2,694,661.59	\$2,694,661.59

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6P3561	0030	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-103	\$15.00	(\$1,545.00)
	0030	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user glassd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	103	\$15.00	\$1,545.00
	0280	MULCHING	Material			-1	\$4,500.00	(\$4,500.00)
	0280	MULCHING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user glassd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	1	\$4,500.00	\$4,500.00
	0420	SH-FLAT SHEET - SIGNAL SIGN	Material			-12	\$35.50	(\$426.00)
	0420	SH-FLAT SHEET - SIGNAL SIGN	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user glassd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	12	\$35.50	\$426.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 6, 2024

Pay Estimate Created Date: August 1, 2024

Progress Estimate Number 16	Contract ID 230217-F04 Prime Contractor Pace Construction Company, LLC	Pay Period Start July 16, 2024 Pay Period End August 1, 2024	Original Contract Amount \$2,688,500.00 Net Change Order Amount \$53,188.37 Current Contract Amount \$2,741,688.37
---------------------------------------	---	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6P3561	0590	36 IN. SURFACE-MOUNT DELINEATOR POST	Material			-12	\$80.00	(\$960.00)
	0590	36 IN. SURFACE-MOUNT DELINEATOR POST	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user glassd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	12	\$80.00	\$960.00
	0600	SHF-FLAT SHEET FLUORESCENT	Material			-9	\$32.00	(\$288.00)
	0600	SHF-FLAT SHEET FLUORESCENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user glassd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	9	\$32.00	\$288.00
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on August 6, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6P3561	FAS S502(97)	Coldmill Resurface and ADA improvements	100	FRANKLIN	from Washington Crossing to East of Fifth Street in Washington

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J6P3561	Posted Item Pay	\$0.00	\$2,646,174.12	\$2,646,174.12
	Gross Item Adjustments	\$0.00	(\$10,289.86)	(\$10,289.86)
	Gross Item Pay	\$0.00	\$2,635,884.26	\$2,635,884.26
	Incentive	\$0.00	\$50,157.98	\$50,157.98
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$8,619.35	\$8,619.35



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on August 6, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6P3561, Item 3040504, Project Item Line Number 0030, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Working with Materials to resolve	glassd2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3561, Item 8025006, Project Item Line Number 0280, Material Set 8025006, Material 0802MLSP - Overspray Slick Paper, Acceptance Action Generic 0802MLSP is insufficient.	Working with Materials to resolve	glassd2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3561, Item 9020833, Project Item Line Number 0420, Material Set 902083396, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Working with Materials to resolve	glassd2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3561, Item 9031242, Project Item Line Number 0590, Material Set 903124296, Material 0903HSDL - Delineator Assembly, Acceptance Action Generic 0903HSDL is insufficient.	Working with Materials to resolve	glassd2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3561, Item 9035069A, Project Item Line Number 0600, Material Set 9035069A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Working with Materials to resolve	glassd2	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230217-F04	J6P3561	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$168,370.65	\$168,370.65
		0001	0020	2153000	SHAPING SLOPES, CLASS III	52.00	0.00	52.00	100F	52.00	\$900.00	\$46,800.00
		0001	0030	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	103.00	0.00	103.00	SQYD	103.00	\$15.00	\$1,545.00
		0001	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	1,650.00	191.61	1,841.61	TONS	1,841.61	\$88.00	\$162,061.68
		0001	0050	4030111	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125CLP MIX)	8,236.00	285.95	8,521.95	TONS	8,521.95	\$103.00	\$877,760.85
		0001	0060	4079912	MISC.TACK COAT - LOW-TRACKING OR NON-TRACKING	9,157.00	-299.00	8,858.00	GAL	8,858.00	\$3.25	\$28,788.50
		0001	0070	5021106	CONCRETE PAVEMENT (6 IN. NON-REINF)	75.00	0.00	75.00	SQYD	75.00	\$195.00	\$14,625.00
		0001	0080	6081012	TRUNCATED DOMES	166.00	0.00	166.00	SQFT	166.00	\$25.00	\$4,150.00
		0001	0090	6083006	6 IN. CONCRETE MEDIAN STRIP	9.00	0.00	9.00	SQYD	9.00	\$35.00	\$315.00
		0001	0100	6086004	CONCRETE SIDEWALK, 4 IN.	28.00	-11.30	16.70	SQYD	16.70	\$125.00	\$2,087.50
		0001	0110	6089902	MISC.ADA CURB RAMP	22.00	0.00	22.00	EA	22.00	\$3,800.00	\$83,600.00
		0001	0120	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	0.00	4.00	EA	0.00	\$8,500.00	\$0.00
		0001	0130	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.95	\$55,000.00	\$52,250.00
		0001	0140	6169902	MISC.NTCIP COMPLIANT CMS-CONTRACTOR FURNISHED AND RETAINED	4.00	0.00	4.00	EA	2.00	\$1,500.00	\$3,000.00
		0001	0150	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$260,000.00	\$260,000.00
		0001	0160	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	1,152.00	0.00	1,152.00	LF	1,152.00	\$20.00	\$23,040.00
		0001	0170	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	410.00	0.00	410.00	LF	410.00	\$20.00	\$8,200.00
		0001	0180	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	63.00	0.00	63.00	EA	63.00	\$250.00	\$15,750.00
		0001	0190	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	3.00	0.00	3.00	EA	3.00	\$250.00	\$750.00
		0001	0200	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/L/RT	9.00	0.00	9.00	EA	9.00	\$500.00	\$4,500.00
		0001	0210	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	68.00	0.00	68.00	EA	68.00	\$25.00	\$1,700.00
		0001	0220	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	29,830.00	0.00	29,830.00	LF	29,830.00	\$0.24	\$7,159.20
		0001	0230	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	41,115.00	0.00	41,115.00	LF	41,115.00	\$0.25	\$10,278.75
		0001	0240	6209902	MISC.BIKE LANE SYMBOL	81.00	0.00	81.00	EA	81.00	\$300.00	\$24,300.00
		0001	0250	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	91,570.00	811.00	92,381.00	SQYD	92,381.00	\$3.20	\$295,619.20
		0001	0260	6269909	MISC.RUMBLE STRIP RETRO-FIT	1.70	0.00	1.70	STA	1.70	\$1,500.00	\$2,550.00
		0001	0270	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$2,500.00	\$0.00
		0001	0280	8025006	MULCHING	1.00	0.00	1.00	ACRE	1.00	\$4,500.00	\$4,500.00
		0001	0290	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	1.00	\$4,500.00	\$4,500.00
		0001	0300	8061003	SEDIMENT TRAP EXCAVATION	20.00	0.00	20.00	CUYD	0.00	\$185.00	\$0.00
		0001	0310	8061004	SEDIMENT TRAP ROCK	20.00	0.00	20.00	CUYD	0.00	\$45.00	\$0.00
		0001	0320	8061006	ALTERNATE DITCH CHECK	36.00	0.00	36.00	LF	0.00	\$18.00	\$0.00
		0001	0330	8061016	SEDIMENT REMOVAL	67.00	0.00	67.00	CUYD	0.00	\$60.00	\$0.00
		0001	0340	8061019	SILT FENCE	635.00	0.00	635.00	LF	0.00	\$5.00	\$0.00
		0010	0350	6061060	MGS GUARDRAIL	4,913.00	140.00	5,053.00	LF	5,052.00	\$28.00	\$141,456.00
		0010	0360	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	1.00	0.00	1.00	EA	1.00	\$3,900.00	\$3,900.00
		0010	0370	6061074	MGS HEIGHT AND BLOCK TRANSITION	1.00	0.00	1.00	EA	1.00	\$800.00	\$800.00
		0010	0380	6061080	MGS END ANCHOR	8.00	0.00	8.00	EA	8.00	\$1,500.00	\$12,000.00
		0010	0390	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6.00	0.00	6.00	EA	6.00	\$3,000.00	\$18,000.00
		0020	0400	9013003	CONDUIT, 3 IN. RIGID, IN TRENCH	577.00	-86.00	491.00	LF	0.00	\$23.75	\$0.00
		0020	0410	9017008	CABLE, 8 AWG 1 CONDUCTOR	490.00	50.00	540.00	LF	540.00	\$1.40	\$756.00
		0030	0420	9020833	SH-FLAT SHEET - SIGNAL SIGN	12.00	0.00	12.00	SQFT	12.00	\$35.50	\$426.00
		0030	0430	9020834	SIGNAL SIGN, MOUNTING HARDWARE	16.00	0.00	16.00	EA	16.00	\$34.50	\$552.00
		0030	0440	9022708	POST, SIGNAL 8 FT.	3.00	0.00	3.00	EA	3.00	\$884.00	\$2,652.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230217-F04	J6P3561	0030	0450	9022715	POST, SIGNAL 15 FT.	1.00	0.00	1.00	EA	1.00	\$1,568.00	\$1,568.00
		0030	0460	9028308	CABLE, 16 AWG 2 CONDUCTOR	1,880.00	1,810.00	3,690.00	LF	3,690.00	\$1.05	\$3,874.50
		0030	0470	9028310	CABLE, 16 AWG 5 CONDUCTOR	1,350.00	0.00	1,350.00	LF	1,350.00	\$1.60	\$2,160.00
		0030	0480	9028500	CABLE, LOOP DETECTOR, IN DUCT	5,830.00	-4,246.00	1,584.00	LF	1,096.00	\$5.50	\$6,028.00
		0030	0490	9028810	PULL BOX, PREFORMED CLASS 1	3.00	0.00	3.00	EA	3.00	\$2,144.00	\$6,432.00
		0030	0500	9029100	BASE, CONCRETE	7.60	3.50	11.10	CUYD	11.10	\$2,239.00	\$24,852.90
		0030	0510	9029901	MISC.ADVANCE WARNING FLASHER	2.00	0.00	2.00	LS	2.00	\$2,158.00	\$4,316.00
		0030	0520	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE & PROGRAMMING	1.00	0.00	1.00	LS	1.00	\$11,815.00	\$11,815.00
		0030	0530	9029902	MISC.ATC TRAFFIC SIGNAL CONTROLLER	1.00	0.00	1.00	EA	1.00	\$4,680.00	\$4,680.00
		0030	0540	9029902	MISC.AUDIBLE PEDESTRAIN PUSH BUTTON	28.00	0.00	28.00	EA	28.00	\$956.00	\$26,768.00
		0030	0550	9029902	MISC.PAD MOUNTED 120V/240V SIGNAL POWER SUPPLY AND LIGHTING CONTROLLER WITH UNINTERRUPTIBLE POWER SUPPLY	4.00	0.00	4.00	EA	4.00	\$16,070.00	\$64,280.00
		0030	0560	9029902	MISC.PEDESTRIAN PUSH BUTTON STANCHION	3.00	8.00	11.00	EA	11.00	\$829.00	\$9,119.00
		0030	0570	9029902	MISC.SL DISTRICT TRAFFIC SIGNAL DETECTION SYSTEM	4.00	0.00	4.00	EA	4.00	\$38,275.00	\$153,100.00
		0040	0580	9031010	CONCRETE FOOTINGS, EMBEDDED	0.30	0.00	0.30	CUYD	0.30	\$3,000.00	\$900.00
		0040	0585	9031220	PIPE POSTS	60.00	0.00	60.00	LB	0.00	\$8.00	\$0.00
		0040	0590	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	12.00	0.00	12.00	EA	12.00	\$80.00	\$960.00
		0040	0600	9035069A	SHF-FLAT SHEET FLUORESCENT	9.00	0.00	9.00	SQFT	9.00	\$32.00	\$288.00
		0050	0610	9109901	MISC.ITS ASSET MANAGEMENT TOOL	1.00	0.00	1.00	LS	0.00	\$1,109.00	\$0.00
		0050	0620	9109902	MISC.BURIED CABLE DELINEATOR	3.00	0.00	3.00	EA	3.00	\$117.00	\$351.00
		0050	0630	9109902	MISC.CCTV CAMERA ASSEMBLY	5.00	0.00	5.00	EA	3.00	\$5,370.00	\$16,110.00
		0050	0640	9109902	MISC.FUSION SPLICE	26.00	0.00	26.00	EA	0.00	\$62.00	\$0.00
		0050	0650	9109902	MISC.INSTALL CCTV CAMERA ASSEMBLY	5.00	0.00	5.00	EA	3.00	\$1,015.00	\$3,045.00
		0050	0660	9109902	MISC.INSTALL MODOT FURNISHED IP-ADDRESSABLE POWER	4.00	0.00	4.00	EA	4.00	\$124.00	\$496.00
		0050	0670	9109902	MISC.INSTALL OR RELOCATE EXISTING COMMUNICATION EQUIPMENT	5.00	0.00	5.00	EA	5.00	\$373.00	\$1,865.00
		0050	0680	9109902	MISC.SM FIBER OPTIC JUMPER	4.00	0.00	4.00	EA	0.00	\$29.00	\$0.00
		0050	0690	9109902	MISC.SM FIBER OPTIC PIGTAIL	4.00	0.00	4.00	EA	0.00	\$12.50	\$0.00
		0050	0700	9109902	MISC.WALL-MOUNTED INTERCONNECT CENTER	1.00	0.00	1.00	EA	1.00	\$698.00	\$698.00
		0050	0710	9109903	MISC.CCTV CAMERA CABLE	675.00	0.00	675.00	LF	675.00	\$3.00	\$2,025.00
		0050	0720	9109903	MISC.MODOT ITS ASSETS RELOCATION	491.00	0.00	491.00	LF	0.00	\$21.00	\$0.00
		0030	5001	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	0.00	270.00	270.00	LF	270.00	\$17.85	\$4,819.50
		0001	5002	6091052	CURB AND GUTTER TYPE B	0.00	25.00	25.00	LF	25.00	\$74.55	\$1,863.75
		0001	5003	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	0.00	32.00	32.00	LF	32.00	\$32.28	\$1,032.96
		0001	5004	6086007	CONCRETE SIDEWALK, 7 IN.	0.00	28.10	28.10	SQYD	28.10	\$141.75	\$3,983.18
Project J6P3561 - Total Value Posted to Date as of Report Generated Date											\$2,646,174.12	
230217-F04 Overall - Total Value Posted to Date as of Report Generated Date											\$2,646,174.12	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 6, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 230217-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6P3561	0030	TYPE 5 AGGREGATE FOR BASE	Material		5	Feb 15, 2024	SYSTEM	(\$1,545.00)			
					16	Aug 1, 2024	SYSTEM	\$1,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user glassd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					16	Aug 1, 2024	SYSTEM	(\$1,545.00)			
				- Total					(\$1,545.00)		
			Material - Total						(\$1,545.00)		
			MaterialCredit		6	Mar 3, 2024	SYSTEM	\$1,545.00			
			- Total						\$1,545.00		
			MaterialCredit - Total						\$1,545.00		
			0030 - Total							\$0.00	
			0040	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	10	May 2, 2024	glassd2	\$782.68	AC adjustment calculation sheet in eProjects
	ACAD - Total								\$782.68		
	Other Item Adjustment - Total								\$782.68		
	Overrun	Overrun			10	May 2, 2024	SYSTEM	(\$16,588.77)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					13	Jun 17, 2024	SYSTEM	\$16,588.77	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',86.57570 - 88.00000, 'is applied (if non-zero).		
		Overrun - Total							\$0.00		
	Overrun - Total								\$0.00		
	Price FUEL				10	May 2, 2024	SYSTEM	(\$2,622.97)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
		- Total							(\$2,622.97)		
	Price FUEL - Total								(\$2,622.97)		
	0040 - Total							(\$1,840.29)			
0050	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Other Item Adjustment	ACAD	9	Apr 16, 2024	burlbe	\$1,728.36	04/01/24 - 04/15/24 Installed Quantity: 3545.36 Tons Virgin AC: 3.90% Mix ID: SP125 23-37 Current Index: 598.75 Base Index: 586.25 Index Difference: 12.5			
				10	May 2, 2024	glassd2	\$2,426.09	AC adjustment calculation sheet in eProjects			
			ACAD - Total					\$4,154.45			
			Other Item Adjustment - Total					\$4,154.45			
		Overrun	Overrun	10	May 2, 2024	SYSTEM	(\$29,045.58)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				13	Jun 17, 2024	SYSTEM	\$29,045.58	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',101.57573 - 103.00000, 'is applied (if non-zero).			
			Overrun - Total					\$0.00			
		Overrun - Total						\$0.00			
		Price FUEL		9	Apr 16, 2024	SYSTEM	(\$5,049.58)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				10	May 2, 2024	SYSTEM	(\$7,088.06)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
- Total						(\$12,137.64)					
Price FUEL - Total						(\$12,137.64)					
0050 - Total							(\$7,983.19)				
0070	CONCRETE PAVEMENT (6 IN. NON-REINF)	Material		4	Feb 2, 2024	SYSTEM	\$5,518.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user glassd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				4	Feb 2, 2024	SYSTEM	(\$5,518.50)				
				5	Feb 15, 2024	SYSTEM	\$14,625.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user glassd1 overriding Payment			



Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 230217-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6P3561	0070	CONCRETE PAVEMENT (6 IN. NON-REINF)	Material						Estimate Exception 2 on the current Payment Estimate.			
					5	Feb 15, 2024	SYSTEM	(\$14,625.00)				
					6	Mar 3, 2024	SYSTEM	\$14,625.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user glassd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					6	Mar 3, 2024	SYSTEM	(\$14,625.00)				
					- Total						\$0.00	
					Material - Total						\$0.00	
0070 - Total						\$0.00						
J6P3561	0090	6 IN. CONCRETE MEDIAN STRIP	Material		5	Feb 15, 2024	SYSTEM	\$315.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user glassd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					5	Feb 15, 2024	SYSTEM	(\$315.00)				
					- Total						\$0.00	
					Material - Total						\$0.00	
0090 - Total						\$0.00						
J6P3561	0110	MISC. CONCRETE	Material		4	Feb 2, 2024	SYSTEM	\$15,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user glassd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					4	Feb 2, 2024	SYSTEM	(\$15,200.00)				
					5	Feb 15, 2024	SYSTEM	\$60,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user glassd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					5	Feb 15, 2024	SYSTEM	(\$60,800.00)				
					- Total						\$0.00	
					Material - Total						\$0.00	
0110 - Total						\$0.00						
J6P3561	0160	PREF THERMO PVMT MARK, 24 IN WHIT	Material		11	May 16, 2024	SYSTEM	\$17,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user glassd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					11	May 16, 2024	SYSTEM	(\$17,280.00)				
					- Total						\$0.00	
					Material - Total						\$0.00	
0160 - Total						\$0.00						
J6P3561	0180	PREF THERMO PVMT MARK, LT/RT ARROW	Material		11	May 16, 2024	SYSTEM	\$9,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user glassd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					11	May 16, 2024	SYSTEM	(\$9,250.00)				
					- Total						\$0.00	
					Material - Total						\$0.00	
0180 - Total						\$0.00						
J6P3561	0220	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		11	May 16, 2024	SYSTEM	\$6,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user glassd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					11	May 16, 2024	SYSTEM	(\$6,960.00)				
					- Total						\$0.00	
					Material - Total						\$0.00	
					Other Item Adjustment	REFL	11	May 16, 2024	glassd2	(\$1,392.00)		
							15	Jul 17, 2024	buribe	\$1,392.00	20% Payment that was withheld pending retro numbers.	
		15	Jul 17, 2024	buribe	(\$312.19)	Retro deduct that was originally on estimate 14 as contract adjustment.						



Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 230217-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6P3561	0220	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL - Total				(\$312.19)					
				Other Item Adjustment - Total				(\$312.19)					
	0220 - Total								(\$312.19)				
	0230	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		11	May 16, 2024	SYSTEM	\$9,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user glassd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					11	May 16, 2024	SYSTEM	(\$9,750.00)					
								- Total		\$0.00			
				Material - Total								\$0.00	
				Other Item Adjustment	REFL	11	May 16, 2024	glassd2	(\$1,950.00)				
						15	Jul 17, 2024	buribe	\$1,950.00	20% Payment that was withheld pending retro numbers.			
						15	Jul 17, 2024	buribe	(\$154.19)	Retro deduct that was originally on estimate 14 as contract adjustment.			
						REFL - Total				(\$154.19)			
				Other Item Adjustment - Total								(\$154.19)	
				0230 - Total								(\$154.19)	
	0250	COLDMILLING BIT, PAVT FOR REM OF SURF.	Overrun	Overrun	10	May 2, 2024	SYSTEM	(\$2,595.20)					
					13	Jun 17, 2024	SYSTEM	\$2,595.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '3.20000 - 3.20000,' is applied (if non-zero).				
					Overrun - Total				\$0.00				
					Overrun - Total								\$0.00
	0250 - Total								\$0.00				
	0280	MULCHING	Material		14	Jul 1, 2024	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user glassd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					14	Jul 1, 2024	SYSTEM	(\$4,500.00)					
					15	Jul 16, 2024	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user glassd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					15	Jul 16, 2024	SYSTEM	(\$4,500.00)					
					16	Aug 1, 2024	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user glassd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					16	Aug 1, 2024	SYSTEM	(\$4,500.00)					
								- Total		\$0.00			
				Material - Total								\$0.00	
	0280 - Total								\$0.00				
	0350	MGS GUARDRAIL	Construction Stockpile		7	Mar 18, 2024	SYSTEM	(\$38,293.10)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					8	Apr 1, 2024	SYSTEM	(\$27,454.40)		Payment Estimate Item Adjustment generated Stockpile Transaction			
								- Total		(\$65,747.50)			
				Construction Stockpile - Total								(\$65,747.50)	
				Construction Stockpile STMI		1	Oct 16, 2023	SYSTEM	\$65,747.50	Payment Estimate Item Adjustment generated Stockpile Transaction			
									- Total			\$65,747.50	
Construction Stockpile STMI - Total								\$65,747.50					
Overrun				Overrun	8	Apr 1, 2024	SYSTEM	(\$3,906.00)					
	15	Jul 16, 2024	SYSTEM		\$3,906.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '28.00000 - 28.00000,' is applied (if non-zero).							



Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 230217-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6P3561	0350	MGS GUARDRAIL	Overrun	Overrun - Total				\$0.00	
				Overrun - Total				\$0.00	
			0350 - Total				\$0.00		
	0360	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile		8	Apr 1, 2024	SYSTEM	(\$2,025.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$2,025.00)	
			Construction Stockpile - Total				(\$2,025.00)		
			Construction Stockpile STMI		1	Oct 16, 2023	SYSTEM	\$2,025.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$2,025.00	
			Construction Stockpile STMI - Total				\$2,025.00		
	0360 - Total				\$0.00				
	0370	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		8	Apr 1, 2024	SYSTEM	(\$382.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$382.00)	
			Construction Stockpile - Total				(\$382.00)		
			Construction Stockpile STMI		1	Oct 16, 2023	SYSTEM	\$382.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$382.00	
			Construction Stockpile STMI - Total				\$382.00		
	0370 - Total				\$0.00				
	0380	MGS END ANCHOR	Construction Stockpile		7	Mar 18, 2024	SYSTEM	(\$4,000.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					8	Apr 1, 2024	SYSTEM	(\$2,400.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				(\$6,400.00)		
			Construction Stockpile - Total				(\$6,400.00)		
			Construction Stockpile STMI		1	Oct 16, 2023	SYSTEM	\$6,400.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$6,400.00	
	Construction Stockpile STMI - Total				\$6,400.00				
	0380 - Total				\$0.00				
	0390	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		7	Mar 18, 2024	SYSTEM	(\$5,625.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					8	Apr 1, 2024	SYSTEM	(\$5,625.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				(\$11,250.00)		
			Construction Stockpile - Total				(\$11,250.00)		
			Construction Stockpile STMI		1	Oct 16, 2023	SYSTEM	\$11,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction
- Total				\$11,250.00					
Construction Stockpile STMI - Total				\$11,250.00					
0390 - Total				\$0.00					
0400	CONDUIT, 3 IN. RIGID, IN TRENCH	Material		10	May 2, 2024	SYSTEM	\$356.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user glassd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				10	May 2, 2024	SYSTEM	(\$356.25)		
				11	May 16, 2024	SYSTEM	\$356.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user glassd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				11	May 16, 2024	SYSTEM	(\$356.25)		
				12	Jun 2, 2024	SYSTEM	\$356.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user glassd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				12	Jun 2, 2024	SYSTEM	(\$356.25)		
				13	Jun 17, 2024	SYSTEM	\$356.25		This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 230217-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6P3561	0400	CONDUIT, 3 IN. RIGID, IN TRENCH	Material			2024			Estimate Item Adjustment (0004) due to user glassd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					13	Jun 17, 2024	SYSTEM	(\$356.25)	
				- Total					\$0.00
	Material - Total					\$0.00			
	0400 - Total					\$0.00			
	0420	SH-FLAT SHEET - SIGNAL SIGN	Material		11	May 16, 2024	SYSTEM	\$223.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user glassd1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					11	May 16, 2024	SYSTEM	(\$223.65)	
					12	Jun 2, 2024	SYSTEM	\$223.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user glassd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					12	Jun 2, 2024	SYSTEM	(\$223.65)	
					13	Jun 17, 2024	SYSTEM	\$223.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user glassd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					13	Jun 17, 2024	SYSTEM	(\$223.65)	
					14	Jul 1, 2024	SYSTEM	\$426.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user glassd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					14	Jul 1, 2024	SYSTEM	(\$426.00)	
					15	Jul 16, 2024	SYSTEM	\$426.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user glassd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					15	Jul 16, 2024	SYSTEM	(\$426.00)	
				16	Aug 1, 2024	SYSTEM	\$426.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user glassd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				16	Aug 1, 2024	SYSTEM	(\$426.00)		
- Total					\$0.00				
Material - Total					\$0.00				
0420 - Total					\$0.00				
0440	POST, SIGNAL 8 FT.	Material		9	Apr 16, 2024	SYSTEM	(\$2,652.00)		
				10	May 2, 2024	SYSTEM	\$2,652.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user glassd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				10	May 2, 2024	SYSTEM	(\$2,652.00)		
			- Total					(\$2,652.00)	
			Material - Total					(\$2,652.00)	
				MaterialCredit	10	May 2, 2024	SYSTEM	\$2,652.00	
- Total					\$2,652.00				
MaterialCredit - Total					\$2,652.00				
0440 - Total					\$0.00				
0500	BASE, CONCRETE	Overrun	Overrun	5	Feb 15, 2024	SYSTEM	(\$1,880.76)		
				6	Mar 3, 2024	SYSTEM	\$1,880.76	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2239.00000 - 2239.00000, 'is applied (if non-zero).	
				9	Apr 16, 2024	SYSTEM	(\$985.16)		
				12	Jun 2, 2024	SYSTEM	(\$1,970.32)		



Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 230217-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6P3561	0500	BASE, CONCRETE	Overrun	Overrun	15	Jul 16, 2024	SYSTEM	\$2,955.48	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2239.00000 - 2239.00000, 'is applied (if non-zero).				
					Overrun - Total							\$0.00	
					Overrun - Total							\$0.00	
	0500 - Total							\$0.00					
	0540	MISC.	Construction Stockpile			10	May 2, 2024	SYSTEM	(\$11,472.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						12	Jun 2, 2024	SYSTEM	(\$7,648.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						14	Jul 1, 2024	SYSTEM	(\$7,648.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						- Total							(\$26,768.00)
		Construction Stockpile - Total							(\$26,768.00)				
		Construction Stockpile STMI				2	Jan 2, 2024	SYSTEM	\$26,768.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total							\$26,768.00						
Construction Stockpile STMI - Total							\$26,768.00						
0540 - Total							\$0.00						
0550	MISC.	Construction Stockpile			10	May 2, 2024	SYSTEM	(\$52,680.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total							(\$52,680.00)	
					Construction Stockpile - Total							(\$52,680.00)	
	Construction Stockpile STMI				2	Jan 2, 2024	SYSTEM	\$52,680.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total							\$52,680.00	
	Construction Stockpile STMI - Total							\$52,680.00					
0550 - Total							\$0.00						
0560	MISC.	Overrun	Overrun		12	Jun 2, 2024	SYSTEM	(\$1,658.00)					
					15	Jul 16, 2024	SYSTEM	\$1,658.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',829.00000 - 829.00000, 'is applied (if non-zero).				
	Overrun - Total							\$0.00					
	Overrun - Total							\$0.00					
0560 - Total							\$0.00						
0570	MISC.	Construction Stockpile			8	Apr 1, 2024	SYSTEM	(\$31,659.50)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					11	May 16, 2024	SYSTEM	(\$94,978.50)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total							(\$126,638.00)	
	Construction Stockpile - Total							(\$126,638.00)					
	Construction Stockpile STMI				2	Jan 2, 2024	SYSTEM	\$126,638.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total							\$126,638.00	
Construction Stockpile STMI - Total							\$126,638.00						
0570 - Total							\$0.00						
0590	36 IN. SURFACE-MOUNT DELINEATOR POST	Material			14	Jul 1, 2024	SYSTEM	\$960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user glassd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					14	Jul 1, 2024	SYSTEM	(\$960.00)					
					15	Jul 16, 2024	SYSTEM	\$960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user glassd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					15	Jul 16, 2024	SYSTEM	(\$960.00)					
					16	Aug 1, 2024	SYSTEM	\$960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user glassd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 230217-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6P3561	0590	36 IN. SURFACE-MOUNT DELINEATOR POST	Material		16	Aug 1, 2024	SYSTEM	(\$960.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
	0590 - Total								\$0.00			
	0600	SHF-FLAT SHEET FLUORESCENT	Material		14	Jul 1, 2024	SYSTEM	\$288.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user glassd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					14	Jul 1, 2024	SYSTEM	(\$288.00)				
					15	Jul 16, 2024	SYSTEM	\$288.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user glassd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					15	Jul 16, 2024	SYSTEM	(\$288.00)				
					16	Aug 1, 2024	SYSTEM	\$288.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user glassd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					16	Aug 1, 2024	SYSTEM	(\$288.00)				
				- Total							\$0.00	
	Material - Total							\$0.00				
	0600 - Total								\$0.00			
	0700	MISC. ITS	Construction Stockpile		14	Jul 1, 2024	SYSTEM	(\$519.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							(\$519.00)	
				Construction Stockpile - Total							(\$519.00)	
				Construction Stockpile STMI		2	Jan 2, 2024	SYSTEM	\$519.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total							\$519.00
	Construction Stockpile STMI - Total							\$519.00				
	0700 - Total								\$0.00			
	0710	MISC. ITS	Construction Stockpile		9	Apr 16, 2024	SYSTEM	(\$125.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					11	May 16, 2024	SYSTEM	(\$718.75)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							(\$843.75)	
				Construction Stockpile - Total							(\$843.75)	
				Construction Stockpile STMI		2	Jan 2, 2024	SYSTEM	\$843.75	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total							\$843.75				
	Construction Stockpile STMI - Total							\$843.75				
	0710 - Total								\$0.00			
5001	CONDUIT, 2 IN. RIGID, IN TRENCH	Overrun	Overrun		9	Apr 16, 2024	SYSTEM	(\$874.65)				
					12	Jun 2, 2024	SYSTEM	(\$660.45)				
					14	Jul 1, 2024	SYSTEM	(\$267.75)				
					15	Jul 16, 2024	SYSTEM	\$1,802.85	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',17.85000 - 17.85000, 'is applied (if non-zero).			
				Overrun - Total							\$0.00	
Overrun - Total							\$0.00					
5001 - Total								\$0.00				
J6P3561 - Total								(\$10,289.86)				
Overall - Total								(\$10,289.86)				



Contract Adjustments for Contract - 230217-F04

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
10	J6P3561	Incentive	SPAD	\$2,781.00	100	May 2, 2024	glassd2	Lot 1. Payfactor sheets in eProjects.
		Incentive	SPAD	\$21,044.15	100	May 2, 2024	glassd2	Lot 2. Payfactor sheets in eProjects.
10 - Total					\$23,825.15			
11	J6P3561	Incentive	TSR	\$26,332.83	100	May 16, 2024	glassd2	QC Sample ID 24QMNFR0031 QA Sample ID 24SLAMA031
11 - Total					\$26,332.83			
14	J6P3561	Incentive	OTHR	(\$466.38)	100	Jul 1, 2024	glassd2	For retro-reflectivity tests on striping. Documentation filed in eProjects. Line No 0230 -\$154.19 Line No 0220 -\$312.19
14 - Total					(\$466.38)			
15	J6P3561	Incentive	OTHR	\$466.38	100	Jul 17, 2024	buribe	Adding back the Contract Adjustment that should have been a Line Item Adjustment for Lines 0220 and 0230.
		Other Contract Adjustment	ABIR	\$3,683.17	100	Jul 17, 2024	buribe	EB Lane 1 Bonus. Results in eProjects.
		Other Contract Adjustment	ABIR	\$2,109.98	100	Jul 17, 2024	buribe	EB Lane 2 Bonus. Results in eProjects.
		Other Contract Adjustment	ABIR	\$1,888.43	100	Jul 17, 2024	buribe	WB Lane 1 Bonus. Results in eProjects.
		Other Contract Adjustment	ABIR	\$937.77	100	Jul 17, 2024	buribe	WB Lane 2 Bonus. Results in eProjects.
15 - Total					\$9,085.73			
Overall - Total					\$58,777.33			