



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 20, 2023

Pay Estimate Created Date: September 18, 2023

Progress Estimate Number 8	Contract ID 230217-F06 Prime Contractor Gerstner Electric, Inc.	Pay Period Start September 2, 2023 Pay Period End September 15, 2023	Original Contract Amount \$1,494,321.65 Net Change Order Amount \$0.00 Current Contract Amount \$1,494,321.65
--------------------------------------	--	---	--

Approval Date		By User
September 18, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	norton1
September 18, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	HELLET
September 19, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
February 7, 2024	February 7, 2024		18.41%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	March 8, 2023	March 8, 2023	
Letting Date	February 17, 2023	February 17, 2023	
Notice to Proceed Date	April 10, 2023	April 10, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 8			
	This Estimate	Previous	To Date
230217-F06			
Total Posted Items Pay	\$54,659.10	\$220,392.50	\$275,051.60
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$54,659.10	\$220,392.50	\$275,051.60

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6Q3470	0020	6169901	MISC.TEMPORARY TRAFFIC CONTROL	LS	\$36,600.000	0.25	\$9,150.00
	0040	6181000	MOBILIZATION	LS	\$27,198.400	0.25	\$6,799.60
	0050	9105200	CONDUIT, 2 IN., RIGID, IN TRENCH	LF	\$18.000	99	\$1,782.00
	0060	9105201	CONDUIT, 3 IN., RIGID, IN TRENCH	LF	\$22.000	90	\$1,980.00
	0070	9108202	CABLE, 2 AWG, 1 CONDUCTOR, POWER	LF	\$4.000	207	\$828.00
	0080	9108402	WIRE, 2 AWG, BARE NEUTRAL	LF	\$4.000	69	\$276.00
	0090	9109100	BASE, CONCRETE	CUYD	\$3,250.000	6	\$19,500.00
	0130	9109902	MISC.FIBER OPTIC FUSION SPLICE	EA	\$82.000	2	\$164.00
	0140	9109902	MISC.FIBER OPTIC JUMPER, SM	EA	\$30.000	2	\$60.00
	0150	9109902	MISC.FIBER OPTIC PIGTAIL, SM	EA	\$18.000	2	\$36.00
	0170	9109902	MISC.INSTALL CONDUIT INTO EXISTING PULL BOX	EA	\$260.000	10	\$2,600.00
	0190	9109902	MISC.INTERCEPT CONDUIT WITH PULL BOX	EA	\$560.000	1	\$560.00
	0200	9109902	MISC.ITS PULL BOX, PREFORMED CLASS 5	EA	\$3,480.000	1	\$3,480.00
	0210	9109902	MISC.MODIFIED TYPE 7 CABINET	EA	\$5,190.000	1	\$5,190.00
0220	9109902	MISC.RACK-MOUNTED INTERCONNECT CENTER	EA	\$530.000	1	\$530.00	
0270	9109903	MISC.CCTV CAMERA CABLE	LF	\$5.000	91	\$455.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 20, 2023

Pay Estimate Created Date: September 18, 2023

Progress Estimate Number 8	Contract ID 230217-F06 Prime Contractor Gerstner Electric, Inc.	Pay Period Start September 2, 2023 Pay Period End September 15, 2023	Original Contract Amount \$1,494,321.65 Net Change Order Amount \$0.00 Current Contract Amount \$1,494,321.65
--------------------------------------	--	---	--

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6Q3470	0280	9109903	MISC.DMS CONTROL CABLE	LF	\$4.250	200	\$850.00
	0300	9109903	MISC.REMOVE AND REINSTALL FO CABLE	LF	\$4.750	54	\$256.50
	0310	9109903	MISC.REMOVE AND REINSTALL POWER CABLE	LF	\$3.000	54	\$162.00
Project J6Q3470 - Total							\$54,659.10
Overall - Total							\$54,659.10

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6Q3470	0020	MISC.	Material			-0.25	\$36,600.00	(\$9,150.00)
	0020	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user norton1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	0.25	\$36,600.00	\$9,150.00
	0050	CONDUIT, 2 IN., RIGID, IN TRENCH	Overrun			-4	\$18.00	(\$72.00)
	0050	CONDUIT, 2 IN., RIGID, IN TRENCH	Material			-168	\$18.00	(\$3,024.00)
	0050	CONDUIT, 2 IN., RIGID, IN TRENCH	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user norton1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	168	\$18.00	\$3,024.00
	0050	CONDUIT, 2 IN., RIGID, IN TRENCH	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user norton1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	4	\$18.00	\$72.00
	0060	CONDUIT, 3 IN., RIGID, IN TRENCH	Material			-176	\$22.00	(\$3,872.00)
	0060	CONDUIT, 3 IN., RIGID, IN TRENCH	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user norton1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	176	\$22.00	\$3,872.00
	0070	CABLE, 2 AWG, 1 CONDUCTOR, POWER	Material			-207	\$4.00	(\$828.00)
	0070	CABLE, 2 AWG, 1 CONDUCTOR, POWER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user norton1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	207	\$4.00	\$828.00
J6Q3475	0080	WIRE, 2 AWG, BARE NEUTRAL	Material			-69	\$4.00	(\$276.00)
	0080	WIRE, 2 AWG, BARE NEUTRAL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user norton1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	69	\$4.00	\$276.00
J6Q3475	0370	MISC.	Material			-3,965	\$1.90	(\$7,533.50)
	0370	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item	3,965	\$1.90	\$7,533.50



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 20, 2023

Pay Estimate Created Date: September 18, 2023

Progress Estimate Number 8	Contract ID 230217-F06 Prime Contractor Gerstner Electric, Inc.	Pay Period Start September 2, 2023 Pay Period End September 15, 2023	Original Contract Amount \$1,494,321.65 Net Change Order Amount \$0.00 Current Contract Amount \$1,494,321.65
--------------------------------------	--	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6Q3475					Adjustment (0007) due to user norton1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
Total								\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on September 20, 2023

Contract Project Information					
------------------------------	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6Q3470	FAS S503(1)	DMS sign replacements	Various	ST LOUIS	at various locations in the St Louis District
J6Q3475	FAS S503(3)	CCTV cameras replacements	Various	ST LOUIS	at various locations in the St Louis District

Totals by Job Numbers			
-----------------------	--	--	--

J6Q3470		This Estimate	Previous	To Date
	Posted Item Pay	\$54,659.10	\$17,759.00	\$72,418.10
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$54,659.10	\$17,759.00	\$72,418.10
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J6Q3475		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$202,633.50	\$202,633.50
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$202,633.50	\$202,633.50
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on September 20, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6Q3470, Item 6169901, Project Item Line Number 0020, Material Set 6169901, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Waiting on Certifications from contractor to correct this issue.	norton1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6Q3470, Item 9105200, Project Item Line Number 0050, Material Set 910520096, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	Waiting on Certifications from contractor to correct this issue.	norton1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6Q3470, Item 9105201, Project Item Line Number 0060, Material Set 910520196, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	Waiting on Certifications from contractor to correct this issue.	norton1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6Q3470, Item 9108202, Project Item Line Number 0070, Material Set 910820296, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Waiting on Certifications from contractor to correct this issue.	norton1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6Q3470, Item 9108402, Project Item Line Number 0080, Material Set 910840296, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	Waiting on Certifications from contractor to correct this issue.	norton1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6Q3475, Item 9109903, Project Item Line Number 0370, Material Set 9109903, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Waiting on Certifications from contractor to correct this issue.	norton1	Overridden
Estimate Exception Type: Item Overrun: Contract 230217-F06, Contract Project J6Q3470, Project Item Line Number 0050, Contract Line Item Number 0050, Item 9105200, Minor Item.	A change order will be forthcoming to correct this issue.	norton1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 20, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)																
230217-F06	J6Q3470	0001	0010	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$2,500.00	\$0.00																
		0001	0020	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.25	\$36,600.00	\$9,150.00																
		0001	0030	6169902	MISC.NTCIP CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	2.00	0.00	2.00	EA	0.00	\$1,500.00	\$0.00																
		0001	0040	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$27,198.40	\$6,799.60																
		0050	0050	9105200	CONDUIT, 2 IN., RIGID, IN TRENCH	164.00	0.00	164.00	LF	168.00	\$18.00	\$3,024.00																
		0050	0060	9105201	CONDUIT, 3 IN., RIGID, IN TRENCH	184.00	0.00	184.00	LF	176.00	\$22.00	\$3,872.00																
		0050	0070	9108202	CABLE, 2 AWG, 1 CONDUCTOR, POWER	1,840.00	0.00	1,840.00	LF	207.00	\$4.00	\$828.00																
		0050	0080	9108402	WIRE, 2 AWG, BARE NEUTRAL	620.00	0.00	620.00	LF	69.00	\$4.00	\$276.00																
		0050	0090	9109100	BASE, CONCRETE	12.00	0.00	12.00	CUYD	10.50	\$3,250.00	\$34,125.00																
		0050	0100	9109901	MISC.DMS TRAINING	1.00	0.00	1.00	LS	0.00	\$2,800.00	\$0.00																
		0050	0110	9109901	MISC.ITS ASSET MANAGEMENT TOOL	1.00	0.00	1.00	LS	0.00	\$2,000.00	\$0.00																
		0050	0120	9109902	MISC.4-LINE ROADSIDE DYNAMIC MESSAGE SIGN REPLACEMENT	9.00	0.00	9.00	EA	0.00	\$113,000.00	\$0.00																
		0050	0130	9109902	MISC.FIBER OPTIC FUSION SPLICE	140.00	0.00	140.00	EA	2.00	\$82.00	\$164.00																
		0050	0140	9109902	MISC.FIBER OPTIC JUMPER, SM	34.00	0.00	34.00	EA	2.00	\$30.00	\$60.00																
		0050	0150	9109902	MISC.FIBER OPTIC PIGTAIL, SM	30.00	0.00	30.00	EA	2.00	\$18.00	\$36.00																
		0050	0160	9109902	MISC.INSTALL COMMUNICATION EQUIPMENT	9.00	0.00	9.00	EA	0.00	\$560.00	\$0.00																
		0050	0170	9109902	MISC.INSTALL CONDUIT INTO EXISTING PULL BOX	11.00	0.00	11.00	EA	10.00	\$260.00	\$2,600.00																
		0050	0180	9109902	MISC.INSTALL MODOT FURNISHED IP-ADDRESSABLE POWER STRIP	7.00	0.00	7.00	EA	0.00	\$125.00	\$0.00																
		0050	0190	9109902	MISC.INTERCEPT CONDUIT WITH PULL BOX	2.00	0.00	2.00	EA	1.00	\$560.00	\$560.00																
		0050	0200	9109902	MISC.ITS PULL BOX, PREFORMED CLASS 5	2.00	0.00	2.00	EA	1.00	\$3,480.00	\$3,480.00																
		0050	0210	9109902	MISC.MODIFIED TYPE 7 CABINET	8.00	0.00	8.00	EA	1.00	\$5,190.00	\$5,190.00																
		0050	0220	9109902	MISC.RACK-MOUNTED INTERCONNECT CENTER	8.00	0.00	8.00	EA	1.00	\$530.00	\$530.00																
		0050	0230	9109902	MISC.REMOVAL AND SALVAGE POLE-MOUNTED CABINET	8.00	0.00	8.00	EA	0.00	\$325.00	\$0.00																
		0050	0240	9109902	MISC.SALVAGE EXISTING SIGN COMPONENTS	9.00	0.00	9.00	EA	0.00	\$1.00	\$0.00																
		0050	0250	9109902	MISC.SIGN STRUCTURE BASE MESH	8.00	0.00	8.00	EA	0.00	\$475.00	\$0.00																
		0050	0260	9109902	MISC.SIGN STRUCTURE INSPECTION	9.00	0.00	9.00	EA	0.00	\$3,190.00	\$0.00																
		0050	0270	9109903	MISC.CCTV CAMERA CABLE	151.00	0.00	151.00	LF	91.00	\$5.00	\$455.00																
		0050	0280	9109903	MISC.DMS CONTROL CABLE	644.00	0.00	644.00	LF	200.00	\$4.25	\$850.00																
		0050	0290	9109903	MISC.RADAR DETECTOR CABLE	71.00	0.00	71.00	LF	0.00	\$7.00	\$0.00																
		0050	0300	9109903	MISC.REMOVE AND REINSTALL FO CABLE	429.00	0.00	429.00	LF	54.00	\$4.75	\$256.50																
		0050	0310	9109903	MISC.REMOVE AND REINSTALL POWER CABLE	451.00	0.00	451.00	LF	54.00	\$3.00	\$162.00																
Project J6Q3470 - Total Value Posted to Date as of Report Generated Date												\$72,418.10																
J6Q3475	0001	0320	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	1.00	\$2,600.00	\$2,600.00																	
					0001	0330	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$7,000.00	\$7,000.00													
									0001	0340	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00									
													0050	0350	9109902	MISC.FURNISH & INSTALL DOME CCTV CAMERA ASSEMBLY	44.00	0.00	44.00	EA	39.00	\$4,380.00	\$170,820.00					
																	0050	0360	9109902	MISC.REMOVE CCTV CAMERA & ASSEMBLY	44.00	0.00	44.00	EA	39.00	\$120.00	\$4,680.00	
																					0050	0370	9109903	MISC.CCTV CAMERA CABLE	4,805.00	0.00	4,805.00	LF
Project J6Q3475 - Total Value Posted to Date as of Report Generated Date																									\$202,633.50			
230217-F06 Overall - Total Value Posted to Date as of Report Generated Date																									\$275,051.60			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 20, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6Q3470

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	6169901	MISC.	9/6/23	9/14/23	0.25	LS	Various locations					This is to pay for 25% of lump sum Traffic Control.
0040	6181000	MOBILIZATION	9/6/23	9/14/23	0.25	LS	Various locations					this is to pay for 25% of lump sum Mobilization.
0050	9105200	CONDUIT, 2 IN., RIGID, IN TRENCH	9/5/23	9/7/23	19.00	LF	IS270E002.9 I-270 S/O Rte 30 DMS Site #5					-Installed 19LF of 2" Trenched at DMS Site #5, IS270E002.9
			9/7/23	9/14/23	14.00	LF	IS270N021.1 NB I-270 E/O St. Charles Rock Rd. DMS Site #7					-Installed 14LF of 2" Trenched from Type 7 Cabinet Base to NEW ITS Class 5 Pullbox IPB601 at DMS Site #7 IS270N021.1
			9/11/23	9/14/23	40.00	LF	IS270S021.6 I-270 E/O Woodford Way DMS Site #8					-Site work at DMS Site #8 IS270S021.6 I-270 E/O Woodford Way >Poured Type 7 Cabinet Base (1.5cyds) >Installed 2" Trenched from Cabinet Base to Existing PB IPB702 (40LF) >Installed 3" Trenched from Cabinet Base to Existing PB IPB702 (40LF) >Installed Conduit Into Existing Pull Box (1EA) Changes: -Overrun of 2" Trenched by 24LF -Overrun of 3" Trenched by 24LF -Overrun of Install Conduit Into Existing Pull box by 1EA -Underrun of Class 5 ITS Pull box by 1EA -Underrun of Intercept Conduit with Pull box by 1EA
			9/12/23	9/14/23	26.00	LF	IS044E274.9 I-44 at Mraz Lane DMS Site #9					-Site Work at DMS Site #9 IS044E274.9 I-44 at Mraz Lane -Dug, Setup and Poured Type 7 Cabinet Base (1.5cyds) -Installed 2" Trenched from Type 7 Base to Pull box IPB801 (fiber) (26LF) -Installed 3" Trenched from Type 7 Base to Pullbox EPB802 (power) (17LF) -Installed Conduit Into Existing Pull box (2EA)
0060	9105201	CONDUIT, 3 IN., RIGID, IN TRENCH	9/5/23	9/7/23	19.00	LF	IS270E002.9 I-270 S/O Rte 30 DMS Site #5					-Installed 19LF of 3" Trenched at DMS Site #5, IS270E002.9
			9/7/23	9/14/23	14.00	LF	IS270N021.1 NB I-270 E/O St. Charles Rock Rd. DMS Site #7					-Installed 14LF of 3" Trenched from Type 7 Cabinet Base to NEW ITS Class 5 Pullbox IPB601 at DMS Site #7 IS270N021.1
			9/11/23	9/14/23	40.00	LF	IS270S021.6 I-270 E/O Woodford Way DMS Site #8					-Site work at DMS Site #8 IS270S021.6 I-270 E/O Woodford Way >Poured Type 7 Cabinet Base (1.5cyds) >Installed 2" Trenched from Cabinet Base to Existing PB IPB702 (40LF) >Installed 3" Trenched from Cabinet Base to Existing PB IPB702 (40LF) >Installed Conduit Into Existing Pull Box (1EA) Changes: -Overrun of 2" Trenched by 24LF -Overrun of 3" Trenched by 24LF -Overrun of Install Conduit Into Existing Pull box by 1EA -Underrun of Class 5 ITS Pull box by 1EA -Underrun of Intercept Conduit with Pull box by 1EA
			9/12/23	9/14/23	17.00	LF	IS044E274.9 I-44 at Mraz Lane DMS Site #9					-Site Work at DMS Site #9 IS044E274.9 I-44 at Mraz Lane -Dug, Setup and Poured Type 7 Cabinet Base (1.5cyds) -Installed 2" Trenched from Type 7 Base to Pull box IPB801 (fiber) (26LF) -Installed 3" Trenched from Type 7 Base to Pullbox EPB802 (power) (17LF) -Installed Conduit Into Existing Pull box (2EA)
0070	9108202	CABLE, 2 AWG, 1 CONDUCTOR, POWER	9/11/23	9/14/23	207.00	LF	IS270E002.9 I-270 S/O Route 30 DMS Site #5					-Site work at DMS Site #5 IS270E002.9 I-270 S/O Route 30 -Installed Type 7 Cabinet, Prepped DMS Structure for Sign Changeout -Installed 200LF of 50micron DMS Control Cable -Installed 207LF of #2 AWG Black (power) -Installed 69LF of #2 AWG Bare (Bare Ground) -Remove and Reinstall Fiber (54LF) -Remove and Reinstall Power Wire (54LF) -Installed 1EA Rack-Mounted Interconnect Center -Fusion Splice (2EA) -Pigtail (2EA) -Jumper (2EA) -Cat5e for CCTV (91LF) -Relocated Switch, Logger and CCTV POE
0080	9108402	WIRE, 2 AWG, BARE NEUTRAL	9/11/23	9/14/23	69.00	LF	IS270E002.9 I-270 S/O Route 30 DMS Site #5					-Site work at DMS Site #5 IS270E002.9 I-270 S/O Route 30 -Installed Type 7 Cabinet, Prepped DMS Structure for Sign Changeout -Installed 200LF of 50micron DMS Control Cable -Installed 207LF of #2 AWG Black (power) -Installed 69LF of #2 AWG Bare (Bare Ground) -Remove and Reinstall Fiber (54LF) -Remove and Reinstall Power Wire (54LF) -Installed 1EA Rack-Mounted Interconnect Center -Fusion Splice (2EA) -Pigtail (2EA) -Jumper (2EA) -Cat5e for CCTV (91LF)
0090	9109100	BASE, CONCRETE	9/6/23	9/14/23	1.50	CUYD	IS270S002.9 SB I-270 S/O Rte 30 DMS Site #5					-Poured Type 7 at DMS Site #5 IS270S002.9
			9/7/23	9/14/23	1.50	CUYD	IS270N021.1 NB I-270 E/O St. Charles Rock Rd. DMS Site #7					-Poured Type 7 Cabinet Base at DMS Site #7 IS270N021.1 (1.5cyds)
			9/11/23	9/14/23	1.50	CUYD	IS270S021.6 I-270 E/O Woodford Way DMS Site #8					-Site work at DMS Site #8 IS270S021.6 I-270 E/O Woodford Way >Poured Type 7 Cabinet Base (1.5cyds) >Installed 2" Trenched from Cabinet Base to Existing PB IPB702 (40LF) >Installed 3" Trenched from Cabinet Base to Existing PB IPB702 (40LF) >Installed Conduit Into Existing Pull Box (1EA) Changes: -Overrun of 2" Trenched by 24LF -Overrun of 3" Trenched by 24LF -Overrun of Install Conduit Into Existing Pull box by 1EA -Underrun of Class 5 ITS Pull box by 1EA -Underrun of Intercept Conduit with Pull box by 1EA
			9/12/23	9/14/23	1.50	CUYD	IS044E274.9 I-44 at Mraz Lane DMS Site #9					-Site Work at DMS Site #9 IS044E274.9 I-44 at Mraz Lane -Dug, Setup and Poured Type 7 Cabinet Base (1.5cyds) -Installed 2" Trenched from Type 7 Base to Pull box IPB801 (fiber) (26LF) -Installed 3" Trenched from Type 7 Base to Pullbox EPB802 (power) (17LF) -Installed Conduit Into Existing Pull box (2EA)
0130	9109902	MISC. ITS	9/11/23	9/14/23	2.00	EA	IS270E002.9 I-270 S/O Route 30 DMS Site #5					-Site work at DMS Site #5 IS270E002.9 I-270 S/O Route 30 -Installed Type 7 Cabinet, Prepped DMS Structure for Sign Changeout -Installed 200LF of 50micron DMS Control Cable -Installed 207LF of #2 AWG Black (power) -Installed 69LF of #2 AWG Bare (Bare Ground)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 20, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
												-Remove and Reinstall Fiber (54LF) -Remove and Reinstall Power Wire (54LF) -Installed 1EA Rack-Mounted Interconnect Center -Fusion Splice (2EA) -Pigtail (2EA) -Jumper (2EA) -Cat5e for CCTV (91LF)
0140	9109902	MISC. ITS	9/11/23	9/14/23	2.00	EA	IS270E002.9 I-270 S/O Route 30 DMS Site #5					-Site work at DMS Site #5 IS270E002.9 I-270 S/O Route 30 -Installed Type 7 Cabinet, Prepped DMS Structure for Sign Changeout -Installed 200LF of 50micron DMS Control Cable -Installed 207LF of #2 AWG Black (power) -Installed 69LF of #2 AWG Bare (Bare Ground) -Remove and Reinstall Fiber (54LF) -Remove and Reinstall Power Wire (54LF) -Installed 1EA Rack-Mounted Interconnect Center -Fusion Splice (2EA) -Pigtail (2EA) -Jumper (2EA) -Cat5e for CCTV (91LF)
0150	9109902	MISC. ITS	9/11/23	9/14/23	2.00	EA	IS270E002.9 I-270 S/O Route 30 DMS Site #5					-Site work at DMS Site #5 IS270E002.9 I-270 S/O Route 30 -Installed Type 7 Cabinet, Prepped DMS Structure for Sign Changeout -Installed 200LF of 50micron DMS Control Cable -Installed 207LF of #2 AWG Black (power) -Installed 69LF of #2 AWG Bare (Bare Ground) -Remove and Reinstall Fiber (54LF) -Remove and Reinstall Power Wire (54LF) -Installed 1EA Rack-Mounted Interconnect Center -Fusion Splice (2EA) -Pigtail (2EA) -Jumper (2EA) -Cat5e for CCTV (91LF)
0170	9109902	MISC. ITS	9/7/23	9/14/23	7.00	EA	-DMS Site #1 IS070W207.8 -DMS Site #2 IS070E233.6 -DMS Site #4 IS070W241.5 -DMS Site #5 IS270E002.9					-Overlooked Cost Code, Catching up on this DWR: -DMS Site #1 IS070W207.8 >2EA Install Conduit into Existing Pullbox, (1) IPB001, (1) EPB002 DMS Site #2 IS070E233.6 >2EA Install Conduit into Existing Pullbox, (1) IPB101, (1) EPB102 -DMS Site #4 IS070W241.5 >2EA Install Conduit into Existing Pullbox, (1) IPB301, (1) EPB302 -DMS Site #5 IS270E002.9 >1EA Install Conduit into Existing Pullbox, (1) IPB401
			9/11/23	9/14/23	1.00	EA	IS270S021.6 I-270 E/O Woodford Way DMS Site #8					-Site work at DMS Site #8 IS270S021.6 I-270 E/O Woodford Way >Poured Type 7 Cabinet Base (1.5cyds) >Installed 2" Trenched from Cabinet Base to Existing PB IPB702 (40LF) >Installed 3" Trenched from Cabinet Base to Existing PB IPB702 (40LF) >Installed Conduit Into Existing Pull Box (1EA) Changes: -Overrun of 2" Trenched by 24LF -Overrun of 3" Trenched by 24LF -Overrun of Install Conduit Into Existing Pull box by 1EA -Underrun of Class 5 ITS Pull box by 1EA -Underrun of Intercept Conduit with Pull box by 1EA
			9/12/23	9/14/23	2.00	EA	IS044E274.9 I-44 at Mraz Lane DMS Site #9					-Site Work at DMS Site #9 IS044E274.9 I-44 at Mraz Lane -Dug, Setup and Poured Type 7 Cabinet Base (1.5cyds) -Installed 2" Trenched from Type 7 Base to Pull box IPB801 (fiber) (26LF) -Installed 3" Trenched from Type 7 Base to Pullbox EPB802 (power) (17LF) -Installed Conduit Into Existing Pull box (2EA)
0190	9109902	MISC. ITS	9/7/23	9/14/23	1.00	EA	IS270N021.1 NB I-270 E/O St. Charles Rock Rd. DMS Site #7					-Intercepted Existing Conduit with Pullbox at DMS Site #7 IS270N021.1
0200	9109902	MISC. ITS	9/7/23	9/14/23	1.00	EA	IS270N021.1 NB I-270 E/O St. Charles Rock Rd. DMS Site #7					-Installed ITS Class 5 Pullbox at DMS Site #7 IS270N021.1 (IPB601)
0210	9109902	MISC. ITS	9/11/23	9/14/23	1.00	EA	IS270E002.9 I-270 S/O Route 30 DMS Site #5					-Site work at DMS Site #5 IS270E002.9 I-270 S/O Route 30 -Installed Type 7 Cabinet, Prepped DMS Structure for Sign Changeout -Installed 200LF of 50micron DMS Control Cable -Installed 207LF of #2 AWG Black (power) -Installed 69LF of #2 AWG Bare (Bare Ground) -Remove and Reinstall Fiber (54LF) -Remove and Reinstall Power Wire (54LF) -Installed 1EA Rack-Mounted Interconnect Center -Fusion Splice (2EA) -Pigtail (2EA) -Jumper (2EA) -Cat5e for CCTV (91LF)
0220	9109902	MISC. ITS	9/11/23	9/14/23	1.00	EA	IS270E002.9 I-270 S/O Route 30 DMS Site #5					-Site work at DMS Site #5 IS270E002.9 I-270 S/O Route 30 -Installed Type 7 Cabinet, Prepped DMS Structure for Sign Changeout -Installed 200LF of 50micron DMS Control Cable -Installed 207LF of #2 AWG Black (power) -Installed 69LF of #2 AWG Bare (Bare Ground) -Remove and Reinstall Fiber (54LF) -Remove and Reinstall Power Wire (54LF) -Installed 1EA Rack-Mounted Interconnect Center -Fusion Splice (2EA) -Pigtail (2EA) -Jumper (2EA) -Cat5e for CCTV (91LF)
0270	9109903	MISC. ITS	9/11/23	9/14/23	91.00	LF	IS270E002.9 I-270 S/O Route 30 DMS Site #5					-Site work at DMS Site #5 IS270E002.9 I-270 S/O Route 30 -Installed Type 7 Cabinet, Prepped DMS Structure for Sign Changeout -Installed 200LF of 50micron DMS Control Cable -Installed 207LF of #2 AWG Black (power) -Installed 69LF of #2 AWG Bare (Bare Ground) -Remove and Reinstall Fiber (54LF) -Remove and Reinstall Power Wire (54LF) -Installed 1EA Rack-Mounted Interconnect Center -Fusion Splice (2EA) -Pigtail (2EA) -Jumper (2EA) -Cat5e for CCTV (91LF)
0280	9109903	MISC. ITS	9/11/23	9/14/23	200.00	LF	IS270E002.9 I-270 S/O Route 30 DMS Site #5					-Site work at DMS Site #5 IS270E002.9 I-270 S/O Route 30 -Installed Type 7 Cabinet, Prepped DMS Structure for Sign Changeout -Installed 200LF of 50micron DMS Control Cable -Installed 207LF of #2 AWG Black (power) -Installed 69LF of #2 AWG Bare (Bare Ground) -Remove and Reinstall Fiber (54LF) -Remove and Reinstall Power Wire (54LF)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 20, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0300	9109903	MISC. ITS	9/11/23	9/14/23	54.00	LF	IS270E002.9 I-270 S/O Route 30 DMS Site #5					-Installed 1EA Rack-Mounted Interconnect Center -Fusion Splice (2EA) -Pigtail (2EA) -Jumper (2EA) -Cat5e for CCTV (91LF)
0310	9109903	MISC. ITS	9/11/23	9/14/23	54.00	LF	IS270E002.9 I-270 S/O Route 30 DMS Site #5					-Site work at DMS Site #5 IS270E002.9 I-270 S/O Route 30 -Installed Type 7 Cabinet, Prepped DMS Structure for Sign Changeout -Installed 200LF of 50micron DMS Control Cable -Installed 207LF of #2 AWG Black (power) -Installed 69LF of #2 AWG Bare (Bare Ground) -Remove and Reinstall Fiber (54LF) -Remove and Reinstall Power Wire (54LF) -Installed 1EA Rack-Mounted Interconnect Center -Fusion Splice (2EA) -Pigtail (2EA) -Jumper (2EA) -Cat5e for CCTV (91LF)
0310	9109903	MISC. ITS	9/11/23	9/14/23	54.00	LF	IS270E002.9 I-270 S/O Route 30 DMS Site #5					-Site work at DMS Site #5 IS270E002.9 I-270 S/O Route 30 -Installed Type 7 Cabinet, Prepped DMS Structure for Sign Changeout -Installed 200LF of 50micron DMS Control Cable -Installed 207LF of #2 AWG Black (power) -Installed 69LF of #2 AWG Bare (Bare Ground) -Remove and Reinstall Fiber (54LF) -Remove and Reinstall Power Wire (54LF) -Installed 1EA Rack-Mounted Interconnect Center -Fusion Splice (2EA) -Pigtail (2EA) -Jumper (2EA) -Cat5e for CCTV (91LF)

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Contract ID: 230217-F06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J6Q3470	0020	MISC.	Material		8	Sep 18, 2023	SYSTEM	\$9,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user norton1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
					8	Sep 18, 2023	SYSTEM	(\$9,150.00)							
	- Total								\$0.00						
	Material - Total								\$0.00						
	0020 - Total								\$0.00						
	0050	CONDUIT, 2 IN., RIGID, IN TRENCH	Material			7	Sep 1, 2023	SYSTEM	\$1,242.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user norton1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
						7	Sep 1, 2023	SYSTEM	(\$1,242.00)						
						8	Sep 18, 2023	SYSTEM	\$3,024.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user norton1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
						8	Sep 18, 2023	SYSTEM	(\$3,024.00)						
						- Total								\$0.00	
						Material - Total								\$0.00	
						Overrun	Overrun				8	Sep 18, 2023	SYSTEM	\$72.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user norton1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
											8	Sep 18, 2023	SYSTEM	(\$72.00)	
						Overrun - Total								\$0.00	
						Overrun - Total								\$0.00	
	0050 - Total								\$0.00						
	0060	CONDUIT, 3 IN., RIGID, IN TRENCH	Material			7	Sep 1, 2023	SYSTEM	\$1,892.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user norton1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
						7	Sep 1, 2023	SYSTEM	(\$1,892.00)						
						8	Sep 18, 2023	SYSTEM	\$3,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user norton1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
						8	Sep 18, 2023	SYSTEM	(\$3,872.00)						
- Total								\$0.00							
Material - Total								\$0.00							
0060 - Total								\$0.00							
0070	CABLE, 2 AWG, 1 CONDUCTOR, POWER	Material			8	Sep 18, 2023	SYSTEM	\$828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user norton1 overriding Payment Estimate Exception 4 on the current Payment Estimate.						
					8	Sep 18, 2023	SYSTEM	(\$828.00)							
					- Total								\$0.00		
Material - Total								\$0.00							
0070 - Total								\$0.00							
0080	WIRE, 2 AWG, BARE NEUTRAL	Material			8	Sep 18, 2023	SYSTEM	\$276.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user norton1 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
					8	Sep 18, 2023	SYSTEM	(\$276.00)							
					- Total								\$0.00		
Material - Total								\$0.00							
0080 - Total								\$0.00							
J6Q3470 - Total								\$0.00							
J6Q3475	0370	MISC. ITS	Material		3	Jun 30, 2023	SYSTEM	(\$589.00)							



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 230217-F06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6Q3475	0370	MISC. ITS	Material		4	Jul 17, 2023	SYSTEM	(\$6,108.50)						
					5	Aug 2, 2023	SYSTEM	\$7,400.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user norton1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					5	Aug 2, 2023	SYSTEM	(\$7,400.50)						
					6	Aug 16, 2023	SYSTEM	\$7,400.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user norton1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	Aug 16, 2023	SYSTEM	(\$7,400.50)						
					7	Sep 1, 2023	SYSTEM	\$7,533.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user norton1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					7	Sep 1, 2023	SYSTEM	(\$7,533.50)						
					8	Sep 18, 2023	SYSTEM	\$7,533.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user norton1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					8	Sep 18, 2023	SYSTEM	(\$7,533.50)						
					- Total								(\$6,697.50)	
					Material - Total								(\$6,697.50)	
								MaterialCredit		4	Jul 17, 2023	SYSTEM	\$589.00	
										5	Aug 2, 2023	SYSTEM	\$6,108.50	
					- Total								\$6,697.50	
					MaterialCredit - Total								\$6,697.50	
0370 - Total								\$0.00						
J6Q3475 - Total								\$0.00						
Overall - Total								\$0.00						



Contract Adjustments for Contract - 230217-F06

There are no contract adjustments to display for this contract.