



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 7, 2023

Pay Estimate Created Date: December 5, 2023

Progress Estimate Number 12	Contract ID 230217-G04 Prime Contractor Hartman and Company, Inc.	Pay Period Start November 16, 2023 Pay Period End December 1, 2023	Original Contract Amount \$2,355,805.22 Net Change Order Amount \$55,486.15 Current Contract Amount \$2,411,291.37
---------------------------------------	--	---	---

Approval Date		By User
December 5, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	esterj1
December 5, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	LANEK1
December 6, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
July 1, 2024	July 1, 2024		90.27%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Road closed 235 Days	February 1, 2024	February 1, 2024	57	
Awarded Date	March 8, 2023	March 8, 2023					
Letting Date	February 17, 2023	February 17, 2023					
Notice to Proceed Date	April 10, 2023	April 10, 2023					
Open to Traffic Date							
Work Began Date	June 12, 2023	June 12, 2023					

Contract Total Pay For Estimate No. 12			
	This Estimate	Previous	To Date
230217-G04			
Total Posted Items Pay	\$195,694.10	\$1,980,998.50	\$2,176,692.60
Gross Item Adjustments	(\$37,411.34)	\$49,380.57	\$11,969.23
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$158,282.76	\$2,030,379.07	\$2,188,661.83

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7S3381	0060	2153000	SHAPING SLOPES, CLASS III	100F	\$1,150.000	9	\$10,350.00
	0070	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$8.800	1,956	\$17,212.80
	0100	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	TONS	\$239.500	21.6	\$5,173.20
	0110	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$106.000	318.8	\$33,792.80
	0120	4029905	MISC.OPTIONAL PAVEMENT	SQYD	\$45.800	1,956	\$89,584.80
	0130	4071005	TACK COAT	GAL	\$3.000	1,290	\$3,870.00
	0270	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$17.500	489	\$8,557.50
	0350	8061050	TYPE C BERM	LF	\$41.400	150	\$6,210.00
	0460	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	SQYD	\$179.000	117	\$20,943.00
Project J7S3381 - Total							\$195,694.10
Overall - Total							\$195,694.10

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 7, 2023

Pay Estimate Created Date: December 5, 2023

Progress Estimate Number 12	Contract ID 230217-G04 Prime Contractor Hartman and Company, Inc.	Pay Period Start November 16, 2023 Pay Period End December 1, 2023	Original Contract Amount \$2,355,805.22 Net Change Order Amount \$55,486.15 Current Contract Amount \$2,411,291.37
---------------------------------------	--	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7S3381	0070	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,956	\$0.13	\$252.32
	0070	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material			-1,956	\$8.80	(\$17,212.80)
	0100	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	21.6	\$2.86	\$61.67
	0100	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Other Item Adjustment	Asphalt Cement Price Adjustment	Base Index: 586.25 Current Index: 598.75 Index Difference: 12.50 Line 0100: 12.50\$/TON X 21.60 TONS X 3.60% AC = \$9.72			\$9.72
	0110	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	318.8	\$2.86	\$910.24
	0110	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	Base Index: 586.25 Current Index: 598.75 Index Difference: 12.50 Line 0110: 12.50\$/TON X 318.80 TONS X 3.80% AC = \$151.43			\$151.43
	0120	MISC.	Other Item Adjustment	Fuel Price	Base Index: 2.90 Current Index: 3.76 Index Difference: 0.86 Fuel Usage Factor: 3.32 Line 0120: Units Work Performed: 1.98 TON/CY X [(1956.0 SQYD X 9.00 in Thick) / 36] = 968.22 TON 0.86 X 968.22 X 3.32 = \$2,764.46			\$2,764.46
	0120	MISC.	Other Item Adjustment	Asphalt Cement Price Adjustment	Base Index: 586.25 Current Index: 598.75 Index Difference: 12.50 Line 0120: 1.00(in.) Thick SL21-27 Mix 1956.00 SY 12.50\$/TON X 1.98TON/CY X 1.00 (in.) / 36 X 1956.00 SY X 3.80% AC = \$51.10			\$51.10
	0120	MISC.	Other Item Adjustment	Asphalt Cement Price Adjustment	Base Index: 586.25 Current Index: 598.75 Index Difference: 12.50 Line 0120: 8.00(in.) Thick SP250 21-62 Mix 1956.00 SY 12.50\$/TON X 1.98TON/CY X 8.00 (in.) / 36 X 1956.00 SY X 3.60% AC = \$387.29			\$387.29



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 7, 2023

Pay Estimate Created Date: December 5, 2023

Progress Estimate Number 12		Contract ID 230217-G04		Pay Period Start November 16, 2023		Original Contract Amount \$2,355,805.22		
		Prime Contractor Hartman and Company, Inc.		Pay Period End December 1, 2023		Net Change Order Amount \$55,486.15		
						Current Contract Amount \$2,411,291.37		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7S3381	0130	TACK COAT	Material			-1,290	\$3.00	(\$3,870.00)
	0460	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			-117	\$179.00	(\$20,943.00)
	0460	BRIDGE APPROACH SLAB (MINOR ROAD)	Other Item Adjustment	Asphalt Cement Price Adjustment	Base Index: 586.25 Current Index: 598.75 Index Difference: 12.50 Line 0460: 1.00(in.) Thick SL21-27 Mix 117.00 SY 12.50\$/TON X 1.98TON/CY X 1.00 (in.) / 36 X 117.00 SY X 3.80% AC = \$3.06			\$3.06
	0460	BRIDGE APPROACH SLAB (MINOR ROAD)	Other Item Adjustment	Asphalt Cement Price Adjustment	Base Index: 586.25 Current Index: 598.75 Index Difference: 12.50 Line 0460: 8.00(in.) Thick SP250 21-62 Mix 117.00 SY 12.50\$/TON X 1.98TON/CY X 8.00 (in.) / 36 X 117.00 SY X 3.60% AC = \$23.17			\$23.17
Total								(\$37,411.34)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on December 7, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7S3381	FAS S604(2)	Bridge and box culvert replacement	97	LAWRENCE	from 3.3 miles south of Route 96 to 3.8 miles south of Route 96 north of Stotts City

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
J7S3381	Posted Item Pay	\$195,694.10	\$2,176,692.60
	Gross Item Adjustments	(\$37,411.34)	\$11,969.23
	Gross Item Pay	\$158,282.76	\$2,188,661.83
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on December 7, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J7S3381, Item 3040143, Project Item Line Number 0070, Material Set 304014396, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Awaiting Agg. Base Density test results from QC.	esterj1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3381, Item 4071005, Project Item Line Number 0130, Material Set 407100596, Material 1015EA...SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	Awaiting Tack Cert. from QC.	esterj1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3381, Item 5031011A, Project Item Line Number 0460, Material Set 5031011A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	Awaiting Pipe Drainage Cert.	esterj1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 7, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230217-G04	J7S3381	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$8,200.00	\$8,200.00
		0001	0020	2035000	UNCLASSIFIED EXCAVATION	269.00	0.00	269.00	CUYD	269.00	\$27.50	\$7,397.50
		0001	0030	2035500	EMBANKMENT IN PLACE	3,131.00	0.00	3,131.00	CUYD	49.00	\$26.50	\$1,298.50
		0001	0040	2036000	COMPACTING EMBANKMENT	229.00	0.00	229.00	CUYD	49.00	\$10.80	\$529.20
		0001	0050	2063500	CULVERT CLEANOUT	1.00	0.00	1.00	EA	1.00	\$2,410.00	\$2,410.00
		0001	0060	2153000	SHAPING SLOPES, CLASS III	9.00	0.00	9.00	100F	9.00	\$1,150.00	\$10,350.00
		0001	0070	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,956.00	0.00	1,956.00	SQYD	1,956.00	\$8.80	\$17,212.80
		0001	0080	3049910	MISC.PERM. AGG. EDGE TREATMENT	106.40	0.00	106.40	TONS	0.00	\$37.30	\$0.00
		0001	0090	3105002	GRAVEL (A) OR CRUSHED STONE (B)	12.00	0.00	12.00	TONS	0.00	\$81.50	\$0.00
		0001	0100	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	21.60	0.00	21.60	TONS	21.60	\$239.50	\$5,173.20
		0001	0110	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	318.80	0.00	318.80	TONS	318.80	\$106.00	\$33,792.80
		0001	0120	4029905	MISC.OPTIONAL PAVEMENT	1,956.00	0.00	1,956.00	SQYD	1,956.00	\$45.80	\$89,584.80
		0001	0130	4071005	TACK COAT	1,453.00	0.00	1,453.00	GAL	1,290.00	\$3.00	\$3,870.00
		0001	0140	4081018	PRIME-LIQUID ASPHALT MC 800	314.00	0.00	314.00	GAL	0.00	\$9.60	\$0.00
		0001	0150	6113020	FURNISHING TYPE 2 ROCK BLANKET	399.00	0.00	399.00	CUYD	399.00	\$46.80	\$18,673.20
		0001	0160	6113040	PLACING TYPE 2 ROCK BLANKET	399.00	0.00	399.00	CUYD	399.00	\$27.30	\$10,892.70
		0001	0170	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	1,956.00	0.00	1,956.00	SQYD	0.00	\$3.40	\$0.00
		0001	0180	6161005	CONSTRUCTION SIGNS	624.00	567.00	1,191.00	SQFT	1,191.00	\$9.50	\$11,314.50
		0001	0190	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$100.00	\$200.00
		0001	0200	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$175.00	\$1,750.00
		0001	0210	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	6.00	\$3,000.00	\$18,000.00
		0001	0220	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$205,000.00	\$205,000.00
		0001	0230	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	24.00	0.00	24.00	LF	0.00	\$20.00	\$0.00
		0001	0240	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	0.00	\$1,300.00	\$0.00
		0001	0250	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	6,280.00	0.00	6,280.00	LF	0.00	\$0.25	\$0.00
		0001	0260	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	3,625.00	0.00	3,625.00	LF	0.00	\$0.25	\$0.00
		0001	0270	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	489.00	0.00	489.00	SQYD	489.00	\$17.50	\$8,557.50
		0001	0280	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	598.00	0.00	598.00	SQYD	598.00	\$6.80	\$4,066.40
		0001	0290	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$15,000.00	\$15,000.00
		0001	0310	8025006	MULCHING	6.00	0.00	6.00	ACRE	0.00	\$1,550.00	\$0.00
		0001	0320	8051000A	SEEDING - COOL SEASON GRASSES	6.00	0.00	6.00	ACRE	0.00	\$2,580.00	\$0.00
		0001	0330	8061016	SEDIMENT REMOVAL	398.00	-398.00	0.00	CUYD	0.00	\$0.65	\$0.00
		0001	0340	8061019	SILT FENCE	3,264.00	-1,764.00	1,500.00	LF	1,500.00	\$3.40	\$5,100.00
		0001	0350	8061050	TYPE C BERM	717.00	-477.00	240.00	LF	240.00	\$41.40	\$9,936.00
		0010	0360	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	525.00	0.00	525.00	LF	0.00	\$40.00	\$0.00
		0010	0370	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$4,250.00	\$0.00
		0010	0380	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	4.00	0.00	4.00	EA	0.00	\$5.00	\$0.00
		0010	0390	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	0.00	\$3,650.00	\$0.00
		0040	0400	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	12.00	0.00	12.00	EA	0.00	\$260.00	\$0.00
		0040	0410	9031280	2.5 IN. PSST POST - 12 GA.	192.00	0.00	192.00	LF	0.00	\$14.50	\$0.00
		0040	0420	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	12.00	0.00	12.00	EA	0.00	\$262.00	\$0.00
		0040	0430	9035004A	SH-FLAT SHEET	86.00	0.00	86.00	SQFT	0.00	\$19.50	\$0.00
		0070	0440	2061000	CLASS 1 EXCAVATION	90.00	0.00	90.00	CUYD	90.00	\$90.50	\$8,145.00
		0070	0450	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$52,300.00	\$52,300.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 7, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
230217-G04	J7S3381	0070	0460	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	117.00	0.00	117.00	SQYD	117.00	\$179.00	\$20,943.00	
		0070	0470	7011107	DRILLED SHAFTS (4 FT. 6 IN. DIA.)	73.10	5.70	78.80	LF	78.80	\$992.50	\$78,209.00	
		0070	0480	7011206	ROCK SOCKETS (4 FT 0 IN. DIA.)	48.00	0.00	48.00	LF	48.00	\$958.00	\$45,984.00	
		0070	0490	7011300	VIDEO CAMERA INSPECTION	4.00	0.00	4.00	EA	4.00	\$200.00	\$800.00	
		0070	0500	7011400	FOUNDATION INSPECTION HOLES	88.00	0.00	88.00	LF	88.00	\$110.00	\$9,680.00	
		0070	0510	7011600	SONIC LOGGING TESTING	4.00	0.00	4.00	EA	4.00	\$1,500.00	\$6,000.00	
		0070	0520	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	230.00	19.00	249.00	LF	249.00	\$142.50	\$35,482.50	
		0070	0530	7027000	PILE POINT REINFORCEMENT	10.00	0.00	10.00	EA	10.00	\$154.00	\$1,540.00	
		0070	0540	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	89.60	6.00	95.60	CUYD	95.60	\$1,050.00	\$100,380.00	
		0070	0550	7034219A	TYPE D BARRIER	644.00	0.00	644.00	LF	644.00	\$110.00	\$70,840.00	
		0070	0560	7034221	SLAB ON CONCRETE NU-GIRDER	949.00	0.00	949.00	SQYD	949.00	\$443.50	\$420,881.50	
		0070	0570	7056022	NU 43, PRESTRESSED CONCRETE NU-GIRDER	1,179.00	0.00	1,179.00	LF	1,179.00	\$410.50	\$483,979.50	
		0070	0580	7061060	REINFORCING STEEL (BRIDGES)	22,160.00	0.00	22,160.00	LB	22,160.00	\$1.70	\$37,672.00	
		0070	0590	7123610	SLAB DRAIN	54.00	0.00	54.00	EA	54.00	\$571.50	\$30,861.00	
		0070	0600	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$2,160.00	\$4,320.00	
		0070	0610	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$707.00	\$5,656.00	
		0070	0620	7161002	LAMINATED NEOPRENE BEARING PAD	16.00	0.00	16.00	EA	16.00	\$522.00	\$8,352.00	
		0071	0630	2063300	CLASS 4 EXCAVATION	515.00	0.00	515.00	CUYD	515.00	\$21.00	\$10,815.00	
		0071	0640	2069901	MISC.DEWATERING	1.00	0.00	1.00	LS	1.00	\$16,800.00	\$16,800.00	
		0071	0650	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$7,000.00	\$7,000.00	
		0071	0660	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	178.40	0.00	178.40	CUYD	178.40	\$705.00	\$125,772.00	
		0071	0670	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	24,740.00	0.00	24,740.00	LB	24,740.00	\$1.80	\$44,532.00	
		0071	0680	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	48.00	0.00	48.00	LF	0.00	\$575.00	\$0.00	
		0070	5001	7019903	MISC.Drilling	0.00	12.00	12.00	LF	12.00	\$840.00	\$10,080.00	
		0070	5002	7169902	MISC.Laminated Neoprene Bearing Pad Assembly	0.00	4.00	4.00	EA	4.00	\$12,839.75	\$51,359.00	
		Project J7S3381 - Total Value Posted to Date as of Report Generated Date											\$2,176,692.60
		230217-G04 Overall - Total Value Posted to Date as of Report Generated Date											\$2,176,692.60



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 7, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J7S3381

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0060	2153000	SHAPING SLOPES, CLASS III	11/22/23	11/27/23	9.00	100F			2+46		204+00	
0070	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	11/22/23	11/27/23	1,956.00	SQYD			3+00		199+02	
0100	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	12/1/23	12/4/23	21.60	TONS	Route 97	195+50, 199+90		196+60, 201+00		SP 250 21-62 base used on 11/28/23
0110	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	12/1/23	12/4/23	318.80	TONS	Route 97, except box culvert and bridge	173+00		204+40		Placed 1" SL21-27 mix on 12/1/23. Not including mix placed between 174+00-182+00 and 195+55.58-199+93.46 which is paid for in SQYD under line items 0120 and 0460 respectively.
0120	4029905	MISC. BITUMINOUS PAVEMENT (SURF. LEVEL)	12/1/23	12/4/23	1,956.00	SQYD	Route 97 Culvert	174+00		182+00		Placed on both 11/28 and 12/1. Includes 1" SL21-27 and 8" SP250 21-62 as shown in contract plans.
0130	4071005	TACK COAT	12/1/23	12/4/23	1,290.00	GAL	Route 97	173+00		204+40		Used SS-1H, 250 GAL on 11/28 and 1,040 GAL on 12/1.
0270	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	11/22/23	11/27/23	489.00	SQYD			0+00		204+00	
0350	8061050	TYPE C BERM	11/22/23	11/27/23	150.00	LF			196+75		199+74	
0460	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	12/1/23	12/4/23	117.00	SQYD	Route 97 Bridge	196+55.58		199+93.46		Placed on 11/28 and 12/1. Includes upstream and downstream 20' approaches along with bridge deck limits.

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Dec 7, 2023

Contract ID: 230217-G04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J7S3381	0020	UNCLASSIFIED EXCAVATION	Price FUEL		4	Aug 2, 2023	SYSTEM	(\$7.61)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					11	Nov 15, 2023	SYSTEM	\$54.18	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
	- Total								\$46.57			
	Price FUEL - Total								\$46.57			
	0020 - Total								\$46.57			
	0030	EMBANKMENT IN PLACE	Price FUEL		11	Nov 15, 2023	SYSTEM	\$14.75	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					- Total							
	Price FUEL - Total								\$14.75			
	0030 - Total								\$14.75			
	0070	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		12	Dec 5, 2023	SYSTEM	(\$17,212.80)				
					- Total							
			Material - Total								(\$17,212.80)	
			Price FUEL		12	Dec 5, 2023	SYSTEM	\$252.32	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
	- Total								\$252.32			
	Price FUEL - Total								\$252.32			
	0070 - Total								(\$16,960.48)			
	0100	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS	Other Item Adjustment	ACAD	12	Dec 5, 2023	esterj1	\$9.72	Base Index: 586.25 Current Index: 598.75 Index Difference: 12.50 Line 0100: 12.50\$/TON X 21.60 TONS X 3.60% AC = \$9.72			
									ACAD - Total			
			Other Item Adjustment - Total								\$9.72	
			Price FUEL		12	Dec 5, 2023	SYSTEM	\$61.67	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
- Total								\$61.67				
Price FUEL - Total								\$61.67				
0100 - Total								\$71.39				
0110	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	12	Dec 5, 2023	esterj1	\$151.43	Base Index: 586.25 Current Index: 598.75 Index Difference: 12.50 Line 0110: 12.50\$/TON X 318.80 TONS X 3.80% AC = \$151.43				
								ACAD - Total				
		Other Item Adjustment - Total								\$151.43		
		Price FUEL		12	Dec 5, 2023	SYSTEM	\$910.24	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
- Total								\$910.24				
Price FUEL - Total								\$910.24				
0110 - Total								\$1,061.67				
0120	MISC. BITUMINOUS PAVEMENT (SURF. LEVEL)	Other Item Adjustment	ACAD	12	Dec 5, 2023	esterj1	\$51.10	Base Index: 586.25 Current Index: 598.75 Index Difference: 12.50 Line 0120: 1.00(in.) Thick SL21-27 Mix 1956.00 SY 12.50\$/TON X 1.98TON/CY X 1.00 (in.) / 36 X 1956.00 SY X 3.80% AC = \$51.10				
				12	Dec 5, 2023	esterj1	\$387.29	Base Index: 586.25 Current Index: 598.75				



Line Item Adjustments by Estimate

Dec 7, 2023

Contract ID: 230217-G04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J7S3381	0120	MISC. BITUMINOUS PAVEMENT (SURF. LEVEL)	Other Item Adjustment	ACAD					Index Difference: 12.50 Line 0120: 8.00(in.) Thick SP250 21-62 Mix 1956.00 SY 12.50\$/TON X 1.98TON/CY X 8.00 (in.) / 36 X 1956.00 SY X 3.60% AC = \$387.29					
					ACAD - Total						\$438.39			
					FUEL	12	Dec 5, 2023	esterj1	\$2,764.46	Base Index: 2.90 Current Index: 3.76 Index Difference: 0.86 Fuel Usage Factor: 3.32 Line 0120: Units Work Performed: 1.98 TON/CY X [(1956.0 SQYD X 9.00 in Thick) / 36] = 968.22 TON 0.86 X 968.22 X 3.32 = \$2,764.46				
					FUEL - Total						\$2,764.46			
					Other Item Adjustment - Total						\$3,202.85			
					0120 - Total						\$3,202.85			
					0130	TACK COAT	Material		12	Dec 5, 2023	SYSTEM	(\$3,870.00)		
								- Total					(\$3,870.00)	
								Material - Total					(\$3,870.00)	
					0130 - Total						(\$3,870.00)			
0360	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI		2	Jun 30, 2023	SYSTEM	\$10,019.25	Payment Estimate Item Adjustment generated Stockpile Transaction						
			- Total					\$10,019.25						
			Construction Stockpile STMI - Total					\$10,019.25						
0360 - Total						\$10,019.25								
0370	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		2	Jun 30, 2023	SYSTEM	\$9,260.00	Payment Estimate Item Adjustment generated Stockpile Transaction						
			- Total					\$9,260.00						
			Construction Stockpile STMI - Total					\$9,260.00						
0370 - Total						\$9,260.00								
0390	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		2	Jun 30, 2023	SYSTEM	\$15,400.00	Payment Estimate Item Adjustment generated Stockpile Transaction						
			- Total					\$15,400.00						
			Construction Stockpile STMI - Total					\$15,400.00						
0390 - Total						\$15,400.00								
0460	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		12	Dec 5, 2023	SYSTEM	(\$20,943.00)							
			- Total					(\$20,943.00)						
		Material - Total					(\$20,943.00)							
		Other Item Adjustment	ACAD	12	Dec 5, 2023	esterj1	\$3.06	Base Index: 586.25 Current Index: 598.75 Index Difference: 12.50 Line 0460: 1.00(in.) Thick SL21-27 Mix 117.00 SY 12.50\$/TON X 1.98TON/CY X 1.00 (in.) / 36 X 117.00 SY X 3.80% AC = \$3.06						
				12	Dec 5, 2023	esterj1	\$23.17	Base Index: 586.25 Current Index: 598.75 Index Difference: 12.50 Line 0460: 8.00(in.) Thick SP250 21-62 Mix						



Line Item Adjustments by Estimate

Dec 7, 2023

Contract ID: 230217-G04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J7S3381	0460	BRIDGE APPROACH SLAB (MINOR ROAD)	Other Item Adjustment	ACAD					117.00 SY	
									12.50\$/TON X 1.98TON/CY X 8.00 (in.) / 36 X 117.00 SY X 3.60% AC = \$23.17	
					ACAD - Total				\$26.23	
					Other Item Adjustment - Total				\$26.23	
	0460 - Total								(\$20,916.77)	
	0520	GALVANIZED STRUCTURAL STEEL PILES (12 IN	Overrun	Overrun	2	Jun 30, 2023	SYSTEM		(\$2,707.50)	
					3	Jul 17, 2023	SYSTEM		\$2,707.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',142.50000 - 142.50000, 'is applied (if non-zero).
					Overrun - Total				\$0.00	
					Overrun - Total				\$0.00	
	0520 - Total								\$0.00	
	0550	TYPE D BARRIER	Material		8	Oct 2, 2023	SYSTEM		(\$70,840.00)	
				- Total				(\$70,840.00)		
			Material - Total				(\$70,840.00)			
			MaterialCredit		9	Oct 16, 2023	SYSTEM		\$70,840.00	
				- Total				\$70,840.00		
			MaterialCredit - Total				\$70,840.00			
	0550 - Total								\$0.00	
	0590	SLAB DRAIN	Material		7	Sep 15, 2023	SYSTEM		(\$30,861.00)	
				- Total				(\$30,861.00)		
			Material - Total				(\$30,861.00)			
MaterialCredit				8	Oct 2, 2023	SYSTEM		\$30,861.00		
			- Total				\$30,861.00			
MaterialCredit - Total					\$30,861.00					
0590 - Total								\$0.00		
0680	BRIDGE GUARDRAIL (THRIE BEAM)	Construction Stockpile STMI		6	Sep 1, 2023	SYSTEM		\$14,640.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				\$14,640.00			
			Construction Stockpile STMI - Total				\$14,640.00			
0680 - Total								\$14,640.00		
J7S3381 - Total								\$11,969.23		
Overall - Total								\$11,969.23		



Contract Adjustments for Contract - 230217-G04

There are no contract adjustments to display for this contract.