



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on September 7, 2023

Pay Estimate Created Date: September 4, 2023

<b>Progress Estimate Number</b> 1	<b>Contract ID</b> 230217-G05 <b>Prime Contractor</b> Hunter Chase & Associates, Inc.	<b>Pay Period Start</b> See NTP Date <b>Pay Period End</b> September 1, 2023	<b>Original Contract Amount</b> \$1,850,549.40 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$1,850,549.40
--------------------------------------	--	---	--

Approval Date		By User
September 4, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	thomaj8
September 5, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	evendj1
September 6, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2023	December 1, 2023		17.31%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	March 8, 2023	March 8, 2023	
Letting Date	February 17, 2023	February 17, 2023	
Notice to Proceed Date	April 10, 2023	April 10, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 1			
	This Estimate	Previous	To Date
230217-G05			
Total Posted Items Pay	\$320,258.79	\$0.00	\$320,258.79
Gross Item Adjustments	(\$178,784.20)	\$0.00	(\$178,784.20)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$141,474.59</b>	<b>\$0.00</b>	<b>\$141,474.59</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7S3395	0010	2079903	MISC.ADA LINEAR GRADING	LF	\$29.000	2,280.41	\$66,131.89
	0030	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$12.000	1,271.5	\$15,258.00
	0070	6081010	CONCRETE CURB RAMP	SQYD	\$117.000	203.8	\$23,844.60
	0100	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$48.000	953	\$45,744.00
	0110	6086008	CONCRETE SIDEWALK, 8 IN.	SQYD	\$99.000	98.7	\$9,771.30
	0130	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$4,325.000	1	\$4,325.00
	0140	6161005	CONSTRUCTION SIGNS	SQFT	\$9.000	372	\$3,348.00
	0160	6161025	CHANNELIZER (TRIM LINE)	EA	\$21.000	200	\$4,200.00
	0180	6161055	SEQUENTIAL FLASHING WARNING LIGHT	EA	\$124.000	2	\$248.00
	0200	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADE	EA	\$185.000	20	\$3,700.00
	0210	6181000	MOBILIZATION	LS	\$100,000.000	0.25	\$25,000.00
	0240	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$19,000.000	1	\$19,000.00
	0260	8061007A	CURB INLET CHECK	EA	\$302.000	49	\$14,798.00
	0290	6061060	MGS GUARDRAIL	LF	\$28.000	2,100	\$58,800.00
	0300	6061080	MGS END ANCHOR	EA	\$1,254.000	5	\$6,270.00
	0310	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,964.000	5	\$19,820.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on September 7, 2023

Pay Estimate Created Date: September 4, 2023

<b>Progress Estimate Number</b> 1	<b>Contract ID</b> 230217-G05	<b>Pay Period Start</b> See NTP Date	<b>Original Contract Amount</b> \$1,850,549.40
	<b>Prime Contractor</b> Hunter Chase & Associates, Inc.	<b>Pay Period End</b> September 1, 2023	<b>Net Change Order Amount</b> \$0.00
			<b>Current Contract Amount</b> \$1,850,549.40

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
<b>Project J7S3395 - Total</b>							<b>\$320,258.79</b>
<b>Overall - Total</b>							<b>\$320,258.79</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7S3395	0030	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	309.7	\$0.02	\$6.50
	0030	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	691.7	\$0.02	\$14.53
	0030	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	130.9	\$0.02	\$2.75
	0030	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	59.1	\$0.02	\$1.24
	0030	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	80.1	\$0.02	\$1.68
	0030	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material			-1,271.5	\$12.00	(\$15,258.00)
	0070	CONCRETE CURB RAMP	Material			-203.8	\$117.00	(\$23,844.60)
	0100	CONCRETE SIDEWALK, 4 IN.	Material			-953	\$48.00	(\$45,744.00)
	0110	CONCRETE SIDEWALK, 8 IN.	Material			-98.7	\$99.00	(\$9,771.30)
	0130	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material			-1	\$4,325.00	(\$4,325.00)
	0260	CURB INLET CHECK	Material			-49	\$302.00	(\$14,798.00)
	0290	MGS GUARDRAIL	Material			-2,100	\$28.00	(\$58,800.00)
	0300	MGS END ANCHOR	Material			-5	\$1,254.00	(\$6,270.00)
<b>Total</b>								<b>(\$178,784.20)</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on September 7, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7S3395	FAF 76-1(40)	ADA improvements	76, 376	STONE	from BUS 13 in Branson West to Rte. 376 and on Rte. 376 from Rte. 76 to Shepherd of the Hills in Branson

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J7S3395	<b>Posted Item Pay</b>	\$320,258.79	\$0.00	\$320,258.79
	<b>Gross Item Adjustments</b>	(\$178,784.20)	\$0.00	(\$178,784.20)
	<b>Gross Item Pay</b>	<b>\$141,474.59</b>	<b>\$0.00</b>	<b>\$141,474.59</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on September 7, 2023

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J7S3395, Item 3040143, Project Item Line Number 0030, Material Set 304014396, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Testing Results needed	thomaj8	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3395, Item 3040143, Project Item Line Number 0030, Material Set 304014396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Testing Results needed	thomaj8	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3395, Item 6061060, Project Item Line Number 0290, Material Set 606106096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Certification needed	thomaj8	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3395, Item 6061080, Project Item Line Number 0300, Material Set 606108096, Material 1040GRBEESCAT2 - Breakaway End Anchor End Sect CI A Typ 2, Acceptance Action Generic 1040GRBEESCAT2 is insufficient.	Certification Needed	thomaj8	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3395, Item 6081010, Project Item Line Number 0070, Material Set 608101096, Material 1055CMMLT1D - Clear Pavement Cure (non-dissipating) @, Acceptance Action Generic 1055CMMLT1D is insufficient.	PAL needed	thomaj8	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3395, Item 6081010, Project Item Line Number 0070, Material Set 608101096, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	PAL Needed	thomaj8	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3395, Item 6086004, Project Item Line Number 0100, Material Set 608600496, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	PAL needed	thomaj8	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3395, Item 6086004, Project Item Line Number 0100, Material Set 608600496, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Testing Results needed	thomaj8	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3395, Item 6086004, Project Item Line Number 0100, Material Set 608600496, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Testing Results needed	thomaj8	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3395, Item 6086004, Project Item Line Number 0100, Material Set 608600496, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Testing Results needed	thomaj8	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3395, Item 6086004, Project Item Line Number 0100, Material Set 608600496, Material 1055CMMLT1D - Clear Pavement Cure (non-dissipating) @, Acceptance Action Generic 1055CMMLT1D is insufficient.	Testing Results needed	thomaj8	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3395, Item 6086008, Project Item Line Number 0110, Material Set 608600896, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	PAL needed	thomaj8	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3395, Item 6086008, Project Item Line Number 0110, Material Set 608600896, Material 1055CMMLT1D - Clear Pavement Cure (non-dissipating) @, Acceptance Action Generic 1055CMMLT1D is insufficient.	PAL needed	thomaj8	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3395, Item 6123000A, Project Item Line Number 0130, Material Set 6123000A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Certification Required	thomaj8	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3395, Item 8061007A, Project Item Line Number 0260, Material Set 8061007A96, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Certification needed	thomaj8	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 7, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
230217-G05	J7S3395	0001	0010	2079903	MISC.ADA LINEAR GRADING	15,657.00	0.00	15,657.00	LF	2,280.41	\$29.00	\$66,131.89		
		0001	0020	2153000	SHAPING SLOPES, CLASS III	21.00	0.00	21.00	100F	0.00	\$1,537.00	\$0.00		
		0001	0030	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	8,801.00	0.00	8,801.00	SQYD	1,271.50	\$12.00	\$15,258.00		
		0001	0040	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	3,472.00	0.00	3,472.00	SQYD	0.00	\$12.00	\$0.00		
		0001	0050	6042020	ADJUSTING BASIN OR INLET	13.00	0.00	13.00	EA	0.00	\$1,444.00	\$0.00		
		0001	0060	6049904	MISC.STEEL PLATE	42.00	0.00	42.00	SQFT	0.00	\$191.00	\$0.00		
		0001	0070	6081010	CONCRETE CURB RAMP	955.40	0.00	955.40	SQYD	203.80	\$117.00	\$23,844.60		
		0001	0080	6081012	TRUNCATED DOMES	96.00	0.00	96.00	SQFT	0.00	\$41.00	\$0.00		
		0001	0090	6085008	PAVED APPROACH, 8 IN.	3,472.00	0.00	3,472.00	SQYD	0.00	\$80.00	\$0.00		
		0001	0100	6086004	CONCRETE SIDEWALK, 4 IN.	7,610.80	0.00	7,610.80	SQYD	953.00	\$48.00	\$45,744.00		
		0001	0110	6086008	CONCRETE SIDEWALK, 8 IN.	234.80	0.00	234.80	SQYD	98.70	\$99.00	\$9,771.30		
		0001	0120	6116010A	SLOPE PROTECTION	552.00	0.00	552.00	SQYD	0.00	\$68.00	\$0.00		
		0001	0130	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	1.00	\$4,325.00	\$4,325.00		
		0001	0140	6161005	CONSTRUCTION SIGNS	490.00	0.00	490.00	SQFT	372.00	\$9.00	\$3,348.00		
		0001	0150	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$124.00	\$0.00		
		0001	0160	6161025	CHANNELIZER (TRIM LINE)	230.00	0.00	230.00	EA	200.00	\$21.00	\$4,200.00		
		0001	0170	6161033	DIRECTIONAL INDICATOR BARRICADE	30.00	0.00	30.00	EA	0.00	\$99.00	\$0.00		
		0001	0180	6161055	SEQUENTIAL FLASHING WARNING LIGHT	30.00	0.00	30.00	EA	2.00	\$124.00	\$248.00		
		0001	0190	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$5,561.00	\$0.00		
		0001	0200	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADE	60.00	0.00	60.00	EA	20.00	\$185.00	\$3,700.00		
		0001	0210	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$100,000.00	\$25,000.00		
		0001	0220	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	82.00	0.00	82.00	EA	0.00	\$243.00	\$0.00		
		0001	0230	6207001	PAVEMENT MARKING REMOVAL	480.00	0.00	480.00	LF	0.00	\$1.00	\$0.00		
		0001	0240	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$19,000.00	\$19,000.00		
		0001	0250	8031000A	TURF TYPE TALL FESCUE SODDING	2,930.00	0.00	2,930.00	SQYD	0.00	\$9.00	\$0.00		
		0001	0260	8061007A	CURB INLET CHECK	49.00	0.00	49.00	EA	49.00	\$302.00	\$14,798.00		
		0001	0270	8061016	SEDIMENT REMOVAL	205.00	0.00	205.00	CUYD	0.00	\$17.00	\$0.00		
		0001	0280	8061019	SILT FENCE	15,563.00	0.00	15,563.00	LF	0.00	\$2.00	\$0.00		
		0010	0290	6061060	MGS GUARDRAIL	2,100.00	0.00	2,100.00	LF	2,100.00	\$28.00	\$58,800.00		
		0010	0300	6061080	MGS END ANCHOR	5.00	0.00	5.00	EA	5.00	\$1,254.00	\$6,270.00		
		0010	0310	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	5.00	0.00	5.00	EA	5.00	\$3,964.00	\$19,820.00		
		0030	0320	9013003	CONDUIT, 3 IN. RIGID, IN TRENCH	23.00	0.00	23.00	LF	0.00	\$39.00	\$0.00		
		0030	0330	9020833	SH-FLAT SHEET - SIGNAL SIGN	8.00	0.00	8.00	SQFT	0.00	\$22.00	\$0.00		
		0030	0340	9020834	SIGNAL SIGN, MOUNTING HARDWARE	8.00	0.00	8.00	EA	0.00	\$130.00	\$0.00		
		0030	0350	9028308	CABLE, 16 AWG 2 CONDUCTOR	770.00	0.00	770.00	LF	0.00	\$3.00	\$0.00		
		0030	0360	9029902	MISC.AUDIBLE PUSH BUTTON	8.00	0.00	8.00	EA	0.00	\$1,434.00	\$0.00		
		0030	0370	9029902	MISC.PUSH BUTTON EXTENSION	4.00	0.00	4.00	EA	0.00	\$313.00	\$0.00		
		0030	0380	9029902	MISC.REMOTE PUSH BUTTON POST	4.00	0.00	4.00	EA	0.00	\$1,575.00	\$0.00		
		<b>Project J7S3395 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$320,258.79</b>
		<b>230217-G05 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$320,258.79</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 7, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J7S3395

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments				
0010	2079903	MISC. GRADING	8/28/23	9/4/23	8.30	LF	RTE 76	8+20.00		8+28.22						
				9/4/23	26.99	LF	RTE 76	0+77.88		1+04.87						
				9/4/23	45.40	LF	RTE 76	9+70.18		9+90.52						
				9/4/23	79.92	LF	RTE 76	1+93.94		2+73.86						
				9/4/23	104.50	LF	RTE 76	3+54.72		4+37.15						
				9/4/23	107.40	LF	RTE 76	8+82.80		9+70.18						
				9/4/23	177.10	LF	RTE 76	4+83.00		6+37.08						
				8/29/23	9/4/23	28.70	LF	rte 76	87+47.63		87+59.32					
					9/4/23	41.20	LF	rte 76	11+23.16		11+41.31					
					9/4/23	45.50	LF	rte76	12+44.73		12+65.13					
					9/4/23	72.20	LF	rte 76	13+04.83		13+50.00					
					9/4/23	87.20	LF	rte76	11+82.56		12+44.73					
					9/4/23	91.70	LF	rte 76	13+50.00		14+20.69					
					9/4/23	118.60	LF	rte 76	10+31.56		11+23.16					
					9/4/23	143.90	LF	rte 76	90+84.63		92+07.46					
			9/4/23		299.90	LF	rte 76	87+59.32		90+28.13						
			8/30/23	9/4/23	346.80	LF	rte 76	14+51.26		17+80.00						
				9/4/23	46.20	LF		17+80.00		18+03.15						
				9/4/23	188.60	LF		92+07.46		93+79.02						
			8/31/23	9/4/23	38.40	LF		18+48.26		18+86.60						
				9/4/23	38.60	LF		19+29.85		19+68.39						
			9/1/23	9/4/23	25.00	LF		17+80.00		18+04.90						
				9/4/23	30.50	LF		17+49.97		17+80.00						
				9/4/23	87.80	LF		18+37.21		19+00.00						
			0030	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	8/28/23	9/4/23	5.40	SQYD	RTE 76	8+20.00		8+28.22			
							9/4/23	11.70	SQYD	RTE 76	9+70.18		9+90.52			
							9/4/23	19.00	SQYD	RTE 76	0+77.88		1+04.87			
							9/4/23	54.20	SQYD	RTE 76	1+93.94		2+73.86			
							9/4/23	56.50	SQYD	RTE 76	8+82.80		9+70.18			
							9/4/23	66.10	SQYD	RTE 76	3+54.72		4+37.15			
9/4/23	96.80	SQYD					RTE 76	4+83.00		6+37.08						
8/29/23	9/4/23	8.00					SQYD	rte 76	87+47.63		87+59.32					
	9/4/23	9.70					SQYD		11+23.16		11+41.31					
	9/4/23	11.40					SQYD	rte 76	12+44.73		12+65.13					
	9/4/23	39.50					SQYD	rte 76	11+82.56		12+44.73					
	9/4/23	52.20					SQYD	rte 76	13+50.00		14+20.69					
	9/4/23	54.80					SQYD	rte 76	10+31.56		11+23.16					
	9/4/23	99.80					SQYD	rte 76	90+84.63		92+07.46					
	9/4/23	197.90					SQYD	rte 76	87+59.32		90+28.13					
	9/4/23	218.40				SQYD	rte 76	14+51.26		17+80.00						
8/30/23	9/4/23	13.70				SQYD		17+80.00		18+03.15						
	9/4/23	117.20				SQYD		92+07.46		93+79.02						
	9/4/23	24.00				SQYD		18+48.26		18+86.60						
8/31/23	9/4/23	35.10				SQYD		19+29.85		19+68.39						
	9/4/23	17.40				SQYD		17+80.00		18+04.90						
9/1/23	9/4/23	22.20				SQYD		17+49.97		17+80.00						
	9/4/23	40.50				SQYD		18+37.21		19+00.00						
	9/4/23	10.20				SQYD	RTE 76	4+83.00		6+37.08						
0070	6081010	CONCRETE CURB RAMP				8/28/23	9/4/23	10.20	SQYD	RTE 76	8+82.80		9+70.18			
							9/4/23	11.40	SQYD	RTE 76	9+70.18		9+90.52			
							9/4/23	11.70	SQYD	RTE 76	9+70.18		9+90.52			
							9/4/23	12.80	SQYD	RTE 76	3+54.72		4+37.15			
							8/29/23	9/4/23	8.00	SQYD	rte 76	87+47.63		87+59.32		
								9/4/23	9.70	SQYD	rte 76	11+23.16		11+41.31		
			9/4/23	10.80	SQYD			rte 76	11+82.56		12+44.73					
			9/4/23	11.40	SQYD			rte 76	12+44.73		12+65.13					
			9/4/23	12.30	SQYD			rte 76	13+04.83		13+50.00					
			9/4/23	12.30	SQYD				10+31.56		11+23.16					
			8/30/23	9/4/23	8.10			SQYD		14+51.26		17+80.00				
				9/4/23	10.20			SQYD		17+80.00		18+03.15				
				9/4/23	10.40			SQYD		13+50.00		14+20.69				
			9/4/23	9/4/23	18.40		SQYD		87+59.32		92+07.46					
				9/4/23	18.80		SQYD		87+59.32		90+28.13					
			8/31/23	9/4/23	7.20	SQYD		92+07.46		93+79.02						
				9/1/23	9/4/23	20.10	SQYD		18+37.21		19+00.00					
			0100	6086004	CONCRETE SIDEWALK, 4 IN.	8/28/23	9/4/23	5.40	SQYD	RTE 76	8+20.00		8+28.22			
							9/4/23	19.00	SQYD	RTE 76	0+77.88		1+04.87			
							9/4/23	45.10	SQYD	RTE 76	8+82.80		9+70.18			
							9/4/23	53.30	SQYD	RTE 76	3+54.72		4+37.15			
							9/4/23	54.20	SQYD	RTE 76	1+93.94		2+73.86			
							9/4/23	86.60	SQYD	RTE 76	4+83.00		6+37.08			
						8/29/23	9/4/23	28.70	SQYD	rte 76	11+82.56		12+44.73			
							9/4/23	42.50	SQYD	rte 76	10+31.56		11+23.16			
							8/30/23	9/4/23	3.50	SQYD		17+80.00		18+03.15		
						9/4/23		41.80	SQYD		13+50.00		14+51.26			
						9/4/23		81.40	SQYD		90+84.63		92+07.46			
						9/4/23	179.10	SQYD		87+59.32		90+28.13				



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 7, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0100	6086004	CONCRETE SIDEWALK, 4 IN.	8/30/23	9/4/23	182.00	SQYD		14+51.26		17+80.00		5 foot instead of 6 foot
			8/31/23	9/4/23	110.00	SQYD		92+07.46		93+79.02		
			9/1/23	9/4/23	20.40	SQYD		18+37.21		19+00.00		
0110	6086008	CONCRETE SIDEWALK, 8 IN.	8/31/23	9/4/23	24.00	SQYD		18+48.26		18+86.60		
				9/4/23	35.10	SQYD		19+29.85		19+68.39		
			9/1/23	9/4/23	17.40	SQYD		17+80.00		18+04.90		
				9/4/23	22.20	SQYD		17+49.97		17+80.00		
0130	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	8/28/23	9/4/23	1.00	EA	RTE 76					
0140	6161005	CONSTRUCTION SIGNS	8/28/23	9/4/23	372.00	SQFT		0+04.08		95+36.85		
0160	6161025	CHANNELIZER (TRIM LINE)	8/28/23	9/4/23	200.00	EA		0+04.08		95+36.85		
0180	6161055	SEQUENTIAL FLASHING WARNING LIGHT	8/28/23	9/4/23	2.00	EA		0+04.08		95+36.85		
0200	6169902	MISC. TRAFFIC CONTROL DEVICES	8/28/23	9/4/23	20.00	EA		0+04.08		95+36.85		
0210	6181000	MOBILIZATION	8/28/23	9/4/23	0.25	LS		0+04.08		95+36.85		
0240	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	8/28/23	9/4/23	1.00	LS		0+04.08		95+36.85		
0260	8061007A	CURB INLET CHECK	9/1/23	9/4/23	49.00	EA		0+04.08		95+36.85		
0290	6061060	MGS GUARDRAIL	8/28/23	9/4/23	2,100.00	LF	RTE 76	0+04.08		95+36.85		
0300	6061080	MGS END ANCHOR	8/28/23	9/4/23	5.00	EA		0+04.08		95+36.85		
0310	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8/28/23	9/4/23	5.00	EA	RTE 76	0+04.08		95+36.85		

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



## Line Item Adjustments by Estimate

Sep 7, 2023

Contract ID: 230217-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J7S3395	0030	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		1	Sep 4, 2023	SYSTEM	(\$15,258.00)					
			- Total							(\$15,258.00)			
			Material - Total							(\$15,258.00)			
			Price FUEL		1	Sep 4, 2023	SYSTEM	\$26.70	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
			- Total							\$26.70			
			Price FUEL - Total							\$26.70			
			0030 - Total							(\$15,231.30)			
			0070	CONCRETE CURB RAMP	Material		1	Sep 4, 2023	SYSTEM	(\$23,844.60)			
					- Total							(\$23,844.60)	
					Material - Total							(\$23,844.60)	
0070 - Total							(\$23,844.60)						
0100	CONCRETE SIDEWALK, 4 IN.	Material		1	Sep 4, 2023	SYSTEM	(\$45,744.00)						
		- Total							(\$45,744.00)				
		Material - Total							(\$45,744.00)				
0100 - Total							(\$45,744.00)						
0110	CONCRETE SIDEWALK, 8 IN.	Material		1	Sep 4, 2023	SYSTEM	(\$9,771.30)						
		- Total							(\$9,771.30)				
		Material - Total							(\$9,771.30)				
0110 - Total							(\$9,771.30)						
0130	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		1	Sep 4, 2023	SYSTEM	(\$4,325.00)						
		- Total							(\$4,325.00)				
		Material - Total							(\$4,325.00)				
0130 - Total							(\$4,325.00)						
0260	CURB INLET CHECK	Material		1	Sep 4, 2023	SYSTEM	(\$14,798.00)						
		- Total							(\$14,798.00)				
		Material - Total							(\$14,798.00)				
0260 - Total							(\$14,798.00)						
0290	MGS GUARDRAIL	Material		1	Sep 4, 2023	SYSTEM	(\$58,800.00)						
		- Total							(\$58,800.00)				
		Material - Total							(\$58,800.00)				
0290 - Total							(\$58,800.00)						
0300	MGS END ANCHOR	Material		1	Sep 4, 2023	SYSTEM	(\$6,270.00)						
		- Total							(\$6,270.00)				
		Material - Total							(\$6,270.00)				
0300 - Total							(\$6,270.00)						
J7S3395 - Total								(\$178,784.20)					
Overall - Total								(\$178,784.20)					





---

**Contract Adjustments for Contract - 230217-G05**

There are no contract adjustments to display for this contract.