



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on February 6, 2024

Pay Estimate Created Date: February 2, 2024

<b>Progress Estimate Number</b> 13	<b>Contract ID</b> 230217-H01 <b>Prime Contractor</b> H.R. Quadri Contractors, LLC	<b>Pay Period Start</b> December 16, 2023 <b>Pay Period End</b> February 1, 2024	<b>Original Contract Amount</b> \$6,397,790.13 <b>Net Change Order Amount</b> \$11,311.56 <b>Current Contract Amount</b> \$6,409,101.69
---------------------------------------	---	---	---

Approval Date		By User
February 2, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	craftt1
February 2, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	PULLIA
February 5, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
July 1, 2024	July 1, 2024	December 20, 2023	98.47%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	March 8, 2023	March 8, 2023	
Letting Date	February 17, 2023	February 17, 2023	
Notice to Proceed Date	April 10, 2023	April 10, 2023	
Open to Traffic Date			
Work Began Date	June 13, 2023	June 13, 2023	

Contract Total Pay For Estimate No. 13			
	This Estimate	Previous	To Date
230217-H01			
Total Posted Items Pay	\$49,117.50	\$6,261,942.61	\$6,311,060.11
Gross Item Adjustments	\$36,456.99	(\$88,495.76)	(\$52,038.77)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$85,574.49</b>	\$6,173,446.85	\$6,259,021.34

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9S3731	0715	8025006	MULCHING	ACRE	\$1,475.000	33.3	\$49,117.50
<b>Project J9S3731 - Total</b>							<b>\$49,117.50</b>
<b>Overall - Total</b>							<b>\$49,117.50</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3191	0030	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',119.52720 - 118.00000, 'is applied (if non-zero).	305.01	\$119.53	\$36,456.99
<b>Total</b>								<b>\$36,456.99</b>



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on February 6, 2024

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9S3191	FAS-S701(89)	Resurface	E	OREGON	from Route 142 to Route 19 near Alton
J9S3731	FAF-17-1(23)	Resurface and add shoulders	17	HOWELL	from Route WW to Route 160 near West Plains

Totals by Job Numbers				
J9S3191		<u>This Estimate</u>	<u>Previous</u>	<u>To Date</u>
	Posted Item Pay	\$0.00	\$1,619,844.98	\$1,619,844.98
	Gross Item Adjustments	\$36,456.99	(\$12,234.34)	\$24,222.65
	<b>Gross Item Pay</b>	<b>\$36,456.99</b>	<b>\$1,607,610.64</b>	<b>\$1,644,067.63</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9S3731		<u>This Estimate</u>	<u>Previous</u>	<u>To Date</u>
	Posted Item Pay	\$49,117.50	\$4,642,097.63	\$4,691,215.13
	Gross Item Adjustments	\$0.00	(\$76,261.42)	(\$76,261.42)
	<b>Gross Item Pay</b>	<b>\$49,117.50</b>	<b>\$4,565,836.21</b>	<b>\$4,614,953.71</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on February 6, 2024

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 230217-H01, Contract Project J9S3731, Project Item Line Number 0340, Contract Line Item Number 0340, Item 4011209, Minor Item.	Pending Change Order	craftt1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230217-H01, Contract Project J9S3731, Project Item Line Number 0360, Contract Line Item Number 0360, Item 4071005, Minor Item.	Pending Change Order	craftt1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 6, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230217-H01	J9S3191	0001	0010	2159903	MISC.Modified Shaping Slopes Class III	640.00	0.00	640.00	LF	640.00	\$14.00	\$8,960.00
		0001	0020	3105002	GRAVEL (A) OR CRUSHED STONE (B)	84.00	-20.00	64.00	TONS	64.00	\$67.00	\$4,288.00
		0001	0030	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	10,143.00	305.01	10,448.01	TONS	10,448.01	\$118.00	\$1,232,865.18
		0001	0040	4071005	TACK COAT	11,994.00	529.00	12,523.00	GAL	11,465.00	\$2.90	\$33,248.50
		0001	0070	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$1.00	\$2.00
		0001	0080	6161005	CONSTRUCTION SIGNS	1,364.00	-162.00	1,202.00	SQFT	1,202.00	\$8.00	\$9,616.00
		0001	0090	6161025	CHANNELIZER (TRIM LINE)	200.00	0.00	200.00	EA	200.00	\$12.00	\$2,400.00
		0001	0100	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$150.00	\$300.00
		0001	0110	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	-4.00	0.00	EA	0.00	\$1.00	\$0.00
		0001	0120	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$174,000.00	\$174,000.00
		0001	0130	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	131,432.00	0.00	131,432.00	LF	131,432.00	\$0.12	\$15,771.84
		0001	0140	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	115,503.00	0.00	115,503.00	LF	115,503.00	\$0.12	\$13,860.36
		0001	0150	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	496.00	-496.00	0.00	SQYD	0.00	\$22.75	\$0.00
		0001	0160	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,868.00	-234.00	1,634.00	SQYD	1,634.00	\$8.65	\$14,134.10
		0010	0170	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	8.00	EA	8.00	\$4,500.00	\$36,000.00
		0010	0180	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	8.00	\$3,600.00	\$28,800.00
		0070	0190	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	4,453.00	-4,453.00	0.00	SQFT	0.00	\$2.54	\$0.00
		0070	0200	4091048	EMULSIFIED ASPHALT, SEAL COAT	198.00	0.00	198.00	GAL	198.00	\$7.00	\$1,386.00
		0070	0210	4094011	SEAL COAT AGGREGATE, GRADE B1	495.00	0.00	495.00	SQYD	495.00	\$7.00	\$3,465.00
		0070	0220	7034600	CURB BLOCKOUT	368.00	0.00	368.00	LF	368.00	\$98.50	\$36,248.00
		0070	0230	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$4,500.00	\$4,500.00
		0070	0240	7123000	STEEL BAR DAM	1.00	-1.00	0.00	EA	0.00	\$5,000.00	\$0.00
		<b>Project J9S3191 - Total Value Posted to Date as of Report Generated Date</b>										
J9S3731	0001	0250	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$220,000.00	\$220,000.00	
		0260	2063500	CULVERT CLEANOUT	18.00	-1.00	17.00	EA	17.00	\$2,500.00	\$42,500.00	
		0270	2129900	MISC.SHOULDER GRADING	1,790.00	0.00	1,790.00	100F	1,790.00	\$685.25	\$1,226,597.50	
		0280	2142000	FURNISHING ROCK FILL	246.00	0.00	246.00	CUYD	246.00	\$40.00	\$9,840.00	
		0290	2143000	PLACING ROCK FILL	246.00	0.00	246.00	CUYD	246.00	\$20.00	\$4,920.00	
		0300	3030600	FURNISHING ROCK BASE MATERIAL	68.00	0.00	68.00	SQYD	68.00	\$40.00	\$2,720.00	
		0310	3030610A	PLACING ROCK BASE	68.00	0.00	68.00	SQYD	68.00	\$20.00	\$1,360.00	
		0320	3049907	MISC.TYPE 1 AGGREGATE	917.00	20.00	937.00	CUYD	937.00	\$55.00	\$51,535.00	
		0330	3105002	GRAVEL (A) OR CRUSHED STONE (B)	139.00	0.00	139.00	TONS	139.00	\$35.00	\$4,865.00	
		0340	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	11,917.00	5.00	11,922.00	TONS	12,791.70	\$118.00	\$1,509,420.60	
		0350	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	1,744.80	-30.40	1,714.40	TONS	1,714.40	\$125.00	\$214,300.00	
		0360	4071005	TACK COAT	4,466.00	0.00	4,466.00	GAL	4,831.00	\$4.10	\$19,807.10	
		0370	6044011	PIPE COLLAR, TYPE A	17.00	0.00	17.00	EA	17.00	\$1.00	\$17.00	
		0380	6097000	ROCK LINING	136.00	0.00	136.00	CUYD	136.00	\$65.00	\$8,840.00	
		0390	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$1.00	\$2.00	
		0400	6161005	CONSTRUCTION SIGNS	1,193.00	0.00	1,193.00	SQFT	661.00	\$8.00	\$5,288.00	
		0410	6161025	CHANNELIZER (TRIM LINE)	100.00	-50.00	50.00	EA	50.00	\$12.00	\$600.00	
		0420	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$5,500.00	\$11,000.00	
		0430	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$496,991.50	\$496,991.50	
		0440	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	12.00	0.00	12.00	EA	0.00	\$600.00	\$0.00	
		0450	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	183,786.00	0.00	183,786.00	LF	183,786.00	\$0.12	\$22,054.32	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 6, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230217-H01	J9S3731	0001	0460	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	183,786.00	0.00	183,786.00	LF	183,786.00	\$0.12	\$22,054.32
		0001	0470	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	2,180.00	0.00	2,180.00	SQYD	2,180.00	\$35.85	\$78,153.00
		0001	0480	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	288.00	0.00	288.00	SQYD	288.00	\$27.95	\$8,049.60
		0001	0490	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,732.30	0.00	1,732.30	STA	1,732.30	\$17.90	\$31,008.17
		0001	0500	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$4,000.00	\$4,000.00
		0001	0510	7034041	CLASS B-1 CONCRETE (CULVERTS)	2.50	0.89	3.39	CUYD	3.39	\$2,500.00	\$8,475.00
		0001	0520	7250415	15 IN. PIPE GROUP C	576.00	52.00	628.00	LF	628.00	\$75.00	\$47,100.00
		0001	0530	7250418	18 IN. PIPE GROUP C	810.00	47.00	857.00	LF	857.00	\$90.00	\$77,130.00
		0001	0540	7250424	24 IN. PIPE GROUP C	212.00	0.00	212.00	LF	212.00	\$110.00	\$23,320.00
		0001	0550	7250430	30 IN. PIPE GROUP C	239.00	0.00	239.00	LF	239.00	\$150.00	\$35,850.00
		0001	0560	7250436	36 IN. PIPE GROUP C	80.00	0.00	80.00	LF	80.00	\$150.00	\$12,000.00
		0001	0570	7261015	15 IN. PIPE GROUP A	1.00	0.00	1.00	LF	1.00	\$100.00	\$100.00
		0001	0580	7261018	18 IN. PIPE GROUP A	21.00	0.00	21.00	LF	21.00	\$125.00	\$2,625.00
		0001	0590	7261024	24 IN. PIPE GROUP A	18.00	0.00	18.00	LF	18.00	\$150.00	\$2,700.00
		0001	0600	7320612A	12 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$750.00	\$750.00
		0001	0610	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	9.00	0.00	9.00	EA	9.00	\$1,100.00	\$9,900.00
		0001	0620	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	14.00	0.00	14.00	EA	14.00	\$1,500.00	\$21,000.00
		0001	0630	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	11.00	0.00	11.00	EA	11.00	\$1,700.00	\$18,700.00
		0001	0640	7320815A	15 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	6.00	0.00	6.00	EA	6.00	\$250.00	\$1,500.00
		0001	0650	7320818A	18 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	40.00	0.00	40.00	EA	40.00	\$325.00	\$13,000.00
		0001	0660	7320824A	24 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	16.00	2.00	18.00	EA	18.00	\$450.00	\$8,100.00
		0001	0670	7320830A	30 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	14.00	0.00	14.00	EA	14.00	\$650.00	\$9,100.00
		0001	0680	7320836A	36 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	5.00	0.00	5.00	EA	5.00	\$1,100.00	\$5,500.00
		0001	0690	7322015A	BEVELED PIPE END TREATMENT FOR 15 IN. OR ALLOWED SUBSTITUTE PIPE	30.00	0.00	30.00	EA	4.00	\$400.00	\$1,600.00
		0001	0700	7322018A	BEVELED PIPE END TREATMENT FOR 18 IN. OR ALLOWED SUBSTITUTE PIPE	10.00	0.00	10.00	EA	2.00	\$400.00	\$800.00
		0001	0710	7350001	PIPE LINER FOR EXISTING CULVERT	498.00	0.00	498.00	LF	498.00	\$175.00	\$87,150.00
		0001	0715	8025006	MULCHING	82.20	0.00	82.20	ACRE	33.30	\$1,475.00	\$49,117.50
		0001	0720	8051000A	SEEDING - COOL SEASON GRASSES	41.10	0.00	41.10	ACRE	33.30	\$2,850.00	\$94,905.00
		0001	0730	8061005	ROCK DITCH CHECK	7,875.00	0.00	7,875.00	LF	6,338.00	\$16.50	\$104,577.00
		0001	0740	8061016	SEDIMENT REMOVAL	940.00	0.00	940.00	CUYD	0.00	\$20.00	\$0.00
		0001	0745	8061017	TEMPORARY SEEDING	41.10	0.00	41.10	ACRE	0.00	\$500.00	\$0.00
		0001	0750	8061019	SILT FENCE	5,250.00	0.00	5,250.00	LF	135.00	\$2.70	\$364.50
		0001	0760	9031260	WOOD POST, 4 IN. BY 4 IN.	132.00	0.00	132.00	LF	16.00	\$10.00	\$160.00
		0040	0770	9031010	CONCRETE FOOTINGS, EMBEDDED	4.20	0.00	4.20	CUYD	4.20	\$2,000.00	\$8,400.00
		0040	0780	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	47.00	0.00	47.00	EA	47.00	\$400.00	\$18,800.00
		0040	0790	9031270A	2 IN. PSST POST - 12 GA.	752.00	0.00	752.00	LF	752.00	\$24.00	\$18,048.00
		0040	0800	9031274	CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.	47.00	0.00	47.00	EA	47.00	\$200.00	\$9,400.00
		0040	0810	9035004A	SH-FLAT SHEET	135.00	0.00	135.00	SQFT	135.00	\$32.00	\$4,320.00
		0040	0815	9035011A	ST-STRUCTURAL	16.00	0.00	16.00	SQFT	16.00	\$50.00	\$800.00
		<b>Project J9S3731 - Total Value Posted to Date as of Report Generated Date</b>										
<b>230217-H01 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$6,311,060.09</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 6, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J9S3731

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0715	8025006	MULCHING	1/29/24	1/29/24	33.30	ACRE		142.826		160.23		Mulch applied with permanent seed 10/19/23 payment made 80% until seed acceptance.

**The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9S3191	0080	September 11, 2023	96	WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		8.297 - 8.331	Bridge R0541	2.00	16.00			32.00
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		8.297 - 8.331	Bridge R0541	2.00	16.00			32.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		8.297 - 8.331	Bridge R0541	2.00	16.00			32.00
		September 23, 2023	222	WO8-15 48x48 16.00 GROOVED PAVEMENT		6.327	Route EE	1.00	16.00			16.00
				WO8-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		6.327	Route A	1.00	5.00			5.00
				WO8-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		6.327	Route EE	1.00	5.00			5.00
				WO8-1 48x48 16.00 BUMP		9.712	Bridge T0497	1.00	16.00			16.00
				WO8-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		9.745	Bridge T0497	1.00	5.00			5.00
				WO8-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		9.712	Bridge T0497	1.00	5.00			5.00
				WO8-1 48x48 16.00 BUMP		9.721	Bridge T0497	1.00	16.00			16.00
				WO8-15 48x48 16.00 GROOVED PAVEMENT		9.721	Bridge T0497	1.00	16.00			16.00
				WO8-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		9.721	Bridge T0497	1.00	5.00			5.00
				WO8-1 48x48 16.00 BUMP		9.736	Bridge T0497	1.00	16.00			16.00
				WO8-15 48x48 16.00 GROOVED PAVEMENT		9.736	Bridge T0497	1.00	16.00			16.00
				WO8-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		9.736	Bridge T0497	1.00	5.00			5.00
				WO8-1 48x48 16.00 BUMP		9.745	Bridge T0497	1.00	16.00			16.00
				WO8-15 48x48 16.00 GROOVED PAVEMENT		9.745	Bridge T0497	1.00	16.00			16.00
				WO8-15 48x48 16.00 GROOVED PAVEMENT		6.327	Route A	1.00	16.00			16.00
				WO8-1 48x48 16.00 BUMP		6.327	Route EE	1.00	16.00			16.00
				WO8-1 48x48 16.00 BUMP		6.327	Route A	1.00	16.00			16.00
				WO8-15 48x48 16.00 GROOVED PAVEMENT		9.712	Bridge T0497	1.00	16.00			16.00
		September 27, 2023	619	CONST-7 48x24 8.00 RATE OUR WORK ZONE		Log Mile 0.000 TO Log Mile 12.412	Route E	2.00	8.00			16.00
				GO20-2 48x24 8.00 END ROAD WORK		Log Mile 0.000 TO Log Mile 12.412	Route E	2.00	8.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		Log Mile 0.000 TO Log Mile 12.412	Route E	14.00	16.00			224.00
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		Log Mile 0.000 TO Log Mile 12.412	Route E	2.00	10.00			20.00
				GO20-4a 18X12 1.5 PILOT CAR IN USE WAIT & FOLLOW		Log Mile 8.551 TO Log Mile 12.412	Route E	6.00	1.50			9.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		Log Mile 8.551 TO Log Mile 12.412	Route E	2.00	16.00			32.00
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		Log Mile 8.551 TO Log Mile 12.412	Route E	2.00	16.00			32.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		Log Mile 8.551 TO Log Mile 12.412	Route E	2.00	16.00			32.00
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		Log Mile 8.551 TO Log Mile 12.412	Route E	2.00	8.75			17.50
				GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		Log Mile 8.551 TO Log Mile 12.412	Route E	1.00	4.50			4.50
				WO8-11 48x48 16.00 UNEVEN LANES		Log Mile 8.511 TO Log Mile 12.412	Route E	10.00	16.00			160.00
				WO5-5 48x48 16.00 NARROW LANES		Log Mile 8.297 TO Log Mile 8.331	Bridge R0541	2.00	16.00			32.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		Log Mile 0.000 TO Log Mile 12.412	Route E	2.00	12.00			24.00
		September 28, 2023	128	WO8-11 48x48 16.00 UNEVEN LANES		Log Mile 12.412 TO Log Mile 7.760	Route E	8.00	16.00			128.00
		September 30, 2023	128	WO8-11 48x48 16.00 UNEVEN LANES		Log Mile 0.000 TO Log Mile 4.391	Route E	8.00	16.00			128.00
		October 18, 2023	9	GO22-1 21x15 2.19 WET PAINT (ARROW PIVETS)		Log Mile 0.000 TO Log Mile 12.412	Route E	4.00	2.19			8.76
			<b>0080 - Total</b>									<b>1201.76</b>
J9S3731	0400	June 22, 2023	620	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		142.826 - 160.230		12.00	16.00			192.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		142.826 - 160.230		10.00	16.00			160.00
				GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		142.826 - 160.230		1.00	4.50			4.50
				GO20-2 48x24 8.00 END ROAD WORK		142.826 - 160.230		2.00	8.00			16.00
				CONST-7 48x24 8.00 RATE OUR WORK ZONE		142.826 - 160.230		2.00	8.00			16.00
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		142.826 - 160.230		2.00	10.00			20.00
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		142.826 - 160.230		6.00	16.00			96.00
				GO20-4a 18X12 1.5 PILOT CAR IN USE WAIT & FOLLOW		142.826 - 160.230		35.00	1.50			52.50
				GO20-4a 18X12 1.5 PILOT CAR IN USE WAIT & FOLLOW		142.826 - 160.230		26.00	1.50			39.00
				CONST-8 48x36 12.00 WORK		142.826 - 160.230		2.00	12.00			24.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 6, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post	
J9S3731	0400	June 22, 2023	620	ZONE NO PHONE ZONE									
		October 19, 2023	41	See Special Sign Details									
				WO21-5 48x48 16.00 SHOULDER WORK AHEAD		142.826 - 160.230			2.00	16.00			32.00
				GQ22-1 21x15 2.19 WET PAINT (ARROW PIVETS)		142.826 - 160.230			4.00	2.19			8.76
<b>0400 - Total</b>												<b>660.76</b>	



## Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 230217-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9S3191	0030	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Material		7	Oct 2, 2023	SYSTEM	\$248,683.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user reedn overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					7	Oct 2, 2023	SYSTEM	(\$248,683.82)				
			<b>- Total</b>								\$0.00	
			<b>Material - Total</b>								\$0.00	
			Other Item Adjustment	ACAD	7	Oct 2, 2023	REEDN	\$3,511.41	Rte. E Oregon County Surface level			
					8	Oct 16, 2023	REEDN	\$3,671.66	Surface Level Laid Rte. E			
			<b>ACAD - Total</b>								\$7,183.07	
			<b>Other Item Adjustment - Total</b>								\$7,183.07	
			Overrun	Overrun	8	Oct 16, 2023	SYSTEM	(\$36,456.99)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					13	Feb 2, 2024	SYSTEM	\$36,456.99	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',119.52720 - 118.00000, 'is applied (if non-zero).			
			<b>Overrun - Total</b>								\$0.00	
			<b>Overrun - Total</b>								\$0.00	
			Price FUEL		7	Oct 2, 2023	SYSTEM	\$6,104.48	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					8	Oct 16, 2023	SYSTEM	\$8,156.04	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			<b>- Total</b>								\$14,260.52	
			<b>Price FUEL - Total</b>								\$14,260.52	
			<b>0030 - Total</b>								\$21,443.59	
			0040	TACK COAT	Material		7	Oct 2, 2023	SYSTEM	\$16,750.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user reedn overriding Payment Estimate Exception 3 on the current Payment Estimate.	
	7	Oct 2, 2023				SYSTEM	(\$16,750.40)					
<b>- Total</b>								\$0.00				
<b>Material - Total</b>								\$0.00				
<b>0040 - Total</b>								\$0.00				
0130	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	11	Dec 4, 2023	REEDN	\$1,532.31	Rte. E, 4" White				
				<b>REFL - Total</b>								\$1,532.31
		<b>Other Item Adjustment - Total</b>								\$1,532.31		
<b>0130 - Total</b>								\$1,532.31				
0140	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	11	Dec 4, 2023	REEDN	\$1,239.53	Rte. E, 4" Yellow				
				<b>REFL - Total</b>								\$1,239.53
		<b>Other Item Adjustment - Total</b>								\$1,239.53		
<b>0140 - Total</b>								\$1,239.53				
0170	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		8	Oct 16, 2023	SYSTEM	(\$17,000.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			<b>- Total</b>								(\$17,000.00)	
		<b>Construction Stockpile - Total</b>								(\$17,000.00)		
		Construction Stockpile No Transaction Type		2	Jul 17, 2023	SYSTEM	\$17,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			<b>- Total</b>								\$17,000.00	
<b>Construction Stockpile No Transaction Type - Total</b>								\$17,000.00				
<b>0170 - Total</b>								\$0.00				
0180	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		8	Oct 16, 2023	SYSTEM	(\$15,000.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			<b>- Total</b>								(\$15,000.00)	
<b>Construction Stockpile - Total</b>								(\$15,000.00)				





## Line Item Adjustments by Estimate

Contract ID: 230217-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9S3191	0180	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile No Transaction Type		2	Jul 17, 2023	SYSTEM	\$15,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$15,000.00	
				Construction Stockpile No Transaction Type - Total							\$15,000.00	
	0180 - Total								\$0.00			
	0200	EMULSIFIED ASPHALT, SEAL COAT	Other Item Adjustment		ACAD	6	Sep 18, 2023	REEDN	\$7.22	Rte. E BR R05411		
				ACAD - Total							\$7.22	
				Other Item Adjustment - Total							\$7.22	
	0200 - Total								\$7.22			
	0220	CURB BLOCKOUT	Material			7	Oct 2, 2023	SYSTEM	\$36,248.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user reedn overriding Payment Estimate Exception 4 on the current Payment Estimate.		
						7	Oct 2, 2023	SYSTEM	(\$36,248.00)			
						8	Oct 16, 2023	SYSTEM	\$36,248.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user reedn overriding Payment Estimate Exception 2 on the current Payment Estimate.		
						8	Oct 16, 2023	SYSTEM	(\$36,248.00)			
						9	Nov 2, 2023	SYSTEM	\$36,248.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user reedn overriding Payment Estimate Exception 2 on the current Payment Estimate.		
						9	Nov 2, 2023	SYSTEM	(\$36,248.00)			
						10	Nov 16, 2023	SYSTEM	\$36,248.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user reedn overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					10	Nov 16, 2023	SYSTEM	(\$36,248.00)				
					11	Dec 4, 2023	SYSTEM	\$36,248.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user reedn overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					11	Dec 4, 2023	SYSTEM	(\$36,248.00)				
					12	Dec 18, 2023	SYSTEM	\$36,248.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user reedn overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					12	Dec 18, 2023	SYSTEM	(\$36,248.00)				
- Total									\$0.00			
Material - Total									\$0.00			
0220 - Total								\$0.00				
J9S3191 - Total								\$24,222.65				
J9S3731	0340	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Material		7	Oct 2, 2023	SYSTEM	\$281,087.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user reedn overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					7	Oct 2, 2023	SYSTEM	(\$281,087.80)				
					8	Oct 16, 2023	SYSTEM	\$287,247.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user reedn overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					8	Oct 16, 2023	SYSTEM	(\$287,247.40)				
					9	Nov 2, 2023	SYSTEM	\$307,897.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user reedn overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					9	Nov 2, 2023	SYSTEM	(\$307,897.40)				
				- Total								\$0.00
Material - Total								\$0.00				
		Other Item Adjustment	ACAD	1	Jul 3, 2023	REEDN	(\$3,370.08)	BP1 laid for crossroad pipes. 6/22 - 6/29, material accepted on daily certification.				



## Line Item Adjustments by Estimate

Contract ID: 230217-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J9S3731	0340	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	2	Jul 17, 2023	craftt1	\$34.79	56.80 Ton laid in this estimate period.				
					2	Jul 17, 2023	SYSTEM	\$3,370.08	BP1 laid for crossroad pipes. 6/22 - 6/29, material accepted on daily certification.				
					3	Aug 2, 2023	REEDN	(\$1,770.00)	Asphalt laid for crossroad pipe replacement, 7/17/23 - 7/20/23.				
					4	Aug 16, 2023	SYSTEM	\$1,770.00	Asphalt laid for crossroad pipe replacement, 7/17/23 - 7/20/23.				
					4	Aug 16, 2023	REEDN	\$3.06	BP-1 placed crossroad pipe, 8/10/23.				
					6	Sep 18, 2023	REEDN	\$1,123.82	Optional Shoulder placed 9/15/23, Raise profile grade 9/14 and 6 pipe locations 9/14/23.				
					7	Oct 2, 2023	REEDN	\$7,477.34	BP 1 Laid on 9/14/23 - 9/26/23.				
					8	Oct 16, 2023	REEDN	\$31.97	Rte. 17 BP-1, 5 County Roads 4 Pipe crossings.				
					9	Nov 2, 2023	REEDN	\$7.96	County road 1940				
					11	Dec 4, 2023	REEDN	\$111.72	Bp 1 laid on 11-29-23, 2:1 profile grade raise.				
					<b>ACAD - Total</b>								<b>\$8,790.66</b>
				<b>Other Item Adjustment - Total</b>								<b>\$8,790.66</b>	
				Overrun	Overrun				7	Oct 2, 2023	SYSTEM	(\$54,841.71)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
									7	Oct 2, 2023	SYSTEM	\$54,841.71	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user reedn overriding Payment Estimate Exception 7 on the current Payment Estimate.
									8	Oct 16, 2023	SYSTEM	(\$54,825.82)	Averaged Price Adjustment from this item on all previous payment estimates of '1.16065' is applied (if non-zero).
									8	Oct 16, 2023	SYSTEM	(\$6,239.32)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
									9	Nov 2, 2023	SYSTEM	(\$20,917.26)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
									11	Dec 4, 2023	SYSTEM	(\$22,043.99)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				<b>Overrun - Total</b>								<b>(\$104,026.39)</b>	
				<b>Overrun - Total</b>								<b>(\$104,026.39)</b>	
				Price FUEL					1	Jul 3, 2023	SYSTEM	(\$85.64)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
									2	Jul 17, 2023	SYSTEM	(\$81.08)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
									3	Aug 2, 2023	SYSTEM	(\$55.25)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
									4	Aug 16, 2023	SYSTEM	\$2.32	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
									6	Sep 18, 2023	SYSTEM	\$2,192.96	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
									7	Oct 2, 2023	SYSTEM	\$12,397.93	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
									8	Oct 16, 2023	SYSTEM	\$79.72	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
									9	Nov 2, 2023	SYSTEM	\$267.26	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
11	Dec 4, 2023	SYSTEM	\$520.79						Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
<b>- Total</b>									<b>\$15,239.01</b>				
<b>Price FUEL - Total</b>								<b>\$15,239.01</b>					
<b>0340 - Total</b>								<b>(\$79,996.72)</b>					
0350		BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Other Item Adjustment	ACAD	6	Sep 18, 2023	REEDN	\$1,028.64	Raise profile grade 9/11 - 9/13/23.				
					<b>ACAD - Total</b>								<b>\$1,028.64</b>
				<b>Other Item Adjustment - Total</b>								<b>\$1,028.64</b>	



## Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 230217-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J9S3731	0350	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Price FUEL		6	Sep 18, 2023	SYSTEM	\$2,049.05	Reference Item Price Adjustment Index Adjustment Type applied is FUEL								
			- Total							\$2,049.05							
			Price FUEL - Total							\$2,049.05							
	<b>0350 - Total</b>								<b>\$3,077.69</b>								
	0360	TACK COAT	Overrun		Overrun	9	Nov 2, 2023	SYSTEM	(\$877.40)								
						11	Dec 4, 2023	SYSTEM	(\$598.60)								
						12	Dec 18, 2023	SYSTEM	(\$20.50)								
						Overrun - Total							(\$1,496.50)				
						Overrun - Total							(\$1,496.50)				
	<b>0360 - Total</b>								<b>(\$1,496.50)</b>								
	0450	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Other Item Adjustment		REFL	11	Dec 4, 2023	REEDN	\$1,095.85	Rte. 17, 4" White							
									REFL - Total							\$1,095.85	
									Other Item Adjustment - Total							\$1,095.85	
	<b>0450 - Total</b>								<b>\$1,095.85</b>								
	0460	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment		REFL	11	Dec 4, 2023	REEDN	\$1,058.26	Rte. 17, 4" Yellow							
									REFL - Total							\$1,058.26	
									Other Item Adjustment - Total							\$1,058.26	
	<b>0460 - Total</b>								<b>\$1,058.26</b>								
	0600	12 IN. GROUP A FLARED END SECT	Material			3	Aug 2, 2023	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user reedn overriding Payment Estimate Exception 1 on the current Payment Estimate.							
						3	Aug 2, 2023	SYSTEM	(\$750.00)								
						- Total							\$0.00				
						Material - Total							\$0.00				
	<b>0600 - Total</b>								<b>\$0.00</b>								
	0610	15 IN. GROUP A FLARED END SECT	Material			3	Aug 2, 2023	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user reedn overriding Payment Estimate Exception 2 on the current Payment Estimate.							
						3	Aug 2, 2023	SYSTEM	(\$5,500.00)								
						- Total							\$0.00				
						Material - Total							\$0.00				
<b>0610 - Total</b>								<b>\$0.00</b>									
0620	18 IN. GROUP A FLARED END SECT	Material			3	Aug 2, 2023	SYSTEM	\$21,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user reedn overriding Payment Estimate Exception 3 on the current Payment Estimate.								
					3	Aug 2, 2023	SYSTEM	(\$21,000.00)									
					- Total							\$0.00					
					Material - Total							\$0.00					
<b>0620 - Total</b>								<b>\$0.00</b>									
0630	24 IN. GROUP A FLARED END SECT	Material			3	Aug 2, 2023	SYSTEM	\$18,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user reedn overriding Payment Estimate Exception 4 on the current Payment Estimate.								
					3	Aug 2, 2023	SYSTEM	(\$18,700.00)									
					- Total							\$0.00					
					Material - Total							\$0.00					
<b>0630 - Total</b>								<b>\$0.00</b>									
0720	SEEDING - COOL SEASON GRASSES	Material			9	Nov 2, 2023	SYSTEM	\$94,905.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user reedn overriding Payment Estimate Exception 6 on the current Payment Estimate.								



## Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 230217-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9S3731	0720	SEEDING - COOL SEASON GRASSES	Material		9	Nov 2, 2023	SYSTEM	(\$94,905.00)				
			- Total							\$0.00		
			Material - Total							\$0.00		
	0720 - Total								\$0.00			
	0730	ROCK DITCH CHECK	Material		1	Jul 3, 2023	SYSTEM	\$2,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user reedn overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					1	Jul 3, 2023	SYSTEM	(\$2,475.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
	0730 - Total								\$0.00			
	0760	WOOD POST, 4 IN. BY 4 IN.	Material		6	Sep 18, 2023	SYSTEM	\$80.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user reedn overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				6	Sep 18, 2023	SYSTEM	(\$80.00)					
- Total							\$0.00					
Material - Total							\$0.00					
0760 - Total								\$0.00				
0780	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Construction Stockpile		11	Dec 4, 2023	SYSTEM	(\$5,710.50)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							(\$5,710.50)		
		Construction Stockpile - Total							(\$5,710.50)			
		Construction Stockpile No Transaction Type		4	Aug 16, 2023	SYSTEM	\$5,710.50	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							\$5,710.50		
		Construction Stockpile No Transaction Type - Total							\$5,710.50			
0780 - Total								\$0.00				
0790	2 IN. PSST POST - 12 GA.	Construction Stockpile		11	Dec 4, 2023	SYSTEM	(\$7,271.84)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							(\$7,271.84)		
		Construction Stockpile - Total							(\$7,271.84)			
		Construction Stockpile No Transaction Type		4	Aug 16, 2023	SYSTEM	\$7,271.84	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							\$7,271.84		
Construction Stockpile No Transaction Type - Total							\$7,271.84					
0790 - Total								\$0.00				
0800	CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.	Construction Stockpile		11	Dec 4, 2023	SYSTEM	(\$3,553.20)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							(\$3,553.20)		
		Construction Stockpile - Total							(\$3,553.20)			
		Construction Stockpile No Transaction Type		4	Aug 16, 2023	SYSTEM	\$3,553.20	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							\$3,553.20		
Construction Stockpile No Transaction Type - Total							\$3,553.20					
0800 - Total								\$0.00				
0810	SH-FLAT SHEET	Construction Stockpile		11	Dec 4, 2023	SYSTEM	(\$1,572.75)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							(\$1,572.75)		
		Construction Stockpile - Total							(\$1,572.75)			
		Construction Stockpile No Transaction Type		4	Aug 16, 2023	SYSTEM	\$1,572.75	Payment Estimate Item Adjustment generated Stockpile Transaction				
- Total							\$1,572.75					
Construction Stockpile No Transaction Type - Total							\$1,572.75					



## Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 230217-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9S3731	<b>0810 - Total</b>							<b>\$0.00</b>		
	0815	ST-STRUCTURAL	Construction Stockpile		11	Dec 4, 2023	SYSTEM	(\$286.40)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>					<b>(\$286.40)</b>		
			<b>Construction Stockpile - Total</b>						<b>(\$286.40)</b>	
			Construction Stockpile No Transaction Type		4	Aug 16, 2023	SYSTEM	\$286.40	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>					<b>\$286.40</b>		
			<b>Construction Stockpile No Transaction Type - Total</b>						<b>\$286.40</b>	
	<b>0815 - Total</b>							<b>\$0.00</b>		
<b>J9S3731 - Total</b>								<b>(\$76,261.42)</b>		
<b>Overall - Total</b>								<b>(\$52,038.77)</b>		



---

## Contract Adjustments for Contract - 230217-H01

There are no contract adjustments to display for this contract.